


Pacific Southwest Region
HOLMES & NARVER, Inc.
ENGINEERS-CONSTRUCTORS

R

TO: R. V. Carl JOB: 884
FROM: V. C. Gunnell RE: Schedule - Warehouses #504 - 510 - Elmer
DATE: August 3, 1953

The Estimated Operations Schedule shows design of these buildings to be complete by June 30, 1953, procurement complete by September 30, and construction to start July 15 and complete by November 30. Note that this is the same schedule as Buildings #511 and 512.

These buildings should be rescheduled to conform to the present possibilities of design and procurement. The prefabricated buildings are actually scheduled for delivery at Jobsite October 10. No drawings or B/M's for Electrical, Mechanical or Bins have yet been issued.



V. C. Gunnell

VCG:jk

cc: David L. Narver, Jr.
C. L. East
Control Section

REPOSITORY NATIONAL ARCHIVES
PACIFIC SOUTHWEST REGION
COLLECTION RG 326 ATOMIC ENERGY COMMISSION
BOX No. 199624 (#608) A16334 326-65V0170
ELMER GENERAL
FOLDER JOB 884 PROJECT ENGINEERING FILE