
**Cover Sheet for a Hanford
Historical Document
Released for Public Availability**

Released 1994

**Prepared for the U.S. Department of Energy
under Contract DE-AC06-76RLO 1830**

**Pacific Northwest Laboratory
Operated for the U.S. Department of Energy
by Battelle Memorial Institute**



DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

Classification Cancelled and Changed To

DECLASSIFIED

By Authority of RM-Liten
CG-NMP-1, 6-21-94
By J. E. Savely 6-29-94
Verified By Jerri Maly
7-27-94

DECLASSIFIED

HDC-1601

January 16, 1950

GENERAL ELECTRIC COMPANY

NUCLEONICS DEPARTMENT

HANFORD WORKS

DESIGN AND CONSTRUCTION DIVISIONS

REACTOR DIVISION

REFERENCE COPY ONLY.

PROGRESS REPORT NO. 2

DESIGN OF NEW FUEL AREA "G"

PROJECT C-300

ATOMIC ENERGY COMMISSION DIRECTIVE RH-104

PERIOD JUNE 1, 1949 TO DECEMBER 31, 1949

RECEIVED

JUL 27 1950

300 AREA
CLASSIFIED FILES

Submitted by P. E. Lowe
1/24/50

Approved by W. E. Johnson
1/27/50

This document consists of

83 ~~pages~~ ~~pages~~

These attachments consisting of 38 Figures:

✓ INDC 4001 copy 33, B p. 59	✓ SP 10431 p. 44
✓ INDC 4002 copy 33, B p. 49	✓ SP 10255 p. 45
✓ INDC 4003 copy 33, B p. 51	✓ SP 10307 p. 46
✓ INDC 4004 copy 33, B p. 57	✓ SP 10206 p. 47
✓ INDC 4005 copy 33, B p. 67	✓ SP 10213 p. 48
✓ INDC 4006 copy 33, B p. 56	SP 10387 p. 63
✓ INDC 4007 copy 33, B p. 58	SP 10351 p. 64
✓ INDC 4008 copy 33, B p. 54	SP 10384 p. 66
✓ INDC 4009 copy 33, B p. 55	SP 10426 p. 69
✓ INDC 4010 copy 33, B p. 32	✓ SP 10595 p. 71
	SP 10591 p. 72
✓ INDC 3935 copy 33, B p. 41	SP 10452 p. 75
✓ INDC 3936 copy 33, B p. 39	SP 10691 p. 77
✓ INDC 3937 copy 33, B p. 40	

Plus 5 other figures in
Section III and
2 other figures in Section II

unrecorded
4-17-56.

MASTER

DECLASSIFIED

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

HDC 1601

-2-

January 16, 1950

GENERAL ELECTRIC COMPANY

NUCLEONICS DEPARTMENT

HAIFORD WORKS

DESIGN AND CONSTRUCTION DIVISION

REACTOR DIVISION

PROGRESS REPORT NO. 2

DESIGN OF NEW FLE AREA "G"

PROJECT C-300

ATOMIC ENERGY COMMISSION DIRECTIVE HW-104

PERIOD JUNE 1 1949 TO DECEMBER 31, 1949

Approved: W.E. Johnson

Date 1/27/50

Submitted by: P.E. Lowe

Date Jan. 24, 1950

DECLASSIFIED
MASTER

GENERAL ELECTRIC COMPANY
NUCLEONICS DEPARTMENT
REACTOR DIVISION

January 16, 1950

W. E. Johnson, Manager
Design & Construction Divisions
HARTFORD WORKS

PROGRESS REPORT NO. 2

DESIGN OF NEW PILE AREA "G" - PROJECT C-300

Transmitted herewith is the progress report for the design and development of Pile Area "G", to cover the period June 1, 1949 to December 31, 1949.

This project now represents the major effort of the Reactor Division of the Design and Construction Divisions. It is being pursued with the aim of being able to incorporate the major project objectives in a finished pile design if this design is begun about January, 1951.

Comment on the content is invited from those to whom the report is directed.

P. E. Lowe

Manager
Reactor Division

PE Lowe:jm

DECLASSIFIED

-4-

DISTRIBUTION

No. 1	W. E. Johnson
No. 2	G. R. Prout
No. 3	F. K. McCune
No. 4	R. S. Neblett - Schenectady
No. 5	H. A. Winne - Schenectady
No. 6	C. G. Guits - Schenectady
No. 7	K. H. Kingdon - Schenectady
No. 8	D. C. Prince - Schenectady
No. 9	W. I. Patnode
No. 10	A. B. Groninger
No. 11	H. M. Parker
No. 12	C. H. Gross
No. 13	W. K. MacCready
No. 14	J. E. Maider
No. 15	E. P. Lee
No. 16	R. T. Perkins
No. 17	W. K. Woods
No. 18	P. F. Gast
No. 19	J. R. Kelly/O. H. Pilkey
No. 20	J. R. Wolcott
No. 21	G. H. Hill
No. 22	J. S. McMahon
No. 23	E. A. Smith
No. 24	H. S. Ibin
No. 25	H. E. Grantz
No. 26	P. M. Murphy
No. 27	G. H. Syrov
No. 28	H. J. White
No. 29	F. C. Schlammer - AEC
No. 30	D. G. Sturges - AEC
No. 31	R. Stuck - AEC
No. 32	D&C File
No. 33	Yellow File
No. 34	P. C. Love
No. 35	300-700 Area File

DECLASSIFIED

PROGRESS REPORT NO. 2

DESIGN OF NEW PILE AREA "Q" - PROJECT C-300

I N D E X

SECTION I

	<u>AUTHOR</u>	<u>PAGE NO.</u>
Introduction	P. E. Lowe	1
Development Status	H. E. Grants	3
Overall Cost Estimates	E. A. Smith	6

SECTION II - ANALYSES, DESIGN AND INVESTIGATIONS

1. Pile Physics Design	P. F. Gast	9
2. Exponential Pile Program	P. F. Gast	9
3. Heat Transfer Program	H. S. Ibin	9
4. Materials Development	R. J. Schier	11
5. Control System Design	A. T. Strand	12
6. Charging Mechanisms & Metal Handling	Phil P. Smith	13
7. Shielding	R. T. Jaske	14
8. Reactor Gas System	R. T. Jaske	15
9. Moderator	R. T. Jaske	16
10. Process Tube Assembly	J. B. Medlin	17

SECTION III - HANFORD D & C TEST PROGRAM

Introduction	H. J. White	19
1. Prel. Slug Discharge Tests (Test Project #2)		19
2. Prel. Rubber Irradiation Tests (Test Proj. #3)		20

DECLASSIFIED

Index

Progress Report No. 2 - Design of New Pile Area "G" - - Page 2

Section III - Hanford D&C Test Program (Continued)

	<u>PAGE NO.</u>
3. Process Tube Flow Calibration Tests (Test Project #4 - Part I)	21
4. Movement of Slugs in Process Tubes (Test Project #4 - Part II)	21
5. Two-Phase Flow and Pressure-Drop Measurement (Test Project #5)	22
6. Test Data on Various Bar Plugs (Test Proj. #6)	23
7. Radial Creep Test on Aluminum Process Tubing (Test Project #8)	23
8. Prel. Determination of Graphite Drying Rate (Test Project #10)	24
9. Sheet Rod Tests (Test Project #11)	25
10. Coefficient of Friction of Graphite (Test Proj. #12)	27
11. Functional Tests of Slug Ejector Counter and Nozzle Seal (Test Project #13)	28
12. Vernatherm Functional Test (Test Proj. #14)	29
13. Test for Effect of Radiation on Television Equipment (Test Project #15)	30
14. Short-length Heat Transfer Tests (Test Proj. #17)	31
15. Full-scale Heat Transfer Tests (Test Proj. #18)	32
16. Graphite Key Tests (Test Project #19)	33
17. Ball 3X System Functional Test (Test Project #21)	34
18. Water System Studies (Test Project #20)	35
19. Corrosion Tests - Process Water	36
20. Corrosion Tests - Pile Atmosphere	37

DECLASSIFIED

Index

Progress Report No. 2 - Design of New Pile Area "G" - Page 3

SECTION IV - REFERENCE DOCUMENTS

	<u>PAGE NO.</u>
A. Water System	38
B. Heat Transfer	38
C. Pile Physics	38
D. Materials	38
E. Design	39
F. Development Tests	39
G. Invention Reports	40

DECLASSIFIED

SECTION I

I N D E X

	<u>AUTHOR</u>	<u>PAGE NO.</u>
Introduction	P. E. Love	1
Development Status	H. E. Grants	3
Overall Cost Estimates	E. A. Smith	6

DECLASSIFIED

INTRODUCTION

GENERAL

During the past seven months, Reactor Division (D&C) efforts have been increasingly directed to the design and development of an improved thermal reactor. This work, entitled "Design of New Pile Area "G", is authorized under Project C-300, original Directive HW-104.

This report is complementary to the Progress Report dated May 25, 1949, (Document HDC-1176). It is written to present the progress toward firm design bases during the report period, and to clearly establish the position of the program with respect to the original schedule.

PROGRESS TO DATE

There has been no major modification of the design bases in the report period. The principal components have been analyzed and the design objectives have been set for each as a "subproject". Noteworthy progress by subproject has been tabulated under the summary. Five are emphasized here.

Equipment is on order for the basic heat transfer tests and the water study "recirculation" tests. Plans are near completion for installation in Bldg. 109-D and Bldg. 105-E respectively.

Temperature coefficient test results from the start-up of the 100-E Pile are of major significance, as reported by the Pile Technology Division. The coefficient, which has been observed to be positive for the wet pile, is negative for the dry pile. This consideration has reduced the needed safety control by 20 per cent. At the lower control level, sheet rods and cylindrical rods are essentially equivalent. This will permit selection of rod design upon an engineering basis.

Design has been completed for charge-discharge equipment capable of operation at full coolant flow. Fabrication and test of component 1 is underway.

Preparation for exponential pile tests have been started by the Pile Technology Division. These are to provide the basic matrix dimensions for the "G" design. It is worthy of note that the date on which this specification is available is the limiting one for starting the finished design.

DELAYING FACTORS

Two important delaying factors have been encountered since HDC-1176 was written: 1) procurement of essential test equipment components was held up approximately three months pending allocation funds, 2) high priority requests for assistance from the Hanford Technical Division threatens to interfere with the assistance needed in the development of Pile "G".

DECLASSIFIED

SECRET

Efforts to somewhat offset the delays are being made, principally through: 1) expediting delivery of test components, and 2) sponsoring a series of Reactor Division Production Tests to reduce requirements of the Technical Division.

SCHEDULE

Consideration of the above factors indicates that firm design criteria will not be available prior to January, 1951. With the start of final design at that time, the schedule on Page 7 will apply. This represents a six-months' extension of the previous schedule.

FINANCES

Close control is being maintained of all expenditures under the program. A tabulation of costs, plus commitments, to December 31, 1949, is presented on Page 8. The budgeted amounts of \$1,129,812.00 total to June 30, 1950, and \$4,157,100.00 for completed design, including \$1,200,000.00 for Architect-Engineer services remain valid.

DECLASSIFIED

SECRET

DEVELOPMENT STATUS

H. E. Grantz

ULTIMATE OBJECTIVE

The ultimate objective of the "G" Reactor program is to prepare and have available a complete detailed design of a graphite moderated, water-cooled pile incorporating the best practice in the nuclear field and capable of operating at 800 MW. The objective is further described in Project Proposal HDC-1365.

In order to achieve this ultimate objective, the following supporting objectives must be attained:

1. The experimental and developmental programs, now planned and/or in progress, must be completed in order to obtain the factual data upon which the design will be based.
2. The design studies must be carried out in parallel with the above programs so that the results of either activity can be reflected in the other as effectively as possible, and without both a serious loss of time and additional expense.
3. The supporting investigations at offsite facilities must be continued and completed as expeditiously as possible so that the results will be obtained when required.

The above major phases must be carried out in such a manner that ALL the results will be obtained at the time required for detailed design. Otherwise, work will be held up or changed with resulting increase of both cost and time to complete.

SUMMARY

At the beginning of this report period (June 1, 1949), the exploratory studies (Phase I), as well as supporting design investigation, had been completed and the general objectives of the program had been established.

During the following seven months, preliminary designs were well developed on the critical subprojects of this program. In many cases, the preliminary designs were completed to the point where experimental samples could be made and tests were run or are in process to evaluate design proposals and also to provide valuable data.

Considerable effort was applied in the design, analyses, planning and procurement associated with the complex Process Tube Heat Transfer and Recirculation Water System Programs. Both of these tests should be set up and running by June 30, 1950.

Investigations were started at various sites to obtain the physical properties of materials being considered for process tubes and control rods. A corrosion test program was started at Hanford using actual pile process water. Corrosion tests in pile gas atmosphere will be started soon. The use of rare earths (such as gadolinium) is being investigated thoroughly for control rods.

DECLASSIFIED

Development Status (Summary) - Continued

The following progress can be reported for each major subproject:

<u>Subproject</u>	<u>Summary</u>	<u>Full Report on Pages</u>
1. Process Tube Heat Transfer	Test arrangement design completed. Installation approved for Bldg. 189-D. Test Equipment ordered. Considerable effort spent on analyses.	9, 21, 31, 22 and 32
2. Water System Studies	A test recirculating water system was designed for operation in "H" pile. Test authorization written and material and equipment ordered.	17 and 35
3. Third Safety Device	Ball system selected. Test equipment designed.	12 and 34
4. Materials	Rare earths alloying investigations started. Encouraging results obtained alloying gadolinium and titanium on laboratory scale. Process tube creep and corrosion tests started.	11, 23, 20, 36 and 37
5. Control Design and Development	Full-scale sheet rod drop tests run with graphite stack straight and also bowed to simulate conditions of pile distortion.	9, 12 and 25
6. Shielding	Design and physics studies of concrete shield in process. Preliminary structural design 60% complete.	14
7. Metal Handling - Continuous Charging Equipment	Detail drawings of charging machine 90% complete. Discharging machine drawings being checked. Test program being planned.	13, 19, 28, 21, and 30
8. Moderator	Preliminary design of external binder for moderator block 60% complete. Layouts made for "special purpose" process tubes.	16, 27, and 33

DECLASSIFIED

-13

HDC 16 0 1

Development Status (Summary) - Continued

<u>Subproject</u>	<u>Summary</u>	<u>Full Report on Pages</u>
9. Gas System	Preliminary graphite drying tests completed. Report HDC-1424 issued on cooling of control rods.	15 and 24

-E/-

DECLASSIFIED

OVERALL COST ESTIMATES

E. A. Smith

PHASE I

The first phase of Project C-300^o consisted of a series of studies which resulted in a definition of the extent to which design for the new pile is to be refined. This work was completed in fiscal year 1949.

\$250,000.00 was allocated to this portion of the project. Expenditures amounted to \$159,812.00, leaving an unexpended balance of \$90,188.00.

PHASE II

Phase II consists of developmental design work to take place during fiscal years 1950 and 1951. It was estimated that a total of \$970,000.00 would be required in fiscal 1950. In addition to the unexpended balance of \$90,188.00 from fiscal year 1949, new funds in the amount of \$879,812.00 were requested in July, 1949. This request was deliberated for approximately three months. In October, an emergency appropriation of \$40,000.00 was granted in order that the engineering force might be maintained and limited design continued.

During this interim period, expenditures for experimental tests and materials were held to a bare minimum. Purchase requisitions for long term delivery items had to be delayed until funds were appropriated.

The request for additional funds was formally approved on November 1, 1949, and the full-scale program was immediately launched.

Presently, it appears that the estimate of \$970,000.00 for fiscal year 1950 is ample. Actual expenditures for the first half of the fiscal year are under 20% of the total estimate of \$970,000.00. However, it is expected that, due to the stepped-up program during the next six months, total expenditures will be approximately as estimated.


The following financial statement shows cost plus commitments for the first half of this fiscal year, estimated expenditures for fiscal 1950, and the balance to be expended in the last half of the fiscal year.

DECLASSIFIED

January 1950

REACTOR DIVISION

Design Schedule for 100-G Area



DECLASSIFIED

MANFOLD WORKS - REACTOR DIVISION
 SPECIAL STATEMENT FOR AREA C
 FISCAL 1950 - PERIOD ENDED 12-31-49

EXPENSES

ACTUAL EXPENSES

JOB NAME	Engineering	Design	Construction	Operation	Material	Travel	Other	Contract	Subcontract	Equipment	Direct Labor	Indirect Labor	Overhead	Total
Heat Treating	47,715	11,700	159,132	41,892	260,042	85,886					979	2,304	134,761	174,156
Therm. Scales	35,746	22,580	9,000	24,000	87,326	50,807						1,437	21,610	35,746
Control Rods	57,074	23,100	17,929	41,364	11,472	91,672					9,650	2,732	16,116	19,800
Shielding Studies	39,716	18,234	6,000	38,400	82,370	70,088						1,192		12,280
Water Plant/	26,755	7,000	51,300	72,000	157,055	8,317							921	137,786
Reactor	34,584	23,500	2,505	22,000	40,593	28,808							732	11,785
Gas Syst.	9,448	3,200	210	8	14,766	11,282							366	3,224
Process Tubes	25,616	17,200	7,977	12,684	53,535	14,823							732	8,712
Metal Handling	20,314	24,400	5,291	15,117	67,122	30,639							655	34,483
Instrumentation	5,263	2,900	2,724	5,402	16,289	10,958							339	5,131
Other Engineering	10,577			10,577	9,039								338	1,138
Administration and Control	40,853				40,853	33,774							1,251	7,076
Total	303,721	145,734	58,066	262,479	770,000	476,054	61,188	2,462	63,690	55,757	1,287	13,769	341,863	493,946

(a) 1/6

(b) \$2,320.00 Assessments from Manufacturing Divisions. Detailed analysis is being made and charges will be distributed to applicable sub-projects.

This report covers actual expenses to 12-1-49 and commitments to 12-31-49. Engineering and Drafting for December was estimated and is included.

HDC 1601

DECLASSIFIED

SECTION II
ANALYSES, DESIGN AND INVESTIGATIONS

INDEX

	<u>AUTHOR</u>	<u>PAGE NO.</u>
1. Pile Physics Design	P. F. Gast	9
2. Exponential Pile Program	P. F. Gast	9
3. Heat Transfer Program	H. S. Isbin	9
4. Materials Development	R. J. Schier	11
5. Control System Design	A. T. Strand	12
6. Charging Mechanisms and Metal Handling	Phil P. Smith	13
7. Shielding	R. T. Jaske	14
8. Reactor Gas System	R. T. Jaske	15
9. Moderator	R. T. Jaske	16
10. Process Tube Assembly	J. B. Medlin	17

DECLASSIFIED

SECTION IIANALYSES, DESIGN AND INVESTIGATIONS1. PILE PHYSICS DESIGN - P. F. Gast (Pile Technology Division)

The major development in pile physics as applied to the "G" Pile design was the demonstration that the present Banford lattice has a negative reactivity temperature coefficient when the cooling tubes contain no water. This demonstration was made experimentally during the "H" Pile start-up program. The requirements for safety control can now be considerably reduced since it will not be necessary to compensate for an increase in reactivity due to fission product heating of a pile which has lost its cooling water. Sufficient control can now be provided by a vertical rod pattern similar to that of the present piles in which a choice of round rods or flat sheet rods can be made on engineering grounds alone.

Information was provided to the Design Division on the following points:

1. Reactivity changes to be expected from change in pile dimensions.
2. Reactivity loss from increased cooling water annulus.
3. Effects of flattening on the neutron distribution.
4. Shielding effectiveness of proposed gun barrel design.

2. EXPONENTIAL PILE PROGRAM - P. F. Gast

Permission to proceed with the program of exponential experiments directed toward improved graphite lattices using natural uranium was received from the Atomic Energy Commission on October 31.

These experiments will be carried out in space formerly used for inspection and test lay-up of graphite for the piles. Preparation of this location and installation of the necessary facilities is in progress. At the end of the report period graphite was being machined for a standard pile to be used throughout the course of the experiments for calibrating and checking foils, foil counters, and neutron counters.

3. HEAT TRANSFER PROGRAM - H. S. Labin (Reactor Division)

This program was initiated to obtain basic design data for process tube heat transfer in order that the selection of tubes for the proposed "G" reactor will be on a sound factual basis. Factors being considered include power level, temperature characteristics and pressure requirements.

DECLASSIFIED

Section II (Heat Transfer Program) - Continued

Other phases of this program include graphite temperature calculations, determination of water requirements, and an analysis of power limitation factors. These phases will be evaluated by the Reactor Division in cooperation with the Technical Division.

POWER LEVEL AND TEMPERATURE CHARACTERISTICS

An 800 MW power level has been selected as a design basis. This basis, established in Document HDC-1176, does not necessarily represent an optimum design, but does present significant improvements whose achievements will markedly advance the reactor program.

The maximum performance tube load design has been set at 552 KW corresponding to a maximum heat generation of 33.6 KW per foot. Whereas the active section is to be the same as for present pile, the annulus is to be increased from 0.351 sq. in. to 0.439 sq. in. For a flow rate of 34.6 g.p.m. (inlet temperature of 70°F) the outlet temperature is 179°F, and the maximum surface temperature (clean tube, no rib effect) is 190°F. The temperature distributions with length of active zone for the water, slug surface, and slug center temperatures are given in Figure 1.

PRESSURE REQUIREMENTS

Experimental tests have been completed to determine pressure drops for both water-steam and water flow through standard process tube assemblies. The correlations, reported in Documents HDC-1560 and HDC-1565, have been adapted for the calculation of the pressure-flow curves shown in Figure 2. The conditions selected for presenting the pressure drop over a tube assembly (including inlet and exit pigtail, but with no orifice) are noted as the following: clean tube, increased annulus cross-section (0.439 sq. in.), 552 KW heat load, standard dummy section (B, D & F piles), standard pigtail assemblies.

The calculated normal operating pressure drop from inlet to exit nozzle for the "G" process tube with a 34.6 g.p.m. flow rate is 180 p.s.i., which is the same as that for present operation in "H" with a flow rate calculated to be 23.3 g.p.m.


The "G" Pile calculated boiling peak pressure drop from inlet header to exit header (including critical discharge pressure) can be compared to 500 MW pile operation (HDC-1565) with tubes of present design.

<u>KW Per Tube</u>	<u>Oper. Level MW</u>	<u>Peak Pressure Drop</u>
552	800	390 p.s.i.a.
412	500	340

100 130 1

— Fig. 1 —


MAXIMUM PERFORMANCE TUBE TEMPERATURE CHARACTERISTICS
800 MW POWER LEVEL



DECLASSIFIED

Fig. 2

MAXIMUM PERFORMANCE TUBE PRESSURE FLOW CURVES
800 MW POWER LEVEL



(FOR gal/min., MULTIPLY SCALE BY 20)

DECLASSIFIED

Section II - Heat Transfer Program (Continued)

Specification of the header pressure characteristic is to be determined upon the basis of the results obtained from the heat transfer test.

HEAT TRANSFER TESTS

Heat transfer tests are to be conducted with full-size process tubing and simulated plug heating conditions. Progress on the design and construction of the full-scale and short-length tests is described in Section III, Hanford Tests. These investigations will more clearly define the "boiling disease" and results and conclusions from these tests will establish the design basis for determining operating pressure requirements and verify the above stipulated operating conditions.

4. MATERIALS DEVELOPMENT - R. J. Schier (Reactor Division)

Design objectives set forth in this project required two principal metallurgical developments: (1) process tube materials and (2) control and safety rod materials. Since useful design data on possible materials for these two components are practically non-existent (in some cases, suitable materials were non-existent), it has been necessary to establish development programs at Hanford and other sites to obtain these data. These programs have been set up to find suitable materials for a first pile design in the shortest possible time, but long-range programs are in effect to develop optimum constructional materials.

PROCESS TUBES

The most severe operating conditions contemplated for process tubes are a wall stress of 5860 p.s.i. at 100°C. To be satisfactory, a tube material must have a creep rate less than 0.07% per year (corresponding to a diameter expansion of about 0.001" per year) under these conditions with adequate corrosion resistance to process water.

A creep test program on 2S process tubing has been started at Hanford to determine whether the present 2S aluminum constructional material is satisfactory. Supplementing this test, a similar testing program has been arranged at Battelle to obtain more precise and complete design data which will permit a comparison with comparable data on possible aluminum alloy substitute materials should the present 2S aluminum prove to be inadequate. A corrosion test program is under way at Hanford to evaluate both standard and new aluminum alloys in process water to check these substitute aluminum alloys.

The meager data available on zirconium indicates that it shows promise of being an excellent tubing material for a Hanford reactor. A long-range program is underway to evaluate the physical properties,

DECLASSIFIED

Section II - Materials Development (Continued)

fabrication and corrosion resistance of zirconium. Investigation of the corrosion characteristics of this material in process water, underway at Hanford is the first step.

CONTROL AND SAFETY RODS

The different conditions under which the safety and control rods will be required to function permits a choice of materials for these two types of rods. For the first design, Type 304 stainless steel has been selected as a base metal for neutron absorbing alloys in spite of its less desirable nuclear properties (high gamma activity after irradiation) because of its known adequate physical properties at temperatures up to 600°C. The alloy of stainless steel with boron (1 to 3%) has been selected for safety rods and with gadolinium (1 to 3%) for control rods. A program has been started at the General Electric Research Laboratory in Schenectady to develop alloying techniques and suitable alloy compositions.

In a long-range program both titanium and vanadium presently appear to be satisfactory base metal for control rod alloys. Development programs have been started to evaluate titanium base alloys containing up to 5% boron and 5% gadolinium. Design of equipment for evaluating the corrosion resistance of these alloys in simulated pile atmospheres at Hanford has been completed.

5. CONTROL SYSTEM DESIGN - A. T. Strand (Reactor Division)

The objective of the control system design is to provide an integrated control system which has sufficient inhour capacity to adequately control the process unit under all conditions of operation and emergency. In addition, the control system should be simple, safe, and economical in construction, operation, and maintenance.

Design is proceeding on an all-vertical rod system. Original plans for ninety rods have been reduced to approximately forty, depending on configuration. The 11 1/2" wide sheet rods are essentially equivalent to 3" dia. cylindrical rods. A total of 2500 inhours of control is required as determined from data obtained by the Technical Division during "H" Pile start-up. The control effectiveness is being further analyzed.

Rod design problems, including heat transfer, "poison" burn out, and "poison" concentrations are being studied intensively.

The following results can be reported from these studies:

1. Gas cooling of gadolinium alloyed control rods is feasible, but water cooling will probably be required for boron alloyed rods.

[REDACTED]

DECLASSIFIED

Section II - Control System Design (Continued)

2. The following percentages of alloying agent will be required:

<u>Rod Material</u>	<u>Safety Rod</u>	<u>Control Rods</u>
Stainless Steel - gadolinium	0.33%	3%
Stainless Steel - boron	1.2%	2%
Titanium - gadolinium	0.60%	5.2%
Titanium - boron	2.0%	3.5%

A rod drive using friction rollers (similar to that used on a board drop hammer) and powered by a hydraulic motor is being designed to drive the rod. The hydraulic system may also serve to decelerate the rod at the end of a normal, free fall operation. An inverted thimble for a gas seal around the rod, and incorporating the rod guide rollers, has been determined to be the most feasible type of seal and design is proceeding on this basis.

Full-scale components for mechanical evaluation of the control systems have been fabricated and assembled at the Test Tower previously built for 105-DR and "H" pile tests. Sheet rod bowing and drop tests are approximately two-thirds complete and show that a sheet rod may be dropped within three seconds, even though the graphite slot is bowed to a maximum of four inches at the center. Negligible graphite wear has been observed in these tests.

An auxiliary safety control system is being designed consisting of "poison" balls stored in hoppers located in the shield, with mechanisms to release the balls into the rod slots in the graphite. Calculations indicate that this ball system will give as rapid and effective control as the sheet rod pattern. Mechanical evaluation tests for the ball system are planned and underway.

A "portum" production tube pattern of approximately 85 tubes, perpendicular to the process tube pattern, has been included in the design plans. A safety control system that would inject "poison" solution into these tubes is being studied.

6. CHARGING MECHANISMS AND METAL HANDLING - Phil P. Smith (Reactor Div.)

CHARGING MECHANISMS

Pursuing the dual course outlined in HDC-1176, work on methods for charging the pile during full power operation has progressed as follows:

Method I - Layout design of a piece-by-piece charging system developed

DECLASSIFIED

Section II - Charging Mechanisms & Metal Handling (Continued)

by R. F. Klein has been completed. Further mechanical design is being held in abeyance until a satisfactory sealing gasket material is selected. Observation of radiation damage to possible materials is underway. Reference - HDC-9/2.

Method II - Two pressurized machines have been designed to provide a system offering the advantages of mechanical charging. One machine described on Drawing SP-10079 will effect remotely controlled discharge at the rear face, and the other described on SP-10080 provides for charging at the front face.

Detailed design of both basic machines is virtually complete except for dimensional checking, and it should soon be possible to enter upon a program for testing the prototype machines. Reference: HDC-987.

METAL HANDLING

A preliminary report, in a limited edition (HDC-1406) has been issued. This report presents suggestions and recommendations for planning the metal handling facilities of the pile building.

7. SHIELDING - R. T. Jaske (Reactor Division)

Work on pile shielding has followed the original consideration of producing a shield of maximum effectiveness at lower cost. Tentatively magnesium oxychloride shielding concrete has been selected as the primary shielding material for the faces and top. Heavy aggregate concrete with Portland cement is recognized as an acceptable alternate. The side shields are to be of ordinary concrete, with a dual function of shielding and support for the control system and upper portions of the building.

Since the knowledge of shielding materials is developing rapidly, final material selection has been left as flexible as possible, with present emphasis on structural design. Assumptions of shield properties such as density (5.8), and strength, have been made where necessary to make design calculations. This has produced a construction plan using permanent steel forms, shop fabricated for ease of handling, as shown on Drawings SP-10618 and SP-10671. The process tube entry is made through a tapered annulus which should allow elimination of complicated assemblies, greater tube flexibility, and greatly increased construction tolerances.

DECLASSIFIED

SECTION II - Shielding (Continued)

Arrangements for test pours are well underway. These will include tests for voids and consistency of aggregate distribution.

Some general shielding analysis has been done on such problems as control rod activity, metal storage basin depth, and shielding for special problems. Tentative techniques are under study for disposing of depleted, but active, control rods and handling special requests. It is anticipated that a comprehensive shielding layout for the entire process can be outlined by February 1, 1950.

Final selection of shielding material is still to be made, depending in part on the results of tests to be obtained from O.R.N.L. This information has been considerably delayed, but should produce usable data during the balance of fiscal 1950.

9. REACTOR GAS SYSTEM - R. T. Jaske (Reactor Division)

Little work was done on the overall system because of its inherent dependence on other features of the reactor. Review of the requirements has eliminated the possibility of cooling the thermal shield with gas; however, the function of control rod cooling may well be the primary consideration of the "G" design.

Study of gas quantities for rod cooling is underway. The decision to use a gamma radiating absorber has allowed marked reduction in the gas circulation, as compared to an alpha emitting absorber. (See Materials and Control Sections).

Selection of atmosphere is still to be made, pending heat transfer work on the moderator. Present indications are that high enough moderator temperatures may be achieved by coring and undercutting tube blocks to allow use of helium, thereby eliminating some of the problems involved in handling carbon dioxide such as graphite oxidation and control rod corrosion.

One unique problem imposed by higher operating temperature is the oxidation of graphite by oxygen and carbon dioxide in the circulating system. The associated problems are being studied.

A preliminary drying test was made on graphite to determine drying curves and investigate the dependence of drying on gas velocity. Drying rates seem initially dependent on gas velocity, but the temperature effects seem to predominate. Graphite wetting is subject to considerable variation (5-12% dry basis). Further study of these problems must be made.

- 2 -

[REDACTED]

Section II - Reactor Gas System (Continued)

The problem of leak detection is basically one of proper sampling and instrumentation. One possible sampling technique under study involves sampling gas directly from the annular gas passage around the tube. Providing enough sampling points are available, leak detection by this method may be a matter of hours.

9. MODERATOR - R. T. Jaske (Reactor Division)

Information available at the inception of the "G" design project made it desirable to design for a rate of stack expansion equal to, or greater than, that experienced in the present design. Accordingly, a preliminary design based on eight inches total expansion at the center of the stack, distributed according to a cosine function, was attempted. Considerable effort was expended on keying arrangements which would provide integration of the stack while undergoing maximum distortion. A fully satisfactory design for such large distortion will be difficult.

Special problems imposed by the "G" control systems resulted in severe compromise in moderator design. On one hand, it was desirable to have great rigidity to contain the forces imposed by the 3X balls when inserted in the rod slot, and, on the other hand, it was equally desirable to have a maximum of flexibility to permit overall growth. The control sheets cut across 80% of the effective cross block surface, and the combination of high distortion allowance and high strength through this section could not be reached without sacrifice of some desirable property. Accordingly, the sheet rod channels were designed as a separate structure, with the balance of the stack aligned by the binder. This binder assembly serves a double function as a thermal shield and structural support to control lateral pile motion due to growth, holding the upper portion of the sides of stack to a smooth curve for easy control rod entry.

Basic developments in the relation of graphite temperature to rate of expansion and loss of conductivity now indicate that expansion may be reduced to one-tenth of that of present piles if graphite temperatures are maintained above 275°C. Considerable study has been started or scheduled in order to determine the decrease in conductivity possible by shaping of tube blocks. Undercutting and coring around the process tube have been considered. Efforts will be made to flatten the heat distribution from front to rear as well as to raise the overall graphite temperature to an average above 300°C. Reactivity losses due to decreases in graphite density produced by coring or undercutting may be compensated for by reactivity gains from higher moderator temperatures.

[REDACTED]

- 47 -

DECLASSIFIED

Section II - Moderator (Continued)

In view of the temperature information, effort will be concentrated on designing rigidity into the channels with allowance for some growth two to four inches in the center as a maximum practical value. Accordingly, the problem will be reviewed and a revised design prepared based on the new data on growth phenomenon. The evolutionary work accomplished has been very instructive and will serve as a basis for continuing study.

10. PROCESS TUBE ASSEMBLY - J. B. Medlin (Reactor Division)

The purposes of the process tube assembly are:

1. Provide holes in the pile for the entry of slugs with facilities for charging and discharging.
2. Provide means of carrying slug cooling water.

Fundamentally, "G" will be similar to existing units with the design being concentrated on reducing fabrication, erection, and maintenance costs and incorporating technical advances to date. Since the process tube assembly design is dependent on the outcome of other designs, such as shielding, only a limited amount of work has been done. Drawings have been prepared showing different arrangements of parts for reducing water pressure loss, increased allowable flexure of the gun barrel and elimination of the process tube van stone flanges. These arrangements are shown on the following study drawings:

1. SP-10322 - Gun Barrel Assembly - Proposal #1
2. SP-10335 - Gun Barrel Assembly - Proposal #2
3. SP-10380 - Gun Barrel Assembly - Proposal #3
4. SP-10560 - Gun Barrel Assembly - Proposal #4

Approximately three months after the shielding, moderator, charging and discharging designs are fixed, the process tube design would be ready. At the end of the fiscal year 1950, a design will be set, based on requirements at that time. The design will be adjustable so that any future changes in related parts can be easily adapted.

11. WATER SYSTEM STUDIES - P. M. Murphy (Reactor Division)

Since it is not now known whether the "G" reactor will be built as a replacement for one existing pile, as a replacement for two existing piles, or separately in connection with a new pile area, the requirements of the water plant facilities cannot be completely formulated at this time. However, subsequent to the receipt early June, 1949, of the Giffels & Vallet Water Study Report carried out under Design Study GED-13,

DECLASSIFIED

Section II - Water System Studies (Continued)

and the analysis of these reports by the Design Division. Further work in connection with the Water Plant for 100-G Area has been directed primarily toward the development of a process water recirculation system.

This choice appears attractive for two reasons: (1) because of the possible marked reduction in river contamination, and (2) because of possible operating economies to be derived from reduced process water filtration costs. Experimental data with which to establish basic design criteria for such a system are to be obtained from a one-tube recirculation test on an operating pile. This test is described in Section III of this document.

Should the forthcoming recirculation test show that such a system is impractical, the water plant now being designed for the "DR" Pile will be studied to determine the factors involved in its application to the 100-G Area.

For system design purposes, the upper limits of cooling water requirements are 62,000 g.p.m. at 550 p.s.i. header pressure. A "bulk" temperature rise of 49°C. would result under 800 MW operation.

- 12 -
DECLASSIFIED

SECTION III

BAIFORD D & C TEST PROGRAM

I N D E X

		<u>PAGE NO.</u>
Introduction	H. J. White	19
1. Preliminary Slug Discharge Tests		19
2. Preliminary Rubber Irradiation Tests		20
3. Process Tube Flow Calibration Tests		21
4. Movement of Slugs in Process Tubes		21
5. Two-Phase Flow and Pressure-Drop Measurement		22
6. Test Data on Various Bar Plugs		23
7. Radial Creep Test on Aluminum Process Tubing		23
8. Preliminary Determination of Graphite Drying Rate		24
9. Sheet Rod Tests		25
10. Coefficient of Friction of Graphite		27
11. Functional Tests of Slug Ejector Counter and Nozzle		28
12. Vernathern Functional Test		29
13. Test for Effect of Radiation on Television		30
14. Short-Length Heat Transfer Tests		31
15. Full-Scale Heat Transfer Tests		32
16. Graphite Key Tests		33
17. Ball 3X System Functional Test		34
18. Water System Studies	F. H. Ames	35
19. Corrosion Tests - Process Water	R. J. Schier	36
20. Corrosion Tests - Pile Atmosphere	R. J. Schier	37

DECLASSIFIED

SECTION III

HAIFORD D & C TEST PROGRAM

INTRODUCTION

The general objective of the Test program is to confirm performance of critical "G" Reactor components within the time schedule allotted for the over-all design. These test projects include mechanical and hydraulic tests, heat transfer and fluid flow investigation, exposure of material, and assemblies to pile irradiation and miscellaneous physical and material tests of a non-radioactive nature.

Briefly, the status of the test program is as follows:

Total Tests Requested	23
Total tests completed irrespective of final report (All but two are covered by a final report)	9
Incomplete tests for which runs have commenced	4
Incomplete tests in planning and procurement stage	7
Tests cancelled before initiation of testing	3

The following is an enumeration and description of the investigations included in the Test Program to date.

I PRELIMINARY SLUG DISCHARGE TESTS (TEST PROJECT #2)

A. Object

These tests were needed to provide information concerning discharge bucket dimensions for the design and development of a new type of discharge equipment. Further details relating to the purpose of these tests will be found in the Test Project Proposal (Preliminary Slug Discharging Tests) prepared by H. J. White and dated 2-17-49.

B. Method

Slugs were pushed, one at a time, into a length of 10" steel pipe to determine the volume which a load of 128 standard 4" slugs would occupy when arranged in a random pattern. The angle of inclination of the pipe from the horizontal was varied to determine the minimum practical slope required. The test apparatus which was used is shown in Figure 1.

DECLASSIFIED

-32-

HDC-11601




Figure No. 1

DECLASSIFIED

Section III - Preliminary Plug Discharge Tests (Continued)

C. Results

Only three feet of a 10" (inside) diameter bucket were required to contain 128 four-inch uranium plugs when the discharge bucket was set at an angle of 60° from the horizontal. No tendency was observed for the plugs to jam or bind at any angle of the bucket when the discharge gate was released. All plugs slid freely from the bucket.

A Test Report covering this investigation was issued as: HDC-1132 (3-23-49).

II PRELIMINARY RUBBER IRRADIATION TESTS (TEST PROJECT 3)

A. Object

These tests were intended to investigate the physical resistance of various synthetic rubbers and rubber-like compound to pile irradiation. It has been proposed to utilize such materials for process tube outlet glands (Collins seal type) in connection with continuous discharging equipment.

B. Method

Small samples (approximately 1" x 1/4" x 0.10") are being exposed at the "E" Test Hole at 100-F.

Initially, very short periods of exposure were used between inspections and manipulation. The exposure has been gradually increased for samples showing satisfactory results. Those specimens which successfully withstand the present qualitative investigation will be subjected to more rigorous physical tests for hardness, elasticity, tensile and compressive strength.

More detailed test plans will be found in the Test Project Proposal (Preliminary Rubber Irradiation Tests), prepared by H. J. White and dated 3-17-49.

C. Results

After a total of 40 hours, two of the original assortment, (1) a silicone rubber and (2) a Buna N synthetic, had failed through embrittlement and loss of elasticity. The remaining eight samples, although exhibiting some evidence of surface hardening, retain satisfactory flexibility and elasticity after a total of approximately sixty-two hours.

- 44 -

DECLASSIFIED

-34-

HDC 1601

III PROCESS TUBE FLOW CALIBRATION TESTS (TEST PROJECT #4 - PART I)

A. Object

These tests were intended to provide experimental data on the magnitude and distribution of pressure losses through a process tube and its components. Various combinations of orifice size and tube loading were to be investigated for isothermal flow conditions. Further details will be found in the Test Project Proposal - HDC-1183.

B. Method

A full-length process tube was used containing canned lead slug (standard dimension) and appropriate dummies. These tests were carried out at the 105-F Flow Lab. The general arrangement of apparatus and instrumentation is shown in Figure 2. Figure 3 presents the "standard" slug loading arrangement used in these tests.

C. Results

The findings of this test are contained in the form of tabulated data in the Test Report - HDC-1255 - and the correlation of the data is reported in HDC-1560. In the report HDC-1560 equations have been developed from the data and adapted for the calculation of pressure drops or flow rates for clean tubes in pipe operation. A systematic procedure is outlined for determining the pressure drops through each portion of the tube assembly. A method is presented for calculating the flow rate through a process tube from header pressure and panellit gage readings. The Design Staff has incorporated these results in development plans for the Two-phase Flow and Heat Transfer Tests.

IV MOVEMENT OF SLUGS IN PROCESS TUBES (TEST PROJECT #4 - Part II)


A. Object

These tests were intended to determine whether, during discharge operations at full water pressure and flow, uranium slugs would be propelled hydraulically out of the process tubes into a discharge hopper. This information was necessary for the design of continuous discharging equipment. Further details will be found in the Test Project Proposal - HDC-1183.

B. Method

A full-length process tube containing 64 four-inch (nominal) canned uranium slugs was used for these tests which were carried out at the 105-F Flow Lab. The dummy slugs, except for those in the outlet nozzle, were omitted. Slug movement was ascertained by audible impact of the first uranium slug upon the stainless steel dummy. Process water pressure (and flow) were increased by increments (at 5-minute intervals) until this occurred. The general arrangement of the apparatus is shown in Figure 3.

DECLASSIFIED



(P) CIRCLES DESIGNATE PRESSURE TAP LOCATIONS AND NUMBERS


SCHEMATIC SKETCH OF TEST EQUIPMENT

FIGURE NO. II

HDC 1661

DECLASSIFIED

PROCESS TUBE SLUG LOADING ARRANGEMENT



DECLASSIFIED

FIGURE NO. III

Section III - Movement of Slugs in Process Tubes (Continued)

C. Results

Slug movement was observed in a clean, film-free, level process tube with standard values of header pressure (inlet and outlet) when the flow rate was restricted by a .240" diameter orifice. All of the slugs were propelled downstream to the maximum possible extent with a .270" (or greater) orifice. Further particulars are contained in the Test Report - HDC-1255.

V TWO-PHASE FLOW AND PRESSURE-DROP MEASUREMENT (TEST PROJECT #5)A. Object

Those tests were conducted to measure pressure drop through the dummy and exit sections of a full-scale B, D, F-type process tube with simulated boiling conditions. These tests were intended to compare calculated pressure losses for two-phase flow with experimental results. Further information concerning the purpose and application of these tests will be found in the Test Project Authorization - HDC-1259.

B. Method

This investigation was carried out in the 105-F Flow Laboratory. The test apparatus was a "semi-closed" flow system as is shown diagrammatically in Figure 4. Steam and water were separately measured for enthalpy and flow rate, suitably throttled, mixed and passed through the test section as a two-phase flow. The outlet mixture was condensed, weighed (to determine flow rate) and a portion thereof was returned through a rotameter to the mixing valve for recycling. Portions of the test apparatus are shown in Figures 5, 6, and 7.

C. Results

Measured pressure drop for two-phase flow across sections of solid dummy slugs was approximately 30% higher than was predicted from earlier calculations. Actual pressure drop in the pigtail was 30% higher than indicated by previous calculations. However, measured pressure drop across a short section of perforated dummy slugs was nearly 70% less than equations would indicate.

The maximum pressure required, if boiling occurs, appears higher than was indicated by previous calculations, but lower than the available 375 p.s.i. header pressure. The required header pressure (for a hypothetical 412 KW tube) is approximately 308 p.s.i.a., rather than 291 p.s.i.a.

Further details and elaboration are to be found in the Test Report - HDC-1565.

DECLASSIFIED

SCHEMATIC SKETCH OF TEST EQUIPMENT FOR
TWO PHASE FLOW PRESSURE DROP MEASUREMENTS





FIGURE 1V

DECLASSIFIED

-39-

4DC-1601

Figure No. 5



DECLASSIFIED

-40-

HD-1601





Figure 16.6

DECLASSIFIED



Signature #8

DECLASSIFIED

VI TEST DATA ON VARIOUS BAR PLUGS (TEST PROJECT #6)

A. Object

To compare the functional characteristics of several types of "flexible" bar plugs. This device is a component of a continuous discharging machine and serves both to push uranium slugs back into the active zone following discharge and to provide a portion of the shielding function which is now borne by the dummy slug arrangement. Further details are to be found in the Test Project Authorization - HDC-1318.

B. Method

A single tube of the Nine-Tube Mock Up in the 305-A Bldg. (300 Area) was utilized for these tests. A new process tube was installed with provision for vertical deflection to a maximum slope of 1/2" per foot. Each of the 8 1/2' bar plugs was tested by thrusting it into a tube which was loaded (dry) with 64 standard uranium slugs. The forces necessary to move the bar plugs and slug column were measured by the hydraulic pressure required to move the assembly. Two configurations of process tube and gun barrel were tested, as shown in the sketch, Figure 8.

The three types of bar plug tested are presented in Figures 9, 10 and 11. A "bayonet wrench" for inserting and locking the bar plug and the special nozzle into which the wrench was locked were tested simultaneously with the bar plugs. These are shown in Figures 12 and 13, respectively.

C. Results

Both the ball-and-socket and tubular bar plugs were found to operate satisfactorily in a dry tube, although some galling of the aluminum was detected. The tubular type bar plug showed the best all-around utility for this application.

The flexible cable type bar plug proved to be too flexible and weak under column loading. Complete details are reported in the Test Report - HDC-1417.

VII RADIAL CREEP TEST ON ALUMINUM PROCESS TUBING (TEST PROJECT #8)




A. Object

The object of this test is to determine the creep resistance of a standard aluminum process tube at elevated temperatures and pressures. It specifically intends to investigate creep characteristics of these tubes at a temperature of 100°C. and with pressures of 400 and 600 p.s.i.g. These data are necessary for the design of process tubes capable of withstanding the higher water temperatures and pressures contemplated for an 800 MW reactor. Particulars concerning the test objectives are in the Test Project Proposal, dated 4-27-49 prepared by C. D. Farnon.

[REDACTED]

DECLASSIFIED

TEST DATA ON VARIOUS BAR-PLUGS
TEST PROJECT No. 6






DECLASSIFIED

ARRANGEMENT OF BAR-PLUG TEST EQUIPMENT
FIGURE NO. 8

NDC 1601



46



150 160
130 50

FIGURE NO. 11

[illegible]



HDC 1601
I 30 50

FIGURE NO. 12


SCALE		APPROVALS	
BY	DATE	BY	DATE
DESIGNED BY	DATE	CHECKED BY	DATE
GENERAL ELECTRIC CO. HANFORD WORKS		D' MACHINE BAYONET WRENCH	
PART NO. 1056		SP. 10206	

DECLASSIFIED

49

#DC-1601

42/48 1000000



DECLASSIFIED

Section III - Radial Creep Test on Aluminum Process Tubing (Continued)

B. Method

Two, independent, hydrostatic pressure systems were set up, each arranged to test three 18" tube sections. These short sections were immersed in an oil bath which was maintained thermostatically at 100°C. The tubes were pressurized by gas bottles through dual regulator valves and pressure accumulators which permitted water pressure instead of gas to be applied to the actual test sections.

A thorough dimensional inspection of all tubes was made before installation and pressurization. Subsequently, daily measurements have been made of the circumferential growth of four of the tubes: two at 400 p.s.i.g. and two at 600 p.s.i.g. Tests have continued for approximately three months without interruption, excepting for maintenance.

Figure 14 shows a portion of the test apparatus and includes the pressure accumulator bottles at the extreme right. The actual tube sections are out of sight in the oil bath tank. Figure 15 is a close-up of the oil bath which shows the four dial gauge assemblies which provide measurement of circumferential creep or expansion.

C. Results

There is some doubt as to the validity of the initial creep data which were obtained during the period of most rapid expansion, i.e.: during the first four weeks after pressurization. This uncertainty resulted from two unavoidable shut-downs for maintenance to the heater and control elements. However, over the recent eight weeks of uninterrupted operation, the average diametrical expansion for the tubes at 600 p.s.i.g. has been of the order of .00005"/month, and for those at 400 p.s.i.g. approximately .00001"/month.

Within a month a complete changeover will be made to six new tube sections, and to a new and revised heater and thermostatic control system. It is expected that valid data, covering the entire creep history of these tubes, can be obtained.


VIII PRELIMINARY DETERMINATION OF GRAPHITE DRYING RATE (TEST PROJECT #10)

A. Object

It was the objective of this test to obtain preliminary information on the drying rate of water-saturated graphite by means of a small-scale experiment.

These data would indicate whether further, full-scale tests would be necessary for design of the "G" reactor gas drying system. Results would be valuable in designing for rapid reactivation of the pile flooded by a ruptured tube or a (proposed) water 3-X system. Further details will be found in the Test Project Proposal, dated 5-5-49 written by H. J. White.

DECLASSIFIED



DECLASSIFIED

Section III - Preliminary Determination of Graphite Drying Rate (Cont.)

B. Method

Tests were conducted in two parts: 1) at elevated temperature with no air flow and 2) at room temperature in an air stream. Identical samples of graphite 4" x 4" x 2" and 4" x 4" x 1" were tested under both conditions. Three blocks of each size were investigated to determine consistency of results. Considerable effort was spent to obtain, as nearly as possible, complete and uniform absorption of water into blocks of similar size.

The tests at elevated temperature were made in an oven at 130° F. with approximately constant humidity. The forced drying tests were in a duct receiving air from the laboratory compressed air system at nearly constant velocity (30 f.p.s.) and approximately constant temperature and humidity. Removals for weighing at hourly or semi-hourly intervals were made as brief as possible.

C. Results

A considerable difference in graphite drying characteristics was found between the two types of drying. Oven drying showed dehydration in two phases: constant rate and falling rate. Forced drying was found to be solely of the falling rate phase. Increasing the block thickness by a factor of two had little effect upon the oven drying rate, but made a significant difference in the forced drying rate.

It was found that ordinary water immersion resulted in markedly different values of water absorption and, consequently, divergent drying rates among similar blocks. A Test Report, "Preliminary Determination of Graphite Drying Rate", was prepared by H. J. White and issued 9-27-49.

IX SHEET ROD TESTS (TEST PROJECT #11)

A. Object

This test was planned to investigate the over-all mechanical feasibility of a vertical sheet rod and its components. Tests were to provide information on the following:

1. Mechanical performance of the rod.
2. Effect of graphite growth on rod operation.
3. Rate of descent with repeated drops.
4. Performance and endurance life of all components of the assembly.

DECLASSIFIED

Section III - Shoot Rod Tests (Continued)

Further details, particularly as related to the components of the shoot rod assembly, are contained in the Test Project Authorization. HDC-1332.

B. Method

These tests are being carried out at the 90' Test Tower at White Bluffs. This structure permits a 42' rod to be dropped a total of 33' into a graphite mock-up which simulates the reactor entry slot. The present test rod is 11 1/4" wide by 3/16" thick. It is operated by a standard Whiting-Crane winch, as used in the existing piles.

Provision has been made for bowing and deflecting the graphite slot with respect to its vertical axis to simulate graphite growth. An adjustable "step plug", a tight-fitting member which will attenuate neutron leakage where the shoot rod passes through the "B" shield, allows the clearance to be varied over a wide range.

Figure 16 is a view of the test tower between level: 0' and 50'. Vertical columns and horizontal framing are spaced at 10' intervals. The 32' graphite stack is contained in the tower enclosure. Figure 17 shows the tower from level 10' to 80'. A portion of the shoot rod may be seen extending up beyond the roof of the sheathed enclosure at the 50' level. The shoot is constrained by channel guides and bearings at the edge. The base of the graphite stack is seen in Figure 18 with the cut-out "door" which permits inspection for, and removal of, any graphite dust and particles resulting from abrasion by the shoot rod.

A close-up of the spring bumper plate assembly is shown in Fig. 19. This device, acting upon the crosshead at the top of the rod, serves to support the shoot rod in its fully-down position and to decelerate the rod in the event of a failure of the winch braking system, or of the cable. The cross head and supporting hoist assembly are seen in Figure 20. In addition, this photograph shows the lower portion of the channel guides which extend up beyond the fully-out position of the rod.

The large disk at the left is a portion of the cable-and-pulley drive for the displacement-time recorder. A view of the recorder is presented in Figure 21. The recording drum with a chart attached revolves about a vertical axis at constant speed while the curve is drawn by the moving head (to the left of the drum) which is tied in to the movement of the shoot rod. This instrument yields an accurate plot of displacement against time.

DECLASSIFIED




Figure #16

DECLASSIFIED




Figure No. 1

DECLASSIFIED

-156-

HDC-11.01

July 2nd 1918

DECLASSIFIED

-57-

HDC-16.01




Figure No 11



DECLASSIFIED

-59-

HDC-1601

Page No. 21

DECLASSIFIED

Section III - Sheet Rod Tests (Continued)

C. Results

Phase I of the sheet rod tests has been completed. This phase consisted of drop-testing the rod with various types and degrees of bowing in the graphite slot with the tight-fitting "step plug" assembly (see Method above) omitted. Bowing perpendicular to the plane of the sheet was carried to a maximum of 4" at the center of the slot. No apparent reduction in rate-of-descent was occasioned by bowing the graphite. Approximately 2.2 seconds were required for the rod to drop 31', or approximately 94% of its full travel at all conditions investigated.

For Phase II, the step plug was installed and drop tests were made for various clearances between the "sandwich plates" and the sheet. These initial "calibration" tests were made with the stack undeflected. It was found possible to reduce the total metal-to-metal clearance to 0.010" before the rate-of-descent was decreased. Drop tests with successively more severe graphite bowing are currently under way.

Tests to date have shown the sheet rod to be a practicable design.

X COEFFICIENT OF FRICTION OF GRAPHITE (TEST PROJECT #12)

A. Object

This test was planned to determine the effective coefficient of friction of graphite blocks as finished by the Sundstrand Duplex milling machine, and to investigate effects of the following variables upon the friction coefficients:

1. Effect of unit pressure upon static coefficient.
2. Effect of unit pressure upon sliding coefficient.
3. Effect of orientation of extrusion axis upon static coefficient.
4. Friction of graphite on steel (static).
5. Friction of graphite on aluminum (static).
6. Friction of graphite on cast iron (static).
7. Friction of graphite on steel wool (static).
8. Friction of graphite on aluminum foil (static).
9. Effect of irradiation upon static coefficient, graphite on graphite.

These tests were necessary to obtain design data relating to pile stability and "anti-growth" measures. The amount and degree of structural binding will be governed to a considerable extent by the frictional forces which these members must overcome. Further particulars are recorded in the Test Project Authorization, HDC-1280.

DECLASSIFIED

Section III - Coefficient of Friction of Graphite (Continued)

B. Method

Both static and sliding coefficient tests were made with graphite-on-graphite. Only static tests were made for the other materials listed above. The general method for obtaining static values is shown in the sketch (Figure 22). Variation in unit pressure was obtained by placing lead blocks upon the moveable graphite block. Sliding coefficient was obtained by pulling the blocks at constant velocity while the spring scale was read. Full-sized bars were used for Tests 3 through 8, above.

The direction of motion was varied with underlying static members to determine effect of orientation.

C. Results

1. Values of c_f increased slightly with increase in unit loadings up to 100 p.s.i.
2. An increase in c_f up to 50% was caused by rubbing the surfaces together following machining. The c_f for new surfaces ranged from .235 to .301, whereas for rubbed surfaces it varied from .269 to .393.
3. Irradiated graphite was found to possess a c_f approximately 10-20% higher than that for non-irradiated material. Further data and details will be found in the Test Report, HDC-1398.

XI FUNCTIONAL TESTS OF SLUG EJECTOR COUNTER AND NOZZLE SEAL (TEST PROJECT #13)A. Object

The objective of this test is to investigate the operating characteristics of the slug ejector-counter--its endurance and reliability. In addition, it is desired to determine the effectiveness and durability of the special Goodrich seal which has been designed to seal the entire "Y-Piece" assembly onto an outlet nozzle. The "Y-Piece" mechanism is a part of the discharge machine, presently being designed for the "C" reactor, which will permit continuous charging.

Further details are to be found in the Test Project Authorization, HDC-1510.

DECLASSIFIED

COEFFICIENT OF FRICTION TEST

TEST PROJECT #12

TEST EQUIPMENT




Figure 1




Figure 2




Figure 3

DECLASSIFIED

-62-

HDC 1601

Section III - Functional Tests of Slug Ejector Counter and Nozzle Seal (Continued)

B. Method

A full-length process tube and the facilities of the 100-F Flow Lab will be used for these tests. Canned lead (or uranium) slugs will be used to load the process tube and test the ejector. Repeated slug loads will be discharged into the test unit until it is felt that representative data have been obtained.

A drawing of the "Y" Assembly test stand, which shows the outline of the "Y Piece" mechanism in phantom, is presented in Figure 23. In Section "A-A", the ejector-counter is seen in its normal, horizontal position at the top, with the transition piece and slug hopper fittings below. Figure 24 shows the actual ejector-counter in more detail and shows, in addition, the chevron-type Goodrich seal at the left in Section "A-A". Tests of the seal will consist of repetitive dry insertions of the nozzle into the seal and periodic pressure tests to determine leakage.

C. Status

Procurement of components of the test equipment has been initiated. The completed design of the overall mechanism is in the final stages. It is expected that testing will start approximately 4-1-50.

XII VERNATHERM FUNCTIONAL TEST (TEST PROJECT #14)

A. Object

The purpose of this test is to ascertain the error, if any, caused by exposure of a standard Vernatherm power unit to irradiation from the outlet process water. This unit is a temperature-sensitive capsule which translates change-in-temperature to mechanical movement of a steel plunger. It is being considered for monitoring the outlet water temperatures of individual process tubes. Its size - approximately 3/4" in diameter and 1 1/4" in overall length - would lend it to installation in a nozzle or pigtail fitting.

Further information will be found in the Test Project Authorization, HDC-1507.




B. Method

This test will be performed in two parts, simultaneously. For Part I, two Vernatherm units will be installed in a special 9" aluminum "slug". This assembly will be placed in a bucket and will be surrounded by radioactive slugs in the discharge basin. A

-63-

DECLASSIFIED

DECLASSIFIED



SECTION 'B-B'

SECTION 'A-A'


① ASSEMBLY

Figure No. 24

HFC 1601
I 30 50

MATERIAL LIST

ITEM NO.	DESCRIPTION	QTY	UNIT	REMARKS
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50



ITEM NO.	DESCRIPTION	QTY	UNIT	REMARKS
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

GENERAL NOTES:
1. ALL DIMENSIONS ARE IN INCHES.
2. UNLESS OTHERWISE SPECIFIED, ALL MATERIALS SHALL BE OF THE BEST QUALITY AVAILABLE.
3. THE ASSEMBLY SHALL BE MADE IN ACCORDANCE WITH THE DRAWING.
4. THE ASSEMBLY SHALL BE TESTED IN ACCORDANCE WITH THE DRAWING.
5. THE ASSEMBLY SHALL BE MARKED WITH THE PART NUMBER AND THE DATE OF MANUFACTURE.

Section III - Vernatherm Functional Test (Continued)

Reactor Division Production Test Request (DCR-1-105-P) has been prepared to cover this phase of the work. The slug bucket exposure will greatly accelerate the irradiation intensity, as compared to Part II.

For Part II, two Vernatherm units will be installed in special T fittings which will be mounted between the outlet nozzle and the pigtail. The units will not be in actual contact with the process water, but will be separated from it by a metal diaphragm. A drawing of the special fitting with the Vernatherm unit installed is given in Figure 25. The Production Test Request for Part II, DCR-2-105-P, is currently awaiting approval.

A picture of the water bath with which thermal calibrations have been made is seen in Figure 26. The dial gauge bears upon an extension rod and is actuated by the Vernatherm unit which is enclosed by the special "slug" and hidden from sight.

C. Status

All of the equipment has been fabricated and assembled for the tests, the initial unexposed thermal calibration data have been taken, and the irradiation exposure will begin as soon as the Production Test Requests are approved.

XIII TEST FOR EFFECT OF RADIATION ON TELEVISION EQUIPMENT (TEST PROJECT #15)

A. Object

This test was conducted to determine the effect of relatively high level radiation on image characteristics and upon the television apparatus itself. A wired television system is under consideration for the remote alignment and manipulation of continuous discharging equipment.

Specifically, it was desired to test the "Utiliscope" camera of the Diamond Power Specialties Corporation. Further details are to be found in the Test Project Authorization, HDC-1338.

B. Method

Tests consisted of two parts. In the first, the camera was exposed to hot slugs during a normal discharge operation with the pile shut down. The actual television camera lens was located approximately 10' from the tip-off. In the second, the camera was placed within approximately 3' of an outlet nozzle caps for approximately two weeks during normal pile operation.

- 66 -

DECLASSIFIED




Figure No. 2.6

240

Section III - Test for Effect of Radiation on Television Equipment (Cont.)

The television monitor was located where periodic inspections of the quality of the image could be made. During Part I, continual visual observation and frequent photographic records of the image were made. These data were taken at daily intervals during the two weeks of Part II.

The television camera was completely enclosed in a sealed wooden box with a window, and all power leads were encased in a rubber hose to guard against contamination. The power pack unit was outside the "hot" area and was separated from the camera by 50' of cable. A sketch showing the approximate arrangement of the test apparatus at the rear face of 105-F is presented in Figure 27.

C. Results

For the extent of the exposure in these tests, the "Utiliscope" camera performed entirely satisfactorily. The only difficulties experienced were minor, being those which would normally arise with unskilled operators, and were routine adjustments and corrections. An excellent view was had of the discharging operation, wherein it was possible to identify the various types of dummy slugs as they passed over the tip-off.

XIV SHORT-LENGTH HEAT TRANSFER TESTS (TEST PROJECT #17)

NOTE: The Short-length Tests are an integral and complementary part of the Full-scale Heat Transfer Tests (Test Project #18), a description of which follows in the section below. The ultimate objective of both tests is the same and the greater portion of the apparatus is common to both.

A. Object

To provide means for studying heat transfer and coolant flow characteristics in process tubes. Further, to assess the feasibility of operating "maximum performance tubes" at an overall pile output in the range of 800 MW by establishing the limiting safe heat load conditions in pile process tubes.

Specifically, the Short-length Tests are intended to study these variables step-wise (in short sections) throughout the length of a process tube. They will permit investigation of a great number of variables, such as annulus size, burn-out conditions, heater construction, and critical flow, more rapidly and over a wider range than would be practical with the full-scale apparatus. In a sense, these tests will also serve a "pilot run" function to the full-scale tests in that critical experiments will first be performed with the Short-length equipment.

Test objectives and plans are elaborated in the Test Project Authorization, HDC-1508.

- 6 -

DECLASSIFIED

OPEN ASSISTED




Figure No. 27

[illegible]

DECLASSIFIED

WRAP LEAD-IN WIRE WITH PROTECTIVE
COVERING TO PREVENT CONTAMINATION

Section III - Short-Length Heat Transfer Tests (Continued)

B. Method

The Short-Length Test Section will be approximately 3 1/2' in length and will consist of a length of aluminum process tube enclosing an electrically-heated, thin-walled tube. The heater tube which simulates the heating of a short column of slugs will, at maximum conditions, be supplied with approximately 126 KW of electrical energy, direct current.

"Process water" will be circulated through a closed flow system with provision for continual de-aeration of the water. A multi-stage centrifugal pump will provide pressures up to 400 p.s.i.a. at the inlet of the test section for a maximum flow rate of 35 g.p.m. A condenser will cool the fluid between the outlet of the test section and the inlet of the pump to avoid cavitation. Any additional heating, before reentry at the test section, will be supplied by a steam preheater. Provision has been made for maintaining either constant flow or constant inlet pressure conditions. A schematic flow diagram is given in Figure 28 which shows the mechanical components of the system and the major instrumentation. Direction of flow is indicated by arrows on this sketch. The actual process piping layout is contained in Figure 29. The upper view is a plan; the lower, a side elevation.

The supply of electrical energy is discussed under Test Project #18, (Method), below.

C. Status

Orders have been placed for the major portion of the apparatus and instrumentation required for both tests. Procurement schedules should permit the initiation of preliminary testing by approximately April 1, 1950.

Power Division approval has been received to use space and facilities at the 189 (Refrigeration) Bldg. at 100-D. Work Orders have been initiated for preparation of the test site.

XV FULL-SCALE HEAT TRANSFER TESTS (TEST PROJECT #18)

NOTE: See explanatory statement in preceding section.


A. Object

The Full-Scale test will serve to amplify and confirm the results obtained both in Test Project #5 and #17. The subject program will provide specific data on the following:

1. Pressure-drops corresponding to required flow rates.
2. Consistency of outlet water temperature and flow.
3. Stability of flow conditions with the occurrence of boiling.
4. The relationship of all of the above, plus heat load, upon header pressure and orificing requirements.

DECLASSIFIED

-71-




REVISIONS	DATE	BY	REASON
1	10/1/50	J. H. H.	INITIAL DESIGN
2	10/1/50	J. H. H.	REVISIONS
3	10/1/50	J. H. H.	REVISIONS
4	10/1/50	J. H. H.	REVISIONS
5	10/1/50	J. H. H.	REVISIONS
6	10/1/50	J. H. H.	REVISIONS
7	10/1/50	J. H. H.	REVISIONS
8	10/1/50	J. H. H.	REVISIONS
9	10/1/50	J. H. H.	REVISIONS
10	10/1/50	J. H. H.	REVISIONS
11	10/1/50	J. H. H.	REVISIONS
12	10/1/50	J. H. H.	REVISIONS
13	10/1/50	J. H. H.	REVISIONS
14	10/1/50	J. H. H.	REVISIONS
15	10/1/50	J. H. H.	REVISIONS
16	10/1/50	J. H. H.	REVISIONS
17	10/1/50	J. H. H.	REVISIONS
18	10/1/50	J. H. H.	REVISIONS
19	10/1/50	J. H. H.	REVISIONS
20	10/1/50	J. H. H.	REVISIONS

GENERAL ELECTRIC CO.
HARTFORD WORKS
NEW HARTFORD, CT.
L. H. H. H.

1601
130 50

Figure No. 28

DECLASSIFIED



APPROVALS		DATE
BY	DEPT.	
DRAWN BY <i>Bliss</i>		
CHECKED BY		
FILE NO.		
PROJECT NO.		


GENERAL ELECTRIC CO.
 HANFORD WORKS
 HEAT TRANSFER TEST
 PROCESS PIPING
 ARRANGEMENT

PRELIMINARY

JDC 1601
 130-50
 Figure No. 29
 PRELIMINARY-UNAPPROVED

100-2

CHG. NO. TITLE



Section III - Full-Scale Heat Transfer Tests (Continued)

Confirmation of new design criteria for an 800 MW pile: heat load, flow rates, annulus size, etc., will be attempted with the full-scale tests.

B. Method

The general flow diagram and instrumentation required for Project #17 will be used for the subject tests. The chief differences lie in the length of test section: 23' instead of 3 1/2'; the power required: 750 KW instead of 126 KW; and in the omission of the preheater in the process water flow diagram (Figure 28).

A high-capacity motor-generator set has been ordered, capable of delivering 15,000 amps maximum, over a range 3 to 50 volts. A single 1200 h.p. motor will be used to drive two 7500-amp generators with suitable provisions for load balancing, and for current and voltage control. A 2000 KVA transformer, 3-phase, 13,800 - 2300 volts, which is located outside the 186-D Bldg., will be used for the power supply. Circuit breakers will be located both at the 2000 KVA transformer and in the DC feeders from the generator to the test section. These will "suicide" the circuits for any of the following conditions: high overload (short circuit), open circuit, excessive pressure drop in the water across the test sections, and abnormal pressures in the liquid contained in the heater tube (indicating excessive temperature-rise).

Assistance Request DCR-1. has been issued to GECL at Schenectady for the development and fabrication of a full-scale heater section. This unit is described in considerable detail on Page 1 of this Request.

C. Status

The status of these tests is essentially that given for Project #17. All major components of the electrical system have been ordered. Present delivery dates should permit initial testing with the full-scale section to begin approximately July 1, 1950.

XVI GRAPHITE KEY TESTS (TEST PROJECT #19)

A. Object

These tests are to determine relative strengths of round and rectangular keys and keyways in graphite. Further, the "wedge" or lifting effect of round keys and the effective shear or crushing strength in keys and keyways of both types will be investigated.

These tests are necessary to evaluate measures designed to counteract effects of graphite growth. The method of keying between adjacent blocks or layers is of prime importance in the stability and life of the pile under conditions of graphite growth. Further information is to be found in the Test Project Authorization, HDC-1512.

- 88 -

DECLASSIFIED

- 74 -

NDC 1601

Section III - Graphite Key Tests (Continued)

B. Method

These tests will be carried out in the 60,000^{lb} testing machine at the 300 Area. A jig has been fabricated according to the drawing shown in Figure 30 and will permit, by the substitution of various types of graphite blocks, investigation of either type of keys: round or rectangular.

Tests will be made both of GBF and CSF grades of graphite. Shear (or crushing) strength of keys will be determined by loading the test assembly in compression; keyway "tear out" strength will be measured under tensile loading conditions. The latter will, in a sense, be an investigation of stress concentration at the keyway due to "notch" form. The wedge or lifting effect of round keys will be evaluated with the aid of resistance-type strain gages attached to transverse tie-bolts (Part 3 in Figure 30).

It is anticipated that further tests may be required besides the primary investigations which specify 1 1/2" square keys and 1 5/8" diameter round keys. Other variables such as additional key shapes or sizes, edge distance, etc., may require investigation.

C. Status

The major portion of the apparatus and test samples have been fabricated or procured. Tests will commence when the electric strain gages are received from an eastern vendor.

XVII BALL 3X SYSTEM FUNCTIONAL TEST (TEST PROJECT 4-1)

A. Object

This test is planned to obtain specific operational characteristics of a proposed Ball 3X System. A 3X System which embodies a neo-fluid (1/4" diameter low density balls) would permit a rapid poisoning of the pile reaction by filling the rod openings. Yet such a "fluid" could be readily recovered and drained off at the bottom, prior to start-up. The following is a partial survey of the information sought from these tests:

1. Period and flow rate of the dropping cycle.
2. "Hydrostatic" and impact forces imposed on the graphite stack by the balls.
3. Reliability of the release mechanism and of the exit gate apparatus (at the base of the slot).
4. The effect of dropping the rod at various phases of the ball release cycle.

Further particulars are contained in the Test Project Authorization, HDC-1526.

- (U) -

DECLASSIFIED

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----


1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----



DECLASSIFIED

REC 1601
1 30 50

Figure 30

Section III - Ball 3X System Functional Test (Continued)

B. Method

The major portion of these tests will be carried out in a new bay which is to be constructed at the White Bluffs Test Tower, described and shown pictorially in the discussion under Test Project #11, above. A full-scale mock-up of the rod opening in the graphite is being fabricated. The shape of the opening in the new stack differs from the present rod mock-up in that additional space is provided for the balls.

A schematic sketch of the test equipment and instrumentation is presented in Figure 31. The dropping rate of the balls will be measured by means of the load cell from which the entrance hopper is suspended. Impact and hydrostatic forces on the graphite will be determined by movable graphite blocks which bear upon load cells; one at $1/3$ and one at $2/3$ the height of the stack. Timing switches at top and bottom of the slot will measure the interval required for the first balls to fall from top to bottom.

The first phases of testing will be carried out in the new bay of the tower. Subsequent bowing tests and these investigations which involve dropping the sheet rod simultaneously with the release of balls will be conducted in the 90' section of the tower within which sheet rod tests are currently under way.

C. Status

Drawings of all components of the apparatus are virtually completed. Fabrication of the release gate and hopper will commence in the near future. Procurement of various items of instrumentation is under way and work orders have been written for machining the graphite and for the fabrication of the wooden supporting structure for the graphite.




It is expected that preliminary tests will begin approximately February 27, 1950, contingent upon the rigors of the Hanford winter.

XVIII WATER SYSTEM STUDIES (TEST PROJECT #20) - F. H. Ames (Reactor Div.)A. Object


Test operation is planned to obtain experimental data with which to establish basic criteria for the design of a Process Water Recirculation System for a Hanford-type Reactor. The test program is described in Test Project Authorization #20, HDC-1551.

It is expected that this experiment will supply the necessary data to permit economic and operational feasibility evaluation of a process water recirculation system. This system will be compared with a simplified conventional process water plant to arrive at final design for the "G" Water Plant.

DECLASSIFIED



OBSERVATION WINDOW ARR'GT.



TYPICAL SECTION
UPPER TWO THIRDS OF STACK
SHOWING SPECIAL TEST DEVICES
NOTE: CROSS HATCHED AREA IS ALWAYS
OPEN FOR BALLS.

FIGURE NO. 31

GENERAL ELECTRIC CO.
HANFORD WORKS

TEST 21
BALL 3X FUNCTIONAL TEST
SCHEMATIC

SCALE —
APPROVED

24/2/50 11/3/50

DATE 1-3-50

CHECKED *J.L. Smith*

PRELIMINARY-UNAPPROVED

DRAWN BY *J.L. Smith*

PROJ. NO.

E. R. NO. BLDG. NO. 100-G-2

DWG. NO. SP-10,691

Section III - Water System Studies (Continued)

B. Method

This test program will consist of two phases. The first will utilize the H-pile experimental "V" hole loaded with dummy slugs. The second will use production tube 0961 loaded with metal slugs. In each case, the cooling water will be recirculated at normal flow rates through a stainless steel system of retention tanks and heat exchangers while measurements are made of corrosion rates, film formation, and chemical composition and radioactivity level of the water. The cooling water is to be obtained from steam condensate in the area. Sufficient "back-up" is being provided to preclude loss of coolant to the single tube being used.

C. Status

The basic drawings for the test system have been prepared and vendors are being contacted for bids. Selection of the equipment will permit completion of the detailed drawings and selection of the construction personnel necessary to do the work. It is anticipated that actual installation will start in February, 1950.

XIX CORROSION TESTS - PROCESS WATER - R. J. Schier (Reactor Division)

A. Object

These tests are intended to evaluate aluminum alloys and zirconium as possible substitutes for the present 23 aluminum construction material.

B. Method

The corrosion tests are being run by the Technical Divisions in the 105-D Flow Laboratory, using standard process water. Temperatures of about 17°C, 30°C, 45°C, 65°C, and 90°C are being investigated.

The following standard commercial aluminum alloys are in test:

33	56S
52S	61S
53S	63S

Several promising new alloys are being prepared by Battelle and will be tested also. Evaluation of Bureau of Mines Zirconium (magnesium reduced) has been started, and samples of low hafnium zirconium produced by a variety of methods in an AEC sponsored program have been requested for evaluation.

DECLASSIFIED

Section III - Corrosion Tests - Process Water (Continued)

C. Status:

It is not anticipated that meaningful data will be available from this corrosion test program until April.

XX CORROSION TESTS - PILE ATMOSPHERE - R. J. Schier (Reactor Division)A. Object

These tests are designed to evaluate pile constructional materials, particularly control rod materials such as stainless steel and titanium, in simulated pile atmospheres.

B. Method

These tests will be performed by the Technical Divisions in the 300 Area. To start, materials will be evaluated in a CO₂-CO equilibrium atmosphere at 800°F. to 1300°F. However, the equipment is suited for testing with other atmospheres at temperatures up to 1800°F.

C. Status

Design of the test equipment has been completed. It is hoped that installation of this equipment can be completed during March, after which about six months will be required to obtain useful corrosion data.

DECLASSIFIED

-80-

HDC 1601

SECTION IV

REFERENCE DOCUMENTS

I N D E X

	<u>PAGE NO.</u>
A. Water System	38
B. Heat Transfer	38
C. Pile Physics	38
D. Materials	38
E. Design	39
F. Development Tests	39
G. Invention Reports	40

DECLASSIFIED

SECTION IV

REFERENCE DOCUMENTS

The following documents have been issued since the previous progress report (HDC-1176, dated May 24, 1949) and are listed for reference purposes.

A. WATER SYSTEM

<p>INDC-3224 INDC-3150 INDC-3149 HDC-1551 HDC-1562</p>	<p>A Modification of the Present Design of Water Areas. Process Water Provided by Gravity Flow. Process Water Recirculation. Test Project Auth. #20 - Recirculation Test System. Minutes of Meeting - Water Requirements for Reactor "G" - G. H. Syrov to File, 12/14/49.</p>
--	---

B. HEAT TRANSFER

<p>HDC-1461 HDC-1513 HDC-1424 HDC-1521</p>	<p>Simulation of Thermal Conditions in Aluminum End Cap. Requirements for Heater Test Element. Progress Report on Gas Cooling of Control Rods. Results of Calculations to Determine Effectiveness of Increasing Area of Heater Tube to Simulate Heat- ing Distribution in Aluminum End Cap.</p>
--	---

C. PILE PHYSICS

<p>INDC-3957 HW-14938 HW-15208 HW-14031</p>	<p>"G" Pile Control System - P. F. Gast to P. E. Lowe, 1/3/50. Flattening Curves and Inhour Absorption by Water - P. F. Gast, 11/23/49. Shielding Calculations on Tapor Bore Gun Barrel Assembly - R. L. Dickman to P. E. Lowe, 11/25/49. Exponentail Facilities for Exponential Experiments, 8/1/49.</p>
---	---

D. MATERIALS

<p>HDC-1334 HDC-1390 HDC-1392 ZDC-1438 HDC-1490 HDC-1523 HDC-1555</p>	<p>Request for Data on Zirconium and Titanium, 6/8/49. Corrosion Testing Stainless Steel - Boron Alloys, 8/11/49. Discussion of Titanium Metallurgy at the Bureau of Mines Station in Albany, Oregon, 8/9/49. Minutes of Meeting on Sheet Rod Materials, 9/23/49. Trip Report - Review of Reactor Development Programs, 10/19/49 Trip Report - Visit to Battelle and ALCOA, 11/23/49. Conference on Beryllium in New York City, 11/21/49.</p>
---	---

Section IV - Reference Documents (Continued)

E. DESIGN

HDC-1192 Metal Handling Procedures & Equipment Report -
C. M. Burns to W. E. Johnson, 5/4/49.

HDC-1269 Minutes of Meeting - Sheet Rod Test Program -
G. H. Syrovoy to File, 6/7/49.

HDC-1322 Development of a Gadolinium-Titanium Alloy for
Control Rods - G. H. Syrovoy to W. E. Johnson, 7/5/49.

HDC-1406 Materials Handling Recommendations - P. P. Smith to
File (undated)

HDC-1430 Trip Report - Visit to Reactor Development Sites -
J. R. Wolcott, H. S. Isbin, G. H. Syrovoy to
W. E. Johnson, 9/14/49.

HDC-1431 Minutes of Meeting - 3X System Design - A. T. Strand
to File, 9/20/49.

HDC-1437 Minutes of Meeting - Pile Shielding - R. T. Jaske
to File, 9/21/49.

HDC-1440 Asphalt as Shielding Medium, C-300 - R. T. Jaske
to File, 9/26/49.

HDC-1443 Minutes of Meeting - Sheet Rod Assembly - R. F. Klein
to File, 9/27/49.

HDC-1447 Minutes of Meeting - Graphite Stack - A. T. Strand
to File, 10/3/49.

HDC-1466 Minutes of Meeting - Pile Gas System - R. T. Jaske
to File, 10/7/49.

HDC-1468 Minutes of Meeting - Process Tube Assembly -
A. T. Strand to File, 10/7/49.

HDC-1484 Shielding - Pile Area "G" - C-300
R. T. Jaske to J. E. Maider, 10/21/49.

HDC-1485 Reactor "G" Design - Specifications for Drafting Room
Use - G. H. Syrovoy to File, 10/21/49.

HDC-1493 Minutes of Meeting - Fabrication and Testing of "D"
Machine Ejector Counter - P. P. Smith to File, 10/28/49.

HDC-1494 Minutes of Meeting - Pile Charging Machines -
P. P. Smith to File, 10/28/49

HDC-1500 Design Basis for Ball 3X System - R. R. Wall to File,
11/3/49.

HDC-1506 Report on Rear Face Loading Machine for Segmented
Discharge - R. F. Klein to File, 11/10/49.

HDC-1517 Minutes of Meeting - Continuous Charge Program -
P. P. Smith to H. E. Grantz, 11/14/49.

F. DEVELOPMENT TESTS

HDC-1103 Test Request - Water Impelled Slugs.

HDC-1132 Preliminary Slug Discharge Tests.

HDC-1255 Test Report - Water Impelled Slugs.

HDC-1318 Test Data on Various Bar-Plugs.

HDC-1338 Effect of Radiation on Television.

HDC-1417 Report on Test #6, Bar-Plugs.

HDC-1510 Function Test - Slug Ejector-Counter, Authorization

DECLASSIFIED

Section IV - Reference Documents on Development Tests (Continued)

HDC-1219 Test Request No. 12 - Coefficient of Friction of Graphite - L. H. Hildebrandt to H. J. White, 5/19/49.

HDC-1243 Test Request No. 11 - Sheet Rod Test - C. M. Burns to H. J. White, 5/27/49.

MEMO Test Request No. 13 - Slug Ejector-Counter Mechanism and Nozzle Seal - G. H. Syrovoy/P. P. Smith to H. J. White, 7/5/49.

HDC-1324 Test Request No. 14 - Vernatherm Functional Test A. T. Strand to H. J. White, 7/5/49.

MEMO Test Request No. 15 - Effect of Radiation on Television - G. H. Syrovoy/P. P. Smith to H. J. White, 7/6/49.

MEMO Test Request No. 16 - Test Data on Tubular Flexible Bar-Plug - G. H. Syrovoy/P. P. Smith to H. J. White, 7/11/49.

HDC-1425 Test Request No. 19 - Stress Concentration in Graphite - A. T. Strand to H. J. White, 9/6/49.

HDC-1474 Test Request No. 21 - Ball 3X Functional Test - A. T. Strand to H. J. White, 10/10/49.

HDC-1514 Test Request No. 24 - Pressure Losses in the Pigtail and Nozzle Assemblies - A. T. Strand to H. J. White, 11/10/49.

MEMO Test Request No. 25 - Measurement of Radiation Attenuation of a Taper Bore Process Tube Entry - R. T. Jaska to H. J. White, 12/8/49.

MEMO Test Request No. 22 - Functional Test of Hansen Bar-Plug Lock - G. H. Syrovoy/P. P. Smith to H. J. White, 11/8/49.

HDC-1565 Test Report - Two-phase Flow and Pressure Drop Tests

HDC-1417 Test Report - Various Types of Bar-Plugs.

HDC-1398 Test Report - Coefficient of Friction of Graphite.

HDC-1259 Test Authorization - Two-phase Flow and Pressure Drop.

HDC-1332 Test Authorization - Vertical Sheet Rod Assembly.

HDC-1280 Test Authorization - Coefficient of Friction of Graphite.

HDC-1507 Test Authorization - Vernatherm Unit

HDC-1508 Test Authorization - Short-length Heat Transfer Tests.

HDC-1509 Test Authorization - Full-scale Heat Transfer Tests.

HDC-1512 Test Authorization - Graphite Key Tests.

HDC-1526 Test Authorization - Ball Third Safety Functional Tests.

G. INVENTION REPORTS

HDC-1328 Report of Invention - R. F. Klein to W. I. Patnode, 7/7/49.

HDC-1401 Report of Invention - R. F. Klein and G. H. Syrovoy to W. I. Patnode, 8/6/49.

HDC-1403 Report of Invention - G. H. Syrovoy and C. G. McIntosh to W. I. Patnode, 8/9/49.

HDC-1459 Report of Invention - R. M. McCugh to W. I. Patnode, 10/7/49.

HDC-1488 Report of Invention - A. T. Strand to W. I. Patnode, 10/24/49.

HDC-1571 Report of Invention - C. G. McIntosh to W. I. Patnode, 12/22/49.

HDC-1134 Report of Invention - R. M. McCugh to W. I. Patnode, 3/31/49.

HDC-1156 Report of Invention - L. H. Hildebrandt to W. I. Patnode, 4/12/49.

DECLASSIFIED