

October 28, 2014

Project Title

Materials Science Clean Room Facility at Tulane University (Final Technical Report)

Project No.

DE-FG02-08CH11518

Initial Project Period

09/30/2008-09/30/2010

Overall status of the project in terms of milestones completed or missed (for construction projects) or deliverables delivered for equipment purchases

The project has been completed as of November 4, 2011. The clean room has been constructed and is functional. The evaporator is being used to coat materials. After a delay in production, the SQUID finally arrived and has been performing measurements on a daily basis. All equipment is in place.

Schedule: Is the project on schedule? If not, what are the impacts (if any) and is an action plan being developed to get back on schedule (construction projects)

The project has been completed.

Scope: Has the scope of the project, relative to use of DOE funds, remained the same? If not, please contact me at 630/252-6623 to discuss changes in scope. Please do not depend on the quarterly report to satisfy that notification.

The scope of the project is the same, and, in fact, the project has turned out quite well.

Budget: Is the project within budget? For equipment purchases, have the bids been let (if appropriate) and/or has the equipment been purchased.

| | |
|---------------|--------------------|
| <i>Year 1</i> | <i>\$1,147,000</i> |
| <i>Year 2</i> | <i>\$ 924,858</i> |
| <i>Total</i> | <i>\$2,071,858</i> |

Remaining \$0

All purchasing has been completed. No additional expenditures are being charged to this project.

If you feel there is additional info that would be beneficial to giving me a better feel of overall status of the grant, please feel free to include that.

No additional information is being furnished at this time.