

LA-UR-23-30326

Approved for public release; distribution is unlimited.

Title: ASC L2 Milestone Review CTS-2 Production Readiness

Author(s): Bonnie, Amanda Marie
Page, Reginald Thomas Jr.

Intended for: Report

Issued: 2023-09-12



Los Alamos National Laboratory, an affirmative action/equal opportunity employer, is operated by Triad National Security, LLC for the National Nuclear Security Administration of U.S. Department of Energy under contract 89233218CNA000001. By approving this article, the publisher recognizes that the U.S. Government retains nonexclusive, royalty-free license to publish or reproduce the published form of this contribution, or to allow others to do so, for U.S. Government purposes. Los Alamos National Laboratory requests that the publisher identify this article as work performed under the auspices of the U.S. Department of Energy. Los Alamos National Laboratory strongly supports academic freedom and a researcher's right to publish; as an institution, however, the Laboratory does not endorse the viewpoint of a publication or guarantee its technical correctness.

ASC L2 Milestone Review CTS-2 Production Readiness

Amanda Bonnie (LANL)
Reggie Page(LANL)



September 11th 2023

LA-UR-23-XXXXX



Managed by Triad National Security, LLC for the U.S. Department of Energy's NNSA

Agenda

- Milestone Overview
- Facility Preparation
- System Delivery
- Integration & Production Availability
- Summary

CTS-2 Production Readiness Milestone

- **Description**

- Open and secure CTS-2 are ready for production capability to include accessibility for users and integration with existing storage and network environment. Hardware testing, early user testing is accomplished, and the systems are generally available for ASC production users.

- **Completion Criteria**

- Open and secure CTS-2 are running production user jobs.

CTS-2 – Facility Preparation



**Reggie Page,
CIP Project Manager**



Managed by Triad National Security, LLC for the U.S. Department of Energy's NNSA

A technician with glasses and a beard, wearing a black t-shirt, is working on a server rack. He is holding a bundle of yellow and black cables. The rack has green and white components. The background is a blurred server room.

Tycho Facility Power

- **Connected 11 Compute Racks**
 - 3 total power connections per rack
 - 33 total power connections overall
 - Each connection provided 150A, 480v, 3-phase, 4-wire
 - 3.3 MW total power connected
- **Connected 4 Cooling Distribution Units (CDUs)**
 - 2 total power connections per CDU
 - 8 total power connections overall
 - Each connection provided 60A, 480v, 3-phase, 4-wire
 - 100 KW total power connected
 - N+1 connection




Tycho Facility Power continued

- **Connected 3 Management and Storage Racks**
 - 2 total power connections per rack
 - 6 total power connections overall
 - Each connection provided 60A, 208v, 3-phase, 4-wire
 - 130 KW total power distributed
 - N+1 connection

Tycho Facility Cooling

- **Connected 4 Cooling Distribution Units (CDUs)**
 - 75-degree supply water temperature
 - 258 gpm total flow to each CDU
 - Each CDU connected using 1 – 4in supply line and 1 – 4in return line
 - Adjusted flows across the loops to optimize efficiency
 - Verified and validated flow across all measuring devices in the system
 - 3.3 MW of total cooling capacity distributed





Positive Outcomes

- Addition of Belimo Energy valves provides ability to adjust valves with precise demand to match load via the BAS. The valves also eliminated the need for manual Test and Balance work during platform installation therefore, reducing time and effort during installation.
- Designing additional length on power cables allowed for immediate relocation of storage and management racks

Summary

11 - Compute Racks, 3 - Storage and Management Racks, and 4 – CDUs were successfully connected to facility power and cooling.

All distributed power and cooling calculations confirmed by the HPC Data Center Operations Group; systems powered on and ready for integration

CTS-2 – System Hardware



**Amanda Bonnie,
CTS2 Project Lead**




Managed by Triad National Security, LLC for the U.S. Department of Energy's NNSA

CTS-2 Open System Hardware

- Open system arrived Nov. 29, 2022.
- Initially delivered with 380 SPR+DDR nodes – 128 SPR+HBM nodes arrived later (technology was not ready during initial installation).
- System was powered on and cooling balanced with the facilities loop.



CTS-2 – Open System Hardware






CTS-2 – Secure System Hardware

- Secure system arrived Oct. 3, 2022.
 - 11 Eight Ton Cabinets of Compute
 - 3 River Management Racks
 - 5 Semi-trailers
 - 6 days of installation
- On day 7 admins were bringing the system online!

CTS-2 – Secure System Hardware



CTS-2 – Secure System Hardware



Summary and Recommendation

Completion Criteria

- The ASC Level 2 milestone criteria for Advanced Technology Systems:
 - **hardware deliveries from vendor to site are complete**
 - **including the basic hardware to integrate “the system” as contractually defined**
 - All the supporting interconnect, storage, and sufficient spares along with a hardware testing infrastructure (hot spares cabinet) were delivered and tested.
 - **installation of the system by the vendor onsite to the extent that is contractually required is substantially complete;**

Results from Open and Secure System Hardware were installed and demonstrate a system ready for configuration & testing.

CTS2 – Integration & Production Availability



Amanda Bonnie
CTS2 Project Manager



Managed by Triad National Security, LLC for the U.S. Department of Energy's NNSA

CTS2 – Open System Software/Integration

- Software Installation
 - CSM 1.2.1
 - SS 2.0.1 (pre-release)
 - 95% of hardware online/available
- Pre-Team Testing (Mini-Acceptance)
 - Large Scale jobs able to launch and run to completion
 - Proven Stability with long running job sequences across the system overnight and over weekends
 - Passed post-DST checkout



CTS2 – Open System General Availability

- Open system was released to General Availability for ASC Production Users on June 6th 2023



CTS2 – Secure System Software/Integration

- Software Installation (in the OPEN)
 - CSM 1.2.1
 - SS 2.0.1 (pre-release)
 - 95% of hardware online/available
- Pre-Team Testing (Mini-Acceptance)
 - Large Scale jobs able to launch and run to competition
 - Proven Stability with long running job sequences across the system overnight and over weekends
 - Passed post-DST checkout
- READY TO SWING SECURE



CTS2 – Secure System Software/Integration

- Transition Challenges
 - Upgraded to CSM 1.3
 - Untested upgraded – needed for security compliance
 - First of its “kind” to be deployed in our secure environment
 - DVS projection of filesystems had not been fully tested
 - Due to tight timelines and limited resources
 - UDSL allowed users to scale their jobs
- Testing (Mini-Acceptance)
 - Pre-Team was able to prove scale and stability while also being able to complete a post-DST checkout
 - A short Early User period helped validate *real* codes worked



CTS2 – Secure System General Availability

- Secure system was released to General Availability for ASC Production Users on June 19th 2023



Summary and Recommendation

Completion Criteria

- The ASC Level 2 milestone criteria for Advanced Technology Systems:
 - Open and secure CTS-2 are ready for production capability to include accessibility for users and integration with existing storage and network environment.
 - Hardware testing, early user testing is accomplished, and the systems are generally available for ASC production users.

Results – Open and Secure systems have been installed, tested, and released GA to ASC Production Users

Questions