

**LA-UR-23-31906**

**Approved for public release; distribution is unlimited.**

**Title:** RECAP August 2023 Highlights

**Author(s):** Mangum, Taylor Don

**Intended for:** Report

**Issued:** 2023-10-18



Los Alamos National Laboratory, an affirmative action/equal opportunity employer, is operated by Triad National Security, LLC for the National Nuclear Security Administration of U.S. Department of Energy under contract 89233218CNA00001. By approving this article, the publisher recognizes that the U.S. Government retains nonexclusive, royalty-free license to publish or reproduce the published form of this contribution, or to allow others to do so, for U.S. Government purposes. Los Alamos National Laboratory requests that the publisher identify this article as work performed under the auspices of the U.S. Department of Energy. Los Alamos National Laboratory strongly supports academic freedom and a researcher's right to publish; as an institution, however, the Laboratory does not endorse the viewpoint of a publication or guarantee its technical correctness.




# RECAP

## August 2023 Highlights

October 12, 2023

# 90.3.356 Fire Station 5

- EOR structural engineer has assessed anchor bolt non-conformances and provided rework direction
- 6 torn out & rebuilt
- Remainder are epoxy & washer adjustments
- Remobilization in mid-October for rework
- 2 weeks expected to complete rework




## 90.3.446 PF-4 Drywall & Firestop Replacement & Repair

- Demolition of first layer of drywall is complete
- Demolition of second layer of drywall to start next week



## 90.3.136.6 E. Jemez Road / NM State 4 Intersection

- Paving at intersection complete, guardrails are installed
- Barrier wall has been formed
- Paving continues



## 90.3.254 HE Shipping



VAP Ribbon Cutting



HETF Ribbon Cutting

September ribbon cutting with members of LANL team from  
Engineering, Project Management, ALDICP and WFO

