



Sandia
National
Laboratories

Exceptional service in the national interest

Design, Construction Progress, and Cold Commissioning of the Gen 3 Particle Pilot Plant (G3P3)

G3P3 Team: Jeremy Sment, Brantley Mills (Acting PI), Nathan Schroeder, Kaden Plewe, Matthew Sandlin, Hendrik Laubscher, Luke McLaughlin, Luis Garcia Maldonado, Audrey McCombs, Daniel Ray, Kevin Good, Roger Buck, Robert Crandell, Anthony Evans, Eugenio Perez, Matti Sokoll, Deseri Aragon, Jawad Khalaf, Aaron Overacker, Ansel Blumenthal, Dimitri Madden, Madeline Hwang, Timothy Riley, Ethan Alderete, Rip Winckel, Margaret Gordon


Other Contributors: EPRI, Georgia Institute of Technology, UT Austin, King Saud University, Bohannan Huston, Solar Dynamics, Carbo Ceramics, Solex Thermal Science, Vacuum Process Engineering, Allied Mineral Products, SSI, Saudi Electricity Company

October 8-10 2024

SAND2024-13339C




Sandia National Laboratories is a multimission laboratory managed and operated by National Technology and Engineering Solutions of Sandia LLC, a wholly owned subsidiary of Honeywell International Inc. for the U.S. Department of Energy's National Nuclear Security Administration under contract DE-NA0003525.



Outline

- Timeline
- Receiver
- Storage
- Primary Heat Exchanger
- sCO₂ Loop
- Balance of Plant
- Installation






Tower

G3P3-USA Construction Timeline

- **March 2021** – Phase 3 awarded
- **May 2022** – Re-issued NEPA complete/Re-baselined schedule
- **September 2022** – Tower construction began
 - **January 2023** – Broke ground
 - **February 2024** – Steel top out
 - **June 2024** – Bridge crane/elevators installed
 - Expected tower completion is **October 2024**
- **June 2024** – CARBO particles delivered
- **July 2024** – CSP equipment lift
 - PHX from VPE has been delayed until late **August 2024**
- **July 2024** – Plan B PHX executed
- **December 2024** – Completion of particle loop assembly
- **January 2025** – Commissioning of the G3P3 System



Near complete G3P3 tower with the existing NSTTF Tower

Tower Construction

- The G3P3 tower is in the final stages of construction




Poured and cured drilled piers and pier caps



Installing "cold" storage bin



Completed installation of hot storage bin



Completed first structural steel splice



Tower top out



Early installation of CSP components (July 2024)






Receiver

Receiver Design



- The receiver uses a modular concept leveraging lessons learned from previous FPR iterations
- Features a multistage design, SNOUT, and integrated flux wand
- Designed to minimize downtime and repairs



Solid model rendering of the receiver assembly



Finite element simulations of the multistage receiver's nominal performance



Integrated flux wand assembly
(to measure instantaneous flux on the cavity)




Receiver Installation

- The receiver system has been installed within the tower
 - Receiver installation is ongoing focusing on interconnection with the ducting



Receiver cavity being
lifted into the tower



Receiver cavity mounted
on a rail system




SNOOUT interface with
spillage board rails



Gravimetric receiver
weigh hopper below the
receiver cavity

Receiver Ground Test

- Achieved minimum and maximum flow rates (3-12 kg/s)
- Maximum flow rates (20 kg/s) did not eject particles through the aperture
- Particles flowed through the cavity as expected
- Confirmed SCADA integration with receiver hardware
- Some mass flow rate deviation was observed across the curtain
 - Caused by stock material tolerances
 - Corrections have been made before the installation into the tower
 - PCGV valves may also be integrated as an alternative solution






Thermal Storage

Storage Insulation Instrumentation


- 6 MWh two-tank thermal energy storage
- 122 metric-tons of CARBO HSP 40/70 particles
- Flat bottom tanks with particle riser
- Tanks installed bottom-up with structure construction
- Insulation installation on-going: Planned completion Oct. 2024



Flat Bottom Storage CAD Rendering



Insulation Installation Progress



Tank Delivery, Fabrication, and Installation






Heat Exchanger


Primary Heat Exchanger

- G3P3-USA is awaiting delivery of two heat exchanger concepts
 - Parallel plate design (Inconel 625) (primary concept)
 - Currently experiencing fabrication delays
 - Shell and tube design (Inconel 625) (backup concept)



Parallel plate PHX core rendering

Shim assemblies prior to furnace loading (diffusion bonding)




Shell and Tube PHX rendering



sCO₂ Loop

sCO₂ Loop Design Update


- 1 MWt sCO₂ heat rejection loop
- Serves as the heat rejection step in the gen3 CSP cycle – future augmentation to power cycle



sCO₂ loop CAD rendering



sCO₂ blower (right) and air cooler HX (left)




sCO₂ blower (heat rejection) (top) and sCO₂ pump (bottom)

sCO₂ Loop Ground Testing

- sCO₂ loop “cold” commissioned on ground prior to installation in G3P3 tower
- System pump and sensors characterized
 - Pump curve produced
 - Sensor ranges assessed
- Lessons learned
 - Venturi flow meter unsatisfactory – need for Coriolis flow meter
 - Pressure sensor differential measurement range too low – upgraded instruments needed
- Improved equipment procured
- Equipment installed in G3P3 tower



sCO₂ ground loop assembly during testing





Balance of Plant

Ducting and Valves



- Circular ducting design chosen over square system
 - Minimizes the number of unique parts and fabrication
 - Simplifies design for thermal expansion
 - Simplifying mounting strategy – utilization of off the shelf hardware
- Ducting fabrication is underway



Dual actuation valve below hot storage



Testing of particle flow within the isolation valve



Completed interconnections




In house construction of the ducting system





Electric Heating

- Utilized for system pre-heating and particle temperature control
- 400 kW packed bed and 200 kW fluidized bed designs
- Designs completed and fabrication/procurement underway



Improved packed bed heater performance

Fluidized heater concept



400 kW heater CAD




Next Steps and Lessons Learned

Next Steps

What's Next?

- Complete ducting/insulation installation
- Install heat exchanger and complete sCO₂ loop
- Setup SCADA system & calibrate valves/sensors
- Cold flow particles
- Gradually add heat to the system



Near complete G3P3 tower with the existing NSTTF Tower

Lessons Learned

- NEPA (ask for everything you might want in your wildest dreams)
- Slope of decks for standard construction vs. equipment positions
- Crane optimization
- Storage assembly and materials
- Review of construction drawings (formal vs. discussions/emails) and architect understanding of use (cutouts for ducts)
- Pressure system
- SCADA was a much larger software development project than anticipated LabVIEW plug'n'play (450% over)
- Ductwork being a dedicated component (NOT for CAD Jockies)
- Assembly and installation is very expensive
- Design code review
- Management reserve was critical





Thank You



**SOLAR ENERGY
TECHNOLOGIES OFFICE**
U.S. Department Of Energy