

DOE/SF/70015--T4

Atoms International  
North American Rockwell

## SUPPORTING DOCUMENT

## PROGRAM TITLE

AI-MSG MODIFICATION FOR LLTR

## DOCUMENT TITLE

4703-76SF 70015

## AI-MSG MODIFICATION WORK PLAN

## PREPARED BY/DATE

J. P. Page/8-20-73 *9/8/73*

## DEPT

716

## MAIL ADDR

LB11

IR&D PROGRAM? YES  NO  IF YES, ENTER TPA NO. \_\_\_\_\_

## APPROVALS

J. S. McDonald

*J. S. McDonald 12/15/73*

## DATE

R. Balent

*R. Balent*

## NUMBER

WPL-030-530-001

## REV LTR/CHG NO.

A

SEE SUMMARY OF CHG

## DOCUMENT TYPE

Work Plan

## KEY NOUNS

MSG PLAN

## ORIGINAL ISSUE DATE

8-22-73

## GO NO.

9036

## S/A NO.

12100

## PAGE 1 OF

TOTAL PAGES 25

## REL. DATE

8-23-73

## SECURITY CLASSIFICATION

(CHECK ONE BOX ONLY)

AEC  DOD 

UNCL

CONF.

SECRET

(CHECK ONE BOX ONLY)

RESTRICTED DATA DEFENSE INFO. 

## AUTHORIZED CLASSIFIER

## DATE

## DISTRIBUTION

## ABSTRACT

*	NAME	MAIL ADDR
	W. Anderson	LB32
	R. Balent	LA05
	E. Baumeister	LB31
	L. Bogaert	NA02
	R. Carnazzola	LB40
	W. Dauterman	LB27
	R. Jetter	LB30
	R. Lancet	LB11
	R. McAlpin	LB26
	J. McDonald	LB11
	H. Minami	LB30
	C. Johler	LA38
	D. Sheptenko	PLMD
	J. Shively	LB32
	L. Simpson	MA07
	S. Stachura	LB35
	O. P. Steele III	TO05
	T. Williams	LA45
	R. Pendleton	LA33

This document contains the Work Plan for the modification of the AI Steam Generator for tests in the Large Leak Test Rig. This Work Plan describes the objectives, scope of work, schedule and manpower, end items, and meetings and reports required for the modification.

DOE/SF/70015--T4

DE82 005397

## DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

## NOTICE

PORTIONS OF THIS REPORT ARE ILLEGIBLE. It  
has been reproduced from the best available  
copy to permit the broadest possible circulation.

RESER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

THE

\* TITLE PAGE ONLY

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Atomic Energy Commission, nor any of their employees nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights.

## **DISCLAIMER**

**This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.**

## **DISCLAIMER**

**Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.**

DOE/SF/70015-TY

Atomics International  
North American Rockwell

NO. WPL-030-330-001  
PAGE 1.1

REV	SUMMARY OF CHANGE	APPROVALS AND DATE
A	Complete revision based on GE and RRD comments	78m 11/6/78 Rel. Date 12/18/78  <i>MASTER</i>

AI-MSG MODIFICATION WORK PLAN

TABLE OF CONTENTS

	<u>Page</u>
I. OBJECTIVES	3
II. SCOPE	3
A. MODIFICATION ENGINEERING	6
1. Design	6
2. Stress	6
3. Engineering Support	6
a. Specifications	10
b. Materials and Processes	10
c. Thermal Analysis	10
d. Design Reviews	11
e. Other Support	11
B. MODIFICATION FABRICATION	11
1. Planning and Support	11
a. Fabrication Coordination & Control	11
b. Quality Assurance Engineering	11
c. Manufacturing Engineering	13
d. Tooling	13
e. Welding Qualifications	13
2. Procurement	13
3. Fabrication Operations	13
a. Fabrication and Assembly	13
b. Heat Treatment	13
c. Handling	14
C. PROGRAM MANAGEMENT & ADMINISTRATION	14
III. SCHEDULE MILESTONES AND MANPOWER	19
IV. END ITEMS AND APPROVALS	19
V. MEETINGS AND REPORTS	19

WORK PLAN FOR MODIFICATION  
OF THE AI-MSG

**I. OBJECTIVES**

The objectives of the AI-MSG Modification Project are to perform the engineering, fabrication and related activities which are required to modify the Atomis International Modular Steam Generator (AI-MSG or MSG) for use as a test article in the Large Leak Test Rig (LLTR). The objectives of the LLTR tests of the modified MSG are to:


1. Verify the integrity of the AI reference LMFBR steam generator design during major tube leak events,
2. Provide information for verification of methods for analyzing major tube leak transients, and
3. Provide information for establishing relief system characteristics during major tube leak events.

**II. SCOPE**

The scope of effort covered by this plan involves those activities necessary to modify the existing AI Modular Steam Generator (MSG) for use as a test article in the LLTR. These activities include engineering design of the modifications, disassembly of the MSG (AI will cover a portion of the disassembly costs in conjunction with contract AT(04-3)-813), manufacturing and Quality Assurance required for the modification, acceptance testing of the unit and transport of the unit to the LLTR site.

The concept for modification is shown in Figure 1 (Drawing N030330015). Key personnel are listed on Table 1, along with their project responsibilities. The work to be performed is divided into three elements: Program Management, Engineering, and Production Operations. Tasks within these elements for which

Figure 1  
Concept for MSG Modification



REVISIONS	Atomics International North American Rockwell Cupertino, California
REV	AT MSG MODIFICATION -
REVISED CONCEPT	
DATE	
05/05	05/05/84
CODE	NO303300/5
05/05	05/05/84

TABLE 1  
 AI MSG MODIFICATION  
 PROJECT RESPONSIBILITIES

NOTE: See QPI-030-330-001, Appendix XI for Line Organization Charts

financial responsibility is assigned and for which costs are separately collected are assigned subaccount status as shown in the Work Breakdown Structure, Figure 2. All of the work described in this plan is to be performed under one General Order, GO 09036, "AI-MSG Modification for LLTR"; it has been assigned an AI Model number of "030" by Engineering Data, and all supporting documents will carry the category number of "330," which is the AI WBS number for steam generators.

Brief descriptions of the activities to be performed under each of the subaccounts shown in the Project WBS follow:

A. Modification Engineering

Documents which are expected to be issued as a result of Modification Engineering are listed on Table 2. The configuration Summary (CS-030-330-001) for the MSG Modification will list all controlled documents.

1. Design - SA33610

Effort under this subaccount will include the preparation of a design layout, detail engineering drawings, an assembly drawing, and an interface control drawing.

2. Stress - SA33620

Effort under this subaccount is directed to the preparation of two stress reports: 1) an interim report which supports preliminary design and the procurement of long-lead materials, and 2) a final report which provides the detailed analyses of the design of the modified MSG in compliance with the criteria contained in the Design Specification. One or more supporting Technical Information (TI) document(s) may be issued as reference material for the stress reports.

3. Engineering Support - SA33630

This subaccount covers engineering activities of lesser cost impact than Design or Stress. The costs of these activities can be followed, to the extent necessary for control, using the weekly project control ("Z-tab") reports which show the name and number of hours spent by each person charging the subaccount (see Figure 3). Activities under this subaccount

WORK BREAKDOWN STRUCTURE




Figure 2

AI-MSG MODIFICATION  
WORK BREAKDOWN STRUCTURE

TABLE 2

ENGINEERING DOCUMENTS FOR MSG MODIFICATION

Drawings

- Concept Layout
- Detail Assembly
- Flange-Welding Neck
- Leadout Assembly-Thermocouple
- Elbow Assembly
- Cap-Thermocouple Leadout
- Sleeve-Thermocouple Leadout
- Instrument-External

Specifications

- Design
- Materials (Short Form)
  - Forgings
  - Tubing
  - Welding Filler Wire
  - Plate
  - Tubing
- Material Processing

Reports

- Stress
- Technical Information
  - Thermal Analyses
  - Stress Analyses
- Design Review

## SAMPLE WEEKLY PROJECT CONTROL REPORT

Figure 3

are as follows:

(a) Specifications Activity 001

Effort under this activity is directed to the preparation of the Design Specification, one or more Materials Process Specification(s), and one or more Materials Specification(s).

The Design Specification is the "source" document for all design, analysis, fabrication, and examination and acceptance tests to be performed under the MSG Modification project. It will provide a detailed description of the intended service (sodium-water reaction conditions) of the MSG, design data, applicable codes and standards, and essentially all other necessary information. A draft is to be issued very early in preliminary design, to be followed by a formally-released version which will be kept current with regard to the requirements that will be developed during the course of analysis and detail design, of the Large Leak Injection Device (LLID) and the LLTR.

In addition, this activity will include the preparation, coordination, and release of Materials and Material Processing Specifications based on input from the Materials and Processes activity.

(b) Materials and Processes Activity 002

This activity will, within the context of the codes and standards specified in the Design Specification, define supplemental requirements or precautions to be taken in materials purchasing, cleaning, machining, welding, brazing, and heat treatment. The results of this work are a direct input to the Materials and Materials Process Specifications to be prepared under the Specifications activity. A TI will be prepared if there are any unusual aspects which deserve traceability of requirements.

(c) Thermal Analysis Activity 003

This activity will analyze the temperature transients and thermal gradients in the MSG before, during, and

after the sodium-water reaction events and provide predictions of metal temperatures as input to the stress analysis.

(d) Design Reviews Activity 004

This activity covers the effort required to coordinate, perform, document, and follow up the two design reviews--one internal, and one with the customer and the technical manager--that are planned for this project.

(e) Other Support Activity 005

Engineering support of a minor level, which cannot be directly charged to one of the above tasks, will be performed under this activity.

B. Modification Fabrication

Documents which are expected to be issued as a result of Modification Fabrication are listed on Table 3. The Configuration Summary (CS-030-330-001) for the MSG modification will list all controlled documents.

1. Planning and Support

(a) Fabrication Coordination and Control - SA33110

The coordination and control of Production Operations activities at the DeSoto and Santa Susanna shops and assistance to the Project Manager is covered under this subaccount.

(b) Quality Assurance Engineering - SA33150

This subaccount covers the preparation of a Quality Assurance Functional Plan, which describes the QA functions and responsibilities in meeting the requirements of the documents set forth in the QA Program Index. In addition, detailed quality control and inspection plans and procedures, related documentation and laboratory support are funded by this subaccount.

TABLE 3

FABRICATION DOCUMENTS FOR MSG MODIFICATION

Manufacturing Plan  
Quality Assurance Functional Plan  
Quality Acceptance Procedure  
Process Procedures  
Non-Destructive Test Procedure  
Shop Drawings  
Welding Qualification Certification  
Non-Destructive Examination Qualification Certification  
Manufacturing Production Orders  
Procurement Packages

(c) Manufacturing Engineering - SA33120

This subaccount covers the selection of processes (in accordance with the requirements of the Design and Materials Process Specifications), preparation of flowsheets, detailed planning and scheduling, preparation of shop drawings, identification of needs for tooling, a pro-rated share of the Materials Control Center costs, and preparation of Production Orders and Process Procedures.

(d) Tooling - SA33130

This subaccount covers the cost of the design, fabrication, and check out of special tools which are required for the MSG Modification.

(e) Welding Qualifications - SA33160

This subaccount covers the preparation of a weld map which shows, for the MSG modification, the location and sequencing of each weld, and the procedure to be employed. In addition, the effort required for procedure and weld or qualification, if uniquely required by the MSG modification, is charged to this subaccount.

2. Procurement - SA33300

The costs of productive (end-item) materials and the cost of labor for the preparation of purchase orders, evaluation of bids, contract award and follow-up are assigned to this subaccount, as is the cost of source and receiving inspection.

3. Fabrication Operations

(a) Fabrication and Assembly - SA33400

The costs associated with the fabrication and assembly operations for the MSG modification, both at the DeSoto and Santa Susana facilities, are collected under this account.

(b) Heat Treatment - SA33460

The cost of heat treatment, anticipated to be performed at AI under subcontract, and the related direct AI charges

in support of this subcontract are assigned to this subaccount for the purpose of improving cost visibility.

(c) Handling - SA33470

The cost of handling, including the cost of the subcontract with a qualified rigger, and the preparation of detailed plans, procedures, proof tests and related inspections are assigned to this subaccount.

C. Program Management and Administration - SA12100

Planning, management, and control of all technical aspects of the LLTR is the responsibility of the Project Manager. The Project Manager is the primary interface with the Atomic Energy Commission, General Electric, Liquid Metal Engineering Center, other related activities within AI, and any other organizations which may interface with the program. Work in this general area will include preparation of this Work Plan, a Program Plan, the Quality Assurance Program Index, cost estimates, management of all document submittals, progress reports, internal and external design reviews, and coordination meetings. These are listed in Table 4. In addition, detailed recommendations regarding the codes and standards to be applied to the MSG Modification will be submitted by letter, by the Project Manager.

Program Administration activities, which assist the Project Manager, are the distribution of weekly Project Control tabs, such as shown in Figure 3, monthly Cost Reports, the development of networks, such as shown in Figure 4, and related assistance in manpower planning, as shown in Figure 5.

In addition, Program Administration tracks progress, on a weekly basis, relating to program data requirements which are generated by the Project Manager, the contract, and/or Agreements and Commitments. This report, a sample page of which is presented as Figure 6, is distributed to those with responsibility for action, the Project and Program

TABLE 4

PROGRAM MANAGEMENT DOCUMENTS

Work Plan

Quality Assurance Program Plan

Weekly Progress Reports

Bimonthly Cost Reports

Monthly Progress Reports

Critical Items Lists

Coordination Meeting Minutes




Figure 4  
G Modification P

**Atomics International**  
North American Rockwell

NO. . WPL-030-330-001  
PAGE. 17

G.O. S.A.		TASK TITLE		MSG MODIFICATION		FY									
00036 00000						74									
		RUN DATE 08/18/73		AT 17:00 O'CLOCK											
<b>DEPT</b>															
GRP	UNIT DESCRIPTION	JULY	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE	TOTAL	HOURLS
714-600	LMFBR PROGRAM MG	0.0	0.6	0.8	0.7	0.7	0.7	0.7	0.7	0.7	0.7	0.7	0.7	7.7	1279.
716-520	LMFBR REFUELING	0.0	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.1	20.
716-630	LMFBR COMPONENTS	0.0	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.1	20.
731-120	ENGG SYSTEMS MGM	0.0	1.0	1.6	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.8	483.
731-130	DESIGN ENGINEERI	0.0	0.4	1.5	1.9	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	7.8	1328.
731-140	ENGG TECHNICAL S	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.6	96.
731-150	MATERIALS ENGINE	0.0	0.3	0.7	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	1.9	314.
731-160	STRUCT & PROCESS	0.0	0.8	2.6	1.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	4.9	855.
704-000	DEVEL SUPPORT SH	0.0	0.0	0.4	1.0	5.6	5.6	5.6	5.6	5.6	5.6	5.6	2.0	42.6	6852.
754-530	QA INSPECTION &	0.0	0.0	0.4	1.3	1.3	1.3	1.3	1.3	1.3	1.3	1.3	1.3	12.1	1985.
755-510	QA ENGINEERING	0.0	0.5	1.0	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	11.4	1880.
755-520	QA PLAN, PROCURE	0.0	0.1	0.5	0.3	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	1.7	284.
784-410	MFG PLANNING & S	0.0	0.5	0.9	0.9	0.9	0.9	0.9	0.9	0.9	0.9	0.9	0.9	9.5	1569.
784-420	TOOLING & PRODUC	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	9.5	1560.
784-000	MANUFACTURING SH	0.0	0.0	0.0	0.4	1.5	3.5	3.5	3.5	3.5	3.5	3.5	2.5	21.9	3520.
790-000	PRODUCTION OPER	0.0	0.7	1.0	0.7	0.7	0.7	0.7	0.7	0.7	0.7	0.7	0.7	8.0	1328.
796-610	PROGRAM ADMINIST	0.0	0.3	0.3	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	1.5	254.
753-310	PURCHASING DESOT	0.0	0.4	0.7	0.7	0.7	0.7	0.7	0.7	0.7	0.7	0.7	0.7	4.6	752.
767-000	FACILITIES ENGIN	0.0	0.1	0.3	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	1.4	230.
757-730	PHOTOGRAPHY	0.0	0.0	0.0	0.0	0.0	0.1	0.0	0.0	0.1	0.0	0.0	0.0	0.2	28.
<b>TOTAL</b>		0.0	6.4	13.6	11.0	14.3	16.4	16.3	16.9	15.7	15.6	14.6	8.6	150.3	24645.

SAMPLE MANPOWER PLANNING SHEET

Figure 5

Atomics International  
North American Rockwell

NO. . WPL-030-330-001  
PAGE . 18

FORM 719-P REV. 8-69

OPEN ITEMS ST

Page 1  
8-13-73

Copies: Page, McDonald, Balent, Bogart  
Williams, Reed Those having action.

PROGRAM: MSG Modification for LLTR

<u>ITEM NO</u>	<u>DESCRIPTION</u>	<u>REFERENCE</u>	<u>ACTION RESP</u>	<u>DU<sup>E</sup> DATE</u>	<u>COMPL DATE</u>	<u>STATUS</u>	<u>RESPONSE REFERENCE</u>
1.	Date for furnishment of LLID for use with LLTV Interface Control DWG.	A/C 7-26-73 Item A2	GE	8-1-73	E A		
2.	Date for furnishment of LLID for use with MSG Interface Control DWG.	A/C 7-26-73 Item A2	GE	8-1-73	E A		
3.	Date for furnishment for LLTV Interface Control DWG.	A/C 7-26-73 Item A2	GE	8-1-73	E A		
4	Prepare MSG Interface Control DWG.	A/C 7-26-73 Item A2	Page	TBD	E A		
5.	MSG Modification for use in LLTR. Formal \$ Est. for initial 70 day period	A/C 7-26-73 Item B1	Page	8-2-73	E A 8-1-73	Complete	73AT-4565 8-1-73
6.	Submit recommendations for Codes & Standards to be applied to MSG Modifications	A/C 7-26-73 Item B2	Page	8-10-73	E A 8-14-73	Complete	73AT-4842 8-14-73
7.	Selection of Codes and Standards to be used on MSG	A/C 7-26-73 Item B2	AI-GE	8-16-73	E 8-21-73 A		

SAMPLE OPEN ITEMS LIST

FIGURE 6

Managers, and to the Vice President-LMFBR Programs.

**III. SCHEDULE MILESTONES AND MANPOWER**

The schedule and milestones for MSG Modification and inter-relationship between various activities is shown on Figure 4. The manpower predicted to be needed to accomplish these goals is also shown on Figure 4.

The milestones for MSG Modification are summarized on Table 5.

**IV. END ITEMS AND APPROVALS**

The end items of this Work Plan are the modified MSG, the engineering documentation which provides the requirements for the modification (generally in the form of a drawing or specification), the fabrication and inspection records which provide assurance that the requirements are met, and the related Quality Assurance and Program Management documents and reports.

Approval requirements for various documents issued on this program are summarized in Table 6 and are shown on the Configuration Summary.

Materials procurements in excess of \$25, 000 will be approved by AEC-SAN in accordance with the provisions of Contract AT(04-3)-824.

The distribution list for correspondence relating to working documents will be as shown in Table 7. Correspondence relating to manufacturing and quality assurance "hold points" will be limited to AI, GE, and the RRD Site Representatives at AI and GE.

**V. MEETINGS AND REPORTS**

Progress reports will be submitted in accordance with GE letter GE-AI-FW-W-PA61-00.0-0 "Reporting Requirements for Programs for which General Electric is Technical Manager," J. M. Case to J. S. McDonald, R. O. Barratt, A. Lohmeier, dated October 8, 1973. This letter provides format instructions

TABLE 5  
MILESTONES  
MSG MODIFICATION FOR LLTR

Initiate Program	(7/30/73)
Preliminary Design Review	(10/17/73)
Complete Drawing & Spec Release (Except Notch Tubes)	(11/18/73)
Stress Report Issued	(12/1/73)
MSG on Floor Roll	(12/15/73)
Notch Tube Design Available	(1/1/74)
Issue Welding Procedure	(3/1/74)
First Instrumented Tube Installed	(4/20/74)
Notched Tubes Installation & Elbow Re- installation Complete	(7/15/74)
Post Weld Heat Treat Complete	(8/21/74)
Pneumatic Test Complete	(9/1/74)
Deliver MSG to LLTR	(9/15/74)

TABLE 6

AI MSG MODIFICATION

DOCUMENT APPROVAL REQUIREMENTS

Item	Description	Identification
<u>LEVEL 1</u>		
Originals and changes identified by AI as having a significant scope, schedule, or cost impact to be approved by GE-BRD and RRD. Other changes permitted but must be submitted to GE and RRD for information.		
1.	AI-MSG Work Plan	WPL-030-330-001
2.	Detail Assembly Drawing	NO30330010
3.	Design Specification	ST030N330001
<u>LEVEL 2</u>		
Originals and changes to be approved by GE-BRD. Information copies to RRD.		
4.	Quality Program Index	QPI-030-330-001
5.	Quality Functional Plan	QFP-030-330-001
6.	Specifications (listed in Item 3, above) which are unique to AI-MSG modification	TBD
7.	Interface Control Drawings	NO22300006 (sheet 1)
<u>LEVEL 3</u>		
Originals and significant changes to be approved by GE-BRD. All changes must be submitted to GE and RRD information.		
8.	Manufacturing Flow Sheets	MPI-05004-000
<u>LEVEL 4</u>		
To be submitted to GE and RRD for information.		
9.	Detail Drawings	TBD

TABLE 6 (cont.)

AI MSG MODIFICATION

DOCUMENT APPROVAL REQUIREMENTS

Item	Description	Identification
10.	Process Procedures	TBD
11.	Examination Procedures	TBD
12.	Hoisting and Rigging Procedure	TBD
13.	Configuration Summary	CS-030-330-001
14.	Non-conformance Documentation	TBD
15.	Quality Audit Reports	TBD
16.	Quality Status Reports	TBD
17.	Monthly Progress Reports	TBD
18.	Biweekly Cost Reports	TBD
 <u>LEVEL 5</u> To be submitted to GE-BRD prior to installation of MSG into LLTR.		
19.	Quality Records	TBD
20.	Check Lists, Examinations, Tests and Inspections	TBD

TABLE 7

DISTRIBUTION FOR "WORKING DOCUMENT" CORRESPONDENCE

	<u>No. of Copies</u>	<u>With Encl.</u>
<u>RRD-HQ</u> (Division of Reactor Research & Development - U.S. Atomic Energy Commission, Washington, DC)		
Asst. Director of Plant Engineering	1	X
Chief-Heat Exchanger Branch	1	X
Chief-LMEC Branch	1	X
<u>RRD-SO</u> (Senior Site Reps., Site Offices)		
GE (General Electric)	1	X
AI (Atomics International)	1	X
<u>AEC Operations Offices</u>		
<u>SAN</u>		
Director-Contract Services Div. USAEC-SAN	3	X
Director-Office of Program Coordination & Management-Industrial Contracts USAEC-SAN	1	X
<u>GE/BRD</u> (c/o BRD Document Control Center)	6	X
(Program Manager, Technical Project Engineer, Task Leader, Manager-Materials & Project Control, Manager-Heat Transfer Equipment Systems, File)		

and distribution lists for weekly, biweekly, and monthly reports.

The distribution for the "working" documents listed in Section IV of this report will be as shown on Table 7.

Meetings planned for the MSG Modification Project, and the frequency and participation at each, is shown on Table 8.

TABLE 8

MEETINGS

Subject	Frequency	Participants
Coordination	As required	AEC, AI, GE, LMEC
Progress	To be scheduled	AEC, AI, GE
Progress	Weekly	AI Internal
Design Review	Sept. or Oct. 1973	AEC and/or GE, AI, LMEC
Design Review	August 1973	AI Internal, LMEC
Management Re-view	6 weeks--more frequently, as required	AI Executive Review; Vice President for LMFBR will review biweekly