

FFTF STATUS AND TEST RESULTS

NOTICE

**PORTIONS OF THIS REPORT ARE ILLEGIBLE. It  
has been reproduced from the best available  
copy to permit the broadest possible avail-  
ability.**

B.H. Noordhoff

April 1979

**MASTER**

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof nor any of their employees makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Los Angeles Chapter  
American Nuclear Society

Los Angeles, Calif. April 19, 1979

**HANFORD ENGINEERING DEVELOPMENT LABORATORY**  
Operated by Westinghouse Hanford Company, a subsidiary of  
Westinghouse Electric Corporation, under the Department of  
Energy Contract No. EY-76-C-14-2170

**COPYRIGHT LICENSE NOTICE**

By acceptance of this article, the Publisher and/or recipient acknowledges the U.S. Government's right to retain a nonexclusive, royalty free license in and to any copyright covering this paper.

**DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED**

## **DISCLAIMER**

**Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.**

FFTF STATUS AND TEST RESULTS

B. H. Noordhoff  
Hanford Engineering Development Laboratory  
Richland, Washington 99352

April 1979

For Presentation at the Los Angeles Chapter, American Nuclear Society  
Meeting in Los Angeles, California, April 19, 1979

## FFTF STATUS AND TEST RESULTS

This SA will provide a general description of the FFTF:

- . Construction progress
- . Status of startup and selected startup test results
- . Planned experiment program during and subsequent to the startup testing program.

The FFTF is a 400 MWt, sodium cooled test reactor plant consisting of a fast-neutron reactor fueled by mixed plutonium oxide-uranium oxide fuel elements, three independent heat transport loops, extensive instrumentation, fuel handling equipment, and auxiliary systems which support the main reactor and cooling systems. The FFTF contains no steam generators, electrical generating equipment, or breeding blankets. Heat generated in the reactor is released to the ambient atmosphere by twelve large sodium-to-air heat exchangers.

The unique features of FFTF and selected plant parameters will be presented (see slides HEDL-7707-218.8 and HEDL-7603-241.5).

After nine years and the involvement of thousands of people and over 200 companies across the nation, the plant's major construction effort was completed by Bechtel in 1978. The remaining construction effort is being completed by the local DOE construction contractor, J. A. Jones, and work is being scheduled to be compatible with startup activities. The estimated cost at completion is within the project budget of \$647 million which was established in 1974.

The sodium fill of the secondary heat transport system was initiated on July 2, 1978, two days ahead of the scheduled date. The fill of the primary heat transport system was completed in November 1978. Fuel loading activities are in progress. Initial criticality is scheduled for August 1979, and full power is scheduled for February 1980. This schedule was also established in 1974, and it appears that, although it will be difficult, it is attainable.

Slides showing overall construction status from 1969 through 1977 will be presented.

The startup schedule will be presented and selected results from the following tests will be summarized:

- . Integrated leak rate tests of the containment vessel.
- . Preheat of the reactor vessel.
- . Sodium testing results at 400°F before heatup to maximum isothermal system temperature (MIST).

- . Heatup to MIST and MIST testing.

The fuel handling equipment will be discussed and incorporated into a discussion of plans for fuel loading, which is in progress.

Subsequent testing from initial criticality through full power will be described.

The planned experiment program will be discussed covering:

- . Absorber assemblies
- . Driver fuel assemblies
- . Safety experiments
- . Characterization assemblies
- . Advanced fuel experiments
- . Blanket experiments
- . Absorber experiments
- . Oxide fuel experiments
- . Duct experiments
- . Advanced pin support concepts
- . Clad/duct material experiments
- . Miscellaneous experiments

The plans for construction of the supporting Fuel Storage Facility and the Maintenance and Storage Facility will be briefly discussed.

NOTE: The slides forwarded for clearance will be updated, as necessary, to reflect the latest information available at the time the speech is given.

| <u>LEFT</u>                                        |    | <u>RIGHT</u>                                      |
|----------------------------------------------------|----|---------------------------------------------------|
| Blank                                              | 1  | Blank                                             |
| Agenda                                             | 2  | FFTF Status                                       |
| Key Milestones Completed                           | 3  | Key Milestones To Go                              |
| FFTF Purpose                                       | 4  | Irradiation Testing - Operating Plant Performance |
| FFTF Plant Arrangement                             | 5  | FFTF Unique Features                              |
| FFTF Sodium Systems                                | 6  | FFTF Parameters                                   |
| Principal Contractors                              | 7  | Present Status                                    |
| Project Percent Complete                           | 8  | Bechtel Construction Percent Complete             |
| Containment Cover                                  | 9  | Gantry Crane                                      |
| Guard Vessel                                       | 10 | RV Head                                           |
| Primary Pump                                       | 11 | Secondary Pump                                    |
| Simulated Core Assemblies                          | 12 | In-Vessel View                                    |
| RCB view from open house cleanup showing CLEM      | 13 | Control Room                                      |
| Fuels & Materials                                  | 14 | FFTF Driver Fuel Assembly                         |
| FFTF NRC Review Status                             | 15 | FSAR                                              |
| FFTF Operations Training                           | 16 | Simulator                                         |
| Cold Plant Qualification Progress                  | 17 | Procedure Verification Curve                      |
| Pre and Post Turnover Activities                   | 18 | Bechtel Construction - Startup Systems Turnovers  |
| Disciplined Testing Program                        | 19 | FFTF Startup Schedule                             |
| Component and System Test Startup Schedule         | 20 | Acceptance Testing Progress                       |
| FFTF ILRT Instrumentation                          | 21 | FFTF ILRT Histogram                               |
| FFTF Integrated Leak Rate Test Mass Point Analysis | 22 | FFTF ILRT Test Results                            |

| <u>LEFT</u>                                                    |    | <u>RIGHT</u>                                               |
|----------------------------------------------------------------|----|------------------------------------------------------------|
| Primary and Secondary System<br>Elevation View for Sodium View | 23 | Sodium Tank Cars                                           |
| HTS Elevation                                                  | 24 | Reactor Vessel Heatup                                      |
| HTS Pump Performance Summary                                   | 25 | HTS Pumps Mechanical Performance (400°F)                   |
| Pump Map                                                       | 26 | Pump Map                                                   |
| Phase 3 Temperature Profile                                    | 27 | Testing at MIST                                            |
| Pump Speed vs. MIST Heatup                                     | 28 | Inert Gas Cooler Heat Loads                                |
| Primary Sodium System (PTI<br>System Temp.)                    | 29 | Secondary Sodium System                                    |
| DHX Natural Circulation Test                                   | 30 | DHX Natural Circulation Test Results                       |
| Acceptance Test Program<br>Phases III, IV and V Base Plan      | 31 | Reactor Power Profile Phases 4 & 5                         |
| Refueling Transfers                                            | 32 | IVHM Photo                                                 |
| Ex-Vessel Handling Machine                                     | 33 | BLTC Photo                                                 |
| IEM Cell Capability                                            | 34 | IEM Cell                                                   |
| FTR Standard Core Loading                                      | 35 | Simulated Core Assemblies                                  |
| Testing Categories                                             | 36 | Experiment Program                                         |
| Absorber Assemblies                                            | 37 | Experiment Program (Absorber Assemblies)                   |
| Driver Fuel Assemblies                                         | 38 | Experiment Program (Driver Fuel Assemblies)                |
| Safety Experiments                                             | 39 | Experiment Program (Safety Experiments)                    |
| Characterization Assemblies                                    | 40 | Experiment Program (Characterization<br>Assemblies)        |
| Advanced Fuel Experiments                                      | 41 | Experiment Program (Advanced Fuel Experiments)             |
| Blanket Experiments                                            | 42 | Experiment Program (Blanket Experiments)                   |
| Absorber Experiments                                           | 43 | Experiment Program (Absorber Experiments)                  |
| Oxide Fuel Experiments                                         | 44 | Experiment Program (Oxide-Fuel Experiments)                |
| Duct Experiments                                               | 45 | Experiment Program (Duct Experiments)                      |
| Advanced Pin Support Concepts                                  | 46 | Experiment Program (Fuel Pin Support<br>Advanced Concepts) |

LEFT

|                                 |    |
|---------------------------------|----|
| Clad/Duct Materials Experiments | 47 |
| Miscellaneous Experiments       | 48 |
| Standard Core Load              | 49 |
| Fuel Storage Facility           | 50 |
| MASF Artist's Concept           | 51 |
| Sunset                          | 52 |
| Blank                           | 53 |

RIGHT

|                                                            |
|------------------------------------------------------------|
| Experiment Program (Fuel Pin Support<br>Advanced Concepts) |
| Experiment Program (Miscellaneous Exp.)                    |
| Cycle 3 Core Load                                          |
| FSF Construction Photo                                     |
| MASF Cutaway                                               |
| Sunset                                                     |
| Blank                                                      |

HEDL-SA-1795

Slides

BLANK

# AGENDA

- OBJECTIVES
- DESCRIPTION
- STATUS
- START-UP
- UTILIZATION


## **KEY MILESTONES COMPLETED**

- 90% CONSTRUCTION COMPLETION..... NOVEMBER 1977
- SODIUM FILL OF FIRST LOOP..... JULY 1978
- BECHTEL CONSTRUCTION COMPLETE ... SEPTEMBER 1978
- SODIUM FILL OF PRIMARY SYSTEM..... DECEMBER 1978


FFTF PURPOSE

5L

# FFTF PLANT ARRANGEMENT



# FFTF SODIUM SYSTEMS



IEDL 7605-41

# PRINCIPAL CONTRACTORS

DOE

— WESTINGHOUSE HANFORD - PROJECT MANAGEMENT

— BECHTEL POWER CORPORATION - A/E -  
CONSTRUCTOR


— WESTINGHOUSE - ADVANCED REACTORS  
DIVISION - REACTOR PLANT


— ATOMICS INTERNATIONAL - FUEL HANDLING


— AEROJET MANUFACTURING - MAINTENANCE


SL

# PROJECT PERCENT COMPLETE









86 -

due to  
kill




Figure 11

HL-A

RCB new fan

open house clean up

- showing CLEM


# **FUELS & MATERIALS**

- **ALL CORE 1 AND CORE 2 FUEL ASSEMBLIES COMPLETE**
- **ALL CORE 1 AND CORE 2 CONTROL RODS COMPLETE**
- **FUEL PINS FOR CORE 3 AND CORE 4 IN FABRICATION**


# FFTF NRC REVIEW STATUS

- REPLIES TO DETAILED QUESTIONS COMPLETE
- NRC SAFETY EVALUATION REPORT ISSUED
- ACRS MEETING WAS HELD IN DECEMBER /1978<sup>?</sup>  
AT5
- ACRS/NRC FORMAL ADVICE RECEIVED


## FFTF OPERATIONS TRAINING



# COLD PLANT QUALIFICATION PROGRESS



# PRE AND POST TURNOVER ACTIVITIES



19 L

# DISCIPLINED TESTING PROGRAM

- PHASE I - COMPONENT TESTS
- PHASE II - SYSTEM TESTS
- PHASE III - HOT FUNCTIONAL TESTS
- PHASE IV - FUEL LOAD AND ZERO POWER TESTS
- PHASE V - PARTIAL AND FULL POWER TESTS

NATURAL CIRCULATION TESTS


*Component and System*

# FFTF ACCEPTANCE TEST STARTUP SCHEDULE

*Check items for review sheet*

*HK*

*204*



□ SYSTEM TURNOVER  
 — CALIBRATION GROOMING & ALIGNMENT  
 - - - ACCEPTANCE TESTING

HEDL 77-0-011.7

Figure 20

## FFTF ILRT INSTRUMENTATION

| <u>ITEM</u>       | <u>MANUFACTURER</u>               | <u>NUMBER</u> | <u>REPEATABILITY</u> |
|-------------------|-----------------------------------|---------------|----------------------|
| RTD'S             | RDF                               | 66            | .036°F               |
| DEWCELLS          | PHYS-CHEMICAL<br>RESEARCH HUMETER | 10            | 1.25% FS             |
| PRESSURE<br>GAGES | MENSOR (QUARTZ<br>MANOMETER)      | 2             | .00201 PSIA          |

# FFTF INTEGRATED LEAK RATE TEST MASS POINT ANALYSIS





Figure 10

Primary and  
Secondary System

162 151

Elevation View  
for Sodium Filled



HTS PUMP PERFORMANCE SUMMARY


CONCLUSIONS

- HYDRAULIC PERFORMANCE ACCEPTABLE
- MECHANICAL PERFORMANCE ACCEPTABLE
- VIBRATION RESPONSE EXCEEDS SPEC VALUE BUT  
ACCEPTABLE TO PUMP AND PIPING

RECOMMENDATIONS

- PROCEED TO MIST 800' TESTING

# PRIMARY PUMP HYDRAULIC PERFORMANCE FFTF STARTUP TESTS



# FFTF TEMPERATURE PROFILE - PHASE 3





Figure 23

# PUMP SPEED VS MIST HEATUP



360

## PRIMARY SODIUM SYSTEM

VR - CLP

29✓

700

SYSTEM TEMP.

325°F PTI LIMIT

15

16

17

18

19

20

21

22

23

24

FEBRUARY

10 30

## DHX NATURAL CIRCULATION TEST

### INITIAL CONDITIONS


- . ALL PUMPS (3 PRIM & 3 SEC) CIRCULATING WITH MAIN MOTOR
- . SYSTEM TEMPERATURE NOMINALLY 700°F

### TEST ACTION


- . TRIP SEC LOOP 3 PUMP AND COASTDOWN WITH PONY MOTOR OFF
- . MAINTAIN FLOW ON REMAINING 5 PUMPS
- . MONITOR DHX OUTLET TEMPERATURES ON LOOP 3
- . RESTORE SEC LOOP 3 FLOW IF TEMPERATURE FALLS BELOW ACCEPTANCE CRITERION OR AT END OF 3 HOURS

# FFTF ACCEPTANCE TEST PROGRAM


## PHASES III, IV, AND V BASE PLAN




So we want to  
combine to show  
Phase III?



# REFUELING TRANSFERS




K2 - 1



# INTERIM EXAMINATION AND MAINTENANCE CELL CAPABILITY

- RETRIEVE DATA FROM IRRADIATED FUELS AND MATERIALS
- PROCESS THE ABOVE FOR SHIPMENT TO OTHER EXAMINATION FACILITIES OR DISPOSAL SITES
- SUPPORT LIMITED MAINTENANCE OF PLANT EQUIPMENT OR SERVE AS A TRANSFER POINT FOR OFF-SITE SHIPMENT OF LARGE PLANT EQUIPMENT
- REASSEMBLE AND REQUALIFY SELECTED ASSEMBLIES FOR RETURN TO THE REACTOR

372  
FER STANDARD CORE LOADING



CORE ZONE 1 FUEL ELEMENTS



CONTROL ELEMENTS



CORE ZONE 2 FUEL ELEMENTS



REFLECTOR ELEMENTS



CONTACT INSTRUMENTED EXPERIMENTS  
CLOSED LOOP IN-REACTOR ASSEMBLIES  
OPEN TEST ASSEMBLIES

HEDL 7709-217.2

## TESTING CATEGORIES

- **FFTE COMPONENT EVALUATIONS**
- **DEVELOPMENT EXPERIMENTS**

37✓

FFTF COMPONENT EVALUATIONS

# ○ ABSORBER ASSEMBLIES

- REFERENCE DESIGN
- REFERENCE MATERIALS
- FABRICATION METHODS

332

**FATH COMPONENT EVALUATIONS**



## **DRIVER FUEL ASSEMBLIES**

- **CONFIRM DESIGN BASIS**
- **CORE DESIGN METHODS**
- **MATERIALS PERFORMANCE**
- **VARYING BURNUP METHODS**

FFTF COMPONENT EVALUATIONS

# SAFETY EXPERIMENTS

- PRE-IRRADIATE FUEL FOR NATIONAL SAFETY PROGRAMS

FFTF COMPONENT EVALUATIONS

## ● FFTF CHARACTERIZATION ASSEMBLIES

- STRUCTURAL MATERIAL SURVEILLANCE
- NEUTRONICS
- CORE VIBRATIONAL STABILITY
- OPERATIONAL TRANSIENTS

412

**DEVELOPMENT EXPERIMENTS**

# ○ **ADVANCED FUEL EXPERIMENTS**

- **CARBIDES**
- **THORIA BASE**
- **RUN TO FAILURE**
- **IMPROVED LIFETIME**

42 U.

**DEVELOPMENT EXPERIMENTS**



**BLANKET EXPERIMENTS**

- **CARBIDES & OXIDES**
- **DOUBLING TIME**
- **LOCATION IN CORE**
- **PERFORMANCE IN CORE**

432

**DEVELOPMENT EXPERIMENTS**

**○ ABSORBER EXPERIMENTS**

- **VENTED PINS**
- **INCREASED LIFETIME**
- **ADVANCED DESIGN**

+42

**DEVELOPMENT EXPERIMENTS**

 **OXIDE FUEL EXPERIMENTS**

- **HIGH BURNUP**
- **REDUCED DOUBLING TIME**
- **IMPROVED LIFETIME**

DEVELOPMENT EXPERIMENTS

## ○ DUCT EXPERIMENTS

- ② ADVANCED ALLOY MATERIALS
- ② IMPROVED LIFETIME
- ② CURRENT DESIGN

DEVELOPMENT EXPERIMENTS



# ADVANCED PIN SUPPORT CONCEPTS

- BACKUP SUPPORT METHODS

- DESIGN ADVANCEMENTS

472

**DEVELOPMENT EXPERIMENTS**

## **CLAD/DUCT MATERIALS EXPERIMENTS**

- **ADVANCED MATERIALS**
- **MATERIALS NOW IN USE**
- **EXTEND KNOWLEDGE OF IRRADIATION EFFECTS**
  - **ON PERFORMANCE**
  - **ON BASIC PROPERTIES**

43 L

**DEVELOPMENT EXPERIMENTS**





## **MISCELLANEOUS EXPERIMENTS**

- **IN SITU COLLECTION OF CORROSION PRODUCTS**
- **SPECIAL MATERIALS TESTS**
- **PROLIFERATION RESISTANT SUPPORTIVE TESTING**




# FUEL STORAGE FACILITY





SUN -

N. 1st St.



# KEY MILESTONES TO GO

- PLANT TESTING AT 800°F ..... MARCH 1979
- FUEL HANDLING SYSTEM CHECKOUT IN SODIUM.....MAY 1979  
ENVIRONMENT
- CRITICALITY.....AUGUST 1979  
*P. over administration October 1979*
- BENEFICIAL USE .....FEBRUARY 1980
- COMPLETE PROJECT WITHIN BUDGET OF \$647M

*et* ~~\_\_\_\_\_~~  
~~\_\_\_\_\_~~  
~~\_\_\_\_\_~~

## IRRADIATION TESTING

- CONFIRM REFERENCE FUEL/ABSORBER PERFORMANCE
- MATERIALS DEVELOPMENT: ~~FUELS, ABSORBER,~~  
~~CLADDING, STRUCTURAL~~
- ~~CLOSED-LOOP TESTING~~
  - Fuels*
  - Cladding*
  - Structural*

## OPERATING PLANT PERFORMANCE

- CONFIRM COMPONENT AND SYSTEM PERFORMANCE
- CONFIRM OPERATIONAL RELIABILITY
- CONFIRM MAINTAINABILITY

5R

State is  
Red


## FFTF UNIQUE FEATURES

- LOW PRESSURE, HIGH TEMPERATURE
- PRIMARY SYSTEM IN INERTED CELLS
- PRIMARY-SECONDARY PIPING - TRACE HEATED
- ALL CORE POSITIONS MONITORED FOR OUTLET FLOW AND TEMPERATURE
- IN VESSEL REFUELING MACHINES
- FUEL ASSEMBLIES POSITIONED BY PERIPHERAL CORE RESTRAINT
- CLOSED LOOPS IN CORE LOCATIONS
- ON LINE PURIFICATION OF PRIMARY COOLANT
- IN CONTAINMENT FUEL EXAMINATION FACILITY

HEDL 7707-218.8

Figure 7

## FFTF PARAMETERS



|                                     |                                                 |
|-------------------------------------|-------------------------------------------------|
| ○ THERMAL POWER                     | 400 MW                                          |
| ○ MAX. CORE OUTLET TEMP.            | 1100 <sup>0</sup> F                             |
| ○ NOMINAL CORE ΔT                   | 300 <sup>0</sup> F                              |
| ○ MAX. CORE ΔT CAPABILITY           | 350 <sup>0</sup> F                              |
| ○ PRIMARY SODIUM FLOW CAPABILITY    | 43,500 GPM                                      |
| ○ PRIMARY SODIUM DYNAMIC HEAD       | 500 FT                                          |
| ○ CORE DIAMETER                     | 4 FT                                            |
| ○ CORE HEIGHT                       | 3 FT                                            |
| ○ PEAK FAST FLUX INITIAL            | $7 \times 10^{15} \text{ nv/cm}^2/\text{sec}$   |
| ○ PEAK FAST FLUX ULTIMATE           | $1.3 \times 10^{16} \text{ nv/cm}^2/\text{sec}$ |
| ○ INITIAL INSTRUMENTED CLOSED LOOPS | 2                                               |
| ○ TEST POWER                        | 2 MW                                            |
| ○ OPEN TEST POSITIONS               | 6                                               |


Figure-6


HEDL 7603-241.5


# **PRESENT STATUS:**


- **BECHTEL HOME OFFICE COMPLETE**
  - **ARD COMPLETE**
  - **AI COMPLETE**
  - **AMCO COMPLETE**
  - **TOTAL PROJECT SUPPORT AT SITE**
-

# BECHTEL CONSTRUCTION PERCENT COMPLETE










In vessel view  
w. IT + man


14 R-A

Control Room


# FFTF DRIVER FUEL ASSEMBLY












132


# BECHTEL CONSTRUCTION - STARTUP SYSTEMS TURNOVERS



~~19~~ R

# FFTF START UP SCHEDULE

## COMPONENT & SYSTEM TESTS




## HOT FUNCTIONAL TESTS



## FUEL LOAD & ZERO POWER TESTS



## PARTIAL AND FULL POWER TESTS



HT-  
20R

# ACCEPTANCE TESTING PROGRESS

- MAJOR AUXILIARY SYSTEMS TESTED AND IN OPERATION
- *Integrated Leak Rate Test (ILRT) of Containment Building*  
ILRT SUCCESSFULLY PERFORMED
- HEAT TRANSPORT SYSTEM FILLED AND OPERATING AT 400°F
- TESTING INITIATED AT ELEVATED TEMPERATURES
- FUEL HANDLING TESTS COMPLETED IN AIR


---

● CORE COMPONENTS BEING RECEIVED

State approved RLB

21R

Title



FFTF ILRT HISTOGRAM

HEDL 7810-135.10

Figure 2


*Slide Required*  
*R10*

*222*

## FFTF ILRT TEST RESULTS

| PRESSURE | LEAK RATE (LA = .1% LT = .0707%) |                                |
|----------|----------------------------------|--------------------------------|
|          | MASS PLOT<br>(CALC/95% CONF.)    | TOTAL TIME<br>(CALC/95% CONF.) |
| 10 PSIG  | .031/.033                        | .041/.0594                     |
| 5 PSIG   | -.0045/-.0015                    | -.0009/-                       |


~~16 R~~  
16 R - B1 -



# REACTOR <sup>Vessel</sup> HEATUP

UK CLP 4

make an  
1st time  
(attach)



(STATUS 0500 11/20) NOVEMBER

25R

HTS PUMPS  
MECHANICAL PERFORMANCE (400?)

- PREHEAT PERFORMANCE NORMAL
  - TEMPERATURE DISTRIBUTION ACCEPTABLE
  - TORQUE CHECKS OK
- BEARING PERFORMANCE NORMAL
  - THERMOCOUPLES READ SODIUM TEMPERATURE
  - TORQUE CHECKS OK
- SEAL PERFORMANCE VERY GOOD
  - MAX. LEAKAGE 60 CC/HR
  - DESIGN GOAL 40 CC/HR
  - LMEC RESULTS 168 CC/HR
- COASTDOWN TIMES NORMAL

PRIMARY

900 RPM

- 1100 RPM @ MIST
- P-1 ~105 SEC
  - P-2 ~101 SEC
  - P-3 ~96 SEC
  - PROTOTYPE/LMEC ~99 SEC

SECONDARY

- P-4 ~ 55 SEC
- P-5 ~ 63 SEC
- P-6 ~ 56 SEC
- H<sub>2</sub>O/EMD ~48 SEC

NOTE:  
PUMP PERFORMANCE CURVES  
ARE BASED ON HEAD CALCULATED  
FROM TABLE A1 IN WDTRS 25.14, REV.15.

TP38-PP-05T, PHASE B  
MAIN MOTOR SPEED SCAN  
FFTF PUMP STARTUP TESTS  
1-18-79 AVERAGE DATA

- ◇ P-1
- P-2
- P-3




FIG. 2

FFTF PROTOTYPE PUMP  
PHASE B HYDRAULIC TEST  
RESULTS

TESTING AT MIST

*See Gustafson  
Conversion to  
metric summary 27 R*

PUMP PERFORMANCE

- MINIMUM → MAXIMUM SPEED AND COASTDOWN

REACTOR CORE VIBRATION

- ZERO → FULL FLOW

REACTOR CORE FLOW MAPPING

- AT FULL FLOW

*System conditioning location cleaning (purity)*

~~SECONDARY LOOP & DRAIN VALVES~~

~~MONITOR TEMPERATURES TO LOCATE LEAKING VALVE(S)~~

CHECK VALVES

- VERIFY OPERABILITY

~~H<sub>2</sub>S EQUILIBRATION SAMPLES~~

~~O<sub>2</sub> & H<sub>2</sub> CHARACTERIZATION (1 ONLY)~~

COVER GAS PURITY

- GAS CHROMATOGRAPH MEASUREMENT EACH SHIFT

DIMENSIONAL CHECKS

- ~ 220 MEASUREMENTS

~~ELECTRICAL NOISE~~

~~SURVEY~~

LLFM

~~OPERABILITY CHECK~~

~~TX HEAD~~

HEAT REMOVAL SYSTEMS

- CELL TEMPERATURE DATA & BALANCING AS REQUIRED

~~INSTRUMENTATION~~

~~OPERABILITY & CHARACTERIZATION~~

NATURAL CIRCULATION

- PERFORM AS PART OF PUMP COASTDOWN

UP-VP  
252

INERT GAS COOLER HEAT LOADS

| <u>UNIT</u> | <u>SERVICE</u>   | <u>400°F<br/>(KW)</u> | <u>600°F<br/>(KW)</u> | <u>750°F<br/>(KW)</u> | <u>NOMINAL<br/>DESIGN<br/>(KW)</u> |
|-------------|------------------|-----------------------|-----------------------|-----------------------|------------------------------------|
| E-201       | CAVITY & PIPEWAY | 146                   | 190                   | 195*                  | 280                                |
| E-203       | HTS-1            | 67                    | 71                    | 108                   | 190                                |
| E-205       | HTS-2            | 36                    | 53                    | 69                    | 190                                |
| E-206       | HTS-3            | 65                    | 79                    | 95                    | 216                                |
| E-208       | MISC.            | 58                    | 59                    | 66                    | 142                                |
| E-222       | IDS & MISC.      | --                    | 103                   | 99**                  | 155                                |
| E-224       | EM PUMP CELLS    | --                    | 32                    | 36                    | 235                                |

\* SUPPLEMENTAL COOLING BEING PROVIDED TO HTS VALVE CELLS 531 AB/ 532 AB/ 533 AB

\*\* IDS PREHEAT SYSTEM SHUTDOWN

# SECONDARY SODIUM SYSTEM

VR - CH 1  
28 R

SYSTEM TEMP.

700  
°F

600  
°F

Use one  
of two

325 °F PTI LIMIT

LOOP #1

LOOP #2

LOOP #3

15

16

17

13

19

20

21

22


23

24

FEBRUARY

47 1510

K-S 15.0/17.0/19.0/21.0/23.0/25.0/27.0/29.0/31.0/33.0/35.0/37.0/39.0/41.0/43.0/45.0/47.0/49.0/51.0/53.0/55.0/57.0/59.0/61.0/63.0/65.0/67.0/69.0/71.0/73.0/75.0/77.0/79.0/81.0/83.0/85.0/87.0/89.0/91.0/93.0/95.0/97.0/99.0/100.0



~~To Jag Powell~~

31 R (C)

# FFTF REACTOR POWER PROFILE PHASE 4 & 5






Figure 24

HEDL 7707-212.14

~~SECRET~~




222




**BOTTOM LOADING  
TRANSFER CASK**


**CASK  
LOADING  
STATION**




34.5




# FFTF EXPERIMENT PROGRAM




# FFTF EXPERIMENT PROGRAM



# FFTF EXPERIMENT PROGRAM




# FFTF EXPERIMENT PROGRAM




40 R


# FFTF EXPERIMENT PROGRAM




# FFTF EXPERIMENT PROGRAM




# FFTF EXPERIMENT PROGRAM



# FFTF EXPERIMENT PROGRAM




# FFTF EXPERIMENT PROGRAM




45R

# FFTF EXPERIMENT PROGRAM




46R

# FFTF EXPERIMENT PROGRAM




# FFTF EXPERIMENT PROGRAM

47 R




48R

# FFTF EXPERIMENT PROGRAM



492



EXPERIMENTS



CONTROL MATERIALS EXPERIMENTS



CONTACT INSTRUMENTED EXPERIMENTS  
CLOSED LOOP IN-REACTOR ASSEMBLIES  
OPEN TEST ASSEMBLIES



DRIVER FUEL EVALUATION PROGRAM



CORE ZONE 1 FUEL ELEMENTS



CORE ZONE 2 FUEL ELEMENTS



CONTROL ELEMENTS



REFLECTOR ELEMENTS


50 R

F.F. C. 100 1.

( 1. 1. 1. )

51 R

# MAINTENANCE AND STORAGE FACILITY



ref 01 7804 77

1.  
52R

SUN. T

N. 1100 - 1110