

DOE/OR/01-1169&D1

Y/ER-93&D1

**Postconstruction Report for the Mercury Tanks
Interim Action at the Oak Ridge Y-12 Plant,
Oak Ridge, Tennessee**



DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Environmental Restoration Program Division
Y-12 Environmental Restoration Program

Postconstruction Report for the Mercury Tanks Interim Action
at the Oak Ridge Y-12 Plant, Oak Ridge, Tennessee

T. L. Voskuil

Date Issued—September 1993

Prepared by
Engineering Organization
Martin Marietta Energy Systems, Inc.
Oak Ridge, Tennessee

Prepared for
U.S. Department of Energy
Office of Environmental Restoration and Waste Management
under budget and reporting codes CD 10 72 and EW 20

OAK RIDGE Y-12 PLANT
Oak Ridge, Tennessee 37831-8169
managed by
MARTIN MARIETTA ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF ENERGY
under contract DE-AC05-84OR21400

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

CONTENTS

ACRONYMS	v
EXECUTIVE SUMMARY	vii
1. INTRODUCTION	1
1.1 BACKGROUND	1
1.2 SELECTION OF REMEDIAL ALTERNATIVE	9
1.2.1 Comparison of Alternatives	9
1.2.2 Selection of Alternative	10
1.3 PROJECT PARTICIPANTS	10
2. CHRONOLOGY OF EVENTS	10
3. CONSTRUCTION ACTIVITIES	12
3.1 CONSTRUCTION OVERVIEW	13
3.2 LESSONS LEARNED	18
4. PERFORMANCE STANDARDS	19
4.1 INSPECTIONS OF TANK CLEANLINESS AND CURRENT TANK CONDITION	19
4.2 WASTE MANAGEMENT	20
5. FINAL INSPECTION	24
6. CERTIFICATION THAT THE REMEDY IS OPERATIONAL AND FUNCTIONAL	25
7. OPERATION AND MAINTENANCE	25
8. SUMMARY OF PROJECT COSTS	26
REFERENCES	27
Appendix A. CERTIFIED-FOR-CONSTRUCTION PACKAGE (TECHNICAL SPECIFICATIONS)	A-1
Appendix B. AS-BUILT SPECIFICATIONS	B-1
Appendix C. INSPECTION PLAN	C-1
Appendix D. BEST MANAGEMENT PRACTICES PLAN	D-1
Appendix E. MODIFIED WASTE MANAGEMENT PLAN	E-1

ACRONYMS

CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
CPCF	Central Pollution Control Facility
DOE	Department of Energy
EPA	Environmental Protection Agency
ET&I	Equipment Testing and Inspection
ICP	inductively coupled plasma
IROD	Interim Record of Decision
MK-F	MK-Ferguson
NPDES	National Pollutant Discharge Elimination System
ORR	Oak Ridge Reservation
PCB	polychlorinated biphenyl
RCRA	Resource Conservation and Recovery Act
RMPE	Reduction of Mercury in Plant Effluent
TCLP	Toxicity Characteristic Leaching Procedure
TDEC	Tennessee Department of Environment and Conservation
TSCA	Toxic Substances Control Act
UEFPC	Upper East Fork Poplar Creek
WETF	West End Treatment Facility
WTO	Waste Treatment Organization
WTSD	Waste Transportation, Storage, and Disposal

EXECUTIVE SUMMARY

Three underground concrete settling tanks (tanks 2101-U, 2104-U, and 2100-U) at the Y-12 Plant on the Oak Ridge Reservation in Oak Ridge, Tennessee, contained contaminated sludges contributing mercury to the Upper East Fork Poplar Creek (UEFPC). These tanks were cleaned out as an interim action under the Comprehensive Environmental Response, Compensation, and Liability Act as part of the Reduction of Mercury in Plant Effluent subproject. Cleaning out these tanks prevented the sludge that had settled in the bottom from resuspending and carrying mercury into UEFPC. Tanks 2104-U and 2100-U were returned to service and will continue to receive effluent from buildings 9201-4 and 9201-5. Tank 2101-U had been abandoned and its effluent redirected to Tank 2100-U during previous activities. This interim action permanently sealed Tank 2101-U from the storm sewer system.

Upon removal of materials and completion of cleanup, inspections determined that the project's cleanup criteria had been met. The structural integrity of the tanks was also inspected, and minor cracks identified in tanks 2101-U and 2104-U were repaired.

This project is considered to have been completed successfully because it met its performance objectives as addressed in the Interim Record of Decision and the work plan: to remove the waste from the three storage tanks; to ensure that the tanks were cleaned to the levels specified; to return tanks 2100-U and 2104-U to service; to isolate Tank 2101-U permanently; and to manage the wastes in an appropriate fashion.

1. INTRODUCTION

1.1 BACKGROUND

Three underground concrete settling tanks (tanks 2101-U, 2104-U, and 2100-U) at the Y-12 Plant on the Oak Ridge Reservation (ORR) in Oak Ridge, Tennessee, contained contaminated sludges contributing mercury to the Upper East Fork Poplar Creek (UEFPC). These tanks were cleaned out as an interim action under the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) as part of the Reduction of Mercury in Plant Effluent (RMPE) subproject. Cleaning out these tanks prevented the sludge that had settled in the bottom from resuspending and carrying mercury into UEFPC. Tanks 2104-U and 2100-U were returned to service and will continue to receive effluent from buildings 9201-4 and 9201-5. Tank 2101-U had been abandoned and its effluent redirected to Tank 2100-U during previous activities. This interim action permanently sealed Tank 2101-U from the storm sewer system.

These tanks became contaminated with mercury as a result of the operation of a column-exchange process (Colex) that separated ^6Li isotopes from ^7Li isotopes for the eventual manufacture of ^6Li compounds of hydrogen. Because ^6Li is more soluble in mercury than ^7Li , the Colex process used large quantities of mercury as a solvent to extract the ^6Li isotope. The Colex process operated from 1955 to 1963, and its machinery was located in buildings 9201-4 and 9201-5 (Fig. 1). Mercury from Colex-related spills found its way into the sumps in the basement fan rooms of the two buildings through transport out of the building walls and foundations. The sump water, containing mercury and mercury-contaminated particles, was pumped from the basements, passed through one of the three settling tank, and entered the storm sewer system. The settling tanks captured a portion of the contaminated particles, held them as sludges, and thus prevented them from entering the storm sewer.

The three tanks are located outside of the buildings 9201-4 and 9201-5 (Fig. 2). Tanks 2101-U and 2100-U are outside of Building 9201-4, and Tank 2104-U is outside of Building 9201-5. Tanks 2101-U and 2104-U are divided into two compartments (Fig 3), and Tank 2100-U is divided into three compartments (Fig 4). Walls dividing compartments are open at the top and allow liquids to flow between compartments when the tanks are full. In addition, a small hole at the bottom of the walls permits some water to flow between compartments before they are full. The three tank sites are shown in Figs. 5-7.

In order to reduce the potential for discharges into the UEFPC, the Department of Energy (DOE) decided to remove and dispose of the contaminated materials in these tanks as an interim action. Martin Marietta Energy Systems, Inc., is under contract to DOE to manage the Y-12 Plant and was responsible for oversight of the interim action. This action consisted of removing the contaminated sludge, oil, and water from the tanks and treating or storing these materials. MK-Ferguson (MK-F), the construction manager, removed all of the materials and managed them until they were turned over to Energy Systems. Because of differences in physical characteristics and contamination levels, the various materials were removed and treated separately. The water was pumped out and managed in several different





Fig. 1. Location of Buildings 9201-4 and 9201-5 at the Y-12 Plant.



Fig. 2. Settling tank locations at Buildings 9201-4 and 9201-5.



N:\22521501\90\2104U-06/29/93

Fig. 3. As-built drawing of Tank 2104-U.




Fig. 4. As-built drawing of Tank 2100-U.




Fig. 5. Tank 2104-U.

Fig 6. Tank 2100-U.






Fig. 7. Tank 2101-U.

ways. The waste water was treated by the Waste Treatment Organization (WTO) within the Waste Management Division. The sludge was removed and drummed. Energy Systems' Waste Transportation, Storage, and Disposal (WTSD) Division then transported it to storage at the Oak Ridge K-25 Site. Oil and oily liquid were also removed and held in polytanks. Once in polytanks, WTSD transported these wastes to the Y-12 Plant for storage before final treatment in the K-1435 Incinerator at the K-25 Site.

1.2 SELECTION OF REMEDIAL ALTERNATIVE

1.2.1 Comparison of Alternatives

The alternatives evaluated for addressing mercury-contaminated sludge in the three tanks included:

Alternative 1: No Action

Alternative 2: Abandon Tanks in Place

Alternative 3: Remove and Dispose of Contaminated Sludges

These alternatives were not intended to remediate the entire mercury contamination problem in the vicinity of the tanks. This project was an interim action and was intended to reduce the amount of mercury-contaminated sludge and elemental mercury entering the storm sewer system.

Alternative 1: No Action. CERCLA requires that the no action alternative be evaluated at every site to serve as the baseline for comparison. Under this alternative, no further action would be taken to prevent mercury-contaminated sludge from entering the storm sewer system.

Alternative 2: Abandon Tanks in Place. To prevent mercury-contaminated sludges from exiting the tanks and entering the storm sewer system, the valves on the tanks would be adjusted to divert water around the tanks. This alternative was applicable only to tanks 2100-U and 2104-U; Tank 2101-U had previously been abandoned in place. Existing valves on tanks 2100-U and 2104-U would be opened to allow water pumped from the fan room sumps to be discharged directly to the storm sewer. The tanks would be cleaned and removed at a later date when buildings 9201-4 and 9201-5 were decontaminated and decommissioned.

While this alternative reduced the possibility of mercury-contaminated sludge in the tanks from entering the storm sewer, it did not provide the opportunity for sludge and mercury pumped into the tanks to settle before being discharged to the storm sewer.

Alternative 3: Remove and Dispose of Contaminated Sludges. This alternative removed mercury-contaminated sludge, liquids, and solids from the tanks. Oil and oily water in Tank 2101-U would be removed and sent to an off-site permitted hazardous waste facility for treatment and disposal. Mercury-contaminated sludge would be removed from tanks 2100-U and 2101-U and sent to an off-site permitted hazardous waste management facility. Mixed wastes in Tank 2104-U would be dewatered and sent to a permitted hazardous waste storage facility within ORR. Water removed from all three tanks before sludge removal would be

filtered and sampled for hazardous and radiological contamination and sent to an on-site facility for treatment.

This alternative removed a known source of mercury-contaminated sludge from contact with water in the storm sewer system. It also allowed for the continued use of tanks 2100-U and 2104-U to trap sludge and suspended particles of mercury pumped from the fan room sumps.

1.2.2 Selection of Alternative

Alternative 3, removal and disposal of contaminated sludge, was the preferred alternative for the tanks. This alternative provided the best balance with respect to U.S. Environmental Protection Agency (EPA) criteria used to evaluate alternatives. Although this interim action does not completely prevent mercury from entering the storm sewers, it does remove known sources of contamination currently in direct contact with water entering the storm sewers. Alternative 3 also achieved a risk reduction through the removal of the contaminated material contained in the tanks. This remedy, however, is not the final solution for eliminating mercury from the storm sewer system; it is an interim action and only one action performed by the RMPE subproject.

1.3 PROJECT PARTICIPANTS

MK-Ferguson provided construction management and direct-hire construction.

Analysas Corporation provided the site safety and health officer.

Radian Corporation produced the work plan (Radian 1992).

Energy Systems was the integrating contracting and provided project management and Title III and construction support.

DOE was the only federal agency involved in the planning and oversight of the interim action at the Y-12 Plant Mercury Tanks.

The Tennessee Department of Environment and Conservation (TDEC) and U.S. EPA supplied CERCLA regulatory authority under the Federal Facility Agreement.

2. CHRONOLOGY OF EVENTS

December 21, 1989	The ORR was placed on the National Priorities List.
June 28, 1991	The interim action proposed plan (Van Ryn 1991) was released to the public.
June 30-July 31, 1991	Public comment period was held.

July 22, 1991	Public comment meeting on the interim action proposed plan was held.
September 1991	The interim action record of decision (Radian 1991) was approved by EPA and TDEC.
November 17, 1992	The certified-for-construction package was issued, pending work plan approval. (The certified-for-construction package is included in this postconstruction report as Appendix A.)
November 19, 1992	The remedial action work plan (Radian 1992) was approved by TDEC.
November 25, 1992	The remedial action work plan was approved by EPA.
December 11, 1992	The construction kickoff meeting was held.
 Tank 2104-U	
December 14, 1992	Site preparation began.
January 4, 1993	Building 9201-5 outage began. This outage stopped all flow of water to the tank for the duration of the remedial action and prevented potentially contaminated material from entering the storm sewer system.
January 4-13, 1993	The inlet valve to the tank was replaced and the bypass line was blocked.
January 7, 1993	Removal of sludge from the tank began.
January 9, 1993	The tank was inspected for cleanliness to determine if cleanup goals had been met. The tank met cleanup goals.
January 11, 1993	The tank was inspected by Equipment Testing and Inspection (ET&I), which recommended that several minor cracks be repaired.
January 15, 1993	Building 9201-5 outage released.
January 15, 1993	Building 9201-5 outage ended.
January 15, 1993	Remediation activities were completed, and the tank was returned to service.

Tank 2100-U

January 11, 1993	Site preparation began.
January 20, 1993	Removal of water and sludge from the tank began.
February 17, 1993	A small hole in the tank was patched.
February 23, 1993	The tank was inspected for cleanliness to determine if cleanup goals had been met. The tank met cleanup goals.
February 23, 1993	The tank was inspected by ET&I, which reported the tank to be in acceptable condition.
February 25, 1993	Remediation activities were completed, and the tank was returned to service.

Tank 2101-U

January 25, 1993	Site preparation began.
March 5, 1993	Removal of water and sludge from the tank began.
March 17, 1993	The tank was inspected for cleanliness to determine if cleanup goals had been met. The tank met cleanup goals.
March 18, 1993	The tank was inspected by ET&I, which recommended that several minor cracks be repaired.
March 30, 1993	Cracks identified in the ET&I inspection were sealed.
March 31, 1993	Remediation activities were completed, the tank was isolated, and demobilization of MK-F completed.
April 5, 1993	DOE signed the final inspection and acceptance report for the entire project.

3. CONSTRUCTION ACTIVITIES

This section describes the construction activities that occurred at each site and the lessons learned during project activities.

3.1 CONSTRUCTION OVERVIEW

Construction activities were completed sequentially at each of the three tanks that were remediated in this interim action. These activities included the following:

- site preparation activities,
- removal of water and sludge from the tanks,
- site demobilization activities, and
- waste management activities.

Because there were many similarities among site preparation activities at each of the sites, these activities will be described in general terms below. Following the general discussion, activities unique to the each tank will be described. Project requirements are described in greater detail in the certified-for-construction package (Appendix A). Physical modifications made to the tanks are documented in the as-built drawings (Appendix B).

Site Preparation Activities. Site preparation activities included activities that prepared each tank site for removal of water and sludge from the tank. With the exception of the first site, these activities were begun at a new site prior to completion of the work at the previous site. Site preparation activities included:

- installation and preparation of shower and office trailers,
- installation of temporary utilities (electricity and plumbing),
- completion of a radiation survey by site safety officers,
- installation of potable water,
- preparation of a drum staging area,
- placement of two layers of plastic on top of the tank for spill control,
- construction of a temporary facility over the tank,
- construction of a confined space entrance area,
- preparation of a decontamination area on top of the tank,
- placement of temporary cords and lights, and
- construction of stands for instruments and flagging.

Figure 8 shows an active site with the support structures that were constructed during site preparation activities in place.

Tank 2104-U. Site preparation activities, or mobilization, at Tank 2104-U began on December 14, 1992 and continued until January 7, 1993, when waste material began to be removed from the tank.

The primary problem encountered during mobilization was difficulty in operating the two valves controlling the flow of water to the tank. An inlet valve controlled the flow of water into the tank and a bypass valve controlled the flow of water to a bypass line that carried water into the storm sewer system (Fig. 9). Closing the inlet valve was a high priority because its closure would prevent water from flowing into the tank while it was being cleaned out. Because the inlet valve was inoperable, it became necessary to replace it. The valves were located in a valve pit, and the first step in replacing them was removal of the water and




Fig. 8. Active site with support structures.




Fig. 9. Tank 2104-U inlet valve and bypass valve.

sludge that had accumulated in the pit. Once the pit water was sampled and found to be clean, it was pumped through a 50-micron filter and a 5-micron filter and then into the storm drain. The sludge in the valve pit was removed and stored in 55-gal drums. The sludge in these drums was later dewatered, and the drums moved to the drum staging area. Work replacing the valves began on January 4, 1993. When the old valves were removed, they were found to be contaminated with mercury and radioactive constituents and thus required handling as hazardous waste. The old valves were transported to the radioactive metal salvage yard. The bypass line was also discovered to be contaminated. Thus, in order to avoid releasing potentially contaminated material into UEFPC by using the contaminated bypass line, an extended building outage was obtained from January 6 to January 15, 1993 for several machines in Building 9201-5. These machines included two process water pumps with wet seals and three chuck vacuum pumps. This outage was necessary because the source of water to Tank 2104-U originated as cooling water from these machines and not from the basement sumps as had been assumed when work started. Because the bypass line was half full of sludge and radioactively contaminated, the bypass line was permanently blocked off by installation of blind flanges. Work on the valves and bypass lines was completed on January 13, 1993.

The tank itself was cleaned out while the building outage was in effect. On January 6, 1993, the lids to the tank openings were removed, and the tank was found to contain only minimal sludge and no water. By January 9, the tanks had been cleaned of the sludge. The sludge removed from Tank 2104-U weighed 2480 kg and filled 14 drums. The Energy Systems construction engineer also inspected the tank for cleanliness on this day and found it to be clean. All loose material had been removed, and there were no signs of mercury and no mercury vapors. Pipe inlet and outlets had been cleaned of loose material as far as could be reached.

On January 11, ET&I inspected the inside of the tank and found the following:

- The north wall had three cracks: one from the top of the wall to the bottom, and two extending 18 in. from the top.
- The west wall had one crack extending 18 in. from the top of the wall.
- The baffle wall had four cracks, three of which ran all the way through the wall.

ET&I recommended that all the cracks be patched, and the cracks were sealed with an epoxy-type paint on January 14. The Building 9201-5 outage was released at 3 p.m. on January 14, and Tank 2104-U was placed back in service on the morning of January 15.

Tank 2100-U. Mobilization at Tank 2100-U began on January 11, 1993. Mobilization activities required removal of several items, such as a small shack, pipes, conduits, and pumps, from the top of the tank in order to gain access to the tank itself. By January 20, mobilization activities were complete and the cleanup crew began pumping water from the tank into waste water tankers. Removal of material from Tank 2100-U was complicated by two factors: the tank held more water and sludge than was expected, and sources of water to the tank had never been precisely identified. Pumping continued until two tankers had been filled on January 22. At this point, pumping stopped because of a lack of available tankers. On January 26, a meeting of key project management personnel was called, and the team decided to begin pumping water from the tank into the storm sewer because of the lack of available tankers. WTO had completed treatability analyses of the waste water that had been pumped into the first two tankers, and the results indicated that the waste water could be released into

the storm sewer system with no adverse effects to UEFPC water quality. To ensure that contamination was not pumped into the storm sewer, pumping was stopped when the water level approached the sludge layer. The water was also passed through a 50-micron filter and a 5-micron filter prior to release into the storm sewer. The cleanup crew began pumping the water from Tank 2100-U into the storm sewer later that afternoon. UEFPC was visually checked periodically while the water was being pumped to the storm sewer, and no noticeable change was seen. In addition, routine Y-12 Plant monitoring of UEFPC did not identify any increased levels of contaminants while the water from the tank was being pumped into the storm sewer system. Pumping water into the storm sewer continued until January 28, when the water level neared the sludge layer. The same day a new tanker was delivered to the site, and water was pumped into it. At this time, the tank was entered to determine the source of the continuing flow of water. The water source was an 8-in. line from Building 9201-4 fan room sumps. This line was rerouted with a plug and hose to the tank's outfall. Pumping water from 2100-U into the tanker continued. Pumping was slow because the filters frequently needed to be replaced as they became clogged with sludge because of the low water level. Once the water was removed, the sludge on the bottom of the tank was removed. Radsorb (see Sect. 3.2) was mixed with the sludge prior to removal to facilitate handling of the very watery sludge. Sludge removal continued for 2 weeks, until February 12. Final cleanup of the tank began on February 15 and involved several tasks, including removal of a piece of steel pipe from the south chamber (the pipe was transported to the radioactive metal salvage yard); cleaning out the 18-in. concrete pipe connecting the middle and south chambers; and cleaning the chambers with a high-pressure hose. The sludge removed from Tank 2100-U weighed 18,716 kg and filled 107 drums.

The tank was inspected on February 23, 1993, upon completion of the cleaning activities. The cleanliness inspection found the tank to have been cleaned satisfactorily. ET&I inspected the three compartments of Tank 2100-U and reported that the tank appeared to be in satisfactory condition. They did not recommend any additional work. Tank 2100-U was returned to service on February 25.

Tank 2101-U. Site preparation work at Tank 2101-U began on January 25 and was completed on March 4.

Pumping of the oil and oily water from this tank began March 4 and was completed March 8 (the next work day). Removal of tank sludges began on March 9 and continued until March 16. Inspections were completed on March 17. The tank was found to be cleaned satisfactorily. However, ET&I found a small crack midway on the south wall, ~6 ft from the floor; a crack on the west wall of the baffle wall; and several cracks on the north wall. ET&I recommended that all cracks be patched as was done in Tank 2104-U. These cracks were patched on March 30. The sludge removed from Tank 2101-U weighed 10,681 kg and filled 42 drums.

Demobilization began on March 18. Whereas Tank 2101-U had been abandoned and its effluent redirected to Tank 2100-U during previous projects, this project permanently isolated it during demobilization activities by blocking the inlet and outlet pipes with steel plates inside the tank. Demobilization and isolation of Tank 2101-U were completed on March 31.

Personnel safety. The safety of site personnel was a primary concern throughout project activities. Health and safety requirements are documented in Appendix A. Once site work

began, but before personnel entered the site, the site was characterized for potential personnel hazards. This characterization determined the levels of personnel protection equipment that personnel were required to wear on site.

3.2 LESSONS LEARNED

Positive lessons learned included one project management lesson, concerning early project involvement with the subcontractor, and two product use lessons, one concerning Radsorb and one concerning PremAire. One negative lesson learned involved the time of year the work was done.

Early project involvement with the subcontractor. The construction subcontractor on this project was MK-F. The Energy Systems project team involved MK-F early in the project planning phase. This involvement helped the project team avoid planning designs that would prove impossible for MK-F to complete. Thus negotiations over what MK-F could and would do after the project was planned were avoided, and time was saved. The project management team felt that this early involvement of MK-F was a key in the successful and early completion of this project.

Radsorb. Radsorb, a proprietary product produced by Environmental Scientific, Inc., of Raleigh, North Carolina, was used to absorb excess water in the drums containing removed sludges and to facilitate removal of sludges from Tank 2100-U. This product was very useful because it can absorb excess water without increasing much in volume. Physically, Radsorb is like a fine sand, but when it absorbs water, it produces a gel. Radsorb also comes in Radpads that fit a 55-gal drum. These pads can be placed in a drum and will absorb standing water. During the mercury tank cleanout, drums were allowed to settle for a few days, and then a Radpad was placed in them to absorb the water that was left on top of the drummed material. The Radpads increased in height from 1/16 in. to 2 in. during this process. The use of these products is limited to water absorption, however. They do not absorb oils, and their efficiency is decreased when used with oil-water mixtures. Radpads were left in the drums when they were sealed, and thus the Radpads were managed with the waste they absorbed.

Radsorb saved time and reduced waste volumes on the mercury tanks cleanout. Radsorb was used primarily with tanks 2100-U and 2104-U to reduce drummed waste volumes. It was also used at Tank 2100-U to "solidify" the watery sludges prior to removal. In the gel form, these wastes proved easier to handle and thereby speeded handling time. Removal of the sludges was reduced from an estimated 4 days to 1 day. Because of Radsorb's limitations in dealing with oils and oil-water mixtures, it was not used with Tank 2101-U, the tank containing oil and oily liquid.

PremAire. The PremAire supplied-air respirator, manufactured by Mine Safety Appliances Company of Decatur, Georgia, was used to supply air to workers while working in the tanks. PremAire is a full-face, pressure-demand, Type C supplied-air device. The base unit features a waist-mounted manifold that permits modification for site conditions in a number of ways, including: (1) a supplied-air respirator with an emergency-escape air cylinder; (2) a combination supplied-air/air-purifying device; (3) a supplied-air respirator with a vortex tube that can cool or warm the person wearing the protective clothing; and (4) a supplied-air

respirator with dual-air-supply capability. Each option can be combined or used individually. On-site workers were pleased with the flexibility and ease of use of the PremAire system.

Time of year. The work on these tanks was done during the winter of 1992–1993 and the spring of 1993. The project team recommends that work of this nature be done during the spring or fall. If the work is done at these times of the year, it avoids the heat of the summer, which can be health-threatening when working in tanks in full protective suits, and the cold of winter, which may freeze air lines and other equipment.

4. PERFORMANCE STANDARDS

Performance standards for this interim action addressed two areas: (1) cleanliness of the tanks once the contaminated material had been removed and (2) waste management of material removed from the tanks. Cleanup standards for the removed material were not addressed by this project because it removed waste, but the interim record of decision (IROD) did not require the waste to be cleaned. Quality assurance requirements were defined in Appendix B of the remedial action work plan (Radian 1992).

4.1 INSPECTIONS OF TANK CLEANLINESS AND CURRENT TANK CONDITION

Once the waste material had been removed from the tanks, each tank underwent two inspections—one for cleanliness and one for structural integrity.

Cleanliness inspections were conducted by the Energy Systems construction engineer to ensure that the guidelines described in project inspection plan (Appendix C) were met. These inspections occurred while MK-F actively controlled the sites according to Hazardous Waste Operations and Emergency Response site access rules. Cleanliness standards included:

- absence of any standing liquid (water) in the tank,
- cleanliness of tank floors and walls to broom clean,
- absence of any visible standing mercury in the tank, and
- absence of sludge in piping inlets and outlets as far as could be reached.

A tank inspection checklist was used to document these inspections.

The project inspection plan also required ET&I to evaluate the current condition of the tanks by giving each tank a complete internal visual inspection as described in ET&I Procedure Y50-65-EI-012, a standard departmental guideline. Within 5 days of inspection, ET&I supplied written documentation of the conditions noted during inspection and made recommendations to correct the deficiencies. These inspections were performed as a best management practice and were not a regulatory requirement.

The tanks were each inspected as planned, and all passed their cleanliness inspection. However, ET&I noted minor cracks in tanks 2101-U and 2104-U. These were easily fixed by

sealing with an epoxy-type paint. The results of these inspections are described in greater detail in Sect. 3.1.

4.2 WASTE MANAGEMENT

Waste management varied with the wastes that were removed from the tanks: water from tanks 2100-U and 2104-U, sludge from all three tanks, and oil and oily water from Tank 2101-U. In addition, personal protective equipment (PPE) waste was managed separately from the wastes removed from the tanks.

While waste management varied with the type of waste and the type of contamination, several elements were common to the management of all wastes. First, UCN-2109 forms (Request for Transfer, Storage, or Disposal of Wastes forms) were required for each type of waste from each of the three tanks. All UCN-2109 forms were completed by Energy Systems personnel. Secondly, a staging area (Fig. 10) for filled polytanks, drums, or tankers was set up within each work zone. These staging areas provided adequate secondary containment for containers holding liquids. Drums holding wastes were placed on pallets with adequate aisle space to allow inspections. Containerized waste was stored at the site until it was transported to a treatment facility or suitable long-term storage location.

Waste characterization data were generated by Waste Management to determine how to manage the waste. Sampling was completed by taking multiple grab samples of the sludge and water. Sludge samples were analyzed for Toxicity Characteristic Leaching Procedure (TCLP) metals, TCLP volatiles semivolatiles, total mercury, polychlorinated biphenyls (PCBs), total U, and % ^{235}U . Water samples were analyzed for inductively-coupled plasma analysis metals, volatiles, semivolatiles, total mercury, PCBs, cyanide, acidity, pH, anions, phenols, oil and grease, total organic carbon, and total U. The results (Tables 1 and 2) showed that the primary contaminant in the tanks was mercury, but radioactive uranium was also found in all of the tanks, and PCBs were found in two of the tanks (Tanks 2101-U and 2104-U). This contaminated material was composed of water and sludge (and oil and oily liquid in Tank 2101-U). The sludge was more highly contaminated than the water or oil. However, the sludge samples did not fail the TCLP for mercury, even though there were high levels of total mercury.

Waste management requirements for this project were defined in the certified-for-construction package (Appendix A). This package contained the best management practices plan (Appendix D), which describes how to manage waste water and drummed waste, and the original waste management plan. The waste management plan presented in the certified-for-construction package was later modified (Appendix E).

Waste water. Prior to acceptance of the waste water, Waste Management collected multiple samples directly from the three tanks. A portion of the samples were sent to the Y-12 laboratory for analysis, and the remainder was sent to WTO for testing to determine treatability within the WTO treatment facilities. The results were compared to the waste acceptance guidelines for these facilities. These serve only as guidelines for treatment of waste waters and are used to identify waste waters with constituents of high concentrations that may prove difficult to treat. To confirm its treatability, WTO performed jar tests prior to acceptance of the mercury tank waste.

Fig. 10. Waste management staging area.



Table 1. Ranges of parameters of concern for Waste Management's waste water characterization data

Tank	Total U (mg/L)	% ²³⁵ U	PCBs (mg/L)	Oil and grease (mg/L)	Total Hg (mg/L)	Other (mg/L)
Waste water						
2100-U	<0.14-0.175	NA	udl	udl-140	24-150	Pb (udl-22) Cr (0.2-6)
2104-U	<0.15	0.21	udl	udl	udl	Pb (6.8 ppm)
Oil and Oily water						
2101-U	<0.15	1.29	udl	120-21,000	2-26	NA

Table 2. Ranges of parameters of concern for Waste Management's sludge waste characterization data

Tank	Total U (mg/L)	% ²³⁵ U	PCBs (mg/L)	Oil and grease (mg/L)	Total Hg (mg/L)	Other (mg/L)
2100-U and 2101-U	2.0-21.0	0.80-1.65	udl-6.3	NA	740-29,000	NA
2104-U	9.9 mg/L-0.04 g/g	0.20-0.67	udl-120	NA	2-330	Pb (10.6) Cresol (udl-583)

Analysis of the water in the tanks before filtration into a tanker showed mercury at levels as high as 150 mg/L, nickel at 58 mg/L, copper at 69.3 mg/L, and PCBs at less than 0.5 mg/L. WTO was able to treat the water within the permitted treatment capabilities and determined the effluent water would be well below mercury monitoring limits. Therefore, Waste Management and WTO agreed to accept the water and directed the project manager to filter the water prior to pumping it into a transport vessel (a tanker or a polytank) to remove suspended solids. MK-F filtered all waste water through a 50-micron filter and 10-micron filter before it was pumped into transport vessels. Filled transport vessels were moved by Waste Management and WTSD to the full lot, and the water was sampled. Once the completed analysis was received, the material was transported to the treatment location.

Waste water from the mercury settling tanks was sent to the West End Treatment Facility (WETF) or the Central Pollution Control Facility (CPCF).

The WETF is designed to treat nitrate-bearing aqueous wastes from Y-12 production operations. The waste streams treated at the WETF consist of nitric acid wastes, rinse waters, groundwaters, mixed acid wastes, waste coolants, mop waters, and caustic waters. Effluent from the WETF is discharged through an National Pollutant Discharge Elimination System (NPDES) permit, Serial Number Discharge 502, into East Fork Poplar Creek.

The CPCF is designed to treat mop waters and non-nitrate-bearing aqueous waste streams. The waste waters to be treated are categorized as dilute waste water or mop waters, acidic waste, caustic wastes, and plating rinse waters. These general categories of wastes cover a broad range of chemical compositions and concentrations and may include significant quantities of heavy metals, acids, and bases. Effluent from the CPCF is discharged through an NPDES permit, Serial Number Discharge 501, into East Fork Poplar Creek.

In addition to the waste water removed from the tanks, project activities also generated decontamination and shower waste water. These wastes were stored in polytanks supplied by WTSD and located in the staging area. WTSD later transported the polytanks to the appropriate Y-12 Plant waste water treatment facility.

The oil and oily water from Tank 2101-U were placed in polytanks and stored at the Y-12 Plant for eventual incineration at the K-1435 Incinerator.

Basic data about waste water are presented in Table 3.

Sludge. Sludge handling procedures were described in the project best management practices plan and the project inspection plan. The best management practices plan originally called for the drums to be dewatered, but WTSD agreed to accept sludge that had not been completely dewatered. The inspection plan required that a percentage of the drums be inspected for dryness prior to shipping them off the work site, but this requirement also became unnecessary once WTSD revised its waste acceptance guidelines.

Sludge that was removed from the tanks was drummed and held in the staging area. Waste drum inspections were conducted to verify that the drums met long-term storage requirements. The drums containing sludge from tanks 2100-U and 2101-U were moved into

Table 3. Quantities of wastes generated during the mercury tank cleanout

Tank	No. of containers	Volume (gal)	Weight (lb)	Classification
Sludge				
2100-U and 2101-U	149 drums	7,450	67,050	RCRA
2104-U	17 drums	850	5,460	TSCA
Waste water				
2100-U	0	0	0	NA
2104-U	4 tanker trucks	20,000	160,000	RCRA
Oil and oily water				
2101-U	5 polytanks	1,575	12,600	RCRA
Personal protective equipment				
2100-U and 2101-U	59 drums	3,600	1,200	RCRA ^a
2104-U	14 drums	700	1,400	TSCA ^a

^aPPE waste was classified according to the characterization tests of the sludge from the tank at which the PPE was used.

long-term storage at the K-25 Site. The sludge from Tank 2104-U was contaminated with PCBs and was managed as Toxic Substances Control Act (TSCA) waste. Basic data about these drums of sludge are presented in Table 3.

Personal protective equipment. PPE wastes were drummed and stored at the work zone. PPE waste was characterized by the characterization parameters of the sludge from the tank at which the PPE was used. The drums containing PPE were later moved into long-term storage at the K-25 Site. Basic data about PPE waste are presented in Table 3.

5. FINAL INSPECTION

Inspections for cleanliness and the current condition of the tanks were conducted individually for each tank after the material had been removed. C. E. May, Energy Systems construction engineer, completed the cleanliness inspections and signed the reports certifying that they had been cleaned to IROD requirements. John W. Harris of Energy Systems ET&I Division completed the visual inspection of the tanks for their current condition. He and his supervisor, Richard S. Sampson (also of Energy Systems ET&I Division), signed the reports certifying what they had found. These inspections are described in greater detail in Sects. 3.1 and 4.1. Dates of the inspections are provided in Sect. 2.

6. CERTIFICATION THAT THE REMEDY IS OPERATIONAL AND FUNCTIONAL

This project is considered to have been completed successfully because it met its performance objectives as addressed in the IROD and the work plan: to remove the waste from the three storage tanks; to ensure that the tanks were cleaned to the levels specified; to return tanks 2100-U and 2104-U to service; to isolate Tank 2101-U permanently; and to manage the wastes in an appropriate fashion.

The work plan required that an independent professional engineer conduct the final inspection to certify that all work was done according to project requirements. However, after removal activities were completed, DOE informed Energy Systems that independent verification was not required for this CERCLA action as long as the site remains the responsibility of DOE.

Samples were taken at the tank inlet and outlet flows of tanks 2104-U and 2100-U to provide a baseline for future monitoring (Table 4). Tank 2101-U was not sampled because it has been abandoned in place and no longer contributes water to the storm sewer system.

Table 4. Results of water sampling data from samples taken after interim removal action

Sample location ^a	Hg (mg/L)	PCBs (mg/L)	Total U (mg/L)	% U235 (% by weight)	Gross α (pCi/L) ^b	Gross β (pCi/L) ^b
Tank 2100-U						
Inlet	0.089	<0.0005	0.003	0.81	0.43 \pm 6.1	-0.33 \pm 5.4
Outlet	0.086	<0.0005	0.003	0.85	6.9 \pm 7.5	2.5 \pm 5.7
Tank 2104-U						
Inlet	0.0015	<0.0005	0.007	0.27	-3.7 \pm 4.8	-1.6 \pm 5.2
Outlet	0.0025	<0.0005	0.008	0.21	5.8 \pm 7.0	1.1 \pm 5.5

^aTank 2101-U was not sampled because it was abandoned in place and is no longer used as a settling tank.

^bRelative to normal background levels, with range of variance.

7. OPERATION AND MAINTENANCE

The interim remedial action removed the mercury-contaminated sludges and liquids from the three tanks. Tank 2101-U has been abandoned in place. Tanks 2100-U and 2104-U have been returned to service as part of the storm water sewer system and continue to be used to settle sludges in water pumped from building 9201-4 and 9201-5. Thus sludges will continue

to accumulate in these tanks, necessitating a 5-year review of the interim response action. Sludge volumes in tanks 2100-U and 2104-U will be monitored to determine the rate of sludge accumulation in each tank. The water in the tanks will be characterized periodically to determine what levels of contamination the tanks may be contributing to UEFPC. These observations will be used to determine a schedule for periodic removal of sludge for the tanks in accordance with operation and maintenance requirements under CERCLA.

8. SUMMARY OF PROJECT COSTS

The projected cost identified in the remedial action work plan was \$850,000. This amount was budgeted under DOE Activity Data Sheet 2303 to cover all contingencies for this interim action. Actual costs for this project were \$1,107,590. Project costs broke down as follows:

Radian [development of work plan (Radian 1992)]	\$197,000
Energy Systems (integrating contracting, project management, and Title III and construction support)	\$153,433
MK-Ferguson (construction management and direct-hire construction)	\$820,157

REFERENCES

- Radian Corporation. 1992. *Remedial Action Work Plan: Interim Action for the Y-12 Plant Mercury Tanks*. DOE/OR-1039&D2, Radian Corporation, Oak Ridge, Tennessee.
- Radian Corporation. 1991. *Record of Decision Interim Action for the Mercury Tank Remediation*. OKR/91-058, Radian Corporation, Oak Ridge, Tennessee.
- Van Ryn, F. R. 1991. *Interim Action Proposed Plan: Mercury Tank Remediation at the Oak Ridge Y-12 Plant, Oak Ridge, Tennessee*. ES/ER-21&D3, Martin Marietta Energy Systems, Inc., Oak Ridge, Tennessee.

Appendix A

CERTIFIED-FOR-CONSTRUCTION PACKAGE (TECHNICAL SPECIFICATIONS)

TECHNICAL PROVISIONS

CONTENTS

<u>DIVISION</u>	<u>DESCRIPTION</u>
DIVISION 1	SPECIFIC SUBCONTRACT REQUIREMENTS
DIVISION 2	NOT USED
DIVISION 3	NOT USED
DIVISION 4	NOT USED
DIVISION 5	NOT USED
DIVISION 6	NOT USED
DIVISION 7	NOT USED
DIVISION 8	NOT USED
DIVISION 9	NOT USED
DIVISION 10	NOT USED
DIVISION 11	NOT USED
DIVISION 12	NOT USED
DIVISION 13	NOT USED
DIVISION 14	NOT USED
DIVISION 15A	NOT USED
DIVISION 15B	NOT USED
DIVISION 16	NOT USED
DIVISION 17	NOT USED
REMEDIAL ACTION WORK PLAN	INTERIM ACTION FOR THE Y-12 PLANT MERCURY TANKS (DOE/OR-10398D2)

DIVISION 1

SPECIFIC SUBCONTRACT REQUIREMENTS INDEX

Number	Title	No. of pages
01010	SUMMARY OF WORK	7
01110	SAFETY AND HEALTH	3
01160	CONFINED SPACE ENTRY AND WORK	12
01170	CARCINOGEN CONTROL	13
01180	RESPIRATORY PROTECTION	6
01190	LOCKOUT/TAGOUT	5
01500	CONSTRUCTION FACILITIES AND TEMPORARY CONTROLS	4
	INSPECTION PLAN (Y/EN-4788)	
	BEST MANAGEMENT PRACTICES PLAN (Y/EN-4789)	

SECTION 01010

SUMMARY OF WORK

PART 1 - GENERAL

1.01 DESCRIPTION

A. Location of Work

The work is located in the Y-12 Plant, a Government-owned facility, managed by Martin Marietta Energy Systems, Inc., for the Department of Energy (DOE), in Oak Ridge, Anderson County, Tennessee.

B. Scope of Work

The work described in this specification consists of furnishing labor, materials, tools, equipment, and services (except that specified to be furnished or performed by others) required to remove oil, oily water, waste water, and sediments from three underground concrete settling tanks: 2100-U, 2101-U, and 2104-U, complete and in strict accordance with this specification, drawings, and all the other provisions of the subcontract.

1.02 SECURITY

A. Clearance Requirements

Work requires "Q"-cleared personnel or uncleared personnel with Contractor-provided "Q"-cleared escorts.

B. Escort Requirements

- 1) Escorts shall have an active DOE "Q" clearance and Construction Manager provided security orientation.
- 2) Escorts shall be nonworking personnel and cannot perform construction activities.
- 3) An escort cannot escort more than five uncleared personnel. Additional escorts may be required depending on the work location, method of accomplishment, and access to the job site. Uncleared personnel shall remain within sight of an escort when in secured area.

1.03 FACILITIES MANAGER INTERFACE

Throughout the technical specifications and drawings, the term Facilities Manager (FM) is utilized. It is defined as Energy Systems, acting under contract to DOE.

The FM will ensure construction is in accordance with the specified requirements (Title III Verification Activities), coordinates interface between plant operations and construction activities, and ensures operational health, safety, and environmental requirements are met.

The FM's Title III representative will participate in testing, inspections, and receipt and approval of required submittal data. Designated tests and inspections shall be performed in a manner that allows observation by both the Construction Manager's Construction Engineer and the FM's Title III representative.

All communications between the Contractor and FM shall be through the Construction Manager.

1.04 SPECIFICATIONS AND DRAWINGS

A. Specifications

The work shall conform to the subcontract specifications listed in the table of contents and each subsequent division index.

B. Drawings

The work located on Drawings C2E900000A804 and P2E900000SK19.

C. Terminology

The following definitions provide clarification of terms that are found in the specifications Divs. 2-17 and on the drawings:

- 1) Construction Manager may also be referred to as the Company, Contracting Officer, or Construction Engineer.
- 2) The Contractor may also be referred to as the Subcontractor.
- 3) The FM may also be referred to as the Operator, Energy Systems, or MM-ES.

1.05 WORKING AND STORAGE AREAS

Limit construction activities and storage to the area designated on Drawing C2E900000A804. Personnel shall enter and exit the plant through Portal 33. Limit travel to the main roads designated on the drawings. The Contractor is responsible for providing detailed instructions outlining the work area restrictions to its personnel and keeping its personnel within authorized limits. The FM's Plant Protection Department

will remove personnel from the plant when found outside the designated areas.

1.06 PROJECT COORDINATION

- A. The construction work area will be vacated during construction and will not be reoccupied until acceptance of beneficial occupancy.
- B. Submit requests for outages a minimum of 8 d in advance of needed date. The Construction Manager will coordinate outages with the FM and provide an approved outage schedule. Outages shall be held to a minimum in number and duration.
- C. Notify the Construction Manager at least 24 h before performing specified tests and inspections. Tests and inspections shall be performed in a manner that allows observation by both the Construction Manager and FM.

1.07 SUBMITTALS

- A. Submittals are identified in the specifications and on the drawings. Six copies are required for Item B, and nine copies are required for Item C below. However, if a larger number of copies is specifically identified in the specifications or on the drawings, the larger number of copies shall be submitted.
- B. Submittals identified as Approval, For Approval, and For Review require written approval before delivery of the material or equipment to the job site. This requirement also applies to "or equal" requests.
- C. Submittals identified as Certified, For Record, After Approval, Approved, and For Information require a one-time submittal when the equipment or material is delivered to the job site. A written response is not required by the Construction Manager or FM.
- D. Direct Hire Work

For all direct hire work performed by M-K Ferguson, submittals are not required for items where M-K Ferguson maintains records. Examples are medical exams, respirator fit test, training, weld procedures, work plans, welder qualification, hazardous inventory, independent test laboratory certification, monitoring, and entry-exit logs. In lieu of these submittals, the Construction Manager shall provide a list to the FM of all items where records are maintained. This list shall include names of personnel performing work along with their qualifications.

1.08 REVIEW OF SHOP DRAWINGS, PRODUCT DATA, AND SAMPLES

Information submitted for approval in accordance with the Subcontract General Conditions Article GC25 will be returned to the Contractor within 20 calendar days of receipt of the submittal by the Construction Manager.

1.09 DELIVERY, STORAGE, AND HANDLING^{A-10}

- A. The Contractor shall comply with instructions, recommendations, or requirements stated by the manufacturer or in the specifications for handling and storing of all items.
- B. All items delivered to the site shall be identified with a weather-resistant tag or label. The tag or label shall have the following information:
 - 1) Contractor's name, job title, and contract number.
 - 2) Identify the internal contents for items in containers, boxes, or crates.
 - 3) State indoor storage or heated indoor storage, if required.
- C. With multiple items shipped, identify each container, box, or crate with a unique number and indicate the total items shipped. (Example: 1 of 4, 2 of 4, etc.).
- D. Operators required to handle special handling or lifting equipment shall be trained or experienced in using the equipment.

1.10 UNUSUAL CONDITIONS

Submit request for tank alterations a minimum of 14 d in advance of needed date. The Construction Manager will coordinate alterations with the FM and provide an approved design.

PART 2 - PRODUCTS

2.01 PROPERTY TO BE FURNISHED BY THE CONSTRUCTION MANAGER

- A. The Construction Manager will procure and provide the following material and equipment to the Contractor:
 - 1) Saranex Coverall with Hood, Elastic Wrists and Ankles
 - 15 case - Hazmat DC120SARXL
 - 15 case - Hazmat DC120SARXXL
 - 2) Butyl Rubber Gloves
 - 250 pair - Hazmat B161-10
 - 3) Surgical Gloves
 - 1,000 pair - Hazmat B7005
 - 4) Cotton Inspectors Gloves
 - 84 dozen pair - Hazmat GL158 -

- 5) Rubber Boots A-11
24 pair - Hazmat LAT1250
- 6) Respirator Wipes - Nonalcoholic
5 each - MSA CT-943
- 7) 18-in. White Plastic Squeegee
4 each - Hazmat 230ASB18
- 8) 54-in. Wood Handle for Squeegee
4 each - Hazmat 221ASB
- 9) First Aid Kit
1 each - Hazmat FA25
- 10) Respirator Storage Bag
250 each - Hazmat 61-1812X12
- 11) MSA Air Supply System
4 each - MSA 496896
- 12) MSA Air Hose Assembly
8 each - MSA 455022
- 13) MSA 4 Outlet Manifold
1 each - MSA 93931
- 14) MSA Quick Release Connections
8 each - MSA 455019
- 15) MSA Socket Connections
8 each - MSA 476956
- 16) MSA Female Plug
8 each - MSA 479026
- 17) MSA Snaptite Fittings
8 each - MSA 66274

- A-12
- 18) MSA Union Adapters
8 each - MSA 69542
 - 19) SCBA Units, 30-min. Air Supply With Case
2 each - MSA 801373
 - 20) VERI-Clear Personal Communication System
3 each - MSA 474500
 - 21) Shure-Hold Confined Space Retrieval Protection System Kit
2 each - MSA 696540
 - 22) Miscellaneous Electrical Materials for Temporary Facilities
 - 23) Miscellaneous Lumber and Fireproof Plastic for Temporary Facilities
 - 24) Portable Field Office
1 each - Knaack Model 119
 - 25) PCB Contaminated Oil Transfer Pump
1 each - McMaster-Carr 9923K15 or equal (Catalog No. 98, p. 1323)
 - 26) Wire Reinforced PVC Tubing, 1 1/4 in. ID x 1 3/4 in. OD
100 feet - McMaster-Carr 5393K37 or equal
 - 27) 1 1/2-in. Heavy-Duty Suction/Discharge Hose for MEGA Pump
125 feet - McMaster-Carr 5651K49 (50 ft) and 5651K45 (25 ft)
 - 28) Storage Trailer
1 each Wells Cargo WW1611
 - 29) 20-mil PVC Flexible Membrane Liner for Secondary Containment
3,420 ft² at \$0.20/ft²

- 30) GE Portable VHF Radio for MSA ^{A-13} VERT-Clear Personal Communication System
2 each - GE Model MPI 4H3
- 31) 1 each - Mega Pump Abatement TEC Nologies Model S5500 and Filters
- 32) 150 each - Environmental Scientific, Inc., Model 17H Drum Pad
- 33) 150 each - Drum caps
- 34) 1 each - Drum pump Sethco Pump Model P80H-40 (DS-EM-900000-A001)
- 35) 2 each - Low-flow air-monitoring pumps
- 36) 2 each - Passport Model LEL/O₂ meters with calibration kit
- B. The Construction Manager will be provided the following FM-supplied material and equipment:
- 1) all respirators and respirator cartridges;
 - 2) all storage drums, liners, polytanks, tuff tanks, and tanker trucks; and
 - 3) Jerome Mercury Vapor Analyzer and sample analyses of collection media of the low-flow air-monitoring pump.
- C. Material and equipment will be delivered to the job site by the Construction Manager.

PART 3 - EXECUTION

3.01 PREPARATION

General Employee Training

The Construction Manager will provide an 8-h general employee training program for Contractor personnel. This training is mandatory for all personnel and requires passing a written examination prior to working at any DOE Oak Ridge site. Annual training and reexamination is required.

END OF SECTION

SECTION 01110
SAFETY AND HEALTH

PART 1 - GENERAL

1.01 EVACUATION OF THE WORK AREA

- A. The Contractor shall observe and participate in notices to evacuate the work area. The evacuation notices may be a drill or an actual event.
- B. Before evacuating the work area, shut down or make safe equipment or processes which could become a safety or fire hazard if left unattended.

1.02 SAFETY AND HEALTH WORK REQUIREMENT CHECKLIST

The Contractor shall submit a request for the Safety and Health Requirement Checklist 5 d before starting on-site work. The checklist is required before starting on-site work and for preconstruction inspections requiring site access. Post the checklist at the job site. The Construction Manager's Construction Work Release may be posted at the job site in lieu of the checklist if all requirements of the checklist are included.

1.03 HAZARDOUS WORK REQUIREMENTS

- A. Radioactive and chemical contamination, carcinogen control, and confined space entry are hazardous items present on this project.

The following sections address the requirements for each hazard.

- a. Section 01160 - Confined Space Entry and Work.
- b. Section 01170 - Carcinogen Control.
- B. Asbestos and nonasbestos fibrous insulation are hazards NOT expected on this project. However, if these hazards are encountered during construction, the Contractor shall stop work on all hazardous work activities and notify the Construction Manager. The Construction Manager will evaluate the job site conditions and either issue additional requirements necessary to perform the hazardous work or will delete the hazardous work from the project.

1.04 HAZARD MATERIAL COMMUNICATION

- A. The Contractor shall complete a hazardous material inventory report that identifies hazardous materials brought on-site. Obtain the report forms from the Construction Manager. The hazardous materials identified shall be those stated in 40 CFR Part 355, 29 CFR 1910.120, and any material which there is an uncertainty of the hazard potential. If no known hazardous material will be brought on-site, the Contractor shall state "None" on the form.
- B. Pursuant to the Occupational Safety and Health Act's Hazard Communication Standard for construction, the following hazardous substances are present on this work site: mercury, polychlorinated biphenyls (PCBs), and radiological contamination.
- C. The Construction Manager will provide training information for PCBs and mercury.

1.05 PROTECTION OF THE WORK AREA

- A. Furnish, post, erect, and install safety devices, equipment, signs, barricades, flagging, and any other item necessary to protect personnel having access to the area.
- B. The job site, storage areas, and hazardous work areas shall be conspicuously flagged or barricaded.

1.06 WORKING NEAR ELECTRICAL LINES

Cranes, bucket trucks, or aerial lifts, not approved for electrical work, shall not be permitted to come within 15 ft of 100 V or greater electrical power lines.

1.07 TRANSPORT VEHICLES FOR FLAMMABLES

All flammable liquid tank trucks, Contractor-owned refueling vehicles, and all other vehicles transporting flammable liquids or gases will be inspected by the Construction Manager with assistance from the Facilities Manager's (FM) fire department and may require FM escort while on Government property.

1.08 VEHICLE CONTAMINATION SURVEYS

All vehicles are subject to inspection for contamination when both entering and exiting the Plant. Inspections will be made at the access portal.

1.09 ON-SITE SAFETY INSPECTION

The safety, health, fire, and environmental protection personnel of the Construction Manager, Government, and FM will inspect the Contractor's facilities and operations at the job site to ensure compliance with the hazardous communications, safety, health, fire prevention, and environmental protection requirements of the subcontract. All communication, except in cases of imminent danger, will be through the Construction Manager to the Contractor.

PART 2 - PRODUCTS

Not used.

PART 3 - EXECUTION

Not used.

END OF SECTION

SECTION 01150

WORK IN RADIOLOGICALLY CONTAMINATED AREAS

PART 1 - GENERAL

1.01 DESCRIPTION

- A. This section provides requirements for construction work in areas containing radioactive contamination. The work area is classified as a controlled area, and airborne radioactivity is not present.
- B. The entrance to the tanks are located in a controlled area. The tanks, themselves, are a contamination area; and Tank 2104-U may be classified as a radiation area subject to survey results.
- C. Definitions
 - 1) Airborne Radioactivity Area: Any area where airborne radioactive concentrations are greater than one-tenth of the derived air concentration.
 - 2) Contamination Area: An area where surface contamination is 10 times in excess of Department of Energy (DOE) standards for unrestricted use but less than 100 times the standard.
 - 3) Derived Air Concentration: Quantity obtained by dividing the annual limit on intake for any given radionuclide by the volume of air breathed by an average worker during a working year.
 - 4) High Contamination Area: An area where surface contamination is in excess of 100 times the DOE standards for unrestricted use.
 - 5) Radiation Work Permit (RWP): A permit, needed in areas identified above, is used to maintain the radiological exposure of personnel as low as reasonably achievable through control of work at the job site when significant radiation exposure potential exists.
 - 6) Regulated Area: An area where surface contamination is in excess of DOE standards for unrestricted use but not greater than ten times the standard.
 - 7) Surface Contamination: Unwanted radioactive material which is deposited on the surfaces of structures, areas, objects, or personnel.

1.02 RELATED WORK

Section 01180, Respiratory Protection.

1.03 REFERENCES

American Standard for Testing and Materials (ASTM) D-2986-91, Standard Practice for Evaluation of Air Assay Media by the Monodisperse DOP (Diocetyl Phthalate) Smoke Test.

1.04 SUBMITTALS

- A. Trained Personnel: Provide a list of training received by all personnel. State the employee's full name, job title, title of course(s), training date, and training organization. Include a copy of the training certification(s).
- B. Medical Examinations: Submit a list of employees receiving the required medical examinations. Include the employee's full name, social security number, and date of most recent examination.
- C. Leak Test Results: Submit copies of the in-place leak tests performed by an independent testing laboratory for all high-efficiency particulate air (HEPA) filter systems.

1.05 DELIVERY, STORAGE, AND HANDLING

- A. Waste Disposal: Dispose of contaminated waste in metal B-25 storage boxes (approximately 4 ft X 6 ft X 4 ft). Boxes will located at the contaminated work site.

If the B-25 boxes cannot be located within the contaminated work site, waste shall be wrapped or bagged before moving it from the contamination area to the boxes. A permit is required before waste can be removed from the contaminated area to the boxes. Notify the Construction Manager 10 d in advance of the need for the permit.

- B. Tools and Equipment: Tools and equipment, including power equipment and temporary scaffolding, shall remain within the contaminated area until checked for contamination and tagged for removal. Contaminated items will be decontaminated and returned to the Contractor.

PART 2 - PRODUCTS**2.01 EQUIPMENT****A. Facilities Manager-Furnished Equipment**

The Facilities Manager (FM) will furnish the following equipment to the Contractor. All requests for this equipment shall be through the Construction Manager.

- 1) Underwear, coveralls, socks, gloves, shoe covers, and all other protective clothing needed to work in contaminated areas.
- 2) Respirators and cartridges.
- 3) Radiation dosimeters.
- 4) Personnel monitoring station and all equipment necessary to perform required monitoring.

B. Contractor-Furnished Equipment

The Contractor shall provide the following equipment:

- 1) Safety shoes with clearly marked yellow toes for work in contaminated areas. These shoes cannot leave the contaminated area until decontaminated.
- 2) Vacuum cleaners equipped with HEPA filters.
- 3) Portable electric hand tools, equipped with HEPA filters.
- 4) All HEPA filters for items 2 and 3 above. These filters shall provide an efficiency of not less than 99.97% when challenged with 0.30-micrometer particle size aerosol.

C. Change Facilities

- 1) The Contractor shall provide the change facilities.
- 2) The change facilities will include clean/dirty change areas, shower facilities, lockers, and storage for clean/dirty protective clothing.
- 3) Instructions regarding the proper use of the designated change facility will be provided during Radiation Worker Training.

PART 3 - EXECUTION**3.01 PREPARATION****A. Radiation Worker Training**

- 1) Personnel shall complete Radiation Worker Training and pass a written examination. Oral examinations are not permitted. Training will include an 8-h radiation, 2-h monitoring, and 2-h dress-out program. Retraining is required every 2 years.
- 2) Schedule training, with the Construction Manager, at least 14 d in advance.

B. Hazardous Waste Site Training

Personnel shall complete the Hazardous Waste Operations and Emergency Response Training as specified in 29 CFR 1910.120, para. (e).

C. Medical Surveillance

Provide a physician's certificate stating the employee has received a medical examination; and in the physician's opinion, the employee is physically fit to work while using a respirator. The physician's certificate becomes invalid 12 months after date of issue, and a new certificate is required.

D. Medical Monitoring

- 1) Before starting on-site work, bioassay (urine analysis) and invivo (body) monitoring is required. Schedule medical monitoring at least 5 d in advance. Monitoring will require 4 h per employee.
- 2) The Contractor will be issued radiation dosimeter identification badges before the start of on-site work. The dosimeter badges shall be worn at all times while on-site.

E. Area Classification

The work site will be classified as either Regulated, Contamination, or High Contamination Area. Before the Contractor starts on-site work, boundaries will be established, barriers in place, and appropriate signs posted. Notify the Construction Manager if the area is not classified.

F. Radiation Work Permit

The Contractor shall request the issuance of an RWP at least 5 d before the scheduled work activity. An approved RWP shall be issued and posted at the project site before a Contractor is permitted to enter the radiologically contaminated area.

G. Equipment Testing

Equipment brought on-site having a HEPA filter shall be tested before use and HEPA filter replacement requires retesting. The Contractor shall have an independent testing laboratory perform a test on the equipment in accordance with ASTM D-2986. The testing laboratory shall provide written certification that the HEPA filtration system is properly operating. Submittal of the certification document is required before using the equipment.

3.02 INSTALLATION/APPLICATION/ERECTION**A. Facilities Manager Services**

All request for FM services shall be scheduled through the Construction Manager. The FM will provide the following services:

- 1) Laundry service for protective clothing and cleaning service for respirators.
- 2) Radiation worker training (12 h).
- 3) Bioassay and invivo monitoring. This service is required of employees before starting work, monthly during construction, and on completion of the last day. Each monitoring activity requires 4 h.
- 4) RPW.
- 5) Permits for removal of waste, contractor's tools, and equipment.
- 6) Decontamination services for tools, equipment, and personnel.
- 7) Metal B-25 storage boxes for disposal of contaminated waste.
- 8) Personnel exposure records.
- 9) Air monitoring (if required).

B. High Contamination Area

Do not enter a work area that has been classified and posted as a High Contamination Area.

C. Regulated Area Requirements

- 1) The Contractor shall review all potential radiological hazards with all personnel working in the regulated area.
- 2) The Contractor shall maintain a log of all personnel entering the regulated area. If required by the RWP, enter the entry and exit time every time a person enters or leaves the area.

- 3) No eating, drinking, use of tobacco, or chewing gum is allowed.
- 4) Enter only to perform required work.
- 5) Personnel monitoring is required before leaving the area.
- 6) No personal items are permitted.

D. Levels of Personal Protective Equipment

The Construction Manager's Site Safety and Health Officer will determine the PPE needed for each task and will continuously monitor work conditions to determine if modification is needed. Levels of protection shall be based upon the Remedial Action Work Plan.

E. Containment of Dust and Debris

The following are requirements for all contaminated work areas.

- 1) Equip portable hand tools used to drill, cut, or otherwise disturb contaminated materials with a HEPA-filtered exhaust ventilation system.
- 2) Always implement dust-suppression techniques. Dry sweeping, using compressed air for cleaning, or other dust-creating activities are prohibited.
- 3) All HEPA filters and respirator cartridges shall be discarded as contaminated waste.

F. Personnel Monitoring

- 1) Each worker exiting a regulated or contamination area into a less restrictive area shall be self-monitored. Monitoring requirements will be provided during the Radiation Monitoring Training program. Follow posted instructions and utilize the equipment provided.
- 2) Upon exit from a contamination area, a whole body frisk is required (estimated time is 8 min).
- 3) Upon exit from a regulated area, a hand and foot frisk is required (estimated time is 4 min).
- 4) Contamination is not expected to be found during monitoring. If contamination is found, remain at the monitoring station and call the Construction Manager. Decontamination must be completed before the worker leaves the monitoring station.

G. Respiratory Protection

Respiratory protection is required for all work in the contaminated area. All respiratory protection shall be in accordance to Sect. 01180, Respiratory Protection and in accordance with the Remedial Action Work Plan.

3.03 FIELD QUALITY CONTROL**Personnel Exposure Records**

The Contractor is responsible for maintaining personnel exposure records for his employees. The personnel exposure records for this work will be supplied to the Contractor, and it shall be the responsibility of the Contractor to provide the information to his employees.

3.04 PROTECTION

To finish the medical monitoring, the Contractor shall arrange for a bioassay and invivo analysis of personnel upon completion of all project work or before an employee's work is finished. Copies of personnel exposure records will be provided to the Contractor by the Construction Manager when medical monitoring is complete for the project.

END OF SECTION

SECTION 01160
CONFINED SPACE ENTRY AND WORK

PART 1 GENERAL

1.01 DESCRIPTION

- A. This section provides construction requirements to control access into and work within all confined spaces. Work shall be in accordance with American National Standard Institute (ANSI) Safety Requirements for Confined Spaces Standard Z117.1-1989, Occupational Safety and Health Act (OSHA) Standard 29 CFR 1926, and additional requirements stated in this section. The Contractor is responsible for determining the most recent confined space requirements established by federal, state, and local government regulations. If conflicts exist between applicable requirements and this section, the most stringent provisions apply.

B. Existing Confined Spaces

Based on the existing site conditions for this project, the Facilities Manager (FM) has initially classified the following space(s):

High Risk

Concrete Settling Tanks 2100-U, 2104-U, and 2101-U.

C. Confined Space Identification and Permit

- 1) For all confined or potential confined space(s), the Contractor shall complete Part 1 of the Confined Space Entry/Work Permit, Attachment 1, and submit it to the Construction Manager for determination if the area is a confined space. Immediately before entry, the Construction Manager will perform atmospheric tests. The results of the tests and evaluation will be recorded on Part 2 of the permit, approved and issued to the Contractor.
- 2) The Contractor shall identify all potential confined spaces created by construction activities and submit a permit.
- 3) All excavations over 4 ft in depth shall be considered a potential confined space and requires the submittal of a permit.

D. Definitions

The following definitions are in addition to those provided in ANSI Z117.1:

- 1) Authorized Attendant - A qualified person whose sole work assignment is to monitor and react as necessary to support the entrants' activities within the confined space.
- 2) Confined Space - An enclosed area that has all the following characteristics:

- a. Its primary function is something other than human occupancy.
- b. It has restricted entry and exit.
- c. It contains potential or known hazards.

Examples of confined spaces include but are not limited to: tanks, silos, vessels, pits, sewers, pipelines, boilers, utility vaults, and may include excavations greater than 4 ft in depth.

- 3) Entry - Ingress into and/or work within a confined space including breaking the plane of the confined space opening with any part of the body.
- 4) High Risk Confined Space Entry - an entry/work in a confined space presenting a high potential for death, disablement, injury, or acute illness from one or more of the following:
 - a. A flammable gas, vapor, or mist in excess of 10% of its lower explosive limit;
 - b. An oxygen deficient atmosphere containing less than 19.5% oxygen by volume or an oxygen enriched atmosphere containing more than 23.5% oxygen by volume;
 - c. An atmosphere concentration of a substance listed in Subpart Z of 29 CFR 1910 OSHA Standard above the listed numerical value of the permissible exposure limit or above the listed numerical value of the Threshold Limit Value (TLV) published by the American Conference of Governmental Industrial Hygienists;
 - d. A condition recognized as immediately dangerous to life or health (IDLH);
 - e. An environment containing material that may engulf an entrant;
 - f. An internal configuration that may trap an entrant such as inwardly converging walls or a floor which slope downward and tapers to a smaller cross-section;

- g. Health hazards such as excessive noise, heat stress, nonionizing radiation, and operating steam lines;
 - h. Use of compressed gas (other than breathing grade air), solvents, or heat-producing processes such as welding, soldering, or grinding.
 - i. Ionizing radiation levels meeting one of the following:
 - (1) A dose equivalent of 100 mrem/h or above for an external exposure hazard.
 - (2) Airborne radioactive concentrations which exceed 10 times the derived air concentration.
 - (3) Surface contamination levels which exceed 100 times the Department of Energy surface contamination guideline.
- 5) Low Risk Confined Space Entry - Entry into a confined space which is found to have acceptable safety and health conditions (i.e., the atmosphere is not considered toxic, flammable, oxygen deficient, oxygen enriched, and there are no other unacceptable safety or health hazards); and there must be an extremely low probability of occurrence for a potential hazard, especially one that could be life threatening. Activities that are to be conducted in the space shall be reviewed to determine their impact on the classification of the space.
- 6) Qualified Person - A person who by reason of training, education, medical suitability (as required), and experience is knowledgeable in the specific work to be performed and is competent to judge the risks associated with confined space entry.
- 7) Retrieval Line - A line or rope secured at one end to the worker's safety belt, chest or body harness, or wristlets, with the other end secured to either a lifting device or to an anchor point located outside the confined space entry portal.

E. Attachments

- 1) Attachment 1 - Confined Space Entry/Work Permit.
- 2) Attachment 2 - Confined Space Entry Log.

1.02 RELATED WORK

- 1) Section 01180, Respiratory Protection.
- 2) Section 01190, Lockout/Tagout.

1.03 REFERENCES

- A. American Conference of Governmental Industrial Hygienists - TLVs for Chemical Substances in the Work Environment Adopted by American Congress of Governmental Industrial Hygienists with current edition.
- B. ANSI Z117.1 - 1989, Safety Requirements for Confined Spaces.
- C. OSHA Construction Industry Standards, 29 CFR 1926.

1.04 SUBMITTALS

The following submittal information shall be provided to the Construction Manager before the Contractor performs confined space entry/work:

- A. Emergency Plan. A plan for supplying emergency response/rescue and medical services.
- B. Qualified Person List. List of employees needing access to a confined space. Provide the employee's full name, social security number, job duties (pertaining to confined spaces), and training information including the title of course(s), training date, and training organization.
- C. Permits. Confined Space Entry/Work Permit(s). (Entry/Work is not permitted until an approved permit is returned.)
- D. Submittal Updates. Update submittals to indicate current status.
- E. Training Certificates. Provide a copy of a certificate or a letter of completing the required training for all personnel supervising, planning, entering, or participating in confined space entry.
- F. Training Plan. A training program meeting the requirements stated in Part 3 of this section.
- G. Medical Suitability. A letter specifying medical suitability is required for each Contractor's confined space entrant.

PART 2 - PRODUCTS

2.01 EQUIPMENT

- A. Lighting
 - 1) Use explosion-proof lighting when the potential of flammable vapors or combustible dusts exists. This includes low-voltage lighting.
 - 2) Provide a ground-fault circuit interrupter for all 110-V cord-connected lighting.

B. Tools

- 1) Power tools shall be either pneumatic or electric.
- 2) Electrical power hand tools shall be protected by a ground-fault circuit interrupter.
- 3) All tools (power or manual) used when the potential of flammable vapors or combustible dusts exists shall be sparkproof.

C. Compressed Gas/Flammable Equipment

Do not place cylinders of compressed gases, except for self-contained breathing apparatus or resuscitation equipment, in a confined space.

D. Ventilation

All ventilation equipment shall be approved for the class hazard of the confined space. Class I, Div. I, if flammable vapors are present or potentially exist and Class II, Div. I, if combustible dusts are present.

E. Signs

All signs required for a confined space shall be legible from 20 ft.

PART 3 - EXECUTION

3.01 INSPECTION

A. Initial Evaluation

The Construction Manager will perform the following:

- 1) Initial testing of the confined space. As a minimum, testing includes evaluation of oxygen, flammability, and toxic substances, as appropriate (radiation as applicable). Testing results will be recorded on the permit.
- 2) After the atmosphere testing and area evaluation, the area will be verified as either "Low Risk" or "High Risk" and the boundary limits established.
- 3) Atmospheric testing of all confined spaces is required before entry unless the Construction Manager makes an exception to this requirement. This exception will be placed on the confined space work/entry permit, Part 2, under "special conditions."

- 4) Determine if mechanical ventilation is required to improve the confined space atmosphere. Tests will be performed with ventilation on and off. Confined spaces will not be reclassified from "High Risk" to "Low Risk" because of the use of ventilation equipment.
- 5) If work introduces new hazards, stop work in the confined space area. Reevaluate the area and implement appropriate control measures to ensure worker safety before resuming work.

B. Reevaluation

The Construction Manager, or Contractor's personnel approved by the Construction Manager, shall perform the following:

- 1) Vacancies for "High Risk" areas greater than 30 min, require the atmosphere to be retested and the area reevaluated before reentry is permitted. Record monitoring results on the Confined Space Entry/Work Permit.
- 2) For all confined spaces where work is continuous, the atmosphere and area shall be retested and reevaluated for each shift. Record monitoring results on the Confined Space Entry/Work Permit.
- 3) The duration requirement for retesting and reevaluating "Low Risk" areas due to vacancy will be designated on the entry permit by the Construction Manager. When atmosphere testing is required, under no circumstances (continuously occupied or vacated) shall atmosphere retesting be longer than an 8-h period.

3.02 PREPARATION

A. Medical Evaluation

Before initial entry into a confined space, the Contractor shall provide a medical evaluation to verify the physical and psychological suitability for all entrants. The evaluation shall be performed by a physician or other licensed medical practitioner.

B. Training

- 1) Submit a formal training program to the Construction Manager for written approval. In addition to the training requirements in ANSI Z117.1, the program shall include the following items:
 - a. A training outline.
 - b. Trainers names and their qualifications.
 - c. An explanation of the principles of isolation, lockout/tagout, and ventilation.

- d. A comprehensive written examination.
 - e. A letter or certificate provided to individuals, signed by the trainer, stating the individual successfully completed the training.
- 2) All personnel shall be trained in accordance with the approved training program before being authorized to enter a confined space area.
 - 3) Before initially entering a confined space, personnel shall receive an entry specific briefing from a qualified person. Answer or resolve all worker questions or concerns before entry into the confined space. The briefing shall include as a minimum a review of:
 - a. potential hazards;
 - b. signs, symptoms, and consequences of exposure to the hazards;
 - c. proper usage of personal protective equipment and controls; and
 - d. actions to take in case of an emergency.

C. Emergency Response Guidelines

Submit an emergency plan that meets the requirements in ANSI Z117.1. State if it is intended to use the FM's rescue and medical personnel.

D. Entrance Posting and Flagging

- 1) For all confined spaces, post a copy of the entry permit in a conspicuous place, close to the entrance. Protect the permit from adverse weather conditions.
- 2) For all confined spaces, post a sign at the entrance including, but not limited to, the following information:

DANGER

CONFINED SPACE

PERMIT REQUIRED FOR ENTRY

AUTHORIZED PERSONNEL ONLY

- 3) For all confined spaces, flag off the area with removable barriers or barrier tape to prevent the inadvertent entrance of unauthorized personnel.

E. Lockout/Tagout Verification

Before entry into a confined space, verify equipment has been locked out in accordance with Sect. 01190.

3.03 INSTALLATION/APPLICATION/ERECTION

The following are requirements in addition to those stated in ANSI Z117.1 and 29 CFR 1926:

A. General

- 1) Review engineering transmittals or drawings for activities that can create new confined space areas or additional risks in existing confined spaces. Notify the Construction Manager of all suspect confined spaces.
- 2) A Confined Space Entry/Work Permit, Attachment 1, is required for every confined space. The Contractor shall initiate and submit the permit, at least 10 working days before the scheduled activity, to the Construction Manager. Unplanned or emergency confined space entry/work will be handled by the Construction Manager on a case-by-case basis.
- 3) Provide a Confined Space Entry/Work Permit, Attachment 1, for excavations over 4 ft in depth. This requirement includes trenches and open excavations. The Construction Manager will determine if the trench meets the definition of a confined space. The evaluation and requirements will be placed on the permit and posted. Posting, adjacent to the excavation, is required even if it was determined not to be a confined space.
- 4) Work in the confined space shall not be permitted until an approved confined space entry permit is returned to the Contractor and posted at the job site.
- 5) An attendant shall be assigned to each confined space.
- 6) Matches, cigarette lighters, or other ignition sources are not permitted in confined spaces which contain or potentially contain flammable vapors or combustible materials.
- 7) Do not place cylinders of compressed gases (except for self-contained breathing apparatus or resuscitation equipment) in the confined space.
- 8) Employees shall not enter a confined space until submittals demonstrate all requirements are met.

B. Qualified Person Duties

The following shall be done by a Contractor's qualified person or by the Construction Manager if the Contractor does not have a qualified person.

- 1) Provide an initial preentry briefing to personnel entering a confined space.
- 2) Ensure entrants utilize protective equipment properly.

- 3) Perform retesting and reevaluation of the confined space area as required in para. 3.01 B.
- 4) Ensure atmosphere testing equipment is calibrated and maintained in accordance with the manufacturer's instructions.

C. Attendant Duties

In addition to the requirements stated in ANSI Z117.1, the Contractor's attendant shall have the following duties:

- 1) Does not enter the confined space at any time, especially for a rescue attempt.
- 2) Verifies the required atmosphere testing has been performed before personnel entry.
- 3) Verifies entry permit is completed, accurate, and posted at entrance.
- 4) Be present at all times during confined space entry/work.
- 5) Be able to communicate with entrants in the confined space at all times.
- 6) In the event of an emergency, direct entrants to evacuate the confined space and summon rescue personnel.
- 7) Monitors only one confined space at a time.
- 8) Keeps all unauthorized personnel away from the confined space.
- 9) Maintains an Entry Log, Attachment 2, of all entrants into the confined space. Initials the time in and out for each individual on the log.
- 10) Orders entrants to evacuate a confined space immediately when:
 - a. An alarm from an air-testing or other safety-related device is activated.
 - b. A condition is observed that is not allowed on the entry permit.
 - c. Detection of behavior abnormalities from possible hazard exposure.
 - d. The attendant has to leave the work station and no substitute attendant is available.
 - e. Additional hazards are suspected.

D. High Risk Entry Requirements

The following are additional requirements for "High Risk" confined space entries:

- 1) Vacancies greater than 30 min require the atmosphere to be retested and the area reevaluated.
- 2) Retrieval equipment shall be available on-site and operational before entry.
- 3) All entrants shall wear a safety harness and retrieval line, unless the use of equipment increases the overall risk to the entrant.
- 4) Engineering controls are to be used to reduce the hazards present. If engineering controls do not reduce the hazards to acceptable levels, then personal protective equipment is to be used in accordance with applicable standards and regulations. Respirators, if required, shall be used in accordance with Sect. 01180, Respiratory Protection.

E. Entry Permit

The following pertains to the Confined Space Entry/Work Permit:

- 1) A permit is needed for each potential confined space entry/work.
- 2) The Contractor shall complete Part 1 of the permit and the Construction Manager will complete Part 2.
- 3) List the safety or health concerns identified.
- 4) Post at confined space entrance and excavations greater than 4 ft in depth.

END OF SECTION

SECTION 01170
CARCINOGEN CONTROL

PART 1 - GENERAL

1.01 DESCRIPTION

- A. This section provides the construction requirements for controlling carcinogenic materials on a project. Using or working with carcinogenic materials shall be in accordance with 29 CFR 1910, Subpart Z and additional requirements stated in this section. The Contractor is responsible for determining the most recent carcinogenic control requirements established by federal, state, and local government regulations. If conflicts exist between applicable requirements and this section, the most stringent provisions apply.
- B. Carcinogen Identification
- 1) The following carcinogenic or suspected carcinogenic material is expected to be encountered while working at the existing facilities: polychlorinated biphenyls.
 - 2) If existing carcinogenic or suspect carcinogenic material, not previously identified, is encountered during renovations or demolition activities, immediately notify the Construction Manager. Within 10 d, the Contractor will be given further instructions.
 - 3) The Contractor is responsible for proper identification of carcinogen substances brought on-site. The substances shall be on an approved plan (Attachment 1) before delivery to the job site.
 - 4) This procedure does not apply to the handling of samples of unknown composition for analysis in the work place nor does it apply to the nonoccupational use of products such as cosmetics, prescription drugs, and tobacco.
- C. Definitions
- The following definitions are in addition to those provided in Occupational Safety and Health Act (OSHA) 29 CFR 1910:
- 1) Carcinogen: A material or substance that, based on evaluated evidence, may cause cancer in man. Chemicals are considered as carcinogens if the carcinogen is present in concentrations of 0.1% or greater by volume. Attachment 3 is a list of known or possible human carcinogens.

A.34

- 2) Regulated Area: A posted, segregated space surrounding an operation where chemical carcinogens are used or stored and where entry and exit are restricted and controlled.

D. Attachments

- 1) Attachment 1: Carcinogen Safety Plan.
- 2) Attachment 2: Carcinogen Entry Log.
- 3) Attachment 3: List of Carcinogens.

1.02 RELATED WORK

Section 01180, Respiratory Protection.

1.03 REFERENCES

OSHA, 29 CFR 1910, Subpart Z, Toxic and Hazardous Substances Standard.

1.04 SUBMITTALS

- A. High-efficiency particulate air (HEPA) filter certification.
 - B. Material Safety Data Sheets (MSDS) (for items listed in Part 3).
 - C. Medical Evaluation. A letter specifying a medical evaluation has been performed as required for all personnel.
 - D. Plan. Provide a Carcinogenic Safety Plan for each carcinogenic or suspected carcinogenic substance exposed to the workers.
 - E. Training program.
 - F. Trained personnel. Provide a list of training received by all personnel. State the employee's full name, job title, title of course(s), training date, training organization, and certification number (if applicable).
 - G. Visitors log book.
- 1.05 DELIVERY, STORAGE, AND HANDLING
- A. Shipments of carcinogenic material shall be in accordance with Department of Transportation regulations.
 - B. A regulated area shall be established, for all carcinogenic material stored on-site. Install barrier tape or flagging, post signs, and restrict entrance into the area.
 - C. Facilities storing carcinogenic material shall be well ventilated.

- D. Identify all storage containers with weather-resistant labels. The labels shall name the carcinogenic substance and have the warning "CANCER-SUSPECT AGENT."
- E. Place carcinogenic storage containers into a separate unbreakable container before transporting the material on-site.
- F. Maintain a current inventory of all Contractor-owned carcinogens or suspect carcinogens on-site. The inventory shall include the quantity and location of the carcinogen substance. The inventory information shall be located on-site and available upon request.

PART 2 - PRODUCTS

2.01 MATERIALS

- 1) Use chemical carcinogens in only those situations where no other practical substitutes are available.
- 2) Notify the Construction Manager if a noncarcinogenic material cannot be substituted for a carcinogenic substance.
- 3) HEPA filters shall provide an efficiency of not less than 99.97% when challenged with 0.3 micrometer particle-size aerosol. Provide a certification of all HEPA filters used on-site.

2.02 EQUIPMENT

- A. All vacuum cleaners shall be equipped with a HEPA filter.
- B. All signs shall be in accordance to 29 CFR 1910, Subpart Z and legible from 20 ft away.

PART 3 - EXECUTION

3.01 PREPARATION

A. Material Identification

- 1) Refer to the MSDS or other manufacturer information for all material brought on-site to determine if a carcinogenic substance is present. Attachment 3 is a list of carcinogens that shall be considered.
- 2) If the presence of a carcinogenic material cannot be determined, the Contractor shall notify the Construction Manager. The Construction Manager may arrange for a sample test of the material.
- 3) Submit an MSDS for the following items: Paints, solvents, adhesives, epoxy materials, etc.

B. Plan Requirements

- 1) A Carcinogenic Safety Plan, Attachment 1, is required for the handling or storage of each carcinogen substance on-site. The Contractor shall complete Part 1 and submit the plan to the Construction Manager at least 10 d before the scheduled activity.
- 2) The Contractor shall have a complete approved plan before handling carcinogenic material.

C. Medical Evaluation

Before handling or working with carcinogenic material, the Contractor shall provide a medical evaluation of all workers possibly exposed to carcinogenic material. The evaluation shall be from a licensed physician.

D. Training

- 1) Submit a training program to the Construction Manager for approval. In addition to the training requirements in OSHA 29 CFR 1910, the training program shall include the following items:
 - a. nature of the hazard, including local and system toxicity;
 - b. control measures in place;
 - c. medical surveillance requirements;
 - d. environmental monitoring and decontamination techniques;
 - e. emergency procedures, including the employee's role; and
 - f. the location and availability of the MSDS.
- 2) Before handling or working with carcinogenic or suspected carcinogenic material, all workers shall be trained in accordance to the approved training program.
- 3) After the initial training, employees shall receive training on an annual basis.

3.02 INSTALLATION/APPLICATION/ERECTION**A. Establish Regulated Area**

- 1) Immediately, establish a regulated area by installing barrier tape or flagging. Post sign(s) in accordance with 29 CFR 1910 at all possible entrances into the regulated area.

- 2) As a minimum, all carcinogenic signs shall have the following information:

CANCER-SUSPECT AGENT

AUTHORIZED PERSONNEL ONLY

B. Visitors Log Book

- 1) Maintain a written log book of all visitors, other than personnel identified on the plan, entering a regulated area.
- 2) Use the log form, Attachment 2, for log book information.
- 3) Submit the log book at the end of the project.

C. General Requirements

- 1) Immediately notify the Construction Manager of spills involving carcinogenic materials.
- 2) The MSDS of carcinogenic materials shall be available to all personnel upon request.
- 3) Eating, drinking, smoking, chewing gum or tobacco, applying cosmetics, taking medication, and storing food is not permitted in regulated areas.
- 4) Hand-washing and shower facilities shall be made available to the workers after handling carcinogenic material. These facilities shall be provided by the Contractor.
- 5) A Contractor-furnished emergency eye wash shall be located near each controlled work area.
- 6) If Contractor-provided mechanical ventilation is required (as stated in Part 2 of the plan), it shall be in place and operational before the carcinogenic substance is handled. If possible, supply air shall come from outside the regulated area. Discharge exhaust air to the outdoors clear of occupied buildings and air intakes.
- 7) To reduce the possibility of airborne carcinogenic material, occasionally wet mop or vacuum the regulated area. The use of dry sweeping, dry mopping or compressed air for cleaning is prohibited.
- 8) Quantities of chemical carcinogens present in the regulated work area shall not exceed the amount required for use in one day. Working quantities of carcinogens shall be in containers that identify the substance and have the warning "CANCER-SUSPECT AGENT."

- 9) Contaminated material leaving the regulated area shall be placed in a plastic bag or other suitable impermeable sealed primary container. The primary container shall be placed in a durable outer container before being transported. The outer container shall identify the carcinogenic substance and have the warning "CANCER-SUSPECT AGENT."

D. Disposal Requirements

- 1) A completed disposal form is required at least 10 d before scheduled disposal of carcinogen waste. Forms are available from the Construction Manager.
- 2) An appropriate MSDS shall be attached to the disposal form.

3.03 FIELD QUALITY CONTROL

Monitor the regulated area for airborne exposure levels in accordance to Part 2 of the plan. Submit all monitoring results at the end of the activity or upon request.

3.04 PROTECTION

- 1) Required protective clothing, as stated on Part 2 of the plan, shall be worn by all personnel in the regulated areas when carcinogens are being handled.
- 2) Where chemical carcinogens are used or stored, cover all work surfaces with stainless steel, plastic trays, dry absorbent plastic backed paper, or other impervious material.
- 3) Respirator requirements will be identified in Part 2 of the plan. Respiratory protection shall be in accordance with Sect. 01180.

END OF SECTION

ATTACHMENT 1

CONSTRUCTION

CARCINOGEN SAFETY PLAN**PART 1** (Contractor)

CONTRACTOR: _____ CONTRACT NUMBER: _____

PROJECT TITLE: _____

CARCINOGENIC SUBSTANCE: _____ BRAND NAME: _____ QUANTITY: _____

BRIEF DESCRIPTION OF CARCINOGEN USAGE: _____

EXPECTED ARRIVAL DATE: _____ EXPECTED PERIOD OF USE: FROM _____ TO _____
(DATE) (DATE)

STORAGE LOCATION: BLDG. _____ ROOM: _____ OTHER: _____

PROCESS LOCATION: BLDG. _____ ROOM: _____ OTHER: _____

POTENTIAL EXPOSURE: ☐ DIRECT CONTACT; ☐ INHALATION; ☐ INGESTION; ☐ OTHER _____WASTE TYPE: ☐ LIQUID ☐ SOLID ☐ GAS ☐ NEAT ☐ MIXED ☐ OTHER _____

ESTIMATED WASTE PER WEEK: VOLUME _____ WEIGHT _____

PERSONNEL AUTHORIZED TO ENTER CARCINOGENIC REGULATED AREA

PRINT NAME	BADGE NO.	PRINT NAME	BADGE NO.

MATERIAL SAFETY DATA SHEET ATTACHED ☐ YES ☐ NO

SIGNATURE _____ DATE _____

PART 2 (Construction Manager)

PERSONAL PROTECTIVE EQUIPMENT REQUIRED

☐ Head Cover; ☐ Tyvek Suit; ☐ Lab. Coat; ☐ Coveralls; ☐ Gloves - Specify type _____☐ Eye Protection; ☐ No Respirator; ☐ Full-Face Respirator; ☐ Half-Face Respirator;

Canister/Cartridge Type _____ Maximum hours of usage _____

Other(s) _____

ENGINEER CONTROLS REQUIRED

☐ Laboratory Hood; ☐ Acid Hood; ☐ Walk-in Hood; ☐ Glove Box Only; ☐ Scrubber;☐ Local Exhaust Fan - CFM _____ ☐ Charcoal Filter; ☐ HEPA Filter; ☐ Vacuum; ☐ Other _____

MONITORING REQUIREMENTS

☐ Medical Surveillance. Specify _____☐ Personnel Monitoring. Specify _____☐ Atmosphere Monitoring. Specify _____

EXIT REQUIREMENTS

☐ Removal of Personal Protective Equipment; ☐ Decontaminate Personal; ☐ Decontaminate Equipment

Other/Comment _____

COMMENTS

APPROVAL SIGNATURE _____ DATE _____

☐ COPY OF COMPLETED PLAN SENT TO FACILITIES MANAGER. DATE _____

ATTACHMENT 2

CONTRACTOR _____ CONTRACT NUMBER _____
PROJECT TITLE _____
CARCINOGEN MATERIAL _____

[illegible]

ATTACHMENT 3

KNOWN OR SUSPECTED CARCINOGENS

2-Acetylaminofluorene	Chromium (VI), water
Acrylamide - skin	insoluble compounds as listed:
Acrylonitrile - skin	Zinc chromate
Adriamycin	Calcium chromate
Aflatoxins	Lead chromate
4-Aminodiphenyl - skin	Barium chromate
Amitrole	Strontium chromate
Androgenic (Anabolic) Steroids	Sintered chromium trioxide
Antimony Trioxide Production	Chrysene
Arsenic and Arsenic Compounds	Cisplatin
Arsenic Trioxide Production	Coal Tar Pitch Volatiles as benzene solubles
Asbestos	Coke Oven Emissions
Auramine, Technical Grade	Creosote
Azathioprine	P-Cresidine
Benz(a)Anthracene	C.I. Direct Black 38; Disodium Salt
Benzene	C.I. Direct Blue 6; Tetrasodium Salt
Benzidine - skin	2,4-Diaminoanisole Sulfate
Benzidine-based Dyes	Cyclophosphamide
Benzidine Dihydrochloride	Dibenz(a,h)Anthracene
Benzo(a)pyrene	1,2-Dibromo-3-Chloropropane
Beryllium and Compounds	3,3'-Dichlorobenzidine - skin
Betel Quid with Tobacco	Diethylstilbestrol
Bis(chloromethyl)ether	Diethyl Sulfate
Bischloroethyl Nitrosourea	4-Dimethylaminoazobenzene
Bis(2-chloroethyl)-2-naphthylamine; N,N	Dimethyl Carbamoyl Chloride
1,3-Butadiene	1,1-Dimethylhydrazine - skin
1,4-Butanediol Dimethylsulfonate	Dimethyl Sulfate - skin
Cadmium and Compounds	Epichlorohydrin
Carbon Tetrachloride - skin	Erionite
Chlorambucil	Estrogens
1-(2-Chloroethyl)-3-Cyclohexyl-1-Nitrosourea	Nonsteroidal
1-(2-Chloroethyl)-3-(4-Methylcyclohexyl)-1-Nitrosourea	Steroidal
Chloroform	Estrogen-Progestin Combinations
Chloromethyl Methyl Ether	Sequential Oral Contraceptives
Chlorotrianisene	Combined oral contraceptives
4-Chloro-1,2-Benzendiamine	Ethylene Dibromide - skin
Chromite Ore Processing	Ethylene Oxide
	Ethyleneimine
	N-Ethyl-N-Nitrosourea
	Formaldehyde
	Hematite Underground Mining

ATTACHMENT 3 (Continued)

KNOWN OR SUSPECTED CARCINOGENS

Hexachlorobutadiene	Procarbazine
Hezamethyl Phosphoramide - skin	Procarbazine Hydrochloride
Hydrazine - skin	Propane Sultone - skin
Isopropyl Alcohol Manufacturer	Beta-Propiolactone
Lead Chromate	Propyleneimine - skin
Melphalan	Propylene Oxide
Methoxsalen with UV-A Therapy	Radon
5-Methoxypsoralen	Refractory Ceramic Fibers
Methylene Chloride	Silica, Crystalline
4,4'-Methylene Bis(2-Chloroaniline) - skin	Silicon Carbide Whisker Fibers
4,4'-Methylene Dianiline	Soots
Mehtylhydrazine - skin	Streptozotocin
Methyl Iodide - skin	Styrene Oxide
N-Mehtyl-N'-Nitro-N-Nitrosoquanidine	Talc Containing Asbestiform Fibers
N-Methyl-N-Nitrosoarea	Tars
Mirex	Testosterone
Mineral Oils, Impure	4,4-Thiodianiline
MOPP (Combined Chemotherapy)	Therium Dioxide
Mustard Gas	Tobacco Products, Smokeless (not applicable)
Nafenopen	Tobacco Smoke
B-Naphtylamine	O-Tolidine - skin
a-Naphylamine	o-Toluidine - skin
Nickel and Nickel Compounds	p-Toluidine - skin
Nickel Refining	Toxaphene
4-Nitrodiphenyl	Treosulphan
Nitrogen Mustard	Tris(1-Aziridiny)Phosphine Sulfide
2-Nitropropane	Tris(2,3-Dibromopropyl)phosphate
Nitrosoimino Diethanol	Vinyl Bromide
Diethanol Nitrosamine	Vinyl Chloride
N-Nitrosodiethylamine - skin	Vinyl Cyclohexene Dioxide - skin
N-Nitrosodimethylamine	Xylidine (mixed isomers) - skin
Oestradiol Dipropionate	Zinc Chromate
Oestradiol 3-Benzate	
Oxyretholone	
Phenacetin	
N-Phenyl-beta-naphthylamine	
Phenoxyacetic Acid Herbicides	
Phenylhydrazine - skin	
Phenytoin	
Phenytoin Sodium Salt	
Polychlorinated Biphenyls	
Polyoestrodial Phosphate	

NOTE

Listed substances followed by the designation "skin" refer to the potential contribution to the overall exposure by the cutaneous routes including mucous membranes and eyes either by airborne or, more particularly, by direct contact with the substance. Vehicles can alter skin absorption.

ATTACHMENT 3 (Continued)

KNOWN ANIMAL CARCINOGENS

Acetamide	Chloroform*
Acetomethoxan	Chlorophenols
2-Acetylaminofluorene*	Chrysene*
Actinomycin D	Chrysoidine
AF-2	Citrus Red No. 2
2-Aminoanthraquinone	Coumarin
2-Amino-4-Nitroanisole	Creosote*
2-Amino-5-[5-Nitro-2-Furyl]-1,3,4-Thiadiazole	Cryogenenine
Amitrole*	Cupferron
O-Hydrochloride Anisidine	Cycasin
O-Anisidine	Cyclochlorotine
Aramite	C.I. Disperse Orange
Aurothioglucose	C.I. Solvent Orange 2
Azaserine	C.I. Solvent Yellow 1
Aziridinyl Benzoquinone	C.I. Solvent Yellow 3
2-[1-Aziridiny]Ethanol	Dacarbazine
Azobenzene	Daunomycin
Benzene Hexachloride	Diacetylbenzidine
Benzotrichloride	4,4'-Diaminodiphenyl Ether
Benzo (A) Pyrene*	Diazomethane
Benzo (B) Fluoranthene	Dibenzo(A,E)Pyrene
Benzo (J) Fluoranthene	Dibenzo(A,H)Pyrene
Benzo (K) Fluoranthene	Dibenzo(A,I)Pyrene
Benzyl Violet 4B	Dibenzo(A,L)Pyrene
Benz (A) Anthracene	7H-Dibenzo(C,G)Carbazole
Benz (C) Acridine	Dibenz(A,H)Acridine
<u>Bis</u> (Chloroethyl) Nitrosourea*	Dibenz(A,H)Anthracene
1,4- <u>Bis</u> (Chloromethoxymethyl) Benzene	Dibenz(A,J)Acridine
<u>Bis</u> (1-Aziridiny)Morpholinophosphene Sulfide	3,3'-Dichlorobenzidine*
<u>Bis</u> (2-Chloroethyl) Ether	Dichlorodiphenyltrichloroethane
<u>Bis</u> (2-Hydroxyethyl) Dithiomonopotassium	2,4-Dichlorophenyl P-Nitrophenyl Ether
Salt of Carbamic Acid	1,1-Dichloro-2,2-Bis(P-Chlorophenyl)Ethane
Blue VRS	1,1-Dichloro-2,2-Bis(P-Chlorophenyl)Ethylene
Brilliant Blue FCF	3,3'-Dichloro-4-4'-Diaminodiphenyl Ether
Disodium Salt Beta, Butyrolactone	Dienoestrol
Cantharidin	Diepoxybutane
Carbamylhydrazine Hydrochloride	1,2-Diethylhydrazine
Carbon Tetrachloride*	Diethylstilbestrol Dipropionate
Carrageenan	Dihydrosafrole
Chloramphenicol	3,3-Dimethoxybenzidine
1-(2-Chloroethyl)-3-Cyclohexyl-1-Nitrosourea	P-Dimethylaminoazobenzene*

ATTACHMENT 3 (Continued)

KNOWN ANIMAL CARCINOGENS

Trans-2-[Dimethylamino)Methylamino)-5-2-	Isonicotinic Acid Hydrazide
(5-Nitro-2-(Furyl)(Vinyl))-1,3,4-Oxadiazole	Isosafrole
Dimethylcarbamiyl Chloride	Kepone
1,2-Dimethylhydrazine	Lasiocarpine
1,1-Dimethylhydrazine*	Lead Acetate
1,4-Dioxane	Lead Phosphate
1,2-Diphenylhydrazine	Mannomustard Dihydrochloride
Direct Black 38 [Technical Grade]	Mechloroethamine Hydrochloride
Direct Blue 6 [Technical Grade]	Mestranol
Direct Brown 95 [Technical Grade]	Methyl Iodide*
Di-(2-Ethylhexyl)Phthalate	Methyl Methanesulfonate
3,4-Epoxy-6-Methylcyclohexylmethyl-3,4-Epoxy-	Methylazoxymethanol
6-Methyl Cyclohexane Carboxylate	Methylazoxymethanol Acetate
Estradiol Mustard	5-Methylchrysene
Estradiol-17B	4,4'-Methylene Bis(2-Methylaniline)
Estrone	4,4'-Methylene Bis(2-Chloroaniline)*
Ethinylestradiol	Methylenedianiline
Ethyl Methanesulfonate	2-Methyl-1-Nitroanthraquinone
Ethylene Dibromide*	Metronidazole
Ethylene Dichloride	Michler's Base
Ethylene Glycol Bis(Chloromethyl) Ether	Michler's Ketone
Ethylene Oxide*	Mitomycin C
Ethylene Sulphide	Monocrotaline
Ethyleneimine*	Monuron
Ethylenethiourea	5-(Morpholinomethyl)-3-[(5-Nitrofurfurylidene)
Evans Blue	Amino]-2-Oxazolidinone
Fast Green FCF	M-Toluenediamine
Formaldehyde*	Niridazole
2-[2-Formylhydrazino]-4-[5-Nitro-2-Furyl]	Nitrilotriacetic Acid
Thiazole	4-Nitrodiphenyl*
Glycidaldehyde	1-[(5-Nitrofurfurylidene)Amino]-2-Imidazolidene
Griseofulvin	Nitrogen Mustard N-Oxide
Guinea Green B	Nitrogen Mustard N-Oxide Hydrochloride
Gyromitrin	2-Nitropropane*
Hexachlorobenzene	5-Nitro-Acenaphthene
Hexamethyl Phosphoramide*	N-[4-(5-Nitro-2-Furyl)-2-Thiazolyl]Acetamide
Hydrazine*	Norethisterone
Hydrazine Hydrogen Sulfate	N-Methyl-N'-Nitro-N-Nitrosoguanidine
Indeno(1,2,3-CD)Pyrene	N-Nitrosodiethanolamine
Iron Dextran	N-Nitrosodiethylamine*
Isatidine	N-Nitrosodimethylamine*
	N-Nitrosodi-N-Butylamine

ATTACHMENT 3 (Continued)

KNOWN ANIMAL CARCINOGENS

N-Nitrosodi-N-Propylamine	Sequential Oral Contraceptives
N-Nitrosomethylethylamine	Shale Oil
N-Nitrosomethylvinylamine	Sterigmatocystin
N-Nitrosomorpholine	Streptozotocin*
N-Nitrosornicotine	Sudan I
N-Nitrosopiperidine	Sudan II
N-Nitrosophyrrolidine	Sulfallate
N-Nitrososarcosine	Tannic Acid
N-Nitroso-N-Ethylurea	Terpene Polychlorinate
N-Nitroso-N-Methylurea	2,3,7,8-Tetrachlorodibenzo-P-Dioxin (TCDD)
N-Nitroso-N-Methylurethane	1,1,2,2-Tetrachloroethane
Oestradiol-17-Beta-Valerate	Thioacetamide
Oestriol	2-Thiouracil
Oestrone Benzoate	Thiourea
Oxazepam	O-Tolidine*
Oxymetholone*	O-Toluidine*
O-Toluidine Hydrochloride	Triethylene Glycol Diglycidyl Ether
Phenazopyridine	1,2,3-Tris(Chloromethoxy) Propane
Phenazopyridine Hydrochloride	2,4,6-Tris(1-Aziridiny)-S-Triazine
Phenobarbital Sodium	TRP-P-1
Phenoxybenzamine Hydrochloride	TRP-P-2
Polybrominated Biphenyls	Trypan Blue (Commercial Grade)
Ponceau MX	Uracil Mustard
Ponceau 3R	Urethane
Progesterone	Vinylcyclohexene Dioxide*
Pronetalol Hydrochloride	
Propane Sultone*	
B-Propiolactone*	
N-Propyl Carbamate	
Propylene Imine*	
Propylene Oxide	
Propylthiouracil	
P-Nitrosodiphenylamine	
Resperpine	
Retrorsine	
Rhodamine B	
Rhodamine 6G	
Saccharin	
Safrole	
Selenium Sulfide	

*Also designated as human suspect carcinogen by another organization.

SECTION 01180
RESPIRATORY PROTECTION

PART 1 - GENERAL

1.01 DESCRIPTION

- A. This section provides the respiratory protection requirements for all construction personnel. Work shall be performed in accordance with Standard 29 CFR 1910.134 and requirements stated herein.

The use of respirators is required for the following work:

- 1) Confined Space Entry and Work
- 2) Carcinogen Control
- 3) During HAZWOPER work removing liquids and sediments from tanks.

B. Definitions

Single-use of respirator: The time period starting at entry into the hazardous work area until the respirator face-to-face piece seal is broken. Essentially one donning and doffing cycle.

1.02 REFERENCES

- A. American National Standards Institute (ANSI) Z88.2, "Practices for Respiratory Protection."
- B. ANSI Z88.6, "For Respiratory Protection - Respirator Use - Physical Qualifications for Personnel."
- C. Occupational Safety and Health Act (OSHA) Regulations for General Industry, Standard 29 CFR 1910.134, Respiratory Protection.
- D. ANSI Z9.2, Design and Operation of Local Exhaust Systems. Compressed Gas Association Specification, G7.1, 1966.

1.03 SUBMITTALS

- A. Physician's written approval.
- B. List of trained personnel.
- C. List of personnel receiving fit test.
- D. Qualifications of personnel performing the fit testing.
- E. Total number of personnel needing respirators.
- F. Compressed breathing air quality data.

1.04 DELIVERY, STORAGE, AND HANDLING

Temporary storage of respirators for reuse shall be in accordance with 29 CFR 1910.134 (b)(6) and (f)(5).

PART 2 - PRODUCTS

2.01 MATERIAL

- A. Respirators with cartridges will be provided to the Contractor by the FM, except for Construction Manager procured SCBAs.
- B. The Contractor shall provide breathing air, if required. Submit data demonstrating the breathing air supplied to the air respiratory protection systems meets the Compressed Gas Association Specification G7.1 requirements for Grade D breathing air.

PART 3 - EXECUTION

3.01 INSPECTION

The respirator shall be inspected by the wearer before its use to ensure it is properly working. Respirators stored for emergency or rescue use shall be inspected by the Contractor at least once a month.

3.02 PREPARATION

- A. Medical Evaluation

Before an employee is issued a respirator, a physician's written approval shall be submitted. This approval shall verify the employee is able to wear a respirator in accordance with the requirements of ANSI Z88.2 and ANSI Z88.6. The physician's approval shall be updated annually.

B. Training

Before an employee is issued a respirator, the employee shall complete the general training listed in Attachment 1. Submit a list of all trained personnel. The training shall be updated annually.

C. Fit Test

Before an employee is issued a respirator, the employee shall receive a quantitative fit test in accordance with ANSI Z88.2. Fit factors shall be a minimum of 10 times the assigned protection factors in Attachment 2. Submit records of all personnel receiving a fit test and the qualifications of personnel performing the fit test. Fit testing shall be done for initial fitting and annually afterwards except for instances where a particular substance requires more frequent fit testing (Example: 29 CFR 1910.1001(g)(411)).

3.03 INSTALLATION/APPLICATION/ERECTION**A. Respirator Information**

- 1) Respirators and cartridges are supplied by the Facilities Manager. The Contractor shall receive the required respirators from the Construction Manager. After its intended use, each respirator shall be returned to the Construction Manager. The Contractor shall be charged for shortages.
- 2) The Contractor shall provide the number of employees needing respirators to the Construction Manager at least 10 d in advance of the needed date.
- 3) All respirators are Mine Safety Appliance (MSA). Survivair type respirators shall be an alternate if the MSA respirator does not provide a satisfactory fit test. Both types are NIOSH/MSHA approved. The cartridge type provided is indicated in the Remedial Action Work Plan and will vary depending upon ambient air concentration readings.
- 4) Reuse of respirators is approved for this project provided the following is performed:
 - a. Cleaned respirators are placed in a clean plastic bag and stored in a secure location accessible only to the wearer.
 - b. Respirator cleaning materials and instructions for properly using the cleaning materials are provided to the wearer when the respirator is initially issued.
 - c. The respirator is not reused for more than 30 calendar days.
- 5) The Contractor shall provide optical corrections in accordance with OSHA requirements.

- 6) Quarter-mask respirators and disposable dust masks that cannot be respirator fit tested are not permitted.

B. Face-piece Seal

- 1) All personnel wearing a respirator shall check the respirator seal with a positive or negative pressure check before entering a harmful or potentially harmful atmosphere.
- 2) A respirator that requires a tight face fit shall not be used if facial hair, head coverings, facial injuries, scars, bandages, corrective spectacles, goggles, face shield, or welding helmet affect the face piece to face seal.

C. General Requirements

- 1) For each project, train all personnel on job-specific respirator requirements as listed in Attachment 1.
- 2) Modifications to the respirator or its parts shall not be permitted.
- 3) The Contractor's supervisor shall monitor the use of respirators to ensure they are properly worn.

3.04 FIELD QUALITY CONTROL

The Construction Manager may perform periodic surveillance of the Contractor's respirator program to ensure compliance with this section.

3.05 PROTECTION

Whenever possible, controls shall be used to prevent atmospheric contamination of harmful elements such as dust, fumes, sprays, mists, fogs, smoke, vapor, or gases. A respirator is a secondary method of worker protection and used in conjunction with engineering controls such as ventilation, enclosures, and vacuums.

END OF SECTION

A-55
ATTACHMENT 1

TRAINING REQUIREMENTS

A. General Training (Updated annually)

Each respirator wearer shall be given training which includes the following:

1. Respiratory hazards if the respirator is not properly used.
2. Types of engineering and administrative controls that may be used.
3. The functions, capabilities, and limitations of the selected respirator.
4. The method used and hands-on application of donning, fit testing, and checking operation of the respirator.
5. Proper wearing of the respirator.
6. Respirator maintenance and storage.
7. Recognizing and handling emergency situations.

B. Job Specific Training (Provided for each project)

1. Explain why respirators are needed to provide protection and the reason for selecting a particular type respirator and filter cartridge.
2. The agent for which the respirator was selected.
3. Engineering controls provided and when they are being used.
4. Previous sampling results.
5. What to do in an emergency situation.

A-56
ATTACHMENT 2

RESPIRATOR ASSIGNED PROTECTION FACTORS

<u>RESPIRATOR TYPE</u>	<u>APF*</u>
Half-face, air-purifying	20
Full-face, air-purifying	50
PAPR** with loose-fitting face piece	25
PAPR with half-face mask (6 CFM to 15 CFM)	50
PAPR with full-face mask (6 CFM to 15 CFM)	100
Air line, half-face mask, continuous flow/pressure demand	50
Air line, full-face mask, continuous flow/pressure demand	1,000
Air line, full-face mask, pressure demand with egress bottle	IDLH & >1,000
Air line with loose fitting hood continuous flow	25
Self-contained breathing apparatus, pressure demand	IDLH & >1,000

*APF - Assigned Protection Factor. Quantitative fit test requires minimum of 10 times the APF. The fit test factor shall be increased if required by Occupational Safety and Health Act for a particular substance (e.g., 29 CFR 1910.101, Appendix C, requires a fit factor of 1000 for full face).

**PAPR - Powered air-purifying respirator.

SECTION 01190

LOCKOUT/TAGOUT

PART 1 - GENERAL

1.01 DESCRIPTION

- A. This section provides the construction requirements for lockout/tagout of energy sources to ensure the safety of workers. Work shall be performed in accordance with Standard 29 CFR 1910.147 and additional requirements stated herein.

This section does not apply to work on cord- and plug-connected electrical equipment when exposure to hazards of unexpected energization or startup of the equipment is controlled by unplugging the equipment and the plug is under the control of the employee performing the service or maintenance.

This section does not apply to systems greater than 600 V.

B. Definitions

The following definitions are in addition to those provided in Standard 29 CFR 1910.147.

- 1) **Danger Tag:** A device for personnel protection that is used to inform personnel that tagged equipment is not to be operated. "DANGER - DO NOT OPERATE" tags and associated locking devices shall be the only devices used to control against hazardous energy releases during servicing and/or maintenance activities. These tags have tear-off tabs which bear the same number as the main part of the tag. These tear-off tabs are used to maintain control of isolation devices that cannot be locked by putting the tab into a lockbox and then requiring the service (Contractor) employees to lock the lockbox with personal locks. The tags may not be removed from the isolating device until the tabs are removed from the lockbox and matched to the tags. These tags shall not be used for other purposes. A "DANGER - DO NOT OPERATE" tag shall be considered the equivalent of a lock when used alone.
- 2) **Energy Sources:** All forms of energy, both latent and residual, including electrical (600 V and below), hydraulic, pneumatic, mechanical, chemical, radiation from radiation-generating machines, toxic, and other potentially hazardous sources. This definition expands the definition in Standard 1910.147.

- 3) **Lockbox:** A durable container for holding keys and/or tear-off tabs to which multiple locks can be applied.
- 4) **Lockout Device:** A device that utilizes a lock and key (and other mechanical devices such as a chain, hasp, or bar secured by a lock and key) to secure an energy-isolating device in a safe position. An in-house locking device may be utilized for a molded-case circuit breaker.
- 5) **Lockout/Tagout Log Book:** A loose-leaf binder used to retain Lockout/Tagout Permits.
- 6) **Lockout/Tagout Permit:** A permit used to control and document energy isolation on all systems or equipment where documentation of the subject activity is required.
- 7) **Temporary Suspension:** A means by which lockout/tagout conditions can be temporarily suspended (removed) in order to apply energy for test or adjustment purposes.
- 8) **Verification:** Assuring that a system or equipment is at a safe energy state through checks such as attempting to operate start controls, testing or metering to measure for the presence of energy, or inspecting/observing to verify a safe energy state.

1.02 REFERENCES

Standard 29 CFR 1910.147, The Control of Hazardous Energy (Lockout/Tagout).

1.03 SUBMITTALS

No submittal information is required.

PART 2 - PRODUCTS

2.01 EQUIPMENT

A. Locks

Locks shall have the following requirements:

- 1) Painted or clearly marked red.
- 2) Identified with the Contractor's and employee's name.

B. Locking Devices

The Facilities Manager (FM) will provide the initial locking devices, including the first lockbox. If required, additional locking devices such as chains, hasp, security bar, or lockbox(es) shall be provided by the Contractor.

PART 3 - EXECUTION**3.01 PREPARATION****A. Training**

- 1) All employees working on a system needing lockout/tagout protection shall be trained (approximately 4 h) before working on the system. The training will be provided by the Construction Manager. Renewal of the training is required every 2 years.
- 2) Maintain all personnel training records on-site and make them available upon request.

B. Advance Notification

The Contractor shall notify the Construction Manager and request the initiation of a lockout/tagout permit at least 5 d in advance of the date a system is needed to be out of service.

3.02 INSTALLATION/APPLICATION/ERECTION**A. Lockout/Tagout Process**

- 1) The Construction Manager, after notification from the Contractor, will inform the FM of the systems needed to be out of service. The Construction Manager will coordinate all lockout/tagout activities.
- 2) After the FM applies the required locks and danger tags, the Construction Manager will sign the lockout/tagout permit accepting the protection and then proceed to overlock the system. If overlocking is not possible, control of the FM's keys or tear-off tabs in lockbox(es) shall be used. The lockout/tagout permit shall be signed off by the FM and Construction Manager before the Contractor starts work on the system. The Contractor may request a copy of the signed permit.
- 3) All employees of the Contractor working on the locked out system shall have control over the removal of the protection. This may be accomplished by utilizing one of the following methods:

- a. direct overlocking of isolating devices, or
 - b. overlocking of lockbox(es) that contain keys from the Construction Manager's locks, or
 - c. overlocking of lockbox(es) that contain FM's keys or tear-off tabs of applied tags.
- 4) Before starting work on the system, the Contractor shall perform verification that the system is out of service.

CAUTION: Extreme caution shall be used when verifying protection. Contractor personnel shall not override "DANGER - DO NOT OPERATE" tags during the verification process. Do not attempt verification on a system without sufficient training and proper equipment. When the Contractor is verifying protection on a job already in progress, visual verification may be the only means available.

- 5) Upon completion of the work, the Contractor's personnel shall remove their locks.
- 6) The Contractor shall notify the Construction Manager when work is complete and all Contractor locks are removed.

B. General Requirements

- 1) The FM will be the issuing authority responsible for issuing the lockout/tagout permit, maintaining the lockout/tagout log book, and initially locking and tagging the system out of service.
- 2) The Contractor shall supply locks to all their personnel working on a locked out system.
- 3) The use of positive protection is encouraged. Positive protection includes, but is not limited to, such practices as blanking lines, double-blocking valves and venting systems, blocking fans, blocking/cribbing suspended loads, disconnecting wires, removal of fuses, and racking out breakers. The Contractor shall provide personnel needed to provide and remove the positive protection.
- 4) If lockbox(es) are used, a copy of the lockout/tagout permit shall be attached or immediately adjacent to the lockbox(es).
- 5) Violation of this procedure may warrant the Construction Manager stopping work and require retraining of all personnel at the Contractor's expense.

C. Temporary Suspension

- 1) When tests, inspections, or temporary services of equipment require that the protection be suspended temporarily, the Contractor shall request a temporary suspension of protection. The Construction Manager will coordinate the review and authorize removal of all or some of the lockout/tagout protection.
- 2) Temporary removal of lockout/tagout protection shall be in accordance to Standard 1910.147 f(1).
- 3) The Contractor shall remove the appropriate locks and sign the Lockout/Tagout Permit Form for Temporary Suspension.
- 4) The FM will sign the temporary release section of the Lockout/Tagout Permit Form.
- 5) The FM will remove the appropriate locks/tags and return equipment to service for testing, inspecting, or temporary service.

END OF SECTION

SECTION 01500

CONSTRUCTION FACILITIES AND TEMPORARY CONTROLS

PART 1 - GENERAL

1.01 TEMPORARY UTILITIES

The Contractor shall provide the required temporary lines to use existing plant utilities. All tie-ins and disconnects to existing systems are performed by the Facilities Manager (FM). The Contractor shall submit to the Construction Manager a written request 8 d in advance of the needed tie-in or disconnect service. The following pertain to this project.

A. Electrical

- 1) Electric power, 120 V, is available within the existing plant facility.
- 2) Electric power, 240 V and 480 V, is available to the Contractor.
 - a. The Construction Manager shall perform all work including conductor runs, conductor protection (both physical and thermal), and final tie-ins in coordination with the FM. The Construction Manager shall also be responsible for returning the electrical facility equipment to its preconstruction condition.
 - b. Tank Southeast of Building 9201-5: The Construction Manager shall use Motor Control Center (MCC) 2NB, Compartment -4 in Building 9404-13. This circuit presently feeds a weld receptacle so the Construction Manager can either plug into it or disconnect the receptacle and tie to the load side of the switch in the MCC. This is a 480-V, three-phase circuit breaker which is set at 50 A. If more than 40 A (80%) is required, Compartment -13 has a larger switch set at 70 A which can be used.
 - c. Tank Southwest of Building 9201-4: The Construction Manager shall use MCC 686, Compartment -4 in Building 9404-12. This circuit presently feeds a weld receptacle so the Construction Manager can either plug into it or disconnect the receptacle and tie to the load side of the switch in the MCC. This is a 480-V, three-phase circuit breaker which is set at 50 A. If more than 40 A (80%) is required, Compartment -6 has a larger switch set at 70 A which can be used.
 - d. Tank Southeast of Building 9201-4: The Construction Manager shall use Power Panel PP1. The Construction Manager shall provide an enclosed circuit breaker rated at the appropriate current (less than 100 A) and install it adjacent to the panel. The Construction Manager

shall tap the load side of the 225 A main of Power Panel PP1 to feed the Construction Manager's breaker. The Construction Manager's breaker shall then feed the Construction Manager's load. Power Panel PP1 is located on the east wall of Building 9720-46. There will be an outage required so proper planning will have to take place.

- 3) All temporary electrical lines shall have ground-fault interrupters.

B. Water

- 1) Water is available within the existing plant facility.
- 2) Temporary water lines shall have backflow preventers installed.
- 3) Water used to sterilize or flush pipelines shall be considered a hazardous waste because of the possible high concentrations of chlorine. Place into an FM storage tank to dilute the chlorine content before discharging into an existing storm or sanitary sewer, drainage ditch, or waterway.

C. Sanitation Facilities

Provide chemical toilet facilities at locations approved by the Construction Manager. Maintain the toilets in a clean, safe, and sanitary condition for the duration of the project.

1.02 DISPOSAL AREAS

All items shall be segregated when delivered to the disposal site. A 3-week delay may be required for items that are not segregated.

A. Waste

In accordance with the Subcontract General Conditions, Article 23, deliver the following materials to the Y-12 Centralized Sanitary Landfill II between the hours of 9 a.m. and 2 p.m. daily. Segregate into the following categories:

See Remedial Action Work Plan (RAWP), Best Management Practices Plan, attached.

B. Waste Oil, Solvent, and Sludge Packaging

- 1) See RAWP, Best Management Practices Plan, attached.
- 2) After filling, wipe the exterior (sides and top) of drums clean of residue and tag. Apply tag to the side of each drum. Tags shall be a UCN-2114A, "Hazardous Waste Identification," for Resource Conservation and Recovery Act hazardous wastes or a UCN-2114B, "Waste Identification," for nonhazardous waste (tags furnished by Construction Manager). Insert the tag in a self-adhesive vinyl envelope and attach to the side of the drum, near the top, and angle downward to keep out water. Mark the tag with

permanent ink and print all information, including the Contractor's name and contract number.

- 3) Segregate oil, solvent, and sludge waste by type, origin, and contaminants.
- 4) If any packaging requirements are not met, the waste will not be accepted at the landfill.

C. Hazardous Materials

See RAWP, Best Management Practices Plan, attached.

D. Salvageable Materials

See RAWP, Best Management Practices Plan, attached.

E. Recycle Waste

- 1) Wood: Transport to wood storage yard.
- 2) Aluminum: Store on-site for Construction Manager pickup. Store cans in plastic bags.
- 3) Cardboard: Store on-site for Construction Manager pickup. Keep neatly stacked and dry.

F. Transportation

Provide complete containment for any spoil, waste, and salvable materials during transport. See RAWP, Best Management Practices Plan, attached.

G. Disposal Permit

- 1) All waste and salvageable materials removed from the job site shall be accompanied by a permit. Request for approval of a permit shall be made 24 h in advance of waste removal operations.
- 2) The approved request (permit) may be required by the FM personnel at the landfill before disposing of waste.

H. Wolmanized Treated Wood

Sawdust and particles generated from the use of pressure treated wood shall be handled as hazardous waste in accordance to 40 CFR 261.24 requirements.

A-66

PART 2 - PRODUCTS

Not used.

PART 3 - EXECUTION

Not used.

END OF SECTION

240.M

01500-4

DATA SHEET

A-67

DATA SHEET NO.		REV.	ISSUE DATE
DS-EM-900000-A001		0	11/11/92
PAGE	OF	REQUISITION NO.	
1	1		
PROCURED BY		INSTALLED BY	
MKF			
PROJECT NO.		E.S.O. OR W.O.	
		PKY 50280	
BUILDING		PLANT	
		Y-12	

PROJECT TITLE
Tank Clean Out

JOB TITLE

EQUIPMENT
Drum Pump

1.0 SCOPE

This data sheet describes an electric motor driven drum pump.

2.0 REQUIREMENTS

The drum pump shall include the pump, electric motor, and 15-20 feet of cord, such as Sethco pump model P80H-40.

Size: 1" discharge
Length: 40"
Material: Polypropylene
Capacity: 35 GPM
Discharge
Head: 10 feet
Motor: 115 V, single phase

3.0 SERVICE CONDITIONS

Media: Water
Temperature: Approx. 50-60° F
Specific Gravity: 1.0

Furnish the following manufacturer's data in quantities indicated:	NUMBER OF COPIES			TYPE OF DATA (CONTINUED)	NUMBER OF COPIES		
	W/Bids	Approval	Certified		W/Bids	Approval	Certified
1. Outline dimensional drawings				6. Test & Inspection Reports			
2. Operation & Performance data				7. Materials Certification			
3. Literature & Parts list	✓	✓		8.			
4. Operating & Maint. Instructions		✓		9.			
5. Installation Instructions				10.			
PREPARED BY <i>R. L. Whaley</i> 11/12/92	APPROVED BY <i>D. W. Hatch</i> 11/12/92			PRINCIPAL ENGINEER	PROJECT ENGR. (MANAGER) <i>D. F. Bennett</i> 11/14/92		

Appendix B
AS-BUILT SPECIFICATIONS

This appendix describes the probable sources of water to tanks 2104-U and 2100-U and presents the as-built drawings of the tanks. During project activities, it was discovered that the sources of flow to the tanks did not represent the sources that had been assumed when the project began. Flow conditions into the various tanks were noted in the course of meeting project requirements, and tentative hypotheses about flow to these tanks were made. Known facts and hypotheses concerning flow to tanks 2104-U and 2100-U are presented below. Tank 2101-U was sealed off during project activities, and thus flow to that tank is no longer a concern.

Determination of flows to these tanks and remediation of sources contaminating these tanks were not part of this project. Determination of flows to these tanks may be addressed during implementation of RMPE subprojects. The ultimate sources of mercury contamination to these tanks will be remediated during the decontamination and decommissioning of buildings 9201-4 and 9201-5.

Tank 2104-U. The sources contributing water to the tank were not precisely known prior to the beginning of removal actions. Only during project activities were the eight sump pumps located in the various fan rooms of Building 9201-5 determined not to contribute flow to Tank 2104-U. Primary sources contributing effluent to the tank included:

- three chuck vacuum pumps (J-25001 North, South, and West) near column 1-H-16 of Building 9201-5, which supplied ~98% of the flow to the tank, and
- two process water pumps (J-301 and J-302) with wet seals near column 1-A-16 of Building 9201-5.

Possible sources of water that have not been verified include:

- three tower water pumps and a drain pipe from the second floor drain at column 1-D-18 of Building 9201-5, which may contribute flow periodically;
- floor drains in the old compressor room on the first floor of Building 9201-5; and
- other intermittent sources that have not been identified.

Tank 2100-U. At the beginning of this project, it was assumed that all eight sumps in Building 9201-4 drained to the main pipe under H-Road just northwest of Building 9404-18. When the work began, an attempt was made to determine exactly which pumps contributed flow to Tank 2100-U. All eight pumps were manually started and stopped one at a time to verify flow through the flowmeter just north of the tank. Three men were stationed to observe flow changes at strategic points: one at the pump switch, one at the manhole just northwest of Building 9404-18, and one at the inlet to the tank. Flow through the flowmeter coincided with the start of each pump. No flow was observed at the inlet to the tank when starting and stopping one pump at a time. However, when all eight pumps started back, a flow through the inlet to the tank was observed but then stopped.

All that can be concluded without further investigation is that several of the pumps flow through the flowmeter and the others flow through an unidentified pipe to the mercury tank. One hypothesis is that there is a branch or Y-connection to the flowmeter and to the east inlet to the tank. If flow to the flowmeter is greater than the flowmeter can handle, or if the flowmeter is plugged, the flow bypasses the flowmeter and flows into the tank through the unidentified pipe.

As-Built Drawings. Five as-built drawings are included in this appendix.

Figures 3 and 4 in the main text of this postconstruction report portray the as-built conditions of the tanks when project work was completed.

Drawings C2E900000A804, Rev. 2, and P2E900000A035, Rev. 0, which were originally part of the certified-for-construction package, are included below as Figs. B.1 and B.2.

Figure B.3 (drawing P2E119271, Rev. B) shows floor drains on the first floor of Building 9201-5. Known sources of water entering the tank on the southeast corner of the building are three chuck vacuum pumps that discharge to drain number D1023 and two process water pumps that discharge to drain number D1131. Both flows exit the building at BE-03 and continue to the tank.





Fig. B.1. Y-12 Plant interim act

MERCURY TANK CLEAN-OUT / WORK ZONES



for mercury tank cleanout/work zones.




Fig. B.2. Tank cleanout, 210C

NOTES:

1. REMOVE THE VERTICAL PUMPS AND THEN REPLACE WHEN TANK CLEAN-OUT IS COMPLETE.
2. THIS DRAWING SUPERSEDES PLEN000.05K19.

VERTICAL PUMPS



00-11

REVISIONS				TANK CLEAN-OUT, DECONTAMINATING EQUIPMENT DEMOLITION	
NO.	DATE	DESCRIPTION	BY	CHKD	APP'D
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
56					
57					
58					
59					
60					
61					
62					
63					
64					
65					
66					
67					
68					
69					
70					
71					
72					
73					
74					
75					
76					
77					
78					
79					
80					
81					
82					
83					
84					
85					
86					
87					
88					
89					
90					
91					
92					
93					
94					
95					
96					
97					
98					
99					
100					

U, piping and equipment demolition.




Fig. B.3. Floor and equip

Appendix C
INSPECTION PLAN

INSPECTION PLAN
for the
INTERIM ACTION for the Y-12
PLANT MERCURY TANKS

November 1992

November 6, 1992

Y/ER-4788

INSPECTION PLAN

for the

Y-12 PLANT MERCURY TANKS
TANK INSPECTION PLAN

Donna F. Bennett
Project Manager

11-11-92
Date

W. Brown
Environmental Restoration

11/11/92
Date

Chir Smith
Waste Management

11/12/92
Date

CONTENTS

INTRODUCTION	1
PART I TANK INSPECTION: SATISFACTION OF IROD CRITERIA	1
PART II TANK INSPECTION: DETERMINATION OF CURRENT TANK CONDITIONS	2
WASTE DRUM INSPECTION: EXAMINATION OF DRUMS FOR PRESENCE OF FREE LIQUID	2
TRAINING	2
REFERENCES	3
ATTACHMENT 1: TANK INSPECTION CHECKLIST	4
ATTACHMENT 2: WASTE DRUM INSPECTION CHECKLIST	5

INTRODUCTION

This document defines tank and waste drum inspection scope, requirements, and procedures for interim actions in the remediation of the Y-12 Plant Mercury Tanks project. This action is a subproject of the Upper East Fork Poplar Creek (UEFPC) Reduction of Mercury in Plant Effluent (RMPE) project. The "Remedial Action Work Plan: Interim Action for Y-12 Plant Mercury Tanks" (DOE/OR-1039&D2) provides additional information on this project.

There will be two different purposes for tank inspection. Part I inspections will ensure that IROD criteria are met. Part II inspections will be performed to provide current information on the tanks. Part II is being performed as a best management practice and is not a regulatory requirement.

Waste drum inspection will be conducted to verify that the drums meet long-term storage requirements.

The subject tanks for this inspection plan are identified and located as follows:

- Tank 2100-U, southwest of Bldg 9201-4 in the Protected Area at Y-12
- Tank 2101-U, southeast of Bldg 9201-4 in the Protected Area at Y-12
- Tank 2104-U, southeast of Bldg 9201-5 in the Protected Area at Y-12

Reference drawing C2E900000A804, Rev. 0 for location detail.

These inspections will occur while MK-Ferguson is actively controlling these sites according to Hazardous Waste Operations (HAZWOPER) site access rules.

PART I TANK INSPECTION: SATISFACTION OF IROD CRITERIA

The three tanks will be inspected for the following conditions:

1. Presence of any standing liquid (water) in the tank.
2. Whether the tank floors and walls are broom clean.
3. Presence of any visible standing mercury in the tank.
4. Whether the piping inlets and outlets are clear of sediment.

Noncompliance with these requirements must be reviewed and approved by the MMES Project Manager and the DOE Project Manager.

The inspector will be the MMES Construction Engineer assigned to the project. MK-F shall assist in the inspection as required. The Tank Inspection Checklist (Attachment 1 at the end of this document) will be used to document these activities.

PART II TANK INSPECTION: DETERMINATION OF CURRENT TANK CONDITIONS

The three tanks will be inspected for the following conditions:

1. Each tank will be given a complete internal and external visual inspection by MMES Equipment Testing and Inspection (ET&I) per ET&I Procedure Y50-65-EI-012. ET&I will supply written documentation of the conditions noted during their inspection within 5 days of their inspection. They will also supply recommendations to correct noted deficiencies.
2. The following measurements (± 2 inches) shall be provided to reflect actual conditions for:
 - internal tank dimensions;
 - the locations and nominal pipe sizes of internal penetrations and piping inlets/outlets;
 - the locations and sizes of all baffles; and
 - the locations and sizes of all access ports.

A sketch of the tanks shall be provided to document this information.

3. Negatives and 8- x 10-inch photographs of the inside of each tank shall be provided. These photographs shall show the interior baffles, all inlets/outlets, and any damaged areas within the tanks.

Activity 1 will be performed by MMES ET&I with assistance from MK-Ferguson. Activities 2 and 3 will be performed by MK-Ferguson.

WASTE DRUM INSPECTION: EXAMINATION OF DRUMS FOR PRESENCE OF FREE LIQUID

After dewatering the drummed sediments, but before the drums are transported from the temporary storage or the 90-day RCRA storage area, a minimum of 25% of the waste drums will be inspected to ensure that no standing water is visible in the drums. If free liquid is found, the MMES Project Manager will be notified.

This inspection will be performed by the MMES Construction Engineer with assistance from MMES WTSD personnel. The Waste Drum Inspection Checklist (Attachment 2 at the end of this document) will be used to document these activities.

TRAINING

All inspectors shall have training as required per Section 3.0 of the Best Management Practices Plan (Y/EN-4789).

REFERENCES

- Martin Marietta Energy Systems, Inc., "Best Management Practices Plan: Interim Action for the Y-12 Plant Mercury Tanks," Y/EN-4789, 1992.
- Martin Marietta Energy Systems, Inc., "Inspection of Storage Tanks," ET&I Procedure Y50-65-EI-012, 1992.
- Martin Marietta Energy Systems, Inc., "Remedial Action Work Plan: Interim Action for the Y-12 Plant Mercury Tanks," DOE/OR-1039&D2 92-225-161-46, 1992.

ATTACHMENT 1: TANK INSPECTION CHECKLIST

(1) Tank #: _____

(2) Is standing liquid (water) present in the tank? _____

(3) Describe: _____

(4) Are the tank floors and walls broom clean? _____

(5) Describe: _____

(6) Is standing mercury visible in the tank? _____

(7) Describe: _____

(8) Are the piping inlets and outlets clear of sediment? _____

(9) Describe: _____

Signature/Position

Date

ATTACHMENT 2: WASTE DRUM INSPECTION CHECKLIST

(1) Tank #: _____

(2) Total number of drums: _____

(3) Total number of drums inspected: _____

(4) Percent of total drums inspected $[(3)/(2)]$: _____

(5) List identification # of drums inspected:

(6) Total number of drums with free liquids: _____

(7) List identification # of drums with free liquids:

Signature/Position

Date

Appendix D

BEST MANAGEMENT PRACTICES PLAN

**BEST MANAGEMENT
PRACTICES PLAN**

INTERIM ACTION

for the

Y-12 PLANT MERCURY TANKS

December 1992

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

BEST MANAGEMENT PRACTICES PLAN

INTERIM ACTION

for the

Y-12 PLANT MERCURY TANKS

D. F. Bennett
Project Manager

12-7-92
Date

M. J. Webb
Environmental/Restoration

12/7/92
Date

M. Smith
Waste Management

12-7-92
Date

TABLE OF CONTENTS

ACRONYMS	iv
1. INTRODUCTION	1
2. FACILITY DESCRIPTION	1
3. EMPLOYEE TRAINING	2
4. PRINCIPAL SAFETY, FIRE, AND HEALTH HAZARDS	2
5. SPILL PREVENTION AND CONTROL	2
6. WATER QUALITY MONITORING	3
7. GOOD HOUSEKEEPING PRACTICES	3
8. INSPECTIONS AND ENVIRONMENTAL COMPLIANCE	4
9. WASTE MANAGEMENT DETAILS	4
10. SECURITY	6
11. REFERENCES	7
ATTACHMENT 1	8

ACRONYMS

BMP	Best Management Practices
CFC	Certified for Construction
CFR	Code of Federal Regulations
DOE	Department of Energy
IROD	Interim Record of Decision
MMES	Martin Marietta Energy Systems
NFPA	National Fire Protection Association
NPDES	National Pollutant Discharge Elimination System
ORR	Oak Ridge Reservation
PCBs	polychlorinated biphenyls
RMPE	Reduction of Mercury in Plant Effluent
SPCC	Spill Prevention Control and Countermeasures
UEFPC	Upper East Fork Poplar Creek
USEPA	United States Environmental Protection Agency
WTO	Waste Treatment Operations
WTSD	Waste Transportation, Storage and Disposal

1. INTRODUCTION

The purpose of this document is to provide a site-specific Best Management Practices (BMP) Plan for the Interim Action for the Y-12 Plant Mercury Tanks project. This action is a subproject of the Upper East Fork Poplar Creek (UEFPC) Reduction of Mercury in Plant Effluent (RMPE) project. The "Remedial Action Work Plan: Interim Action for Y-12 Plant Mercury Tanks" (DOE/OR-1039&D2) provides additional information on this project.

A storm water sewer system drains the Y-12 Site and discharges directly to UEFPC. Tied into the storm sewer system are three underground concrete settling tanks (2100-U, 2101-U, and 2104-U) that receive flow from basement sumps in Buildings 9201-4 and 9201-5. As a result of past spills and waste water discharges, these tanks contain materials contaminated with mercury, uranium, and polychlorinated biphenyls (PCBs).

Section 304(e) of the Clean Water Act enables the Administrator of the United States Environmental Protection Agency (USEPA) to control point source releases of pollutants. The National Pollutant Discharge Elimination System (NPDES) requires that facilities with the potential for releasing pollutants to the waters of the United States submit a BMP Plan, as specified in 40 CFR 125, Subpart K, as a part of the discharge permit application.

According to the Martin Marietta Energy Systems, Inc. (MMES) Environmental and Waste Management Policy (ESH-14), "It is company policy to establish and to maintain waste management, pollution control, and surveillance programs which are consistent with the company and DOE policy and which meet the requirements of federal, state, and local regulations to assure that installation personnel, the general public, and the environment are protected against hazardous pollutants."¹

Implementation of the BMP Plan will be initiated by providing a copy to all parties involved in the Interim Remedial Actions activities. To ensure compliance with the provisions of this plan, formal site inspections will be made and recorded by the ES Construction Engineer.

2. FACILITY DESCRIPTION

The Y-12 Plant is located on the United States Department of Energy (DOE) Oak Ridge Reservation (ORR) in Anderson and Roane counties, approximately 24 miles west of the city of Knoxville. The Tennessee Valley Authority's Melton Hill Reservoir on the Clinch River forms the southern and western boundaries of the reservation, and the city of Oak Ridge is on the northern boundary. Buildings 9201-4 and 9201-5 are located along Second Street, in the western "Protected" area of the Y-12 Plant. Tank 2100-U is located outside and just southwest of Building 9201-4. Tank 2101-U is located outside and just southeast of Building 9201-4. Tank 2104-U is located outside and just southeast of Building 9201-5.

The scope of work for this project will involve three primary steps:

- removal of oil and oily water from Tank 2101-U;
- removal of water from all three tanks; and

- ^{D-10}
removal and dewatering of mixed waste sediments from all three tanks.

Appropriate inspections will provide verification of the above steps (see separate Inspection Plan, Y/EN-4788).

3. EMPLOYEE TRAINING

MMES employees receive a broad range of environmental, health, and safety training based on their job requirements. Environmental awareness is raised by issuing periodic bulletins concerning topics such as spill control. Supervisors are responsible for providing on-the-job training with respect to hazardous materials handling and company environmental policy.

Contractors/ subcontractors performing work at the three subject Tanks (2100-U, 2101-U, and 2104-U) will be required to comply with DOE and MMES Environmental Policy, including the provisions of this BMP Plan. Contractor/ subcontractors are responsible for their employees' training. The contractor is to perform the work as specified in the Certified for Construction (CFC) drawings and specifications, project plans, and the Remedial Action Work Plan.

As the tank sites are defined as HAZWOPER sites, all visitors to the site shall have received HAZWOPER training and any training specific to Y-12 requirements prior to visiting the site. In addition, workers that will be entering the tanks shall have received Confined Space training as well as the proper Respirator training.

4. PRINCIPAL SAFETY, FIRE, AND HEALTH HAZARDS

System and equipment selections shall be compatible with existing facilities and shall conform to Y-12 safety requirements. Use of the latest editions of applicable codes is required.

Standard health and safety procedures shall be established by the contractor for work at the project site, including a Site Specific Health and Safety Plan that meets all applicable DOE, Y-12, OSHA, and USEPA requirements. The plan shall detail a Site Health and Safety Officer and site organization, specify expected hazards, required training and medical surveillance, exposure monitoring, work zone establishment and safe working practices, protective clothing and equipment, contamination control, and emergency response.

5. SPILL PREVENTION AND CONTROL

The Spill Prevention Control and Countermeasures (SPCC) Plan for the Y-12 Plant² provides details concerning roles and responsibilities of employees.

Y-12 has a Spill Control Committee as required by Section 402 of the Clean Water Act. The committee is composed of representatives from all plant functions and is charged with the responsibility of development and oversight of the Spill Prevention Program. The number and type of spills and lessons learned are discussed each month during the Environmental Officers Meeting.

The Y-12 Spill Prevention Program requires that all possible precautions be taken to minimize the likelihood of a spill. Guidelines for design and construction of hazardous material storage tanks and secondary containment are specified in the MMES document *Design Standards for Hazardous/Toxic Waste and Material Storage Tanks, Dikes and Transfer Stations*, Y/TS-104.³

All containers over 5 gallons are required to be labeled with the appropriate Hazardous Identification Label (diamond) as identified in the National Fire Protection Association (NFPA) Code (NFPA-704).⁴

If a spill occurs at the work zones, all safe, practical methods should be used to prevent material from entering outfall pipelines, streams, ponds, or springs. Spills should be reported immediately per the procedure outlined in the Y-12 SPCC Plan. Spill response kits containing absorbent material will be provided at the site. Absorbent pillows, temporary earth dikes, or other means should be readily available on-site and employed as appropriate, without risking personnel safety. Materials spilled by contractor, if any, will be cleaned up daily, placed in appropriate containers, and disposed of in accordance with Y-12 Waste Operations Procedures through the Construction Engineer.

Provide the following information (if requested) when a spill occurs:

- a. Time
- b. Name and telephone number of person reporting spill
- c. Location
- d. Description of spill
- e. Quantity of spill
- f. Current action of spill
- g. Whether or not material has entered drain(s)

6. WATER QUALITY MONITORING

Water quality monitoring is an on-going activity as part of the NPDES permit.

7. GOOD HOUSEKEEPING PRACTICES

Good housekeeping practices will be observed by all personnel present inside or outside the project work zones at all times. Paper trash and refuse will be contained, collected, and disposed of at an appropriately permitted facility. No unpermitted waste water of any type will be discharged on-site. All rinse water containing additives of any kind (i.e., soap, degreasers, cleaning agents) will be contained, collected, and disposed of in accordance with the appropriate plant waste disposal procedure. Trucks hauling material on- and off-site will not be overfilled. Loose debris will be contained within the vehicles to prevent littering of highways and haul roads.

Appropriate precautions are to be taken to minimize discharge of fuel, oil, lubricants, grease, and other hydrocarbons.

8. INSPECTIONS AND ENVIRONMENTAL COMPLIANCE

Weekly site inspections during the construction activities will be made by the Construction Engineer to confirm compliance with all environmental regulations and policies, including those set forth in the BMP Plan. A written record, including the date and findings of the inspection and notification of the appropriate party, will be kept in the office of the Construction Engineer.

In addition, periodic site inspections will be made by the Health & Safety Division and/or Industrial Hygiene personnel to confirm compliance with all environmental regulations and policies, including those set forth in the BMP Plan. A written record, including the date and findings of the inspection and notification of the appropriate party, will be kept in the office of the Health & Safety Division or Industrial Hygiene office, respectively.

Items to be inspected include, but are not limited to, the following:

- General housekeeping on-site
- Spill prevention and control measures
- Evidence of leaking tanks or equipment
- Inspection of creek headwaters for oil sheen, debris, or other disturbance.

9. WASTE MANAGEMENT DETAILS

The Waste Management Plan (DOE/OR-1039&D2) details the waste management criteria for this project. Additional details are provided here for specific waste handling and management.

General Waste Details

All waste water that will be sent to Waste Treatment Operations (WTO) for treatment shall be pumped by MK-F through at least a 10-micron filter. Waste Transportation, Storage and Disposal (WTSD) will transport all waste. Waste water will be transported only after it has been sampled by WTSD Sampling personnel and the results of analysis have been received.

Each tank will have at least two UCN-2109 forms: one for the waste water, and one for the waste sediments. Additional UCN-2109 forms will be required for miscellaneous debris and decontamination and shower waste water. All UCN-2109 forms will be completed by MMES personnel.

Containers that are considered non-reusable, such as drums, must also be labeled with a container bar code and the UCN-2109 section of the bar code affixed to the UCN-2109 form.

Waste Water Details

D-13

Tank 2104-U. Waste water from 2104-U shall be transferred by MK-F to WTSD-provided tanker(s). This tanker will be located in the 90-day RCRA storage area. A UCN-2114A label will be attached to the tanker by the 90-day RCRA operator or alternate (MMES). The waste water will be transported in the tanker to the appropriate WTO waste water treatment facility by WTSD.

Decontamination waste water shall be stored in a polytank(s) supplied by WTSD and located in the temporary storage area. A UCN-2114A label will be attached to the polytank by the 90-day RCRA operator or alternate (MMES) the first day decon water is added to the polytank. The polytank(s) will be transported to the appropriate WTO waste water treatment facility by WTSD.

MK-F shall store shower waste water in a polytank provided by WTSD. A 2114B label shall be attached to the polytank by MK-F. WTSD will transport the waste water for treatment at the appropriate WTO waste water treatment facility.

Tank 2100-U. Waste water from 2100-U shall be transferred by MK-F to the WTSD-provided tanker(s). This tanker will be located in the 90-day RCRA storage area. A UCN-2114A label will be attached to the tanker by the 90-day RCRA operator or alternate (MMES). The waste water will be transported in the tanker to the appropriate WTO waste water treatment facility by WTSD.

Decontamination waste water shall be stored in a polytank(s) supplied by WTSD and located in the 90-day RCRA storage area. A UCN-2114A label will be attached to the polytank by the 90-day RCRA operator or alternate (MMES) the first day decon water is added to the polytank. The polytank(s) will be transported to the appropriate WTO waste water treatment facility by WTSD.

MK-F shall store shower waste water in a polytank provided by WTSD. A 2114B label shall be attached to the polytank by MK-F. WTSD will transport the waste water for treatment at the appropriate WTO waste water treatment facility.

Tank 2101-U. The oily phase and waste water removed from 2101-U shall be transferred by MK-F into WTSD-provided tuff tank(s). This tank will be located in the 90-day RCRA storage area. A UCN-2114A label will be attached to the tank by the 90-day RCRA operator or alternate (MMES). WTSD will transport the tuff tank to appropriate storage for later disposal at the Toxic Substances Control Act incinerator.

Decontamination waste water shall be stored in a polytank(s) supplied by WTSD and located in the 90-day RCRA storage area. A UCN-2114A label will be attached to the polytank by the 90-day RCRA operator or alternate (MMES) the first day decon water is added to the polytank. The polytank(s) will be transported to the appropriate WTO waste water treatment facility by WTSD.

MK-F shall store shower waste water in a polytank provided by WTSD. A UCN-2114B label shall be attached to the polytank by MK-F. WTSD will transport the waste water for treatment at the appropriate WTO waste water treatment facility.

Sediment Waste Details

Attachment 1 consist of Drum Management Plan flow diagrams to enhance the explanation of waste handling of the tank sediments. Each step is detailed as follows:

1. MK-F shall fill the drums 3/4 full with the sediments from the tank. The drum shall then be sealed with a drum lid and a plastic drum lid cover by MK-F personnel. For RCRA sediments, the 90-day RCRA operator or alternate (MMES) will then attach the UCN-2114A label. For non-RCRA sediments, MK-F shall attach the UCN-2114B label.
2. MK-F shall then reposition/transfer the drum to the diked storage area.
3. The drums should sit for approximately three days to allow liquids to separate from the sediments.
4. MK-F shall remove the drum lid and, using a drum pump, decant water from the sediments into a polytank provided by WTSD. The polytank will be labeled with a UCN-2114A label by the 90-day RCRA operator or alternate (MMES).
5. MK-F shall mix absorbent material to the sediments with a shovel until sediments are dry.
6. MK-F shall add the Condensation Pad and reseal the drum with the lid and plastic cover.
7. Allow drum to sit for approximately 3 or 4 days.
8. MMES CE will inspect a percentage of drums for dryness following guidelines in Inspection Plan (Y/EN-4788). The CE will be assisted by WTSD with this effort.
9. Upon successful inspection results, WTSD will transport drums to Treatment, Storage, Disposal facilities.

10. SECURITY


As the subject tanks for this project are located in the Protected Area of the Y-12 Facility, all personnel working at the site will have received the appropriate Security Clearances to allow entry into the Protected Area; or, if uncleared, they will enter the Protected Area accompanied by an approved escort.

11. REFERENCES

1. Martin Marietta Energy Systems, Inc., Environmental and Waste Management Policy, ESH-14, May 1985, 6 pp.
2. Martin Marietta Energy Systems, Inc., *Spill Prevention Control and Countermeasures (SPCC) Plan for the Y-12 Plant* (1990 Revision), 1990, 170 pp.
3. Martin Marietta Energy Systems, Inc., *Design Standards for Hazardous/Toxic Waste and Materials Storage Tanks, Dikes, and Transfer Stations*, Y/TS-104, 1985, 20 pp.
4. National Fire Protection Association, "Standard System for the Identification of the Fire Hazards of Material," NFPA_704, 1961.
5. Martin Marietta Energy Systems, Inc., "Remedial Action Work Plan: Interim Action for the Y-12 Plant Mercury Tanks", DOE/OR-1039&D2 92-225-161-46, 1992.

UEFPC RMPE Mercury Tank 2104-U


Drum Management Plan




**1. Fill drum 3/4 full with
sed. & seal (MK-F)
Label drum w/ 2114A
(MMES)**




**2. Transfer to
temporary
storage area
(MK-F)**




**3. Allow liquids to
separate from
sediments (3 days)**



**4. Decant water
from sediments
(MK-F)**




**5. Mix absorbal
to sediments
(MK-F)**




**6. Add Condensation
Pad and Reseal
(MK-F)**



7. Wait 3 or 4 days




**8. Inspect drum for
dryness (MMES)**



**9. Transport to
TSD
storage facility
(MMES)**


UEFPC RMPE Mercury Tank 2100-U

Drum Management Plan



UEFPC RMPE Mercury Tank 2101-U

Drum Management Plan



Appendix E

MODIFIED WASTE MANAGEMENT PLAN

Environmental Restoration Waste Management Plan

1. **Project Name:** Interim Action for the Y-12 Mercury Tanks
Revision No.: 2
Plant: Y-12
Date: February 1993
Organization: Y-12 Environmental Restoration
Subproject of: UEFPC Reduction of Mercury in Plant Effluent

2. **Responsible Project Manager:** Donna F. Bennett

3. **Expected Start/Completion Dates:** December 1992/April 1993

4. **Project Description (brief):** Contaminated sediment and water will be removed from 3 concrete tanks. The sediment will be dewatered and placed into long-term storage. The wastewater will be treated at a wastewater treatment facility operated by Y-12 Waste Treatment Operations (WTO). An oily phase will be placed into bulk storage by Y-12 Waste Transportation, Storage, and Disposal (WTSD) for later disposal.

5. **Project Participants (for waste management interface only):**
Waste Generation: Y-12 Environmental Restoration
Waste Handling: MK-Ferguson
Waste Transportation: Y-12 WTSD (Chuck Eblen)
Waste Treatment: Y-12 WTO (Angela Fleming)
Waste Storage: WTSD (Mary Wiginton)/K-25 Storage (Gary Conner)

6. **Waste Generation:**

Material	Type/Category	Volume	Destination	Possible Contaminants
shack	solid/clean	400 ft ³	landfill	none
pipes and valves	solid/TBD by waste characterization	100 ft ³	decontaminate at site, then to Y-12 scrap yard	
miscellaneous equipment	solid/clean	50 ft ³	TBD	
wastewater	liquid/mixed	13,750 gal	WETF	uranium, mercury, and PCB's <i>no PCB's</i> <i>CMS</i> <i>2-10-93</i>
oil	liquid/mixed	1,310 gal	store in OD-9 at Y-12	
sediments	solid/mixed	800 ft ³	K-25 storage	
decontamination fluid	liquid/mixed	500 gal	WETF	
contaminated protective clothing, debris, and equipment	solid/mixed	700 ft ³	K-25 storage	

Environmental Restoration Waste Management Plan

7. **Waste Analysis and Characterization:** Multiple grab samples were taken of the sediment and water, and these were analyzed for metals (the TCLP was used), volatiles, semi-volatiles, total Hg, PCBs, total U, and % U²³⁵. The results showed that the samples do not fail the TCLP for mercury, even though there are high levels of total mercury. Likewise, the sediment and water concentrations of PCBs fall within the range of 2-49 ppm, a level classified as "PCB detectable" and not subject to the storage requirements of TSCA. At the treatment facilities, treatment studies were performed. The results of these tests indicated no problems in the proper treatment of wastes.
8. **Waste Staging Area:** A staging area for filling polytanks, drums, or tankers will be set up within the work zone. Liquid containers will have adequate secondary containment provided, while waste drums will be placed on pallets with adequate aisle space to allow inspections. Additionally, containers for holding contaminated personnel protection equipment and miscellaneous debris will be staged in the work zone near the decontamination station. Containerized waste will be stored in a storage area prior to transporting to K-25.
9. **Transport Across Public Roads Required?** Yes. The transportation route will run from the intersection of Bear Creek Road and Highway 58, north to the intersection of Highway 95 and Highway 58, then west to Blair Road, and finally to the Portal 5 entrance to K-25. DOT regulations apply to packaging and marking of containers and placarding of vehicles.
10. **Waste Storage Requirements:**
 90-Day RCRA Storage Area: one such area at the site of each tank
 Responsible Organization: Y-12 ER/MK-F

 Permitted Storage: Waste Management Storage Area at K-25
 Responsible Organization: K-25 Waste Management
11. **Identification of Potential Treatment Options:**
 Location: Y-12 waste water treatment facilities
 Responsible Organization: Y-12 WTO
12. **Identification of Potential Disposal Options:**
 Location: K-25 TSCA Incinerator
 Responsible Organization: Y-12 WTSD/K-25 WMO
13. **Waste Minimization and Reduction Techniques To Be Implemented:**
 segregation - separate non-hazardous trash and debris from contaminated material
 compaction - compactible material will be reduced in volume as much as practical
 dewatering - to minimize the addition of absorbent material, sludge will be dewatered to a level acceptable by the storage facility

Environmental Restoration Waste Management Plan

14. **Additional Information:** WTO required that 10-micron filters be used to filter suspended solids from wastewater when pumping wastewater to transport vessels. Y-12 ER will establish waste stream profiles for all material removed during this project. Y-12 WTSD will coordinate disposal or storage and provide transportation of waste materials, including tankers or polytanks for handling liquid wastes. The Y-12 ER Waste Coordinator will coordinate WTSD support for this effort.

Approvals:**Signature:****Date:**Chris Smith2-10-93

Plant ER Waste Management

Plant Waste Management Division:

Angela P. Fleming2-11-93

Waste Treatment Operations

W. Deluis2-10-93

Waste Transportation, Storage, and Disposal

Larry D. Brenner02-15-93

K-25 Waste Storage

DISTRIBUTION

- | | | | |
|--------|--------------------|--------|------------------------------------|
| 1. | L. D. Bates | 24. | T. S. Newsome |
| 2. | D. T. Bell | 25. | D. E. Sparkman |
| 3-7. | D. F. Bennett | 26. | S. V. Thomas |
| 8. | K. D. Delius | 27. | R. R. Turner |
| 9. | M. F. P. DeLozier | 28. | T. L. Voskuil |
| 10. | B. Hallman | 29. | D. R. Watkins |
| 11. | P. J. Halsey | 30. | R. L. Whaley |
| 12. | R. M. Hill | 31. | R. K. White |
| 13-14. | A. K. Lee/DOE-OSTI | 32. | G. A. Yarborough |
| 15-18. | D. M. Matteo | 33. | Y-12 Technical Library |
| 19. | H. C. Newsome | 34-38. | ER Document Management Center |
| 20. | M. J. Norris | 39. | Y-12 ER Document Management Center |
| 21-22. | P. T. Owen | 40. | Y-12 Central Files |
| 23. | G. E. Rymer | 41. | Y-12 ER Program |
-
42. R. L. Carlson, Radian Corporation, 120 South Jefferson Circle, Oak Ridge, TN 37830
- 43-45. J. H. Darden, MK-Ferguson of Oak Ridge Company, P. O. Box 2001-9114, Oak Ridge, TN 37831
46. J. L. Howard, Department of Energy Oak Ridge Operations Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
- 47-56. S. L. Lankford, Department of Energy Oak Ridge Operations Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
- 57-58. R. L. Nace, Branch Chief, Nonenrichment Facilities, Oak Ridge Program Division, Office of Eastern Area Programs, Office of Environmental Restoration, EM-423, Trevion 2, U.S. Department of Energy, Washington, DC, 20585
59. D. W. Swindle, Radian Corporation, 120 South Jefferson Circle, Oak Ridge, TN 37830
- 60-61. H. M. Thron, Chief, Enrichment Facilities, Oak Ridge Program Division, Office of Eastern Area Programs, Office of Environmental Restoration, EM-423, Trevion 2, U.S. Department of Energy, Washington, DC, 20585

END

DATE

FILMED

3/15/94

