






AIM

Association for Information and Image Management


1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202





Centimeter



Inches



MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.



1 of 1

**Project Management Plan
for the
Idaho National Engineering Laboratory
Waste Isolation Pilot Plant
Experimental Test Program**

**M. J. Connolly
D. L. Sayer**

Published November 1993

**Idaho National Engineering Laboratory
EG&G Idaho, Inc.
Idaho Falls, Idaho 83415**


**Prepared for the
U.S. Department of Energy
Office of Environmental Restoration and Waste Management
Under DOE Idaho Operations Office
Contract DE-AC07-76ID01570**

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

**Project Management Plan
for the
Idaho National Engineering Laboratory
Waste Isolation Pilot Plant
Experimental Test Program**

Approved by:



T. L. Clements, Manager
TRU Waste Program Unit

ABSTRACT

The Idaho National Engineering Laboratory (INEL) Waste Isolation Pilot Plant (WIPP) provides support to the WIPP Project in achieving a final disposal decision for the WIPP. Physical, chemical, and radiological data on INEL retrievably-stored transuranic (TRU) waste will be collected to support the WIPP's compliance demonstration with 40 CFR 191, 40 CFR 264, and 40 CFR 268.

The INEL WETP is a joint program supported by EG&G Idaho, Inc. and Argonne National Laboratory-West (ANL-W). Funding for the INEL WETP is provided by the U.S. Department of Energy Albuquerque Operations Office (DOE-AL)/WIPP Project Integration Office (WPIO) and as a result, the program is required to meet Department of Energy Idaho Operations Office and WPIO Program requirements. The INEL WETP program is managed by the EG&G Idaho TRU Waste Programs Unit.

This plan documents the specific INEL WETP products, deliverable, and activities that will be completed to meet program objectives. Activities conducted at ANL-W in support of the INEL WETP are not addressed in this plan. Organization, work breakdown structure, management controls and reporting requirements, and change control process are described.

CONTENTS

ABSTRACT	iii
ACRONYMS	ix
1. INTRODUCTION	1
2. OBJECTIVES	2
3. ORGANIZATION, RESPONSIBILITIES, AND AUTHORITY	3
3.1 DOE-AL/WPIO	3
3.2 DOE-Idaho Operations Office	3
3.3 INEL WETP Site Project Office	4
3.4 Radioactive Waste Management Complex	4
3.5 EG&G Idaho Environmental Chemistry Laboratory	4
3.6 EG&G Idaho Engineering Research and Applications	4
3.7 EG&G Idaho Nuclear and Radiation Physics	4
3.8 DOE-Chicago Operations Office	5
3.9 ANL-W WETP Project Manager	5
4. SCOPE OF WORK	6
4.1 Operational Phase Waste Characterization	6
4.1.1 Drum Selection and Retrieval	6
4.1.2 Headspace/RTR/RA	6
4.1.3 Physics Evaluation	6
4.1.4 VOC Analysis	6
4.1.5 Gas Analysis	7
4.1.6 Reporting, Validation, and Documentation	7
4.2 VOC Transport Modeling	7
4.2.1 Drum Selection and Retrieval	7
4.2.2 Headspace/RTR/RA	7
4.2.3 Physics Evaluation	7
4.2.4 Transport	7

4.2.5	VOC Analysis	8
4.2.6	Gas Analysis	8
4.2.7	Reporting, Validation, and Documentation	8
4.2.8	Simulated Waste Drums	8
4.2.9	Permeation Study	8
4.2.10	Modeling	8
4.3	Waste Characterization Technology Developments	9
4.3.1	FT-IR	9
4.3.2	Digital Radiography	9
4.3.3	Solidified Waste Form Characterization	9
4.4	Project Management/SPO	10
4.4.1	Technical Management	10
4.4.2	Project Control	10
4.4.3	Facility Audits/QA/QC	10
4.4.4	Travel	10
4.4.5	Management Reserve	10
4.5	Deliverables	11
4.6	Requirements and Constraints	12
4.7	Assumptions	14
4.7.1	Operational Phase Waste Characterization	14
4.7.2	VOC Transport Modeling	14
4.7.3	Waste Characterization Technology Development	14
4.7.4	Project Management	14
4.8	Specifically Excluded Scope	15
4.8.1	Waste Matrix	15
4.8.2	Affected Scheduled Facility Projects	15
4.8.3	Boxed Waste	15
4.8.4	Earthen-Covered Storage	15
4.8.5	Waste Containers	15
5.	WORK BREAKDOWN STRUCTURE	16
6.	SCHEDULE	18
7.	LOGIC DIAGRAM	20
8.	PERFORMANCE CRITERIA	22

9. COST AND MANPOWER ESTIMATES	23
10. PROJECT FUNCTIONAL SUPPORT REQUIREMENTS	24
11. PROJECT MANAGEMENT, MEASUREMENTS, AND PLANNING AND CONTROL SYSTEMS	25
12. INFORMATION AND REPORTING	26
12.1 Reporting Requirements	26
12.2 WETP Weekly and Monthly Reports	26
12.3 Program Review	26
12.4 Formal and Informal Communications	26
13. SYSTEM ENGINEERING MANAGEMENT PLAN	27
14. CONFIGURATION MANAGEMENT	28
15. CONTINGENCY	29
16. QUALITY ASSURANCE	30
17. UTILITY SERVICES	31
18. DECISION RESPONSIBILITY MATRIX	32
19. ENVIRONMENTAL PLAN	33
20. HEALTH AND SAFETY PLAN	34
21. SECURITY PLAN	35
22. TECHNOLOGY TRANSFER	36
23. DATA QUALITY PLAN	37
24. ACQUISITION AND ASSISTANCE PLAN	38
25. TEST AND EVALUATION PLAN	39
26. REFERENCES	40

FIGURES

3-1. Organization responsibility chart	3
5-1. Work breakdown structure	17
6-1. INEL WETP schedule	19
7-1. INEL WETP logic diagram	21

TABLES

4-1. Operational phase waste characterization	11
4-2. VOC transport modeling	11
4-3. Waste characterization technology development	11
4-4. Program management	12
5-1. Work packages and associated costs	16

ACRONYMS

DS	activity data sheet
AL	Analytical Laboratory (ANL-W)
ANL-W	Argonne National Laboratory-W
ASME	American Society of Mechanical Engineers
C&S	certified & segregated
CCB	Change Control Board
CFR	Code of Federal Regulations
DOE	U.S. Department of Energy
DOE-AL	Department of Energy, Albuquerque Operations Office
DOE-CH	Department of Energy, Chicago Operations Office
DOE-HQ	Department of Energy Headquarters
DOE-ID	Department of Energy, Idaho Operations Office
DVF	Drum Venting Facility
ECL	EG&G Idaho Environmental Chemistry Laboratory
EDF	Engineering Design File
EPA	U.S. Environmental Protection Agency
ERA	EG&G Idaho Engineering Research and Applications
ER&WM	Environmental Restoration & Waste Management
FT-IR	Fourier Transform Infrared Spectroscopy
FY	fiscal year
GC	gas chromatograph(y)
HFEF	Hot Fuel Examination Facility
IDC	item description code
INEL	Idaho National Engineering Laboratory
IRC	Idaho National Engineering Laboratory Research Center
LDR	land disposal restriction
MS	mass spectroscopy
NDA	nondestructive assay
NDE	nondestructive examination
NMD	No-Migration Determination
NMVP	No-Migration Variance Petition
NQA	Nuclear Quality Assurance
PA	Performance Assessment
PAN	Passive Active Neutron
PD	Project Directive
PDP	Performance Demonstration Program
PMP	Project Management Plan
QA	quality assurance
QAPjP	Quality Assurance Project Plan
QAPP	Quality Assurance Program Plan
QC	quality control
QPP	Quality Program Plan
RA	radioassay
RCRA	Resource Conservation and Recovery Act
RTR	real-time radiography

RWMC	Radioactive Waste Management Complex
SARP	Safety Analysis Report for Packaging
SPO	INEL Site Project Office
SQAO	Site Quality Assurance Officer
SWEPP	Stored Waste Examination Pilot Plant
TDD	Task Description Documentation
TRU	transuranic
TRUPACT-II	Transuranic Package Transporter-II
VOC	volatile organic compound
WAC	Waste Acceptance Criteria
WACCC	Waste Acceptance Criteria Certification Committee
WAP	Waste Analysis Plan
WBS	Work Breakdown Structure
WCC	Waste Characterization Chamber
WETP	WIPP Experimental Test Program
WIPP	Waste Isolation Pilot Plant
WPIO	WIPP Project Integration Office
WWCP	WIPP Waste Characterization Program Plan

Project Management Plan for the Idaho National Engineering Laboratory Waste Isolation Pilot Plant Experimental Test Program

1. INTRODUCTION

EG&G Idaho, Inc. and Argonne National Laboratory-West (ANL-W) are participating in the Idaho National Engineering Laboratory's (INEL's) Waste Isolation Pilot Plant (WIPP) Experimental Test Program (WETP). The purpose of the INEL WETP is to provide chemical, physical, and radiochemical data on transuranic (TRU) waste to be stored at WIPP. The waste characterization data collected will be used to support the WIPP Performance Assessment (PA), development of the disposal No-Migration Variance Petition (NMVP), and to support the WIPP disposal decision. The PA is an analysis required by the Code of Federal Regulations (CFR), Title 40, Part 191 (40 CFR 191), which identifies the processes and events that may affect the disposal system (WIPP) and examines the effects of those processes and events on the performance of WIPP. A NMVP is required for the WIPP by 40 CFR 268 in order to dispose of land disposal restriction (LDR) mixed TRU waste in WIPP. It is anticipated that the detailed Resource Conservation and Recovery Act (RCRA) waste characterization data of all INEL retrievably-stored TRU waste to be stored in WIPP will be required for the NMVP. Waste characterization requirements for PA and RCRA may not necessarily be identical. Waste characterization requirements for the PA will be defined by Sandia National Laboratories. The requirements for RCRA are defined in 40 CFR 268, WIPP RCRA Part B Application Waste Analysis Plan (WAP), and WIPP Waste Characterization Program Plan (WWCP).

This Project Management Plan (PMP) addresses only the characterization of the contact handled (CH) TRU waste at the INEL. This document will address all work in which EG&G Idaho is responsible concerning the INEL WETP. Even though EG&G Idaho has no responsibility for the work that ANL-W is performing, EG&G Idaho will keep a current status and provide a project coordination effort with ANL-W to ensure that the INEL, as a whole, is effectively and efficiently completing the requirements for WETP.

The INEL WETP requires the coordinated efforts of numerous State and Federal agencies, U.S. Department of Energy (DOE) offices, and DOE contractors. In addition, it requires the coordinated efforts of many individuals of many disciplines including: management, engineers, scientists, statisticians, health physics personnel, and technicians. EG&G Idaho is responsible for providing coordination between the INEL WETP and all external parties. Funding for the INEL WETP is provided by the Department of Energy (DOE)-Albuquerque Operations Office (DOE-AL)/WIPP Project Integration Office (WPIO).

2. OBJECTIVES

The primary goal of WETP is to support the efforts of DOE in achieving a final disposal decision for WIPP. The INEL WETP has several projects with separate objectives that focus on this goal.

1. The objective of Operational Phase Waste Characterization is to collect waste characterization data of known and defensible quality on a statistically significant fraction of the readily retrieved stored TRU waste. These data will be used to support the disposal NMVP, development of the final WIPP RCRA Part B Application, and other DOE needs.
2. The objective of volatile organic compound (VOC) Transport Modeling is to collect sufficient data on drum headspace VOCs to enable DOE to define drum headspace representativeness as required in the WIPP No-Migration Determination (NMD). It is expected that this definition will demonstrate the measurement of drum headspace VOCs as a viable waste characterization tool. It is assumed that the proposed simulated waste experiments, actual TRU waste sampling, and VOC Transport Modeling will provide sufficient data. It is anticipated that these experiments and modeling will ultimately reduce the cost of TRU waste characterization by reducing the amount of required sampling and analysis.
3. The objectives of waste characterization technology developments are to enable the collection of waste characterization data of known quality and to develop techniques that improve the efficiency and reduce the cost associated with TRU waste characterization.

3. ORGANIZATION, RESPONSIBILITIES, AND AUTHORITY

The INEL WETP organizational structure showing functional responsibilities, level of authority, and lines of communication for all activities associated with the WETP at the INEL is shown in Figure 3-1.

3.1 DOE-AL/WPIO

The WPIO is responsible for approving and managing all activities related to the WETP. The WPIO reviews and concurs on all proposed experimental and supporting waste characterization activities to ensure that all regulatory and programmatic requirements are met. The WPIO is responsible for ensuring that all waste characterization data received at the WIPP are reviewed and validated, and that all records pertaining to waste characterization and the experimental program are managed and controlled according to the requirements of the Quality Assurance Program Plan (QAPP).

3.2 DOE-Idaho Operations Office

The Department of Energy Idaho Operations Office (DOE-ID) is responsible for providing an interface between the operating contractor (EG&G Idaho), WPIO, the WIPP Waste Acceptance Criteria Certification Committee (WACCC) Chairperson, and Department of Energy Headquarters (DOE-HQ) to resolve any problems that can affect the quality of the program.




Figure 3-1. Organization responsibility chart.

DOE-ID is also responsible for reviewing and approving the EG&G Idaho WETP Program Quality Assurance Project Plans (QAPjPs) and their revisions. They are also responsible for ensuring that the requirements of the QAPjPs are in compliance with all DOE orders and that the resources and funding are available to accomplish this program.

3.3 INEL WETP Site Project Office

The Site Projection Office (SPO) is responsible for all operational aspects of the INEL WETP. The SPO provides a central location for the control and distribution of data generated for the WETP. The SPO consists of the Site Project Manager, the Site Quality Assurance Officer (SQAQO), the Site Data Validation Officer, and the Site Document Control Office. The INEL QAPjP and WWCP QAPjP^{1,2} provide details of SPO activities and personnel responsibilities.

3.4 Radioactive Waste Management Complex

The Radioactive Waste Management Complex (RWMC) contains two of the facilities that support the INEL WETP. The Stored Waste Examination Pilot Plant (SWEPP) and the Drum Venting Facility (DVF). The SWEPP facilities is where the Passive Active Neutron (PAN), radioassay (RA), real-time radiography (RTR), the gamma scan analyses and the Transuranic Package Transporter-II (TRUPACT-II) loading activities are conducted. The venting of drums and headspace gas sampling (pre-filter and post-filter) are conducted in the DVF. All activities conducted in support of the WETP are described in the RWMC QAPjP³ and WWCP QAPjP.²

3.5 EG&G Idaho Environmental Chemistry Laboratory

The Environmental Chemistry Laboratory (ECL) is responsible for the determination of selected VOCs contained in headspace gas samples taken from waste containers and bins. The ECL also supports sampling of bin headspace gas, conducts flammability testing, and assists in developing sampling techniques as required by WETP.

3.6 EG&G Idaho Engineering Research and Applications

The EG&G Idaho Engineering Research and Applications (ERA) Department is responsible for providing the technical support necessary for the VOC Transport Modeling, the Carbon Corrosion Filter Study, sampling and analytical methods development, the Fourier Transform Infrared (FT-IR) spectroscopy feasibility study, and RTR developments.

3.7 EG&G Idaho Nuclear and Radiation Physics

The EG&G Idaho Nuclear and Radiation Physics Unit is responsible for providing technical support necessary for conducting the nondestructive assay physics evaluation program as described in the WWCP QAPjP.

3.8 DOE-Chicago Operations Office

The Department of Energy Chicago Operations Office (DOE-CH) is responsible for providing an interface between the operating contractor (ANL-W), WPIO, the WIPP WACCC Chairperson, and DOE-HQ to resolve any problem that can affect the quality of the program.

DOE-CH is also responsible for reviewing and approving the ANL-W WETP Program QAPjPs and their revisions. They are also responsible for ensuring that the requirements of the QAPjPs are in compliance with DOE orders and that the resources and funding are available to accomplish this program.

3.9 ANL-W WETP Project Manager

The ANL-W WETP Project Manager is responsible for all operational aspects of the INEL WETP Program conducted at ANL-W and shall oversee the implementation of the ANL-W QAPjPs at each of the ANL-W facilities [Hot Fuel Examination Facility (HFEF) and Analytical Laboratory (AL)]. Establish and maintain coordination with other WETP management (i.e., INEL SPO, DOE-ID, and DOE-AL/WPIO), to ensure accurate and complete implementation of the WETP requirements.

The ANL-W has two facilities that participate in the WETP Program. The HFEF conducts TRUPACT-II loading operations, drum and inner layer of confinement gas sampling, solidified waste sampling, and general waste examination. The AL performs gas (e.g., hydrogen and methane) analyses of headspace samples.

4. SCOPE OF WORK

This section provides a description of all activities identified to accomplish the stated objectives. The Work Breakdown Structure (WBS) for this project is provided in Section 5 of this PMP.

4.1 Operational Phase Waste Characterization

The Operational Phase Waste Characterization will provide limited characterization data on 340 drums selected from the Certified and Segregated (C&S) building. The characterization will include the nondestructive examination (NDE)/nondestructive assay (NDA), headspace gas sampling of drums at the SWEPP Facility, VOC analysis at the ECL, hydrogen analysis at the AL, and final data reporting at the SPO.

4.1.1 Drum Selection and Retrieval

This activity involves the selection and retrieval of TRU waste from the SWEPP C&S building. Selection is based on waste form [e.g., Item Description Code (IDC) or TRUPACT-II Content Code] and is described in Engineering Design Files (EDFs) that are generated by the TRU Waste Programs Unit. The drums will be retrieved in accordance to existing detailed operating procedures (DOPs) at the RWMC.

4.1.2 Headspace/RTR/RA

This activity includes the RWMC support for the NDE/NDA and headspace gas sampling of approximately 340 drums at SWEPP. NDE/NDA will include RTR and RA as required by the INEL WWCP QAPjP. Based on previous program examination results, it is expected that a portion of these drums will not be acceptable for shipment to WIPP. Headspace gas samples will be collected at the SWEPP or DVF and transported to the ECL. Reports detailing the results of RTR/RA will be sent to the SPO.

4.1.3 Physics Evaluation

This task supports development of integrated NDA methodologies, collection and review of gamma data, review of RTR data, review of PAN data, and determination of assay uncertainty. Activities also include Monte Carlo Neutron Photon simulations of PAN system response and development of NDA total error analysis. This evaluation will be completed in a minimum of 10% of all drums characterized.

4.1.4 VOC Analysis

This task includes the ECL activities required to support the preparation and evaluation of headspace gas samples for VOCs. Reports documenting the VOC analysis results will be submitted to the SPO. The ECL will participate in the WIPP Performance Demonstration Program (PDP) and maintain certification for VOC analysis. All activities will be conducted in accordance with the ECL QAPjP and the INEL WWCP QAPjP.

4.1.5 Gas Analysis

This activity includes the AL support for the preparation and analysis of headspace gas samples for hydrogen. Reports documenting the hydrogen analyses will be submitted to the SPO. The AL will participate in the WIPP PDP and maintain certification. All activities will be conducted in accordance with the AL QAPjP and the INEL WWCP QAPjP.

4.1.6 Reporting, Validation, and Documentation

The SPO will continue development and maintain approval status of documentation required to implement the Operational Phase Waste Characterization Program. The SPO is also responsible for generating individual drum data reports and subsequent transmittal to WPIO.

4.2 VOC Transport Modeling

VOC Transport Modeling will provide sufficient data to enable DOE to define VOC drum headspace representativeness. Data needed for this demonstration will come from laboratory-scale simulated waste experiments, VOC transport models, actual drum headspace and inner layer of confinement sampling, and transport modeling. A series of simulated waste drum experiments under different conditions and transport modeling will be performed. Sixty-six drums of actual TRU waste will be sampled and transport models will be developed to support this demonstration. All results will be documented in EDFs and Technical Reports.

4.2.1 Drum Selection and Retrieval

This activity involves the selection and retrieval of TRU waste from the C&S Building. The selection is based on waste type and is described in EDFs generated by the ERA. Drums will be retrieved in accordance to existing DOPs at the RWMC.

4.2.2 Headspace/RTR/RA

Same requirements as identified in Section 4.1.2. All containers selected for VOC Transport Modeling must be acceptable for TRUPACT-II transport to ANL-W. Containers that do not meet this requirement will be utilized in support of Operational Phase Waste Characterization.

4.2.3 Physics Evaluation

Activities and requirements for this task are the same as in Section 4.1.3.

4.2.4 Transport

This activity supports the transport of the waste containers between the RWMC and ANL-W. The TRUPACT-II shipping container will be utilized for all shipments.

4.2.5 VOC Analysis

Activities and requirements for this task are the same as in Section 4.1.4.

4.2.6 Gas Analysis

Activities and requirements for this task are the same as in Section 4.1.5.

4.2.7 Reporting, Validation, and Documentation

Activities and requirements for this task are the same as in Section 4.1.6. The SPO will transmit flammable VOC data and hydrogen data to the TRUPACT-II Transportation Certification Official in support of shipments between the RWMC and HFEF. The SPO will generate and send reports to the Chemistry and Engineering Group for use in VOC Transport Modeling.

4.2.8 Simulated Waste Drums

This task includes all simulated waste drum experiments and related activities performed by the Chemistry and Engineering Group at the Idaho National Engineering Laboratory Research Center (IRC). Quasi-steady state simulated waste drum experiments will be conducted using simulated IDC 003, sludge. VOC specific concentrations will be monitored for 12–16 weeks in multiple locations within four simulated drums. Data will be used to validate the VOC Transport Modeling. Experimental details and results will be documented in EG&G Idaho Technical Reports.

4.2.9 Permeation Study

This task includes all permeation related experiments and related activities performed by the Chemistry and Engineering Group at the IRC. Permeation measurements will be determined on select VOCs using both polyvinyl chloride and low-density polyethylene. Permeabilities as a function of concentration will be determined. Permeability data will be used in VOC transport models. Experimental details and results will be documented in EG&G Idaho Technical Reports.

4.2.10 Modeling

This task includes all modeling activities performed by the Chemistry and Engineering Group related to the ability to predict VOC transport within actual and simulated waste drums. Quasi-steady state VOC transport model will be developed utilizing simulated waste drum permeation data. This model will be adopted to predict VOC transport within actual waste drums. Actual and simulated waste drum data and modeling will be used to help define drum headspace representativeness. Actual drum sampling plans, VOC transport modeling, and drum headspace representativeness will be documented in EDFs, Technical Reports, or Position Papers, as appropriate.

4.4 Project Management/SPO

This activity provides for the INEL WETP coordination, technical direction, project control, quality assurance (QA) and quality control (QC), document control, report generation (weekly, monthly, ad hoc), and the QAPP required facility audits.

4.4.1 Technical Management

This activity provides the technical management and coordination for the work being conducted to support the WETP. It involves oversight and technical direction of activities that are being conducted at EG&G Idaho and ANL-W. Technical direction and oversight are also provided to subcontractors for the development of sludge sampling methods, analytical methods development, and QAPP revisions.

4.4.2 Project Control

This activity provides for the project administration services, cost, and schedule control. The support and input to the WIPP weekly reports, integrated monthly reports, mid-year and year-end reviews. Monthly Operation Review Meetings, program scheduling, resource loading and financial exercises, CR/PIP, Change Control Board (CCB), and activity data sheet (ADS) development.

4.4.3 Facility Audits/QA/QC

This task provides for the QA/QC of the WETP and the establishment of the SPO and associated functions. QA/QC activities will be conducted in accordance to American Society of Mechanical Engineers (ASME) Nuclear Quality Assurance (NQA-1), Element 3, the WIPP QAPP, Quality Program Plan (QPP)-400, and the INEL QAPjP. QCs for this project are required for both field and laboratory activities. Control of these activities shall be in compliance with ASME NQA-1, Elements 9 and 11. QC checks and their frequencies for various field operations and laboratory activities shall be specifically addressed in facility procedures.

The QAPP for the WETP requires that the participants' SQA/O conduct two facility audits per year. In addition, WIPP-WACCC is to conduct an annual audit of each participants' facility. This task provides for these activities.

4.4.4 Travel

This task provides for the travel required to provide the technical coordination, project control, project cost, and schedule input required to support WPIO.

4.4.5 Management Reserve

There are no funds to ensure continued project progress while new fiscal year (FY) funding is being allocated or to provide funding for unexpected and unplanned changes in task that may occur, which are not of sufficient magnitude to require WPIO CCB action.

4.5 Deliverables

The following deliverables have been identified for FY-1993.

Table 4-1. Operational phase waste characterization.

Task	Due date
Complete RTR enhancements	04/01/93
Characterization and reporting of 255 drums	09/30/94
Fabrication of two calibration drums	06/01/94
Complete gamma measurements and physics evaluation 10% of all drums	09/30/94
Transport 20 sludge drums between ANL-W and RWMC	09/30/94
Complete two facility audits	08/31/94

Table 4-2. VOC transport modeling.

Task	Due date
Complete simulated waste experiments	01/31/94
Issue simulated waste drum modeling report	04/01/94
Complete polymer solubility study	11/30/94
Issue actual waste drum modeling report	09/30/94
Prepare (RTR/RA) and transport 66 drums for VOC Transport Modeling	09/30/94

Table 4-3. Waste characterization technology development.

Task	Due date
Complete development of FT-IR System	01/31/93
Complete FT-IR field study at ANL-W	07/01/94
Issue FT-IR Field Study Report	08/15/94
Issue draft TRU Waste Characterization QAPP	03/04/94

Table 4-4. Program management.

Task
Provide weekly, monthly, and mid-year and ad-hoc reporting
Provide project coordination and technical support.

4.6 Requirements and Constraints

This PMP is based upon the following items:

1. All work will be completed in accordance with applicable Federal, State, DOE-HQ/DOE-ID; and EG&G Idaho laws, regulations, and procedures. These include, but are not limited to:
 - 40 CFR 191.3 (1990), Requirements of the Conditional NMD for the Test Phase⁴
 - RCRA EPA SW-846
 - QAPP, Revision 1 for the WETP
 - WIPP Waste Acceptance Criteria (WAC) document⁵
 - TRUPACT-II Safety Analysis Report for Packaging (SARP)⁶
 - Requirements imposed by the WAP in the WIPP RCRA Part B Permit Application⁷ that was submitted to the New Mexico Environmental Department under 40 CFR Parts 264 and 265 (governing the operation of the WIPP as a treatment, storage, or disposal facility for hazardous waste)
 - INEL WETP Project Directives (PDs)
 - INEL QAPjPs for RWMC, ECL, INEL SPO, ANL-W HFEF, and ANL-W Laboratory
 - EG&G Idaho *Company Procedures Manual*
 - Waste Management Department PDs
 - TRUPACT-II Certificate of Compliance 9218
 - DOE Order 5820.2A, "Transuranic Waste Storage Treatment and Disposal"

- **Environmental Restoration and Waste Management Department *Training Program Manual***
 - **QPP-400, Quality Program Plan for the Transuranic Waste Programs Unit**
 - **EG&G Idaho *Safety Manual***
 - **EG&G Idaho *Radiological Controls Manual***
2. **All reports will be sent to WPIO.**
 3. **All reports will be on a drum basis and will be in summary format.**
 4. **Both pre-filter and post-filter samples will be collected at SWEPP.**
 5. **SWEPP will process 20% more drums for the VOC Transport Modeling than specified in EDF Number RWMC-576.**
 6. **Two TRUPACT-II trailers and six TRUPACT-II containers will be available at INEL.**
 7. **Waste Type II and III drums will be repackaged into new 55-gal drums.**
 8. **Samples collected at the HFEF will be analyzed for VOCs and hydrogen.**
 9. **HFEF will send samples to ANL-W/AL on a weekly basis.**
 10. **ANL-W/AL will send samples to EG&G Idaho ECL within 14 days of validated time of sample receipt.**
 11. **AL turnaround time will be 28 days for samples collected at HFEF.**
 12. **AL turnaround time will be 21 days for samples collected at SWEPP.**
 13. **Samples collected at SWEPP will be sent to ECL for transfer to ANL-W.**
 14. **All laboratory reports will be in summary format.**
 15. **ANL-W/AL and EG&G ECL required to perform all QA/QC activities as specified in the latest approved WIPP QAPP (QAPP, Revision 1).**
 16. **Waste selected for the VOC Transport Modeling must comply with the TRUPACT-II payload requirements.**
 17. **Work performed in support of the INEL WETP must conform to the applicable facility operational safety requirements and environmental permit limitations.**

4.7 Assumptions

4.7.1 Operational Phase Waste Characterization

- WPIO approves WWCP QAPjP as submitted
- Drum headspace gas sampling, RTR, and RA 15 drums biweekly
- All C&S building drummed TRU inventory available
- ANL-W WCC available for sludge coring and sampling 06/01/94.

4.7.2 VOC Transport Modeling

- No Sandia National Laboratories Bin Test requirements will be implemented
- WCC will not be available until 12/01/93
- Waste Type I drums will be overpacked into standard waste boxes after sampling
- Waste Type II and III sampling will required utilization of the WCC
- Additional program requirements and QA/QC requirements will be specified in the QAPP for the WETP.

4.7.3 Waste Characterization Technology Development

- ANL-W is responsible for WCC sludge sampling design requirements
- Full EPA SW-846 cross validation not required for evaluation of fingerprinting methods development
- TRU Waste Characterization Program Plan not required for initial development of TRU QAPP
- Completion of FT-IR field study assumes ANL-W completes all 44 drums of Type II/III waste required for VOC Transport Modeling before 07/01/94
- Completion of RTR enhancement task assumes RWMC/SWEPP has engineering support required to complete installation of new hardware.

4.7.4 Project Management

- WPIO will require monthly Earned Value reporting
- WPIO will require mid-year and year-end project reviews

- WPIO will require ad-hoc reporting as needed.

4.8 Specifically Excluded Scope

The following work has been excluded from the cost and schedule estimate for this project.

4.8.1 Waste Matrix

Manipulation of the waste matrix will not be performed at the RWMC.

4.8.2 Affected Scheduled Facility Projects

Activities that will affect scheduled facility projects (e.g., Line-Item Construction or environmental restoration) will be evaluated for programmatic impacts.

4.8.3 Boxed Waste

Boxed waste at the RWMC will not be used to support the Bin Loading Operations.

4.8.4 Earthen-Covered Storage

Waste in earthen-covered storage at the RWMC will not be retrieved for use in the WETP.

4.8.5 Waste Containers

Waste containers cannot be opened and inspected at the RWMC until the Waste Characterization Facility is online.

5. WORK BREAKDOWN STRUCTURE

The WBS (Figure 5-1) identifies the activities associated with the performance of the project. Included in this diagram are the cost estimates (e.g., RTR/RA at SWEPP and VOC analysis at ECL) and title for each major task and associated activities. Because similar activities are associated with multiple tasks, work packages are generated based on similar activities and not tasks.

Work packages and associated costs for these activities are as follows:

Table 5-1. Work packages and associated costs.

Title	Funds (\$K)
Drum examination and retrieval	1,373
Evolved VOC transport modeling—WIPP	236
WETP-ECL	1,259
Waste Characterization Technology Development	782
SPO	1,128

Work Breakdown Structure





Figure 5-1. Work breakdown structure.

6. SCHEDULE

The schedule for this project is shown as Figure 6-1. The schedule is at the activity level for each subtask with the capability of rolling up to major tasks such as Bin Loading, VOC Transport Modeling, Operational Phase Waste Characterization, and Waste Characterization Technology. Upon approval of this PMP, these schedules will become the baseline schedule. Project progress will be measured by comparing the progress to date (maintained on a current or working schedule) with the estimated progress.

INEL WIPP Experimental Test Program FY-94




R83 1623

Figure 6-1. INEL WETP schedule.

7. LOGIC DIAGRAM

The schedule shown in Figure 7-1 shows the relationship between activities for the overall project and tasks. This schedule shows the interconnections and constraints between activities and task.

INEL WIPP Experimental Test Program FY-94



R93 1623

Figure 7-1. INEL WETP logic diagram.

8. PERFORMANCE CRITERIA

Detailed performance criteria is established in the EG&G Idaho WIPP planning packages Task Description Documents (TDD) and work packages, and the WIPP Project Integration Office Integrated Project Management System document. Some of the criteria contained in these documents are listed below.

- EG&G Idaho is to provide the interface and coordination of the WETP at INEL
- EG&G Idaho will provide technical support for the WIPP Program and the INEL facilities that support WETP
- The INEL WETP Program will develop the WIPP QAPP and revision
- Sampling methodology and procedures will be developed under the guidance of INEL WETP
- INEL WETP will provide project office support for Level II data validation of the experimental test data, program document control, and QA/QC as required by the WIPP QAPP
- Laboratory certification and examination capabilities will be maintained to support the WETP
- The program will ensure that certification and transportation capabilities are maintained at RWMC.

9. COST AND MANPOWER ESTIMATES

The EG&G Idaho total WIPP related budget for FY-1994 is \$4,668M. This is comprised of \$3,568K FY-1994 Budget Authorization and \$1,100K FY-1993 carryover. \$166K is to be identified as Capital Equipment (CE) and \$0 for General Plant Projects. Manpower for FY-1994 is 36.5 full-time equivalents composed of 32.5 contractor personnel and 4.0 subcontract personnel. The estimated budget for FY-1995 is \$4,542K, which is comprised of \$4,467K Operating Funds and \$75K of CE.

Costs and resources have been applied against the tasks identified in the project schedule baseline (see Section 7). Earned value reporting will be conducted in accordance with EG&G Idaho ER&WM Department and DOE-AL/WPIO requirements.

10. PROJECT FUNCTIONAL SUPPORT REQUIREMENTS

The DOE-ID provides coordination, communication, and support as directed by DOE-HQ between DOE-AL and EG&G Idaho WETP. Technical support to the WIPP Program and the INEL facilities that support the INEL WETP is provided by the SPO.

The specific function and authority of key individuals involved in the INEL WETP are described in the INEL, RWMC, ECL, ANL-W/HFEF, and ANL-W/AL QAPjPs and the INEL WETP PDs.

11. PROJECT MANAGEMENT, MEASUREMENTS, AND PLANNING AND CONTROL SYSTEMS

The INEL WETP will operate in accordance with the intent of DOE Order 4700.1, "Project Management System" and N4700.5, "Project Control System Guidelines" as implemented by EG&G Idaho *Company Procedures Manual*, Section 20. Appropriate management and control systems will be implemented for each WBS work element. The INEL WETP Project Manager has the authority and responsibility to develop and maintain management planning, measurement and control criteria, and applicable procedures.

The PMP is the administrative baseline document for the INEL WETP and is modified only through the Change Control process. Technical baselines, WBS, costs, schedules, performance measurements, Change Control process, and management control system are put in place by the PMP, ADS, Task Description Documentations, and work packages. General project management responsibilities are defined for the INEL WETP in the INEL, RWMC ECL, ANL-W/HFEF, and ANL-W/AL QAPjPs, and WETP PDs.

An approved financial plan, which authorizes funds for the EG&G Idaho WETP Program must be in place before the initiation of any work. Work packages must be in place and approved by DOE-ID and the INEL WETP Project Manager before beginning any work. Monitoring of the INEL WETP work packages will be done using the following tools and processes.

- Cost and planning system labor hours and nonlabor hours distribution report to document actual hours and material dollars charged weekly
- Projected and expended cost comparison curves to display work packages cost-to-schedule performance
- Weekly monitoring of actual cost and understanding commitments
- Monthly status of work packages and WBS activities to show progress to completion.

Change control for baseline (cost, scope, and schedule) within the INEL WETP Program is provided by means of a CCB, which has been established by the INEL Waste Management Operations Program Management Plan, DOE-ID-10332. The purpose of the CCB is to control change to the INEL WETP baseline (customer-directed and/or agreed-upon changes to the project effort), document internal changes to the performance measurement baseline, and prohibit retroactive changes to records pertaining to work performed.

All INEL WETP activities will comply with pertinent regulatory, environmental, health and safety, security, and QA requirements. Compliance will be based on DOE orders, DOE directives, and internal policies and procedures.

Operations to be conducted at any INEL facility will be conducted in accordance to the site-specific operating requirements of the facility at which the operations are being conducted.

Any exception to the use of the project management system will be identified elsewhere in the PMP, including special requirements, if such exception applies to a given section or element of this plan.

12. INFORMATION AND REPORTING

12.1 Reporting Requirements

The WETP will operate in accordance with the intent of DOE Order 1332.1A, "Uniform Reporting System"; EG&G Idaho *Resource Manual*, Section 10, "Documentation System"; WIPP QAPP, Section 8, "Data Reduction, Validation, and Reporting"; INEL QAPjP, Section 8, "Data Reduction, Validation, and Reporting", and Section 14, "Quality Assurance Reports to Management"; and WIPP Experimental Bin Test Program, Section 2.2, "Variance and Non-Conformance Reporting." These documents control processing of status reports, internal and formal reports, program reviews, and formal and informal communications.

12.2 WETP Weekly and Monthly Reports

The WETP has additional reporting requirements to effectively monitor and document programmatic activities. Monthly reporting will take place at the Technical Description Document level providing status relative to established project cost, schedule, and technical baseline. Cost or schedule variance reports of $\pm 10\%$ and $\pm \$50K$ for cumulative totals will require analysis of cause, impact, and corrective action.

Formal weekly reports will be transmitted to WPIO through DOE-ID. Contents will include weekly accomplishments, drum and bin status, non-INEL support requirements, and scheduled meetings.

Reporting requirements will be included in the work package with functional support staff from other organizations with the Company.

12.3 Program Review

In addition to the reporting documentation delineated above, WETP will conduct mid-year and year-end program reviews for WPIO. Program reviews are required to address: (a) goals established and goals accomplished, (b) detailed status and results of work completed, (c) specific plans for future work and/or goals, (d) updated resource and schedule projections, (e) variance analysis for the project baseline (cost, schedule, and technical progress), and (f) issues/concerns.

12.4 Formal and Informal Communications

Formal and informal communications are encouraged between the INEL WETP and performing organizations to discuss issues and promote technical progress. All formal correspondence shall be directed between the WETP Site Project Office Project Manager and performing organizations.

Formal correspondence between the INEL WETP and DOE-AL/WPIO shall be through DOE-ID unless otherwise directed by DOE-ID. Formal correspondence shall be conducted by transmitting formal letters to DOE-ID with draft letters attached for their use in transmitting to DOE-AL/WPIO.

13. SYSTEM ENGINEERING MANAGEMENT PLAN

No formal systems engineering is planned for the INEL WETP. Informal systems engineering will be employed on a case-by-case basis as the need arises. All tasks of the INEL WETP shall be evaluated for potential application of system engineering techniques and practices in accordance with DOE Order 4700, "Project Management System." The extent to which systems engineering will be utilized depends on the complexity of the task, consequences of failure to meet project objectives, and the consequences of failure.

14. CONFIGURATION MANAGEMENT

Configuration Management for the INEL WETP will be implemented in accordance with EG&G Procedure 2.20, "Design Process and Requirements," 2.21, "Document Control," 20.23, "Configuration Management," the WIPP QAPP, the INEL QAPjP and the Waste Management Facility Configuration Management Plan to ensure that all facility documentation is properly maintained, and controlled.

15. CONTINGENCY

Contingency funds for the INEL WETP will be held by the INEL SPO. This contingency will be used for FY prefinancing and unplanned work package task changes which are either caused by changes in scope or program direction and which do not exceed the dollar amount at which a CCB is to be created for the WPIO for review and approval. There are no contingency funds identified for FY-1994.

16. QUALITY ASSURANCE

All INEL WETP activities will be conducted according to prescribed quality standards. An effective quality assurance program will be implemented and maintained, consistent with EG&G Idaho *Quality Manual*, DOE Order 5700.6C on quality assurance, American National Standards Institute/ASME, (NQA-1), EPA, WIPP QAPP, INEL QAPjPs, WETP PDs, and QPP-400.

17. UTILITY SERVICES

Not applicable to this project.

18. DECISION RESPONSIBILITY MATRIX

All requisite information is provided in Section 3 of this PMP; WIPP QAPP; INEL, RWMC, and ECL QAPjPs; WIPP WETP PDs; and the TRU Waste Programs QPP-400.

19. ENVIRONMENTAL PLAN

Each participating facility is required to maintain compliance with all applicable environmental regulations. Maintenance of facility compliance is not funded by this project.

20. HEALTH AND SAFETY PLAN

A key responsibility of all WIPP Experimental Test Program staff is compliance with all environmental, safety, and health (ES&H) requirements. All activities shall address ES&H considerations; and plans shall be developed that allow for preparation, review, and approval of ES&H documents, including, but not limited to, environmental checklists, environmental assessments, unreviewed safety questions, safety analysis revision, RCRA evaluations and permits, and national emission standards for hazardous air pollutants documentation.

All activities of the INEL WETP will adhere to the EG&G Idaho *Safety Manual*, the RWMC Safety Analysis Report, and will be in accordance with DOE Order 5481.1B.

21. SECURITY PLAN

All INEL WETP activities will be conducted in accordance with INEL security requirements. Security arrangements for personnel access will meet all applicable security requirements of the EG&G Idaho *Safeguards and Security Manual*. Work conducted at the RWMC and the ECL will be in accordance to the facility's security plan.

At any other facility where work is to be performed, security shall follow the plan that is current for that facility. Where no such plan exists, or does not cover the specifics of the work to be performed, a Facility Security Plan will be written and issued before starting the work in accordance to the EG&G Idaho *Safeguards and Security Manual*.

22. TECHNOLOGY TRANSFER

Applicable topics for technology transfer include FT-IR, RTR enhancements, and Physics evaluations. This information will be transferred between participants in the program, other DOE sites, and private industry. These topics will be documented and retained in the WETP Project Office files.

23. DATA QUALITY PLAN

Data quality will be in accordance to the WETP QAPP, INEL QAPjP, and PD. It will be monitored by the SPO Data Quality personnel.

24. ACQUISITION AND ASSISTANCE PLAN

This will be performed in accordance with EG&G Idaho *Quality Manual*.

25. TEST AND EVALUATION PLAN

Testing and evaluation plan are discussed in the INEL QAPjPs EDFs and other EG&G Idaho documentation as needed.

26. REFERENCES

1. D. Sayer, EG&G Idaho, Inc., "INEL Site Project Office Quality Assurance Project Plan for the Waste Isolation Pilot Plant Experimental Test Program," EGG-WM-9526 6,20 91.
2. A. Hayes, EG&G Idaho, Inc., "Quality Assurance Project Plan for the INEL WIPP Waste Characterization Program," EGG-WM-10667.
3. D. Sayer, EG&G Idaho, Inc., "Radioactive Waste Management Complex Quality Assurance Project Plan for the Waste Isolation Pilot Plant Experimental Test Program," EGG-WM-9527.
4. U.S. Environmental Protection Agency, 1990, "Conditional No-Migration Determination for the Department of Energy Waste Isolation Pilot Plant (WIPP)," Title 55, Federal Register, No. 47700 (55 FR 4700), November 14, 1990.
5. U.S. Department of Energy, "Waste Acceptance Criteria for the Waste Isolation Pilot Plant," DOE/WIPP-069, Revision 4.
6. Nuclear Packaging, Inc., "Safety Analysis Report for the TRUPACT-II Shipping Package, TRUPACT-II SAR."
7. U.S. Department of Energy, "Resource Conservation and Recovery Act, Part B Permit Application," DOE/WIPP 91-005.

DATE

FILMED

8/25/94

END

