

LA-UR-18-20733

Approved for public release; distribution is unlimited.

Title: LANL: Weapons Infrastructure Briefing to Naval Reactors, July 18, 2017

Author(s): Chadwick, Frances

Intended for: Distribution of presentation materials to participants

Issued: 2018-02-01

Disclaimer:

Los Alamos National Laboratory, an affirmative action/equal opportunity employer, is operated by the Los Alamos National Security, LLC for the National Nuclear Security Administration of the U.S. Department of Energy under contract DE-AC52-06NA25396. By approving this article, the publisher recognizes that the U.S. Government retains nonexclusive, royalty-free license to publish or reproduce the published form of this contribution, or to allow others to do so, for U.S. Government purposes. Los Alamos National Laboratory requests that the publisher identify this article as work performed under the auspices of the U.S. Department of Energy. Los Alamos National Laboratory strongly supports academic freedom and a researcher's right to publish; as an institution, however, the Laboratory does not endorse the viewpoint of a publication or guarantee its technical correctness.

LANL: Weapons Infrastructure

Frances Chadwick

Program Director, Weapons Infrastructure,
PADWP


Briefing to Naval Reactors

July 18, 2017




The laboratory comprises various “Technical Areas” spread across mesas of volcanic rock in the Jemez Mountains

Site Map by LOB Condition



LOB Condition by RPV



Adequate Substandard Inadequate

The Laboratory infrastructure supports hundreds of high hazard, complex operations daily

- ~ 40 square miles
- 49 technical areas
- ~ 1,000 buildings with 8.7M sq. feet
 - 18 nuclear facilities
 - 117 radiological facilities
 - 200+ high explosive facilities
 - 40% are 40+ years old
- 268 miles of roads
- RPV of \$14B

LANL is comparable in size to DC



LANL's unique science and engineering infrastructure is critical to delivering on our mission



Metropolis Center for Modeling & Simulation



High Explosive laboratories



Los Alamos Neutron Science Center



Plutonium Processing Facility



Chemistry and Metallurgy Building



Dual Axis Radiographic Hydrotest Facility



SIGMA Building



Supercomputing Center




Chemistry & Metallurgy Research Replacement (RLUOB)

LANL FY17 Budget & Workforce


FY17 LANL Budget
Authority: \$2.5B

NNSA: 76% of
LANL budget

All in \$M




Laboratory Workforce snapshot



Infrastructure
investment =
significant and
critical part of our
scope

Direct-Funded Infrastructure Accounts

Infrastructure & Safety, CBI & Line Items - FY16 BA (\$M)



LANL Org Chart

Director's Office



Charlie McMillan
Director



Rick Kacich
Deputy Director



Dave Lyons
Executive Director

Principal Associate Directors (PADs)



Alan Bishop

Science, Technology, and Engineering



Bob Webster

Weapons Programs



Terry Wallace

Global Security



Craig Leasure

Operations and Business



Larry Simmons

Capital Projects

Associate Directors (ADs)



Nan Sauer
Chemistry, Life, & Earth Sciences



Steve Girrens
Engineering Sciences



Mary Hockaday
Experimental Physical Sciences



John Sarrao
Theory, Simulation, & Computation



Jeff Yarbrough
Plutonium Science and Manufacturing



John Benner
Weapons Engineering & Experiments



Michael Bernardin
Weapons Physics



Nancy Jo Nicholas
Threat Identification and Response



Carolyn Zerkle
Business Innovation



Michael Brandt
Environment, Safety, & Health



Cheryl Cabbil
Nuclear & High Hazard Operations



Mike Lansing
Security, Safeguards, & Emergency Response



Randy Erickson
Environmental Programs



Kim Cassara
Project Management

Direct Infr \$
managed here

Indirect Infr \$
managed here

Line Items
executed here

Weapons Infrastructure Program Office

Blue = not a direct report



Weapons Programs

Bob Webster

Frances Chadwick
Program Director

Judy Eglin
ADCLES Facilities/CMR

Deb Lewis
Recapitalization, CBI
ADW Facilities, Planning

Rae Anne Tate
Maintenance, D&D, Data Analysis
ADEPS/LANSCE Facilities

Angie Thomas
CHAMP, ADE Facilities

Vicente Quintana
Recapitalization,
Data Analysis & Support

Jayson Blanchard
ADPSM/TA-55 Facilities

Bob Putnam
Line Item Construction,
PADWP

Bill Schwettmann
RLWTF, LLW, TLW

Tri Tran
Executive Advisor, PADWP

Jeanette Gray
Administrative Support


Project Controls &
Project Management:
Karen Borovina
Bethany Boumann

CFO: Jeremy Valdez
Elena Wright

The Laboratory's infrastructure relies on both Direct and Indirect funding


- Integration of both Direct and Indirect dollars leverages maximum infrastructure benefit with available funding
- Significant Indirect dollars have been invested (even during periods of declining budgets) over the past 10 years, totaling approximately \$285M
- Direct dollars are matched with Indirect investments, creating measurable progress

FY2016 Infrastructure Budgets ~\$675M




Site Support Indirect Budget Commitment to Infrastructure Recapitalization and Deferred Maintenance (DM) Reduction

10 Yr. Site Support Reinvestment Funding (\$/Yr.)



The Laboratory arrested the growth of DM in FY2012, and has 4 years of continuing DM decline

NA-50's Operating, Maintenance & Recapitalization funding is critical to the execution of the mission



Deferred Maintenance = \$458M


Investing in maintenance and DM buy-down



Recapitalizing, consolidating, and modernizing existing facilities and equipment



Operating experimental facilities in support of stockpile mission



60 year old Omega Bridge

Increasing investment in utilities and site support infrastructure



60 year old fire station at TA-16






TA-18 D&D



Eliminating beyond-service facilities and preparing for disposition

Planning for the future



Los Alamos is currently executing several concurrent Line Item projects

Big focus on Pu future
and associated waste



Transuranic
Waste Facility
(TWF)



Low-Level
Liquid Waste
(LLW), to be
followed by
TLW (Tru
Liquid Waste)



TA-55
Reinvestment
Project for
PF-4 (TRPII)



Uninterruptible Power Supply Building

U.S. DEPARTMENT OF
ENERGY | Energy Efficiency &
Renewable Energy

Energy Savings
Performance
Contracts (ESPCs)

Working on an ESPC Steam
Plant replacement


Chemistry and Metallurgy
Research Replacement
Project (CMRR) & Modules



Maintenance @ LANL

- Maintain >1,000 buildings
- Maintain utility systems (all indirect-funded)
 - 26 miles of 115 kV lines
 - 113 miles of 13.2 kV lines
 - 58 miles of gas lines
 - 90 miles of water lines
- Almost 1,000 craft employees
- 45,000 training plans
- Use Asset Suite/CMMS
- Implementing BUILDER at LANL, 100% of condition assessments complete
- Nov 2016: LANL hosted a 2-day workshop on interface between various site systems and BUILDER
- LANL hosted 2 annual maintenance workshops, LLNL just hosted a third.

*LANL Maintenance averages around 4,000 work packages per month.
~45% preventive, 55% corrective, ~1/3 low hazard, ~2/3 high-hazard*



Green	Total number of Completed Work Packages
Blue	Total number of Completed Expedited Work Packages

“Mobile Work Package” Initiative, supported by NA-50



Converts paper-based procedures into all-electronic process for planning, approving, executing and archiving work orders.
 ➡ *Improved workforce productivity and data quality.*

NA-50 is helping us to address D&D needs


Recently hosted EM to visit high-risk sites



TA-03-0016 Ion Beam



TA-16-0280 Complex




TA-41-0004 Ice House




NA-50 visit to TA-18, Nov 2016
(TA-18 = criticality testing site)

D&D effort funded by both
Indirect & Direct



We are executing a CHAMP Pilot Project at LANL



The main air handling unit system has not been modified or replaced since initial construction. The building is currently heated and ventilated only; there is no cooling to the building.

Current Building Issues/Challenges:

- Temporary evaporative cooling utilized in the summer results in corrosion of parts & equipment
- System does not meet needs to maintain tight temperature requirements for the machines, requiring machine operators to frequently recalibrate equipment.
- System is old and not energy efficient, resulting in added expense run and maintain it

TA-22-0052 (Shops Bldg)

Constructed: 1954

MDI: 3.56

LOB: Adequate

HVAC issues result in periodic down time and programmatic delays

Custom engineered air dispersion systems (DuctSox) will be installed in the shop area where ducting currently does not exist. This will be the first installation of this product at LANL.



Advantages of CHAMP Process:

- A-E contract structure is more efficient and cost effective, enabling us to get more “bang for the buck”
- Program is designed not just to replace in kind, but to upgrade and modernize equipment to meet current needs
- Pilot program is allowing LANL to try a more streamlined design review process
- New A-E firm with different experience compels LANL to consider design and construction methods and products we might otherwise not consider

Facility Improvements:

- New HVAC system will enable tight temperature controls for equipment and more comfortable working conditions for employees
- DuctSox air dispersion system is much quicker and more cost effective to install than traditional ducting, and allows for easier and cheaper cleaning
- Building Automation System will provide controls tied to the existing network
- “Night setback” in the office areas will allow for reduced energy consumption during off hours

G2 = Main Tool for Program Management

Financial Reporting:

Direct actual costs (fiscal year cumulative-to-date) and fully-burdened commitments (rolling cumulative balance) are uploaded monthly.

Provided at a WBS level that correlates to groups of working facilities (i.e. PF-4, CMR, DARHT) for Operations & Maintenance, and down to an individual project level for Recap/CBI Projects.

Provided down to elements of direct costs (i.e. Direct Labor & Fringe, Travel, Materials & Supplies, Subcontracts, Overhead, etc.)

Facility Maintenance differentiated between Maintenance Management, Preventative, & Corrective.

Indirect actual costs (fiscal year cumulative-to-date) are uploaded monthly.


Facility Operations Provided at a WBS level that correlates to Operations, Utilities, Leases/Rents, ESH&Q, and Waste Management.

Facility Maintenance differentiated between Maintenance Management, Preventative, & Corrective Maintenance.

Milestone Reporting:

Schedule/Performance Updates:


- Once a Recap project is identified for funding, LANL will create the schedule baseline in G2 using the standard milestone template provided by the NA-50 PMP.
- Once project status has begun for a project, the updates are required until the last milestone is completed or the project is cancelled.
- Updates are due every month by the 10th, reporting for the previous month.
- Updates include providing current information for the task scheduled dates and the task status. Scheduled dates can be changed through a baseline change request, or marked complete. The task status consists of a concise statement providing current project accomplishments and/or concerns relating to the project.



Type	Document Date	Name	Title	Created By	OUO	Modified	Modified By
		FY2015 ATA	FY2015 ATA	Tyson C. Deschamp		6/18/2014 11:04 AM	Tyson C. Deschamp
		March - Custom Reports	March - Custom Reports	Ogle, Greg A.		3/29/2016 1:00 PM	Ogle, Greg A.
		Monthly Performance Reports	Monthly Performance Reports	Tyson C. Deschamp		8/14/2015 8:27 AM	Tyson C. Deschamp
		PE Program Documents	PE Program Documents	Kotas, William A.		7/30/2015 5:56 PM	Kotas, William A.
		Recorded Trainings	Recorded Trainings	Alexander R. Reed		7/18/2016 10:44 AM	Alexander R. Reed
		Training Videos	Training Videos	Alma R. Contreras		7/28/2016 3:31 PM	Alma R. Contreras
	9/30/2016	NA-50 PMP - 2016	NA-50 PMP - 2016	Tyson C. Deschamp	No	10/3/2016 8:17 AM	Tyson C. Deschamp
	9/30/2015	NA-50 PMP - 2015	NA-50 PMP - 2015	Tyson C. Deschamp	No	10/1/2015 8:15 AM	Tyson C. Deschamp
	5/27/2015	SMP Approach Document	SMP Approach Document	Tyson C. Deschamp	No	5/28/2015 10:45 AM	Tyson C. Deschamp
	9/30/2014	NA-00 PMP - 1.0	NA-00 Program Management Plan (PMP) - September 2014	Tyson C. Deschamp	No	10/10/2014 3:22 PM	Tyson C. Deschamp
	12/19/2013	Sheely Delegation. 12 19 13 PDF	Program Description Approval Delegation	Tyson C. Deschamp	No	12/19/2013 3:17 PM	Tyson C. Deschamp


MDI: Future Investments are centered on facilities with a high Mission Dependency Index

MDI approach should help validate decision-making; working on phase 2 to improve cross-site comparisons



Los Alamos hosted first “Deep Dive” in November 2016

- Review of all Laboratory capabilities and how infrastructure supports them
- Captures infrastructure gaps, risks, and investment strategies
- Comprehensive look at future needs and options



Safety, Infrastructure & Operations is one of the most important programs at LANL, and is foundational for our mission success

- Good communication between site and NA-50
- Appreciate clear guidance, direction and support (PMP, Programming...)
- Work closely with Los Alamos Field Office to successfully track and implement NA-50 initiatives and goals
- MDI capabilities and scoring need to evolve
- G2 implementation hasn't been perfect, but we're getting better at it!
- BUILDER implementation going well; incorporating utilities will be a challenge. Working on the functionality assessment portion.

“Safe, reliable and modern infrastructure at the NNSA’s national laboratories and production plants is absolutely essential to the accomplishment of our vital national security missions...[There is] no obstacle that poses a bigger risk to the long-term success of the nuclear mission than this aging infrastructure.”

Lt. Gen. Frank G. Klotz, Sept 2016, HASC Hearing on Infrastructure