

MASTER


000-4661-1

F I N A L R E P O R T

Cost Effective Solar Hot  
Water System  
For  
ECONO-TRAVEL MOTOR HOTEL

Located At  
  
WOODBIDGE, VA.

Prepared For  
  
THE DEPARTMENT OF ENERGY  
  
GRANT NO. EM-78-G-02-4661



Submitted By  
  
Allen Management Company  
  
Prepared By  
  
SOLAR SYSTEMS OF VIRGINIA, INC.  
Hampton, Va.

November, 1978

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

## **DISCLAIMER**

**This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.**

## **DISCLAIMER**

**Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.**

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor United States Energy Research and Development Administration, nor any of their employees, nor any of their contractors, sub-contractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product or process disclosed or represents that its use would not infringe privately owned rights.

## SUMMARY

This paper gives the final report of a cost effective solar hot water heating system installed on the Econo-Travel Motor Hotel at 13317 Gordon Boulevard, Woodbridge, Virginia. The description of the system along with the final breakdown, performance data and payback time are given. The payback time for the installed system will be approximately four (4) years instead of the 7.2 years estimated for the proposal. The additional savings is due to the reduction in the peak demand charge since the electric hot water heaters are not required to operate at the same time each morning as the dryers used for the laundry. As called for in the proposal to DOE, the success of the system will be determined by the reduction in the utility cost and reduced use of our fossil fuels. The results shown in the hotel's monthly electricity bills indicate that this goal has been accomplished.

## INTRODUCTION

This final report gives the initial performance data of the solar hot water heating system now in operation and installed with a grant under DOE's hotel/motel solar demonstration program dated May 12, 1977. The hotel has two levels with flat roofs which make for ease of proper orientation of collectors to obtain maximum insulation. A total of 1536 square feet of collector area will supply heat to the 2400 gallon preheat tanks. Additional roof reinforcements for

these retrofit systems were not required. The collector supports were designed to withstand 100 miles per hour (25psf) wind loads and a 20 psf dead load. The desired percentage of hot water heating for use in the rooms and laundry was 71 percent. A savings of approximately \$4,482.00 per year was calculated based on \$.04 per KWH to give a 7.2 year payback time on the system which cost \$32,300.00 to install. The cost of the system was underestimated by approximately \$6,000.00.

#### DESIGN FEATURES

The system is broken down into two (2) separate systems since the 60 unit hotel is located in two separate buildings. One containing the standard 48 unit Econo-Travel Motor Hotel and the other is a 12 unit two level detached building. The solar system for the 12 unit building which does not contain a laundry was sized for 15 gallons of 130°F hot water use per day. This volume is the amount measured at the 24 unit addition located in Hampton, Virginia. A volume of approximately 30 gallons was measured at the same site after a laundry was installed. This volume is used to size all systems under the DOE grant program.

The large system is designed to preheat and store the domestic hot water in a separate tank before it enters the electric hot water heaters. The water enters this tank at the bottom before it flows from the top of the tank and then to the backup electric heaters. While heat is being collected, a

water pump forces the water from the bottom of the tank to the tube side of the shell and tube heat exchangers before it is pumped to the side near the top of 60" diameter and 16 foot tall tank. This vertical tank is used to obtain as much stratification as possible which increases the efficiency of the system. A third pipe from the top of the tank to the backup heater also increases the efficiency. If the same pipe were used to supply hot water to the backup heater as well as to the heat exchanger, early morning lower temperature water would be coming out of the heat exchanger than from the hot water stored at the top of the tank. Although this operational feature resulted in a higher installed cost for SSV, the additional savings was believed to justify the cost. (See Figure 1)

Another pump is placed on the shell side of the heat exchanger to force water through the collectors and then back to the heat exchanger. The heat is transferred from the solar fluid to the domestic water at this heat exchanger. The solar fluid is water and 40% propylene glycol solution which flows through the collector tubes (.5 inch O.D. with .035 inch wall thickness). The collectors facing due South are tilted at 30 degrees to obtain maximum insolation during the summer months when the motels are full. (See Figure 2). Final assembly of the solar collectors are made on the flat roofs of motels to reduce the amount of framing materials and perimeter of the collectors. One collector on the roof is eight feet high and 32 or 48 feet long. The non-selective aluminum absorber plate consists of a tube-double fin extruded shape

formed in a serpentine pattern. The plates are fabricated in 4 by 8 foot panels for ease of handling. The backside of the collector is supported on 5/8 inch exterior grade plywood with 6 mil polyethylene used to seal the backside of the collector. The topside of the collector is double glazed with premium grade .040 inch Sun-lite as the outer surface and one mil Teflon film as the second cover. (See Figure 3).

The tank insulation is six inches of fiberglass with exterior aluminum foil attached to prevent moisture in the insulation. The insulated tank is then enclosed in a building with exterior paneling painted to blend with the color of the hotel.

The small system is very similar to the large one but contains only 128 square feet of collector area and 200 gallons of preheat hot water storage. The collectors are identical to the ones used in the other system. The preheat tank (30 inches in diameter and 60 inches tall) was placed in the mechanical room near the two (2) electrical backup heaters. The system design and operation is identical to the large system.

#### INSTALLATION EXPERIENCE

Solar Systems of Virginia, Incorporated, was fortunate to have installed a similar but smaller system on a hotel addition at the Hampton site in August 1977. A detail drawing of this system and the collector assembly was made to

plan the installation. Many discussions were made with the technician to make the field installation easier. A problem encountered with the retrofit system that did not exist with the prototype system was the cost and time required to build an enclosure around the storage tank. This building caused cost overruns which were not included in the initial cost estimate.

The major problem encountered during the installation of the retrofit system was the condition of the roof. The prototype system at Hampton, Virginia was on a building with a new roof but the existing roofs were far from being new. Rain water stayed on the roof of the 48 unit building during the entire installation of the collectors which caused delay and additional time to get the work completed. A contract was signed on January 2, 1978 to have the baseplate installed which is normally a one week effort. The contractor completed the job on May 16, 1978.

All pumps, heat exchanger and the controls are operating as designed. The controls have caused minor problems at this site when the lighting ran into the building. The differential temperature controller in the large system along with five air conditioning units were damaged. The damaged controller was discovered when the hotel ran out of hot water after two nights and one and half days of cloudy weather. This gave an indication of the number of days of storage of solar hot water during the summer.

The supplier of the heat exchanger ran a computer program

---

to size the most cost effective unit with an approach temperature of 15°F. The threaded connections on the tank have presented problems because the threads were not properly cleaned after galvanizing or damaged during handling. No problems have been encountered with the Woodbridge code requirements. The use of the non-toxic propylene glycol was sufficient for the city inspectors. Building and plumbing permits were required to install the system.

#### PERFORMANCE DATA

The owners of the hotel and Solar Systems of Virginia are satisfied with the performance of the systems. After initial checkout of the systems, the systems went into operation on June 17, 1978. The system was checked for leaks and then all lines were insulated. The temperature of the water/40% propylene glycol solution out of the collectors is 100°F to 170°F depending on the storage tank temperature. The pressure drop through the entire collector piping system is 15 psi.

The performance data is shown in Table I. The first electricity bill to reflect the reduction in total cost is July. A comparison to last July (1977) indicates a savings of approximately \$1,300. A reduction in KWH used of approximately 30,000 KWH and a reduction in peak demand by 60 KW. The results are not consistent which makes it difficult to determine the annual savings of the system. The payback time is impossible to determine until more months of operation are recorded.

### COST SUMMARY

The cost comparison is shown in Table II. The estimated cost is the same as shown in the cost proposal of the grant application. The overhead and labor was very difficult to determine since detailed cost records were not kept during the installation of the solar system. Solar System of Va, Inc. had five (5) grants installations at the same time. The overhead was estimated from operating cost during the months of January thru June of 1978 as shown in Table III. Two projects were being installed during these months.

The total estimated cost of the system was \$32,370.. The actual system installed cost is \$41,542.00 which resulted in a loss of \$5,848.70.

### CONCLUSION

This report has presented a cost effective solar heating system at an installed cost of \$32,300. This is accomplished by (1) collector design to match the hot water needs, (2) system sized to meet the hot water needs during the summer months, and (3) maximum system performance when the system reduces the peake demand charge.




FIGURE - 1    HOTEL PIPING SCHEMATIC  
( SYSTEM FOR 48 UNIT HOTEL )

MAX. INSOLATION  
STU/EA/HR

EFFECT OF TILT ANGLE  
ON INSOLATION  
(40°N LATITUDE)




FIGURE 2 - COLLECTOR TILT




FIGURE - 3  
COLLECTOR DETAILS  
NO SCALE

# WOODBIDGE SOLAR SYSTEM

## PERFORMANCE DATA

TABLE 1

1 9 7 7				1 9 7 8			
MONTHS	KWH USED	DEMAND CHARGE KW	TOTAL COST	KWH USED	KW DEMAND CHARGE	TOTAL COST	
JANUARY	N/A	N/A	N/A	87350	228	\$ 3,881	
FEBRUARY	N/A	N/A	N/A	91380	260	4,270	
MARCH	N/A	N/A	N/A	82340	254	4,035	
APRIL	N/A	N/A	N/A	41530	178	2,214	
MAY	38070	164	\$ 2,571	35360	145	1,845	
JUNE	44780	166	2,459	38200	130	2,188	
JULY	65590	173	3,321	34360	113	2,075*	
AUGUST	61490	166	3,097	46060	120	2,536	
SEPTEMBER	48220	166	2,675	42520	120	2,442	
OCTOBER	41152	149	1,989	28960	136	1,574	
NOVEMBER	44610	181	2,246				
DECEMBER	60660	200	2,812				

\*SOLAR SYSTEM INSTALLED

TABLE II

## COST COMPARISON

	ESTIMATED	ACTUAL
<u>MATERIALS:</u>		
Collectors	5,180	7,042
Tanks/Foundation	3,250	4,067
Pumps	750	658
Heat Exchanger	1,950	866
Controller	50	100
Insulation	600	640
Wood for Support	300	957
Miscellaneous	<u>1,000</u>	<u>7,803</u>
Sub-Total	13,080	22,133
10% Overhead	1,300	
<u>LABOR:</u>		
Collector Installation	3,200	2,900
Collector Supports	3,200	1,970
Pipe Installaion	<u>4,800</u>	<u>2,695</u>
Sub-Total	11,200	7,565
10% Overhead	<u>1,120</u>	
Sub-Total	26,700	29,698
<u>GENERAL EXPENSE:</u>	2,670	11,844
TOTAL COST	29,370	
PROFIT	<u>3,000</u>	
TOTAL	<u><u>32,370</u></u>	<u><u>41,542</u></u>

SOLAR SYSTEMS OF VA., INC.

TABLE FII  
COST SUMMARY FOR  
WOODBIDGE PROJECT

A. COLLECTOR ARRAY:

1. MATERIALS:

Panel Extrusion	\$	870
Paint & Primer		45
Insulation		533
Teflon		750
Aluminum Teflon Frames		285
Aluminum Perimeter Frames		273
Aluminum Angles		225
Silicone Caulking		120
Screws		165
Sun-lite Glazing		768
Aluminum Flat Bar		60

TOTAL MATERIALS

\$ 4,094

2. LABOR:

Panel Fabrication	120 hours
Teflon Frames	180 "
Collector Frames	48 "
Roof Assembly	180 "
TOTAL	528 hours

Labor Cost @ \$5.50/hr.

\$ 2,900

TOTAL COLLECTOR ARRAY

\$ 6,994

B. SUPPORTS FOR COLLECTORS:

1. MATERIALS:

Baseplate w/copper cover (Subcontract)	\$	2,918
Wood Frames		957
Nails		30

TOTAL MATERIALS

\$ 3,905

B. SUPPORTS FOR COLLECTORS: Continued  
2. LABOR:

Collector Supports = 264 Hours

264 hrs. @ \$5.50/hr. \$ 1,970

TOTAL LABOR \$ 1,970

TOTAL COLLECTOR SUPPORT \$ 5,875

C. PIPING/FITTINGS:

Materials \$ 4,268

Labor - 250hrs. @ \$5.50 1,375

TOTAL COST \$ 7,661

D. INSULATION:

Materials \$ 640

Labor - 72 hrs. @ \$5.50 396

TOTAL COST \$ 1,036

E. EQUIPMENT:

Pumps \$ 658

Heat Exchangers 866

Expansion Tanks 40

Valves/Gauges 1,500

Air Vents 42

Air Separators 44

Anti-Freeze 135

Tempering Valves 140

Check Valves 100

Zone Valves 72

TOTAL COST \$ 4,097

F. CONTROLS:

Controllers w/wire \$ 100

Wiring - 12 hrs @ \$5.50 66

\$ 166

G. ELECTRICAL:

Breakers, Relays, etc. \$ 200

G. Electrical: Continued	200
Wiring - 48hrs. @ \$5.50	\$ <u>264</u>
TOTAL COST	\$ 464

H. TANK/INSULATION:

1. MATERIALS

Concrete	\$ 135
Re-Bar	50
Tanks	3,570
Crane	150
Insulation (6" Fiberglass)	150
Barracade	<u>12</u>

TOTAL COST	\$ 4,067
------------	----------

2. LABOR:

48 hours @ \$5.50	\$ <u>264</u>
-------------------	---------------

TOTAL COST FOR TANK	\$ 4,331
---------------------	----------

I. TANK HOUSE:

1. MATERIALS

Wood	\$ 1,177
Nails	30
Paint	<u>55</u>

TOTAL MATERIAL	\$ 1,262
----------------	----------

2. LABOR

60 hours @ \$5.50	\$ <u>330</u>
-------------------	---------------

TOTAL COST FOR HOUSE	\$ 1,922
----------------------	----------

TOTAL MATERIAL COST	\$ 26,526
---------------------	-----------

TOTAL LABOR COST	<u>9,913</u>
------------------	--------------

TOTAL	\$ 36,439
-------	-----------

# OVERHEAD

Two (2) projects were worked during January, February and March. Tanke 1/2 of total overhead as part of Woodbridge Project.

January	\$ 5,500.30
February	4,196.61
March	<u>6,758.49</u>
Total	\$ 12,755.40
1/2 for Woodbridge	6,377.70
1/2 Expense for April, May, & June	2,466.00
Administrative (Eng., Permits, etc.)	<u>3,000.00</u>
TOTAL OVERHEAD	\$ 11,843.70
TOTAL COST	\$ 41,872.00