
Evaluation of Nuclear-Facility Decommissioning Projects

Project Summary Report
Elk River Reactor

Prepared by R. L. Miller, J. A. Adams

UNC Nuclear Industries

Prepared for
U.S. Nuclear Regulatory
Commission

DO NOT MICROFILM
COVER

MASTER

DO NOT MICROFILM
COVER

NOTICE

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, or any of their employees, makes any warranty, expressed or implied, or assumes any legal liability of responsibility for any third party's use, or the results of such use, of any information, apparatus, product or process disclosed in this report, or represents that its use by such third party would not infringe privately owned rights.

Availability of Reference Materials Cited in NRC Publications

Most documents cited in NRC publications will be available from one of the following sources:

1. The NRC Public Document Room, 1717 H Street, N.W.
Washington, DC 20555
2. The NRC/GPO Sales Program, U.S. Nuclear Regulatory Commission,
Washington, DC 20555
3. The National Technical Information Service, Springfield, VA 22161

Although the listing that follows represents the majority of documents cited in NRC publications, it is not intended to be exhaustive.

Referenced documents available for inspection and copying for a fee from the NRC Public Document Room include NRC correspondence and internal NRC memoranda; NRC Office of Inspection and Enforcement bulletins, circulars, information notices, inspection and investigation notices; Licensee Event Reports; vendor reports and correspondence; Commission papers; and applicant and licensee documents and correspondence.

The following documents in the NUREG series are available for purchase from the NRC/GPO Sales Program: formal NRC staff and contractor reports, NRC-sponsored conference proceedings, and NRC booklets and brochures. Also available are Regulatory Guides, NRC regulations in the *Code of Federal Regulations*, and *Nuclear Regulatory Commission Issuances*.

Documents available from the National Technical Information Service include NUREG series reports and technical reports prepared by other federal agencies and reports prepared by the Atomic Energy Commission, forerunner agency to the Nuclear Regulatory Commission.

Documents available from public and special technical libraries include all open literature items, such as books, journal and periodical articles, and transactions. *Federal Register* notices, federal and state legislation, and congressional reports can usually be obtained from these libraries.

Documents such as theses, dissertations, foreign reports and translations, and non-NRC conference proceedings are available for purchase from the organization sponsoring the publication cited.

Single copies of NRC draft reports are available free upon written request to the Division of Technical Information and Document Control, U.S. Nuclear Regulatory Commission, Washington, DC 20555.

Copies of industry codes and standards used in a substantive manner in the NRC regulatory process are maintained at the NRC Library, 7920 Norfolk Avenue, Bethesda, Maryland, and are available there for reference use by the public. Codes and standards are usually copyrighted and may be purchased from the originating organization or, if they are American National Standards, from the American National Standards Institute, 1430 Broadway, New York, NY 10018.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

Evaluation of Nuclear-Facility Decommissioning Projects:

NUREG/CR--2985

Project Summary Report,
Elk River Reactor

DE83 901047

Manuscript Completed: October 1982
Date Published: December 1982

Prepared by
R. L. Miller, J. A. Adams

UNC Nuclear Industries
Office of Surplus Facilities Management
Richland, WA 99352

Prepared for
Division of Engineering Technology
Office of Nuclear Regulatory Research
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555
NRC FIN B7568

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED


ELB

EVALUATION OF NUCLEAR FACILITY DECOMMISSIONING PROJECTS

PROJECT SUMMARY REPORT

ELK RIVER REACTOR

Reviewed by DOE-RL:


J. D. White, Director, Surplus Facilities
Management Program Office


11/5/82
Date

Approved by UNC:


T. E. Dabrowski, Director, Office of Surplus
Facilities Management

11/5/82
Date

Approved by NRC:


D. W. Reisenweaver, NRC Program Manager

11/10/82
Date

ABSTRACT

This report summarizes information concerning the decommissioning of the Elk River Reactor. Decommissioning data from available documents were input into a computerized data-handling system in a manner that permits specific information to be readily retrieved. The information is in a form that assists the Nuclear Regulatory Commission in its assessment of decommissioning alternatives and ALARA methods for future decommissionings projects. Samples of computer reports are included in the report. Decommissioning of other reactors, including NRC reference decommissioning studies, will be described in similar reports.

CONTENTS

ABSTRACT	iii
1.0 INTRODUCTION	1-1
1.1 Background Information	1-2
1.2 Acronyms & Definitions	1-3
2.0 FACILITY SUMMARY REPORT	2-1
2.1 Facility Description	2-1
2.2 Summary of Costs & Radioactive Waste	2-1
2.3 Comparison of Cost Items	2-1
2.3.1 Dollar Costs	2-2
2.3.2 Man-Rem Costs	2-2
3.0 DESCRIPTION OF COMPUTER REPORTS	3-1
3.1 Decommissioning Code Table Index	3-1
3.2 General Information	3-1
3.3 Significant Event Report	3-1
3.4 Radionuclide Inventory	3-1
3.5 Project Cost/Exposure Report	3-2
3.6 Dose Rate and Contamination Report	3-2
3.7 Project Labor Report	3-2
3.8 ALARA Report	3-2
3.9 Shipment Report	3-2
3.10 Disposal Costs	3-2
3.11 Surveillance Report	3-3

CONTENTS
(continued)

4.0	COMPUTER REPORTS	4-1
4.1	Decommissioning Code Table Index	4-2
4.2	General Information	4-3
4.3	Significant Event Report	4-8
4.4	Radionuclide Inventory	4-9
4.5	Project Cost/Exposure Report	4-12
4.6	Dose Rate and Contamination Report	4-23
4.7	Project Labor Report	4-24
4.8	ALARA Report	4-26
4.9	Shipment Report	4-27
4.10	Disposal Costs	4-29

1.0 INTRODUCTION

This document presents, in summary form, information pertaining to the decommissioning of the Elk River Reactor. The purpose of this type of report is to provide the Nuclear Regulatory Commission (NRC) and its licensees comparative data to assist in their assessment of decommissioning alternatives and ALARA methods for future decommissioning projects.

Data were assembled in a form that permitted input into a computerized data-handling system. The computer program* used produces a flexible data accumulation, manipulation, and retrieval system which provides decommissioning performance information such as:

- ALARA responsiveness
- Cost estimate accuracy
- Schedule adherence
- Project labor hours and costs
- Exposure accountability, and
- Radwaste generation and disposition

When sufficient decommissioning data have been obtained from an adequate number of facilities of any one type (BWR, PWR, Research), comparisons can be made between the experiences at the facilities and with NRC decommissioning NUREGs. The comparisons will be documented to facilitate the assessment of future nuclear facility decommissioning plans.

*MAPPER is the computer software package selected for the program. MAPPER stands for Maintain, Prepare, and Produce Executive Reports. This system is used with DOE's UNIVAC system at Richland, Washington.

Facilities studied and included in the data system during 1982 are listed below:

<u>Facility</u>	<u>Decommissioning Mode</u>
Elk River Reactor (BWR)	DECON
NUREG/CR-0130 (Reference PWR)	DECON SAFSTOR ENTOMB
NUREG/CR-0672 (Reference BWR)	DECON SAFSTOR ENTOMB
NUREG/CR-1756 (Reference Research and Test Reactor)	DECON SAFSTOR ENTOMB
Ames Reactor (Research)	DECON
BONUS (Boiling Nuclear Superheat)	ENTOMB
Peach Bottom-1 (HTGR)	SAFSTOR (Surveillance data only)
Fermi-1 (LMFBR)	SAFSTOR

This summary report concerns only the Elk River Reactor decommissioning program. Summary reports for the other facilities listed above may be obtained from:

GPO Sales Program
Division of Technical and Information and Document Control
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

1.1 BACKGROUND

In 1981 the NRC Staff initiated a multi-year program to assess and evaluate the methods, radiation exposure and costs associated with the decommissioning of retired nuclear reactors. The program objective is to provide the NRC with data that will assist in the assessment of future decommissioning plans to assure implementation of NRC's ALARA policy.

The program was originated under the auspices of the Office of Nuclear Regulatory Research through its Chemical Engineering Branch. UNC Nuclear Industries (UNC) is responsible for the technical direction of the program and for preparation of documentation and summary comparisons of evaluated projects. See NUREG/CR-2522 "Evaluation of Nuclear Facility Decommissioning Projects" for a complete description of the Program Plan.

Licensees currently decommissioning reactor facilities or licensees who are planning such projects have been, or will be solicited for possible inclusion in the program. After collection of sufficient data, analyses of each project will be completed, then comparisons will be made between the actual methods, costs and exposure used by licensees and with data contained in reference decommissioning studies.

1.2 ACRONYMS - ABBREVIATIONS - DEFINITIONS

Definitions of Decommissioning Alternatives

DECON - to immediately remove all radioactive material to permit unrestricted release of the property.

SAFSTOR - to fix and maintain property so that risk to safety is acceptable for period of storage followed by decontamination and/or decay to an unrestricted level.

ENTOMB - to encase and maintain property in a strong and structurally long-lived material (e.g., concrete) to assure retention until radioactivity decays to an unrestricted level.

Acronyms - Abbreviations

A/C	Activated or Contaminated
AEC	Atomic Energy Commission
ALARA	As Low As Reasonably Achievable
Bio	Biological
BWR	Boiling Water Reactor
Ci	Curie
CS	Carbon Steel
Cu Ft	Cubic Feet
DDS	Decommissioning Data System
DNA	Data Not Available
DOE	Department of Energy
DOS RED FCT	Dose Reduction Factor
DPM	Disintegrations per Minute
ERR	Elk River Reactor
HTGR	High Temperature Gas-Cooled Reactor

LMFBR	Liquid Metal Fast Breeder Reactor
MAPPER	Maintain, <u>P</u> repare, and <u>P</u> roduce <u>E</u> xecutive <u>R</u> eports
MW	Megawatt
MWD	Megawatt Days
MWE	Megawatt Electrical
MWT	Megawatt Thermal
NRC	U.S. Nuclear Regulatory Commission
NSSS	Nuclear Steam Supply System
NUC ENG	Nuclear Engineering
PSIG	Pounds/Square Inch Gauge
PWR	Pressurized Water Reactor
RCPA	Rural Cooperative Power Association
Rich	Richland
RR	Railroad
Sched	Scheduled
Sheff	Sheffield
Spec No	Specification Number
SS	Stainless Steel
SYS/COMP	System Component
Trip Len	Trip Length
Typ	Type
UNC	UNC Nuclear Industries, Operations Division
UPA	United Power Association
W.O.	Work Order

2.0 FACILITY SUMMARY REPORT

This summary report is a duplication of information found in the computer printout in Section 4.0. The intent of this summary is to show, at a glance, the data necessary to become familiar with the facility.

2.1 FACILITY DESCRIPTION

Name:	<u>Elk River Reactor</u>	Location:	<u>Elk River, Minnesota</u>
Owner:	<u>AEC</u>	Decommissioning Mode:	<u>DECON</u>
Reactor Type:	<u>BWR</u>		
Startup Date:	<u>1962</u>		
Shutdown Date:	<u>1968</u>		
Power Rating:	Electrical <u>23.8</u>		
(MW)	Thermal <u>58.2</u>		
Lifetime Power:	Electrical <u>DNA</u>		
(MWD)	Thermal <u>53,000</u>		
Reason for Decommissioning:	<u>End of AEC demonstration period</u>		

2.2 SUMMARY OF COSTS AND RADIOACTIVE WASTE

Total Decommissioning Costs:	<u>(1973\$) 6,150,000*</u>
Personnel Exposure:	<u>(Man-rem) 75</u>
Radioactive Waste-Volume:	<u>(Cubic Feet) 92,000</u>
Radioactive Waste-Activity:	<u>(Curie) 10,000</u>

2.3 COMPARISON OF COST ITEMS

The statistical significance of the following comparative information is not fully developed at the present time. Comparative numbers should be meaningful when additional decommissionings have been accomplished.

*See page 4-1 for inflation rate table to adjust costs to year of interest

2.3.1 Dollar Costs

The following listed items are compared to the total dollar cost for the decommissioning project.

Total Decommissioning Cost: \$6,150,000 (1973 Dollars)*

<u>Item</u>	<u>Unit of Measurement</u>	<u>No. of Units</u>	<u>No. of Dollars Spent per Unit</u>
Radioactivity	Ci	10,000	\$615 per Ci
Radioactive Waste	Cu Ft	92,000	\$65 per Cu Ft
Lifetime Power Output	MWD	53,000	\$115 per MWD
Lifetime Electr. Output	MWD	DNA	DNA
Spending Rate	Months	38	\$162,000 per Mo.

2.3.2 Man-rem Costs

The following listed items are compared to the amount of radiation exposure taken by decommissioning personnel.

Total man-rem used: 75

<u>Item</u>	<u>Unit of Measurement</u>	<u>No. of Units</u>	<u>No. of Units per Man-rem</u>
Radioactivity	Ci	10,000	130 Ci per man-rem
Radioactive Waste	Cu Ft	92,000	1,225 Cu Ft per man-rem
Decommissioning Cost	Dollar (1973)	6,150,000	\$82,000 per man-rem

*See page 4-1 for inflation rate table to adjust costs to year of interest.

3.0 DESCRIPTION OF REPORTS

The reports described below are the basic reports used in the program. In addition to the basic reports, MAPPER provides the ability to produce other reports by manipulating the data available in the basic reports.

3.1 Decommissioning Code Table Index

The code table contains a list of facility buildings, systems and system components and a corresponding system/component number for each. The system/component number is used throughout DDS to relate data to specific facility components.

This basic report type may be expanded to include tables or indices of other kinds related to facility decommissioning. Candidate tables are labor category wage rates, shipping company rates, shipping company name codes, disposal site name codes and rates, or archived file tape names.

3.2 General Information

This report is a free format input report designed to accommodate descriptive data of any kind. Entries may be given any title and related to any facility system by a system component number. Data are entered in any format on any subject. The report should be used to record information that does not fit into any of the report types organized by column. This includes facility location, description, owners, operators, builders. Summary data may also be included where it is not readily derivable from other reports or for convenient reference.

3.3 Significant Event Report

This report is used to record the facility's operating history, which in some cases could impact facility decommissioning. It contains dates, system/component numbers, and event descriptions. Noteworthy events such as construction completion, startup, shutdowns, significant incidents, and accidents are recorded in this report.

3.4 Radionuclide Inventory

An inventory of radionuclides present in each facility system will be made prior to the start of decommissioning. The amount of each radionuclide or its concentration, the measurement date, and a description of each system's material composition will be recorded. It will be noted whether a radionuclide present in a system is the result of neutron activation or contamination.

3.5 Project Cost/Exposure Report

Costs, schedules, man-hours, man-rem, both estimated and actual, are listed for each activity specification number. These costs may be broken out on lines having a subactivity specification number. This report is the main repository of cost and exposure information for a decommissioning project.

3.6 Dose Rate and Contamination Report

Dose rates at locations throughout each facility are recorded prior to decommissioning. Locations relative to a reference map, elevation, system/component number, and type of measurement are recorded for each measurement. Both upper and lower limits of dose rates or contamination levels (in disintegrations per minute) are listed.

3.7 Project Labor Report

Decommissioning labor costs, exposure, and man-weeks for each activity specification are recorded at a to-be-determined frequency. This supplements the project cost/exposure report by providing data on how costs and exposures accumulate over the course of a decommissioning project.

3.8 ALARA Report

The ALARA report contains records of ALARA efforts by activity specification number. The affected facility system, date, cost items, exposure information, and a description of the ALARA effort are listed. This report can be used to calculate by activity specification number or for all activities the total estimated man-rem saved as well as total cost incurred through the implementation of the ALARA effort.

3.9 Shipment Report

Volumes, weights, and other physical data are recorded by waste type for material produced by each activity specification. These data are listed for each shipment of material from the decommissioning site. Trip lengths and vehicle dose rates are recorded in order to calculate public exposure.

3.10 Disposal Costs

The costs associated with each waste disposal shipment are recorded in the Disposal Costs Report. Costs are divided into transportation, burial, and container categories. Costs for each container type on the shipment are also listed.

3.11 Surveillance Report

The surveillance report is used to record annual costs and exposures associated with long term surveillance of a decommissioned facility. Under normal conditions a surveillance report would not be required for a facility decommissioned under Mode DECON.

4.0 COMPUTER REPORTS

Dollar values listed are in 1973 dollars. For adjusting costs listed in the computer reports to year of interest, use the inflation rate table below.

Inflation Rate Table*

<u>Year</u>	<u>Inflation Rate</u>
1966	.029
1967	.029
1968	.042
1969	.054
1970	.059
1971	.043
1972	.033
1973	.062
1974	.11
1975	.091
1976	.058
1977	.065
1978	.077
1979	.113
1980	.135
1981	.089
1982	.060 (estimated)

*Source: Statistical abstract of the United States, 1981 Consumer Price Index.

```

.ERR1      U.N.C. DECOMMISSIONING DATA SYSTEM - DECOMM CODE TABLE/INDEX   B1102
*          FACILITY      .SYS/COMP.
* SYSTEM/COMPONENT      . NUMBER .
*-----,-----,-----
.  NOTE: THIS REPORT NORMALLY WOULD CONTAIN A LIST OF FACILITY BUILDINGS,
.  SYSTEMS AND SYSTEM COMPONENTS AND A CORRESPONDING SYSTEM/COMPONENT
.  NUMBER FOR EACH. THE SYSTEM/COMPONENT NUMBER IS THEN USED THROUGH-
.  OUT THE SYSTEM TO RELATE DATA TO PARTICULAR COMPONENTS. ELK RIVER
.  REACTOR DECOMMISSIONING DOCUMENTS WERE NOT SUFFICIENTLY DETAILED
.  TO PERMIT ASSIGNMENT OF IDENTIFYING SYSTEM/COMPONENT NUMBERS.

```

..... END REPORT

.ERR1 UNC DECOMMISSIONING DATA SYSTEM GENERAL INFORMATION REPORT 72C1104

* .SYS/COMP.

* SYSTEM/COMPONENT . NUMBER ENTRY TITLE

*=====.

DESCRIPTION

OPERATING HISTORY

. NAME: ELK RIVER REACTOR STARTUP DATE: NOVEMBER 1962
. LOCATION: ELK RIVER, MINNESOTA SHUTDOWN DATE: JANUARY 1968
. OWNER: AEC MEGAWATT DAYS: 53,000
. OPERATOR: RCPA MAJOR SHUTDOWNS: DNA
. ARCHITECT/ENGINEER: SARGENT & LUNDY DECOMMISSIONING MODE: DECON
. BUILDER: CHICAGO BRIDGE & IRON
. NSSS: ALLIS-CHALMERS MFG CO.

REFERENCES

. REPORTS:

.AEC-ELK RIVER FINAL PROGRAM REPORT (C00-651-93 REV)
.DISMANTLING PLAN (SS-836)
.MONTHLY PROGRESS REPORTS (ERR 1 THROUGH ERR-40)
.FINAL ELK RIVER REACTOR SITE SURVEY REPORT (C00-651-92)
.FINAL REPORT OF THE SAFETY REVIEW COMMITTEE
.ACTIVITY SPECIFICATIONS (1 THROUGH 11)
.DETAILED WORKING PROCEDURE (4.1 THROUGH 11.1)
.ERR DISMANTLING PROJECT DISPOSAL MANUAL

. PAPERS:

.DISMANTLING OF THE ELK RIVER BOILING WATER REACTOR
.J. W. JONES, R. W. PULLIAM, W. J. MANION
'RADIOACTIVE OPERATIONS IN THE DISMANTLING OF THE ELK RIVER REACTOR,'
.J. F. NEMEC, R. BECKERS, R. BLUMBERG
'DEMOLITION OF RADIOACTIVE AND CONTAMINATED STRUCTURES BY USE OF EXPLOSIVES,'
.J. F. NEMEC, K. G. ANDERSON
'HEALTH PHYSICS PLANNING FOR DISMANTLING OF THE ELK RIVER REACTOR,'
.DAN MCCONNON
'OPERATIONAL HEALTH PHYSICS DURING DISMANTLING OF THE ELK RIVER REACTOR,'
.DAN MCCONNON
'THE RESPIRATORY PROTECTION PROGRAM FOR DISMANTLING OF THE ELK RIVER REACTOR,'
.D. MCCONNON, R. WONACOTT
'EXPERIENCES IN DECONTAMINATION/DECOMMISSIONING OF THE ELK RIVER REACTOR,'
.D. MCCONNON, J. F. NEMEC

.DECOMMISSIONING INFORMATION

. PERSONNEL RADIATION EXPOSURE

. NUMBER OF PERSONNEL MONITORED: 100
. AVERAGE DOSE MANREM: 0.8

WASTE DISPOSAL DATA

• OTHER COSTS

.FINAL SITE SURVEY

CRITERIA SUMMARY:

RESIDUAL REACTOR-ORIGINATED RADIOACTIVITY WILL BE REMOVED WHERE IT IS PRACTICABLE TO DO SO,

IN NO CASE WILL RESIDUAL REACTOR ORIGINATED RADIOACTIVITY WHICH IS NOT PRACTICABLE TO REMOVE, ENDANGER OR POSE UNDUE RISK TO PUBLIC HEALTH

.ERR1 UNC DECOMMISSIONING DATA SYSTEM GENERAL INFORMATION REPORT 72C1104

* .SYS/COMP.

* SYSTEM/COMPONENT . NUMBER ENTRY TITLE

*=====,=====,=====

. AND SAFETY.

. SURFACE CONTAMINATION LIMITS- DIRECT-BETA 100 C/M (PANCAKE GM)

. ALPHA 100 D/M/100CM2

. SMEARABLE-BETA 100 D/M/100CM2

. ALPHA 10 D/M/100CM2

. IF ON-SITE SAMPLES INDICATE CONCENTRATIONS ABOVE THOSE THAT EXIST OFF-SITE,
. AN EVALUATION OF POPULATION EXPOSURE WILL BE MADE. IF EXPOSURE LEVELS TO
. THE GENERAL PUBLIC OF 500 MREM/YEAR MAXIMUM OR 170 MREM/YEAR AVERAGE ARE
. EXCEEDED, THE AREA WILL BE DECONTAMINATED

.INSTRUMENTS USED

. EBERLINE MODEL AC-28 60 CM2 GAS FLOW PROPORTIONAL DETECTOR WITH PAC-46
. COUNT RATE METER. USED DIRECT BETA-GAMMA SURVEYS, MINIMUM DETECTABLE
. ESTABLISHED PRIOR TO EACH USE.

. REUTER-STOKES MODEL RSS-111 PRESSURIZED ION CHAMBER. USED FOR MEASURING
. GAMMA-RAY EXPOSURE RATES. MINIMUM DETECTABLE 1UR/HR OR LESS.

. 3 AND 5 INCH NAI GAMMA SPECTROMETER. USED FOR GAMMA ANALYSIS OF SOIL AND
. VEGETATION SAMPLES.

. GAS FLOW PROPORTIONAL COUNTER USED FOR GROSS BETA MEASUREMENTS OF SOIL &
. VEGETATION SAMPLES

.FINAL SURVEY RESULTS

. EXPOSURE RATE - 7.9 TO 13.8 MICRO-R/HR
. SURFACES - LESS THAN 100 C/M (PANCAKE GM)
. SOIL - AVERAGE GROSS BETA 43 PCI/GM.
. VEGETATION - AVERAGE GROSS BETA 96 PCI/GM.
. TRANSFERABLE (SURFACE SMEARS) LESS THAN 100 D/M 100 CM2
. RIVER BOTTOM SEDIMENTS - 29 TO 82 PCI/GM.

.BACKGROUND READINGS FROM OFFSITE LOCATIONS

. SOIL 16 TO 43 PCI/GM

. VEGETATION 59 TO 108 PCI/GM

.COSTS - SITE SURVEY

. DIRECT LABOR 7,200

. LABOR BURDEN 5,040

. MATERIAL 10,000

. ANALYTICAL SERVICES 5,000

. TOTAL 27,240

. TOTAL COST OF DECOMMISSIONING \$(6,155,775)
.COMPARISON ITEMS ----- = \$ COST/UNIT
. NO. OF UNITS COMPARISON ITEMS

. ITEMS NO. OF UNITS COMPARISON COSTS

4-7

* SYSTEM/COMPONENT . NUMBER .

* SYSTEM/COMPONENT	NUMBER	ENTRY TITLE
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6
7	7	7
8	8	8
9	9	9
10	10	10
11	11	11
12	12	12
13	13	13
14	14	14
15	15	15
16	16	16
17	17	17
18	18	18
19	19	19
20	20	20
21	21	21
22	22	22
23	23	23
24	24	24
25	25	25
26	26	26
27	27	27
28	28	28
29	29	29
30	30	30
31	31	31
32	32	32
33	33	33
34	34	34
35	35	35
36	36	36
37	37	37
38	38	38
39	39	39
40	40	40
41	41	41
42	42	42
43	43	43
44	44	44
45	45	45
46	46	46
47	47	47
48	48	48
49	49	49
50	50	50
51	51	51
52	52	52
53	53	53
54	54	54
55	55	55
56	56	56
57	57	57
58	58	58
59	59	59
60	60	60
61	61	61
62	62	62
63	63	63
64	64	64
65	65	65
66	66	66
67	67	67
68	68	68
69	69	69
70	70	70
71	71	71
72	72	72
73	73	73
74	74	74
75	75	75
76	76	76
77	77	77
78	78	78
79	79	79
80	80	80
81	81	81
82	82	82
83	83	83
84	84	84
85	85	85
86	86	86
87	87	87
88	88	88
89	89	89
90	90	90
91	91	91
92	92	92
93	93	93
94	94	94
95	95	95
96	96	96
97	97	97
98	98	98
99	99	99
100	100	100

-	CURIE	9.955	648	DOLLARS/CURIE
-	RAD WASTE (CU FT)	91,550	67	DOLLARS/CU FT
-	SPENDING RATE (MONTHS)	38	161,994	DOLLARS/MONTH
-	POWER RATING MEGAWATT	23.8	258,646	DOLLARS/MWE
*	ELECTRICAL (MWE)	DNA		
-	LIFETIME MAGAWATT DAYS	53,000	116	DOLLARS/MWD
*	THERMAL (MWD)			
*	(MWD)			

NO OF UNITS COMPARISON ITEM	= UNITS/MAN-REM
TOTAL MAN-REM USED	

ITEM	NO OF UNITS	COMPARISON
CURIES	9,955	132 CI/MAN-REM USED
RAD WASTE (CU FT)	91,950	1220 CU FT/MAN-REM
TOTAL COST (\$)	6,455,755	82077 \$/MAN-REM
LIFETIME MEGAWATT DAYS	53,000	707 MWDT/MAN-REM
* THERMAL (MWDT)		
POWER RATING (MWE)	23.8	.32 MWE/MAN-REM

ASSUMPTIONS

. COSTS ARE LISTED IN 1973 YEAR DOLLARS.

```
*EVENT .SYS/COMP.
```

[illegible]

60	CONSTRUCTION START
621119	CONSTRUCTION COMPLETED
640713	INITIAL CRITICALITY
6506	INITIAL POWER OPERATION
680131	START COMMERCIAL POWER OPERATION
690916	END COMMERCIAL POWER OPERATION.
710323	FUEL SHIPPED FROM SITE
711018	OPERATING CONTRACT AMENDMENT FOR DISMANTLING
7205	DISMANTLING PLAN ISSUED
720605	FINAL ENVIRONMENTAL IMPACT STATEMENT
740723	DISMANTLING ORDER ISSUED
740930	FINAL SITE SURVEY
	TERMINATION ORDER

```

.ERR1      U.N.C. DECOMMISSIONING DATA SYSTEM - RADIONUCLIDE INVENTORY      H1436
*          .A.MEASUR.<-----RADIONUCLIDE----->
*SYS/COMP.  ./.EMENT . .CURIES./DPM/ .
* NUMBER .   SOURCE MATERIAL DESCRIPTION .C. DATE . NAME .CURIES .FT**3 .100CM2.
*=====
.NOTE: ALL BLANK ENTRIES INDICATE THAT DATA WAS NOT AVAILABLE(DNA)
-
DNA        CONCRETE BIO SHIELD      A 710430 H   3 9.30E-5 DNA   DNA
CONCRETE BIO SHIELD      A 710430 C   14 1.13E-2
CONCRETE BIO SHIELD      A 710430 NA  22 1.08E-1
CONCRETE BIO SHIELD      A 710430 AR  39 1.72E-3
CONCRETE BIO SHIELD      A 710430 CA  45 9.46E-3
CONCRETE BIO SHIELD      A 710430 MN  54 1.29E-3
CONCRETE BIO SHIELD      A 710430 FE  55 8.47E-1
CONCRETE BIO SHIELD      A 710430 CO  60 2.066
CONCRETE BIO SHIELD      A 710430 EU 152 2.120
CS CAN I      A 710430 C   14 7.03E-8
CS CAN I      A 710430 MN  54 1.68E-1
CS CAN I      A 710430 FE  55 3.88E 1
CS CAN I      A 710430 CO  60 1.0534
CS CAN II     A 710430 C   14 6.06E-8
CS CAN II     A 710430 MN  54 6.41E-2
CS CAN II     A 710430 FE  55 3.34E 1
CS CAN II     A 710430 CO  60 9.08E-1
CS LOWER BAFFLES      A 710430 C   14 2.73E-7
CS LOWER BAFFLES      A 710430 V   49 1.95E-1
CS LOWER BAFFLES      A 710430 MN  54 2.458
CS LOWER BAFFLES      A 710430 FE  55 4.19E 2
CS LOWER BAFFLES      A 710430 CO  57 1.73E-1
CS LOWER BAFFLES      A 710430 CO  60 3.39E 2
CS LOWER BAFFLES      A 710430 NI  63 2.76E 1
CS THERMAL SHIELD      A 710430 C   14 1.08E-6
CS THERMAL SHIELD      A 710430 V   49 1.2038
CS THERMAL SHIELD      A 710430 MN  54 1.52E 1
CS THERMAL SHIELD      A 710430 FE  55 1.32E 3
CS THERMAL SHIELD      A 710430 CO  57 1.0711
CS THERMAL SHIELD      A 710430 CO  60 1.34E 3
CS THERMAL SHIELD      A 710430 NI  63 1.09E 2
CS UPPER BAFFLES      A 710430 C   14 5.46E-7
CS UPPER BAFFLES      A 710430 V   49 1.78E-1
CS UPPER BAFFLES      A 710430 MN  54 2.2474
CS UPPER BAFFLES      A 710430 FE  55 8.16E 2
CS UPPER BAFFLES      A 710430 CO  57 1.59E-1
CS UPPER BAFFLES      A 710430 CO  60 6.76E 2
CS UPPER BAFFLES      A 710430 NI  63 5.52E 1
CS VESSEL BASE      A 710430 C   14 8.75E-8
CS VESSEL BASE      A 710430 MN  54 1.9876
CS VESSEL BASE      A 710430 FE  55 7.92E 2
CS VESSEL BASE      A 710430 CO  60 4.33E 1
LEAD OUTER THERMAL SHIELD      A 710430 V   49 7.99E-5
LEAD OUTER THERMAL SHIELD      A 710430 MN  54 1.19E-3
LEAD OUTER THERMAL SHIELD      A 710430 FE  55 4.13E-1
LEAD OUTER THERMAL SHIELD      A 710430 CO  57 6.05E-5
LEAD OUTER THERMAL SHIELD      A 710430 CO  60 3.13E-1
LEAD OUTER THERMAL SHIELD      A 710430 NI  63 2.0136
LEAD OUTER THERMAL SHIELD      A 710430 AG 108 1.16E-8

```

```

.ERR1      U.N.C. DECOMMISSIONING DATA SYSTEM - RADIONUCLIDE INVENTORY      H1136
*          .
*SYS/COMP. .A.MEASUR.<-----RADIONUCLIDE----->.
*          ./.EMENT . .CURIES. DPM/ .
* NUMBER . SOURCE MATERIAL DESCRIPTION .C. DATE . NAME .CURIES .FT**3 .100CM2.
*=====
LEAD OUTER THERMAL SHIELD      A 710430 CD 109 2.52E-9
LEAD OUTER THERMAL SHIELD      A 710430 AG 110 4.54E-2
LEAD OUTER THERMAL SHIELD      A 710430 CD 113 1.20E-9
LEAD OUTER THERMAL SHIELD      A 710430 SN 113 6.85E-7
LEAD OUTER THERMAL SHIELD      A 710430 SN 119 5.57E-6
LEAD OUTER THERMAL SHIELD      A 710430 SN 121 1.72E-6
LEAD OUTER THERMAL SHIELD      A 710430 SN 123 3.86E-9
LEAD OUTER THERMAL SHIELD      A 710430 SB 125 1.31E-4
LEAD BOTTOM PLUG                A 710430 H 3 4.19E-8
LEAD BOTTOM PLUG                A 710430 C 14 3.20E-5
LEAD BOTTOM PLUG                A 710430 AR 39 1.26E-7
LEAD BOTTOM PLUG                A 710430 CA 45 8.94E-5
LEAD BOTTOM PLUG                A 710430 V 49 9.3E-14
LEAD BOTTOM PLUG                A 710430 MN 54 3.32E-3
LEAD BOTTOM PLUG                A 710430 FE 55 6.30E-1
LEAD BOTTOM PLUG                A 710430 CO 57 7.0E-14
LEAD BOTTOM PLUG                A 710430 CO 60 5.54E-3
LEAD BOTTOM PLUG                A 710430 NI 63 1.7E-11
LEAD BOTTOM PLUG                A 710430 AG 108 9.6E-12
LEAD BOTTOM PLUG                A 710430 CD 109 2.9E-18
LEAD BOTTOM PLUG                A 710430 AG 110 3.8E-11
LEAD BOTTOM PLUG                A 710430 CD 113 1.4E-18
LEAD BOTTOM PLUG                A 710430 SN 113 5.7E-16
LEAD BOTTOM PLUG                A 710430 SN 119 4.8E-15
LEAD BOTTOM PLUG                A 710430 SN 121 1.4E-15
LEAD BOTTOM PLUG                A 710430 SN 123 4.0E-18
LEAD BOTTOM PLUG                A 710430 SB 125 1.1E-13
ZR SHROUD                      A 710430 C 14 6.22E-7
ZR SHROUD                      A 710430 V 49 9.87E-3
ZR SHROUD                      A 710430 MN 54 5.12E-2
ZR SHROUD                      A 710430 FE 55 8.5731
ZR SHROUD                      A 710430 CO 57 7.81E-3
ZR SHROUD                      A 710430 CO 60 2.28E 2
ZR SHROUD                      A 710430 NI 63 1.2428
ZR SHROUD                      A 710430 CD 109 8.97E-5
ZR SHROUD                      A 710430 CD 113 4.29E-5
ZR SHROUD                      A 710430 SN 113 1.17E-2
ZR SHROUD                      A 710430 SN 119 1.02E-1
ZR SHROUD                      A 710430 SN 121 2.93E-2
ZR SHROUD                      A 710430 SN 123 8.29E-5
ZR SHROUD                      A 710430 SB 125 2.23
304 SS CORE PLATE              A 710430 C 14 5.19E-7
304 SS CORE PLATE              A 710430 V 49 4.57E-1
304 SS CORE PLATE              A 710430 MN 54 6.7345
304 SS CORE PLATE              A 710430 FE 55 1.12E 3
304 SS CORE PLATE              A 710430 CO 57 3.46E-1
304 SS CORE PLATE              A 710430 CO 60 8.58E 2
304 SS CORE PLATE              A 710430 AG 108 5.51E 1
304 SS PRESSURE CLAD           A 710430 V 49 1.63E-2
304 SS PRESSURE CLAD           A 710430 MN 54 2.40E-1
304 SS PRESSURE CLAD           A 710430 FE 55 1.52E 2

```

```

.FRR1      U.N.C. DECOMMISSIONING DATA SYSTEM - RADIONUCLIDE INVENTORY      H1136
*          .A.MEASUR.(-----RADIONUCLIDE-----).
*SYS/COMP. ./.EMENT . . .CURIES. DPM/.
* NUMBER . SOURCE MATERIAL DESCRIPTION .C. DATE . NAME .CURIES .FT**3 .100CM2.
*=====
304 SS PRESSURE CLAD      A 710430 CO 57 1.23E-2
304 SS PRESSURE CLAD      A 710430 CO 60 1.16E 2
304 SS PRESSURE CLAD      A 710430 NI 63 7.4913
304 SS SHROUD             A 710430 C 14 1.92E-7
304 SS SHROUD             A 710430 V 49 1.70E-1
304 SS SHROUD             A 710430 MN 54 2.4981
304 SS SHROUD             A 710430 FE 55 4.16E 2
304 SS SHROUD             A 710430 CO 57 1.28E-1
304 SS SHROUD             A 710430 CO 60 3.18E 2
304 SS SHROUD             A 710430 NI 63 8.7922
304 SS SHROUD PLATE       A 710430 C 14 8.28E-8
304 SS SHROUD PLATE       A 710430 V 49 7.29E-2
304 SS SHROUD PLATE       A 710430 MN 54 1.0748
304 SS SHROUD PLATE       A 710430 FE 55 1.79E 2
304 SS SHROUD PLATE       A 710430 CO 57 5.53E-2
304 SS SHROUD PLATE       A 710430 CO 60 1.37E 2
304 SS SHROUD PLATE       A 710430 NI 63 8.7922
304 SS SUPPRT BARREL      A 710430 C 14 2.50E-8
304 SS SUPPRT BARREL      A 710430 V 49 2.20E-2
304 SS SUPPRT BARREL      A 710430 MN 54 3.24E-1
304 SS SUPPRT BARREL      A 710430 FE 55 5.40E 1
304 SS SUPPRT BARREL      A 710430 CO 57 1.67E-2
304 SS SUPPRT BARREL      A 710430 CO 60 4.13E 1
304 SS SUPPRT BARREL      A 710430 NI 63 2.6531
430 SS INSULATION          A 710430 C 14 1.20E-9
430 SS INSULATION          A 710430 V 49 3.50E-4
430 SS INSULATION          A 710430 MN 54 6.87E-3
430 SS INSULATION          A 710430 FE 55 1.2182
430 SS INSULATION          A 710430 CO 57 8.61E-6
430 SS INSULATION          A 710430 CO 60 7.93E-1
430 SS INSULATION          A 710430 NI 63 1.46E-3

```

```

.ERR1      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B1122
*          .C.SCHED .SCHED .ESTIM. .ESTIM.ACTUAL.ACTUAL.ACTUL. .ACTUL.
*ACTIVITY.  COST ITEM/ .SYS/COMP.A.START .COMPL .MAN .ESTIMTD.MAN .START .COMPL .MAN .ACTUAL .MAN .
*SPEC NO .  ACTIVITY . NUMBER .T.DATE .DATE .HOURS.COST $ .REM . DATE .DATE .HOURS.COST $ .REM .
*=====
. COMMENT---DATA IN THIS REPORT WAS TAKEN FROM THE FINAL ELK RIVER REACTOR
.           PROGRESS REPORT DATED NOVEMBER 1974. BLANK SPACES SHOWN IN THIS
.           REPORT REPRESENT DNA (DATA NOT AVAILABLE). DISCREPANCIES BETWEEN
.           ESTIMATED AND ACTUAL COSTS CANNOT BE EXPLAINED FROM EXISTING
.           DOCUMENTED INFORMATION.

01      SITE AND FACILITY
*      PREPARATION

01.00    UPA INDIRECT LABOR                62660                62660
01.00    UPA INDIRECT BURDEN                40420                40420
01.00    UPA DIRECT LABOR                  11827                11827
01.00    UPA DIRECT BURDEN                  7595                 7595
01.00    SECURITY FENCE                     3180                 3275
01.00    GUARD STATION                     2050                 2586
01.00    POLE SHED                         3830                 3653
01.00    PAVING                            6530                 6525
01.00    TEMP WORK BUILDING                 63300                68908
01.00    CHANGE ROOM, LAUNDRY               25000                14591
*
01.00    CONTAINMENT OPENING                41850                47670
*
*      FLOOR HATCH, SHORING
*      SHORING BASEMENT
*      LEVEL FLOOR
01.00    VIBRATION MONITOR                  3000                 3441
*
01.00    PIONEER POWER LABOR                998
*
01.00    PERSONNEL                          28600                28600
*
01.00    MATERIALS, TRAVEL,                 2760
*      PERSONNEL RELOC.                     1272
01.00    TRAVEL                            480
01.00    REMODEL FLUIDYNE BLD               400
01.00    TEMP TRAILER RENT                  480
*
01.00    FOR GUARDS
01.00    MISCELLANEOUS ITEMS                3188
01.00    OTHER INDIRECT                    117568               149923
*
01.00    (W.O. 1300->W.O. 1700)
01.00    CONTINGENCY                       20890
*      TOTAL FOR ACTIVITY SPEC 01          438700               460372
.
. NOTE: BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU W.O. 1700
. ARE LISTED BELOW. BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.
. DISCREPANCIES BETWEEN BREAKDOWN COSTS AND TOTALS CANNOT BE
. EXPLAINED FROM AVAILABLE DOCUMENTATION.
.
*01.00    HEALTH PHYSICS                    47300
*      W.O. 1300
*01.00    OPERATING AND                     34520
*      MAINT. COSTS
*      W.O. 1400
*01.00    SECURITY COSTS                    13485

```


4-13

```

.ERR1      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B4122
*          .C.SCHED .SCHED .ESTIM.      .ESTIM.ACTUAL.ACTUAL.ACTUL.      .ACTUL.
*ACTIVITY.      COST ITEM/      .SYS/COMP.A.START .COMPL .MAN .ESTIMTD.MAN .START .COMPL .MAN .ACTUAL .MAN .
*SPEC NO      ACTIVITY      . NUMBER .T.DATE .DATE .HOURS.COST $ .REM . DATE .DATE .HOURS.COST $ .REM .
*=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====
*      WAREHOUSING
*      W. O. 1700
*
*                                     TOTAL FOR W.O. 1300-1700      175040
*
*
*
*
03      REMOVAL OF SUPERHEAT
*      ER AND SUPERHEATER
*      BUILDING
*
03.01      UPA LABOR&BURDEN
03.04      UPA DIRECT LABOR      10933      8490
03.01      UPA DIRECT BURDEN      6555      4953
03.02      SUBCONTRACTORS
03.02      STRACT CONST.      1000
*      (SUPERHEATER WALL
*      REPAIR)
03.02      STRACT CONST.      4700
*      (SUPERHEATER ROOF
*      REPAIR)
03.02      PIONEER POWER INC.      1400      1500
*      (PERSONNEL)
03.02      REMOVE BUILDING      24000
03.02      HERBST&SONS(REMOVE      24700      24700
*      SUPERHEATER)
03.02      FOUNDATION PREP      15000
03.03      OTHER COSTS
03.03      TOOLS      2000
03.03      MISCELLANEOUS ITEMS
03.03      OTHER INDIRECT(W.O.      26325      -268
*      1300->1700      43771
03.03      CONTINGENCY      5546
*      TOTAL FOR ACTIVITY SPEC 03      116459      88846
*
*
* NOTE: BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU W.O. 1700
* ARE LISTED BELOW. BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.
* DISCREPANCIES BETWEEN BREAKDOWN COSTS AND TOTALS CANNOT BE
* EXPLAINED FROM AVAILABLE DOCUMENTATION.
*
*03.03      HEALTH PHYSICS      13810
*      W.O.1300
*03.03      OPERATING AND      10080
*      MAINT. COSTS
*      W.O.1400
*03.03      SECURITY COSTS      3935
*      W.O.1500
*03.03      ENGINEERING AND      10790
*      ADMINISTRATION
*      W.O.1600
*03.03      STORAGE AND      1520

```

```

.ERR1      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B 1122
*          .C.SCHED .SCHED .ESTIM. .ESTIM.ACTUAL.ACTUAL.ACTUL. .ACTUL.
*ACTIVITY. COST ITEM/ .SYS/COMP.A.START .COMPL .MAN .ESTIMTD.MAN .START .COMPL .MAN .ACTUAL .MAN .
*SPEC NO . ACTIVITY . NUMBER .T.DATE .DATE .HOURS.COST $ .REM . DATE .DATE .HOURS.COST $ .REM .
*=====
*          WAREHOUSING
*          W.O. 1700
*
*                                     TOTAL WD 1300-1700 ->      40135

04      REMOVAL OF PASSAGE-
*      WAY AND EQUIPMENT
*
04.01    UPA LABOR,BURDEN
04.01    UPA DIRECT LABOR                6970                64
04.01    UPA DIRECT BURDEN                4930                42
04.02    SUBCONTRACTORS
04.02    PIONEER POWER INC.                4268
*      (PERSONNEL)
04.02    HERBST&SONSCREMOVAL                40000            36350
*      OF BLDG.FOUNDATION
*      PREP.&EQUIP.
04.02    REPAIR PASSEGEWAY                5250
*      TUNNEL
04.03    OTHER COSTS
04.03    MISCELLANEOUS ITEMS                47
04.03    OTHER INDIRECT(W.O.                18117            47626
*      1300-1700)
*      CONTINGENCY                17505            22970
*      TOTAL FOR ACTIVITY SPEC 04                87522            68991

.      NOTE: BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU W.O. 1700 ARE
.      LISTED BELOW. BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.
.      DISCREPANCIES BETWEEN BREAKDOWN COSTS AND TOTALS CANNOT BE
.      EXPLAINED FROM AVAILABLE DOCUMENTATION.
.
*04.03    HEALTH PHYSICS                7345
*      W.O. 1300
*04.03    OPERATING AND                5360
*      MAINT. COSTS
*      W.O. 1400
*04.03    SECURITY COSTS                2095
*      W.O. 1500
*04.03    ENGINEERING &                5740
*      ADMINISTRATIVE
*      W.O. 1600
*04.03    STORAGE AND                805
*      WAREHOUSING
*      W.O. 1700
*
*                                     TOTAL FOR W.O. 1300-1700            21345
*
*
05      REMOVAL OF VESSEL
*      INTERNALS

```

```

.ERR1      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B4122
*          .C.SCHED .SCHED .ESTIM.      .ESTIM.ACTUAL.ACTUAL.ACTUL.      .ACTUL.
*ACTIVITY.  COST ITEM/  .SYS/COMP.A.START .COMPL .MAN .ESTIMTD.MAN .START .COMPL .MAN .ACTUAL .MAN .
*SPEC NO .  ACTIVITY    .NUMBER .T.DATE .DATE .HOURS.COST $ .REM . DATE .DATE .HOURS.COST $ .REM .
*=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====
05.01      UPA LABOR & BURDEN
05.01      UPA DIRECT LABOR                      34520                      13199
05.01      UPA BURDEN ON                        21074                      8420
*          DIRECT LABOR
05.02      SUBCONTRACTORS
05.02      METCON, INC.                          3217
05.02      HERBST & SONS                        14094
*          CONSTRUCTION CO.
05.02      ORNL (TOOLING,DESIGN                  311000                      307482
*          & DEVEL.)
05.02      PIONEER POWER, INC.                  10600                      47066
*          (PERSONNEL)
05.02      ENGINEERING CONSLT.                  10000
05.03      OTHER COSTS
05.03      RADIOACTIVE MATRL                    6000
*          CONTROL (MTL&EQUIP)
05.03      GAS & POWER                          4000                      11196
05.03      MOCK-UP AT ERR                      6000
05.03      TRAVEL (PRIMARILY                    11073
*          OPERATING TRAINING
*          AT ORNL)
05.05      MISCELLANEOUS ITEMS                      9637
05.05      OTHER INDIRECT COST                  425446                      28856
*          (W.O. 1300-1700)
05.05      CONTINGENCY                          123847
*          TOTAL FOR ACTIVITY SPEC 05              949487                      785110
.
.  NOTE:  BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU W.O. 1700 ARE
.          LISTED BELOW.  BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.
.          DISCREPANCIES BETWEEN BREAKDOWN COSTS AND TOTALS CANNOT BE
.          EXPLAINED FROM AVAILABLE DOCUMENTATION.
.
*05.05      HEALTH PHYSICS                      11386
*          W.O.1300
*05.05      OPERATING AND                      83090
*          MAINT. COSTS
*          W.O.1400
*05.05      SECURITY COSTS                      32455
*          W.O.1500
*05.05      ENGINEERING &                      88945
*          ADMINISTRATIVE
*          W.O.1600
*05.05      STORAGE AND                      12515
*          WAREHOUSING
*          W.O.1700
*
*          TOTAL FOR W.O. 1300-1700              330870

06          REMOVAL & DISPOSAL

```

```

.ERR1      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B1122
*          .C.SCHED .SCHED .ESTIM.      .ESTIM.ACTUAL.ACTUAL.ACTUL.      .ACTUL.
*ACTIVITY.  COST ITEM/  .SYS/COMP.A.START .COMPL .MAN .ESTIMTD.MAN .START .COMPL .MAN .ACTUAL .MAN .
*SPEC NO .  ACTIVITY    .NUMBER .T.DATE .DATE .HOURS.COST $ .REM . DATE .DATE .HOURS.COST $ .REM .
*=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====
*          OF PRESSURE VESSEL

06.01      UPA LABOR&BURDEN
06.01      UPA DIRECT LABOR                      29975                      6269
06.01      UPA BURDEN ON DIRECT LABOR            19746                      3864
*
06.02      SUBCONTRACTORS
06.02      ORNLCTOOLING,DESIGN                     400000                     489782
*
06.02      PIONEER POWER INC
06.02      (PERSONNEL)                           50000                      70204
*
06.02      ENGINEERING CONSLT.
06.02      HERBST&SONS CONST.                     10000                      21454
*
06.02      CO.,INC.
06.02      METCON INC.                           4314
06.03      OTHER COSTS
06.03      RADIOACTIVE MATER-                     1000
*          IALS CONTROL
*          (MATL & EQUIP)
06.03      GAS & POWER                           4000                      10684
06.03      MOCK UP AT ERR                         3000
06.03      VESSEL CLOSURE                         1000
*
06.03      PLATES
06.03      TRAVEL                                7244
06.03      MISCELLANEOUS ITEMS                    13929
06.03      OTHER INDIRECT COST                   120884                     429599
*          (WO 1300-1700)
06.03      CONTINGENCY                           159900
*          TOTAL FOR ACTIVITY SPEC 06              799502                     1057337~

.  NOTE: BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU W.O. 1700 ARE
.  LISTED BELOW. BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.
.  DISCREPANCIES BETWEEN BREAKDOWN COSTS AND TOTALS CANNOT BE
.  EXPLAINED FROM AVAILABLE DOCUMENTATION.

*06.03      HEALTH PHYSICS                      135900
*          W.O.1300
*06.03      OPERATING AND                      99475
*          MAINT. COSTS
*          W.O.1400
*06.03      SECURITY COSTS                      38735
*          W.O.1500
*06.03      ENGINEERING &                      106460
*          ADMINISTRATIVE
*          W.O.1600
*06.03      STORAGE AND                      14940
*          WAREHOUSING
*          W.O.1700
*
TOTAL FOR W.O. 1300-1700      394940

```

```

.ERR1      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B1122
*          .C.SCHED .SCHED .ESTIM.      .ESTIM.ACTUAL.ACTUAL.ACTUL.      .ACTUL.
*ACTIVITY.  COST ITEM/  .SYS/COMP.A.START .COMPL .MAN .ESTIMTD.MAN .START .COMPL .MAN .ACTUAL .MAN .
*SPEC NO .  ACTIVITY    . NUMBER .T.DATE .DATE .HOURS.COST $ .REM . DATE .DATE .HOURS.COST $ .REM .
*=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====
07          REMOVAL & DISPOSAL                                          12
*          OF BIOLOGICAL SHIELD

07.01      UPA LABOR & BURDEN

07.01      UPA LABOR & BURDEN
07.01      UPA DIRECT LABOR                      14850                      6018
07.01      UPA BURDEN ON DIRECT                    9652                      3583
*          LABOR
07.02      SUBCONTRACTORS
07.02      AIR POWER EQUIP.CORP                      5500
*          (RESTOCK CHANGE ON
*          INGERSOLL HYDRABOOM)
07.02      TRADE TOOLS(1 DARDA                      3037
*          SPLITTER)
07.02      TRADE TOOLS(STEEL                      39
*          DRILLS)
07.02      EQUIP. NOT RECOVER-                      3196
*          ABLE (SPECIALTY
*          DEMOLITION)
07.02      CONCRETE SAMPLING                      3972
*          (SPECIALTY DEMO)
07.02      CONCRETE REMOVAL                    37500
*          (CONTAMINATED
*          CONCRETE ONLY)
07.02      PIONEER POWER INC                      77496
*          (PERSONNEL)
07.02      INSTRUMENT TUBE                    20000                      69000
*          REMOVAL(SPECIALTY
*          DEMOLITION)
07.02      ENGINEERING CONSLT.                    5000                      38382
*          (ATA)
07.02      HERBST&SONS                      498693
07.02      MINNEAPOLIS EQUIP.                    5417
07.02      HAYDEN-MURPHY EQUIP.                  3511
07.03      OTHER COSTS
07.03      SPECIAL TOOLING                    4000
07.03      LOADING BASKET                      1000
07.03      SHIELDING WORK                    8000
*          PLATFORM
07.03      TRAVEL                      5448
07.03      OTHER MATRL.COST                      871
*          IN CONNECTION WITH
*          CORE DRILLING
07.03      MISCELLANEOUS ITEMS                      24140
07.03      OTHER INDIRECT COST                    432903                      474404
*          (WO 1300-1700)
07.03      CONTINGENCY                    116452
*          TOTAL FOR ACTIVITY SPEC 07                    349357                      1222707

.  NOTE:  BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU W.O. 1700 ARE
.  LISTED BELOW.  BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.

```

```

.ERR1      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B1122
*          .C.SCHED .SCHED .ESTIM.      .ESTIM.ACTUAL.ACTUAL.ACTUL.      .ACTUL.
*ACTIVITY.  COST ITEM/  .SYS/COMP.A,START .COMPL .MAN .ESTIMTD.MAN .START .COMPL .MAN .ACTUAL .MAN .
*SPEC NO .  ACTIVITY    . NUMBER .T.DATE .DATE .HOURS.COST $ .REM . DATE .DATE .HOURS.COST $ .REM .
*=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====,=====
.          DISCREPANCIES BETWEEN BREAKDOWN COSTS AND TOTALS CANNOT BE
.          EXPLAINED FROM AVAILABLE DOCUMENTATION.
.
*07.03     HEALTH PHYSICS                                           148860
*          W.O.1300
*07.03     OPERATING AND                                           109360
*          MAINT. COSTS
*          W.O.1400
*07.03     SECURITY COSTS                                           42715
*          W.O.1500
*07.03     ENGINEERING &                                           117065
*          ADMINISTRATIVE
*          W.O.1600
*07.03     STORAGE AND                                           16475
*          WAREHOUSING
*          W.O.1700
*
*                                     TOTAL FOR W.O. 1300-1700      435475

08         REMOVAL OF REACTOR
*         BUILDING&STRUCTURES

08.01     UPA LABOR AND BURDEN
08.01     UPA DIRECT LABOR                                           21303      1722
08.01     UPA BURDEN ON DIRECT LABOR                                13833      1095
*
08.02     SUBCONTRACTORS
08.02     PIONEER POWER INC                                           8045
*         (PERSONNEL)
08.02     HERBST&SONS(REMOVAL OF CONCRETE&STEEL LINER)              685800      337709
*
08.02     ENGINEERING CONSLT.                                         5000      5912
*         (ATA)
08.02     SPECIALTY DEMOLITION                                         3972
*         (CONCRETE SAMPLES)
08.02     HAYDEN-MURPHY EQUIP.                                         3389
08.02     SAM BLOOM IRON&METAL                                         -25000
*         (SALE OF STEEL LINER)
08.03     OTHER COSTS
08.03     MISCELLANEOUS ITEMS                                           89
08.03     OTHER INDERECT COST                                         61922
*         (WD 1300-1700)
08.03     CONTINGENCY                                         201282
*         TOTAL FOR ACTIVITY SPEC 08                                1006412      398855

.  NOTE:  BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU W.O. 1700 ARE LISTED
.  BELOW.  BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.  DISCREPANCIES
.  BETWEEN BREAKDOWN COSTS AND TOTALS CANNOT BE EXPLAINED FROM
.  AVAILABLE DOCUMENTATION.

```

.ERR1 UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE B4422												
*ACTIVITY.	COST ITEM/	.SYS/COMP.	A.START	.COMPL	.MAN	.ESTIMTD.	.MAN	.START	.COMPL	.MAN	.ACTUAL	.MAN
*SPEC NO .	ACTIVITY	NUMBER	T.DATE	.DATE	.HOURS	COST \$.REM	DATE	.DATE	.HOURS	COST \$.REM
*****	*****	*****	*****	*****	*****	*****	*****	*****	*****	*****	*****	*****
*08.03	HEALTH PHYSICS										19540	
*	W.O. 1300											
*08.03	OPERATING AND										14260	
*	MAINT. COSTS											
*	W.O. 1400											
*08.03	SECURITY COSTS										5570	
*	W.O. 1500											
*08.03	ENGINEERING AND										15265	
*	ADMINISTRATIVE											
*	W.O. 1600											
*08.03	STORAGE AND										2450	
*	WAREHOUSING											
*	W.O. 1700											
*												
											TOTAL FOR W.O. 1300-1700	56785
09	REMOVAL OF MISC.											
*	EQUIPMENT											
09.01	UPA LABOR & BURDEN											
09.01	UPA DIRECT LABOR					4000					12	
09.01	UPA BURDEN ON					2600					7	
*	DIRECT LABOR											
09.03	OTHER COSTS											
09.03	OTHER INDIRECT COST					11902						
09.03	CONTINGENCY					4626						
*	TOTAL FOR ACTIVITY SPEC 09					23128					19	
10	MATERIAL DISPOSAL											
10.01	UPA LABOR & BURDEN											
10.01	UPA DIRECT LABOR					50534					9751	
10.01	UPA BURDEN ON DIRECT					31685					6552	
*	LABOR											
10.02	SUBCONTRACTORS											
10.02	PIONEER POWER INC										50965	
*	(PERSONNEL)											
10.02	ENGINEERING CONSLT.					2000						
10.03	OTHER COSTS											
10.03	PLYWOOD BOXES					6750					6800	
10.03	SPECIAL PLYWOOD					250					30660	
*	BOXES											
10.03	STEEL DRUMS					10880					8123	
10.03	FIBER DRUMS					2450						
10.03	ANL BINS					5250					8440	
10.03	TRAVEL										6361	
10.03	MISCELLANEOUS ITEMS										22771	


```

.ERR4      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B1122
*          .C.SCHED .SCHED .ESTIM. .ESTIM.ACTUAL.ACTUAL.ACTUL. .ACTUL.
*ACTIVITY.  COST ITEM/ .SYS/COMP.A.START .COMPL .MAN .ESTIMD.MAN .START .COMPL .MAN .ACTUAL .MAN .
*SPEC NO .  ACTIVITY   . NUMBER .T.DATE .DATE .HOURS.COST $ .REM . DATE .DATE .HOURS.COST $ .REM .
=====
10.03      CASK RENTAL&LINERS                      74000                      270415
10.03      TRANS TO BURIALSITE                      56700                      178857
10.03      SPECIAL CASK&LINERS                      33000
10.03      BURIAL COSTS                            45700                      134230
10.03      NON-CONTAMINATED                        13000                        51
*          MATERIAL
10.03      BANDING MACHINE                          600                        789
10.03      OTHER INDIRECT COST                     394856                     509289
*          (WO 1300-1700)
10.03      CONTINGENCY                             181914
*          TOTAL FOR ACTIVITY SPEC 10                909569                     1244054
.
.  NOTE: BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU 1700
.  ARE LISTED BELOW. BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.
.  DISCREPANCIES BETWEEN BREAKDOWN COSTS AND TOTALS CANNOT BE
.  EXPLAINED FROM AVAILABLE DOCUMENTATION.
.
*10.03     HEALTH PHYSICS                          160730
*          W.O. 1300
*10.03     OPERATING AND                            117290
*          MAINT. COSTS
*          W.O. 1400
*10.03     SECURITY COSTS                            45815
*          W.O. 1500
*10.03     ENGINEERING &                            125555
*          ADMINISTRATIVE
*          W.O. 1600
*10.03     STORAGE AND                               17670
*          WAREHOUSING
*          W.O. 1700
*
*                                     TOTAL FOR W.O. 1300-1700 --> 467060

11         FACILITY CLOSEDOUT

11.01      UPA LABOR & BURDEN
11.01      UPA DIRECT LABOR                        10054                      173
11.01      UPA BURDEN ON DIRECT                     6529                      109
*          LABOR
11.02      SUBCONTRACTORS
11.02      SPECIALTY DEMOLITION                      7955
*          (SAMPLING)
11.02      PIONEER POWER INC                         1816
*          (PERSONNEL)
11.02      FIX STEAM PLANT WALL                      2600
11.02      FILL TO GRADE                           15000                      3000
11.02      REMOVE TEMP BLDG                          5000
*          & STRUCTURES
11.02      ENGINEERING CONSLT.                      3000
*          (FINAL REPORT)
11.03      OTHER COSTS

```

```

.ERR1      UNC DECOMMISSIONING DATA SYSTEM - PROJECT COST/EXPOSURE      B1122
*
*ACTIVITY.   COST ITEM/      .C.SCHED .SCHED .ESTIM.      .ESTIM.ACTUAL.ACTUAL.ACTUL.      .ACTUL.
*SPEC NO.    ACTIVITY        .SYS/COMP.A.START .COMPL .MAN .ESTIMTD.MAN .START .COMPL .MAN .ACTUAL .MAN
*=====
11.03 TRAVEL                                     1010
11.03 MISCELLANEOUS                               10422
11.03 OTHER INDIRECT COST                     49545      85263
*      [WD 1300-1700]
11.03 CONTINGENCY                             22932
*      TOTAL FOR ACTIVITY SPEC 11                     114660      109748
.
.  NOTE: BREAKDOWN OF ACTUAL COSTS FOR W.O. 1300 THRU W.O. 1700 ARE
. LISTED BELOW. BREAKDOWN COSTS WERE TAKEN FROM WORK SHEETS.
. DISCREPANCIES BETWEEN COSTS AND TOTALS CANNOT BE EXPLAINED
. FROM AVAILABLE DOCUMENTATION.
.
*11.03 HEALTH PHYSICS                                     26885
*      W.O.1300
*11.03 OPERATING AND                                     19620
*      MAINT. COSTS
*      W.O.1400
*11.03 SECURITY COSTS                                     7665
*      W.O.1500
*11.03 ENGINEERING &                                     21000
*      ADMINISTRATIVE
*      W.O.1600
*11.03 STORAGE AND                                     2955
*      WAREHOUSING
*      W.O.1700
*
*                                     TOTAL FOR WD 1300 - 1700 -->      78125

```

```

.ERR1      U.N.C. DECOMMISSIONING DATA SYSTEM - DOSE RATE      G1114
*
*      MAP      .      ELEV . MAP .SYS/COMP.      .MR/HR .MR/HR .100CM2.100CM2.ELEMENT .
* REFERENCE . BUILDING .FEET .COORD. NUMBER .TYP.LOWER .UPPER .LOWER .UPPER . DATE .      COMMENT
*=====
.NOTE: ALL BALNK ENTRIES INDICATE THAT DATA WAS NOT AVAILABLE(DNA)
.
      CON      33500      710602 OUTSIDE PRESSURE VESSEL
      CON      828000      710602 INSIDE INNER TH. SHIELD
      CON 6.0E 6 DNA      710602 CORE & SHROUD PLATES
      CON      2.4E 6      710602 UPPER BAFFLE PLATE (OR SHADOW SHIELD)
      CON      3150      710602 CORE SAMPLE BIOLOGICAL SHIELD
      CON      650      710602 CORE SAMPLE BIOLOGICAL SHIELD
      CON 350      500      710602 PRIMARY WATER SYSTEM PIPING
      CON      800      710602 PURIFICATION SYSTEM PIPING
      CON      220      710602 PURIFICATION SYSTEM PIPING
      CON      135      710602 PURIFICATION SYSTEM PIPING
      CON      200      710602 DECAY HEAT REMOVAL SYSTEM
      CON      150      710602 DECAY HEAT REMOVAL SYSTEM
      CON      1500      710602 FUEL ELEMENT STORAGE WELL COOLING SYSTEM
      CON      350      710602 FUEL ELEMENT STORAGE WELL COOLING SYSTEM
      CON      20000      710602 LIQUID WASTE SYSTEM
      CON      170      710602 LIQUID WASTE SYSTEM
      CON      230      710602 REACTOR WATER COLUMN SYSTEM
      CON      120      710602 REACTOR SUB BASEMENT FLOOR AREA
      CON 25      400      710602 REACTOR MAIN FLOOR LEVEL

```

.ERR1 U.N.C. DECOMMISSIONING DATA SYSTEM - PROJECT LABOR F1132

*ACTIVITY. .MAN.LABOR .MAN-
 *SPEC NO . DATE . LABOR CATEGORY .WKS.COST \$.REM .
 *=====

.NOTE: ALL BLANK ENTRIES INDICATE THAT DATA WAS NOT AVAILABLE(DNA)

71	ADMINISTRATIVE STAFF	188
72	ADMINISTRATIVE STAFF	413
73	ADMINISTRATIVE STAFF	336
74	ADMINISTRATIVE STAFF	476
71	HEALTH & SAFETY PERSONNEL	298
72	HEALTH & SAFETY PERSONNEL	643
73	HEALTH & SAFETY PERSONNEL	528
74	HEALTH & SAFETY PERSONNEL	202
71	CLERICAL & SERVICES	138
72	CLERICAL & SERVICES	366
73	CLERICAL & SERVICES	303
74	CLERICAL & SERVICES	129
71	INSTRUMENT TECHNICIANS	14
72	INSTRUMENT TECHNICIANS	52
73	INSTRUMENT TECHNICIANS	26
74	INSTRUMENT TECHNICIANS	
71	ELECTRICIANS	15
72	ELECTRICIANS	52
73	ELECTRICIANS	29
74	ELECTRICIANS	
71	REACTOR OPERATORS	56
72	REACTOR OPERATORS	104
73	REACTOR OPERATORS	73
74	REACTOR OPERATORS	35
71	DECONTAMINATION TECHS	42
72	DECONTAMINATION TECHS	119
73	DECONTAMINATION TECHS	111
74	DECONTAMINATION TECHS	16
71	SECURITY GUARDS	223
72	SECURITY GUARDS	520
73	SECURITY GUARDS	163
74	SECURITY GUARDS	32

*
 * NOTE--- DATA ON MAN-REM BY LABOR CATEGORY IS NOT AVAILABLE.
 * MONTHLY ACCUMULATION OF PERSONNEL EXPOSURE IS RECORDED BELOW.
 *

7201	1.7
7202	2.2
7203	1
7204	1.1
7205	.3
7206	1.3
7207	2.2
7208	2.7
7209	2.2
7210	3.5
7211	2.7
7301	6.5
7302	6.8
7303	5.1
7304	5

.ERR1 U.N.C. DECOMMISSIONING DATA SYSTEM - PROJECT LABOR F1132

*ACTIVITY.			.MAN.LABOR	.MAN.
*SPEC NO	. DATE	LABOR CATEGORY	.WKS.COST	\$.REM
7305			3	
7306			13.8	
7307			5.2	
7308			.2	
7309			.4	
7340			.3	
7341			1	
7342			6.8	

```

.ERR1      U.N.C. DECOMMISSIONING DATA SYSTEM - ALARA REPORT      E1110
*          .MAN- .DOS.
*ACTIVITY.SYS/COMP.      .ALARA.REM .INITIAL.FINAL .RED.
*SPEC NO . NUMBER . DATE . ALARA COST ITEM .COST $.SAVED. MR/HR . MR/HR .FCT.      ALARA EFFORT DESCRIPTION
*=====,=====,=====,=====,=====,=====,=====,=====,=====,=====
.NOTE: ALL BLANK ENTRIES INDICATE THAT DATA WAS NOT AVAILABLE(DNA)

*
06          BOLT SHEARING TOOL      REMOTE SEPARATION OF UPPER AND LOWER SHROUD BY
*          NIBBLER      REMOTE SEGMENTATION OF SHROUDS INTO SHIPPABLE
*          LIFTING FIXTURES      PERMITTED REMOTE TRANSFER OF VESSEL COMPONENTS
06          IMPACT WRENCHES      TO FUEL STORAGE BASIN.
*          PLASMA TORCH      SPECIAL LONG HANDLED WRENCHES USED TO REMOVE
06          SEGMENT SUPPORT      HOLD-DOWN BOLTS ON CORE SUPPORT PLATES.
*          TOOLS      CUTTING OF INNER THERMAL SHIELD INTO SHIPPABLE
06          EXPLOSIVES      PIECES.
06          BLASTING MATS      SUPPORTED SEGMENTS DURING AND AFTER CUTTING
*          FOG SPRAY      OPERATIONS.
*          REMOVAL OF BIOLOGICAL SHIELD.
CONTROLLED RADIOACTIVE DEBRIS DURING BLASTING
OPERATIONS.
CONTROLLED RADIOACTIVE DEBRIS DURING BLASTING
OPERATIONS.

```

```

.ERR1      U.N.C. DECOMMISSIONING DATA SYSTEM - SHIPMENT REPORT      C1124
* SHIP .SHIP .LEN* .MR/HR .MR/HR .MR/HR .RADIONUCLIDE .ACTIVITY. WASTE .T. .DOT .(--- WASTE ---)
* DATE .NUM .MILES .CONTACT .6 FEET .CAB .NAME .AMOUNT .SPEC NO .DESCRIPTION .P. FORM . FORM .CLASS .FEET .POUNDS .
=====
.NOTE: ALL BLANK ENTRIES INDICATE DATA THAT WAS NOT AVAILABLE(DNA)
710831      A/C MATRL      1000      50000
710930      A/C MATRL      3000      70000
711031      A/C MATRL      1000      30000
711130      A/C MATRL      3000      180000
711231      A/C MATRL      1000      40000
720131      A/C MATRL      1000      50000
720430      A/C MATRL      2500      80000
720630      A/C MATRL      1000      20000
720731      A/C MATRL      500      30000
720831      A/C MATRL      1500      190000
720930      A/C MATRL      500      20000
721031      A/C MATRL      500      70000
721231      A/C MATRL      1500      80000
730131      A/C MATRL      2000      110000
730228      A/C MATRL      500      30000
730331      A/C MATRL      2000      60000
730430      A/C MATRL      1500      60000
730531      A/C MATRL      1000      110000
730630      A/C MATRL      3000      70000
730731      A/C MATRL      2500      350000
730831      A/C MATRL      500      10000
730930      A/C MATRL      1000      20000
731031      A/C MATRL      2000      40000
731130      A/C MATRL      2000      120000
731231      A/C MATRL      1500      20000
740131      A/C MATRL      1000      100000
740430      A/C MATRL      2500      100000
740531      A/C MATRL      2500      160000
740731      A/C MATRL      3000      80000
730731      A/C CONC.      540
730831      A/C CONC.      810
731031      A/C CONC.      6750
731130      A/C CONC.      4860
731231      A/C CONC.      4050
740131      A/C CONC.      4590
740228      A/C CONC.      5940
740331      A/C CONC.      10260
740430      A/C CONC.      6750
.NOTE---ALL WASTE PRESENTED BELOW WAS NONCONTAMINATED-----
*710831      CONCRETE      300
*711031      CONCRETE      4000
*711131      CONCRETE      300
*720131      CONCRETE      300
*740531      CONCRETE      600
*740631      CONCRETE      62000
*740731      CONCRETE      16200
*710930      SCRAPMETAL      4000
*711031      SCRAPMETAL      300000
*711130      SCRAPMETAL      20000
*730630      SCRAPMETAL      20000

```

4-28


```

.ERR1      U.N.C. DECOMMISSIONING DATA SYSTEM - DISPOSAL COSTS      D1126
* SHIP      .SHIP .DISP      .BURIAL CHARGES $ -----) .(----- TRANSPORTATION CHARGES $ -----) .(----- CONTAINER CHARGES $ -----)
* DATE .NUM .SITE .BASIC .CURIE .SP/HND.OTHER .TOTAL .SHIPPING .COMPANY : BASIC.PERMIT.OTHER .TOTAL : CONTAINER TYPE .NO .CONT .CONT
*          .CONT.COST .RENT
=====
.NOTE: AVAILABLE DOCUMENTS DO NOT PERMIT COORDINATION OF INDIVIDUAL SHIPMENTS
      AND CHARGES. THE TOTAL NUMBER OF SHIPMENTS IS UNKNOWN. ALL BLANK
      ENTRIES INDICATE THAT THE DATA WAS NOT AVAILABLE(DNA)

740930      SHEFF      555
740930      SHEFF      864
741034      SHEFF      1134
741034      SHEFF      1292
741034      SHEFF      995
741234      SHEFF      1458
741234      SHEFF      763
741234      SHEFF      452
741234      SHEFF      900
741234      SHEFF      479
741234      SHEFF      1014
720430      SHEFF      1395
720430      SHEFF      1986
720734      SHEFF      930
720834      SHEFF      870
720834      SHEFF      1008
720930      RICH      3047
720930      SHEFF      100
720930      SHEFF      2400
720930      SHEFF      2400
720930      SHEFF      825
721130      SHEFF      155
721130      SHEFF      1550
721130      SHEFF      1750
730434      SHEFF      1057
730434      SHEFF      1010
730434      SHEFF      113
730228      SHEFF      897
730228      SHEFF      312
730228      SHEFF      533
730334      SHEFF      887
730334      SHEFF      200
730434      SHEFF      976
730434      RICH      1089
730534      SHEFF      934
730534      SHEFF      1039
730630      SHEFF      978
730630      SHEFF      964
730630      SHEFF      1194
730734      SHEFF      884
730834      SHEFF      920
730834      SHEFF      509
730834      SHEFF      480
730834      SHEFF      731
730834      SHEFF      336
730834      SHEFF      233
730834      SHEFF      1344

```

```

.ERR1      U.N.C. DECOMMISSIONING DATA SYSTEM - DISPOSAL COSTS      D1126
*          .<----- BURIAL CHARGES $ ----->.<----- TRANSPORTATION CHARGES $ ----->.<----- CONTAINER CHARGES $ ----->
* SHIP .SHIP .DISP .          .SHIPPING .          .NO .CONT .CONT .
* DATE .NUM .SITE .BASIC .CURIE .SP/HND.OTHER .TOTAL . COMPANY . BASIC .PERMIT .OTHER .TOTAL . CONTAINER TYPE .CONT.COST .RENT .
=====
730834      SHEFF                      933
730834      SHEFF                      952
730930      SHEFF                      480
731034      SHEFF                      1008
731130      SHEFF                      840
731130      SHEFF                      2448
731130      SHEFF                      1306
731130      SHEFF                      1673
731130      SHEFF                      1563
731130      SHEFF                      1682
731130      SHEFF                      925
731130      SHEFF                      854
731234      SHEFF                      616
731234      SHEFF                      1939
731234      SHEFF                      1539
731234      SHEFF                      1416
731234      SHEFF                      1888
731234      SHEFF                      1416
731234      SHEFF                      2136
731234      SHEFF                      2248
731234      SHEFF                      1942
740930      NUC ENG                      550
740930      NUC ENG                      550
741030      NUC ENG                      550
741030      NUC ENG                      550
741030      NUC ENG                      550
741034      BIG LAKE                      43
741130      BIG LAKE                      245
741234      NUC ENG                      550
741234      NUC ENG                      1100
741234      NUC ENG                      550
741234      NUC ENG                      550
741234      NUC ENG                      550
741234      BIG LAKE                      18
720134      NUC ENG                      1100
720228      BIG LAKE                      18
720430      NUC ENG                      1100
720734      NUC ENG                      550
720834      BURL NORTH                    5741
720834      TRI STATE                     942
720834      TRI STATE                     942
720834      TRI STATE                    1299
720834      TRI STATE                     942
720834      TRI STATE                     942
720834      TRI STATE                    -690
720834      NUC ENG                      550
720930      TRI STATE                     1878
720930      TRI STATE                    1429
720930      NUC ENG                      550
721034      TRI STATE                    1299
721034      TRI STATE                    1933

```


NRC FORM 335 (7 77)		U S NUCLEAR REGULATORY COMMISSION BIBLIOGRAPHIC DATA SHEET		1 REPORT NUMBER (Assign) NUREG/CR-2985	
4 TITLE AND SUBTITLE (Add Volume No. if appropriate) Evaluation of Nuclear Facility Decommissioning Projects Project Summary Report Elk River Reactor				2 (Leave blank)	
7 AUTHOR(S) R. L. Miller, J. A. Adams				3 RECIPIENT'S ACCESSION NO	
9 PERFORMING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code) Office of Surplus Facilities Management UNC Nuclear Industries P.O. Box 490 Richland, WA 99352				5 DATE REPORT COMPLETED MONTH YEAR October 1982	
12 SPONSORING ORGANIZATION NAME AND MAILING ADDRESS (Include Zip Code) Division of Engineering Technology Office of Nuclear Regulatory Research U.S. Nuclear Regulatory Commission Washington, D.C. 20555				DATE REPORT ISSUED MONTH YEAR December 1982	
13 TYPE OF REPORT Technical				PERIOD COVERED (Inclusive dates)	
15 SUPPLEMENTARY NOTES				14 (Leave blank)	
16 ABSTRACT (200 words or less) This report summarizes information concerning the decommissioning of the Elk River Reactor. Decommissioning data from available documents were input into a computerized data-handling system in a manner that permits specific information to be readily retrieved. The information is in a form that assists the Nuclear Regulatory Commission in its assessment of decommissioning alternatives and ALARA methods for future decommissioning projects. Samples of computer reports are included in the report. Decommissioning of other reactors, including NRC reference decommissioning studies, will be described in similar reports.					
17 KEY WORDS AND DOCUMENT ANALYSIS Decommissioning, Reactors Program Plan, ALARA, Radiation Exposure Costs, Comparison Studies				17a DESCRIPTORS	
17b IDENTIFIERS/OPEN-ENDED TERMS					
18 AVAILABILITY STATEMENT Unlimited				19 SECURITY CLASS (This report) Unclassified	
20 SECURITY CLASS (This page) Unclassified				21 NO OF PAGES 5	