

ENGINEERING CHANGE NOTICE

Page 1 of 2

1. ECN 652210

Proj.
ECN

2. ECN Category (mark one)		3. Originator's Name, Organization, MSIN, and Telephone No.		4. USQ Required?	5. Date
Supplemental <input type="radio"/>		D.A. Gantt, FFTF Proj. Integration, N2-13,		<input type="radio"/> Yes <input checked="" type="radio"/> No	October 28, 1999
Direct Revision <input checked="" type="radio"/>		376-4415			
Change ECN <input type="radio"/>		6. Project Title/No./Work Order No.		7. Bldg./Sys./Fac. No.	8. Approval Designator
Temporary <input type="radio"/>		Advanced Reactors Transition &		FFTF, 337B & 309	N/A
Standby <input type="radio"/>		FFTF			
Supersedeure <input type="radio"/>		9. Document Numbers Changed by this ECN (includes sheet no. and rev.)		10. Related ECN No(s).	11. Related PO No.
Cancel/Void <input type="radio"/>		HNF-SD-FF-SSP-050, Rev. 6		N/A	N/A
12a. Modification Work		12b. Work Package No.	12c. Modification Work Completed		12d. Restored to Original Condition (Temp. or Standby ECNs only)
<input type="radio"/> Yes (fill out Blk. 12b)		NA	NA		NA
<input checked="" type="radio"/> No (NA Blks. 12b, 12c, 12d)			Design Authority/Cog. Engineer Signature & Date		Design Authority/Cog. Engineer Signature & Date
13a. Description of Change					
13b. Design Baseline Document? <input type="radio"/> Yes <input checked="" type="radio"/> No					
This is a full revision/update. The following major changes are included:					
<ul style="list-style-type: none"> - The FFTF Standby Status is continued through FY 2000. The general objective will be to maintain the " The largest single activities during this period are refueling equipment repairs for the solid waste cask, upgrades to the IEM Cell sodium removal system controls, and testing of the Closed Loop Ex-Vessel Machine (CLEM) control system upgrade. - NE Legacy activities and schedule are accelerated, with respect to Rev. 6. Costs have been realigned with rates and resource requirements. - 309/PRTR Bldg activities have been recosted and accelerated, with respect to Rev. 6. The end date is now June 30, 2003. 					
The work breakdown structure information in section 2 provides the information required by HNF-PRO-518, <u>Work Breakdown Structure, Index, and Dictionary</u> .					
14a. Justification (mark one)		14b. Justification Details			
Criteria Change <input checked="" type="radio"/>		The FFTF was directed to plan for standby through FY 2000 in preparing the annual Multi-Year Work Plan.			
Design Improvement <input type="radio"/>					
Environmental <input type="radio"/>		Revised rates and cost structures were issued by FDH and necessitated update to the cost reports.			
Facility Deactivation <input type="radio"/>					
As-Found <input type="radio"/>		This also incorporates Baseline Change Requests approved during FY 1999.			
Facilitate Const. <input type="radio"/>					
Const. Error/Omission <input type="radio"/>					
Design Error/Omission <input type="radio"/>					
15. Distribution (include name, MSIN, and no. of copies)					
R. A. Almquist N2-36 (1)					
D. A. Gantt N2-13 (2)					
R. K. Hulvey N2-33 (1)					
W. V. Witherspoon N2-13 (2)					
TPO Files N2-13 (2)					
RELEASE STAMP					
NOV 08 1999					
DATE: STA: 22 HANFORD RELEASE ID: 43					

ENGINEERING CHANGE NOTICE

Page 2 of 2

1. ECN (use no. from pg. 1)

652210

16. Design Verification Required

☐ Yes

☒ No

17. Cost Impact

ENGINEERING

Additional ☐ \$ _____

Savings ☐ \$ _____

CONSTRUCTION

Additional ☐ \$ _____

Savings ☐ \$ _____

18. Schedule Impact (days)

Improvement ☐ _____

Delay ☐ _____

19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20.

SDD/DD	<input type="checkbox"/>	Seismic/Stress Analysis	<input type="checkbox"/>	Tank Calibration Manual	<input type="checkbox"/>
Functional Design Criteria	<input type="checkbox"/>	Stress/Design Report	<input type="checkbox"/>	Health Physics Procedure	<input type="checkbox"/>
Operating Specification	<input type="checkbox"/>	Interface Control Drawing	<input type="checkbox"/>	Spares Multiple Unit Listing	<input type="checkbox"/>
Criticality Specification	<input type="checkbox"/>	Calibration Procedure	<input type="checkbox"/>	Test Procedures/Specification	<input type="checkbox"/>
Conceptual Design Report	<input type="checkbox"/>	Installation Procedure	<input type="checkbox"/>	Component Index	<input type="checkbox"/>
Equipment Spec.	<input type="checkbox"/>	Maintenance Procedure	<input type="checkbox"/>	ASME Coded Item	<input type="checkbox"/>
Const. Spec.	<input type="checkbox"/>	Engineering Procedure	<input type="checkbox"/>	Human Factor Consideration	<input type="checkbox"/>
Procurement Spec.	<input type="checkbox"/>	Operating Instruction	<input type="checkbox"/>	Computer Software	<input type="checkbox"/>
Vendor Information	<input type="checkbox"/>	Operating Procedure	<input type="checkbox"/>	Electric Circuit Schedule	<input type="checkbox"/>
OM Manual	<input type="checkbox"/>	Operational Safety Requirement	<input type="checkbox"/>	ICRS Procedure	<input type="checkbox"/>
FSAR/SAR	<input type="checkbox"/>	IEFD Drawing	<input type="checkbox"/>	Process Control Manual/Plan	<input type="checkbox"/>
Safety Equipment List	<input type="checkbox"/>	Cell Arrangement Drawing	<input type="checkbox"/>	Process Flow Chart	<input type="checkbox"/>
Radiation Work Permit	<input type="checkbox"/>	Essential Material Specification	<input type="checkbox"/>	Purchase Requisition	<input type="checkbox"/>
Environmental Impact Statement	<input type="checkbox"/>	Fac. Proc. Samp. Schedule	<input type="checkbox"/>	Tickler File	<input type="checkbox"/>
Environmental Report	<input type="checkbox"/>	Inspection Plan	<input type="checkbox"/>		<input type="checkbox"/>
Environmental Permit	<input type="checkbox"/>	Inventory Adjustment Request	<input type="checkbox"/>		<input type="checkbox"/>

20. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.

Document Number/Revision

Document Number/Revision

Document Number/Revision

None.

21. Approvals

Signature

Date

Signature

Date

Design Authority _____

Cog. Eng. D. A. Gantt *D. A. Gantt* 10/20/99

Cog. Mgr. R. K. Hulvey *R. K. Hulvey* 10/28/99

QA _____

Safety _____

Environ. _____

Other D. B. Klos *D. B. Klos* 11/3/99

Design Agent _____

PE _____

QA _____

Safety _____

Design _____

Environ. _____

Other _____

DEPARTMENT OF ENERGY

Signature or a Control Number that tracks the Approval Signature

ADDITIONAL

ADVANCED REACTORS TRANSITION PROGRAM RESOURCE LOADED SCHEDULE

D. A. Gantt

B&W Hanford Company

Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: ECN 652210

UC: N/A

Org Code: 18300

Charge Code: 101559

B&R Code: AF79

Total Pages: ~~216~~ 213

SCP 11/8/99

Key Words:


Resource, Loaded, Schedule, FFTF, RLS, Legacies, PRTR

Abstract: The Advanced Reactors Transition (ART) Resource Loaded Schedule (RLS) provides a cost and schedule baseline for managing the project elements within the ART Program. The Fast Flux Test Facility (FFTF) activities are delineated through the end of FY 2000, assuming continued standby. The Nuclear Energy (NE) Legacies and Plutonium Recycle Test Reactor (PRTR) activities are delineated through the end of the deactivation process. This document reflects the 1 Oct 1999 baseline.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

D. C. Perkins (Gantt) NOV 08 1999
Release Approval Date



Release Stamp

Approved For Public Release

INFORMATION CLEARANCE FORM

A. Information Category <input type="checkbox"/> Abstract <input type="checkbox"/> Journal Article <input type="checkbox"/> Summary <input type="checkbox"/> Internet <input type="checkbox"/> Visual Aid <input type="checkbox"/> Software <input type="checkbox"/> Full Paper <input checked="" type="checkbox"/> Report <input type="checkbox"/> Other _____		B. Document Number HNF-SD-FF-SSP-050, Rev. 7 C. Title ADVANCED REACTORS TRANSITION PROGRAM RESOURCE LOADED SCHEDULE	
		D. Internet Address	

E. Required Information 1. Is document potentially Classified? <input checked="" type="radio"/> No <input type="radio"/> Yes (MANDATORY) <u>Russell K. Hulvey 10/28/99</u> Manager's Signature Required If Yes _____ <input type="radio"/> No <input type="radio"/> Yes Classified ADC Signature Required 2. Internal Review Required? <input type="radio"/> No <input type="radio"/> Yes If Yes, Document Signatures Below Counsel _____ Program _____ 3. References in the Information are Applied Technology <input checked="" type="radio"/> No <input type="radio"/> Yes Export Controlled Information <input checked="" type="radio"/> No <input type="radio"/> Yes		4. Does Information Contain the Following: (MANDATORY) a. New or Novel (Patentable) Subject Matter? <input checked="" type="radio"/> No <input type="radio"/> Yes If "Yes", Disclosure No.: _____ b. Information Received in Confidence, Such as Proprietary and/or Inventions? <input checked="" type="radio"/> No <input type="radio"/> Yes If "Yes", Affix Appropriate Legends/Notices. c. Copyrights? <input checked="" type="radio"/> No <input type="radio"/> Yes If "Yes", Attach Permission. d. Trademarks? <input checked="" type="radio"/> No <input type="radio"/> Yes If "Yes", Identify in Document. 5. Is Information requiring submission to OSTI? <input checked="" type="radio"/> No <input type="radio"/> Yes If Yes UC- _____ and B&R- _____ 6. Release Level? <input checked="" type="radio"/> Public <input type="radio"/> Limited 7. Charge Code <u>101559</u>	
---	--	--	--

F. Complete for a Journal Article			
1. Title of Journal _____			

G. Complete for a Presentation			
1. Title for Conference or Meeting _____			
2. Group Sponsoring _____			
3. Date of Conference _____		4. City/State _____	
5. Will Information be Published in Proceedings? <input type="radio"/> No <input type="radio"/> Yes		6. Will Material be Handed Out? <input type="radio"/> No <input type="radio"/> Yes	

H. Author/Requestor <u>Douglas A. Gantt</u> <u>DAG</u> <u>10/28/99</u> (Print and Sign)		Responsible Manager <u>Russell K. Hulvey</u> <u>Russell K. Hulvey</u> <u>10/28/99</u> (Print and Sign)	
--	--	---	--

I. Reviewers	Yes	Print	Signature	Public Y/N (If N, complete J)
General Counsel	<input type="checkbox"/>	_____	_____	Y / N
Office of External Affairs	<input type="checkbox"/>	_____	_____	Y / N
DOE-RL	<input type="checkbox"/>	_____	_____	Y / N
Other	<input checked="" type="checkbox"/>	<u>D. A. Gantt, Applied Tech.</u>	<u>DAG</u> <u>10/28/99</u>	<input checked="" type="radio"/> Y <input type="radio"/> N
Other	<input type="checkbox"/>	_____	_____	Y / N

J. If Information Includes Sensitive Information and is not to be released to the Public indicate category below. <input type="checkbox"/> Applied Technology <input type="checkbox"/> Protected CRADA <input type="checkbox"/> Personal/Private <input type="checkbox"/> Export Controlled <input type="checkbox"/> Proprietary <input type="checkbox"/> Procurement-Sensitive <input type="checkbox"/> Business-Sensitive <input type="checkbox"/> Patentable <input type="checkbox"/> Predecisional <input type="checkbox"/> Other (Specify) _____ <input type="checkbox"/> UCNI		Information Clearance Approval
--	--	---------------------------------------

K. If Additional Comments, Please Attach Separate Sheet
--

RELEASE AUTHORIZATION

**Document
Number:**

HNF-SD-FF-SSP-050

**Document
Title:**

ADVANCED REACTORS TRANSITION PROGRAM
RESOURCE LOADED SCHEDULE

**This document, reviewed in accordance with
DOE Order 241.1, "Scientific and Technical
Information Management," and DOE G 241.1-1,
"Guide to the Management of Scientific and
Technical Information," does not contain
classified or sensitive unclassified information
and is:**

APPROVED FOR PUBLIC RELEASE

G.C. Perkins (Jackie)

G.C. Perkins (Jackie)

NOV 08 1999

Date

Lockheed Martin Services, Inc.
Document Control / Information Clearance

Reviewed for Applied Technology, Business Sensitive, Classified, Copyrighted, Export Controlled, Patent, Personal/Private, Proprietary, Protected CRADA, Trademark, Unclassified Controlled Nuclear Information.

LEGAL DISCLAIMER. This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof. This report has been reproduced from the best available copy. Printed in the United States of America.

TABLE OF CONTENTS

1.0	EXECUTIVE SUMMARY	1
1.1	Mission	1
1.2	Scope	1
1.3	Work Breakdown Structure	2
1.4	Schedule	2
1.5	Cost Summary	2
2.0	TECHNICAL BASELINE	11
2.1	Mission	11
2.2	Scope	11
2.3	Assumptions	12
2.4	Work Breakdown Structure	13
3.0	SCHEDULE BASELINE	65
3.1	Master Schedule	65
3.2	Milestones	65
4.0	COSTS	69
4.1	Cost Detail	69
4.2	Cost Baseline	69
4.3	Budget Authority	69
4.4	Planned Staffing	69
5.0	RESOURCE LOADED SCHEDULE BASIS	75
5.1	Methodology and Historical Basis	75
5.2	Basic Data and Estimate Backup Sheets	75
6.0	BASELINE CHANGE CONTROL	77
7.0	REFERENCES	79

APPENDICES

A	SCHEDULES	81
B	USAGE AND COSTS	115

FIGURES

1.1	Advanced Reactors Transition (RL-TP11) Work Breakdown Structure	3
1.2	FFTF Work Breakdown Structure	4
1.3	NE Legacies Summary Schedule	5
1.4	PRTR/309 Building Summary Schedule	6
1.5	FFTF Standby Summary Schedule	7
1.6	RL Level Milestones	8
2.1	Advanced Reactors Transition (RL-TP11) Work Breakdown Structure	14
2.2	FFTF Work Breakdown Structure	15

TABLES

1.1	ART (RL-TP11) Lifecycle Costs by Fiscal Year	9
1.2	FFTF Costs by Fiscal Year	10
2.1	Responsibility Assignment Matrix	63
3.1	Active Milestones	66
3.2	TPA Milestones Pending Change Request Approval	67
4.1	ART (RL-TP11) Lifecycle Costs by Fiscal Year	70
4.2	FFTF Costs by Fiscal Year	71
4.3	PHMC Fee Allocation	71
4.4	FY 2000 Cost Baseline	72
4.5	FY 2000 Budget Authority	74

1.0 EXECUTIVE SUMMARY

1.1. Mission

The Advanced Reactors Transition (ART) Program has two missions. One, funded by DOE-EM is to transition assigned, surplus facilities to a safe and compliant, low-cost, stable, deactivated condition (requiring minimal surveillance and maintenance) pending eventual reuse or D&D. Facilities to be transitioned include the 309 Building / Plutonium Recycle Test Reactor (PRTR) and Nuclear Energy Legacy facilities. This mission is funded through the Environmental Management (EM) Project Baseline Summary (PBS) RL-TP11, "Advanced Reactors Transition."

The second mission, funded through budget requests submitted to the Office of Nuclear Energy, Science and Technology (DOE-NE), is maintaining the Fast Flux Test Facility (FFTF), the Fuels and Materials Examination Facility (FMEF), and affiliated 400 Area buildings in a safe and compliant standby condition. This mission is to preserve the condition of the plant hardware, software, and personnel in a manner not to preclude a plant restart.

1.2. Scope

This revision of the Resource Loaded Schedule (RLS) is based upon the technical scope in the latest revision of the following project and management plans.

Fast Flux Test Facility Standby Plan (Reference 1)

Hanford Site Sodium Management Plan (Reference 2)

309 Building Transition Plan (Reference 4)

The technical scope, cost, and schedule baseline is also in agreement with the concurrent revision to the ART Fiscal Year (FY) 2000 Multi-Year Work Plan (MYWP), which is available in an electronic version (only) on the Hanford Local Area Network, within the "Hanford Data Integrator (HANDI)" application.

1.2.1 Life Cycle

Transitioning the 309 Building to a safe and compliant, low-cost, stable, deactivated condition requires that the facility be characterized, through survey, sampling, and analysis; hazardous materials must be removed or stabilized; a structurally sound building envelop must be established; and the conditions must be documented to support future decontamination and disposal. This work will be accomplished on an area by area basis. At the conclusion of this process, the building will be turned over to the environmental restoration contractor.

Deactivation of the Nuclear Energy Legacy facilities requires that the alkali metals, sodium and sodium-potassium (NaK) alloy be removed from the various test and development systems, which were located around the site. At the end of FY 1999, all of this sodium and NaK had been removed and the test systems deactivated, except for those in the 300 Area, 337 Building High Bay.

The Fast Flux Test Facility is in standby, pending a decision on potential future mission options. In this state, maintenance will be performed to ensure the availability of the facility to accomplish any assigned mission, including shutdown, in a timely, cost effective manner.

1.2.2 Execution Year

All assigned facilities will be maintained in a safe and compliant state through appropriate surveillance and maintenance activities.

The 309 Building deactivation activities in FY 2000 will be limited by funding constraints. The principal activity will be to begin the clean out of the Fuel Transfer Pit.

In the NE Legacy facilities, cleaning of the two tanks, previously removed from 221-T, will *continue using the moist-nitrogen vapor process.*

The FFTF standby activities will focus on the following:

- Maintaining the "health of the facility" through the performance of appropriate preventive and corrective maintenance actions.
- Preparing the redesign of the Solid Waste Cask to satisfy all applicable fuel handling requirements
- Acceptance testing of the Closed Loop Ex-vessel Machine (CLEM) new computer control system
- Installing the upgraded control system for the IEM Cell sodium removal system
- Verifying the capability to implement Y2K contingency plans
- Providing technical support for the Programmatic Environmental Impact Statement process

1.3. Work Breakdown Structure

The two missions have independent work breakdown structures, as shown in Figures 1.1 and 1.2.

1.4. Schedule

The detailed schedules are shown in Appendix A. However, pictorial summaries of the subproject schedules are included in this section.

1.4.1. NE Legacies

The NE Legacies schedule is depicted in Figure 1.3.

1.4.2. PRTR/309 Building

The PRTR/309 Building schedule is depicted in Figure 1.4.

1.4.3. FFTF

The FFTF, FY 1999 and 2000 standby schedule is depicted in Figure 1.5. The repair/upgrade of fuel handling equipment is shown to its completion.

1.4.4. RL Milestones

Figure 1.6 identifies all of the active RL milestones being pursued in FY 2000. TPA milestones, which are the subject of pending change requests, are identified in Section 3.0, but are not included in the FY 2000 baseline because of the FFTF being placed in Standby.

1.5 Cost Summary

Lifecycle costs for NE Legacies and PRTR/309 Building, are identified in Table 1.1. This table also includes FY 1997 and FY 1998, EM funded costs for the FFTF. These are included for completeness of the Advanced Reactors Transition Project Baseline Summary (PBS RL-TP11) lifecycle costs.

FFTF standby costs are planned for FY 2000 only and total \$41,812K. In addition, laundry charges of \$98K, are paid directly by RL holdback of appropriated project funds. These values are also presented in Table 1.2. A more detailed breakdown of the FFTF costs is provided in section 4. Costs beyond FY 2000 will be determined based on mission direction.




Figure 1.1 Advanced Reactors Transition (RL-TP11) Work Breakdown Structure




Figure 1.2 FFTF Work Breakdown Structure

NE LEGACIES





FIGURE 1.3 NE Legacies Summary Schedule

FY2000VRLSNELEGACY.ML4

PRTR/309 BUILDING



FY1999/RLSPRTR.ML4

FIGURE 1.4 PRTR/309 Building Summary Schedule

FAST FLUX TEST FACILITY




FIGURE 1.5 FFTF Standby Summary Schedule

ACTIVE RL MILESTONES - FY 2000

	FY00												FY01		
	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Verify Contingency Plan for Y2K			☆ B10-00-003 12/15												
Health of the Facility Workphase 00-1				☆ B10-00-000 1/31											
Health of the Facility Workphase 00-2									☆ B10-00-001 5/31						
Acceptance Testing for CLEM Control System													☆ B19-00-403 9/14		
Sodium Removal System Control System Construction													☆ B19-00-402 9/22		
Definitive Design for Solid Waste Cask													☆ B19-00-400 9/25		
Health of the Facility Workphase 00-3													☆ B10-00-002 9/29		

FIGURE 1.6 RL Level Milestones

TABLE 1.1 ART (RL-TP11) LIFECYCLE COSTS BY FISCAL YEAR

	FY 1997 Actuals	FY 1998 Actuals	FY 1999 Actuals	FY 2000	FY 2001	FY2002	FY 2003	FY 2004	LIFE CYCLE
ART S&M									
NE Legacies	780	490	402	413	513	513	478	460	
309 Bldg	744	714	458	709	797	797	766		
TOTAL:	1,524	1,204	860	1,122	1,310	1,310	1,244	460	9,437
ART Deactivation									
NE Legacies	1,813	1,214	84	86	1,265	1,286	596	528	6,857
309 Bldg	1,280	231	531	110	1,063	1,227	50	0	4,628
FFTF Costs	9,929	36,853							46,782
Escalation					71	150	109	77	407
PERFORMANCE BASELINE	14,546	39,502	1,475	1,318	3,709	3,973	1,999	1,065	68,111
RL Direct Funded			70	100	100	100	100	100	598
Escalation					2	4	6	9	21
TP11 TOTAL	14,546	39,502	1,554	1,418	3,811	4,077	2,105	1,174	68,730

TABLE 1.2 FFTF COSTS BY FISCAL YEAR

	FY 1997 Actuals	FY 1998 Actuals	FY 1999 Actuals	FY 2000	FY 2001	FY2002	FY 2003	FY 2004	LIFE CYCLE
FFTF Costs	28,433		37,267	41,812	TBD	TBD	TBD	TBD	TBD
Escalation									
PERFORMANCE BASELINE	28,433		37,267	41,812					
Spare Parts Transfer	9,804								
RL Direct Funded			77	98					
Escalation									
NE TOTAL	38,237	0	37,344	41,910					

2.0 TECHNICAL BASELINE

2.1 Mission

The Advanced Reactors Transition (ART) Program has two missions. One, funded by DOE-EM is to transition assigned, surplus facilities to a safe and compliant, low-cost, stable, deactivated condition (requiring minimal surveillance and maintenance) pending eventual reuse or D&D. Facilities to be transitioned include the 309 Building / Plutonium Recycle Test Reactor (PRTR) and Nuclear Energy Legacy facilities. This mission is funded through the Environmental Management (EM) Project Baseline Summary (PBS) RL-TP11, "Advanced Reactors Transition."

The second mission, funded through the Office of Nuclear Energy, Science and Technology (DOE-NE), is maintaining the Fast Flux Test Facility (FFTF), the Fuels and Materials Examination Facility (FMEF), and affiliated 400 Area buildings in a safe and compliant standby condition. This mission is to preserve the condition of the plant hardware, software, and personnel in a manner not to preclude a plant restart.

2.1.1 Background

The Secretary of Energy announced a decision on January 15, 1997, (Reference 6) directing that the FFTF is to be maintained in a standby condition to permit the U.S. Department of Energy (DOE) to make a decision on whether the facility should play a future role in the DOE dual track tritium production strategy. A decision was announced in March 1999 that the FFTF would not be included in the tritium mission options. However, an additional study was directed to further evaluate alternative missions to produce medical and other isotopes. On August 18, 1999, the Secretary of Energy announced that an EIS would be developed to consider the operation of the FFTF for isotope production. Notice of the intent to conduct a programmatic EIS was published in the Federal Register on September 15, 1999.

Direction to implement the FFTF Standby Program was provided from the DOE Richland Operations Office (RL) by Reference 7 and forwarded by the Project Hanford Management Contractor for action by Reference 8. The previous DOE directives (Reference 9 and Reference 10) regarding the shutdown of the FFTF are deferred by this decision.

The FFTF Standby Plan (Reference 1) defines the implementation of the DOE standby directives by the FFTF. The prior FFTF Stabilization Project Plan (Reference 11) has been placed on hold and was superseded by the issuance of the Standby Plan.

2.2 Scope

This revision of the RLS is based upon the technical scope in the latest revision of the following project and management plans.

Fast Flux Test Facility Standby Plan (Reference 1)

Hanford Site Sodium Management Plan (Reference 2)

309 Building Transition Plan (Reference 4)

The technical scope, cost, and schedule baseline is also in agreement with the concurrent revision to the ART Fiscal Year (FY) 2000 Multi-Year Work Plan (MYWP).

2.2.1 NE Legacies

The Nuclear Energy Legacy subproject will disposition the alkali metal test loops which were utilized in the development of liquid metal reactor systems technology. This subproject has been in progress since 1995 when "Environmental Assessment, Disposition of Alkali Metal Test Loops, Hanford Site, Richland, Washington," DOE/EA-0987 was issued.

Remaining scope to be accomplished is:

- Drain and clean the Composite Reactor Component Test Activity (CRCTA), which contains an estimated 2,800 gallons of sodium.
- Clean the two, previously drained, sodium tanks from 221-T.
- Clean the previously drained, 3718-M sodium storage tank.
- Clean the NaK residuals from the cold trap cooling system.
- Disposition sodium wetted components, such as valves from 337B, based on the FFTF mission decision.
- Remove and disposition the 337B Highbay cold trap.

NE Legacy objectives in FY 2000 are:

- Provide surveillance and maintenance of the 337B Highbay, 3718M storage tank building, and 335 Building.
- Clean the two, previously drained, sodium tanks from 221-T.

2.2.2 309 Building/PRTR

The 309 Building/PRTR subproject will stabilize the facility and configure it to require minimum surveillance and maintenance pending final decommissioning and demolition. This will involve sampling and characterization of the facility, removal and disposal of hazardous materials, and stabilization of residual contaminants. Specific activities remaining to be completed include:

- Stabilize the Transfer Waste Tanks and associated equipment
- Stabilize the fuel storage basin
- Stabilize the PRTR reactor cavity
- Stabilize the fuel transfer pit
- Clean out the balance of the containment
- Stabilize the HVAC stack and filter pit
- Upgrade the roof on the office/shop sections of the building to a sound condition

309 Building/PRTR objectives for FY 2000 are:

- Perform surveillance and maintenance of the 309 Building.
- Initiate cleanout and stabilization of the fuel transfer pit.

2.2.3 FFTF

The FFTF, being in a standby condition, has only the current year scope defined. The life-cycle scope will be determined based on the DOE record of decision expected in December 2000.

Near term FFTF objectives include:

- Maintain the health of the facility by performing scheduled preventive maintenance and prioritized corrective maintenance.
- Restore on-site back-up AC power generation capability.
- Complete the design for the Solid Waste Cask (SWC) repair. Restore the SWC to operable status in FY 2001.
- Complete CLEM control system upgrade acceptance testing field work.
- Complete the installation of upgrades to the Sodium Removal System controls, control panel C-1167. Restore the system to operable status prior to or concurrently with restoring the SWC to operable status.
- Support the DOE Programmatic Environmental Impact Statement (PEIS) process by providing requested planning information.

2.3 Assumptions

- The FFTF will remain in "standby" throughout FY 2000. Should the DOE issue a mission decision, necessary changes will be implemented by BCR.
- Tri-Party Agreement (TPA) milestones related to the FFTF have been placed "in abeyance" per approved TPA Change Request M-81-98-01. This change was approved August 24, 1999 and will be implemented by the project by BCR.

- The Hanford Site sodium related TPA milestones will be placed in abeyance also, per pending TPA change request.

2.4 Work Breakdown Structure

The separate budgeting processes for the two missions result in two separate and independent work breakdown structures. The NE Legacies and the 309 Building/PRTR, being EM activities, are a part of the Hanford Site Environmental Management work breakdown structure, 1.0. The FFTF scope, being budgeted from DOE-NE, is classified as "work for others" and is therefore grouped as a part of the "2.0" work breakdown structure.

Figure 2.1 shows the EM workscope under PBS RL-TP11.

Figure 2.2 shows the FFTF Work Breakdown Structure, starting at the FFTF level, 2.01.01.01.21.01.01. The levels above FFTF are:

2.	Work for Others
2.01	Headquarters (HQ)
2.01.01	PHMC
2.01.01.01	BWHC
2.01.01.01.21	Non-EM
2.01.01.01.21.01	FFTF Project

2.4.1 Work Breakdown Structure Dictionary

Each level of the work breakdown structures owned by ART is defined in the pages following the Work Breakdown Structure figures.

2.4.2 Responsibility Assignment Matrix

Table 2-1 designates the manager responsible for each element of the work breakdown structure.




Figure 2.1 Advanced Reactors Transition (RL-TP11) Work Breakdown Structure




Figure 2.2 FFTF Work Breakdown Structure

Hanford Site Work Breakdown Structure Dictionary
Advanced Reactors Transition
WBS 1.12

Activity Title		Date:	PBS Number:	Dictionary Revision
Advanced Reactors Transition		8/31/98	RL-TP11	1
WBS Number	Baseline CR No.	Organization Code	B&R Number:	
1.12. 1		18000	EX04J102	
Scope of Work:				
<p>Advanced Reactors Transition maintains and performs deactivation of the NE Legacy Facilities and the 309 Building/Plutonium Recycle Test Reactor (PRTR). Maintaining these facilities will ensure safe and compliant operation of assigned facilities in the Hanford 300 Area. Deactivation activities will reduce the Hanford site mortgage associated with surplus facilities and may also contribute to the economic transition objectives by making facilities such as the 337 High Bay available for alternative usage.</p>				

Hanford Site Work Breakdown Structure Dictionary
Advanced Reactors Transition
WBS 1.12

Activity Title		Date:	PBS Number:	Dictionary Revision
NE Legacy Facilities		8/31/98	RL-TP11	0
WBS Number	Baseline CR No.	Organization Code	B&R Number:	
1.12. 1. 1		18200	EX04J102	
Scope of Work:				
<p>Maintain and perform deactivation of the NE Legacy Facilities. These facilities, used in the development of sodium system technology for design and operation of the Fast Flux Test Facility, include the 335 Building, the 3718M Building, and the 337 High Bay, all located in the southeast section of the 300 Area.</p> <p>Sodium test systems in the 335 Building have been dismantled and the facility is being used for storage and staging of materials and equipment associated with the NE Legacy Facilities. The 3718M Building is a storage tank enclosure containing a 45,000 gallon tank. This tank has been drained of the bulk sodium and is held under inert gas blanket, pending final cleaning of sodium residuals. The 337 High Bay contains a developmental sodium test loop and partial FFTF reactor vessel mock-up containing an estimated 2,800 gallons of metallic sodium.</p>				

Hanford Site Work Breakdown Structure Dictionary

Advanced Reactors Transition

WBS 1.12

Activity Title		Date:	PBS Number:	Dictionary Revision				
Maintain Safe & Compliant NE Legacy Facilities		8/31/98	RL-TP11	0				
WBS Number	Baseline CR No.	Organization Code	B&R Number:					
1.12.01.01.01		18200	EX04J102					
Scope of Work:								
<p>Provide building management and operation for the 335, 337 High Bay, and 3718-M buildings and the sodium systems located in Building 337 High Bay basement and Building 3718M. Provide electrical power and electrical maintenance for buildings 335, 3718M, and 337 High Bay. Provide steam for the 337 High Bay through RL holdback of funds for "energy savings performance contract." Provide inert gas for sodium system protection. Provide building emergency organization support for buildings containing sodium.</p> <p><u>Current Year Work</u> Surveillance and maintenance activities, as described above, will be performed.</p> <p><u>Out-year Planning</u> Surveillance and maintenance activities, as described above, will be required until deactivation of the NE Legacy facilities is completed.</p> <p>This WBS covers work necessary to support satisfying the following technical baseline requirements for the Hanford clean up mission:</p> <ul style="list-style-type: none"> - 300 Area facilities shall be surveilled and maintained within the approved safety envelope. <p>Key documents used for allocating Site requirements to this WBS include:</p> <table style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">Title</th> </tr> </thead> <tbody> <tr> <td>DOE/RL-96-92</td> <td>Hanford Strategic Plan</td> </tr> </tbody> </table>					Name	Title	DOE/RL-96-92	Hanford Strategic Plan
Name	Title							
DOE/RL-96-92	Hanford Strategic Plan							

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
WBS 1.12**

Title:			Date:	PBS Number:	Dictionary Revision
NE Legacies Occupancy			9/29/98	RL-TP11	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
1.12.1.1.1.1	1B1C11	101541		18200	EX04J102
Scope of Work:					
<p>Provide Landlord services for the Building 337 Highbay and buildings 335 and 3718M.</p> <p>Provide building management and operation for the 335, 337 Highbay, and 3718-M buildings and the sodium systems located in Building 337 Highbay basement and Building 3718M. Provide electrical power and electrical maintenance for buildings 335, 3718M, and 337 Highbay. Provide inert gas for sodium system protection. Provide building emergency support for buildings containing sodium. Write Auditable Safety Analysis for 337 Highbay. Ship drummed sodium and NaK vessels to commercial vendor or treatment center. Consolidate all remaining NE Legacies nonradioactive sodium in 337 highbay.</p> <p>Provide steam for the 337 Highbay through RL holdback of funds for "energy savings performance contract." (Note: This cost is not included in the "Cost Target.")</p> <p>This scope includes an apportioned share of PHMC fee associated with NE Legacies work scope.</p>					
Deliverables/Milestones: (Item/Date)					
<p>Annual update of the Building Administration Manual – 9/30/99</p> <p>Complete Auditable Safety analysis for 337 highbay – 12-31-98</p> <p>Consolidate all remaining NE Legacies nonradioactive sodium in 337 highbay – 12-31-98</p> <p>Ship drummed sodium and NaK cylinders to commercial vendor or treatment center – 9-30-99</p>					
Cost Target: (Thousands of dollars)					
\$387					
Project Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			W.F. Brehm		

Hanford Site Work Breakdown Structure Dictionary

Advanced Reactors Transition

WBS 1.12

Activity Title		Date:	PBS Number:	Dictionary Revision										
Transition NE Legacy Facilities		8/31/98	RL-TP11	0										
WBS Number	Baseline CR No.	Organization Code	B&R Number:											
1.12.01.01.02		18200	EX04J102											
Scope of Work:														
Provide management, technical lead and coordination for the disposition of the non-reactor NE facilities.														
The scope of this effort includes: development and implementation of the plans to eliminate NE programs legacies; implementation of the Sodium Management Plan reflecting coordination with DOE and WA-Ecology and addressing potential RCRA issues and applicability; disposition of excess material associated with these facilities. Approximately 50,000 gallons of alkali metal must be dispositioned from various test loops and storage tanks. These include a 5,000 gallon tank in the 100 DR area, the Containment Systems Test Facility in the 200 West area and in the 300 Area a 50,000 gallon storage tank, two small test loops, and the Composite Reactor Test Activity, which contains an estimated 3,000 gallons of sodium.														
Current Year Work														
Only about 3,000 gallons of this sodium remains to be dispositioned and all of it is in the 337-B high bay or the 3718-M drain tank. During FY 2000, the residual sodium will be cleaned from the 221-T storage tanks, and the sodium wetting station. The systems will be established in a safe, laid-up condition pending priority to complete cleanout of the Composite Reactor Component Test Activity and the associated piping, and the 3718-M drain tank residuals.														
Out-year Planning														
The High Temperature Sodium Facility, including the Composite Reactor Component Test Activity (CRCTA), its cold trap, and interconnecting piping must be dispositioned. The piping will be removed, cut up, packaged, and shipped off site for disposal. The CRCTA vessel will be drained, if necessary, before it and the 3718-M storage tank are cleaned in place to remove sodium residuals. The cold trap will be removed and dispositioned. This work is estimated to require about 3-1/2 years to complete.														
This WBS covers work necessary to support satisfying the following technical baseline requirements for the Hanford clean up mission:														
<ul style="list-style-type: none">- Disposal of Alkali Metal Test Loops will comply with DOE/EA-0987- High cost surplus facilities and systems shall be transitioned to a low cost, stable, deactivated condition.- Facilities and systems shall be made available for other uses.- Complete acquisition of new facilities, modification of existing facilities, and/or modification of planned facilities necessary for the storage, treatment/processing, and disposal of Hanford Site Sodium (Na). [Due Date: TBD]- TPA Milestone M-92-10, Submit Hanford Site sodium project management plan (PMP) to Ecology pursuant to agreement action plan section 11.5. [Due Date: October 1998]- Complete disposition options for all Hanford non-radioactive sodium. [Due Date: 3/31/2002]														
Key documents used for allocating Site requirements to this WBS include:														
<table><tr><th>Name</th><th>Title</th></tr><tr><td>DOE/EA-0987</td><td>Disposition of Alkali Metal Test Loops, Hanford Site, Richland, Washington</td></tr><tr><td>DOE/EIS-0222D</td><td>Draft Hanford Remedial Action Environmental Impact Statement and Comprehensive Land Use Plan</td></tr><tr><td>DOE/RL-89-10</td><td>Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement), Revision 5</td></tr><tr><td>DOE/RL-96-92</td><td>Hanford Strategic Plan</td></tr></table>					Name	Title	DOE/EA-0987	Disposition of Alkali Metal Test Loops, Hanford Site, Richland, Washington	DOE/EIS-0222D	Draft Hanford Remedial Action Environmental Impact Statement and Comprehensive Land Use Plan	DOE/RL-89-10	Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement), Revision 5	DOE/RL-96-92	Hanford Strategic Plan
Name	Title													
DOE/EA-0987	Disposition of Alkali Metal Test Loops, Hanford Site, Richland, Washington													
DOE/EIS-0222D	Draft Hanford Remedial Action Environmental Impact Statement and Comprehensive Land Use Plan													
DOE/RL-89-10	Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement), Revision 5													
DOE/RL-96-92	Hanford Strategic Plan													

**Hanford Site Work Breakdown Structure Dictionary
Advanced Reactors Transition
WBS 1.12**

Title:			Date:	PBS Number:	Dictionary Revision:
Clean 221-T Tanks			9/27/99	RL-TP11	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
1.12.1.1.2.2	1B1C22	101543		18200	EX04J102
Scope of Work:					
<p>This scope relates to two sodium storage tanks previously removed from 221-T Building during deactivation of the Containment Systems Test Facility. The bulk sodium has been drained from these tanks and shipped off site.</p> <p>Clean the sodium residuals from the two tanks using the moist nitrogen vapor process. Concentrated caustic will be removed and used as product. The final rinse water will be sampled and verified acceptable for disposal through the 300 Area process sewer.</p> <p>The two tanks will be empty, clean, and in condition for excess or reuse.</p>					
Deliverables/Milestones: (Item/Date)					
The two tanks will be empty, clean, and in condition for excess or reuse.					
Project Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			W. F. Brehm		

Hanford Site Work Breakdown Structure Dictionary
Advanced Reactors Transition
WBS 1.12

Activity Title		Date:	PBS Number:	Dictionary Revision
309 Building / Plutonium Recycle Test Reactor		8/31/98	RL-TP11	0
WBS Number	Baseline CR No.	Organization Code	B&R Number:	
1.12. 1. 2		19100	EX04J102	
Scope of Work:				
<p>The PRTR/309 Building work scope includes the surveillance and operation of the facility subject to DOE Orders and federal codes for radiological facilities. The deactivation and compliance activities prepare the building for acceptance by EM-40 for long-term surveillance and maintenance pending decontamination and decommissioning. Activities will dispose of equipment, components, and waste products associated with the PRTR reactor systems, including all nonessential systems (e.g., heating ventilating and air conditioning (HVAC), electrical distribution, monitoring, and fluid), which will be shutdown and drained or de-energized. The process, laboratory, and office areas of the facility will be secured to convert the facility to a minimum safe S&M condition for turnover to an ERC for long-term interim surveillance preparatory to a final D&D phase.</p>				

Hanford Site Work Breakdown Structure Dictionary

Advanced Reactors Transition

WBS 1.12

Activity Title		Date:	PBS Number:	Dictionary Revision						
Maintain Safe & Compliant 309 Facility		8/31/98	RL-TP11	0						
WBS Number	Baseline CR No.	Organization Code	B&R Number:							
1.12.01.02.01		19100	EX04J102							
Scope of Work:										
<p>Provides building administration, building operations, maintenance, and safety analysis.</p> <p>Building administration includes work management using the JCS system, lock and tag administration, property protection, emergency planning, facility access control, facility orientation and maintenance of the shutdown log.</p> <p>Building operations includes paying utility bills, maintaining safe conduct of operations, and surveillance. Surveillance includes routine radiation protection surveys, operations checks, housekeeping and safety inspections and compliance assurance.</p> <p>Maintenance includes preventive and corrective maintenance activities to ensure the building's safety envelope is adequate during the transition activities. It also includes input into the maintenance section of the building's D&D plan.</p> <p><u>Current Year Work</u> Surveillance and maintenance activities, as described above, will be performed.</p> <p><u>Out-year Planning</u> Surveillance and maintenance activities, as described above, will be required until deactivation of the 309 Facility is completed.</p> <p>This WBS covers work necessary to support satisfying the following technical baseline requirements for the Hanford clean up mission:</p> <ul style="list-style-type: none"> - South 600 Area gaseous effluent releases shall be monitored. - 300 Area facilities shall be surveilled and maintained within the approved safety envelope. - <p>Key documents used for allocating Site requirements to this WBS include:</p> <table style="width: 100%;"> <tr> <td style="width: 30%;">Name</td> <td>Title</td> </tr> <tr> <td>DE-AC06-96RL13200</td> <td>Project Hanford Management Contract, Fluor Daniel Hanford, Inc.</td> </tr> <tr> <td>DOE/RL-96-92</td> <td>Hanford Strategic Plan</td> </tr> </table>					Name	Title	DE-AC06-96RL13200	Project Hanford Management Contract, Fluor Daniel Hanford, Inc.	DOE/RL-96-92	Hanford Strategic Plan
Name	Title									
DE-AC06-96RL13200	Project Hanford Management Contract, Fluor Daniel Hanford, Inc.									
DOE/RL-96-92	Hanford Strategic Plan									

Hanford Site Control Account Dictionary
Advanced Reactors Transition
WBS 1.12

Title:			Date:		PBS Number:		Dictionary Revision	
309 BUILDING FACILITY			9/29/98		RL-TP11		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:	Organization Code:		B & R No:
1.12.1.2..1.1		1B1D01		101547		19100		EX04J102
Scope of Work:								
<p>S&M activities include building administration, building operations, maintenance, and safety analysis.</p> <p><i>Building administration consists of work management using the Job Control System (JCS), lock and tag administration, property protection, emergency planning, facility access control, personnel training and facility orientation .</i></p> <p><i>Building operations consists of utility assessments, management assessments, procedure maintenance, maintaining safe conduct of operations, and surveillance. Surveillance includes routine radiation protection surveys, operations checks, housekeeping and safety inspections and compliance assurance.</i></p> <p><i>Maintenance includes preventive and corrective maintenance activities to ensure the building's safety envelope is adequate during the transition activities. It also includes input into the maintenance section of the building's D&D plan.</i></p> <p>This scope includes an apportioned share of PHMC fee associated with PRTR work scope.</p>								
Deliverables/Milestones: (Item/Date)								
No discrete deliverables.								
Cost Target: (Thousands of dollars)								
\$876								
Project Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					I. L. Metcalf			

Hanford Site Work Breakdown Structure Dictionary

Advanced Reactors Transition

WBS 1.12

Activity Title		Date:	PBS Number:	Dictionary Revision								
Transition 309 Facility		8/31/98	RL-TP11	0								
WBS Number	Baseline CR No.	Organization Code	B&R Number:									
1.12. 1. 2. 2		19100	EX04J102									
Scope of Work:												
<p>Deactivation activities to be accomplished include disposition of the underground emergency diesel fuel oil tank; characterize, cleanout, and stabilize the Transfer Waste Tank farm, the Rupture Loop Annex, the Fuel Storage Basin, the Fuel Examination Cell, the Fuel Transfer Basin and Fuel Transfer Pit, the PRTR reactor cavity and the containment building; configure surveillance lighting; replace the H&V system HEPA filters, characterize, clean out and shutdown the 309-PRTR stack; disconnect and cap sanitary and process sewer lines; remove asbestos bearing coatings from the external surface of the dome and stabilize other friable asbestos materials; and upgrade the roof on other parts of the building. Completion reports will be prepared for key activities.</p> <p>The facility Safety Basis document will be formatted in the Auditable Safety Analysis style to be consistent with the graded approach philosophy of a radiological facility rather than a nuclear facility.</p> <p><u>Current Year Work</u> 309 Building efforts in FY 2000 will focus on clean-out of the Reactor Cavity and beginning clean-out of the Fuel Transfer Pit. The "309 Facility Deactivation and Decommissioning Criteria Completion Check Lists," WHC-SD-NEL-RD-001 will be maintained current with the ERC as progress continues toward final deactivation and turnover.</p> <p><u>Out-year Planning</u> Clean out, characterization and stabilization will continue on an area-by-area basis. This is scheduled to complete the transition checklist, for turnover to the ERC in another 3-years.</p> <p>This WBS covers work necessary to support satisfying the following technical baseline requirements for the Hanford clean up mission:</p> <ul style="list-style-type: none"> - High cost surplus facilities and systems shall be transitioned to a low cost, stable, deactivated condition. - Facilities and systems shall be made available for other uses. - Facilities shall be transitioned to the surveillance and maintenance phase when no longer required to support the site mission. - The Contractor shall safely and efficiently manage the deactivation of the 309 Building and associated facilities in the 300 Area whose mission was the space power program. The program will disposition nuclear material in these facilities. As the material is removed, each facility will be deactivated to reduce risk and attain the lowest surveillance and maintenance cost to a condition ready for disposition. - The contractor shall clean-up the nuclear waste and stabilize the 309 Building and surrounding area such that the closure of the 309 Building can be accomplished. <p>Key documents used for allocating Site requirements to this WBS include:</p> <table style="width: 100%;"> <tr> <td style="width: 30%;">Name</td> <td>Title</td> </tr> <tr> <td>DE-AC06-96RL13200</td> <td>Project Hanford Management Contract, Fluor Daniel Hanford, Inc.</td> </tr> <tr> <td>DOE/EIS-0222D</td> <td>Draft Hanford Remedial Action Environmental Impact Statement and Comprehensive Land Use Plan</td> </tr> <tr> <td>DOE/RL-96-92</td> <td>Hanford Strategic Plan</td> </tr> </table>					Name	Title	DE-AC06-96RL13200	Project Hanford Management Contract, Fluor Daniel Hanford, Inc.	DOE/EIS-0222D	Draft Hanford Remedial Action Environmental Impact Statement and Comprehensive Land Use Plan	DOE/RL-96-92	Hanford Strategic Plan
Name	Title											
DE-AC06-96RL13200	Project Hanford Management Contract, Fluor Daniel Hanford, Inc.											
DOE/EIS-0222D	Draft Hanford Remedial Action Environmental Impact Statement and Comprehensive Land Use Plan											
DOE/RL-96-92	Hanford Strategic Plan											

Hanford Site Control Account Dictionary Advanced Reactors Transition WBS 1.12

Title:		Date:		PBS Number:		Dictionary Revision:	
Stabilize PRTR Fuel Transfer Pit		9/27/99		RL-TP11		0	
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:		
1.12.1.2.2.5		101552		19100	EX04J102		
Scope of Work:							
<p>Survey and characterize the fuel transfer pit. As necessary, remove loose material and contamination; dispose of contaminated materials. Document the final condition of the fuel transfer pit.</p> <p>The fuel transfer pit characterization was completed in 1998. (See HNF-2371.)</p> <p>The areas documented by the report are the Fuel Transfer Pit (FTP) and Fuel Storage Basin (FSB). The FTP has had all fuel handling equipment removed. The FTP has some debris on the floor, with minor pieces of equipment left in it. It also has an estimated 95 L (25 gal) of water on the floor and in its drainpipe. The associated Hoist Pit still contains the motor, hoist spool, and cable used to transfer fuel between the FTP and the FSB.</p> <p>Radiological Summary - the FTP has varying amounts of smearable contamination. There is 8.0 mR/hr dose at the FTP floor. The most common isotope is 137Cs, which was seen in virtually every sample. 90Sr was found in every sample taken in the FTP, indicating the room was probably not washed down after equipment removal. The FTP has an associated Hoist Pit that was opened up and characterized. It contains a cable hoist and the cable. This little pit is also contaminated with 137Cs and 90Sr. Contamination was concentrated on the wire cable and reel.</p> <p>Chemical Summary - The FTP has about 1/2" to 1" of water on the floor, with sludge underneath it. The water is not regulated under RCRA, but the sludge is regulated for lead (Pb) under RCRA. Beryllium was not detected in the FTP sludge or water.</p> <p>Recommendation - The FTP needs to be drained and cleaned. Contamination stabilization is not recommended since this space is so inaccessible.</p>							
Deliverables/Milestones: (Item/Date)							
Drain and clean the FTP. (This scope is projected to continue into FY 2001.)							
Cost Target: (Thousands of dollars)							
110 (FY 2000 only)							
Project Manager's Signature				Control Account Manager's Signature			
R. K. Hulvey				I. L. Metcalf			

Hanford Site Work Breakdown Structure Dictionary
FFTF Project
WBS 2.01.01.01.21.01

Activity Title		Date:	PBS Number:	Dictionary Revision
FFTF Project		8/31/98	MS01	0
WBS Number	Baseline CR No.	Organization Code	B&R Number:	
2.01.01.01.21.01		18000	AF79	
Scope of Work:				
<p>The Fast Flux Test Facility (FFTF) Project is responsible to maintain the FFTF and support facilities in a safe and compliant condition. The condition of the plant hardware, software, and personnel will be preserved in a manner not to preclude a plant restart.</p> <p>Maintain the Fast Flux Test Facility and associated facilities in a standby condition while an evaluation is conducted of any future role that the facility might have in the Department's isotope production strategies.</p> <p>The surveillance and maintenance (S&M) of facilities and plant systems will be performed to comply with federal and state safety requirements. In the standby condition, S&M of the FFTF shall have additional objectives to ensure that there is: (a) no degradation of key plant systems; (b) retention of the authorization basis and configuration control; (c) maintenance of key staffing, qualifications, and training.</p> <p>In addition, deactivation activities continue, consistent with maintaining standby, such as cleaning and storing of spent fuel and other reactor components, maintaining equipment required for deactivation, and completing the planning necessary to resume an orderly transition to shutdown (if appropriate.).</p>				

Hanford Site Work Breakdown Structure Dictionary
FFTF Project
WBS 2.01.01.01.21.01

Activity Title		Date:	PBS Number:	Dictionary Revision
FFTF		8/31/98	MS01	0
WBS Number	Baseline CR No.	Organization Code	B&R Number:	
2.01.01.01.21.01.01		18000	AF79	
Scope of Work:				
<p>The Fast Flux Test Facility (FFTF), located in the 400 Area, includes the FFTF reactor facility, the Fuels and Materials Examination Facility (FMEF), and supporting facilities. Work included in this scope includes maintaining safe and complaint material (control of nuclear materials) and removing nuclear materials from the FFTF.</p> <p>Once the FFTF has completed any future operational mission and is directed to be shutdown, additional activities, consistent with the "post-operations" phase of the lifecycle will be performed. These activities will include the functions of maintaining safe and compliant facilities and transitioning the FFTF to a shutdown condition.</p>				

Hanford Site Work Breakdown Structure Dictionary
FFTF Project
WBS 2.01.01.01.21.01

Activity Title		Date:	PBS Number:	Dictionary Revision				
Maintain Safe & Compliant Materials in FFTF		8/31/98	MS01	0				
WBS Number	Baseline CR No.	Organization Code	B&R Number:					
2.01.01.01.21.01.01.01		18000	AF79					
Scope of Work:								
<p>This WBS maintains the Fast Flux Test Facility and associated facilities in a standby condition while an evaluation is conducted of any future role that the facility might have in the Department's isotope production strategy.</p> <p>The surveillance and maintenance (S&M) of facilities and plant systems will be performed to comply with federal and state safety requirements. Activities will include required project planning and management, operation and monitoring of plant systems and components, monitoring of regulated effluent streams, safeguarding nuclear materials, maintaining the design of the FFTF plant systems and components, and maintaining equipment and systems operational. In the standby condition, S&M of the FFTF shall have additional objectives to ensure that there is: (a) no degradation of key plant systems; (b) retention of the authorization basis and configuration control; (c) maintenance of key staffing, qualifications, and training.</p> <p>Program planning activities include the preparation of budget documents, program plans, and schedules. Performance to these plans and schedules will be monitored and managed.</p> <p>Support will be provided to the preparer of the Environmental Impact Statement for operation of the Fast Flux Test Facility</p> <p><u>Current Year Work</u> Surveillance and maintenance activities, as described above, will be performed.</p> <p><u>Out-year Planning</u> TBD. Out-year activities will be determined based on the assigned mission.</p> <p>This WBS covers work necessary to support satisfying the following technical baseline requirements for the Hanford clean up mission:</p> <ul style="list-style-type: none"> - Spent fuels (light water reactor) shall be moved from the 400 Area interim storage to the Central Plateau Interim Storage. - <p><u>Key documents used for allocating Site requirements to this WBS include:</u></p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%;">Name</td> <td>Title</td> </tr> <tr> <td>DOE/RL-96-92</td> <td>Hanford Strategic Plan</td> </tr> </table>					Name	Title	DOE/RL-96-92	Hanford Strategic Plan
Name	Title							
DOE/RL-96-92	Hanford Strategic Plan							

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:		Date:		PBS Number:		Dictionary Revision	
Transition Project Office		9/29/98		RL-MS01		0	
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:		
2.1.1.1.21.1.1.1.1.1	1B1030	101557		18300	AF79		
Scope of Work:							
<p>Provide overall management direction and administrative/clerical support for the ART/FFTF program management efforts. This includes all financial activities, planning and scheduling, special studies, reviews, etc. for ART/FFTF, the contractor, and RL. Provide onsite and offsite training to meet requirements for current job assignments for the TPO staff. As directed, provide oversight and integration of the Integrated Safety Management (ISM) System Plan at FFTF; support special safety initiatives related to ISM.</p> <p>Administer the project's Safety First Program and Safety Improvement Plan.</p> <p>Provide the FFTF portion of the PHMC award fee pool; administer the ART Performance Expectation Plan.</p> <p>Provide weekly project status reports.</p> <p>Provide funding for the WMH core group responsible for corrective action management tracking.</p>							
Deliverables/Milestones: (Item/Date)							
<p>Issue weekly project status reports.</p> <p>Conduct monthly program performance review meetings.</p> <p>Issue quarterly reports on the project's Safety First Program and Safety Improvement Plan.</p> <p>Conduct monthly reviews of TPO training status; maintain training delinquencies at zero.</p>							
Cost Target: (Thousands of dollars)							
\$3,006							
Program Manager's Signature				Control Account Manager's Signature			
R. K. Hulvey				R. K. Hulvey			

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:		Date:	PBS Number:	Dictionary Revision
Advanced Reactors Planning and Scheduling		9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:
2.1.1.1.21.1.1.1.1.2	1B1033	101558		18300
B & R No:				
AF79				
Scope of Work:				
<p>Provide management oversight of schedule development/maintenance, nuclear material accountability (includes LMSI support of the RICS, and T-3/DSWC/ISC trailer maintenance), and corrective action management at FFTF. This includes:</p> <p>Develop and maintain all long range resource loaded schedules for the project and their interface with the PHMC financial system utilizing the site standard P-3 software. Assist in the development and implement Baseline Change Requests.</p> <p>Collect data and provide monthly progress update of scheduled performance to the financial system.</p> <p>Support the FFTF Standby Project Office by developing various schedule and budget scenarios for shutdown, start-up, and continued standby.</p> <p>Develop and maintain all fuel handling plans (Detailed Refueling Plans and IEM Cell Work Plans) for the FFTF, obtain computer support services to maintain the Refueling Inventory Control System (RICS) software and database.</p> <p>Provide all Nuclear Material Control and accountability for the 400 Area. Provide field support for various fuel handling and Nuclear Materials Control activities.</p> <p>Provide maintenance for the specialized trailers used to move nuclear material casks.</p> <p>Provide leadership to the FFTF Deficiency Evaluation Group and serve as the facility Point of Contact to interface with the site corrective action management organization.</p>				
Deliverables/Milestones: (Item/Date)				
<p>Monthly reports on cost and schedule performance</p> <p>Monthly corrective action management reports to the Project Director</p> <p>Annual inspection of Interim Storage Cask Tamper Indicating Devices.</p>				
Cost Target: (Thousands of dollars)				
\$900				
Program Manager's Signature			Control Account Manager's Signature	
R. K. Hulvey			W. V. Witherspoon	

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:		PBS Number:		Dictionary Revision	
Advanced Reactors Planning Integration			9/29/98		RL-MS01		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:	Organization Code:		B & R No:
2.1.1.1.21.1.1.1.1.3		1B1035		101559		18300		AF79
Scope of Work:								
<p>Prepare budget and planning documents, including the Multi-Year Work Plan, Project Baseline Summary (PBS), Field Work Proposal, and Integrated Priority List inputs. Maintain the baseline documents current through baseline change control.</p> <p>Monitor and report on project performance. Coordinate and chair the monthly Program Review meetings.</p> <p>Maintain the FFTF Safety Authorization Basis documents. This includes TPO actions to develop changes to maintain the FFTF and FSF safety analysis reports, Technical Specifications, and Criticality Specifications. This is primarily the administrative functions and general FSAR support to the plant. (Development of FSAR ECNs in support of plant modifications or other specific work, should be charged to that scope of work.) Develop and maintain the FFTF Authorization Agreement (AA) and the Authorization Envelop for the project buildings not included within the AA.</p> <p>Respond to management requests, particularly from FDH and RL, to provide presentation materials, evaluation of project related information, and response to "what-ifs." These requests often respond to HQ requests and require immediate response.</p> <p>Collect requested data and provide input to Site Systems Engineering group for inclusion in the Hanford Site Technical Database (HSTD), Hanford Site Environmental Management Specification (HSEMS), PBSs and MYWP. Provide quarterly reporting on performance metrics. Review, verify, and correct Site Systems Engineering outputs related to FFTF and Advanced Reactors Transition.</p> <p>Provide Cost Account Manager for the Safeguards and Security cost account.</p>								
Deliverables/Milestones: (Item/Date)								
<p>Budget documents, PBS, Field Work Proposal, IPL / in accordance with FDH & RL call letters</p> <p>FY 2001 Multi-Year Work Plan approved / 9/30/2000</p> <p>Annual update issued to the FFTF FSAR</p> <p>Authorization Agreement and Authorization Envelop</p>								
Cost Target: (Thousands of dollars)								
\$508								
Program Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					D. A. Gantt			

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:	PBS Number:	Dictionary Revision
FFTF S/RIDs Administration			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.1.4	1B1018	101560		18300	AF79
Scope of Work:					
<p>Administer the FFTF Internal Assessment and S/RID programs. This includes scheduling, tracking, and performing various assessments, processing changes to the requirement and implementation databases and other administrative and coordination functions. Perform scheduled S/RID Phase II assessments and submit reports to the FFTF Project Director.</p> <p>Processing an S/RID update includes updating the requirements database, obtaining FDH interpretive authority approval, and transmitting the update to RL for review and approval. After RL approval of S/RID requirements, a Phase 1 assessment of the revised S/RID will be completed and the Phase 2 assessment long range schedule will be revised.</p> <p>Perform special assessments in the following areas: Electrical Safety Requirements in Work Packages, Lock and Tag Program, the USQ Evaluation Program, and other special assessments identified by management</p> <p>Perform Management Assessments (HNF-PRO-246, "Management Assessment") as scheduled on the annual FFTF Management Assessment plan.</p>					
Deliverables/Milestones: (Item/Date)					
<p>S/RID Update forwarded to FDH Project Direction by 11/15/99. Complete S/RID Update Phase 1 assessment on changes 60 days after approval of S/RID Update. Complete planned S/RID assessments</p> <ul style="list-style-type: none"> • 7 S/RID Sections 1st qtr FY00 reports due out 1/3/00 • 12 S/RID Sections 2nd qtr FY00 reports due out 4/3/00 • 10 S/RID Sections 3rd qtr FY00 reports due out 7/5/00 • 11 S/RID Sections 4th qtr FY00 reports due out 10/2/00 <p>Complete planned Management Assessments</p> <ul style="list-style-type: none"> • ISMS Readiness Review complete as necessary to support Hanford ISMS implementation plan (estimated 3/27/00) • Summary review of Critical Characteristics for CGI due 3/1/00 • Configuration Management Baseline due 4/30/00 • AJHA Implementation due 6/30/99 • Pre-FEB Assessment due 8/31/00 <p>Complete quarterly summary reports of Assessment program (goal due dates for qtrly summary reports</p> <ul style="list-style-type: none"> • 4th qtr FY99 is 11/15/99, • 1st qtr FY00 is 2/15/00, • 2nd qtr FY00 is 5/15/00, and • 3rd qtr FY00 is 8/15/00) 					
Cost Target: (Thousands of dollars)					
\$258					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			W. L. Marshall		

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:		PBS Number:		Dictionary Revision	
FFTF Project Management			9/29/98		RL-MS01		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:	Organization Code:		B & R No:
2.1.1.1.21.1.1.1.1.5		1B1000		101561		18000		AF79
Scope of Work:								
<p>Provide management direction from the FFTF Standby Project Office (SPO), which includes the PNNL Director and the FDH Deputy Director. The SPO provides overall coordination and interface with DOE in maintaining the FFTF in Standby and supporting special studies for potential missions.</p> <p>Provide executive direction of the FFTF Project. The FFTF Project Director and Deputy Director (vacant) are responsible for the direction of the FFTF Project and the Advanced Reactors Program. This includes secretarial support and control of all project travel.</p> <p>Provide Business Integration support for the ART Program. This includes financial analysis, budget planning, contract administration, performance reporting, and administration of change control, milestones and other project support functions.</p> <p>Ensure the maintenance of FFTF core physics codes in a reusable condition. This includes migration to an available, functioning computer system and leasing of those computers.</p>								
Deliverables/Milestones: (Item/Date)								
<p>Periodic executive reporting and special studies to senior contractor management and DOE.</p> <p>Monthly project status reporting to contractors and DOE including staffing, milestones, Hanford Site Performance Report.</p> <p>Monthly performance reports, Project Tracking System, change control reports, and subcontract reporting and invoice review and approval.</p>								
Cost Target: (Thousands of dollars)								
\$1,104								
Program Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					J. R. Montano			

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:		PBS Number:		Dictionary Revision	
FFTF EIS Support			9/29/98		RL-MS01		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:		Organization Code:	
2.1.1.1.21.1.1.1.1.13		1B1009		110245			18300	
							AF79	
Scope of Work:								
<p>Provide response to requests from the PEIS preparer for information regarding the FFTF, as necessary.</p> <p>The full scope of this WBS Element will be evaluated and controlled once the PEIS scope and FFTF support requirements are defined.</p>								
Deliverables/Milestones: (Item/Date)								
Not defined.								
Cost Target: (Thousands of dollars)								
\$383								
Program Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					S. Guttenberg			

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:	PBS Number:	Dictionary Revision
FFTF Safeguards and Security			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.2.1	1B1015	101562		18000	AF79
Scope of Work:					
<p>Provide 24-hour per day, seven-day per week security for FFTF materials and property.</p> <p>Provide the necessary guidance to the Hanford Patrol forces to maintain the normal day-to-day FFTF Project security. Maintain the Patrol readiness to be able to respond to emergent security events at FFTF or FFTF managed areas. Support FFTF during access control system failures, the annual Force-on-Force exercise (if directed), and other emergent needs for extra Patrol support above the normal day-to-day FFTF Project security.</p> <p>Monitor access control and the safeguards methodologies for special nuclear material (SNM) at the FFTF material balance areas (MBAs), and monitor the performance of SNM physical inventories. Maintain and operate a computer system to account for FFTF SNM. Provide and monitor the utilization of Tamper Indicating Devices (TIDs) and other means for safeguards control.</p> <p>Provide a Security Representative and management oversight in the development and implementation of the Site physical security program as it applies to FFTF. Coordinate Hanford Patrol support, access control, policy reviews, security system performance testing, interface with RL Safeguards and Security (SAS), employee security awareness, etc.</p> <p>Conduct performance testing of protection systems. Conduct Category I and II material balance area (MBA) audits. Review and update the SAS Management Report (SSMR), the vulnerability/risk analysis report (VA), and any other SAS reviews requested by the FFTF Project.</p> <p>Provide the maintenance of SAS and access control systems as required to ensure compliance with the requirements for protection of special nuclear material, classified matter, and government property. The scope includes both preventive and remedial maintenance. As required, minor system engineered and installed operational revisions shall be implemented/controlled.</p>					
Deliverables/Milestones: (Item/Date)					
Annual VA update Performance Testing Planning Documentation Performance Testing Result Evaluation(s) Emergent SAS Reviews					
Cost Target: (Thousands of dollars)					
\$4,436					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			D. A. Gantt		

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:	PBS Number:	Dictionary Revision
Spare Parts Inventory Change			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.3.1	1B130K	101563		18000	AF79
Scope of Work:					
Provides funding for the net value change in the inventory of reserve spare parts for FFTF, MASF, FMEF, and Security spares. No labor is funded in this account.					
Deliverables/Milestones: (Item/Date)					
No discrete deliverables.					
Cost Target: (Thousands of dollars)					
\$149					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			J. R. Montano		

Title:			Date:	PBS Number:	Dictionary Revision
Spares Adjustments			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.3.2	1B130L	101564		18000	AF79
Scope of Work:					
Provide funding for the net Inventory Change due to adjustments, excessing, loss, and write-offs in the inventory and reserve sub-accounts at FFTF, MASF, FMEF, and Security spares. No labor is funded in this account.					
Deliverables/Milestones: (Item/Date)					
No discrete deliverables.					
Cost Target: (Thousands of dollars)					
\$71					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			J. R. Montano		

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:		PBS Number:		Dictionary Revision	
Maintain FFTF Operations Status			9/29/98		RL-MS01		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:	Organization Code:		B & R No:
2.1.1.1.21.1.1.1.4.1		1B1010		101565		18100		AF79
Scope of Work:								
<p>Provide program management of the FFTF Operations (Ops) group, which includes nuclear operators, examination and decontamination services (EDS) operators, and stationary operating engineers (SOE). Conduct general activities including staff meetings, safety meetings, daily reports, etc</p> <p>Provide Ops staff general training including HGET, PIC, Radiation Worker, etc. and facility specific training including watchstation qualification, new hire training, ERT training, and operations drills.</p> <p>Provide around-the-clock, seven-day per week operation of FFTF plant systems and equipment and emergency responder capability. Perform log taking, Conduct of Operations Assessments, tickle file items, SC/EC surveillances, housekeeping tours, FS performance, and safety equipment checks.</p> <p>Provide Lock and Tag control, Jumper/Lifted Lead control, and qualified plant personnel to support the Work Control Center. Perform special Operations Projects, as assigned by the management team.</p> <p>Provide consumable materials and utilities for operation of the FFTF.</p>								
Deliverables/Milestones: (Item/Date)								
<p>Conduct 10 Operations drills per month.</p> <p>Support completion of workphase 00-1 "Health of the Facility" workscope; RL milestone B10-00-000 / 1/31/00</p> <p>Support completion of workphase 00-2 "Health of the Facility" workscope; RL milestone B10-00-001 / 5/31/00</p> <p>Support completion of workphase 00-3 "Health of the Facility" workscope; RL milestone B10-00-002 / 9/29/00</p>								
Cost Target: (Thousands of dollars)								
\$9,519								
Program Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					S. V. Doeblor			

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:	PBS Number:	Dictionary Revision:
Analysis and Support			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.4.3	1B1073	101566		18700	AF79

Scope of Work:

Provide program management of the Analysis and Support (A&S) group. Provide program management and secretarial support of the FFTF Technical Support group. In addition, provide secretarial support for the FFTF Safety and FFTF Radiological Control groups. Conduct general activities including staff meetings, safety meetings, etc.

Provide staff general and facility specific training including HGET, Radiation Worker, etc

Initiate operations and A&S procurements, monitor and control the tickle file activities, and other A&S and Operations routine support activities.

Coordinate the maintenance and administration of the FFTF Emergency Preparedness program, including drills and exercises.

Maintain and administer the FFTF Criticality Safety program.

Schedule and track completion of Technical Specification, Environmental Specification, Fire System surveillance compliance and PN-0 system surveillance compliance.

Operate the FFTF Procedure Administration program. Track procedure changes from initiation, through approval and incorporation into the plant. Provide word processing, editing, and file maintenance. Maintain a procedure history file.

Provide the maintenance and administration of the FFTF Preventive Maintenance and Instrument Calibration Recall System. This includes procedure maintenance; tracking procedure changes from initiation, through approval and incorporation into the plant; providing word processing, editing, and file maintenance; and maintaining a procedure history file. This also includes scheduling and initiating the work packages for routinely scheduled and on demand preventive maintenance activities. Completion data is entered into a historical data base.

Title:	Date:	PBS Number:	Dictionary Revision:
Analysis and Support	9/29/98	RL-MS01	0
Deliverables/Milestones: (Item/Date)			
Perform monthly and annual Criticality Safety audits.			Monthly / Annual
Support the annual Facility Evaluation Board.			Annually
Perform quarterly Plant Procedure file audits.			Quarterly
Perform preventive maintenance and instrument re-calibration packaging every 4 months to support FFTF work phase planning.			every 4 months
Coordinate performance of Technical Specification, Environmental Specification and Fire Program surveillance procedures by scheduling these activities every 4 months.			every 4 months
Maintain an Emergency Response Organization (ERO) and update the ERO list monthly.			Monthly
Maintain the FFTF procedure program by administering changes and revisions on a daily basis.			Daily
Maintain the Technical Specification, Environmental Specification, Fire System Surveillance Procedures by reviewing and verifying acceptability			Daily
Cost Target: (Thousands of dollars)			
\$1,174			
Program Manager's Signature		Control Account Manager's Signature	
R. K. Hulvey		R. L. Mounce	

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:		Date:		PBS Number:		Dictionary Revision:	
Operations Training Support		9/29/98		RL-MS01		0	
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:		
2.1.1.1.21.1.1.1.4.4	B1070	101567		18700	AF79		
Scope of Work:							
<p>This activity implements training programs for various Hanford Project employee groups who reside in the 400 Area.</p> <p>Training Management includes training program management and supervision, maintenance of Training Programs Records, scheduling support, student registration, training coordination and the administrative support necessary.</p> <p>The Administration of the FFTF Training Plan is to provide fully trained, qualified, and certified operating and technical support personnel.</p> <p>Training development activities include the analysis, design, development and review of training programs descriptions and the establishment of training program files and associated course materials.</p> <p>Training implementation includes training delivery and maintenance for classroom presentations, CBT, self-study, and On-the-Job training.</p> <p>Training evaluation accounts for the development and administration of student reaction surveys, examinations, tests, quizzes, exercises, demonstrations, scenarios, team participation, hand-on, On-the-Job, and Job Perform measures.</p> <p>Activities associated with staff meetings and staff training.</p> <p>Administer the implementation and continuous improvement of the Automated Job Hazard Analysis tool at FFTF.</p> <p>Evaluate the required scope of changes to the Operation simulator for potential FFTF restart and draft an upgrade project plan.</p>							
Deliverables/Milestones: (Item/Date)							
Complete ten operational drills monthly.							
Cost Target: (Thousands of dollars)							
\$744							
Program Manager's Signature				Control Account Manager's Signature			
R. K. Hulvey				D. J. Rovira			

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:	PBS Number:	Dictionary Revision
Operations Policies and Procedures			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.4.5	1B1074	101568		18700	AF79
Scope of Work:					
<p>Activity involves reviewing and implementing PHMC and company level policies and procedures into our FFTF Nuclear training plan for the Technical Staff Program and EP Facility Program. Also training activities associated with the review of work packages for training impacts, and training programs in the conduct of pre-job briefings, USQ evaluations, radiation protection, industrial safety, fire protection, and emergency preparedness.</p>					
Deliverables/Milestones: (Item/Date)					
<p>Conduct at least three Person-In-Charge/Technical Staff continuing training classes.</p> <p>Conduct emergency organization training.</p>					
Cost Target: (Thousands of dollars)					
\$79					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			D. J. Rovira		

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:	PBS Number:	Dictionary Revision
400 Area Radiological Control			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.5.1	1B1045	101569		18500	AF79
Scope of Work:					
<p>Provide program management of the 400 Area Radiological Control group. Conduct general activities including staff meetings, safety meetings, monthly reports, etc</p> <p>Complete staff general and facility specific training including HGET, Radiation Worker, DOE Radiological Control Technician training, specialized training through HAMMER, etc.</p> <p>Track and trend performance data, including radiological problem reports and radiation survey reports. Provide management oversight of radiological controls operations. Support the 400 Area ALARA and Pollution Prevention Council. Perform radiological controls SRIDs assessments. Complete verification and validation of revised 10 CFR 835 requirements.</p> <p>Perform required radiological surveys on a routine daily, weekly, monthly, and as required basis to support the operation and maintenance activities of the FFTF. Provide line support for procedure and work instruction development to ensure proper implementation of radiological controls; participate in AJHA development, as required. Provide special Radiological Work Permits, when required. Provide radiological support for work evolutions.</p> <p>Provide calibrated portable radiological monitoring instrumentation to support FFTF operations and maintenance activities. (Calibrations are normally performed by PNNL under contract. Waste Management Northwest provides radiological shipping records for shipment of sources to PNNL for calibration.)</p>					
Deliverables/Milestones: (Item/Date)					
Complete routine health physics surveillances					
Cost Target: (Thousands of dollars)					
\$989					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			L. A. Nelsen		

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:	PBS Number:	Dictionary Revision
Sampling and Laboratory Analysis			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.5.3	1B1172	101571		18700	AF79
Scope of Work:					
Perform sampling and analysis for the Secondary Cooling Water discharge and associated groundwater monitoring.					
Deliverables/Milestones: (Item/Date)					
No discrete deliverables.					
Cost Target: (Thousands of dollars)					
\$78					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			S. E. Killoy		

Title:			Date:	PBS Number:	Dictionary Revision
FFTF Waste Characterization			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.5.4	1B1272	101572		18700	AF79
Scope of Work:					
Perform all environmental sampling at FFTF not otherwise provided for, including waste characterization samples and periodic confirmatory air samples					
Deliverables/Milestones: (Item/Date)					
No discrete deliverables.					
Cost Target: (Thousands of dollars)					
\$83					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			S. E. Killoy		

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:		PBS Number:		Dictionary Revision		
FFTF Pollution Prevention			9/29/98		RL-MS01		0		
WBS Number:		CAP Number:		CACN		Baseline CR No:		Organization Code:	
2.1.1.1.21.1.1.1.5.5		1B1372		101573				18700	
								AF79	
Scope of Work:									
Implement and maintain site Pollution Prevention and Waste Minimization programs at FFTF.									
Deliverables/Milestones: (Item/Date)									
No discrete deliverables.									
Cost Target: (Thousands of dollars)									
\$10									
Program Manager's Signature					Control Account Manager's Signature				
R. K. Hulvey					S. E. Killoy				

Title:			Date:		PBS Number:		Dictionary Revision		
Low Level Radioactive Waste Disposal			9/29/98		RL-MS01		0		
WBS Number:		CAP Number:		CACN		Baseline CR No:		Organization Code:	
2.1.1.1.21.1.1.1.5.6		1B1472		101574				18700	
								AF79	
Scope of Work:									
Provide disposal of FFTF low level radioactive waste, including the purchase of burial boxes and other required equipment.									
Deliverables/Milestones: (Item/Date)									
No discrete deliverables.									
Cost Target: (Thousands of dollars)									
\$31									
Program Manager's Signature					Control Account Manager's Signature				
R. K. Hulvey					S. E. Killoy				

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:	PBS Number:	Dictionary Revision
FFTF Waste Disposal			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.5.7	1B1572	101575		18700	AF79
Scope of Work:					
Provide disposal of 400 area hazardous wastes.					
Deliverables/Milestones: (Item/Date)					
No discrete deliverables.					
Cost Target: (Thousands of dollars)					
\$34					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			S. E. Killoy		

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:		PBS Number:		Dictionary Revision	
FFTF Safety			9/29/98		RL-MS01		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:		Organization Code:	
2.1.1.1.21.1.1.1.5.8		1B1040		101576			18800	
							AF79	
Scope of Work:								
<p>Provide program management of the FFTF Safety group. Conduct general activities including staff meetings, safety meetings, committee and task team involvement, Plant Review Committee involvement, etc.</p> <p>Complete FFTF Safety staff general and facility specific training including HGET, Radiation Worker, etc.</p> <p>Provide leadership and specialized staff supporting programs that ensure FFTF employees maintain a safe and healthy workplace. Provide specialized knowledge, experience, and counsel for the FFTF's managerial, operational, engineering, maintenance and support staff in the following areas:</p> <ul style="list-style-type: none"> • Industrial Hygiene • Fire Protection • Nuclear Safety • Criticality Safety • Industrial Safety 								
Deliverables/Milestones: (Item/Date)								
<p>Complete scheduled Fire Protection Assess. Per DOE 5480.7A</p> <p>Complete Annual Criticality Safety Assessment</p>								
Cost Target: (Thousands of dollars)								
\$945								
Program Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					R. O. Zimmerman			

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:		PBS Number:		Dictionary Revision	
FFTF Quality Assurance			9/29/98		RL-MS01		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:		Organization Code:	
2.1.1.1.21.1.1.1.5.9		1B1040		101577			18400	
							B & R No:	
							AF79	
Scope of Work:								
<p>Provide program management of the FFTF Quality Assurance group. Conduct general activities including staff meetings, safety meetings, Plant Review Committee involvement, etc.</p> <p>Complete FFTF QA staff general and facility specific training including HGET, Radiation Worker, etc.</p> <p>Provide leadership and specialized Quality Assurance/Quality Control support to the FFTF staff for compliance with the QA rule and Quality Assurance program. This includes self assessments, training, document review, and inspection activities.</p> <p>Review and approve quality affecting FFTF operating procedures, work packages, and material procurements.</p> <p>Conduct self assessments of FFTF performance.</p> <p>Perform inspections of quality affecting maintenance and modification activities in the FFTF.</p>								
Deliverables/Milestones: (Item/Date)								
<p>Conduct 24 surveillances to determine areas for improvement and to assess compliance with the requirements imposed on the facility.</p>								
Cost Target: (Thousands of dollars)								
\$502								
Program Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					R. O. Zimmerman			

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:		PBS Number:		Dictionary Revision	
FFTF Engineering Administration			9/29/98		RL-MS01		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:	Organization Code:		B & R No:
2.1.1.1.21.1.1.1.6.1		1B130A		101578		18200		AF79
Scope of Work:								
<p>Provide management of FFTF engineering activities, including necessary secretarial and administrative support.</p> <p>Provide required training for staff to perform these duties.</p> <p>Conduct general activities including staff meetings, safety meetings, task team involvement, Plant Review Committee involvement, etc.</p> <p>Provide technical support to the Standby Project Office</p>								
Deliverables/Milestones: (Item/Date)								
No discrete deliverables.								
Cost Target: (Thousands of dollars)								
\$284								
Program Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					S. Guttenberg			

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:	PBS Number:	Dictionary Revision
Auxiliary Systems Electrical Engineering			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.6.2	B1024	101579		18200	AF79
Scope of Work:					
<p>Provide program management of the FFTF Auxiliary Systems Electrical Engineering (ASEE) group. ASEE is responsible for providing engineering support for over 110 systems for FFTF Plant, MASF, 400 Area Landlord, and FMEF. Significant FFTF Plant, MASF, Landlord, and FMEF systems ASEE is responsible for are electrical distribution, lighting, communications, fire protection, HVAC, sodium system trace heat, sodium level and leak detection, inert gas supply and distribution, sodium sampling and monitoring, radiation monitoring, and plant annunciators.</p> <p>Complete ASEE staff general and facility specific training including HGET, PIC, Radiation Worker, Electrical Safety, etc.</p> <p>Provide cognizant engineer and design authority support for FFTF preventative maintenance (PM) activities, including review and revision of PM categories, frequencies and procedures and evaluation of data obtained from PM activities. Provide support to FFTF corrective maintenance activities, including preparation of corrective maintenance and modification work packages and ordering of required materials. As required, supervise fieldwork (i.e., Person in Charge activities). Prepare, review and approve FFTF operating procedures related to assigned ASEE systems. Support the achievement of the "health of the facility" maintenance milestones. Conduct general activities including staff meetings, safety meetings, monthly reports, etc</p> <p>Obtain outside services for maintaining the FFTF communications systems and to provide National Electrical Code interpretations and inspections.</p> <p>Provide secretarial support including preparation and issuance of correspondence and reports, routing and tracking work packages, taking messages, scheduling training, preparing monthly performance data, maintaining the engineering department required reading log and the design authority matrix, processing modification packages during ECN release and closeout, supply procurement, administrative support for other FFTF project groups as required, and perform as project point-of-contact for several PHMC procedures.</p>					
Deliverables/Milestones: (Item/Date)					
Support completion of workphase 00-1 "Health of the Facility" workscope; RL milestone B10-00-000 / 1/31/00 Support completion of workphase 00-2 "Health of the Facility" workscope; RL milestone B10-00-001 / 5/31/00 Support completion of workphase 00-3 "Health of the Facility" workscope; RL milestone B10-00-002 / 9/29/00					
Cost Target: (Thousands of dollars)					
\$1,248					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			S. H. Crow		

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:	PBS Number:	Dictionary Revision
FFTF Mechanical Equipment & Inspection Support			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.6.3	1B1023	101580		18200	AF79
Scope of Work:					
<p>Provide program management of the FFTF Mechanical Engineering and In-service Inspection (MEII) group. Conduct general activities including staff meetings, safety meetings, monthly reports, etc</p> <p>Complete MEII staff general and facility specific training including HGET, PIC, Radiation Worker, etc.</p> <p>Prepare, review and approve FFTF operating procedures related to assigned mechanical systems and in-service inspection.</p> <p>Provide support to FFTF preventative maintenance (PM) and In-service Inspection (SISI) activities, including review and revision of PM categories, frequencies and procedures and evaluation of data obtained from PM and SISI activities. Provide support to FFTF corrective maintenance activities, including preparation of corrective maintenance and modification work packages and ordering of required materials. As required, supervise fieldwork (i.e., Person in Charge activities). Support the achievement of the "health of the facility" maintenance milestones.</p> <p>Provide Cognizant Engineer / Design Authority function for assigned systems and components.</p>					
Deliverables/Milestones: (Item/Date)					
<p>Issue Annual SISI report by 3/31/00.</p> <p>Support completion of workphase 00-1 "Health of the Facility" workscope; RL milestone B10-00-000 / 1/31/00</p> <p>Support completion of workphase 00-2 "Health of the Facility" workscope; RL milestone B10-00-001 / 5/31/00</p> <p>Support completion of workphase 00-3 "Health of the Facility" workscope; RL milestone B10-00-002 / 9/29/00</p>					
Cost Target: (Thousands of dollars)					
\$953					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			D. L. Polzin		

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:	PBS Number:	Dictionary Revision
FFTF Reactor Systems Mechanical Engineering			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.6.4	1B1022	101581		18200	AF79
Scope of Work:					
<p>Provide program management of the FFTF Reactor Systems Mechanical Engineering (RSME) group. Conduct general activities including staff meetings, safety meetings, monthly reports, etc</p> <p>Complete RSME staff general and facility specific training including HGET, PIC, Radiation Worker, etc.</p> <p>Provide Cognizant Engineer / Design Authority function for more than fifty assigned systems and components in the FFTF, FMEF, MASF, and Landlord buildings. Support the achievement of the "health of the facility" maintenance milestones. Provide support to FFTF preventative maintenance (PM) activities, including review and revision of PM categories, frequencies and procedures and evaluation of data obtained from PM activities. Provide support to FFTF corrective maintenance activities, including preparation of corrective maintenance and modification work packages and ordering of required materials. As required, supervise field work (i.e., Person in Charge activities).</p> <p>Prepare, review and approve FFTF operating procedures related to assigned systems. Perform configuration management activities including the maintenance of drawings in accordance with site requirements. Prepare, review and approve engineering standards and procedures, including maintenance of FFTF Engineering Instructions and participation on the FDH Engineering Leadership Team.</p> <p>Perform engineering studies related to plant restart; e.g., sodium and gas sampling processes and liquid effluent treatment options.</p>					
Deliverables/Milestones: (Item/Date)					
Support completion of workphase 00-1 "Health of the Facility" workscope; RL milestone B10-00-000 / 1/31/00					
Support completion of workphase 00-2 "Health of the Facility" workscope; RL milestone B10-00-001 / 5/31/00					
Support completion of workphase 00-3 "Health of the Facility" workscope; RL milestone B10-00-002 / 9/29/00					
Cost Target: (Thousands of dollars)					
\$1,036					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			T. M. Burke		

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:			Date:		PBS Number:		Dictionary Revision	
G-3 Generator Repair Materials			9/29/98		RL-MS01		0	
WBS Number:		CAP Number:		CACN	Baseline CR No:		Organization Code:	
2.1.1.1.21.1.1.1.6.7		1B102A		101584			18200	
							AF79	
Scope of Work:								
<p>Purchase external vendor services for G-3 generator repairs.</p> <ul style="list-style-type: none"> • Complete repairs to the shorted stator to prepare it for installation as a part of FFTF corrective maintenance. (completed in FY 1999) • Procure vendor services to support performance of a halon concentration test on the G-3 fire suppression system. This will include: <ul style="list-style-type: none"> - Perform system walkdown - Prepare test procedure - Perform test - Document test results and recommended system modifications if required (Travel by vendor personnel is required.) 								
Deliverables/Milestones: (Item/Date)								
Complete fire suppression system halon concentration test for the G-3 generator and issue report documenting results. (FY 2000)								
Cost Target: (Thousands of dollars)								
\$12								
Program Manager's Signature					Control Account Manager's Signature			
R. K. Hulvey					T. M. Burke			

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:	PBS Number:	Dictionary Revision
FFTF Maintenance			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.1.7.1	1B1060	101585		18600	AF79
Scope of Work:					
<p>Provide program management of the FFTF Maintenance organization. Perform general activities including staff meetings, safety meetings, monthly reports, etc</p> <p>Provide a trained and capable maintenance staff to support the FFTF and associated facilities. Complete Maintenance staff general and facility specific training including HGET, PIC, Radiation Worker, etc. Complete individual Maintenance staff mandatory technical/safety training; e.g., medium risk and high risk electrical safety training, confined space entry training, etc.</p> <p>Plan, schedule, manage, and perform surveillance procedures, preventive and corrective maintenance for the Fast Flux Test Facility, Maintenance and Storage Facility, FMEF, and 400 Area support facilities (landlord buildings). Operate the work control center. Provide Maintenance Person In Charge (PIC), as necessary, to coordinate and direct fieldwork. Purchase materials required for preventive and corrective maintenance and for maintenance administration activities.</p> <p>Provide calibrated equipment, tools, and external services required for performance of maintenance work.</p> <p>Maintain the yard and grounds at FFTF, including landscape maintenance and snow removal.</p>					
Deliverables/Milestones: (Item/Date)					
<p>Complete workphase 00-1 "Health of the Facility" workscope; RL milestone B10-00-000 / 1/31/00</p> <p>Complete workphase 00-2 "Health of the Facility" workscope; RL milestone B10-00-001 / 5/31/00</p> <p>Complete workphase 00-3 "Health of the Facility" workscope; RL milestone B10-00-002 / 9/29/00</p>					
Cost Target: (Thousands of dollars)					
\$8,637					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			G. J. Boehnke		

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:		Date:		PBS Number:		Dictionary Revision	
FMEF		9/29/98		RL-MS01		0	
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:		
2.1.1.1.21.1.1.1.8.1	1B170A	101586		18100	AF79		
Scope of Work:							
<p>Maintain the Fuels and Materials Examination Facility (FMEF) in a safe, secure, environmentally compliant shutdown condition. Except for leased storage and workshop areas, the building is unoccupied.</p> <p>Maintain the fire detection and suppression systems, heating system (to prevent freezing of water systems), and building integrity so as to protect the DOE investment in this facility. Perform necessary preventive and corrective maintenance activities.</p> <p>Receive offsetting income from programs which utilize space for storage or workshop purposes.</p>							
Deliverables/Milestones: (Item/Date)							
No discrete deliverables.							
Cost Target: (Thousands of dollars)							
\$271							
Program Manager's Signature				Control Account Manager's Signature			
R. K. Hulvey				S. V. Doeblor			

Hanford Site Work Breakdown Structure Dictionary
FFTF PROJECT
WBS 2.01.01.01.21.01

Activity Title		Date:	PBS Number:	Dictionary Revision
Remove Materials from FFTF		8/31/98	MS01	0
WBS Number	Baseline CR No.	Organization Code	B&R Number:	
2.01.01.01.21.01.02		18000	AF79	

Scope of Work:

This WBS provides those activities necessary for the removal of nuclear materials (unirradiated and irradiated fueled components) from the FFTF.

Offload all unusable fueled components from within FFTF and place them in interim storage. Offload unusable nonfueled components from within FFTF and ship them for disposal. Activities in these areas include: Oversee the procurement and testing of Interim Storage Casks (ISCs) and Core Component Casks (CCCs); prepare and approve detailed refueling plans and Interim Examination and Maintenance Cell (IEMC), and Examination and Decontaminated Services (EDS) work plans; perform necessary criticality evaluations; conduct operational readiness assessments; operate and maintain the refueling equipment; provide engineering, maintenance, and operations support for component handling, washing, packaging, and shipping operations; assemble FFTF fuel assembly data packages; preserve FFTF nuclear equipment performance data and documentation.

Current Year Work

Efforts will continue to upgrade and restore equipment required for handling FFTF fuel in order to support reliable operation. Specific activities will include completion of upgrades to the Closed Loop Ex-Vessel Machine (CLEM) and the IEM Cell Sodium Removal System controls. Additionally, design, development, fabrication, and installation of required upgrades to the Solid Waste Cask will continue. Each of these machines or systems is necessary to process unirradiated and irradiated fuel for removal from the FFTF.

Out-year Planning

TBD. Out-year activities will be determined based on the assigned mission.

This WBS covers work necessary to support satisfying the following technical baseline requirements for the Hanford clean up mission:

- South 600 Area special nuclear materials shall be moved to the Central Plateau.
 - 400 Area uranium shall be interim stored in the 400 Area.
 - Nuclear materials shall be moved from the 400 Area to the Central Plateau.
 - 400 Area Nuclear materials shall be stabilized.
 - Complete commercial disposition and/or the acquisition of new facilities, modification of existing facilities, and/or modification of planned facilities necessary for storage, treatment/processing, and disposal/disposition of all Hanford Site UU. [Due Date: 12/31/2000] TPA Target Milestone MX-92-06T.
- This target date includes all UU located in 300 Area fuel supply facilities (Uranium dioxide powder and pellets stored in cans, pins, assemblies, and drums), Uranium trioxide (UO₃) powder stored in T-hoppers adjacent to the U-Plant, depleted UO₃ stored in 55 gallon drums in the 200 West Area and the 4713 Building.

Key documents used for allocating Site requirements to this WBS include:

Name	Title
DOE/EIS-0222D	Draft Hanford Remedial Action Environmental Impact Statement and Comprehensive Land Use Plan
DOE/RL-89-10	Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement), Revision 5
DOE/RL-96-92	Hanford Strategic Plan

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:		Date:	PBS Number:	Dictionary Revision
Fuel Handling I&C Administration		9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:
2.1.1.1.21.1.1.2.1.2	1B1026	101587		18200
B & R No:				
AF79				
Scope of Work:				
<p>Provide program management of the FFTF Fuel Handling I&C Engineering (FHIC) group. Conduct general activities including staff meetings, safety meetings, monthly reports, etc</p> <p>Complete FHIC staff general and facility specific training including HGET, PIC, Radiation Worker, Electrical Safety, etc.</p> <p>Prepare, review and approve FFTF operating procedures related to assigned FHIC systems.</p> <p>Provide support to FFTF preventative maintenance (PM) activities, including review and revision of PM categories, frequencies and procedures and evaluation of data obtained from PM activities. Provide support to FFTF corrective maintenance activities, including preparation of corrective maintenance and modification work packages and ordering of required materials. As required, supervise fieldwork (i.e., Person in Charge activities). Support the achievement of the "health of the facility" maintenance milestones.</p> <p>Provide administrative control of FFTF engineering documents. This includes maintaining station files, microfiche files, ECN files, and the Technical Reference Library. Also included is ECN and engineering document release processing.</p>				
Deliverables/Milestones: (Item/Date)				
<p>Support completion of workphase 00-1 "Health of the Facility" workscope; RL milestone B10-00-000 / 1/31/00</p> <p>Support completion of workphase 00-2 "Health of the Facility" workscope; RL milestone B10-00-001 / 5/31/00</p> <p>Support completion of workphase 00-3 "Health of the Facility" workscope; RL milestone B10-00-002 / 9/29/00</p>				
Cost Target: (Thousands of dollars)				
\$1,205				
Program Manager's Signature			Control Account Manager's Signature	
R. K. Hulvey			G. N. Ruge	

Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01

Title:		Date:	PBS Number:	Dictionary Revision
Solid Waste Cask Repair		9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:
2.1.1.1.21.1.1.2.2.2	1B1032	101588		18200
B & R No:				
AF79				
Scope of Work:				
<p>Complete the redesign and repair of the Solid Waste Cask to restore it to an acceptable condition for handling highly radioactive waste containers and spent nuclear fuel in core component containers.</p> <p>In FY 2000, perform detailed design activities for the Solid Waste Cask (SWC). The cask requires a major upgrade to the hoist, grapple, closure valve and its associated electrical control system to allow it to safely handle spent fuel containers and to increase its reliability.</p> <p>Conceptual design activities were completed in FY 1999 and Detailed Design is planned for completion by the end of FY 2000. Procurement, fabrication, installation and testing activities to support this upgrade will occur in FY 2001 & FY 2002.</p> <p>This scope includes the engineering and drafting support to perform the design activity and the additional support to perform an independent design review and approval at the completion of detailed design. The design effort, review and approval are all part of the FY 2000 scope.</p>				
Deliverables/Milestones: (Item/Date)				
<p>RL Milestone: B19-00-400 Due Date: September 25, 2000</p> <p>Complete the definitive design for repairs and upgrades to the Solid Waste Cask (SWC) to meet the design requirements for handling spent nuclear fuel. This will fully define the scope to restore the grapple and hoist system, which failed, as well as to assure an adequate confinement boundary. An independent design review will be performed and the final design review report will be issued, with a copy provided to RL.</p>				
Cost Target: (Thousands of dollars)				
\$718				
Program Manager's Signature			Control Account Manager's Signature	
R. K. Hulvey			S. W. Hiller	

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:	PBS Number:	Dictionary Revision
CLEM Control System Upgrade			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.2.4.1	1B1027	101590		18200	AF79
Scope of Work:					
<p>The computerized controls for the Closed Loop Ex-Vessel Machine (CLEM) are aged and require replacement to ensure reliable, maintainable operation. This upgrade will replace the computers, monitors, I/O, and related equipment required to operate the machine reliably.</p> <p>During FY 1999 this task proceeded such that the following tasks were completed, resulting in RL Milestone B19-99-403 being completed 16 days ahead of schedule:</p> <ul style="list-style-type: none"> - Definitive design - Software development - Hardware design review - Procurement, fabrication and field installation of all required hardware <p>During FY 2000 the following activities will be performed such that CLEM can be returned to service:</p> <ul style="list-style-type: none"> - Calibration, Grooming & Alignment testing. - Software Design Review. - Acceptance Testing Phase I, e.g., interlock checks and handling cold components. - Test Results and Review Team. - Acceptance Testing Phase II, e.g., handling irradiated, fueled components 					
Deliverables/Milestones: (Item/Date)					
<p>Complete CLEM Software Design Review Level 0 Milestone, complete by 2/11/00</p> <p>Complete Phase I Acceptance Testing of the CLEM control system upgrade Level 0 Milestone, complete by 6/27/00</p> <p>Complete Phase II Acceptance Testing of the CLEM control system upgrade RL Milestone B19-00-403 / 9-14-00</p>					
Cost Target: (Thousands of dollars)					
\$323					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			G. N. Ruge		

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:			Date:	PBS Number:	Dictionary Revision
IEMC & Refueling Mechanical Engineering			9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:	B & R No:
2.1.1.1.21.1.1.2.5.1	1B1028	101591		18200	AF79
Scope of Work:					
<p>The FFTF IEM Cell & Refueling Mechanical Engineering (IRME) organization provides Design Authority/Cognizant Engineering coverage for more than 30 systems related to reactor refueling and spent fuel handling and storage. Specific system assignments are provided in the Cognizant Engineer/Design Authority listings. The primary objective of this WBS element is to maintain those fuel handling equipment and systems to support the completion of "health of facility" maintenance milestones.</p> <p>In addition, the following activities are provided by this element:</p> <ul style="list-style-type: none"> - Program management of the IRME group. - Secretarial services for the IRME and RSME engineering groups (2 managers and 18 engineering staff members). Secretarial duties involve preparation and issuance of correspondence and reports, routing and tracking work packages and procedures, taking messages, scheduling training, preparing monthly reports, misc office equipment procurements, and other administrative requirements. - General drafting support of IRME configuration management activities including maintenance of drawings, incorporating ECNs, etc. - Preparation of engineering studies related to restart activities (e.g., isotope target irradiation hardware conceptual design, inflatable seal replacement evaluation, IT bellows replacement study), as resources allow. - Preparation, review and approval of FFTF operating and maintenance procedures related to assigned IRME systems. - Supervision (PIC) of fieldwork related to systems/equipment IRME is responsible for. <p>Maintenance activities on fuel handling systems and equipment are based on retaining the potential for a reactor restart while assuring minimal impact to critical path should a shutdown or restart decision be received.</p> <p>Green fuel inventory and IDS siphon breaker testing will be performed in FY 2000.</p> <p>T-3 shipping cask license revision for metal fuel will be supported in FY 2000 per DOE request. ISC and DSWC SARP updates/renewals will be performed as required.</p>					
Deliverables/Milestones: (Item/Date)					
Support completion of workphase 00-1 "Health of the Facility" workscope; RL milestone B10-00-000 / 1/31/00 Support completion of workphase 00-2 "Health of the Facility" workscope; RL milestone B10-00-001 / 5/31/00 Support completion of workphase 00-3 "Health of the Facility" workscope; RL milestone B10-00-002 / 9/29/00					
Cost Target: (Thousands of dollars)					
\$999					
Program Manager's Signature			Control Account Manager's Signature		
R. K. Hulvey			S. W. Hiller		

**Hanford Site Control Account Dictionary
Advanced Reactors Transition
Fast Flux Test Facility
WBS 2.01.01.01.21.01.01**

Title:		Date:	PBS Number:	Dictionary Revision
Sodium Removal System Control System Upgrade		9/29/98	RL-MS01	0
WBS Number:	CAP Number:	CACN	Baseline CR No:	Organization Code:
2.1.1.1.21.1.1.2.6.1	1B102B	101592		18200
B & R No:				
AF79				
Scope of Work:				
<p>This overall task will upgrade the Interim Examination and Maintenance (IEM) Cell Sodium Removal System (SRS) control system, panel C-1167. The upgrades will enhance the man-machine interface, the system reliability and maintainability, and the safety of performing maintenance.</p> <p>During FY 1999 this task proceeded such that the following activities were completed:</p> <ul style="list-style-type: none"> - Definitive hardware design - Software development - Design review for hardware and software - Procurement of new hardware, except for computer <p>During FY 2000 the following activities will be performed:</p> <ul style="list-style-type: none"> - Software Testing - Construction, i.e., install new control system into existing control console C-1167 - Prepare Operating Procedures that reflect operation of the upgraded SRS control system - Perform training on the new SRS control system - Procure process control computer <p>Complete acceptance testing and return the Sodium Removal System to service. (Projected for FY 2001)</p>				
Deliverables/Milestones: (Item/Date)				
<p>During FY00 construction activities on C-1167 will be performed such that SRS can be returned to service in FY 2001.</p> <p>Complete construction/ installation of new control system for SRS, RL Milestone: B19-00-402 / 9-22-00</p>				
Cost Target: (Thousands of dollars)				
\$268				
Program Manager's Signature			Control Account Manager's Signature	
R. K. Hulvey			G. N. Ruge	

TABLE 2-1 RESPONSIBILITY ASSIGNMENT MATRIX

ADVANCED REACTORS TRANSITION

WBS No	CaCN	Title	Manager	FY 2000 Budget (\$K)
1.12.1		ADVANCED REACTORS TRANSITION		
1.12.1.1		NE Legacy Facilities		
1.12.1.1.1		Maintain Safe & Compliant NE Legacy Facilities		-
1.12.1.1.1.1	101541	NE Legacies Occupancy	W. F. Brehm	413
1.12.1.1.2		Transition NE Legacy Facilities		-
1.12.1.1.2.1	101542	Remove and Ship 337 Controls & Piping	W. F. Brehm	0
1.12.1.1.2.2	101543	Clean 221-T Tanks	W. F. Brehm	88
1.12.1.1.2.3	101544	Complete Options for Non-Rad Sodium	W. F. Brehm	0
1.12.1.1.2.4	101545	Clean 3718-M Storage Tank	W. F. Brehm	0
1.12.1.1.2.5	101546	NE Legacy Support	W. F. Brehm	0
1.12.1.2		309 Facility		
1.12.1.2.1		Maintain Safe & Compliant 309 Building		-
1.12.1.2.1.1	101547	309 Building Facility	I. L. Metcalf	709
1.12.1.2.2		Transition 309 Building		-
1.12.1.2.2.1	101548	Stabilize TW Tank Farm	I. L. Metcalf	0
1.12.1.2.2.2	101549	Stabilize PRTR Fuel Storage Basin	I. L. Metcalf	0
1.12.1.2.2.3	101550	Stabilize PRTR Reactor Cavity	I. L. Metcalf	0
1.12.1.2.2.4	101551	Fuel Exam Cell	I. L. Metcalf	0
1.12.1.2.2.5	101552	Stabilize PRTR Fuel Transfer Pit	I. L. Metcalf	110
1.12.1.2.2.6	101553	Cleanout Balance of PRTR Containment	I. L. Metcalf	0
1.12.1.2.2.7	101554	Stabilize PRTR Bldg Stack and Pits	I. L. Metcalf	0
1.12.1.2.2.8	101555	Facility Document Updates	I. L. Metcalf	0
1.12.1.2.2.9	101556	Transition 309 Building to Shutdown	I. L. Metcalf	0
				1,318

TABLE 2-1 RESPONSIBILITY ASSIGNMENT MATRIX (Cont'd)

FAST FLUX TEST FACILITY				
WBS No	CaCN	Title	Manager	Budget (\$K)
2.1.1.1.21.1.1		FAST FLUX TEST FACILITY		
2.1.1.1.21.1.1.1		Maintain Safe and Compliant Materials in FFTF		
2.1.1.1.21.1.1.1.1		Project Management		
2.1.1.1.21.1.1.1.1.1	101557	Transition Project Office	R. K. Hulvey	3,006
2.1.1.1.21.1.1.1.1.2	101558	Advanced Reactors Planning and Scheduling	R. K. Hulvey	900
2.1.1.1.21.1.1.1.1.3	101559	Advanced Reactors Planning Integration	R. K. Hulvey	508
2.1.1.1.21.1.1.1.1.4	101560	FFTF S/RIDs Administration	R. K. Hulvey	258
2.1.1.1.21.1.1.1.1.5	101561	FFTF Project Management	J. R. Montano	1,104
2.1.1.1.21.1.1.1.1.13	110245	EIS Support	R. K. Hulvey	383
2.1.1.1.21.1.1.1.2		FFTF Security		
2.1.1.1.21.1.1.1.2.1	101562	FFTF Safeguards and Security	D. A. Gantt	4,436
2.1.1.1.21.1.1.1.3		Inventory		
2.1.1.1.21.1.1.1.3.1	101563	Spare Parts Inventory Change	J. R. Montano	149
2.1.1.1.21.1.1.1.3.2	101564	Spares Adjustments	J. R. Montano	71
2.1.1.1.21.1.1.1.4		FFTF Operations		
2.1.1.1.21.1.1.1.4.1	101565	Maintain FFTF Operations Status	S. V. Doebler	9,519
2.1.1.1.21.1.1.1.4.3	101566	Analysis and Support	R. L. Mounce	1,174
2.1.1.1.21.1.1.1.4.4	101567	FFTF Nuclear Training	D. J. Rovira	744
2.1.1.1.21.1.1.1.4.5	101568	Training Policies and Procedures	D. J. Rovira	79
2.1.1.1.21.1.1.1.5		FFTF ES&H		
2.1.1.1.21.1.1.1.5.1	101569	400 Area Radiological Control	L. A. Nelsen	989
2.1.1.1.21.1.1.1.5.2	101570	FFTF Environmental Management	S. E. Killoy	855
2.1.1.1.21.1.1.1.5.3	101571	Sampling and Laboratory Analysis	S. E. Killoy	78
2.1.1.1.21.1.1.1.5.4	101572	FFTF Waste Characterization	S. E. Killoy	83
2.1.1.1.21.1.1.1.5.5	101573	FFTF Pollution Prevention	S. E. Killoy	10
2.1.1.1.21.1.1.1.5.6	101574	Low Level Radioactive Waste Disposal	S. E. Killoy	31
2.1.1.1.21.1.1.1.5.7	101575	FFTF Waste Disposal	S. E. Killoy	34
2.1.1.1.21.1.1.1.5.8	101576	FFTF Safety	R. O. Zimmerman	945
2.1.1.1.21.1.1.1.5.9	101577	FFTF Quality Assurance	R. O. Zimmerman	502
2.1.1.1.21.1.1.1.6		Engineering		
2.1.1.1.21.1.1.1.6.1	101578	FFTF Engineering Administration	S. Guttenberg	284
2.1.1.1.21.1.1.1.6.2	101579	Auxiliary Systems Electrical Engineering	S. H. Crow	1,248
2.1.1.1.21.1.1.1.6.3	101580	FFTF Mechanical Equipment & Inspection Support	D. L. Polzin	953
2.1.1.1.21.1.1.1.6.4	101581	FFTF Reactor Systems Mechanical Engineering	T. M. Burke	1,036
2.1.1.1.21.1.1.1.6.5				
2.1.1.1.21.1.1.1.6.6				
2.1.1.1.21.1.1.1.6.7	101584	G-3 Generator Repair Materials	T. M. Burke	12
2.1.1.1.21.1.1.1.6.8				
2.1.1.1.21.1.1.1.7		Maintenance		
2.1.1.1.21.1.1.1.7.1	101585	FFTF Maintenance	G. J. Boehnke	8,637
2.1.1.1.21.1.1.1.8		Fuels & Materials Examination Facility		
2.1.1.1.21.1.1.1.8.1	101586	FMEF	S. V. Doebler	271
2.1.1.1.21.1.1.2		Remove Materials from FFTF		
2.1.1.1.21.1.1.2.1		Fuel Storage and Offload Equipment		
2.1.1.1.21.1.1.2.1.2	101587	Fuel Handling I&C Administration	G. N. Ruge	1,205
2.1.1.1.21.1.1.2.2.2	101588	Solid Waste Cask Repair	S. W. Hiller	718
2.1.1.1.21.1.1.2.4.1	101590	CLEM Control System Upgrade	G. N. Ruge	323
2.1.1.1.21.1.1.2.5.1	101591	IEMC & Refueling Mechanical Engineering	S. W. Hiller	999
2.1.1.1.21.1.1.2.6.1	101592	Sodium Removal System Control System Upgrade	G. N. Ruge	268
				41,812

3.0 SCHEDULE BASELINE

3.1 Master Schedule

The Project Baseline Schedule is maintained in the Primavera Project Planner (P3)[™] computer program. A printout of this schedule is provided in Appendix A. Over the course of the project, the P3 schedule will be maintained under baseline change control in accordance with HNF-PRO-533, Change Control.

Summarization of this master schedule is provided in the Project Master Baseline Schedule, which appears in the Fiscal Year 2000 Multi-Year Work Plan, Advanced Reactors Transition Program. The MYWP can be accessed on the HLAN through "Hanford Data Integrator (HANDI)." A simplified pictorial representation is presented in Section 1, Executive Summary, of this document.

3.2 Milestones

Milestones have been established for completion of significant activities in the project schedule. Dependent upon the significance of the activity, these are assigned as Field Office (FO), RL, or contractor (O) level milestones. The active milestones are listed in Table 3.1. In addition, a number of milestones related to the Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) are assigned to the project, but are not being worked, due to the DOE direction to maintain the FFTF in standby. These milestones are listed in Table 3.2.

Tri-Party Agreement change request M-81-98-01 was approved August 24, 1999, placing the M-81 series of TPA milestones "in abeyance," and changing the due date for M-20-29A to "TBD." Change M-92-98-01 was approved October 2, 1999 placing the milestones M-92-09 and M-92-10 "in abeyance." These changes will be reflected in the project baseline by BCR in the near future.

[™] P3 and Primavera Project Planner are trade names of Primavera Systems, Inc.

TABLE 3.1. ACTIVE MILESTONES

<u>Milestone Number</u>	<u>CAM / Resp. Person</u>	<u>Type</u>	<u>Milestone Description</u>	<u>Scheduled Date</u>
B10-00-004	Doebler	0	Identified FWS Qualifying Observations Complete	10/14/99
B10-00-005	Doebler	0	Complete 10 Operational Drills	10/31/99
B10-00-006	Doebler	0	Complete 10 Operational Drills	11/30/99
B10-00-007	Killoy	0	Quarterly DMR Submittal to Ecology	11/30/99
B10-00-003	Harville	RL	Verify Contingency Plan for Y2K	12/15/99
B10-00-008	Doebler	0	Complete 10 Operational Drills	12/30/99
B10-00-009	Doebler	0	Complete Reference Use Procedure Validation	12/31/99
B10-00-010	Doebler	0	Complete 10 Operational Drills	01/31/00
B10-00-000	Boehnke	RL	Health of Facility Workphase 00-1	01/31/00
B10-00-011	Ruge	0	Complete CLEM Software Design Review	02/11/00
B10-00-013	Killoy	0	Quarterly DMR Submittal to Ecology	02/28/00
B10-00-012	Doebler	0	Complete 10 Operational Drills	02/29/00
B10-00-015	Polzin	0	Issue Annual SISI Report	03/30/00
B10-00-016	Griffin	0	Declaration of Readiness for ISMS Verification	03/30/00
B10-00-014	Doebler	0	Complete 10 Operational Drills	03/31/00
B10-00-017	Doebler	0	Complete 10 Operational Drills	04/30/00
B10-00-018	Killoy	0	Quarterly DMR Submittal to Ecology	05/30/00
B10-00-019	Doebler	0	Complete 10 Operational Drills	05/31/00
B10-00-001	Boehnke	RL	Health of Facility Workphase 00-2	05/31/00
B10-00-020	Ruge	0	Complete CLEM Phase I Acceptance Testing	06/27/00
B10-00-021	Doebler	0	Complete 10 Operational Drills	06/30/00
B10-00-022	Hiller	0	Transmit SWC Design Review Package to Review Team	07/20/00
B10-00-023	Doebler	0	Complete 10 Operational Drills	07/31/00
B10-00-024	Killoy	0	Quarterly DMR Submittal to Ecology	08/30/00
B10-00-025	Doebler	0	Complete 10 Operational Drills	08/31/00
B19-00-403	Ruge	RL	Acceptance Testing for CLEM Control System	09/14/00
B19-00-402	Ruge	RL	Sodium Removal System Control System Construction	09/22/00
B19-00-400	Hiller	RL	Definitive Design for the Solid Waste Cask	09/25/00
B10-00-002	Boehnke	RL	Health of Facility Workphase 00-3	09/29/00
B10-00-026	Doebler	0	Complete 10 Operational Drills	09/30/00

TABLE 3.2. TPA MILESTONES PENDING CHANGE REQUEST APPROVAL

MILESTONE CONTROL #	TPA-MS NUMBER	MS LEVEL	MS TITLE	TPA Date
B19-98-401	M-81-04-T01	FO	COMPLETE REACTOR AND HEAT TRANSPORT SYSTEM SODIUM DRAIN	In Abyeance
B17-98-107	M-81-02-T01	FO	SUBMIT SODIUM DISPOSITION EVALUATION REPORT/DECISION POINT	In Abyeance
B19-99-301	M-81-00-T02	FO	COMPLETE TRANSFER OF IRRADIATED FUEL TO DRY CASK STORAGE	In Abyeance
B19-99-302	M-81-00-T03	FO	COMPLETE TRANSFER OF UNIRRADIATED FUEL TO PFP	In Abyeance
B19-99-303	M-81-00-T04	FO	COMPLETE TRANSFER OF SPECIAL FUEL TO INEL FOR STORAGE	In Abyeance
B69-99-302	M-92-10	FO	SUBMIT HANFORD SITE SODIUM MANAGEMENT PLAN TO ECOLOGY	In Abyeance
B17-99-102	M-81-03	FO	SUBMIT FFTF END POINT CRITERIA DOCUMENT	In Abyeance
B19-99-401	M-81-04-T02	FO	COMPLETE INTERIM DECAY STORAGE/FUEL STORAGE FACILITY SODIUM DRAIN	In Abyeance
B17-00-101	M-20-29A	FO	SUBMIT SODIUM STORAGE FACILITY & SODIUM REACTION FACIL CLOSURE PL	TBD
B19-00-401	M-81-04	FO	COMPLETE FFTF SODIUM DRAIN	In Abyeance
B19-01-501	M-81-00-T05	FO	COMPLETE AUXILIARY SYSTEMS DEACTIVATION	In Abyeance
B17-01-101	M-81-05	FO	SUBMIT FFTF SURVEILLANCE AND MAINTENANCE PLAN	In Abyeance
B19-01-502	M-81-06	FO	COMPLETE PCB TRANSFORMER DISPOSAL	In Abyeance
B17-02-101	M-81-00	FO	COMPLETE FFTF TRANSITION AND INITIATE THE S&M PHASE	In Abyeance
B69-99-302	M-92-10	FO	SUBMIT HANFORD SITE SODIUM PROJECT MANAGEMENT PLAN	In Abyeance
B19-99-402	M-92-09	FO	COMPLETE ACQUISITION FACILITIES DISPOSAL OF HANFORD SITE SODIUM	In Abyeance

This Page Intentionally Blank

4.0 COSTS

The Advanced Reactors Transition and FFTF Standby cost estimates have been developed using Activity based Cost (ABC) estimating techniques. Dependent upon the task, the estimating basis may be historical, based on best judgement, definitive, or a combination of these. Planning rates and escalation applied to these estimates are consistent with those developed by the Fluor Daniel Hanford Company (FDH) Chief Financial Officer and approved by RL. The FFTF Transition Project Office maintains the supporting information in the 400 Area, 4710 Building.

4.1 Cost Detail

Cost reports are presented in Appendix B. These reports document the budgeted resource usage, the fully burdened resource rate, and the resource cost, as well as cost subtotals for the various tasks. Costs for FFTF (WBS 2.1.1.1.21.1.1) are presented only for the current fiscal year, due to the lack of a defined mission. Costs for NE Legacies and PRTR (WBS 1.12.1) are presented for the life cycle of these projects. Costs shown in these reports for FY 2000 are in current year dollars using current rates; for FY 2001 and beyond, FY 2001 dollars and rates are used. Any additional escalation must be accounted for manually.

Additional costs paid directly by RL, such as FFTF radiological and non-radiological laundry fees and NE Legacy steam expenses, are not included in the Appendix B reports.

4.2 Cost Baseline

4.2.1 Cost Baseline by Year

Table 4.1 shows the Advanced Reactors Transition cost baseline by year. The FFTF cost baseline has only been established for the current year, refer to Table 4.2.

4.2.2 Current Year Cost Baseline

Table 4.3 lists the FY 1999 cost baseline for each Cost account Charge Number in the ART and FFTF projects. The backup detail is provided in Appendix B.

4.3 Budget Authority

Table 4.4 identifies the budget authority planning basis. Final budget authority will be identified in the RL financial plan.

4.4 Planned Staffing

The ART planned staffing for NE Legacies and PRTR/309 Building activities is: 8.0 FTE

The FFTF planned staffing is 254 direct staff for FY 2000 with an additional 13 FTE of supporting staff from outside of the FFTF organization. The supporting staff FTE may or may not represent a discrete individual. These supporting FTE include Protection Technology Hanford exempt, non-exempt and crafts, DynCorp crafts and custodial support personnel, and WMH corrective action management personnel. Out-year staffing will be a function of the mission decision.

TABLE 4.1 ART (RL-TP11) LIFECYCLE COSTS BY FISCAL YEAR

	FY 1997 Actuals	FY 1998 Actuals	FY 1999 Actuals	FY 2000	FY 2001	FY2002	FY 2003	FY 2004	LIFE CYCLE
ART S&M									
NE Legacies	780	490	402	413	513	513	478	460	
309 Bldg	744	714	458	709	797	797	766		
TOTAL:	1,524	1,204	860	1,122	1,310	1,310	1,244	460	9,437
ART Deactivation									
NE Legacies	1,813	1,214	84	86	1,265	1,286	596	528	6,857
309 Bldg	1,280	231	531	110	1,063	1,227	50	0	4,628
FFTF Costs	9,929	36,853							46,782
Escalation					71	150	109	77	407
PERFORMANCE BASELINE	14,546	39,502	1,475	1,318	3,709	3,973	1,999	1,065	68,111
RL Direct Funded			79	100	100	100	100	100	598
Escalation					2	4	6	9	21
TP11 TOTAL	14,546	39,502	1,554	1,418	3,811	4,077	2,105	1,174	68,730

TABLE 4.2 FFTF COSTS BY FISCAL YEAR

	FY 1997 Actuals	FY 1998 Actuals	FY 1999 Actuals	FY 2000	FY 2001	FY2002	FY 2003	FY 2004	LIFE CYCLE
FFTF Costs	28,433		37,267	41,812	TBD	TBD	TBD	TBD	TBD
Escalation									
PERFORMANCE BASELINE	28,433		37,267	41,812					
Spare Parts Transfer	9,804								
RL Direct Funded			77	98					
Escalation									
NE TOTAL	38,237	0	37,344	41,910					

TABLE 4.3 PHMC FEE ALLOCATION**
(Dollars in \$000's)

CaCN	Description	FY 1998	FY 1999	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004
101557	FFTF TPO	1,932	1,376	2,000	TBD	TBD	TBD	TBD
101541	NE Legacies Occupancy	82	28	35	120	120	85	100
101547	309 Building Facility	80	36	45	120	120	95	0
	TOTAL:	2,094	1,440	2,080	240	240	180	100

** Fee was funded from G&A in FY 1997

TABLE 4.4 FY 2000 COST BASELINE
ADVANCED REACTORS TRANSITION

WBS No	CaCN	Title	Manager	FY 2000 Budget (\$K)
1.12.1		ADVANCED REACTORS TRANSITION		
1.12.1.1		NE Legacy Facilities		
1.12.1.1.1		Maintain Safe & Compliant NE Legacy Facilities		-
1.12.1.1.1.1	101541	NE Legacies Occupancy	W. F. Brehm	413
1.12.1.1.2		Transition NE Legacy Facilities		-
1.12.1.1.2.1	101542	Remove and Ship 337 Controls & Piping	W. F. Brehm	0
1.12.1.1.2.2	101543	Clean 221-T Tanks	W. F. Brehm	86
1.12.1.1.2.3	101544	Complete Options for Non-Rad Sodium	W. F. Brehm	0
1.12.1.1.2.4	101545	Clean 3718-M Storage Tank	W. F. Brehm	0
1.12.1.1.2.5	101546	NE Legacy Support	W. F. Brehm	0
1.12.1.2		309 Facility		
1.12.1.2.1		Maintain Safe & Compliant 309 Building		-
1.12.1.2.1.1	101547	309 Building Facility	I. L. Metcalf	709
1.12.1.2.2		Transition 309 Building		-
1.12.1.2.2.1	101548	Stabilize TW Tank Farm	I. L. Metcalf	0
1.12.1.2.2.2	101549	Stabilize PRTR Fuel Storage Basin	I. L. Metcalf	0
1.12.1.2.2.3	101550	Stabilize PRTR Reactor Cavity	I. L. Metcalf	0
1.12.1.2.2.4	101551	Fuel Exam Cell	I. L. Metcalf	0
1.12.1.2.2.5	101552	Stabilize PRTR Fuel Transfer Pit	I. L. Metcalf	110
1.12.1.2.2.6	101553	Cleanout Balance of PRTR Containment	I. L. Metcalf	0
1.12.1.2.2.7	101554	Stabilize PRTR Bldg Stack and Pits	I. L. Metcalf	0
1.12.1.2.2.8	101555	Facility Document Updates	I. L. Metcalf	0
1.12.1.2.2.9	101556	Transition 309 Building to Shutdown	I. L. Metcalf	0
				1,318

TABLE 4.4 FY 2000 COST BASELINE (Cont'd)

FAST FLUX TEST FACILITY

WBS No	CaCN	Title	Manager	Budget (\$K)
2.1.1.1.21.1.1		FAST FLUX TEST FACILITY		
2.1.1.1.21.1.1.1		Maintain Safe and Compliant Materials in FFTF		
2.1.1.1.21.1.1.1.1		Project Management		
2.1.1.1.21.1.1.1.1.1	101557	Transition Project Office	R. K. Hulvey	3,006
2.1.1.1.21.1.1.1.1.2	101558	Advanced Reactors Planning and Scheduling	W. V. Witherspoon	900
2.1.1.1.21.1.1.1.1.3	101559	Advanced Reactors Planning Integration	D. A. Gantt	508
2.1.1.1.21.1.1.1.1.4	101560	FFTF S/RIDs Administration	W. L. Marshall	258
2.1.1.1.21.1.1.1.1.5	101561	FFTF Project Management	J. R. Montano	1,104
2.1.1.1.21.1.1.1.1.13	110245	EIS Support	R. K. Hulvey	383
2.1.1.1.21.1.1.1.2		FFTF Security		
2.1.1.1.21.1.1.1.2.1	101562	FFTF Safeguards and Security	D. A. Gantt	4,436
2.1.1.1.21.1.1.1.3		Inventory		
2.1.1.1.21.1.1.1.3.1	101563	Spare Parts Inventory Change	J. R. Montano	149
2.1.1.1.21.1.1.1.3.2	101564	Spares Adjustments	J. R. Montano	71
2.1.1.1.21.1.1.1.4		FFTF Operations		
2.1.1.1.21.1.1.1.4.1	101565	Maintain FFTF Operations Status	S. V. Doeblner	9,519
2.1.1.1.21.1.1.1.4.3	101566	Analysis and Support	R. L. Mounce	1,174
2.1.1.1.21.1.1.1.4.4	101567	FFTF Nuclear Training	D. J. Rovira	744
2.1.1.1.21.1.1.1.4.5	101568	Training Policies and Procedures	D. J. Rovira	79
2.1.1.1.21.1.1.1.5		FFTF ES&H		
2.1.1.1.21.1.1.1.5.1	101569	400 Area Radiological Control	L. A. Nelsen	989
2.1.1.1.21.1.1.1.5.2	101570	FFTF Environmental Management	S. E. Killoy	855
2.1.1.1.21.1.1.1.5.3	101571	Sampling and Laboratory Analysis	S. E. Killoy	78
2.1.1.1.21.1.1.1.5.4	101572	FFTF Waste Characterization	S. E. Killoy	83
2.1.1.1.21.1.1.1.5.5	101573	FFTF Pollution Prevention	S. E. Killoy	10
2.1.1.1.21.1.1.1.5.6	101574	Low Level Radioactive Waste Disposal	S. E. Killoy	31
2.1.1.1.21.1.1.1.5.7	101575	FFTF Waste Disposal	S. E. Killoy	34
2.1.1.1.21.1.1.1.5.8	101576	FFTF Safety	R. O. Zimmerman	945
2.1.1.1.21.1.1.1.5.9	101577	FFTF Quality Assurance	R. O. Zimmerman	502
2.1.1.1.21.1.1.1.6		Engineering		
2.1.1.1.21.1.1.1.6.1	101578	FFTF Engineering Administration	S. Guttenberg	284
2.1.1.1.21.1.1.1.6.2	101579	Auxiliary Systems Electrical Engineering	S. H. Crow	1,248
2.1.1.1.21.1.1.1.6.3	101580	FFTF Mechanical Equipment & Inspection Support	D. L. Polzin	953
2.1.1.1.21.1.1.1.6.4	101581	FFTF Reactor Systems Mechanical Engineering	T. M. Burke	1,036
2.1.1.1.21.1.1.1.6.5				
2.1.1.1.21.1.1.1.6.6				
2.1.1.1.21.1.1.1.6.7	101584	G-3 Generator Repair Materials	T. M. Burke	12
2.1.1.1.21.1.1.1.6.8				
2.1.1.1.21.1.1.1.7		Maintenance		
2.1.1.1.21.1.1.1.7.1	101585	FFTF Maintenance	G. J. Boehnke	8,837
2.1.1.1.21.1.1.1.8		Fuels & Materials Examination Facility		
2.1.1.1.21.1.1.1.8.1	101586	FMEF	S. V. Doeblner	271
2.1.1.1.21.1.1.2		Remove Materials from FFTF		
2.1.1.1.21.1.1.2.1		Fuel Storage and Offload Equipment		
2.1.1.1.21.1.1.2.1.2	101587	Fuel Handling I&C Administration	G. N. Ruge	1,205
2.1.1.1.21.1.1.2.2.2	101588	Solid Waste Cask Repair	S. W. Hiller	718
2.1.1.1.21.1.1.2.4.1	101590	CLEM Control System Upgrade	G. N. Ruge	323
2.1.1.1.21.1.1.2.5.1	101591	IEMC & Refueling Mechanical Engineering	S. W. Hiller	999
2.1.1.1.21.1.1.2.6.1	101592	Sodium Removal System Control System Upgrade	G. N. Ruge	268
				41,812

TABLE 4.5 FY 2000 BUDGET AUTHORITY

Funding Type/Source	RL-TP11	FFTF
FY 2000 Appropriation (Expected)	\$1,418	\$40,000
RL Hold Back for Direct Funded Support (Expected)	-100	-98
New Budget Authority	\$1,318	\$39,902
Project Carryover	0	\$1,900
TOTAL PLANNED B/A	\$1,318	\$41,802

5.0 RESOURCE LOADED SCHEDULE BASIS

The Resource Loaded Schedule (RLS) is the result of a multi-step process. The steps involve developing project plans, a work breakdown structure, detailed workscope and logic relationships, and resource assignments. The resulting information was input to the Primavera Project Planner (P3)¹ computer program. This software program is a site-wide project management-scheduling standard.

5.1 Methodology and Historical Basis

The initial development of the FFTF Transition Project RLS is described in Reference 13. The RLS has been managed by formal change control since being interfaced with the Hanford Site Financial Data System at the beginning of FY 1995. The NE Legacies and 309 Building activities were added into the RLS as it matured and this workscope was added to the ART Program. The RLS became the ART Program RLS in 1995.

The RLS continues to be maintained as an activity based document. Baseline estimates are periodically reviewed and revised as workscope is better defined and project experience adds to the historical basis. Baseline adjustments are documented and entered into the P3 database in the normal course of project development.

Cognizant plant personnel for assigned tasks develop estimates. These estimates are reviewed and revised on a periodic basis and as new information is developed through changes in guidance or through experience.

5.2 Basic Data and Estimate Backup Sheets

The development and maintenance of the RLS is directly supported by a large set of basic data and estimate backup sheets (referred to as backup files). These files document the assumptions, resource needs and estimated costs of transition activities. The current estimate basis is documented on "Cost Estimate Input Sheets" which document the FY 2000 planning basis.

Several other types of backup files are available to support this RLS. One such group of files is the System Shutdown Assessment Plans for each FFTF system. FFTF Engineering developed these plans as the baseline documents for initial input to the RLS and system and component shutdown technical planning. The plans are issued as Supporting Documents and are maintained by formal change control. These files can be accessed through the FFTF Engineering group.

A more recent set of estimate inputs were entered on Excel spreadsheet task/activity planning and estimating sheets, which provided data electronically into both Project/2, Series X (P/X)² and the Interactive Estimating Software Tool (IEST) data base. P/X has subsequently been converted to P3. These estimates were updated again as a part of the fiscal year planning process.

The resource estimate and logic file provides a historical basis and an estimate basis. This file is based upon the System Shutdown Assessment Plans. The data was directly input into the P/X software database, from which the resource loaded schedules and cost estimates at the task package level were developed. As more knowledge is gained on specific activities, the level of detail applied to logic and resource needs can be enhanced. These files can be obtained from the FFTF Planning and Scheduling Integration group.

¹ P3 and Primavera Project Planner are trade names of Primavera Systems, Inc.

² Project/2, Series X (P/X) is a trade name of Project Software & Development, Inc.

Other backup files include historical data from the Job Control System-Automated Data Program (e.g., corrective and preventive maintenance, performance of compliance activities in the areas of operational surveillances, environmental and fire system compliance checks, and instrument calibrations); detailed refueling plans; IEM Cell work plans; past Plan-of-the-Day scheduling meetings; and special operational procedures. These files can be obtained from the FFTF Planning and Scheduling Integration group and FFTF Maintenance organization.

The PRTR/309 Building estimates were initially performed by an outside contractor and documented in reference 4. The project management team, based upon actual performance during deactivation, has refined these estimates.

All changes to the P3 database affecting the program baseline are formally documented using a Baseline Change Request (BCR) form. These BCR's, which contain a description of the change and justification, also become part of the RLS backup files. They can be obtained from the FFTF Planning and Scheduling Integration group.

6.0 BASELINE CHANGE CONTROL

Changes to the ART Program cost, schedule and technical baselines are managed and controlled in compliance with the RL Project Management System (Reference 14) and HNF-PRO-533. The project plans, the RLS, and the current ART Program MYWP define the ART baseline. The RLS provides project cost and schedule information consistent with the project plans. The ART Program MYWP is the authorizing document for implementation of the project plans and the RLS. The plans, RLS, and MYWP are supporting documents controlled by formal change control via engineering change notice.

The following software systems track project baseline information at the site level:

Hanford Site Technical Data Base (HSTD) tracks site integration level information from the "Technical Baseline."

P-3 provides the project "cost and schedule" baseline. Baseline and performance information is transferred from this software to "PERF" performance module and from PERF to the "Hanford Data Integration" (HANDI) module. PERF and HANDI, however, are data collection and reporting tools; the baseline is maintained in P3.

THIS PAGE INTENTIONALLY BLANK.

7.0 REFERENCES

1. HNF-SD-FF-SSP-056, Rev. 1, "Fast Flux Test Facility Standby Plan," B&W Hanford Company, January 30, 1998.
2. WHC-SD-FF-MP-001, Rev. 1, "Hanford Site Sodium Management Plan," Westinghouse Hanford Company, September 26, 1995.
3. Deleted.
4. WHC-SD-SP-SSP-001, Rev. 1, "309 Building Transition Plan," Westinghouse Hanford Company, April 28, 1995.
5. Hanford Data Integration (Handi) data base, "Fiscal Year 2000 Multi-Year Work Plan Advanced Reactors Transition Program," 10/1/99 version.
6. DOE Press Release, R-97-002, "Energy Department's Hanford Reactor put on 'Hot Standby,'" dated January 15, 1997.
- 7. Letter, S. A. Sieracki, RL, to H. J. Hatch, FDH, "Contract No. DE-AC06-96RL13200: Advanced Reactors Transition (ART) Program Direction," 97-TPD-003, dated January 18, 1997.
8. Letter, L. J. Olguin, FDH, to W. F. Heer, BWHC, "Contract No. DE-AC06-96RL13200: Advanced Reactors Transition (ART) Project Direction," 9751456A R1, dated March 4, 1997.
9. Memorandum, D. A. Dreyfus, Acting Director, Office of Nuclear Energy, to J. D. Wagoner, RL, "Commence Fast Flux Test Facility Shutdown (FFTF) Activities," dated December 15, 1993.
10. Letter, J. D. Wagoner, RL, to T. M. Anderson, WHC, "Fast Flux Test Facility (FFTF) Shutdown," OTD:OAF, dated December 15, 1993.
11. WHC-SD-FF-SSP-004, Rev. 3, "Fast Flux Test Facility Stabilization Project Plan," B&W Hanford Company, November 15, 1996.
12. Deleted.
13. WHC-SD-FF-SSP-050, Rev. 1, "Fast Flux Test Facility Transition Project Resource Loaded Schedule," Westinghouse Hanford Company, October 31, 1994.
14. DOE 4700.1, Rev. 2, "Project Management System," U.S. Department of Energy, June 2, 1992.
15. Deleted.



THIS PAGE INTENTIONALLY BLANK.

APPENDIX A

SCHEDULES

<u>Project</u>	<u>Page</u>
Advanced Reactors Transition	
NE Legacy Facilities	83
309 Building Facility	84
Fast Flux Test Facility	93

THIS CHANGE INTENTIONALLY BLANK.

















Sheet 1 of 9


B & W HANFORD CO.
ADVANCED REACTORS TRANSITION

ARBL



Project Start 01OCT98
Project Finish 30SEP04
Data Date 01OCT98
Run Date 04OCT98
© Primavera Systems, Inc.
















Activity ID	Activity Description	WBS	Orig. Dur.	Early Start	Early Finish	
LE0078	CLEAN 221-T & WETTING STATION TANKS FY00	1.12.01.01.02.02	189	01OCT99	30JUN00	
COMPLETE OPTIONS FOR NON RAD SODIUM						
LE0090	Drain/Clean CRCTA Vessel FY01	1.12.01.01.02.03	127	02APR01*	28SEP01	
LE0100	Drain/Clean CRCTA Vessel FY02	1.12.01.01.02.03	252	01OCT01	30SEP02	
LE0105	MX-92-11-T01 COMPL DISP OPTIONS FOR NR SODIUM	1.12.01.01.02.03	0		29MAR02*	FOX ♦ B69-02-301
CLEAN 3718-M STORAGE TANK						
LE0130	CLEAN 3718-M STORAGE TANK FY02	1.12.01.01.02.04	126	03APR02*	30SEP02	
LE0140	CLEAN 3718-M STORAGE TANK FY03	1.12.01.01.02.04	252	01OCT02	30SEP03	
LE0150	CLEAN 3718-M STORAGE TANK FY04	1.12.01.01.02.04	64	01OCT03	05JAN04	
NE LEGACY SUPPORT						
LE0170	FY 2001 NE LEGACIES NA DISPOSITION PRJ. SUPP.	1.12.01.01.02.05	251	02OCT00*	28SEP01	
LE0180	FY 2002 NE LEGACIES NA DISPOSITION PRJ. SUPP.	1.12.01.01.02.05	252	01OCT01	30SEP02	
LE0190	FY 2003 NE LEGACIES NA DISPOSITION PRJ. SUPP.	1.12.01.01.02.05	252	01OCT02	30SEP03	
LE0200	FY 2004 NE LEGACIES NA DISPOSITION PRJ. SUPP.	1.12.01.01.02.05	253	01OCT03	30SEP04	
LE0310	M-92-10 SUBMIT HANFORD SITE Na PROJ MGT PLAN	1.12.01.01.02.05	0		31OCT98*	♦ B69-99-302 FOX
337 B CRANE REPAIR						
LE0410	337 B CRANE REPAIR	1.12.01.01.02.06	251	02OCT00*	28SEP01	
309 BUILDING FACILITY						
MAINTAINANCE COMPLIANT 309 BUILDING						
309 BUILDING SURVEILLANCE AND MAINTENANCE						
PO1100	309 BLDG MANAGEMENT AND SUPPORT FY99	1.12.01.02.01.01	251	01OCT98	30SEP99	
PO1102	309 BLDG MANAGEMENT AND SUPPORT FY99	1.12.01.02.01.01	251	01OCT98	30SEP99	
PO1104	309 BLDG MANAGEMENT AND SUPPORT FY99	1.12.01.02.01.01	251	01OCT98	30SEP99	







Activity ID		Activity Description	WBS	Orig Dur	Early Start	Early Finish	1999 2000 2001 2002 2003 2004											
PO1320		309 BLDG BASELINE CONTROL/PBS/MYPP	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO1330		309 BLDG BASELINE CONTROL/PBS/MYPP	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO1340		309 BLDG BASELINE CONTROL/PBS/MYPP	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO1400		309 BLDG UTILITIES AND ASSESSEMENTS	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO1410		309 BLDG UTILITIES AND ASSESSEMENTS	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO1420		309 BLDG UTILITIES AND ASSESSEMENTS	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO1430		309 BLDG UTILITIES AND ASSESSEMENTS	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO1440		309 BLDG UTILITIES AND ASSESSEMENTS	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO2100		309 BLDG EMERGENCY PLANNING &	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO2200		309 BLDG PROCEDURE PREPERATION AND MAINT	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO2210		309 BLDG PROCEDURE PREPERATION AND MAINT	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO2220		309 BLDG PROCEDURE PREPERATION AND MAINT	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO2230		309 BLDG PROCEDURE PREPERATION AND MAINT	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO2240		309 BLDG PROCEDURE PREPERATION AND MAINT	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO2300		309 BLDG INDEPENDENT OVERSITE	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO2310		309 BLDG INDEPENDENT OVERSITE	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO2320		309 BLDG INDEPENDENT OVERSITE	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO2330		309 BLDG INDEPENDENT OVERSITE	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO2340		309 BLDG INDEPENDENT OVERSITE	1.12.01.02.01.01	252	01OCT02	30SEP03												

Activity ID		Activity Description	WBS	Orig Dur	Early Start	Early Finish	1999 2000 2001 2002 2003 2004											
PO2400		309 BLDG MANAGEMENT ASSESSMENTS	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO2410		309 BLDG MANAGEMENT ASSESSMENTS	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO2420		309 BLDG MANAGEMENT ASSESSMENTS	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO2430		309 BLDG MANAGEMENT ASSESSMENTS	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO2440		309 BLDG MANAGEMENT ASSESSMENTS	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO2500		309 BLDG ENVIRONEMTNAL	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO2510		309 BLDG ENVIRONEMTNAL	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO2520		309 BLDG ENVIRONEMTNAL	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO2530		309 BLDG ENVIRONEMTNAL	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO2540		309 BLDG ENVIRONEMTNAL	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO3100		309 BLDG BUILDING OPERATIONS SURVEILLANCE	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO3110		309 BLDG BUILDING OPERATIONS SURVEILLANCE	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO3120		309 BLDG BUILDING OPERATIONS SURVEILLANCE	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO3130		309 BLDG BUILDING OPERATIONS SURVEILLANCE	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO3140		309 BLDG BUILDING OPERATIONS SURVEILLANCE	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO3200		309 BLDG HEALTH PHYSICS SURVEILLANCE	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO3210		309 BLDG HEALTH PHYSICS SURVEILLANCE	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO3220		309 BLDG HEALTH PHYSICS SURVEILLANCE	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO3230		309 BLDG HEALTH PHYSICS SURVEILLANCE	1.12.01.02.01.01	252	01OCT01	30SEP02												

Activity ID		Activity Description	WBS	Orig Dur	Early Start	Early Finish	1999 2000 2001 2002 2003 2004											
PO3240		309 BLDG HEALTH PHYSICS SURVEILLANCE	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO4100		309 BLDG CORECTIVE MAINTENANCE	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO4110		309 BLDG CORECTIVE MAINTENANCE	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO4120		309 BLDG CORECTIVE MAINTENANCE	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO4130		309 BLDG CORECTIVE MAINTENANCE	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO4140		309 BLDG CORECTIVE MAINTENANCE	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO4210		309 BLDG PREVENTIVE MAINTENANCE	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO4220		309 BLDG PREVENTIVE MAINTENANCE	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO4230		309 BLDG PREVENTIVE MAINTENANCE	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO4240		309 BLDG PREVENTIVE MAINTENANCE	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO4250		309 BLDG PREVENTIVE MAINTENANCE	1.12.01.02.01.01	252	01OCT02	30SEP03												
PO4310		309 BLDG JOB PLANNING AND WORK CONTROL	1.12.01.02.01.01	251	01OCT98	30SEP99												
PO4320		309 BLDG JOB PLANNING AND WORK CONTROL	1.12.01.02.01.01	252	01OCT99	29SEP00												
PO4330		309 BLDG JOB PLANNING AND WORK CONTROL	1.12.01.02.01.01	251	02OCT00	28SEP01												
PO4340		309 BLDG JOB PLANNING AND WORK CONTROL	1.12.01.02.01.01	252	01OCT01	30SEP02												
PO4350		309 BLDG JOB PLANNING AND WORK CONTROL	1.12.01.02.01.01	252	01OCT02	30SEP03												
SAMPLING & ANALYSIS BERYLLIUM 309 BLDG																		
PO5350		SAMPLING & ANALYSIS BERYLLIUM - 309 BLDG	1.12.01.02.01.02	127	01APR99*	30SEP99												
TRANSITION 309 BUILDING																		
TRANSITION TW TANK FARM																		
PP0030		TW TANK FARM IX COLUMN REMOVAL	1.12.01.02.02.01	66	28JUN99*	30SEP99												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish		1999 2000 2001 2002 2003 2004											
PP0040	CLEANOUT/STABILIZE - TW TANK FARM	1.12.01.02.02.01	160	02OCT00*	21MAY01													
PP0050	WASTE SHIPMENT - TW TANK FARM	1.12.01.02.02.01	180	02OCT00	19JUN01													
PP0060	CLOSEOUT - TW TANK FARM	1.12.01.02.02.01	50	22MAY01	01AUG01													
PP0065	STABILIZE PRTR TRANSFER WASTE HOLD B79-97-902	1.12.01.02.02.01	0		01AUG01													
STABILIZE PRTR FUEL STORAGE BASIN																		
PP0085	CLEANOUT/STABILIZE - FUEL STORAGE BASIN	1.12.01.02.02.02	70	15JAN01*	23APR01													
PP0090	WASTE SHIPMENT - FUEL STORAGE BASIN	1.12.01.02.02.02	45	24APR01	26JUN01													
PP0100	CLOSEOUT TANK - FUEL STORAGE BASIN	1.12.01.02.02.02	40	27JUN01	22AUG01													
PP0105	STABILIZE PRTR FUEL STORAGE BASIN B79-98-905	1.12.01.02.02.02	0		22AUG01													
STABILIZE PRTR REACTOR CAVITY																		
PP0110	CLEANOUT MATERIALS - PRTR REACTOR CAVITY	1.12.01.02.02.03	61	28JUN99*	23SEP99													
PP0112	CLEANOUT/STABILIZE - PRTR REACTOR CAVITY	1.12.01.02.02.03	61	02OCT00*	29DEC00													
PP0120	WASTE SHIPMENT - PRTR REACTOR CAVITY	1.12.01.02.02.03	44	02JAN01	05MAR01													
PP0130	CLOSEOUT - PRTR REACTOR CAVITY	1.12.01.02.02.03	39	06MAR01	27APR01													
FUEL EXAM CELL																		
PP0140	CLOSEOUT - FUEL EXAM CELL	1.12.01.02.02.04	90	01OCT98*	10FEB99													
STABILIZE PRTR FUEL TRANSFER PIT																		
PP0160	CLEANOUT/STABILIZE FY00- FUEL TRANSFER PIT	1.12.01.02.02.05	63	03JUL00*	29SEP00													
PP0165	CLEANOUT/STABILIZE FY01 - FUEL TRANSFER PIT	1.12.01.02.02.05	57	02OCT00	21DEC00													
PP0170	WASTE SHIPMENT - FUEL TRANSFER PIT	1.12.01.02.02.05	90	02OCT00	09FEB01													
PP0180	CLOSEOUT - FUEL TRANSFER PIT	1.12.01.02.02.05	49	12FEB01	20APR01													

Activity ID		Activity Description	WBS	Orig Dur	Early Start	Early Finish	Calendar
PP0185		STABILIZE PRTR FUEL TRANSFER PIT B79-99-900	1.12.01.02.02.05	0		20APR01	1999 2000 2001 2002 2003 2004 ROX B79-99-900
CLEAN OUT BALANCE PRTR CONTAINMENT							
PP0188		MATERIAL REMOVAL - BALANCE OF CONTAINMENT	1.12.01.02.02.06	55	28JUN99*	15SEP99	
PP0190		CHARACTERIZATION - BALANCE OF CONTAINMENT	1.12.01.02.02.06	90	02JAN01*	08MAY01	
PP0200		CLEANOUT/STABILIZE - BALANCE OF CONTAINMENT	1.12.01.02.02.06	55	09MAY01	26JUL01	
PP0210		WASTE SHIPMENT - BALANCE OF CONTAINMENT	1.12.01.02.02.06	90	09MAY01	14SEP01	
PP0220		CLOSEOUT - BALANCE OF CONTAINMENT	1.12.01.02.02.06	45	27JUL01	28SEP01	
PP0225		CLEAN OUT BALANCE PRTR CONTAINMENT B79-99-901	1.12.01.02.02.06	0		28SEP01	
STABILIZE 309 BLDG STACKS AND PITS							
PP0229		CHARACTERIZATION - HVAC STACKS AND PITS	1.12.01.02.02.07	54	16JUL01*	28SEP01	
PP0230		CHARACTERIZATION - HVAC STACKS AND PITS	1.12.01.02.02.07	71	01OCT01	14JAN02	
PP0240		CLEANOUT/STABILIZE - HVAC STACKS AND PITS	1.12.01.02.02.07	100	15JAN02	05JUN02	
PP0250		Formally Shutdown Stack - HVAC STACKS AND PITS	1.12.01.02.02.07	61	06JUN02	30AUG02	
PP0260		WASTE SHIPMENT - HVAC STACKS AND PITS	1.12.01.02.02.07	81	06JUN02*	30SEP02	
PP0270		CLOSEOUT - HVAC STACKS AND PITS	1.12.01.02.02.07	38	07AUG02	30SEP02	
PP0275		STABILIZE 309 BLDG STACKS AND PITS	1.12.01.02.02.07	0		30SEP02	ROX B79-99-902
FACILITY DOCUMENT UPDATES							
PP0280		PREPARE S&M PLAN	1.12.01.02.02.08	149	01MAR02*	30SEP02	
PP0300		Final Safety Basis Review	1.12.01.02.02.08	149	01MAR02	30SEP02	
PP0320		Final Safety Basis Review	1.12.01.02.02.08	32	01OCT02	13NOV02	
PP0340		Facility Transition File Input	1.12.01.02.02.08	251	02OCT00*	28SEP01	



THIS CHANGE INTENTIONALLY BLANK.

Activity ID		Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998	1999	2000
WORK FOR OTHERS									
HQ									
PHMC									
BWHC									
NON-EM									
FFTF Project									
FFTF									
SAFE & COMPLIANT MATERIALS IN FFTF									
PROJECT PLANNING/INTEGRATION									
TPO PROGRAM MANAGEMENT									
SB009		FY00 CONTINGENCY	2.01.01.01.21.01.01.01.01.01.	201	01SEP00*	29SEP00			
SB010		FY99 TPO PROGRAM MANAGEMENT	2.01.01.01.21.01.01.01.01.01.	251	01OCT98	30SEP99			
SB012		FY00 TPO PROGRAM MANAGEMENT	2.01.01.01.21.01.01.01.01.01.	252	01OCT99	29SEP00			
SB020		FY99 TPO SAFETY OVERSIGHT/ISMS	2.01.01.01.21.01.01.01.01.01.	251	01OCT98	30SEP99			
SB022		FY00 TPO SAFETY OVERSIGHT/ISMS	2.01.01.01.21.01.01.01.01.01.	252	01OCT99	29SEP00			
SB030		FY99 TPO TRAINING	2.01.01.01.21.01.01.01.01.01.	251	01OCT98	30SEP99			
SB032		FY00 TPO TRAINING	2.01.01.01.21.01.01.01.01.01.	252	01OCT99	29SEP00			
SB040		FY99 FEE	2.01.01.01.21.01.01.01.01.01.	251	01OCT98	30SEP99			
SB041		FY00 FEE	2.01.01.01.21.01.01.01.01.01.	252	01OCT99	29SEP00			
SB046		FY99 TPO SAFETY AND STAFF MEETINGS	2.01.01.01.21.01.01.01.01.01.	251	01OCT98	30SEP99			
SB047		FY00 TPO SAFETY AND STAFF MEETINGS	2.01.01.01.21.01.01.01.01.01.	252	01OCT99	29SEP00			
SB169		CORRECTIVE ACTION MGMT. WMH FY00	2.01.01.01.21.01.01.01.01.01.	252	01OCT99*	29SEP00			

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project Finish
Data Date
Run Date

01OCT98
30SEP99
01OCT98
04OCT99

Early Bar
Progress Bar
Critical Activity

ARBL

Project Start
Project

Activity ID	Activity Description	WBS	Orig. Dir.	Early Start	Early Finish	1998	1999	2000
SB550	FFTF AVERAGE LABOR ADDER FY99	2.01.01.01.21.01.01.01.01.01.	169	01FEB99*	30SEP99	O	N	D
SB575	FFTF AVERAGE LABOR ADDER FY00	2.01.01.01.21.01.01.01.01.01.	252	01OCT99	29SEP00	J	J	J
SB990	FY00 FEB ASSESSMENT	2.01.01.01.21.01.01.01.01.01.	45	03JUL00*	05SEP00	J	J	J
PROJECT CONTROL/PLANNING/SCHEDULEING								
SB054	FY99 PLANNING/SCHEDULEING	2.01.01.01.21.01.01.01.01.02.	251	01OCT98	30SEP99	J	J	J
SB055	FY00 PLANNING/SCHEDULEING	2.01.01.01.21.01.01.01.01.02.	252	01OCT99	29SEP00	J	J	J
SB060	FY99 PROJECT CONTROL	2.01.01.01.21.01.01.01.01.02.	251	01OCT98	30SEP99	J	J	J
SB062	FY00 PROJECT CONTROL	2.01.01.01.21.01.01.01.01.02.	252	01OCT99	29SEP00	J	J	J
SB070	FY99 MATERIAL CONTROL & ACCOUNTABILITY	2.01.01.01.21.01.01.01.01.02.	251	01OCT98	30SEP99	J	J	J
SB072	FY00 MATERIAL CONTROL & ACCOUNTABILITY	2.01.01.01.21.01.01.01.01.02.	252	01OCT99	29SEP00	J	J	J
SB080	FY99 FIELD SUPERVISION/PIC	2.01.01.01.21.01.01.01.01.02.	251	01OCT98	30SEP99	J	J	J
SB082	FY00 FUEL CASK FIELD SUPPORT	2.01.01.01.21.01.01.01.01.02.	252	01OCT99	29SEP00	J	J	J
SB090	FY99 ART GENERAL OPES. SUPPORT	2.01.01.01.21.01.01.01.01.02.	251	01OCT98	30SEP99	J	J	J
SB092	FY00 ART GENERAL OPES. SUPPORT	2.01.01.01.21.01.01.01.01.02.	252	01OCT99	29SEP00	J	J	J
SB155	CORRECTIVE ACTION MGMT ADMIN FY00	2.01.01.01.21.01.01.01.01.02.	252	01OCT99*	29SEP00	J	J	J
INTERGRATION MANAGEMENT								
SB100	FY99 INTERGRATION MGMT.	2.01.01.01.21.01.01.01.01.03.	251	01OCT98	30SEP99	J	J	J
SB102	FY00 INTERGRATION MGMT.	2.01.01.01.21.01.01.01.01.03.	252	01OCT99	29SEP00	J	J	J
SB110	FY99 SYSTEMS ENGINEERING	2.01.01.01.21.01.01.01.01.03.	251	01OCT98	30SEP99	J	J	J
SB112	FY00 SYSTEMS ENGINEERING	2.01.01.01.21.01.01.01.01.03.	252	01OCT99	29SEP00	J	J	J

Activity ID	Activity Description	WBS	Orig Dura	Early Start	Early Finish	1998	1999	2000
SRID ADMINISTRATION								
SB130	FY99 SRID ADMINISTRATION AND MAINTENANCE	2.01.01.01.21.01.01.01.04.	251	01OCT98	30SEP99	ON	J	M
SB132	FY00 SRID ADMINISTRATION AND MAINTENANCE	2.01.01.01.21.01.01.01.04.	252	01OCT99	29SEP00	J	M	A
STANDBY PROJECT SUPPORT								
SP0010	FY99 PLANT DIRECTOR'S OFFICE	2.01.01.01.21.01.01.01.05.	251	01OCT98	30SEP99	ON	J	M
SP0012	FY00 PLANT DIRECTOR'S OFFICE	2.01.01.01.21.01.01.01.05.	252	01OCT99	29SEP00	J	M	A
SP0020	FY99 MANAGEMENT SUPPORT & SECURITY	2.01.01.01.21.01.01.01.05.	251	01OCT98	30SEP99	ON	J	M
SP0030	FY99 GENERAL FINANCIAL MANAGEMENT	2.01.01.01.21.01.01.01.05.	251	01OCT98	30SEP99	ON	J	M
SP0032	FY00 GENERAL FINANCIAL MANAGEMENT	2.01.01.01.21.01.01.01.05.	252	01OCT99	29SEP00	J	M	A
SP0040	FY99 STANDBY PROJECT OFFICE	2.01.01.01.21.01.01.01.05.	251	01OCT98	30SEP99	ON	J	M
SP0042	FY00 PROJECT OFFICE	2.01.01.01.21.01.01.01.05.	252	01OCT99	29SEP00	J	M	A
SP0058	MIGRATION OF FFTF COMPUTER CODES	2.01.01.01.21.01.01.01.05.	252	01OCT99*	29SEP00	J	M	A
FFTF EIS SUPPORT								
SB900	MISSION RESERVE	2.01.01.01.21.01.01.01.13.	150	01MAR00*	29SEP00	ON	J	M
SB950	EIS FFTF PLANT SUPPORT	2.01.01.01.21.01.01.01.13.	252	01OCT99	29SEP00	J	M	A
SB975	NEPA ROD	2.01.01.01.21.01.01.01.13.	0		31DEC00*			
MATERIAL & PROPERTY SECURITY (SAS)								
FFTF MATERIAL & PROPERTY SECURITY (SAS)								
SS0020	FY99 SAS ASSESSMENT	2.01.01.01.21.01.01.02.01.	251	01OCT98	30SEP99	ON	J	M
SS0022	FY00 RISK ANALYSIS & ASSESSMENTS	2.01.01.01.21.01.01.02.01.	252	01OCT99	29SEP00	J	M	A
SS0050	FY99 PATROL POOL	2.01.01.01.21.01.01.02.01.	251	01OCT98	30SEP99	ON	J	M
SS0052	FY00 PATROL POOL	2.01.01.01.21.01.01.02.01.	252	01OCT99	29SEP00	J	M	A

Activity ID	Activity Description	WBS	Orig. Dur.	Early Start	Early Finish	1998 1999 2000											
						O N D J F M A M J J A S O N D J F M A M J J A S O											
SS0060	FY99 EXTRA PATROL SERVICES	2.01.01.01.21.01.01.01.02.01.	251	01OCT98	30SEP99												
SS0062	FY00 EXTRA PATROL SERVICES	2.01.01.01.21.01.01.01.02.01.	252	01OCT99	29SEP00												
SS0080	FY99 SAFEGAURDS	2.01.01.01.21.01.01.01.02.01.	251	01OCT98	30SEP99												
SS0085	FY00 SAFEGAURDS	2.01.01.01.21.01.01.01.02.01.	252	01OCT99	29SEP00												
SS0110	FY99 SAS PHYSICAL SECURITY	2.01.01.01.21.01.01.01.02.01.	251	01OCT98	30SEP99												
SS0115	FY00 SAS PHYSICAL SECURITY	2.01.01.01.21.01.01.01.02.01.	252	01OCT99	29SEP00												
SS0140	FY99 SAS MAINTENANCE & ENGINEERING	2.01.01.01.21.01.01.01.02.01.	251	01OCT98	30SEP99												
SS0175	FY00 SAS TECHNICAL SECURITY	2.01.01.01.21.01.01.01.02.01.	252	01OCT99*	29SEP00												
INVENTORY CONTROL																	
SPARE PARTS INVENTORY																	
SK0010	FY99 SPARE PARTS INVENTORY CHANGE	2.01.01.01.21.01.01.01.03.01.	251	01OCT98	30SEP99												
SK0020	FY00 SPARE PARTS INVENTORY CHANGE	2.01.01.01.21.01.01.01.03.01.	252	01OCT99	29SEP00												
SPARE PARTS WITHDRAWAL/RETURNS																	
SL0010	FY99 SPARES WITHDRAWAL/RETURNS	2.01.01.01.21.01.01.01.03.02.	251	01OCT98	30SEP99												
SL0020	FY00 SPARES WITHDRAWAL/RETURNS	2.01.01.01.21.01.01.01.03.02.	252	01OCT99	29SEP00												
FFTE STANDBY OPERATIONS																	
OPERATIONS MANAGEMENT & SUPPORT																	
SA0010	FY99 OPS PLANT ADMIN/PROJECT DIRECTION	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												
SA0012	FY00 OPS PLANT ADMIN/PROJECT DIRECTION	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0020	FY99 OPS PROGRAM MANAGEMENT	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												
SA0022	FY00 OPS PROGRAM MANAGEMENT	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0030	FY99 GENERAL PROCESS/PLANT	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						Q	N	D	J	F	M	A	M	J	J	A	S
SA0032	FY00 GENERAL PROCESS/PLANT	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0040	FY99 OPS SURVEILLANCE	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												
SA0042	FY00 OPS SURVEILLANCE	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0050	FY99 OPS MAINTENANCE SUPPORT	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												
SA0052	FY00 OPS MAINTENANCE SUPPORT	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0060	FY99 GENERAL OPERATIONS SUPPORT	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												
SA0062	FY00 GENERAL OPERATIONS SUPPORT	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0065	FY00 FUEL OIL, NITRO, ARGON, CHEM, RADIOS &	2.01.01.01.21.01.01.01.04.01.	252	01OCT99*	29SEP00												
SA0070	FY99 OPS TRAINING PROGRAM ADMINISTRATION	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												
SA0072	FY00 OPS TRAINING PROGRAM ADMINISTRATION	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0080	FY99 OPS TRAINING - HGET ONLY	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												
SA0082	FY00 OPS TRAINING	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0090	FY99 OPS TRAINING IMPLEMENTATION	2.01.01.01.21.01.01.01.04.01.	251	01OCT98	30SEP99												
SA0092	FY00 OPS TRAINING IMPLEMENTATION	2.01.01.01.21.01.01.01.04.01.	252	01OCT99	29SEP00												
SA0300	VERIFY CONTINGENCY PLAN FOR Y2K	2.01.01.01.21.01.01.01.04.01.	52	01OCT99*	15DEC99												
SA0350	B10-00-003 VERIFY CONTINGENCY PLAN FOR	2.01.01.01.21.01.01.01.04.01.	0		15DEC99												
SA0900	QUAL/PAY FY00	2.01.01.01.21.01.01.01.04.01.	252	01OCT99*	29SEP00												
OPES ANALYSIS & SUPPORT																	
SM0810	FY99 FFTF TECHNICAL SUPPORT	2.01.01.01.21.01.01.01.04.03.	251	01OCT98	30SEP99												
SM0812	FY00 FFTF TECHNICAL SUPPORT	2.01.01.01.21.01.01.01.04.03.	252	01OCT99	29SEP00												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						Q	N	I	D	J	F	M	A	M	J	J	A
SM0830	FY99 EMERGENCY PREPAREDNESS	2.01.01.01.21.01.01.01.04.03.	251	01OCT98	30SEP99												
SM0832	FY00 EMERGENCY PREPAREDNESS	2.01.01.01.21.01.01.01.04.03.	252	01OCT99	29SEP00												
SM0850	FY99 CRITICALITY SAFETY	2.01.01.01.21.01.01.01.04.03.	251	01OCT98	30SEP99												
SM0852	FY00 CRITICALITY SAFETY	2.01.01.01.21.01.01.01.04.03.	252	01OCT99	29SEP00												
SM0870	FY99 FFTF TSPEC COMPLIANCE	2.01.01.01.21.01.01.01.04.03.	251	01OCT98	30SEP99												
SM0872	FY00 FFTF TSPEC COMPLIANCE	2.01.01.01.21.01.01.01.04.03.	252	01OCT99	29SEP00												
SM0890	FY99 SYSTEM PROCEDURE MAINTENANCE	2.01.01.01.21.01.01.01.04.03.	251	01OCT98	30SEP99												
SM0892	FY00 SYSTEM PROCEDURE MAINTENANCE	2.01.01.01.21.01.01.01.04.03.	252	01OCT99	29SEP00												
SM0910	FY99 PM/ICRS ADMINISTRATION	2.01.01.01.21.01.01.01.04.03.	251	01OCT98	30SEP99												
SM0912	FY00 PM/ICRS ADMINISTRATION	2.01.01.01.21.01.01.01.04.03.	252	01OCT99	29SEP00												
SM0930	FY99 A&S SUPPORT SERVICES	2.01.01.01.21.01.01.01.04.03.	251	01OCT98	30SEP99												
SM0032	FY00 A&S SUPPORT SERVICES	2.01.01.01.21.01.01.01.04.03.	252	01OCT99	29SEP00												
SM0950	FY99 A&S MANAGEMENT ADMINISTRATION	2.01.01.01.21.01.01.01.04.03.	251	01OCT98	30SEP99												
SM0955	FY00 A&S MANAGEMENT ADMINISTRATION	2.01.01.01.21.01.01.01.04.03.	252	01OCT99	29SEP00												
OPES TRAINING SUPPORT																	
ST010	FY99 TRAINING MGMT SERVICES & GENERAL	2.01.01.01.21.01.01.01.04.04.	251	01OCT98	30SEP99												
ST012	FY00 TRAINING MGMT SERVICES & GENERAL	2.01.01.01.21.01.01.01.04.04.	252	01OCT99	29SEP00												
ST020	FY99 TRAINING PROGRAM ADMINISTRATION	2.01.01.01.21.01.01.01.04.04.	251	01OCT98	30SEP99												
ST022	FY00 TRAINING PROGRAM ADMINISTRATION	2.01.01.01.21.01.01.01.04.04.	252	01OCT99	29SEP00												
ST030	FY99 TRAINING DEVELOPMENT	2.01.01.01.21.01.01.01.04.04.	251	01OCT98	30SEP99												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998	1999	2000
ST032	FY00 TRAINING DEVELOPMENT	2.01.01.01.21.01.01.01.04.04.	252	01OCT99	29SEP00	Q	N	I
ST040	FY99 TRAINING IMPLEMENTATION	2.01.01.01.21.01.01.01.04.04.	251	01OCT98	30SEP99	I	J	F
ST042	FY00 TRAINING IMPLEMENTATION	2.01.01.01.21.01.01.01.04.04.	252	01OCT99	29SEP00	I	J	F
ST050	FY99 TRAINING EVALUATION	2.01.01.01.21.01.01.01.04.04.	251	01OCT98	30SEP99	I	J	F
ST051	FY00 TRAINING EVALUATION	2.01.01.01.21.01.01.01.04.04.	252	01OCT99	29SEP00	I	J	F
ST055	FY99 TRAINING ATTENDANCE	2.01.01.01.21.01.01.01.04.04.	251	01OCT98	30SEP99	I	J	F
ST056	FY00 TRAINING ATTENDANCE	2.01.01.01.21.01.01.01.04.04.	252	01OCT99	29SEP00	I	J	F
OPES POLICIES & PROCEDURES SUPPORT								
ST060	FY99 POLICIES AND PROCEDURES	2.01.01.01.21.01.01.01.04.05.	251	01OCT98	30SEP99	I	J	F
ST062	FY00 POLICIES AND PROCEDURES	2.01.01.01.21.01.01.01.04.05.	252	01OCT99	29SEP00	I	J	F
SELF ASSESSMENTS & SUPPORT								
RADIOLOGICAL MANAGEMENT SUPPORT								
RC0010	FY99 RADIOLOGICAL CONTROL PROGRAM	2.01.01.01.21.01.01.01.05.01.	251	01OCT98	30SEP99	I	J	F
RC0012	FY00 RADIOLOGICAL CONTROL PROGRAM	2.01.01.01.21.01.01.01.05.01.	252	01OCT99	29SEP00	I	J	F
RC0020	FY99 RADIOLOGICAL CONTROL TRAINING	2.01.01.01.21.01.01.01.05.01.	251	01OCT98	30SEP99	I	J	F
RC0022	FY00 RADIOLOGICAL CONTROL TRAINING	2.01.01.01.21.01.01.01.05.01.	252	01OCT99	29SEP00	I	J	F
RC0030	FY99 RADIOLOGICAL CONTROL WORK BY	2.01.01.01.21.01.01.01.05.01.	251	01OCT98	30SEP99	I	J	F
RC0032	FY00 RADIOLOGICAL CONTROL INSTR.	2.01.01.01.21.01.01.01.05.01.	252	01OCT99	29SEP00	I	J	F
RC0040	FY99 RADIOLOGICAL CONTROL MAINTENANCE	2.01.01.01.21.01.01.01.05.01.	251	01OCT98	30SEP99	I	J	F
RC0042	FY00 RADIOLOGICAL CONTROL MAINTENANCE	2.01.01.01.21.01.01.01.05.01.	252	01OCT99	29SEP00	I	J	F
RC0050	FY99 RADIATION PROTECTION	2.01.01.01.21.01.01.01.05.01.	251	01OCT98	30SEP99	I	J	F

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						ON	DI	JF	MI	AM	JJ	AS	ON	DI	JF	MI	AM
RC0052	FY00 RADIATION PROTECTION	2.01.01.01.21.01.01.01.05.01.	252	01OCT99	29SEP00												
RC0060	FY99 RADIOLOGICAL CONTROL SURVEILLANCE	2.01.01.01.21.01.01.01.05.01.	251	01OCT98	30SEP99												
RC0062	FY00 RADIOLOGICAL CONTROL SURVEILLANCE	2.01.01.01.21.01.01.01.05.01.	252	01OCT99	29SEP00												
RC0070	FY99 RADIOLOGICAL CONTROL CORRECTIVE	2.01.01.01.21.01.01.01.05.01.	251	01OCT98	30SEP99												
RC0072	FY00 RADIOLOGICAL CONTROL CORRECTIVE	2.01.01.01.21.01.01.01.05.01.	252	01OCT99	29SEP00												
ENVIRONMENTAL SUPPORT																	
SC010	FY99 ENVIRONMENTAL TRAINING	2.01.01.01.21.01.01.01.05.02.	251	01OCT98	30SEP99												
SC012	FY00 ENVIRONMENTAL TRAINING	2.01.01.01.21.01.01.01.05.02.	252	01OCT99	29SEP00												
SC020	FY99 INCIDENT EVALUATION	2.01.01.01.21.01.01.01.05.02.	251	01OCT98	30SEP99												
SC022	FY00 INCIDENT EVALUATION	2.01.01.01.21.01.01.01.05.02.	252	01OCT99	29SEP00												
SC030	FY99 ENVIRONMENTAL PLANNING	2.01.01.01.21.01.01.01.05.02.	251	01OCT98	30SEP99												
SC032	FY00 ENVIRONMENTAL PLANNING	2.01.01.01.21.01.01.01.05.02.	252	01OCT99	29SEP00												
SC040	FY99 ENVIRONMENTAL PERMITTING	2.01.01.01.21.01.01.01.05.02.	251	01OCT98	30SEP99												
SC042	FY00 ENVIRONMENTAL PERMITTING	2.01.01.01.21.01.01.01.05.02.	252	01OCT99	29SEP00												
SC050	FY99 ENVIRONMENTAL COMPLIANCE	2.01.01.01.21.01.01.01.05.02.	251	01OCT98	30SEP99												
SC052	FY00 ENVIRONMENTAL COMPLIANCE	2.01.01.01.21.01.01.01.05.02.	252	01OCT99	29SEP00												
SC060	FY99 ENVIRONMENTAL REPORTING AND	2.01.01.01.21.01.01.01.05.02.	251	01OCT98	30SEP99												
SC062	FY00 ENVIRONMENTAL REPORTING AND	2.01.01.01.21.01.01.01.05.02.	252	01OCT99	29SEP00												
SC070	FY99 CHEMICAL MANAGEMENT	2.01.01.01.21.01.01.01.05.02.	251	01OCT98	30SEP99												
SC072	FY00 CHEMICAL MANAGEMENT	2.01.01.01.21.01.01.01.05.02.	252	01OCT99	29SEP00												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						01	02	03	04	05	06	07	08	09	10	11	12
SC544	FY00 WIDS SUPPORT	2.01.01.01.21.01.01.01.05.02.	252	01OCT99*	29SEP00												
SAMPLING & LAB SUPPORT																	
SC080	FY99 SAMPLING AND LAB	2.01.01.01.21.01.01.01.05.03.	251	01OCT98	30SEP99												
SC082	FY00 SAMPLING AND LAB	2.01.01.01.21.01.01.01.05.03.	252	01OCT99	29SEP00												
WASTE CHARACTERIZATION SUPPORT																	
SC090	FY99 WASTE CHARACTERIZATION	2.01.01.01.21.01.01.01.05.04.	251	01OCT98	30SEP99												
SC092	FY00 WASTE CHARACTERIZATION	2.01.01.01.21.01.01.01.05.04.	252	01OCT99	29SEP00												
POLLUTION PREVENTION SUPPORT																	
SC100	FY99 POLLUTION PREVENTION	2.01.01.01.21.01.01.01.05.05.	251	01OCT98	30SEP99												
SC102	FY00 POLLUTION PREVENTION	2.01.01.01.21.01.01.01.05.05.	252	01OCT99	29SEP00												
LLW DISPOSAL																	
SC110	FY99 LLW DISPOSAL	2.01.01.01.21.01.01.01.05.06.	21	01SEP99*	30SEP99												
SC112	FY00 LLW DISPOSAL	2.01.01.01.21.01.01.01.05.06.	20	01SEP00*	29SEP00												
WASTE DISPOSAL																	
SC120	FY99 WASTE DISPOSAL 1ST QTR.	2.01.01.01.21.01.01.01.05.07.	20	02DEC98	31DEC98*												
SC122	FY99 WASTE DISPOSAL 2ND QTR.	2.01.01.01.21.01.01.01.05.07.	20	04MAR99	31MAR99*												
SC124	FY99 WASTE DISPOSAL 3RD QTR.	2.01.01.01.21.01.01.01.05.07.	20	03JUN99	30JUN99*												
SC126	FY99 WASTE DISPOSAL 4TH QTR.	2.01.01.01.21.01.01.01.05.07.	20	02SEP99	30SEP99*												
SC220	FY00 WASTE DISPOSAL 1ST QTR.	2.01.01.01.21.01.01.01.05.07.	20	02DEC99	03JAN00*												
SC222	FY00 WASTE DISPOSAL 2ND QTR.	2.01.01.01.21.01.01.01.05.07.	20	06MAR00	31MAR00*												
SC224	FY00 WASTE DISPOSAL 3RD QTR.	2.01.01.01.21.01.01.01.05.07.	20	05JUN00	30JUN00*												
SC226	FY00 WASTE DISPOSAL 4TH QTR.	2.01.01.01.21.01.01.01.05.07.	20	01SEP00	29SEP00*												

		1998		1999		2000										
		O	N	D	J	F	M	A	M	J	J	A	J	A	S	O
Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish											
SAFETY SUPPORT																
SF010	FY99 SAFETY PROGRAM MANAGEMENT	2.01.01.01.21.01.01.01.05.08.	251	01OCT98	30SEP99											
SF012	FY00 SAFETY PROGRAM MANAGEMENT	2.01.01.01.21.01.01.01.05.08.	252	01OCT99	29SEP00											
SF020	FY99 SAFETY INDUSTRIAL HYGIENE	2.01.01.01.21.01.01.01.05.08.	251	01OCT98	30SEP99											
SF022	FY00 SAFETY INDUSTRIAL HYGIENE	2.01.01.01.21.01.01.01.05.08.	252	01OCT99	29SEP00											
SF030	FY99 SAFETY FIRE PROTECTION	2.01.01.01.21.01.01.01.05.08.	251	01OCT98	30SEP99											
SF032	FY00 SAFETY FIRE PROTECTION	2.01.01.01.21.01.01.01.05.08.	252	01OCT99	29SEP00											
SF040	FY99 SAFETY/NUCLEAR	2.01.01.01.21.01.01.01.05.08.	251	01OCT98	30SEP99											
SF042	FY00 SAFETY/NUCLEAR	2.01.01.01.21.01.01.01.05.08.	252	01OCT99	29SEP00											
SF050	FY99 SAFETY/INDUSTRIAL	2.01.01.01.21.01.01.01.05.08.	251	01OCT98	30SEP99											
SF052	FY00 SAFETY/INDUSTRIAL	2.01.01.01.21.01.01.01.05.08.	252	01OCT99	29SEP00											
SF060	FY99 SAFETY TRAINING	2.01.01.01.21.01.01.01.05.08.	251	01OCT98	30SEP99											
SF062	FY00 SAFETY TRAINING	2.01.01.01.21.01.01.01.05.08.	252	01OCT99	29SEP00											
QUALITY ASSURANCE																
SF080	FY99 QUALITY ASSURANCE	2.01.01.01.21.01.01.01.05.09.	251	01OCT98	30SEP99											
SF082	FY00 QUALITY ASSURANCE	2.01.01.01.21.01.01.01.05.09.	252	01OCT99	29SEP00											
MAINTAIN FFTE SYS DESIGN																
ENGINEERING MGMT SUPPORT																
A2010	FY99 ART ENG. MGT & ADMINISTRATION	2.01.01.01.21.01.01.01.06.01.	251	01OCT98	30SEP99											
A2012	FY00 ART ENG. MGT & ADMINISTRATION	2.01.01.01.21.01.01.01.06.01.	252	01OCT99	29SEP00											
A2030	FY99 ART ENGINEERING MGT. TRAINING	2.01.01.01.21.01.01.01.06.01.	251	01OCT98	30SEP99											

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						O	N	I	D	J	F	E	M	A	M	J	J
A2040	FY00 ART ENGINEERING MGT. TRAINING	2.01.01.01.21.01.01.01.06.01.	252	01OCT99	29SEP00												
AUX SYS ELECTRICAL ENG SUPPORT																	
SE0010	FY99 ASEE ADMINISTRATIVE SUPPORT	2.01.01.01.21.01.01.01.06.02.	251	01OCT98	30SEP99												
SE0012	FY00 ASEE ADMINISTRATIVE SUPPORT	2.01.01.01.21.01.01.01.06.02.	252	01OCT99	29SEP00												
SE0020	FY99 ASEE TRAINING ATTENDANCE	2.01.01.01.21.01.01.01.06.02.	251	01OCT98	30SEP99												
SE0022	FY00 ASEE TRAINING ATTENDANCE	2.01.01.01.21.01.01.01.06.02.	252	01OCT99	29SEP00												
SE0030	FY99 ASEE GENERAL ENGINEERING	2.01.01.01.21.01.01.01.06.02.	251	01OCT98	30SEP99												
SE0032	FY00 ASEE GENERAL ENGINEERING	2.01.01.01.21.01.01.01.06.02.	252	01OCT99	29SEP00												
SE0040	FY99 PERFORM NEC INSPECTION- REVIEW &	2.01.01.01.21.01.01.01.06.02.	251	01OCT98	30SEP99												
SE0042	FY00 PERFORM NEC INSPECTION- REVIEW &	2.01.01.01.21.01.01.01.06.02.	252	01OCT99	29SEP00												
SE0050	FY99 ASEE PREVENTIVE/PREDICTIVE	2.01.01.01.21.01.01.01.06.02.	251	01OCT98	30SEP99												
SE0052	FY00 ASEE PREVENTIVE/PREDICTIVE	2.01.01.01.21.01.01.01.06.02.	252	01OCT99	29SEP00												
SE0060	FY99 ASEE CORRECTIVE MAINTENANCE WORK	2.01.01.01.21.01.01.01.06.02.	251	01OCT98	30SEP99												
SE0062	FY00 ASEE CORRECTIVE MAINTENANCE WORK	2.01.01.01.21.01.01.01.06.02.	252	01OCT99	29SEP00												
SE0070	FY99 TELECOMMUNICATIONS PO	2.01.01.01.21.01.01.01.06.02.	251	01OCT98	30SEP99												
SE0071	FY00 TELECOMMUNICATIONS PO	2.01.01.01.21.01.01.01.06.02.	252	01OCT99	29SEP00												
MECHANICAL EQ & INSERVICE SUPPORT																	
SD0010	FY99 MECHANICAL ENGINEERING PROGRAM	2.01.01.01.21.01.01.01.06.03.	251	01OCT98	30SEP99												
SD0012	FY00 MECHANICAL ENGINEERING PROGRAM	2.01.01.01.21.01.01.01.06.03.	252	01OCT99	29SEP00												
SD0020	FY99 MECHANICAL ENGINEERING TRAINING	2.01.01.01.21.01.01.01.06.03.	251	01OCT98	30SEP99												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998	1999	2000
SD0022	FY00 MECHANICAL ENGINEERING TRAINING	2.01.01.01.21.01.01.01.06.03.	252	01OCT99	29SEP00	ONDIJEFIMAMJJAIS	ONDIJEFIMAMJJAIS	ONDIJEFIMAMJJAIS
SD0030	FY99 GENERAL ENGINEERING -	2.01.01.01.21.01.01.01.06.03.	251	01OCT98	30SEP99			
SD0032	FY00 GENERAL ENGINEERING -	2.01.01.01.21.01.01.01.06.03.	252	01OCT99	29SEP00			
SD0040	FY99 OPERATIONAL PROCEDURES - MECH	2.01.01.01.21.01.01.01.06.03.	251	01OCT98	30SEP99			
SD0042	FY00 OPERATIONAL PROCEDURES - MECH	2.01.01.01.21.01.01.01.06.03.	252	01OCT99	29SEP00			
SD0050	FY99 FIELD SUPERVISION/PIC	2.01.01.01.21.01.01.01.06.03.	251	01OCT98	30SEP99			
SD0052	FY00 FIELD SUPERVISION/PIC	2.01.01.01.21.01.01.01.06.03.	252	01OCT99	29SEP00			
SD0060	FY99 PREVENTIVE/PREDICTIVE	2.01.01.01.21.01.01.01.06.03.	251	01OCT98	30SEP99			
SD0062	FY00 PREVENTIVE/PREDICTIVE	2.01.01.01.21.01.01.01.06.03.	252	01OCT99	29SEP00			
SD0070	FY99 CORRECTIVE MAINTENANCE - MECH	2.01.01.01.21.01.01.01.06.03.	251	01OCT98	30SEP99			
SD0072	FY00 CORRECTIVE MAINTENANCE - MECH	2.01.01.01.21.01.01.01.06.03.	252	01OCT99	29SEP00			
RSM ENGINEERING MGMT SUPPORT								
A0010	FY99 RSM ENG PROGRAM MANAGEMENT	2.01.01.01.21.01.01.01.06.04.	251	01OCT98	30SEP99			
A0012	FY00 RSM ENG PROGRAM MANAGEMENT	2.01.01.01.21.01.01.01.06.04.	252	01OCT99	29SEP00			
A0020	FY99 FACILITY & GENERAL TRAINING ATTENDANCE	2.01.01.01.21.01.01.01.06.04.	251	01OCT98	30SEP99			
A0022	FY00 FACILITY & GENERAL TRAINING ATTENDANCE	2.01.01.01.21.01.01.01.06.04.	252	01OCT99	29SEP00			
A0040	FY99 RSME GENERAL ENGINEERING	2.01.01.01.21.01.01.01.06.04.	251	01OCT98	30SEP99			
A0042	FY00 RSME GENERAL ENGINEERING	2.01.01.01.21.01.01.01.06.04.	252	01OCT99	29SEP00			
A0060	FY99 OPERATING PROCEDURES	2.01.01.01.21.01.01.01.06.04.	251	01OCT98	30SEP99			
A0062	FY00 OPERATING PROCEDURES	2.01.01.01.21.01.01.01.06.04.	252	01OCT99	29SEP00			

Sheet 13 of 22

199819992000					
O N D J F M A M J J A S O N D J F M A M J J A S O					
Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish
FFTF MAINTENANCE SUPPORT					
SN0430	FFTF PM's 4/P - OCT FY99	2.01.01.01.21.01.01.01.07.01.	23	01OCT98	02NOV98
SN0431	FFTF PM's 4/P - NOV FY99	2.01.01.01.21.01.01.01.07.01.	18	03NOV98	30NOV98
SN0432	FFTF PM's 4/P - DEC FY99	2.01.01.01.21.01.01.01.07.01.	18	01DEC98	28DEC98
SN0433	FFTF PM's 4/P - JAN FY99	2.01.01.01.21.01.01.01.07.01.	24	29DEC98	01FEB99
SN0434	FFTF PM's 4/P - FEB FY99	2.01.01.01.21.01.01.01.07.01.	19	02FEB99	01MAR99
SN0435	FFTF PM's 4/P - MAR FY99	2.01.01.01.21.01.01.01.07.01.	20	02MAR99	29MAR99
SN0436	FFTF PM's 4/P - APR FY99	2.01.01.01.21.01.01.01.07.01.	20	30MAR99	26APR99
SN0437	FFTF PM's 4/P - MAY FY99	2.01.01.01.21.01.01.01.07.01.	24	27APR99	28MAY99
SN0438	FFTF PM's 4/P - JUN FY99	2.01.01.01.21.01.01.01.07.01.	20	01JUN99	28JUN99
SN0439	FFTF PM's 4/P - JUL FY99	2.01.01.01.21.01.01.01.07.01.	18	29JUN99	26JUL99
SN0440	FFTF PM's 4/P - AUG FY99	2.01.01.01.21.01.01.01.07.01.	25	27JUL99	30AUG99
SN0441	FFTF PM's 4/P - SEP FY99	2.01.01.01.21.01.01.01.07.01.	22	31AUG99	30SEP99
SN0442	FFTF PM's 4/P - OCT - SEP FY00	2.01.01.01.21.01.01.01.07.01.	252	01OCT99	29SEP00
SN0550	LANDLORD PM's 4/P - OCT FY99	2.01.01.01.21.01.01.01.07.01.	23	01OCT98	02NOV98
SN0551	LANDLORD PM's 4/P - NOV FY99	2.01.01.01.21.01.01.01.07.01.	18	03NOV98	30NOV98
SN0552	LANDLORD PM's 4/P - DEC FY99	2.01.01.01.21.01.01.01.07.01.	18	01DEC98	28DEC98
SN0553	LANDLORD PM's 4/P - JAN FY99	2.01.01.01.21.01.01.01.07.01.	24	29DEC98	01FEB99
SN0554	LANDLORD PM's 4/P - FEB FY99	2.01.01.01.21.01.01.01.07.01.	19	02FEB99	01MAR99

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						O	N	D	J	F	M	A	M	J	J	A	S
SN0555	LANDLORD PM's 4/P - MAR FY99	2.01.01.01.21.01.01.01.01.07.01.	20	02MAR99	29MAR99												
SN0556	LANDLORD PM's 4/P - APR FY99	2.01.01.01.21.01.01.01.01.07.01.	20	30MAR99	26APR99												
SN0557	LANDLORD PM's 4/P - MAY FY99	2.01.01.01.21.01.01.01.01.07.01.	24	27APR99	28MAY99												
SN0558	LANDLORD PM's 4/P - JUN FY99	2.01.01.01.21.01.01.01.01.07.01.	20	01JUN99	28JUN99												
SN0559	LANDLORD PM's 4/P - JUL FY99	2.01.01.01.21.01.01.01.01.07.01.	18	29JUN99	26JUL99												
SN0560	LANDLORD PM's 4/P - AUG FY99	2.01.01.01.21.01.01.01.01.07.01.	25	27JUL99	30AUG99												
SN0561	LANDLORD PM's 4/P - SEP FY99	2.01.01.01.21.01.01.01.01.07.01.	22	31AUG99	30SEP99												
SN0562	LANDLORD PM's 4/P - OCT - SEP FY00	2.01.01.01.21.01.01.01.01.07.01.	252	01OCT99	29SEP00												
SN0670	MASF PM's 4/M/P - OCT FY99	2.01.01.01.21.01.01.01.01.07.01.	23	01OCT98	02NOV98												
SN0671	MASF PM's 4/M/P - NOV FY99	2.01.01.01.21.01.01.01.01.07.01.	18	03NOV98	30NOV98												
SN0672	MASF PM's 4/M/P - DEC FY99	2.01.01.01.21.01.01.01.01.07.01.	18	01DEC98	28DEC98												
SN0673	MASF PM's 4/M/P - JAN FY99	2.01.01.01.21.01.01.01.01.07.01.	24	29DEC98	01FEB99												
SN0674	MASF PM's 4/M/P - FEB FY99	2.01.01.01.21.01.01.01.01.07.01.	19	02FEB99	01MAR99												
SN0675	MASF PM's 4/M/P - MAR FY99	2.01.01.01.21.01.01.01.01.07.01.	20	02MAR99	29MAR99												
SN0676	MASF PM's 4/M/P - APR FY99	2.01.01.01.21.01.01.01.01.07.01.	20	30MAR99	26APR99												
SN0677	MASF PM's 4/M/P - MAY FY99	2.01.01.01.21.01.01.01.01.07.01.	24	27APR99	28MAY99												
SN0678	MASF PM's 4/M/P - JUN FY99	2.01.01.01.21.01.01.01.01.07.01.	20	01JUN99	28JUN99												
SN0679	MASF PM's 4/M/P - JUL FY99	2.01.01.01.21.01.01.01.01.07.01.	18	29JUN99	26JUL99												
SN0680	MASF PM's 4/M/P - AUG FY99	2.01.01.01.21.01.01.01.01.07.01.	25	27JUL99	30AUG99												

Activity ID	Activity Description	WBS	Orig. Dur.	Early Start	Early Finish	1998	1999	2000
SN0681	MASF PM's 4MP - SEP FY99	2.01.01.01.21.01.01.01.07.01.	22	31AUG99	30SEP99	O	N	I
SN0682	MASF PM's 4MP - OCT - SEP FY00	2.01.01.01.21.01.01.01.07.01.	252	01OCT99	29SEP00	I	N	I
SN0720	PM MATERIAL BUDGET FY99	2.01.01.01.21.01.01.01.07.01.	251	01OCT98	30SEP99	I	N	I
SN0722	PM MATERIAL BUDGET FY00	2.01.01.01.21.01.01.01.07.01.	252	01OCT99	29SEP00	I	N	I
SN0730	FY99 GENERAL MAINTENANCE	2.01.01.01.21.01.01.01.07.01.	251	01OCT98	30SEP99	I	N	I
SN0732	FY00 GENERAL MAINTENANCE	2.01.01.01.21.01.01.01.07.01.	252	01OCT99	29SEP00	I	N	I
SN0740	FY99 MAINTENANCE TRAINING ATTENDANCE	2.01.01.01.21.01.01.01.07.01.	251	01OCT98	30SEP99	I	N	I
SN0742	FY00 MAINTENANCE TRAINING ATTENDANCE	2.01.01.01.21.01.01.01.07.01.	252	01OCT99	29SEP00	I	N	I
SN0750	FY99 CORRECTIVE MAINTENANCE 1ST PERIOD	2.01.01.01.21.01.01.01.07.01.	82	01OCT98	29JAN99	I	N	I
SN0751	B10-99-001 COMPLETE STANDBY WORKPHASE 99-1	2.01.01.01.21.01.01.01.07.01.	0		29JAN99	ROX	B10-99-001	
SN0752	FY99 CORRECTIVE MAINTENANCE 2ND PERIOD	2.01.01.01.21.01.01.01.07.01.	84	01FEB99	28MAY99	ROX	B10-99-003	
SN0753	B10-99-103 COMPLETE STANDBY WORKPHASE 99-2	2.01.01.01.21.01.01.01.07.01.	0		28MAY99	ROX	B10-99-005	
SN0754	FY99 CORRECTIVE MAINTENANCE 3RD PERIOD	2.01.01.01.21.01.01.01.07.01.	85	01JUN99	30SEP99	ROX	B10-99-005	
SN0755	B10-99-105 COMPLETE STANDBY WORKPHASE 99-3	2.01.01.01.21.01.01.01.07.01.	0		30SEP99	ROX	B10-99-005	
SN0756	FY00 CORRECTIVE MAINTENANCE 1ST PERIOD	2.01.01.01.21.01.01.01.07.01.	82	01OCT99	31JAN00	ROX	B10-00-000	
SN0757	B10-00-000 HEALTH OF FACILITY WORKPHASE 00-1	2.01.01.01.21.01.01.01.07.01.	0		31JAN00	ROX	B10-00-000	
SN0758	FY00 CORRECTIVE MAINTENANCE 2ND PERIOD	2.01.01.01.21.01.01.01.07.01.	85	01FEB00	31MAY00	ROX	B10-00-000	
SN0759	B10-00-001 HEALTH OF FACILITY WORKPHASE 00-2	2.01.01.01.21.01.01.01.07.01.	0		31MAY00	ROX	B10-00-000	
SN075A	FY00 CORRECTIVE MAINTENANCE 3RD PERIOD	2.01.01.01.21.01.01.01.07.01.	85	01JUN00	29SEP00	ROX	B10-00-000	

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	2000											
						1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
SN075B	B10-00-002 HEALTH OF FACILITY WORKPHASE 00-3	2.01.01.01.21.01.01.01.07.01.	0		29SEP00												
SN0760	FY99 CORRECTIVE MAINT. MATERIALS & CONTRACTS	2.01.01.01.21.01.01.01.07.01.	251	01OCT98	30SEP99												
SN0761	FY00 CORRECTIVE MAINT. MATERIALS & CONTRACTS	2.01.01.01.21.01.01.01.07.01.	252	01OCT99	29SEP00												
SN0766	FY99 MAINT. FIELD SUPERVISION AND PIC ACT	2.01.01.01.21.01.01.01.07.01.	251	01OCT98	30SEP99												
SN0768	FY00 MAINT. FIELD SUPERVISION AND PIC ACT	2.01.01.01.21.01.01.01.07.01.	252	01OCT99	29SEP00												
SN0776	FY99 WORK CONTROL CENTER	2.01.01.01.21.01.01.01.07.01.	251	01OCT98	30SEP99												
SN0778	FY00 WORK CONTROL CENTER	2.01.01.01.21.01.01.01.07.01.	252	01OCT99	29SEP00												
SN0796	FY00 FTF PEST CONTROL	2.01.01.01.21.01.01.01.07.01.	252	01OCT99*	29SEP00												
SN0820	FY00 BACK-FLOW PREVENTER MAINTENANCE	2.01.01.01.21.01.01.01.07.01.	252	01OCT99*	29SEP00												
SN0830	FY00 PROCURE SPARE MHTS PUMP OIL SEALS	2.01.01.01.21.01.01.01.07.01.	252	01OCT99*	29SEP00												
FMEF																	
FMEF S & M SUPPORT																	
FM0110	FY99 FMEF SURVEILLANCE AND MAINTENANCE	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												
FM0115	FY00 FMEF SURVEILLANCE AND MAINTENANCE	2.01.01.01.21.01.01.01.08.01.	252	01OCT99	29SEP00												
FM0150	FY99 FMEF PREVENTIVE/PREDICTIVE	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												
FM0155	FY00 FMEF PREVENTIVE/PREDICTIVE	2.01.01.01.21.01.01.01.08.01.	252	01OCT99	29SEP00												
FM0210	FMEF FY99 PROVIDE ELECTRICITY	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												
FM0215	FMEF FY00 PROVIDE ELECTRICITY	2.01.01.01.21.01.01.01.08.01.	252	01OCT99	29SEP00												
FM0310	FMEF FY99 PROVIDE WATER AND SANITARY SEWER	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												
FM0410	FMEF FY99 ELEVATOR MAINTENANCE CONTRACT	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						Q	N	D	J	F	M	A	M	J	J	A	I
FM0415	FMEF FY00 ELEVATOR MAINTENANCE CONTRACT	2.01.01.01.21.01.01.01.08.01.	252	01OCT99	29SEP00												
FM0510	FMEF FY99 THIRD PARTY INSPECTION	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												
FM0515	FMEF FY00 THIRD PARTY INSPECTION	2.01.01.01.21.01.01.01.08.01.	252	01OCT99	29SEP00												
FM0710	FMEF FY00 PEST CONTROL SERVICE	2.01.01.01.21.01.01.01.08.01.	252	01OCT99*	29SEP00												
FM0810	COLLECT OCCUPANCY FEES FROM LMHC	2.01.01.01.21.01.01.01.08.01.	124	01OCT98	31MAR99												
FM0910	COLLECT OCCUPANCY FEES FROM MACTEC	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												
FM1010	COLLECT OCCUPANCY FEES FROM SNF	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												
FM1210	COLLECT OCCUPANCY FEES FROM TWRS	2.01.01.01.21.01.01.01.08.01.	251	01OCT98	30SEP99												
REMOVE MATERIALS FROM FFTF																	
FUEL HANDLING																	
FUEL HANDLING SUPPORT																	
DE0900	CUSTODIAL SUPPORT OF HDTS DATA BASES FY00	2.01.01.01.21.01.01.02.01.02.	252	01OCT99*	29SEP00												
DE2070	FY99 FUEL HANDLING I&C PROG. MGMT	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2072	FY00 FUEL HANDLING I&C PROG. MGMT	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2080	FY99 FUEL HANDLING FACILITY TRAINING	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2082	FY00 FUEL HANDLING FACILITY TRAINING	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2100	FY99 FUEL HANDLING GENERAL ENGINEERING	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2102	FY00 FUEL HANDLING GENERAL ENGINEERING	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2120	FY99 FUEL HANDLING OPNS PROC.	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2122	FY00 FUEL HANDLING OPNS PROC.	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2130	FY99 FUEL HANDLING EMERGENCY REPAIR	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						O	N	D	J	F	M	A	M	J	J	A	S
DE2132	FY00 FUEL HANDLING EMERGENCY REPAIR	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2140	FY99 FUEL HANDLING CONFIG. MGMT	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2142	FY00 FUEL HANDLING CONFIG. MGMT	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2150	FY99 FUEL HANDLING SYSTEM DOCUMENTATION	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2152	FY00 FUEL HANDLING SYSTEM DOCUMENTATION	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2160	FY99 FUEL HANDLING PIC	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2162	FY00 FUEL HANDLING PIC	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2170	FY99 FUEL HANDLING PMP/ICRS	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2172	FY00 FUEL HANDLING PMP/ICRS	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2180	FY99 FUEL HANDLING CORRECTIVE MAINTENANCE	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2182	FY00 FUEL HANDLING CORRECTIVE MAINTENANCE	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2300	FY99 DOCUMENT CONTROL & ADMINISTRATION	2.01.01.01.21.01.01.02.01.02.	251	01OCT98	30SEP99												
DE2302	FY00 DOCUMENT CONTROL & ADMINISTRATION	2.01.01.01.21.01.01.02.01.02.	252	01OCT99	29SEP00												
DE2312	FY00 FUEL HANDLING STUDIES	2.01.01.01.21.01.01.02.01.02.	252	01OCT99*	29SEP00												
SWC SUPPORT																	
SH160	B19-99-404 UPGRADE THE SOLID WASTE CASK (SWC)	2.01.01.01.21.01.01.02.02.02.	0		29JUN01*												
SH172	SWC - CLOSURE VALVE CONCEPTUAL DESIGN	2.01.01.01.21.01.01.02.02.02.	251	01OCT98*	30SEP99												
SH173	B10-99-407 COMP CD FOR MOD SWC CLOSURE VALVE	2.01.01.01.21.01.01.02.02.02.	0		30SEP99												
SH174	SWC - DETAILED DESIGN	2.01.01.01.21.01.01.02.02.02.	248	01OCT99*	25SEP00												

ROX-B10-99-407

Activity ID	Activity Description	WBS	Orig. Dur.	Early Start	Early Finish	1998 1999 2000											
						ON	D	J	F	M	A	M	J	J	A	S	O
SH175	B19-00-400 DEFINITIVE DESIGN FOR THE SWC	2.01.01.01.21.01.01.02.02.02.	0		25SEP00												
SH176	SWC - PROCUREMENT/FABRICATIO	2.01.01.01.21.01.01.02.02.02.	144	02OCT00*	27APR01												
SH178	SWC - FIELD INSTALLATION	2.01.01.01.21.01.01.02.02.02.	119	22FEB01*	09AUG01												
SH182	SWC - ACCEPTANCE TESTING	2.01.01.01.21.01.01.02.02.02.	153	01MAR01*	04OCT01												
SH184	SWC - OPERATIONAL READINESS	2.01.01.01.21.01.01.02.02.02.	115	01MAY01*	11OCT01												
SHEAR ATP																	
SHEAR ATP SUPPORT																	
SH230	OTA SHEAR - DSWC PREPS	2.01.01.01.21.01.01.02.03.01.	168	02OCT00*	01JUN01												
SH240	OTA SHEAR - FAB SUPPORT FIXTURE	2.01.01.01.21.01.01.02.03.01.	41	02OCT00*	29NOV00												
SH250	OTA SHEAR - OPS AT IEMCTF (OP CERT)	2.01.01.01.21.01.01.02.03.01.	43	01MAY01*	29JUN01												
SH260	OTA SHEAR - MOVE EQUIPMENT	2.01.01.01.21.01.01.02.03.01.	21	02JUL01	31JUL01												
SH270	OTA SHEAR - IEMC ELEC MOD	2.01.01.01.21.01.01.02.03.01.	23	01AUG01	31AUG01												
SH280	OTA SHEAR - PREPARE ATP	2.01.01.01.21.01.01.02.03.01.	62	01FEB01*	30APR01												
SH290	OTA SHEAR - REMOVE WASTE CONT.	2.01.01.01.21.01.01.02.03.01.	20	15AUG01*	12SEP01												
SH295	RRB FOR OTA SHEAR ATP	2.01.01.01.21.01.01.02.03.01.	19	04SEP01	28SEP01												
SH297	B10-98-101 COMPLETE RRB FOR OTA SHEARING ATP	2.01.01.01.21.01.01.02.03.01.	0		28SEP01												
SH300	OTA SHEAR - ATP	2.01.01.01.21.01.01.02.03.01.	49	01OCT01	10DEC01												
SH301	B10-98-102 COMPLETE ATP FOR OTA SHEAR	2.01.01.01.21.01.01.02.03.01.	0		10DEC01												
SH303	RRB FOR OTA SHEAR RELEASE	2.01.01.01.21.01.01.02.03.01.	13	11DEC01	31DEC01												
SH305	B10-98-103 OBTAIN RRB RELEASE FOR OTA SHEAR	2.01.01.01.21.01.01.02.03.01.	0		31DEC01												

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998	1999	2000
CLEM UPGRADE								
CLEM UPGRADE SUPPORT								
DE2014	CLEM UPGRADE DESIGN/PROCUREMENT/INS	2.01.01.01.21.01.01.02.04.01.	251	01OCT98	30SEP99			
DE2015	B19-99-403 CLOSED LOOP EX-VESSEL MACHINE	2.01.01.01.21.01.01.02.04.01.	0		30SEP99*			
DE2020	CLEM - SOFTWARE DESIGN & VERIFICATION	2.01.01.01.21.01.01.02.04.01.	66	01OCT99*	07JAN00			
DE2030	CLEM - WORK PKG & PROCEDURE PREPARATION	2.01.01.01.21.01.01.02.04.01.	100	01NOV99*	27MAR00			
DE2040	CLEM - ACCEPTANCE TESTING	2.01.01.01.21.01.01.02.04.01.	200	01DEC99*	14SEP00			
DE2045	B19-00-403 ACCEPTANCE TESTING FOR CLEM	2.01.01.01.21.01.01.02.04.01.	0		14SEP00			
DE2060	CLEM - OPERATIONAL READINESS	2.01.01.01.21.01.01.02.04.01.	56	13JUL00*	29SEP00			
DE2062	CLEM - OPERATIONAL READINESS	2.01.01.01.21.01.01.02.04.01.	11	02OCT00*	16OCT00			
IEM CELL & REFUELING ADMIN								
IEM CELL & REFUELING MECH ENG SUPPORT								
SH010	FY99 IRME GEN ADMIN & PROJECT MGMT	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99			
SH012	FY00 IRME GEN ADMIN & PROJECT MGMT	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00			
SH020	FY99 IRME FACILITY TRAINING	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99			
SH022	FY00 IRME FACILITY TRAINING	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00			
SH040	FY99 IRME GENERAL ENGINEERING	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99			
SH042	FY00 IRME GENERAL ENGINEERING	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00			
SH050	FY99 IRME ENGINEERING STUDIES	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99			
SH052	FY00 IRME ENGINEERING STUDIES	2.01.01.01.21.01.01.02.05.01.	252	01OCT99*	29SEP00			
SH060	FY99 IRME OPNS PROC.	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99			

Activity ID	Activity Description	WBS	Orig Dur	Early Start	Early Finish	1998 1999 2000											
						Q	N	D	J	F	M	A	M	J	J	A	S
SH062	FY00 IRME OPNS PROC.	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00												
SH080	FY99 IRME CONFIGURATION MANAGEMENT	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99												
SH082	FY00 IRME CONFIGURATION MANAGEMENT	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00												
SH090	FY99 IRME SYSTEM DOCUMENTATION	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99												
SH092	FY00 IRME SYSTEM DOCUMENTATION	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00												
SH100	FY99 IRME PIC	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99												
SH102	FY00 IRME PIC	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00												
SH110	FY99 IRME PMP/ICRS	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99												
SH112	FY00 IRME PMP/ICRS	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00												
SH120	FY99 IRME CORRECTIVE MAINTENANCE	2.01.01.01.21.01.01.02.05.01.	251	01OCT98	30SEP99												
SH122	FY00 IRME CORRECTIVE MAINTENANCE	2.01.01.01.21.01.01.02.05.01.	252	01OCT99	29SEP00												
SH125	FY99 IRME TRANSPORTATION	2.01.01.01.21.01.01.02.05.01.	110	26APR99*	30SEP99												
SRS C1167	SRS C1167 SUPPORT																
DE2190	SRS C1167	2.01.01.01.21.01.01.02.06.01.	251	01OCT98	30SEP99												
DE2200	SRS C1167 - SOFTWARE TESTS/PREPARE	2.01.01.01.21.01.01.02.06.01.	226	01OCT99	23AUG00												
DE2220	SRS C1167 - CONSTRUCTION	2.01.01.01.21.01.01.02.06.01.	185	04JAN00*	22SEP00												
DE2230	B19-00-402 SRS CONTROL SYSTEM CONSTRUCTION	2.01.01.01.21.01.01.02.06.01.	0		22SEP00												
DE2240	SRS C1167 - ACCEPTANCE TESTING	2.01.01.01.21.01.01.02.06.01.	97	02OCT00*	21FEB01												
DE2255	SRS C1167 - OPERATIONAL READINESS	2.01.01.01.21.01.01.02.06.01.	24	22FEB01	27MAR01												

APPENDIX B

USAGE AND COSTS

<u>Project</u>	<u>Page</u>
Advanced Reactors Transition	
FY 2000	
NE Legacy Facilities	117
309 Building Facility	119
FY 2001	
NE Legacy Facilities	123
309 Building Facility	127
FY 2002	
NE Legacy Facilities	139
309 Building Facility	144
FY 2003	
NE Legacy Facilities	151
309 Building Facility	155
FY 2004	
NE Legacy Facilities	159
Fast Flux Test Facility	163

THIS CHANGE INTENTIONALLY BLANK.

PRIMAVERA PROJECT PLANNER									
ADVANCED BRACORNG TRANSITION (FY00)									
START DATE 01OCT98									
FIN DATE 30SEP04									
DATA DATE 01OCT98									
RESOURCE ALLOCATION REPORT FOR CAMs									
NE LEGACY OCCUPANCY									
ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
BILL BREHM									
LO0060	101541	FY2000 LEGACY OCCUPANCY	1B1C11	EB00	18200	BE07E BWHC - Mechanical Engineers	960.00	HRS	67421
			1B1C11	EB00	65600	IC12B DyInse - Other Crafts	1326.00	HRS	102712
			1B1C11	EB00	52900	IR10E DyInsa - Plant Engineers	477.00	HRS	41284
			1B1C11	EB00	18200	10 Material & Equipment	16.00	\$	19059
			1B1C11	EB00	18200	5E BPA Redistribution	60.00	\$	71471
			1B1C11	AA40	18200	71M PHMC Fee	35.00	\$	35000
			1B1C11	EB00	18200	BE10E BWHC - Plant Engineers	910.00	HRS	51115
			1B1C11	EB00	65800	CR07B Dync - Utilities System Operat	436.00	HRS	24848
							412910		412910

ADVANCED REACTORS TRANSITION (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMs
CLEAN 221-T TANKS

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2911:54
PAGE NO. 2

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES HRS	BUDGET COST	

BILL BREHM											
LE0078	101543	CLEAN 221-T & WETTING STATION TANKS	FY00	1B1C22	GR00	18200	BE07E	SWHC - Mechanical Engineers	100.00	HRS	7023
				1B1C22	GR00	18200	10	Material & Equipment	2.46	\$	2930
				1B1C22	GR00	18200	93	Waste Management NW	5.00	\$	6057
				1B1C22	GR00	18200	94	FD Northwest	7.67	\$	9411
				1B1C22	GR00	18200	98	Codema	37.00	\$	44823
				1B1C22	GR00	18700	BE05E	BWMC - Environmental Engineers	40.00	HRS	2865
				1B1C22	GR00	18800	BE06E	BWMC - Industrial Engineers	20.00	HRS	914
				1B1C22	GR00	18200	BE10E	BWMC - Plant Engineers	177.64	HRS	9978
				1B1C22	GR00	18400	BE11E	BWMC - Quality Control Engineer	10.00	HRS	665
				1B1C22	GR00	18900	BE12E	BWMC - Safety Engineers	20.00	HRS	1195
										85861	-----
										05061	-----

BILL BREHM

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2911:54

ADVANCED REACTORS TRANSITION (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMs
309 BUILDING FACILITY

PAGE NO. 3

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
IVAN METCALF										
P01120	101547	309 BLDG MANAGEMENT AND SUPPORT	FY00	1B1D01	AA10	19100	BG04N BWHC - Secretaries	230.00	HRS	6826
				1B1D01	AA30	19800	BG02E BWHC - Managers & Executives	350.00	HRS	29292
										36118
P01122	101547	309 BLDG MANAGEMENT AND SUPPORT	FY00	1B1D01	AA30	19600	BG02E BWHC - Managers & Executives	324.00	HRS	27116
				1B1D01	AA10	19600	BG02N BWHC - Office Clerks (General)	100.00	HRS	2702
										29818
P01124	101547	309 BLDG MANAGEMENT AND SUPPORT	FY00	1B1D01	AA10	19800	BG02E BWHC - Managers & Executives	40.00	HRS	3348
				1B1D01	AA30	19500	BG02E BWHC - Managers & Executives	100.00	HRS	8369
				1B1D01	AA10	19500	BG02N BWHC - Office Clerks (General)	100.00	HRS	2702
										14419
P01210	101547	309 BLDG TRAINING		1B1D01	AA50	19100	41 Training Services	5.00	\$	5956
				1B1D01	AA50	19100	BE07E BWHC - Mechanical Engineers	80.00	HRS	5618
				1B1D01	AA50	19100	BE10E BWHC - Plant Engineers	80.00	HRS	4494
				1B1D01	AA50	19600	BP08E BWHC - Health Physicists	40.00	HRS	2559
				1B1D01	AA50	61900	BT05B BWHC - Health Physics Technici	60.00	HRS	3086
				1B1D01	AA50	61900	BR04B BWHC - Nuclear Plant Operators	60.00	HRS	3149
				1B1D01	AA20	19800	BPI5E BWHC - Trainers & Instructors	50.00	HRS	2795
										27656
P01310	101547	309 BLDG BASELINE CONTROL/PBS/MYPP		1B1D01	AQ00	19100	BE07E BWHC - Mechanical Engineers	160.00	HRS	11237
				1B1D01	AQ00	19100	BP01E BWHC - Accountants & Auditors	720.00	HRS	38952
										50189
P01410	101547	309 BLDG UTILITIES AND ASSESSEMENTS		1B1D01	AQ20	19100	5E BPA Redistribution	8.40	\$	10006
				1B1D01	FE00	19100	93 Waste Management MW	5.60	\$	6784
				1B1D01	AQ20	19100	10 Material & Equipment	12.40	\$	14771
				1B1D01	AQ20	19100	4V Fleet	3.00	\$	3574
				1B1D01	AA40	19100	71M PRMC Fee	45.00	\$	45000
				1B1D01	BC40	19100	94 FD Northwest	19.50	\$	23925
				1B1D01	CB10	19100	3D Other Hanford Contractors	7.20	\$	8577
				1B1D01	FF10	19100	23 Misc. Purchased Services (Taxe	7.90	\$	9410
				1B1D01	EA00	19100	23 Misc. Purchased Services (Taxe	8.25	\$	9827
				1B1D01	AQ20	65F00	23 Misc. Purchased Services (Taxe	16.25	\$	19357

1318055

ADVANCED REACTORS TRANSITION (FY01)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMs
REMOVE & SHIP 337 CONTROLS & PIPING

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2912:00
PAGE NO. 2

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
LE0030	101542	REMOVE & SHIP 337 CONTROLS & PIPING	FY01	1B1C21	GR00	18200	BE07E	1805.00	HRS	129852
				1B1C21	GR00	18200	10	4.10	\$	4915
				1B1C21	GR00	18200	93	23.89	\$	29498
				1B1C21	GR00	18200	94	363.00	\$	456923
				1B1C21	GR00	18200	98	200.00	\$	246952
				1B1C21	GR00	18200	BE10E	100.00	HRS	5754
				1B1C21	GR00	18200	28	7.28	\$	8727
										882621
										882621

BILL BREHM

PRIMAVERA PROJECT PLANNER									
ADVANCED REACTORS TRANSITION (FY01)									
REPORT DATE 04OCT99									
RUN NO. 2912:00									
PAGE NO. 4									
DATA DATE 01OCT98									
FIN DATE 30SEP04									
RESOURCE ALLOCATION REPORT FOR CAMS									
NE LEGACY SUPPORT									
ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES BUDGET UNITS COST
BILL BREHM									
LE0170	101546	FY 2001 NE LEGACIES NA DISPOSITION PRJ.	1B1C25	AQ31	18200	BE07E	BWMC - Mechanical Engineers	1800.00	HRS 129492
		SUPP.	1B1C25	AQ31	18200	BE12E	BWMC - Safety Engineers	20.00	HRS 1224
			1B1C25	AQ31	18800	BP09E	BWMC - Industrial Hygienists	20.00	HRS 1275
			1B1C25	AQ31	48700	HE05E	FDH - Environmental Engineers	20.00	HRS 1199
			1B1C25	AQ31	18200	94	FD Northwest	18.68	\$ 23513
									156703
									156703

ADVANCED REACTORS TRANSITION (FY01)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CNA#
309 BUILDING FACILITY

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2912:00

PAGE NO. 6

ACT ID	CACN	ACTIVITY DESCRIPTION	CACN	BUDGET COA	PERF ORG	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
IVAN METCALF									
PO1140	101547	309 BLDG MANAGEMENT AND SUPPORT FY01	1B1D01	A010	19100	BW04N BWHC - Secretaries	230.00	HRS	6994
			1B1D01	AA30	19800	BW02E BWHC - Managers & Executives	350.00	HRS	30006
									37000
PO1142	101547	309 BLDG MANAGEMENT AND SUPPORT FY01	1B1D01	AA30	19600	BW02E BWHC - Managers & Executives	324.00	HRS	27777
			1B1D01	A010	19600	BW02N BWHC - Office Clerks (General)	100.00	HRS	2767
									30544
PO1144	101547	309 BLDG MANAGEMENT AND SUPPORT FY01	1B1D01	AH10	19800	BW02E BWHC - Managers & Executives	40.00	HRS	3429
			1B1D01	AA30	19500	BW02E BWHC - Managers & Executives	100.00	HRS	8573
			1B1D01	A010	19500	BW02N BWHC - Office Clerks (General)	100.00	HRS	2767
									14769
PO1220	101547	309 BLDG TRAINING	1B1D01	AH50	19100	41 Training Services	5.00	\$	5994
			1B1D01	AH50	19100	BE07E BWHC - Mechanical Engineers	80.00	HRS	5755
			1B1D01	AH50	19100	BE10E BWHC - Plant Engineers	80.00	HRS	4603
			1B1D01	AH50	19600	BF08E BWHC - Health Physicists	40.00	HRS	2621
			1B1D01	AH50	61900	BT05B BWHC - Health Physics Technici	60.00	HRS	3162
			1B1D01	AH50	61900	BR04B BWHC - Nuclear Plant Operators	60.00	HRS	3226
			1B1D01	AH20	19800	BF15E BWHC - Trainers & Instructors	50.00	HRS	2863
									28224
PO1320	101547	309 BLDG BASELINE CONTROL/PBS/MYPP	1B1D01	AQ00	19100	BE07E BWHC - Mechanical Engineers	160.00	HRS	11510
			1B1D01	AQ00	19100	BP01E BWHC - Accountants & Auditors	720.00	HRS	39902
									51413
PO1420	101547	309 BLDG UTILITIES AND ASSESSEMENTS	1B1D01	A020	19100	5E BPA Redistribution	8.40	\$	10070
			1B1D01	FE00	19100	93 Waste Management NW	5.60	\$	6915
			1B1D01	A020	19100	10 Material & Equipment	11.96	\$	14338
			1B1D01	A020	19100	4V Fleet	3.00	\$	3596
			1B1D01	AA40	19100	71M PMHC Fee	120.00	\$	120000
			1B1D01	BC40	19100	94 FD Northwest	19.50	\$	24545
			1B1D01	CB10	19100	3D Other Hanford Contractors	7.20	\$	8631
			1B1D01	FF10	19100	23 Misc. Purchased Services (Taxe	7.90	\$	9471
			1B1D01	EA00	19100	23 Misc. Purchased Services (Taxe	8.25	\$	9890
			1B1D01	A020	65F00	23 Misc. Purchased Services (Taxe	16.25	\$	19481

[illegible]

ADVANCED REACTORS TRANSITION (FY01)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMS
309 BUILDING FACILITY

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2912:00
PAGE NO. 7

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
PO4120 101547 309 BLDG CORECTIVE MAINTENANCE										
			1B1D01	FA20	19100	10	Material & Equipment	5.00	\$	5994
			1B1D01	FA20	61900	BR04B	BWMC - Nuclear Plant Operators	198.00	HRS	10644
			1B1D01	FA20	61900	BT05B	BWMC - Health Physics Technici	120.00	HRS	6324
			1B1D01	BD00	19100	BE10E	BWMC - Plant Engineers	225.00	HRS	12947
			1B1D01	BD00	19100	BE07E	BWMC - Mechanical Engineers	125.00	HRS	8993
			1B1D01	FA20	65600	CC00B	Dync - Crafts	240.00	HRS	14339
			1B1D01	CA40	19500	BE05E	BWMC - Environmental Engineers	30.00	HRS	2201

										61461
PO4230 101547 309 BLDG PREVENTIVE MAINTENANCE										
			1B1D01	FA10	19100	44	Crane & Rigging - Labor & Equi	6.00	\$	7193
			1B1D01	FA10	61900	BT05B	BWMC - Health Physics Technici	100.00	HRS	5270
			1B1D01	EA00	19100	BE04E	BWMC - Electrical Engineers	110.00	HRS	7984
			1B1D01	BD00	19100	BE10E	BWMC - Plant Engineers	225.00	HRS	12947
			1B1D01	FA10	19100	BE07E	BWMC - Mechanical Engineers	225.00	HRS	16197
			1B1D01	FA10	65400	CL07B	Dync - Light Vehicle Drivers	32.00	HRS	1542

										51122
PO4330 101547 309 BLDG JOB PLANNING AND WORK CONTROL										
			1B1D01	EA30	19100	BE13E	BWMC - Other Engineers	208.00	HRS	14801
			1B1D01	EJ00	19100	BE04E	BWMC - Electrical Engineers	80.00	HRS	5806
			1B1D01	EJ00	19100	BE07E	BWMC - Mechanical Engineers	770.00	HRS	55394
			1B1D01	EJ00	19100	BE10E	BWMC - Plant Engineers	603.00	HRS	34697
			1B1D01	EJ00	19100	BE13E	BWMC - Other Engineers	65.00	HRS	4625
			1B1D01	EJ00	19100	BP17E	BWMC - Other Professionals	807.27	HRS	36077

										151400

										797390

IVAN METCALF

ADVANCED REACTORS TRANSITION (FY01)

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

RESOURCE ALLOCATION REPORT FOR CAMS

STABILIZE PRTR FUEL TRANSFER PIT

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99

RUN NO. 2912:00

PAGE NO. 11

[illegible]

ADVANCED REACTORS TRANSITION (FY01)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMS
CLEAN OUT BALANCE PRTR CONTAINMENT

ADVANCED REACTORS TRANSITION (FY02)

ADVANCED REACTORS TRANSITION (FY02)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMs
REMOVE & SHIP 337 CONTROLS & PIPING

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2912:05
PAGE NO. 2

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
LE0040	101542	REMOVE & SHIP 337 CONTROLS & PIPING	FY02	1B1C21	GR00	18200	BEQ7E	1910.00	HRS	137405
				1B1C21	GR00	18200	10	4.10	\$	4915
				1B1C21	GR00	18200	93	23.89	\$	29498
				1B1C21	GR00	18200	94	364.64	\$	450007
				1B1C21	GR00	18200	98	228.57	\$	282229
				1B1C21	GR00	18200	BE10E	136.00	HRS	7825
				1B1C21	GR00	18200	28	16.89	\$	20248
										941108
										941108

BILL BRENN

161025

ADVANCED REACTOR TRANSITION (FY02)

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

DATA DATE 010130
RESOURCE ALLOCATION REPORT FOR CAMS

RESOURCE ALLOCATION ONE LEGACY SUPPORT

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99

RUN NO. 2912:05

PAGE NO. 5

101

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
BILL BREHM										
LE0180	101546	FY 2002 NE LEGACIES NA DISPOSITION PRJ. SUPP.	1B1C25	AQ31	18200	BE07E	BWHC - Mechanical Engineers	1800.00	HRS	129492
			1B1C25	AQ31	18200	BE12E	BWHC - Safety Engineers	20.00	HRS	1224
			1B1C25	AQ31	18800	BP09E	BWHC - Industrial Hygienists	20.00	HRS	1275
			1B1C25	AQ31	18700	BP15E	BWHC - Trainers & Instructors	40.00	HRS	2290
			1B1C25	AQ31	4H700	HE05E	FDH - Environmental Engineers	20.00	HRS	1199
			1B1C25	AQ31	18200	94	FD Northwest	9.58	\$	12059
										147539

BILL BREHM

LE0180 101546 FY 2002 NE LEGACIES NA DISPOSITION PRJ.
SUPP.

11B1C25	AQ31	18200	B807E	BWHC - Mechanical Engineers	1800.00	HRS	123492
11B1C25	AQ31	18800	B812E	BWHC - Safety Engineers	20.00	HRS	1224
11B1C25	AQ31	18800	B809E	BWHC - Industrial Hygienists	20.00	HRS	1275
11B1C25	AQ31	18700	B815E	BWHC - Trainers & Instructors	40.00	HRS	2290
11B1C25	AQ31	48700	H805E	FDH - Environmental Engineers	20.00	HRS	1199
11B1C25	AQ31	18200	94	FD Northwest	9.58	\$	12059

							147539

147539

147539

PRIMAVERA PROJECT PLANNER														
REPORT DATE 04OCT99														
RUN NO. 2912:05														
PAGE NO. 6														
ADVANCED REACTORS TRANSITION (FY02)														
START DATE 01OCT98														
FIN DATE 30SEP04														
DATA DATE 01OCT98														
RESOURCE ALLOCATION REPORT FOR CAMS														
309 BUILDING FACILITY														
ACT	CACH	ACTIVITY	DESCRIPTION	CACH	COA	BUDGET	PERF	RES	DESCRIPTION	BUDGET	RES	BUDGET	RES	BUDGET
ID							ORG			QUANTITY	UNITS	COST		
IVAN METCALF														
POI160	101347	309 BLDG MANAGEMENT AND SUPPORT	FY02	1B1D01	A010	19100	BG04N	BWHC	- Secretaries	230.00	HRS	6994		
				1B1D01	AA30	19800	BW02E	BWHC	- Managers & Executives	350.00	HRS	30006		
												37000		
POI162	101347	309 BLDG MANAGEMENT AND SUPPORT	FY02	1B1D01	AA30	19600	BW02E	BWHC	- Managers & Executives	324.00	HRS	27777		
				1B1D01	A010	19600	BG02N	BWHC	- Office Clerks (General)	100.00	HRS	2767		
												30544		
POI164	101347	309 BLDG MANAGEMENT AND SUPPORT	FY02	1B1D01	AH10	19800	BW02E	BWHC	- Managers & Executives	40.00	HRS	3429		
				1B1D01	AA30	19500	BW02E	BWHC	- Managers & Executives	100.00	HRS	8573		
				1B1D01	A010	19500	BG02N	BWHC	- Office Clerks (General)	100.00	HRS	2767		
												14769		
POI230	101347	309 BLDG TRAINING		1B1D01	AH50	19100	41		Training Services	5.00	\$	5994		
				1B1D01	AH50	19100	BE07E	BWHC	- Mechanical Engineers	80.00	HRS	5755		
				1B1D01	AH50	19100	BE10E	BWHC	- Plant Engineers	80.00	HRS	4603		
				1B1D01	AH50	19600	BP08E	BWHC	- Health Physicists	40.00	HRS	2621		
				1B1D01	AH50	61900	BT05B	BWHC	- Health Physics Technici	60.00	HRS	3162		
				1B1D01	AH50	61900	BR04B	BWHC	- Nuclear Plant Operators	60.00	HRS	3226		
				1B1D01	AH20	19800	BP15E	BWHC	- Trainers & Instructors	50.00	HRS	2863		
												28224		
POI330	101347	309 BLDG BASELINE CONTROL/PBS/MYPP		1B1D01	AQ00	19100	BE07E	BWHC	- Mechanical Engineers	160.00	HRS	11510		
				1B1D01	AQ00	19100	BP01E	BWHC	- Accountants & Auditors	720.00	HRS	39902		
												51413		
POI430	101347	309 BLDG UTILITIES AND ASSESSEMENTS		1B1D01	A020	19100	5E		BPA Redistribution	8.40	\$	10070		
				1B1D01	FE00	19100	93		Waste Management NW	5.60	\$	6915		
				1B1D01	A020	19100	10		Material & Equipment	11.96	\$	14338		
				1B1D01	A020	19100	4V		Fleet	3.00	\$	3596		
				1B1D01	AA40	19100	71M		PMNC Fee	120.00	\$	120000		
				1B1D01	BC40	19100	94		FD Northwest	19.50	\$	24545		
				1B1D01	CB10	19100	3D		Other Hanford Contractors	7.20	\$	8631		
				1B1D01	FF10	19100	23		Misc. Purchased Services (Taxe	7.90	\$	9471		
				1B1D01	EA00	19100	23		Misc. Purchased Services (Taxe	8.25	\$	9890		
				1B1D01	A020	65F00	23		Misc. Purchased Services (Taxe	16.25	\$	19481		

ADVANCED REACTORS TRANSITION (FY02)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMS
309 BUILDING FACILITY

[illegible]

PRIMAVERA PROJECT PLANNER									
ADVANCED REACTORS TRANSITION (FY02)									
START DATE 01OCT98									
FIN DATE 30SEP04									
DATA DATE 01OCT98									
RESOURCE ALLOCATION REPORT FOR CAMS									
STABILIZE 309 BLDG STACKS AND PITS									
ACT	CACN	ACTIVITY	CAPN	BUDGET	PERF	RES	RES	BUDGET	BUDGET
ID		DESCRIPTION		COA	ORG		DESCRIPTION	QUANTITY	UNITS COST
IVAN METCALF									
PP0230	101554	CHARACTERIZATION - HVAC STACKS AND PITS	1B1D0G	GB00	61900	BR05B	BWHC - Nuclear Waste Process O	72.00	HRS 4020
			1B1D0G	GB00	61900	BT05B	BWHC - Health Physics Technici	214.00	HRS 11278
			1B1D0G	GB00	19100	10	Material & Equipment	1.42	\$ 1702
			1B1D0G	GB00	19100	51	222S Sample Analysis	17.04	\$ 20428
			1B1D0G	GB00	19100	44	Crane & Rigging - Labor & Equi	8.52	\$ 10214
			1B1D0G	GB00	19100	93	Waste Management NW	11.22	\$ 13854
			1B1D0G	GB00	19100	BE12E	BWHC - Safety Engineers	125.00	HRS 7651
			1B1D0G	GB00	19100	BE07E	BWHC - Mechanical Engineers	300.00	HRS 21582
			1B1D0G	GB00	65600	CC00B	DynC - Crafts	45.00	HRS 2692
									93421
PP0240	101554	CLEANOUT/STABILIZE - HVAC STACKS AND PITS	1B1D0G	GB00	19100	BE12E	BWHC - Safety Engineers	375.00	HRS 22954
			1B1D0G	GB00	19100	BE13E	BWHC - Other Engineers	400.00	HRS 28464
			1B1D0G	GB00	61900	BR05B	BWHC - Nuclear Waste Process O	615.00	HRS 34335
			1B1D0G	GB00	19100	10	Material & Equipment	21.30	\$ 25534
			1B1D0G	GB00	19100	44	Crane & Rigging - Labor & Equi	19.14	\$ 22945
			1B1D0G	GB00	19100	BE10E	BWHC - Plant Engineers	200.00	HRS 11508
			1B1D0G	GB00	65600	CC00B	DynC - Crafts	205.00	HRS 12265
									174606
PP0250	101554	Formaly Shutdown Stack - HVAC STACKS AND PITS	1B1D0G	AQ31	19100	BE13E	BWHC - Other Engineers	75.00	HRS 5337
			1B1D0G	AQ31	31200	WE13E	WHH - Other Engineers	115.00	HRS 8289
									13626
PP0260	101554	WASTE SHIPMENT - HVAC STACKS AND PITS	1B1D0G	EF00	19100	BE13E	BWHC - Other Engineers	400.00	HRS 28464
			1B1D0G	EF00	61900	BR05B	BWHC - Nuclear Waste Process O	270.00	HRS 15074
			1B1D0G	EF00	61900	BT05B	BWHC - Health Physics Technici	100.00	HRS 5270
			1B1D0G	EF00	19100	44	Crane & Rigging - Labor & Equi	10.71	\$ 12839
			1B1D0G	EF00	65600	CC00B	DynC - Crafts	50.00	HRS 2992
			1B1D0G	EF00	65400	CL07B	DynC - Light Vehicle Drivers	16.00	HRS 771
			1B1D0G	EF00	19100	93	Waste Management NW	1.00	\$ 1235
			1B1D0G	EF00	19100	54	Solid Waste Disposal	8.00	\$ 9590
									76235
PP0270	101554	CLOSEOUT - HVAC STACKS AND PITS	1B1D0G	AQ31	19100	BE13E	BWHC - Other Engineers	360.00	HRS 25618
			1B1D0G	AQ31	19100	BE17E	BWHC - Other Professionals	65.00	HRS 2905

[illegible]

42910

147539

ADVANCED REACTORS TRANSITION (FY03)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAHS
309 BUILDING FACILITY

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2912:08
PAGE NO. 5

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	COA	BUDGET	PERF	ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
IVAN METCALF												
PO1170	101547	309 BLDG MANAGEMENT AND SUPPORT	FY03									
				1B1D01	A010	19100	BG04N	BWMC	Secretaries	230.00	HRS	6994
				1B1D01	AA30	19800	BWMC	Managers & Executives		350.00	HRS	30006
												37000
PO1172	101547	309 BLDG MANAGEMENT AND SUPPORT	FY03									
				1B1D01	AA30	19600	BWMC	Managers & Executives		324.00	HRS	27777
				1B1D01	A010	19600	BWMC	Office Clerks (General)		100.00	HRS	2767
												30544
PO1174	101547	309 BLDG MANAGEMENT AND SUPPORT	FY03									
				1B1D01	AH10	19800	BWMC	Managers & Executives		40.00	HRS	3429
				1B1D01	AA30	19500	BWMC	Managers & Executives		100.00	HRS	8573
				1B1D01	A010	19500	BWMC	Office Clerks (General)		0.00	HRS	0
												12002
PO1240	101547	309 BLDG TRAINING										
				1B1D01	AH50	19100	41	Training Services		5.00	\$	5994
				1B1D01	AH50	19100	BE07E	BWMC - Mechanical Engineers		80.00	HRS	5755
				1B1D01	AH50	19100	BE10E	BWMC - Plant Engineers		80.00	HRS	4603
				1B1D01	AH50	19600	BP08E	BWMC - Health Physicists		40.00	HRS	2621
				1B1D01	AH50	61900	BT05B	BWMC - Health Physics Technici		60.00	HRS	3162
				1B1D01	AH50	61900	BR04B	BWMC - Nuclear Plant Operators		60.00	HRS	3226
				1B1D01	AH20	19800	BP15E	BWMC - Trainers & Instructors		50.00	HRS	2863
												28224
PO1340	101547	309 BLDG BASELINE CONTROL/PBS/WYPP										
				1B1D01	AQ00	19100	BE07E	BWMC - Mechanical Engineers		160.00	HRS	11510
				1B1D01	AQ00	19100	BP01E	BWMC - Accountants & Auditors		720.00	HRS	39902
												51413
PO1440	101547	309 BLDG UTILITIES AND ASSESSEMENTS										
				1B1D01	A020	19100	5E	BPA Redistribution		8.40	\$	10070
				1B1D01	FE00	19100	93	Waste Management NW		3.00	\$	3704
				1B1D01	A020	19100	10	Material & Equipment		11.96	\$	14338
				1B1D01	A020	19100	4V	Fleet		3.00	\$	3596
				1B1D01	AA40	19100	71M	PHMC Fee		95.00	\$	95000
				1B1D01	BC40	19100	94	FD Northwest		19.50	\$	24045
				1B1D01	CB10	19100	3D	Other Hanford Contractors		7.20	\$	8631
				1B1D01	FF10	19100	23	Misc. Purchased Services (Taxe		7.90	\$	9471
				1B1D01	EA00	19100	23	Misc. Purchased Services (Taxe		8.25	\$	9890
				1B1D01	EA00	63F00	23	Misc. Purchased Services (Taxe		16.25	\$	19481

IVAN METCALF

1B1D01	FA30	19100	BE13E	BWNC	- Other Engineers	208.00	HRS	14801
1B1D01	EJ00	19100	BE04E	BWNC	- Electrical Engineers	89.00	HRS	5806
1B1D01	EJ00	19100	BE07E	BWNC	- Mechanical Engineers	770.00	HRS	55394
1B1D01	EJ00	19100	BE10E	BWNC	- Plant Engineers	603.00	HRS	34697
1B1D01	EJ00	19100	BE13E	BWNC	- Other Engineers	65.00	HRS	4625
1B1D01	EJ00	19100	BP17E	BWNC	- Other Professionals	807.27	HRS	36077
								151400

PAGE NO. 8

[illegible]

PRIMAVERA PROJECT PLANNER												
REPORT DATE 04OCT99												
RUN NO. 2912:11												
PAGE NO. 2												
RESOURCE ALLOCATION REPORT FOR CIMS												
REMOVE & SHIP 337 CONTROLS & PIPING												
ACT	CACN	ACTIVITY	CACN	DESCRIPTION	CAPN	BUDGET	PERF	RES	RES	BUDGET	RES	BUDGET
ID						COA	ORG			QUANTITY	UNITS	COST
BILL BREHM												
LE0060	101542	REMOVE & SHIP 337 CONTROLS & PIPING	FY04		1B1C21	GB00	18200	BE07E	BWRC - Mechanical Engineers	530.00	HRS	38128
					1B1C21	GB00	18200	10	Material & Equipment	2.40	\$	2877
					1B1C21	GB00	18200	93	Waste Management NW	12.45	\$	15373
					1B1C21	GB00	18200	94	FD Northwest	233.10	\$	293412
					1B1C21	GB00	18200	98	Cogema	5.30	\$	6544
					1B1C21	GB00	18200	BE10E	BWRC - Plant Engineers	51.00	HRS	2935
					1B1C21	GB00	18200	28	Misc. Adjustments	5.00	\$	5994
												365263
												365263

19580

19580

ADVANCED REACTORS TRANSITION (FY04)

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

DATA DATE 010130
RESOURCE ALLOCATION

TPO PROGRAM MANAGER

PAGE NO. 1

REPORT DATE 04OCT99

FOR DATE 0406133
RUN NO. 2912:13

CT: 2767 . ON NOV

PAGE NO. 1

PAGE NO. 1

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
-----------	------	-------------------------	------	---------------	-------------	--------------------	--------------------	--------------	----------------

RUSS HULVEY

SB012	101557	FY00	TPO	PROGRAM	MANAGEMENT				
	1B1030	AA30	18300	BM02E	BWNC - Managers & Executives	1595.00	HRS	1334866	
	1B1030	AA30	18300	BG04N	BWNC - Secretaries	34577	HRS	77880	
	1B1030	AA30	18310	BP17E	BWNC - Other Professionals	1785.00	HRS	11312	
	1B1030	AA30	18300	6P	Media Services	10.00	\$	47648	
	1B1030	AA30	18300	23	Misc. Purchased Services (Taxe	40.00	\$	59560	
	1B1030	AA30	18300	19	Computer Hardware & Software	50.00	\$		

365061

SBO22	101557	FY00 TPO SAFETY OVERSIGHT/ISMS	1B1030 CB70	18300 BE13E	BWHC - Other Engineers	480.00 HRS
			1B1030 CB70	18300 BMOZE	BWHC - Managers & Executives	480.00 HRS
			1B1030 CB70	18800 BE12E	BWHC - Safety Engineers	240.00 HRS
						14342
						33346

87859

SED32	101557	FY00 TPO TRAINING			
1B1030	AH50	BWMC - Managers & Executives	80.00	HRS	6595
1B1030	AH50	BWMC - Secretaries	20.00	HRS	594
1B1030	AH50	BWMC - Other Engineers	80.00	HRS	5558
1B1030	AH50	Training Services	5.00	\$	5956
1B1030	AH50	BP07E BWMC - Planner/Scheduler/Estim	200.00	HRS	10448
1B1030	AH50	BWMC - Plant Engineers	40.00	HRS	2247
1B1030	AH50	BE07E BWMC - Mechanical Engineers	40.00	HRS	2809

34306

SEB41	101557	FY00 FEE	1B1030	AA40	18000	71M	PHMC Fee	2000.50	\$	2000500
-------	--------	----------	--------	------	-------	-----	----------	---------	----	---------

2000500
1000000

SBO47	101557	FY00 TPO SAFETY AND STAFF MEETINGS
1B1030	AY10	18300 BMOZE BWHC - Managers & Executives
1B1030	AY10	18300 BGOAN BWHC - Secretaries
1B1030	AY10	18300 BE13E BWHC - Other Engineers
1B1030	AY10	18330 BP07E BWHC - Planner/Scheduler/Estim
1B1030	AY10	18300 BE10E BWHC - Plant Engineers
1B1030	AY10	18300 BE07E BWHC - Mechanical Engineers
		30.00 HRS
		30.00 HRS
		30.00 HRS
		120.00 HRS
		30.00 HRS
		30.00 HRS
		30.00 HRS
		2511 HRS
		890 HRS
		2084 HRS
		6269 HRS
		1685 HRS
		2107 HRS

15516

SB169	101557	CORRECTIVE ACTION MGMT. WMH FY00	1B1030	AA30	31600	WE05E	WMH - Environmental Engineers	2260.00	HRS	157703
			1B1030	AA30	18300	21	PO Contracts	125.00	\$	148899

06602-

FFTE (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION
TPO PROGRAM MANAGER

REPORT DATE 04OCT99
RUN NO. 2912:13

PAGE NO. 2

RESOURCE ALLOCATION REPORT FOR CAMS TPO PROGRAM MANAGEMENT

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
RUSS HULVEY									
SB575	101557	PFTF AVERAGE LABOR ADDER FY00	1B1030	AA30	1B300	02M Labor Rate Adjustment - Unburd	0.00	\$	0
SB990	101557	FY00 FEB ASSESSMENT	1B1030	AA30	1B300	21 PO Contracts	165.00	\$	196546
									196546
									3006421

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99

RUN NO. 2912:13

PAGE NO. 5

FFTF (FY00)

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

RESOURCE ALLOCATION REPORT FOR CAMs

SRID ADMINISTRATION

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES RES	DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
RUSS HULVEY										
SBI32	101560	FY00 SRID ADMINISTRATION AND MAINTENANCE	1B1018	AK10	18200	BE07E	BWMC - Mechanical Engineers	800.00	HRS	56184
			1B1018	AK10	18300	BE13E	BWMC - Other Engineers	160.00	HRS	11115
			1B1018	AK10	18700	BP15E	BWMC - Trainers & Instructors	320.00	HRS	17885
			1B1018	AK10	18500	BP08E	BWMC - Health Physicists	320.00	HRS	20470
			1B1018	AK10	18800	BE12E	BWMC - Safety Engineers	240.00	HRS	14342
			1B1018	AK10	18800	BE08E	BWMC - Nuclear Engineers	160.00	HRS	11070
			1B1018	AK10	18700	EG04N	BWMC - Secretaries	600.00	HRS	17808
			1B1018	AK10	18700	BE10E	BWMC - Plant Engineers	1040.00	HRS	58417
			1B1018	AK10	18400	BE11E	BWMC - Quality Control Engineer	320.00	HRS	21264
			1B1018	AK10	18600	BM01E	BWMC - First Line Supervisors	480.00	HRS	29501
								258057		
								258057		

PRIMAVERA PROJECT PLANNER													
REPORT DATE 04OCT99													
RUN NO. 2912:13													
PAGE NO. 7													
RESOURCE ALLOCATION REPORT FOR CAMs													
MATERIAL & PROPERTY SECURITY													
ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST			
DOUG GANTT													
SS0022	101562	FY00 RISK ANALYSIS & ASSESSMENTS	1B1015	AG80	64P00	PM01E	PTH - First Line Supervisors	181.00	HRS	10042			
			1B1015	AG80	64P00	PM02E	PTH - Managers & Executives	362.00	HRS	32761			
			1B1015	AG80	64P00	PM06E	PTH - Computer System Analysts	362.00	HRS	29829			
			1B1015	AG40	64P00	PT07B	PTH - Instrument & Control Tec	181.00	HRS	10996			
			1B1015	AG20	18000	21	PO Contracts	2.00	\$	2382			
										86010			
SS0052	101562	FY00 PATROL POOL	1B1015	AG10	11000	5P	Patrol Pool	3273.00	\$	3898765			
										3898765			
SS0062	101562	FY00 EXTRA PATROL SERVICES	1B1015	AG10	11000	5P	Patrol Pool	17.35	\$	20667			
										20667			
SS0085	101562	FY00 SAFEGAUARDS	1B1015	AG60	64P00	PP14E	PTH - Safeguards & Security Sp	452.00	HRS	26899			
			1B1015	AG20	64P00	PS09E	PTH - Other Scientists	434.00	HRS	34998			
			1B1015	AG20	18000	21	PO Contracts	25.00	\$	29780			
			1B1015	AG20	64P00	1P	P Card Purchases	1.00	\$	1191			
										92867			
SS0115	101562	FY00 SAS PHYSICAL SECURITY	1B1015	AG20	64P00	PP14E	PTH - Safeguards & Security Sp	1084.00	HRS	64509			
			1B1015	AG20	64P00	PM02E	PTH - Managers & Executives	180.00	HRS	16290			
			1B1015	AG20	64P00	PG02N	PTH - Office Clerks (General)	180.00	HRS	6253			
										07052			
SS0175	101562	FY00 SAS TECHNICAL SECURITY	1B1015	AG20	64P00	PC01B	PTH - Electricians	1446.00	HRS	87845			
			1B1015	AG20	64P00	PT07B	PTH - Instrument & Control Tec	1988.00	HRS	120771			
			1B1015	AG20	64P00	PE10E	PTH - Plant Engineers	180.00	HRS	11750			
			1B1015	AG20	64P00	10	Material & Equipment	20.00	\$	23824			
			1B1015	AG40	64P00	41	Training Services	5.00	\$	5956			
										250146			
										4435507			

RESOURCE ALLOCATION REPORT FOR

148899

PRIMAVERA PROJECT PLANNER

FTF (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CMs
OPERATION MGMT & SUPPORT

REPORT DATE 04OCT99
RUN NO. 291213

PAGE NO. 10

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES	BUDGET QUANTITY
STEVE DOEBLER										
SA0012	101565	FY00 OPS PLANT ADMIN/PROJECT DIRECTION	1B1010	AA30	18100	BM04N	BWNC - Secretaries	1805.00	HRS	53572
			1B1010	AA30	18100	BM02E	BWNC - Managers & Executives	3306.00	HRS	276679
			1B1010	AA30	18100	BE13E	BWNC - Other Engineers	4517.00	HRS	313796
										644048
BA0022	101565	FY00 OPS PROGRAM MANAGEMENT	1B1010	AA30	18100	BM02E	BWNC - Managers & Executives	4092.00	HRS	342459
			1B1010	AA30	18100	BM01E	BWNC - First Line Supervisors	1800.00	HRS	111120
			1B1010	AA30	18100	BE10E	BWNC - Plant Engineers	4284.00	HRS	240632
			1B1010	AA30	61800	BR077	BWNC - Utilities System Operat	847.00	HRS	48304
										742516
SA0032	101565	FY00 GENERAL PROCESS/PLANT OPERATIONS	1B1010	EA00	18100	BR04N	BWNC - Nuclear Plant Operators	1953.00	HRS	101771
			1B1010	EA00	18100	23	Misc. Purchased Services (Taxe	0.18	\$	214
			1B1010	EA00	18100	BE103	BWNC - Plant Engineers (OT)	724.00	HRS	29908
			1B1010	EA00	18100	BR042	BWNC - Nuclear Plant Operator	3212.00	HRS	184626
			1B1010	EA00	61800	BR077	BWNC - Utilities System Operat	201.00	HRS	11463
			1B1010	EA00	61800	BR05B	BWNC - Nuclear Waste Process O	838.00	HRS	45671
			1B1010	EA00	18100	BM02E	BWNC - Managers & Executives	362.00	HRS	30296
			1B1010	EA00	18100	BM01E	BWNC - First Line Supervisors	219.00	HRS	13460
			1B1010	EA00	18100	BE10E	BWNC - Plant Engineers	3399.00	HRS	190922
										608331
SA0042	101565	FY00 OPS SURVEILLANCE	1B1010	EB00	18100	BM02E	BWNC - Managers & Executives	2166.00	HRS	181273
			1B1010	EB00	18100	BM01E	BWNC - First Line Supervisors	1808.00	HRS	111120
			1B1010	EB00	18100	BE10E	BWNC - Plant Engineers	11101.00	HRS	623543
			1B1010	EB00	18100	BR04N	BWNC - Nuclear Plant Operators	10239.00	HRS	533554
			1B1010	EB00	61800	BR07B	BWNC - Utilities System Operat	5828.00	HRS	282483
			1B1010	EB00	61800	BR05B	BWNC - Nuclear Waste Process O	1358.00	HRS	74011
			1B1010	EB00	18100	BE13E	BWNC - Other Engineers	4517.00	HRS	313796
										2119780
SA0052	101565	FY00 OPS MAINTENANCE SUPPORT	1B1010	FA30	18100	BM02E	BWNC - Managers & Executives	1262.00	HRS	105617
			1B1010	FA30	18100	BM01E	BWNC - First Line Supervisors	760.00	HRS	46710
			1B1010	FA30	18100	BE10E	BWNC - Plant Engineers	4426.00	HRS	248608
			1B1010	FA30	18100	BR04N	BWNC - Nuclear Plant Operators	4796.00	HRS	249920
			1B1010	FA30	61800	BR07B	BWNC - Utilities System Operat	1514.00	HRS	73384
			1B1010	FA30	18100	4V	Fleet	50.00	\$	59560
			1B1010	FA30	61800	BR05B	BWNC - Nuclear Waste Process O	1262.00	HRS	68779

FFTF (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMs
OPERATION MGMT & SUPPORT

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2912:13
PAGE NO. 11

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
STEVE DOEBLER										
SA0062	101565	FY00 GENERAL OPERATIONS SUPPORT	1B1010	EJ00	18100	BM02E	BWMC - Managers & Executives	927.00	HRS	77581
			1B1010	EJ00	18100	BE10E	BWMC - Plant Engineers	6534.00	HRS	368138
			1B1010	EJ00	18100	BR04N	BWMC - Nuclear Plant Operators	3555.00	HRS	185251
			1B1010	EJ00	61800	BR07B	BWMC - Utilities System Operat	1776.00	HRS	86083
			1B1010	EJ00	18100	23	Misc. Purchased Services (Taxe	0.10	\$	119
			1B1010	EJ00	18100	1P	P Card Purchases	11.50	\$	13699
			1B1010	EJ00	18100	94	FD Northwest	1.50	\$	1840
			1B1010	EJ00	61800	BR05B	BWMC - Nuclear Waste Process O	1507.00	HRS	82132
			1B1010	EJ00	18100	10	Material & Equipment	16.80	\$	20012
										834854
SA0065	101565	FY00 FUEL OIL, NITRO, ARGON, CHEM, RADIOS & ELEC	1B1010	EJ00	18100	10	Material & Equipment	270.00	\$	321621
			1B1010	EJ00	18100	5E	BPA Redistribution	1600.00	\$	1905904
										2227525
SA0072	101565	FY00 OPS TRAINING PROGRAM ADMINISTRATION	1B1010	AH10	18100	BM02E	BWMC - Managers & Executives	350.00	HRS	29292
			1B1010	AH10	18100	BE10E	BWMC - Plant Engineers	1226.00	HRS	68864
			1B1010	AH10	18100	BR04N	BWMC - Nuclear Plant Operators	629.00	HRS	32777
			1B1010	AH10	61800	BR07B	BWMC - Utilities System Operat	209.00	HRS	10130
			1B1010	AH10	61800	BR05B	BWMC - Nuclear Waste Process O	350.00	HRS	19075
										160138
SA0082	101565	FY00 OPS TRAINING	1B1010	AH50	18100	BE10E	BWMC - Plant Engineers	1053.00	HRS	59147
			1B1010	AH50	18100	BR04N	BWMC - Nuclear Plant Operators	316.00	HRS	16467
			1B1010	AH50	61800	BR07B	BWMC - Utilities System Operat	210.00	HRS	10179
			1B1010	AH50	61800	BR05B	BWMC - Nuclear Waste Process O	175.00	HRS	9538
			1B1010	AH50	18100	BM02E	BWMC - Managers & Executives	175.00	HRS	14646
										109976
SA0092	101565	FY00 OPS TRAINING IMPLEMENTATION	1B1010	AH30	18100	BM02E	BWMC - Managers & Executives	1638.00	HRS	137084
			1B1010	AH30	18100	BE10E	BWMC - Plant Engineers	2459.00	HRS	138122
			1B1010	AH30	18100	BR04N	BWMC - Nuclear Plant Operators	2949.00	HRS	153672
			1B1010	AH30	61800	BR07B	BWMC - Utilities System Operat	938.00	HRS	45465
			1B1010	AH30	18100	41	Training Services	50.00	\$	59560
			1B1010	AH30	61800	BR05B	BWMC - Nuclear Waste Process O	1638.00	HRS	89271

```

-----
FFTF (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMS
OPERATION MGMT & SUPPORT
-----
ACT  CACN  ACTIVITY
ID   ID    DESCRIPTION
-----
STEVE DOEBLER
-----
CAPN  BUDGET  PERF  RES  RES  BUDGET  RES  BUDGET
      COA      ORG  DESCRIPTION  QUANTITY  UNITS  COST
-----
SA0900  101565  QUAL/PAY FY00
1B1010  AA30  18100  24  Taxes & Licenses  500.00  $  595595
-----
623174
595595
595595
-----
9518513
-----

```


PRIMAVERA PROJECT PLANNER

FFTE (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMS
RADIOLOGICAL MANAGEMENT SUPPORT

[illegible]

[illegible]

054808

(0022) 3133

START DATE 01OCT98

FIN DATE 30SEP04

FIN LANE JOSEFO
DATA DATE 01OCT98

DATA DATE 0106158
RESOURCE ALLOCATION REPORT FOR CAMS

RESOURCE ALLOCATION, RE- SAMPLING & LAB SUPPORT

ACT ID	CACN	ACTIVITY DESCRIPTION
-----------	------	-------------------------

STEVE KILLOY

SC082 101571 FY00 SAMPLING AND LAB

1B1172	ES10	18700	93	Waste Management NW	8.25	\$	9999
1B1172	ES10	18700	3D	Other Hanford Contractors	8.87	\$	10566
1B1172	ES10	18700	52	WSCE Lab - Sample Analysis	21.80	\$	25968
1B1172	ES10	18700	5G	Office of Sample Management	26.10	\$	31090
							77618

77618

77618


```

FFTF (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMs
POLLUTION PREVENTION SUPPORT

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2912:13
PAGE NO. 22

ACT  ID  CACN  ACTIVITY  DESCRIPTION  CAPN  BUDGET  COA  PERF  RES  RES  DESCRIPTION  BUDGET  RES  BUDGET
      ID      DESCRIPTION  QUANTITY  UNITS  COST

STEVE KILLOY

SC102  101573  FY00 POLLUTION PREVENTION  181372  CA10  18710  BE10E  BWHC - Plant Engineers  181.00  HRS  10167
                                           10167
                                           10167

```


PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99

RUN NO. 2912:13

PAGE NO. 23

3133 (0043)

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

RESOURCE ALLOCATION REPORT FOR CAMS

LLW DISPOSAL

ACT ID	CACN	ACTIVITY DESCRIPTION
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6
7	7	7
8	8	8
9	9	9
10	10	10
11	11	11
12	12	12
13	13	13
14	14	14
15	15	15
16	16	16
17	17	17
18	18	18
19	19	19
20	20	20
21	21	21
22	22	22
23	23	23
24	24	24
25	25	25
26	26	26
27	27	27
28	28	28
29	29	29
30	30	30
31	31	31
32	32	32
33	33	33
34	34	34
35	35	35
36	36	36
37	37	37
38	38	38
39	39	39
40	40	40
41	41	41
42	42	42
43	43	43
44	44	44
45	45	45
46	46	46
47	47	47
48	48	48
49	49	49
50	50	50
51	51	51
52	52	52
53	53	53
54	54	54
55	55	55
56	56	56
57	57	57
58	58	58
59	59	59
60	60	60
61	61	61
62	62	62
63	63	63
64	64	64
65	65	65
66	66	66
67	67	67
68	68	68
69	69	69
70	70	70
71	71	71
72	72	72
73	73	73
74	74	74
75	75	75
76	76	76
77	77	77
78	78	78
79	79	79
80	80	80
81	81	81
82	82	82
83	83	83
84	84	84
85	85	85
86	86	86
87	87	87
88	88	88
89	89	89
90	90	90
91	91	91
92	92	92
93	93	93
94	94	94
95	95	95
96	96	96
97	97	97
98	98	98
99	99	99
100	100	100

CAPN

[illegible]

RES	DESCRIPTION
1	...
2	...
3	...
4	...
5	...
6	...
7	...
8	...
9	...
10	...
11	...
12	...
13	...
14	...
15	...
16	...
17	...
18	...
19	...
20	...
21	...
22	...
23	...
24	...
25	...
26	...
27	...
28	...
29	...
30	...
31	...
32	...
33	...
34	...
35	...
36	...
37	...
38	...
39	...
40	...
41	...
42	...
43	...
44	...
45	...
46	...
47	...
48	...
49	...
50	...
51	...
52	...
53	...
54	...
55	...
56	...
57	...
58	...
59	...
60	...
61	...
62	...
63	...
64	...
65	...
66	...
67	...
68	...
69	...
70	...
71	...
72	...
73	...
74	...
75	...
76	...
77	...
78	...
79	...
80	...
81	...
82	...
83	...
84	...
85	...
86	...
87	...
88	...
89	...
90	...
91	...
92	...
93	...
94	...
95	...
96	...
97	...
98	...
99	...
100	...

BUDGET	RES	BUDGET
QUANTITY	UNITS	COST

STEVE KILLOY

SC112 101574 FY00 LLW DISPOSAL

1B1472

19700 93

Waste Management NW
Solid Waste Disposal
Material & Equipment

5027

5027
20846
5241

5027
20846
5241
- - - -
31115

31115

100X) 3135

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

RESOURCE ALLOCATION REPORT FOR CAMS

WASTE DISPOSAL

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99

RUN NO. 2912:13

PAGE NO. 24

[illegible]

FFTE (FY00) PRIMAVERA PROJECT PLANNER

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99

RUN NO. 2912:13

PAGE NO. 29

100X) 3133

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

RESOURCE ALLOCATION REPORT FOR CAMS

AUX SYS ELECTRICAL ENGINEERING SUPPORT

ACT ID	CACN	ACTIVITY DESCRIPTION
-----------	------	-------------------------

CAPN	BUDGET	PERF	RES	RES	DESCRIPTION
	COA	ORG			

BUDGET	RES	BUDGET
QUANTITY	UNITS	COST

1248342

PRIMAVERA PROJECT PLANNER										
REPORT DATE 04OCT99										
RUN NO. 2912:13										
PAGE NO. 30										
RESOURCE ALLOCATION REPORT FOR CAMs										
MECHANICAL EQ & INSERVICE										
ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
DAVE POLZIN										
SD0012	101580	FY00 MECHANICAL ENGINEERING PROGRAM MANAGEMENT	1B1023 1B1023	AA30 AA30	18230 18200	BM02E 10	BWMC - Managers & Executives Material & Equipment	1750.00 5.00	HRS \$	146458 5956 152413
SD0022	101580	FY00 MECHANICAL ENGINEERING TRAINING ATTENDANCE	1B1023 1B1023 1B1023 1B1023	AH50 AH50 AH50 AH50	18230 18200 18230 18200	BM02E BE07E BE10E 41	BWMC - Managers & Executives BWMC - Mechanical Engineers BWMC - Plant Engineers Training Services	55.00 216.00 289.00 5.00	HRS HRS HRS \$	4603 15170 16233 5956 41962
SD0032	101580	FY00 GENERAL ENGINEERING - MECHANICAL ENG	1B1023 1B1023	B000 B000	18200 18230	BE07E BE10E	BWMC - Mechanical Engineers BWMC - Plant Engineers	2208.00 530.00	HRS HRS	155068 29770 184838
SD0042	101580	FY00 OPERATIONAL PROCEDURES - MECH ENGINEERING	1B1023 1B1023	BC10 BC10	18200 18230	BE07E BE10E	BWMC - Mechanical Engineers BWMC - Plant Engineers	105.00 145.00	HRS HRS	7374 8145 15519
SD0052	101580	FY00 FIELD SUPERVISION/PIC ACTIVITIES - MECH ENG	1B1023 1B1023	BD00 BD00	18200 18230	BE07E BE10E	BWMC - Mechanical Engineers BWMC - Plant Engineers	350.00 460.00	HRS HRS	24581 25838 50419
SD0062	101580	FY00 PREVENTIVE/PREDICTIVE MAINT - MECH ENG	1B1023 1B1023	FA10 FA10	18230 18200	BE10E BE07E	BWMC - Plant Engineers BWMC - Mechanical Engineers	1700.00 250.00	HRS HRS	95489 17558 113047
SD0072	101580	FY00 CORRECTIVE MAINTENANCE - MECH ENGINEERING	1B1023 1B1023	FA20 FA20	18200 18230	BE07E BE10E	BWMC - Mechanical Engineers BWMC - Plant Engineers	3144.00 3098.00	HRS HRS	220803 174015 394818 953015

PRIMAVERA PROJECT PLANNER									
REPORT DATE 04OCT99									
RUN NO. 2912:13									
PAGE NO. 31									
RESOURCE ALLOCATION REPORT FOR CAMS									
RSM ENGINEERING MGMT SUPPORT									
ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	DESCRIPTION	BUDGET RES QUANTITY	BUDGET RES UNITS COST
TOM BURKE									
A0012	101581	FY00 RSM ENG PROGRAM MANAGEMENT	1B1022	AA30	18210	BM02E	BWMC - Managers & Executives	1750.00 HRS	146458
			1B1022	AA30	18200	10	Material & Equipment	2.00 \$	2382
									148840
A0022	101581	FY00 FACILITY & GENERAL TRAINING ATTENDANCE	1B1022	AH50	18210	BM02E	BWMC - Managers & Executives	55.00 HRS	4603
			1B1022	AH50	18200	BE07E	BWMC - Mechanical Engineers	496.00 HRS	34834
			1B1022	AH50	18210	BT02N	BWMC - Drafters	55.00 HRS	3216
			1B1022	AH50	18200	41	Training Services	5.00 \$	5956
									48609
A0042	101581	FY00 RSME GENERAL ENGINEERING	1B1022	B000	18200	BE07E	BWMC - Mechanical Engineers	2503.00 HRS	175786
			1B1022	B000	18210	BT02N	BWMC - Drafters	90.00 HRS	5263
									181049
A0062	101581	FY00 OPERATING PROCEDURES	1B1022	BC10	18200	BE07E	BWMC - Mechanical Engineers	298.00 HRS	20929
									20929
A0072	101581	FY00 CONFIGURATION MANAGEMENT	1B1022	BC30	18200	BE07E	BWMC - Mechanical Engineers	199.00 HRS	13976
			1B1022	BC30	18210	BT02N	BWMC - Drafters	668.00 HRS	39065
									53040
A0082	101581	FY00 FIELD SUPERVISION/PIC ACTIVITIES	1B1022	BD00	18200	BE07E	BWMC - Mechanical Engineers	993.00 HRS	69738
									69738
A0092	101581	FY00 RSMR ENGINEERING STANDARD & PROCEDURES	1B1022	BR00	18200	BE07E	BWMC - Mechanical Engineers	397.00 HRS	27881
									27881
A0102	101581	FY00 PREVENTATIVE MAINTENANCE SUPPORT	1B1022	FA10	18200	BE07E	BWMC - Mechanical Engineers	298.00 HRS	20929
									20929
A0112	101581	FY00 CORRECTIVE MAINT/MODIFICATIONS SUPPORT	1B1022	FA20	18200	BE07E	BWMC - Mechanical Engineers	6354.00 HRS	446241
			1B1022	FA20	18210	BT02N	BWMC - Drafters	90.00 HRS	5263

```

PRIMAVERA PROJECT PLANNER
REPORT DATE 04OCT99
RUN NO. 2912:13
PAGE NO. 32

FFTF (FY00)
START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMS
RSM ENGINEERING MGMT SUPPORT

ACT. ID CACN ACTIVITY DESCRIPTION
-----
TOM BURKE

A0113 101581 FY00 RSM SYSTEM DOCUMENTATION
      1B1022 BC60 18200 BE07E BWHC - Mechanical Engineers 199.00 HRS
                                         452505
                                         13976
                                         13976
                                         1036496
  
```


REPORT DATE 04OCT99
RUN NO. 2912:13

RESOURCE ALLOCATION REPORT FOR CAMS MAINTENANCE SUPPORT

PAGE NO. 34

[illegible]

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99
RUN NO. 2912:13

PAGE NO. 35

FFTF (FY00)

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

RESOURCE ALLOCATION REPORT FOR CMs

MAINTENANCE SUPPORT

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
GARY BOEHKE										
SN0732	101585	FY00 GENERAL MAINTENANCE								
			1B1060	B000	18600	BM02E	BWMC - Managers & Executives	5145.00	HRS	430585
			1B1060	B000	18600	BE10E	BWMC - Plant Engineers	6084.00	HRS	341738
			1B1060	B000	18600	BG02N	BWMC - Office Clerks (General)	2700.00	HRS	72954
			1B1060	B000	18600	BG03B	BWMC - Office Clerks (Special)	5950.00	HRS	259361
			1B1060	B000	18600	IL03B	DynSe - Janitors & Cleaners	7220.00	HRS	369736
			1B1060	B000	18600	BL07B	BWMC - Light Vehicle Drivers	3002.00	HRS	124673
			1B1060	B000	61800	BR03B	BWMC - Material Moving Equip O	1740.00	HRS	89071
			1B1060	B000	61800	BC09B	BWMC - Structural & Metal Work	3175.00	HRS	162528
			1B1060	B000	61800	CC07B	DynC - Painters	1000.00	HRS	58680
			1B1060	B000	65100	CC04B	DynC - Machinists	800.00	HRS	49120
			1B1060	B000	65600	CC12B	DynC - Other Crafts	600.00	HRS	35430
										1993876
SN0742	101585	FY00 MAINTENANCE TRAINING ATTENDANCE								
			1B1060	AH50	18600	BE10E	BWMC - Plant Engineers	1398.00	HRS	78526
			1B1060	AH50	18600	BG02N	BWMC - Office Clerks (General)	15.00	HRS	405
			1B1060	AH50	18600	BP07E	BWMC - Planner/Scheduler/Estim	90.00	HRS	4702
			1B1060	AH50	18600	BG03B	BWMC - Office Clerks (Special)	360.00	HRS	15692
			1B1060	AH50	61800	BL07B	BWMC - Light Vehicle Drivers	542.00	HRS	22509
			1B1060	AH50	61800	BC09B	BWMC - Structural & Metal Work	455.00	HRS	23291
			1B1060	AH50	61800	BC02B	BWMC - Electricians	710.00	HRS	38858
			1B1060	AH50	61800	BT07B	BWMC - Instrument & Control Te	542.00	HRS	29718
			1B1060	AH50	61800	BC06B	BWMC - Millwrights	542.00	HRS	27913
			1B1060	AH50	61800	BC08B	BWMC - Plumbers & Pipefitters	542.00	HRS	27916
			1B1060	AH50	61800	BC01B	BWMC - Carpenters	90.00	HRS	4518
			1B1060	AH50	10600	DM01E	DMWC - First Line Supervisors	450.00	HRS	27657
			1B1060	AH50	18600	BM02E	BWMC - Managers & Executives	450.00	HRS	37661
			1B1060	AH50	18600	41	Training Services	50.00	9	59560
										398955
SN0756	101585	FY00 CORRECTIVE MAINTENANCE 1ST PERIOD								
			1B1060	FA20	61800	BL07B	BWMC - Light Vehicle Drivers	1745.00	HRS	72470
			1B1060	FA20	61800	BC09B	BWMC - Structural & Metal Work	1100.00	HRS	56309
			1B1060	FA20	61800	BC02B	BWMC - Electricians	4070.00	HRS	222751
			1B1060	FA20	61800	BT07B	BWMC - Instrument & Control Te	1612.00	HRS	98386
			1B1060	FA20	61800	BC06B	BWMC - Millwrights	3022.00	HRS	155633
			1B1060	FA20	65100	CC11B	DynC - Welders	300.00	HRS	17688
			1B1060	FA20	61800	BC01B	BWMC - Carpenters	550.00	HRS	27610
			1B1060	FA20	18400	BELLE	BWMC - Quality Control Engineer	231.00	HRS	15350
			1B1060	FA20	18600	BC08B	BWMC - Plumbers & Pipefitters	2460.00	HRS	126838
			1B1060	FA20	65600	CT11N	DynC - Other Technicians	25.00	HRS	1411

START DATE 01OCT98

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

RESOURCE ALLOCATION REPORT FOR CAMS

RESOURCE ALLOCATION MAINTENANCE SUPPORT

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99

RUN NO. 2912,13

PAGE NO. 36

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST
GARY BOEHKE										
SN0758	101585	FY00 CORRECTIVE MAINTENANCE 2ND PERIOD	1B1060	FA20	61800	BL07B	BWMC - Light Vehicle Drivers	1745.00	HRS	72470
			1B1060	FA20	61800	BC09B	BWMC - Structural & Metal Work	1100.00	HRS	56309
			1B1060	FA20	61800	BC02B	BWMC - Electricians	3904.00	HRS	213666
			1B1060	FA20	61800	BT07B	BWMC - Instrument & Control Te	1402.00	HRS	76872
			1B1060	FA20	61800	BC06B	BWMC - Millwrights	2163.00	HRS	111395
			1B1060	FA20	61800	BC08B	BWMC - Plumbers & Pipefitters	2460.00	HRS	126838
			1B1060	FA20	61800	BC01B	BWMC - Carpenters	570.00	HRS	28614
			1B1060	FA20	65100	CC11B	Dync - Welders	300.00	HRS	17688
			1B1060	FA20	18400	BE11E	BWMC - Quality Control Enginee	232.00	HRS	15416
			1B1060	FA20	65600	CT11N	Dync - Other Technicians	25.00	HRS	1411
720678										
SN075A	101585	FY00 CORRECTIVE MAINTENANCE 3RD PERIOD	1B1060	FA20	61800	BC06B	BWMC - Millwrights	2163.00	HRS	111395
			1B1060	FA20	61800	BC08B	BWMC - Plumbers & Pipefitters	2460.00	HRS	126838
			1B1060	FA20	61800	BC01B	BWMC - Carpenters	570.00	HRS	28614
			1B1060	FA20	65100	CC11B	Dync - Welders	300.00	HRS	17688
			1B1060	FA20	61800	BL07B	BWMC - Light Vehicle Drivers	1745.00	HRS	72470
			1B1060	FA20	61800	BC09B	BWMC - Structural & Metal Work	1100.00	HRS	56309
			1B1060	FA20	61800	BC02B	BWMC - Electricians	3904.00	HRS	213666
			1B1060	FA20	61800	BT07B	BWMC - Instrument & Control Te	1402.00	HRS	76872
			1B1060	FA20	18400	BE11E	BWMC - Quality Control Enginee	232.00	HRS	15416
			1B1060	FA20	65600	CT11N	Dync - Other Technicians	25.00	HRS	1411
720678										
SN0761	101585	FY00 CORRECTIVE MAINT. MATERIALS & CONTRACTS	1B1060	FA20	18600	10	Material & Equipment	100.00	\$	119119
			1B1060	FA20	18600	4V	Fleet	100.00	\$	119119
			1B1060	FA20	18600	94	FD Northwest	1.00	\$	1227
			1B1060	FA20	18600	97	Lockheed Martin Services, Inc.	0.20	\$	256
			1B1060	FA20	18600	1P	P Card Purchases	300.00	\$	357357
			1B1060	FA20	18600	21	PO Contracts	350.00	\$	416917
			1B1060	FA20	10600	23	Miao, Purchased Services (Take	6.00	\$	7147
			1B1060	FA20	18600	44	Crane & Rigging - Labor & Equi	30.00	\$	35736
			1B1060	FA20	18600	45	Engr Testing - 305 & 306 Bldgs	7.00	\$	8338
			1B1060	FA20	18600	5V	Fleet Maintenance	20.00	\$	23624
1089039										

REPORT DATE 04OCT99
RUN NO. 2912:13

RESOURCE ALLOCATION REPORT FOR CAMS MAINTENANCE SUPPORT

GARY BOEHNKE

REPORT DATE 04OCT99
RUN NO. 2912:13

RESOURCE ALLOCATION REPORT FOR CAMS

PAGE NO. 38

[illegible]

PRIMAVERA PROJECT PLANNER													
REPORT DATE 04OCT99													
RUN NO. 2912:13													
PAGE NO. 40													
START DATE 01OCT98													
FIN DATE 30SEP04													
DATA DATE 01OCT98													
RESOURCE ALLOCATION REPORT FOR CAMS													
FUEL HANDLING SUPPORT													
ACT	CACN	ACTIVITY	CAPN	BUDGET	PERF	RES	RES	DESCRIPTION	BUDGET	RES	BUDGET	RES	BUDGET
ID		DESCRIPTION		COA	ORG				QUANTITY	UNITS	COST		
GEORGE RUGE													
DE2152	101587	FY00 FUEL HANDLING SYSTEM DOCUMENTATION	1B1026	BC60	18200	BE04E	BWMC	- Electrical Engineers	25.00	HRS	1772		
			1B1026	BC60	18200	BE10E	BWMC	- Plant Engineers	10.00	HRS	562		
											2333		
DE2162	101587	FY00 FUEL HANDLING PIC	1B1026	BD00	18200	BE10E	BWMC	- Plant Engineers	360.00	HRS	20221		
			1B1026	BD00	18200	BE04E	BWMC	- Electrical Engineers	900.00	HRS	63774		
											83995		
DE2172	101587	FY00 FUEL HANDLING PMP/ICRS	1B1026	FALL	18200	BE10E	BWMC	- Plant Engineers	180.00	HRS	10111		
			1B1026	FALL	18200	BE04E	BWMC	- Electrical Engineers	450.00	HRS	31887		
											41998		
DE2182	101587	FY00 FUEL HANDLING CORRECTIVE MAINTENANCE	1B1026	FA21	18200	BE10E	BWMC	- Plant Engineers	1443.00	HRS	81053		
			1B1026	FA21	18200	BE04E	BWMC	- Electrical Engineers	2795.00	HRS	198054		
											279107		
DE2302	101587	FY00 DOCUMENT CONTROL & ADMINISTRATION	1B1026	AJ60	18200	97		Lockheed Martin Services, Inc.	250.00	\$	319539		
											319538		
DE2312	101587	FY00 FUEL HANDLING STUDIES	1B1026	BA10	18200	BE04E	BWMC	- Electrical Engineers	500.00	HRS	35430		
											35430		
											1204700		

100X3) JJJJ

START DATE 01OCT98

FIN DATE 30SEP04

DATA DATE 01OCT98

DATA DATE 03/01/78
RESOURCE ALLOCATION REPORT FOR CAMS

SWC SUPPORT

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99

RUN NO. 2912:13

PAGE NO. 41

SWC SUPPORT													
ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	RES UNITS	BUDGET COST			

STEVE HILLER													
SH174	101588	SWC - DETAILED DESIGN	1B1032	BA30	18200	BE07E	BWMC - Mechanical Engineers	2914.00	HRS	204650			
			1B1032	BA30	18200	BE04E	BWMC - Electrical Engineers	1028.00	HRS	72844			
			1B1032	BA30	18200	BE10E	BWMC - Plant Engineers	1055.00	HRS	59259			
			1B1032	BA30	18800	BT02N	BWMC - Drafters	2440.00	HRS	142691			
			1B1032	AF20	18200	21	PO Contracts	50.00	\$	59560			
			1B1032	AF20	18200	94	FD Northwest	70.00	\$	85885			
			1B1032	AF20	82700	NE07E	NHC - Mechanical Engineers	700.00	HRS	60361			
			1B1032	AF20	18500	BP08E	BWMC - Health Physicists	120.00	HRS	7676			
			1B1032	AF20	18200	BE08E	BWMC - Nuclear Engineers	240.00	HRS	16506			
			1B1032	AF20	18400	BE11E	BWMC - Quality Control Engineer	120.00	HRS	7974			
											717506		
											717506		

REPORT DATE 04OCT99
RUN NO. 2912:13

DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMS
CLEM UPGRADE SUPPORT

PAGE NO. 42

ACT ID	CACN	ACTIVITY DESCRIPTION
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6
7	7	7
8	8	8
9	9	9
10	10	10
11	11	11
12	12	12
13	13	13
14	14	14
15	15	15
16	16	16
17	17	17
18	18	18
19	19	19
20	20	20
21	21	21
22	22	22
23	23	23
24	24	24
25	25	25
26	26	26
27	27	27
28	28	28
29	29	29
30	30	30
31	31	31
32	32	32
33	33	33
34	34	34
35	35	35
36	36	36
37	37	37
38	38	38
39	39	39
40	40	40
41	41	41
42	42	42
43	43	43
44	44	44
45	45	45
46	46	46
47	47	47
48	48	48
49	49	49
50	50	50
51	51	51
52	52	52
53	53	53
54	54	54
55	55	55
56	56	56
57	57	57
58	58	58
59	59	59
60	60	60
61	61	61
62	62	62
63	63	63
64	64	64
65	65	65
66	66	66
67	67	67
68	68	68
69	69	69
70	70	70
71	71	71
72	72	72
73	73	73
74	74	74
75	75	75
76	76	76
77	77	77
78	78	78
79	79	79
80	80	80
81	81	81
82	82	82
83	83	83
84	84	84
85	85	85
86	86	86
87	87	87
88	88	88
89	89	89
90	90	90
91	91	91
92	92	92
93	93	93
94	94	94
95	95	95
96	96	96
97	97	97
98	98	98
99	99	99
100	100	100

RES
DESCRIPTION

CAPN	BUDGET	PERF
	COA	ORG
1	2	3
4	5	6
7	8	9
10	11	12
13	14	15
16	17	18
19	20	21
22	23	24
25	26	27
28	29	30
31	32	33
34	35	36
37	38	39
40	41	42
43	44	45
46	47	48
49	50	51
52	53	54
55	56	57
58	59	60
61	62	63
64	65	66
67	68	69
70	71	72
73	74	75
76	77	78
79	80	81
82	83	84
85	86	87
88	89	90
91	92	93
94	95	96
97	98	99
100	101	102
103	104	105
106	107	108
109	110	111
112	113	114
115	116	117
118	119	120
121	122	123
124	125	126
127	128	129
130	131	132
133	134	135
136	137	138
139	140	141
142	143	144
145	146	147
148	149	150
151	152	153
154	155	156
157	158	159
160	161	162
163	164	165
166	167	168
169	170	171
172	173	174
175	176	177
178	179	180
181	182	183
184	185	186
187	188	189
190	191	192
193	194	195
196	197	198
199	200	201
202	203	204
205	206	207
208	209	210
211	212	213
214	215	216
217	218	219
220	221	222
223	224	225
226	227	228
229	230	231
232	233	234
235	236	237
238	239	240
241	242	243
244	245	246
247	248	249
250	251	252
253	254	255
256	257	258
259	260	261
262	263	264
265	266	267
268	269	270
271	272	273
274	275	276
277	278	279
280	281	282
283	284	285
286	287	288
289	290	291
292	293	294
295	296	297
298	299	300
301	302	303
304	305	306
307	308	309
310	311	312
313	314	315
316	317	318
319	320	321
322	323	324
325	326	327
328	329	330
331	332	333
334	335	336
337	338	339
340	341	342
343	344	345
346	347	348
349	350	351
352	353	354
355	356	357
358	359	360
361	362	363
364	36	

BUDGET	RES	BUDGET
QUANTITY	UNITS	COST

GEORGE RUGE

COMPARATIVE DESIGN & VERIFICATION

1B1027	BA30	18200	BE04E	BWMC	Electrical Engineers
1B1027	BA30	18200	BE07E	BWMC	Mechanical Engineers
1B1027	BA30	61800	BT02N	BWMC	Drafters
1B1027	BA30	18200	BE02E	BWMC	Managers & Executives
1B1027	BA30	18800	BE08E	BWMC	Nuclear Engineers
1B1027	BA30	18400	BE11E	BWMC	Quality Control Engineer

68592
8428
9357
10043
8303
7974

112696

112696

WORK BYC & PROCEDURE PREPARATION

18200	BE07E	BWHC - Mechanical Engineers
18200	GE04E	BWHC - Electrical Engineers

7725
32596

40321

CE2040 101590 CLEM - ACCEPTANCE TESTING

1B1027	BA50	18200	BE04E	BWNC	- Electrical Engineers
1B1027	BA50	18200	BE07E	BWNC	- Mechanical Engineers
1B1027	BA50	18200	BE10E	BWNC	- Plant Engineers
1B1027	BA50	61800	BC02B	BWNC	- Electricians
1B1027	BA50	61800	BC07B	BWNC	- Instrument & Control Te
1B1027	AF20	18200	10		Material & Equipment

HRS	42516
HRS	14046
HRS	5617
HRS	19156
HRS	19191
HRS	11912
\$	112437

DE2060 101590 CLEM - OPERATIONAL READINESS

EA10	BE04E	BWNC	- Electrical Engineers
EA10	BE07E	BWNC	- Mechanical Engineers
EA10	B702N	BWNC	- Drafters
EA10	BW02E	BWNC	- Managers & Executives
EA10	BE11E	BWNC	- Quality Control Engineers
EA10	BE08E	BWNC	- Nuclear Engineers

HRS	19841
HRS	7023
HRS	11696
HRS	8369
HRS	5316
HRS	5535

	57780

323234

PRIMAVERA PROJECT PLANNER									
REPORT DATE 04OCT99									
RUN NO. 2912:13									
PAGE NO. 43									
DATA DATE 01OCT98									
FIN DATE 30SEP04									
RESOURCE ALLOCATION REPORT FOR CAMS									
FUEL HANDLING I & C ADMIN SUPPORT									
ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	BUDGET COA	PERF ORG	RES	RES DESCRIPTION	BUDGET QUANTITY	BUDGET RES UNITS COST
STEVE HILLER									
SH012	101591	FY00 IRME GEN ADMIN & PROJECT MGMT	1B1028	A010	18220	BG04N	BWMC - Secretaries	1675.00	HRS 49714
			1B1028	AA30	18220	BW02E	BWMC - Managers & Executives	1755.00	HRS 146876
			1B1028	AA30	18200	10	Material & Equipment	10.00	\$ 11912
									208502
SH022	101591	FY00 IRME FACILITY TRAINING	1B1028	AH50	18220	BW02E	BWMC - Managers & Executives	55.00	HRS 4603
			1B1028	AH50	18220	BG04N	BWMC - Secretaries	50.00	HRS 1484
			1B1028	AH50	18200	BE07E	BWMC - Mechanical Engineers	280.00	HRS 19664
			1B1028	AH50	18220	BE13E	BWMC - Other Engineers	80.00	HRS 5558
			1B1028	AH50	18220	BT02N	BWMC - Drafters	8.00	HRS 468
			1B1028	AH50	18200	41	Training Services	12.00	\$ 14294
									46071
SH042	101591	FY00 IRME GENERAL ENGINEERING	1B1028	B000	18220	BG04N	BWMC - Secretaries	80.00	HRS 2374
			1B1028	B000	18220	BE13E	BWMC - Other Engineers	640.00	HRS 44461
			1B1028	B000	18220	BT02N	BWMC - Drafters	80.00	HRS 4678
			1B1028	B000	18200	BE07E	BWMC - Mechanical Engineers	2240.00	HRS 157315
			1B1028	B000	18200	93	Waste Management NW	11.00	\$ 13326
									222155
SH052	101591	FY00 IRME ENGINEERING STUDIES	1B1028	BA10	18200	BE07E	BWMC - Mechanical Engineers	2166.00	HRS 152118
			1B1028	BA10	18220	BE13E	BWMC - Other Engineers	722.00	HRS 50157
									202276
SH062	101591	FY00 IRME OPNS PROC.	1B1028	BC10	18200	BE07E	BWMC - Mechanical Engineers	414.00	HRS 29075
			1B1028	BC10	18220	BE13E	BWMC - Other Engineers	120.00	HRS 8336
									37412
SH082	101591	FY00 IRME CONFIGURATION MANAGEMENT	1B1028	BC30	18200	BE07E	BWMC - Mechanical Engineers	140.00	HRS 9832
			1B1028	BC30	18220	BE13E	BWMC - Other Engineers	40.00	HRS 2779
			1B1028	BC30	18220	BT02N	BWMC - Drafters	180.00	HRS 10526
									23137
SH092	101591	FY00 IRME SYSTEM DOCUMENTATION	1B1028	BC60	18200	BE07E	BWMC - Mechanical Engineers	840.00	HRS 58993
			1B1028	BC60	18220	BE13E	BWMC - Other Engineers	240.00	HRS 16673

PRIMAVERA PROJECT PLANNER

FFTF (FY00)

START DATE 01OCT98
FIN DATE 30SEP04
DATA DATE 01OCT98
RESOURCE ALLOCATION REPORT FOR CAMs
FFTF EIS SUPPORT

PRIMAVERA PROJECT PLANNER

REPORT DATE 04OCT99
RUN NO. 2912:13

PAGE NO. 46

ACT ID	CACN	ACTIVITY DESCRIPTION	CAPN	COA	DUDGET	PENF	ORG	RES	DESCRIPTION	QUANTITY	RES	BUDGET
											UNITS	COST
RUSS KULVEY												
SB950	110245	EIS FFTF PLANT SUPPORT	1B1009	AA30	18200	BE01E	BWMC - Chemical Engineers	452.00	HRS	30578		
			1B1009	AA30	18200	BE07E	BWMC - Mechanical Engineers	904.00	HRS	63488		
			1B1009	AA30	18200	BE04E	BWMC - Electrical Engineers	904.00	HRS	64057		
			1B1009	AA30	18400	BE11E	BWMC - Quality Control Engineers	904.00	HRS	60071		
			1B1009	AA30	18800	BE08E	BWMC - Nuclear Engineers	904.00	HRS	62548		
			1B1009	AA30	18300	BE13E	BWMC - Other Engineers	904.00	HRS	62801		
			1B1009	AA30	41500	HM03E	FDH - Project & Program Mgrs	452.00	HRS	37796		
			1B1009	AA30	18700	10	Material & Equipment	1.50	\$	1787		
										383126		
										383126		
										41812133		

DISTRIBUTION SHEET

To DISTRIBUTION	From STATION 22	Page 1 of 1
		Date
Project Title/Work Order FFTF		EDT No.
		ECN No. <i>652210</i>

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
------	------	-----------------------------	-----------	------------------------------	-----------------

~~ANALYSIS & SUPPORT (OPS)~~ ~~N2-57~~ ~~(1)~~

ANALYSIS & SUPPORT (EP) N2-57 ~~(1)~~ X

~~ANALYSIS & SUPPORT (MAINTENANCE)~~ ~~N2-57~~ ~~(1)~~

~~FFTF SAFETY~~ ~~N2-57~~ ~~(1)~~

~~400 AREA TRAINING~~ ~~N2-40~~ ~~(1)~~

FFTF QA N2-11 ~~(1)~~ X

~~STATION 22 GC PERKINS~~ ~~N2-12~~ ~~(1)~~

TECHNICAL REFERENCE CENTER

DOCUMENTS SD, OMM, SDD, FSAR, SPECS N2-12 (1)
JCS/CI, JCS/PMS, SOFTWARE

~~DRAWINGS~~ ~~N2-12~~ ~~(2)~~

R. A. Almquist N2-36 (1)

D. A. Gantt N2-13 (2)

R. K. Hulvey N2-33 (1)

W. V. Witherspoon N2-13 (2)

TPO Files N2-13 (2)