

DOE/PC/89651--T20

INNOVATIVE CLEAN COAL TECHNOLOGY (ICCT)

500 MW DEMONSTRATION OF ADVANCED
WALL-FIRED COMBUSTION TECHNIQUES
FOR THE REDUCTION OF NITROGEN OXIDE (NO_x)
EMISSIONS FROM COAL-FIRED BOILERS

Technical Progress Report
Second Quarter 1994

DOE Contract Number
DE-FC22-90PC89651

SCS Contract Number
C-91-000027

Prepared by:

Southern Company Services, Inc.
800 Shades Creek Parkway
Birmingham, Alabama 35209

MASTER

Cleared by DOE Patent Council on February 13, 1995

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

✓Ma

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

LEGAL NOTICE

This report was prepared by Southern Company Services, Inc. pursuant to a cooperative agreement partially funded by the U.S. Department of Energy and neither Southern Company Services, Inc. nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (a) Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or process disclosed in this report may not infringe privately-owned rights; or
-
- (b) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinion of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

EXECUTIVE SUMMARY

This quarterly report discusses the technical progress of an Innovative Clean Coal Technology (ICCT) demonstration of advanced wall-fired combustion techniques for the reduction of nitrogen oxide (NO_x) emissions from coal-fired boilers. The project is being conducted at Georgia Power Company's Plant Hammond Unit 4 located near Rome, Georgia. The primary goal of this project is the characterization of the low NO_x combustion equipment through the collection and analysis of long-term emissions data. A target of achieving fifty percent NO_x reduction using combustion modifications has been established for the project. The project provides a stepwise retrofit of an advanced overfire air (AOFA) system followed by low NO_x burners (LNB). During each test phase of the project, diagnostic, performance, long-term, and verification testing will be performed. These tests are used to quantify the NO_x reductions of each technology and evaluate the effects of those reductions on other combustion parameters.

Baseline, AOFA, LNB, and LNB plus AOFA test segments have been completed. Analysis of the 94 days of LNB long-term data collected show the full-load NO_x emission levels to be approximately 0.65 lb/MBtu with flyash LOI values of approximately 8 percent. Corresponding values for the AOFA configuration are 0.94 lb/MBtu and approximately 10 percent. For comparison, the long-term, full-load, baseline NO_x emission level was approximately 1.24 lb/MBtu at 5.2 percent LOI. Comprehensive testing in the LNB+AOFA configuration indicate that at full-load, NO_x emissions and flyash LOI are near 0.40 lb/MBtu and 8 percent, respectively. Based on a preliminary analysis, approximately 17 percent of the incremental change in NO_x emissions between the LNB and LNB+AOFA configurations is the result of AOFA, the balance of the NO_x reduction resulting from other operational adjustments.

On September 3, 1993, Hammond Unit 4 began a nine month outage and on June 4, 1994 the unit resumed operation. The major activities during this outage included: (1) installation of the digital control system, (2) replacement of the two remaining Foster Wheeler mills with Babcock and Wilcox MPS 75 mills, (3) replacement of the precipitator, and (4) upgrade of the low pressure turbine.

The digital control system installed as part of Phase 4 of this project is now fully operational. Documentation of the digital control system is now underway. Testing of the advanced control/optimization package is still in progress. The software supplier of this package is making substantial improvements to this package to accommodate the current application.

Due to the unit outage and startup activities during June 1994, no testing was conducted this quarter.

TABLE OF CONTENTS

1. INTRODUCTION	1
2. PROJECT DESCRIPTION.....	3
2.1. Test Program Methodology	3
2.2. Unit Description.....	5
2.3. Advanced Overfire Air (AOFA) System	6
2.4. Low NO _x Burners.....	6
2.5. Application of Advanced Digital Control Methodologies.....	7
3. PROJECT STATUS	9
3.1. Project Summary.....	9
3.2. Current Quarter Activities.....	9
3.3. Advanced Low NO _x Digital Controls System.....	10
3.3.1. Digital Control System	10
3.3.2. Advanced Controls and Optimization.....	17
4. FUTURE PLANS	28
5. ACKNOWLEDGMENTS	29

BIBLIOGRAPHY

APPENDIX A - Digital Control System Scope

APPENDIX B - Digital Control System Arrangement Drawing

APPENDIX C - Control Processor Functional Arrangement

APPENDIX D - Operator Control Graphics

APPENDIX E - I/O Cabinet Arrangement Drawings

APPENDIX F - DCS Example Documentation

LIST OF TABLES

Table 1: Work Breakdown Structure	3
Table 2: Inputs to Data Acquisition System	5
Table 3: Phase 4 Milestones / Status.....	18
Table 4: Digital Control System Timeline.....	18
Table 5: Digital Control System Configuration Milestones	19
Table 6: Digital Control System Installation and Checkout Overview	19
Table 7: Digital Control System Startup and Tuning Timeline.....	20
Table 8: Module Types	20
Table 9: Function of Application Processors.....	21
Table 10: Fieldbus Module Descriptions.....	21
Table 11: Cabinet Locations	22
Table 12: Future Plans	28

LIST OF FIGURES

Figure 1: Plant Hammond Unit 4 Boiler.....	4
Figure 2: Advanced Overfire Air System	8
Figure 3: Low NOx Burner Installed at Plant Hammond	8
Figure 4: Unit 4 DCS Overview	23
Figure 5: Unit 1-4 Control Room Layout as Currently Implemented	24
Figure 6: Unit 1-4 Control Room Layout (Planned).....	25
Figure 7: Unit 4 Benchboard.....	26
Figure 8: DCS Network	26
Figure 9: Hammond Plant Network.....	27
Figure 10: GNOCIS Major Elements	27

TABLE OF ABBREVIATIONS

acf m	actual cubic feet per minute
AMIS	All mills in service
AOFA	Advanced Overfire Air
ASME	American Society of Mechanical Engineers
C	carbon
CAA(A)	Clean Air Act (Amendments)
CEM	Continuous emissions monitor
CFSF	Controlled Flow/Split Flame
Cl	chlorine
CO	carbon monoxide
DAS	data acquisition system
DCS	digital control system
DOE	United States Department of Energy
ECEM	extractive continuous emissions monitor
EPA	Environmental Protection Agency
EPRI	Electric Power Research Institute
ETEC	Energy Technology Consultants
F	Fahrenheit
FC	fixed carbon
FWEC	Foster Wheeler Energy Corporation
Flame	Flame Refractories
GPC	Georgia Power Company
H	hydrogen
HHV	higher heating value
HVT	High velocity thermocouple
ICCT	Innovative Clean Coal Technology
KPPH	kilo pounds per hour
lb(s)	pound(s)
LNB	low NO _x burner
LOI	loss on ignition
(M)Btu	(million) British thermal unit
MOOS	Mills out of service
MW	megawatt
N	nitrogen
NO _x	nitrogen oxides
NSPS	New Source Performance Standards
O, O ₂	oxygen
OFA	overfire air
PA	primary air
psig	pounds per square inch gauge
PTC	Performance Test Codes

TABLE OF ABBREVIATIONS (continued)

RSD	relative standard deviation
S	sulfur
SCS	specific collection area
SCS	Southern Company Services
SO ₂	sulfur dioxide
SoRI	Southern Research Institute
Spectrum	Spectrum Systems Inc.
THC	total hydrocarbons
UARG	Utility Air Regulatory Group
VM	volatile matter

1. INTRODUCTION

This document discusses the technical progress of a U. S. Department of Energy (DOE) Innovative Clean Coal Technology (ICCT) Project demonstrating advanced wall-fired combustion techniques for the reduction of nitrogen oxide (NO_x) emissions from coal-fired boilers. The project is being conducted at Georgia Power Company's Plant Hammond Unit 4 (500 MW) near Rome, Georgia.

The project is being managed by Southern Company Services, Inc. (SCS) on behalf of the project co-funders: The Southern Company, the U. S. Department of Energy (DOE), and the Electric Power Research Institute. In addition to SCS, The Southern Company includes five electric operating companies: Alabama Power, Georgia Power, Gulf Power, Mississippi Power, and Savannah Electric and Power. SCS provides engineering, research, and financial services to The Southern Company.

The Clean Coal Technology Program is a jointly funded effort between government and industry to move the most promising advanced coal-based technologies from the research and development stage to the commercial marketplace. The Clean Coal effort sponsors projects which are different from traditional research and development programs sponsored by the DOE. Traditional projects focus on long range, high risk, high payoff technologies with the DOE providing the majority of the funding. In contrast, the goal of the Clean Coal Program is to demonstrate commercially feasible, advanced coal-based technologies which have already reached the "proof of concept" stage. As a result, the Clean Coal Projects are jointly funded endeavors between the government and the private sector which are conducted as Cooperative Agreements in which the industrial participant contributes at least fifty percent of the total project cost.

The primary objective of the Plant Hammond demonstration is to determine the long-term effects of commercially available wall-fired low NO_x combustion technologies on NO_x emissions and boiler performance. Short-term tests of each technology are also being performed to provide engineering information about emissions and performance trends. A target of achieving fifty percent NO_x reduction using combustion modifications has been established for the project. Specifically, the objectives of the projects are:

1. Demonstrate in a logical stepwise fashion the short-term NO_x reduction capabilities of the following advanced low NO_x combustion technologies:
 - a. Advanced overfire air (AOFA)
 - b. Low NO_x burners (LNB)
 - c. LNB with AOFA
 - d. Advanced Digital Controls and Optimization Strategies
2. Determine the dynamic, long-term emissions characteristics of each of these combustion NO_x reduction methods using sophisticated statistical techniques.

3. Evaluate the progressive cost effectiveness (i.e., dollars per ton NO_X removed) of the low NO_X combustion techniques tested.
4. Determine the effects on other combustion parameters (e.g., CO production, carbon carryover, particulate characteristics) of applying the NO_X reduction methods listed above.

2. PROJECT DESCRIPTION

2.1. Test Program Methodology

In order to accomplish the project objectives, a Statement of Work (SOW) was developed which included the Work Breakdown Structure (WBS) found in Table 1. The WBS is designed around a chronological flow of the project. The chronology requires design, construction, and operation activities in each of the first three phases following project award.

Table 1: Work Breakdown Structure

Phase	Task	Description	Date
0	0	Phase 0 Pre-Award Negotiations	
1	1	Phase 1 Baseline Characterization	
	1.1	Project Management and Reporting	8/89 - 4/90
	1.2	Site Preparation	8/89 - 10/89
	1.3	Flow Modeling	9/89 - 6/90
	1.4	Instrumentation	9/89 - 10/89
	1.5	Baseline Testing	11/89 - 4/90
2	2	Phase 2 Advanced Overfire Air Retrofit	
	2.1	Project Management and Reporting	4/90 - 3/91
	2.2	AOFA Design and Retrofit	4/90 - 5/90
	2.3	AOFA Testing	6/90 - 3/91
3	3	Phase 3 Low NOx Burner Retrofit	
	3.1	Project Management and Reporting	3/91 - 8/93*
	3.2	LNB Design and Retrofit	4/91 - 5/91
	3.3	LNB Testing with and without AOFA	5/91 - 8/93*
4*	4*	Advanced Low NOx Digital Control System*	8/93 - 4/95*
5*	5*	Final Reporting and Disposition	
	5.1	Project Management and Reporting	5/95 - 12/95*
	5.2	Disposition of Hardware	12/95*

* Indicates change from original work breakdown structure.

The stepwise approach to evaluating the NOx control technologies requires that three plant outages be used to successively install: (1) the test instrumentation, (2) the AOFA system, and (3) the LNBs. These outages were scheduled to coincide with existing plant maintenance outages in the fall of 1989, spring of 1990, and spring of 1991. The planned retrofit progression has allowed for an evaluation of the AOFA system while operating with the existing pre-retrofit burners. As shown in Figures 1, the AOFA air supply is separately ducted from the existing forced draft secondary air system. Backpressure dampers are provided on the secondary air ducts to allow for the introduction of greater quantities of higher pressure overfire air into the boiler. The burners are designed to be plug-in replacements for the existing circular burners.




Figure 1: Plant Hammond Unit 4 Boiler

The data acquisition system (DAS) for the Hammond Unit 4 ICCT project is a custom designed microcomputer based system used to collect, format, calculate, store, and transmit data derived from power plant mechanical, thermal, and fluid processes. The extensive process data selected for input to the DAS has in common a relationship with either boiler performance or boiler exhaust gas properties. This system includes a continuous emissions monitoring system (NO_x, SO₂, O₂, THC, CO) with a multi-point flue gas sampling and conditioning system, an acoustic pyrometry and thermal mapping system, furnace tube heat flux transducers, and boiler efficiency instrumentation. The instrumentation system is designed to provide data collection flexibility to meet the schedule and needs of the various testing efforts throughout the demonstration program. A summary of the type of data collected is shown in Table 2.

Following each outage, a series of four groups of tests are planned. These are: (1) diagnostic, (2) performance, (3) long-term, and (4) verification. The diagnostic, performance, and verification tests consist of short-term data collection during carefully established operating conditions. The diagnostic tests are designed to map the effects of changes in boiler operation on NO_x emissions. The performance tests evaluate a more comprehensive set of boiler and combustion performance indicators. The results from these tests will include particulate characteristics, boiler efficiency, and boiler outlet emissions. Mill performance and air flow distribution are also tested. The verification tests are performed following the end of the long-term testing period and serve to identify any potential changes in plant operating conditions.

Table 2: Inputs to Data Acquisition System

Boiler Drum Pressure	Superheat Outlet Pressure
Cold Reheat Pressure	Hot Reheat Pressure
Barometric Pressure	Superheat Spray Flow
Reheat Spray Flow	Main Steam Flow
Feedwater Flow	Coal Flows
Secondary Air Flows	Primary Air Flows
Main Steam Temperature	Cold Reheat Temperature
Hot Reheat Temperature	Feedwater Temperature
Desuperheater Outlet Temp.	Desuperheater Inlet Temp.
Economizer Outlet Temp.	Air Heater Air Inlet Temp.
Air Heater Air Outlet Temp.	Ambient Temperature
BFP Discharge Temperature	Relative Humidity
Stack NO _x	Stack SO ₂
Stack O ₂	Stack Opacity
Generation	Overfire Air Flows

As stated previously, the primary objective of the demonstration is to collect long-term, statistically significant quantities of data under normal operating conditions with and without the various NO_x reduction technologies. Earlier demonstrations of emissions control technologies have relied solely on data from a matrix of carefully established short-term (one to four hour) tests. However, boilers are not typically operated in this manner, considering plant equipment inconsistencies and economic dispatch strategies. Therefore, statistical analysis methods for long-term data are available that can be used to determine the achievable emissions limit or projected emission tonnage of an emissions control technology. These analysis methods have been developed over the past fifteen years by the Control Technology Committee of the Utility Air Regulatory Group (UARG). Because the uncertainty in the analysis methods is reduced with increasing data set size, UARG recommends that acceptable 30 day rolling averages can be achieved with data sets of at least 51 days with each day containing at least 18 valid hourly averages.

2.2. Unit Description

Georgia Power Company's Plant Hammond Unit 4 is a Foster Wheeler Energy Corporation (FWEC) opposed wall-fired boiler, rated at 500 MW gross, with design steam conditions of 2500 psig and 1000/1000°F superheat/reheat temperatures, respectively. The unit was placed into commercial operation on December 14, 1970. Prior to the LNB retrofit, six FWEC Planetary Roller and Table type mills provided pulverized eastern bituminous coal (12,900 Btu/lb, 33% VM, 53% FC, 1.7% S, 1.4% N) to 24 pre-NSPS, Intervane burners. During the LNB outage, the existing burners were replaced with FWEC Control Flow/Split Flame burners. The unit was also retrofit with six Babcock and Wilcox MPS 75 mills during the course of the demonstration (two each during the spring 1991, spring 1992, and fall 1993 outages). The burners are arranged in a matrix of 12 burners (4W x 3H) on opposing walls with each mill supplying coal to 4

burners per elevation. As part of this demonstration project, the unit was retrofit with an Advanced Overfire Air System, to be described later. The unit is equipped with a coldside ESP and utilizes two regenerative secondary air preheaters and two regenerative primary air heaters. The unit was designed for pressurized furnace operation but was converted to balanced draft operation in 1977. The unit, equipped with a Bailey pneumatic boiler control system during the baseline, AOFA, LNB, and LNB+AOFA phases of the project, is being retrofit with a Foxboro I/A distributed digital control system.

2.3. Advanced Overfire Air (AOFA) System

Generally, combustion NO_x reduction techniques attempt to stage the introduction of oxygen into the furnace. This staging reduces NO_x production by creating a delay in fuel and air mixing that lowers combustion temperatures. The staging also reduces the quantity of oxygen available to the fuel-bound nitrogen. Typical overfire air (OFA) systems accomplish this staging by diverting 10 to 20 percent of the total combustion air to ports located above the primary combustion zone. AOFA improves this concept by introducing the OFA through separate ductwork with more control and accurate measurement of the AOFA airflow, thereby providing the capability of improved mixing (Figure 2).

Foster Wheeler Energy Corporation (FWEC) was competitively selected to design, fabricate, and install the advanced overfire air system and the opposed-wall, low NO_x burners described below. The FWEC design diverts air from the secondary air ductwork and incorporates four flow control dampers at the corners of the overfire air windbox and four overfire air ports on both the front and rear furnace walls. Due to budgetary and physical constraints, FWEC designed an AOFA system more suitable to the project and unit than that originally proposed. Six air ports per wall were proposed instead of the as-installed configuration of four per wall.

2.4. Low NO_x Burners

Low NO_x burner systems attempt to stage the combustion without the need for the additional ductwork and furnace ports required by OFA and AOFA systems. These commercially-available burner systems introduce the air and coal into the furnace in a well controlled, reduced turbulence manner. To achieve this, the burner must regulate the initial fuel/air mixture, velocities and turbulence to create a fuel-rich core, with sufficient air to sustain combustion at a severely sub-stoichiometric air/fuel ratio. The burner must then control the rate at which additional air, necessary to complete combustion, is mixed with the flame solids and gases to maintain a deficiency of oxygen until the remaining combustibles fall below the peak NO_x producing temperature (around 2800°F). The final excess air can then be allowed to mix with the unburned products so that the combustion is completed at lower temperatures. Burners have been developed for single wall and opposed wall boilers.

In the FWEC Controlled Flow/Split Flame (CFSF) burner (Figure 3), secondary combustion air is divided between inner and outer flow cylinders. A sliding sleeve damper regulates the total secondary air flow entering the burner and is used to balance

the burner air flow distribution. An adjustable outer register assembly divides the burners secondary air into two concentric paths and also imparts some swirl to the air streams. The secondary air which traverses the inner path, flows across an adjustable inner register assembly that, by providing a variable pressure drop, apportions the flow between the inner and outer flow paths. The inner register also controls the degree of additional swirl imparted to the coal/air mixture in the near throat region. The outer air flow enters the furnace axially, providing the remaining air necessary to complete combustion. An axially movable inner sleeve tip provides a means for varying the primary air velocity while maintaining a constant primary flow. The split flame nozzle segregates the coal/air mixture into four concentrated streams, each of which forms an individual flame when entering the furnace. This segregation minimizes mixing between the coal and the primary air, assisting in the staged combustion process. The adjustments to the sleeve dampers, inner registers, outer registers, and tip position are made during the burner optimization process and thereafter remain fixed unless changes in plant operation or equipment condition dictate further adjustments.

2.5. Application of Advanced Digital Control Methodologies

The objective of Phase 4 of the project is to implement and evaluate an advanced digital control/optimization system for use with the combustion NOx abatement technologies installed on Plant Hammond Unit 4. The advanced system will be customized to minimize NOx production while simultaneously maintaining and/or improving boiler performance and safety margins. This project will provide documented effectiveness of an advanced digital control /optimization strategy on NOx emissions and guidelines for retrofitting boiler combustion controls for NOx emission reduction. It is anticipated that a commercial or near-commercial control/optimization package will be utilized in this demonstration. Modifications and extensions will be made to the software package as necessary to make it more appropriate for this application.




Figure 2: Advanced Overfire Air System




Figure 3: Low NOx Burner Installed at Plant Hammond

3. PROJECT STATUS

3.1. Project Summary

Baseline, AOFA, LNB, and LNB+AOFA test phases have been completed. Details of the testing conducted each phase can be found in the following reports:

- Phase 1 Baseline Tests Report [1],
- Phase 2 AOFA Tests Report [2],
- Phase 3A Low NOx Burner Tests Report [3], and
- Phase 3B Low NOx Burner plus AOFA Tests Report [4].

Chemical emissions testing was also conducted as part of the project and the results have been previously reported [5]. Phase 4 of the project -- evaluation of advanced low NOx digital controls / optimization strategies as applied to NOx abatement -- is now in progress.

3.2. Current Quarter Activities

On June 6, 1994 Hammond Unit 4 resumed operation following a nine month outage beginning September 3, 1993. During this extended outage, the unit underwent extensive upgrades and modifications including:

- Installation of new digital control system,
- Installation of new ash handling controls (PLC)*,
- Installation of new soot blower controls (PLC)*,
- Replacement of the two remaining FWEC mills with Babcock and Wilcox MPS 75 mills*,
- Feeder replacement*,
- Replacement of precipitator*,
- Upgrade of low pressure turbine*,
- Burner repairs and modifications*,
- Replacement of two partial boiler water walls*,
- Modifications of the mill primary air system*,
- Rebuild of "C" induced draft fan*,
- Installation of new electric drive units,
- Refurbishment of the primary air heaters*, and
- Installation of new transmitters.

The Unit 3 control system was also replaced during this time interval.*

* Not in Wall-Fired Project scope of work.

The digital control system installed as part of Phase 4 of this project is now fully operational. Documentation of the digital control system is now underway. Testing of the advanced control/optimization package is still in progress. The software supplier of this package is making substantial improvements to this package to accommodate the current application.

Due to the unit outage and startup activities during June 1994, no testing was conducted this quarter.

3.3. Advanced Low NO_x Digital Controls System

The objective of this scope addition to the project at Plant Hammond is to evaluate and demonstrate the effectiveness of advance digital control/optimization methodologies as applied to the NO_x abatement technologies installed at this site (LNB and AOFA). This scope addition will provide documented effectiveness of these control/optimization methods on NO_x emissions and boiler efficiency improvements and guidelines for retrofitting boiler combustion controls for NO_x emission reduction. The major tasks for this project addition includes: (1) design and installation of a distributed digital control system, (2) instrumentation upgrades, (3) advanced controls/optimization design and implementation, and (4) characterization of the unit both before and after activation of the advanced strategies. Major milestones for this phase are shown in Table 3.

3.3.1. Digital Control System

An integral part of Phase 4 of the project was the design and installation of a digital control system to be the host of the advanced control/optimization strategies being developed. SCS Engineering had overall responsibility for the following major activities:

- Preliminary engineering,
- Procurement,
- Detail engineering,
- Digital control system configuration, and
- Installation and checkout.

A list of the systems indicating the scope of the digital control system replacement can be found in Appendix A. In general, the system consisted of Unit Master, Fuel Control, Air Flow Control, Furnace Pressure Control, Feedwater Control, Steam Temperature Control, Condensate Control, Auxiliary Control*, DCA Heater Level Control, Ash Handling System*, Precipitator Energy Management System*, Precipitator Fire Protection*, and Burner Management System. In total, the digital control system was configured for 2352 input/output points consisting of 572 analog inputs, 116 analog outputs, 1032 digital inputs, and 632 digital outputs with the balance being allocated spares. The milestones in the design, installation, and startup of the Hammond Unit 4 digital control system as shown in Table 4.

* Not in Wall-Fired Project scope of work.

Preliminary Engineering

During second quarter 1992, preliminary engineering was undertaken by GPC and SCS personnel to determine the overall scope of the project including development of a digital control system specification, preliminary input/output list, and evaluations of existing instrumentation and drives. In that the pre-existing system was based on a Bailey pneumatic boiler control system, much of existing instrumentation and drives were also pneumatic and therefore likely candidates for replacement. Since a large percentage of the cost of a digital control system retrofit can be the result of the replacement of the instrumentation and drives, a case-by-case evaluation was made as to the necessity for replacement. In general, the decision was made to upgrade all pneumatic instrumentation to electronics. The decision affected almost exclusively pressure and flow transmitters. As for final drives, when warranted by performance or reliability considerations, these were also upgraded.

Procurement

The largest single procurement for Phase 4 of this project was the digital control system. Since a team of GPC and SCS personnel were to perform all engineering and configuration on the digital control system, the specification for this system focused on the required components (i.e., displays, printers, and input/outputs), hardware, reliability, scalability, use of off-the-shelf equipment, and software ease-of-use, configurability, and compliance with software standards.

On August 14, 1992, the DCS specification developed during preliminary engineering was transmitted by SCS to three DCS vendors (Bailey, Westinghouse, and Foxboro). These three vendors were chosen as the result of GPC and SCS having extensive prior design experience with each. Based on a joint evaluation of the proposals by SCS and GPC personnel, Foxboro, as evaluated low cost bidder, was issued a purchase order for the digital control system on April 1, 1993. As a result of equipment availability and as a courtesy to SCS, Foxboro shipped the DCS to SCS prior to receipt of a purchase order from SCS. During the intervening period, Foxboro was at risk for this equipment. The selection of Foxboro as the supplier of this system was based on cost, technical, and guarantee issues. Site specific technical issues were highly pertinent to the selection decision. A description of the Foxboro DCS is provided in subsequent paragraphs.

Detail Engineering

SCS Engineering and Plant Hammond personnel began detail design of the Hammond Unit 4 digital control system during second quarter 1993. Major activities associated with the detail engineering included:

- Electrical
 - Cable Tray and Conduit Layout
 - Cable Routing
 - Instrumentation and Power Circuit Design
 - Termination Layout
- Instrumentation and Controls
 - Control Room Layout and Console Design

- Operator Graphics
- Functional Control Logic
- Ladder Logic
- Instrumentation Calibrations
- DCS Assembly and Checkout

Since Hammond Unit 4 was scheduled for an extended outage starting September 1993 and continuing to May 1994, and, based on prior experience, it was not expected that the digital control system retrofit would be the critical path in the outage. This expectation was borne out by actual experience.

Most detail engineering was conducted at SCS Engineering offices near Birmingham. In that plant personnel were intimately involved in the design of the digital control system, the frequency and duration of site visits by SCS personnel was much reduced over what otherwise been required. Also, a Hammond Unit 4 control technician participated in the setup and checkout of the digital control system in Birmingham which further reduced the need for site visits.

The digital control system, shipped from Foxboro, Massachusetts, was delivered to SCS offices in several lots over a period beginning January 29, 1993 and continuing through February 28, 1993. Following receipt, the system was assembled and a hardware checkout conducted during which several components were found defective. These components were returned to Foxboro for warranty replacement. The components replaced included: one operator display, two field bus modules, one power supply, and one control processor.

Configuration

Configuration of the Foxboro digital control system took place at SCS facilities in Birmingham. From June to August 1993, control functionals and logic development was in progress (Table 5). During September 1993 and prior to extensive configuration efforts, SCS personnel participated in a two week configuration training school in SCS offices. This course was conducted by a Foxboro representative. Configuration of the system was completed during December 1993, followed by graphic linking and configuration checkout and cleanup during January and February 1994. The digital control system was then shipped to the site on February 22, 1994.

Installation, Checkout, Startup, and Tuning

Installation of the digital control system was managed by Plant Hammond personnel and a local electrical contractor, Inglet and Stubbs, was engaged to perform the actual installation. During the digital control system installation, a SCS representative was on-site to assist plant personnel and provide coordination between SCS and the site.

The checkout team consisted of representatives of both Plant Hammond and SCS I&C and Electrical departments (Table 6). On-site drawing updates were performed to reflect field modifications. Checkout of the digital control system began on March 28, 1994 and continued through May 31, 1994. In total, 1750 circuits were checked. No major problems were encountered during this checkout.

Hammond Unit 4 resumed operation on June 4, 1994 and by June 13, all loops were in automatic with the exception of final superheat temperature, throttle pressure, air and excess O₂, and overfire air. In general, these latter loops were made functional by June 16, however, overfire air was not placed into automatic until July 26. A timeline of the major activities during startup and tuning can be found in Table 7.

Based on experience to date, the following operating improvements can be attributed to the installation of the digital control system:

- More stable unit operation,
- Additional safety and protection schemes,
- Startup/shutdown automatic pressure ramp,
- Tighter throttle pressure control,
- Tighter steam temperature control,
- Increased/improved load response to remote dispatch, and
- Availability of information for engineering studies.

Foxboro I/A System

Based on a competitive evaluation, a Foxboro I/A Series System DCS was selected for this project. The Foxboro I/A Series System is a fully distributable, digital control system designed to address a broad range of application requirements. The DCS provides nodes of interchangeable hardware and software modules which can be matched to the process application. Although not necessarily unique to the Foxboro I/A System, the following are some of the important characteristics of this digital control system:

- Fully distributable, both functionally and physically, allowing installation of the control system hardware in the field (i.e. near the burner front and mills) -- no special environment for the control system hardware is needed.
- Extensive use of standard communication networks. I/A Series nodes communicate with each other using a MAP compatible network. Gateways are provided for communication to other devices via RS-232-C, RS-485, X.25, Modbus, Allen-Bradley Data Highway, IEEE 802.3 (CSMA/CD), IEEE 802.4 (token passing) and others.
- Open system architecture. The digital control system is build using the following constructs: (1) operating system - "VENIX", a version of "UNIX", (2) development language - "C", (3) relational data base - "INFORMIX", and (4) network - IEEE 802.3 and 802.4. Adherence to these standards facilitates software portability from and to other platforms and allows current software to be utilized as new hardware technology is introduced.
- Increased reliability from the use of sealed modules interconnected by serial communications and the application of redundant hardware modules on critical control loops.

A overview of the system installed at Hammond Unit 4 is shown in Figure 4 and specifics of the DCS installed at Hammond Unit 4 follows. A detail schematic of the digital control system interconnections as installed at Hammond Unit 4 can be found in Appendix B.

Node

The I/A series architecture is based on the concept of a node. A node operates independently, performing automation-related functions. The DCS at Plant Hammond has three nodes:

- N0000E - Electrical Switchboard Node
- N00003 - Unit 3 Node
- N00004 - Unit 4 Node

All nodes connect to each other through the carrierband LAN (described below).

Modules

The I/A series consist of two basic types of modules (Table 8).

The Control Processor (CP) is a station that connects to a Nodebus and Fieldbus modules to perform:

- Regulatory, logic, timing , and sequential control
- Data acquisition, alarm detection, and notification

The DCS installed on Hammond 4 has seven CP-30, fault-tolerant, control processors (4CP001 - 4CP007) and one CP-10 control processor (4CP008) (see overview in Appendix B). The functions assigned to these processors at Hammond Unit 4 can be found in Appendix C.

The Application Processor (AP) is a station that connects to the Nodebus to perform computation intensive and file server functions. These processors are configured by software to perform system functions such as:

- System equipment management,
- Database management,
- Historical data collection,
- Graphic display support,
- Production control,
- Configuration of software functions, and
- Application program development

Unit 4 has two AP-20s (4AP001 and 4AP002) and one AP-50 (4AP003). The latter system is based on Sun Sparc processor architecture. The specific functions of these Application Processors are shown in Table 9.

Gateway

The I/A Series gateways are stations on a Nodebus that provide a communications link between an I/A Series node and other networks and devices, such as programmable controller networks. The Unit 4 has three gateways: 4GW001 - Ash Handling Gateway; 4GW002 - Energy System Management Gateway; and 4GW003 - Sootblowing System Gateway. These gateways are monitored by the application processor 4AP003. The Ash Handling System and Sootblowing System gateways connect to Allen-Bradley Data Highways while the Energy Management System gateway connects to a Modicon system.

Fieldbus and Fieldbus Modules

The Fieldbus is a dual-redundant serial data communications bus that employs asynchronous protocol and conforms to the requirements of the EIA standard RS-485. All Fieldbus transactions are initiated by a master station and the Fieldbus Modules are slave devices. Error and failure protection schemes are utilized on the Fieldbus to prevent or reduce single-, double-, and odd-bit-number errors; burst errors; and single failure of a Fieldbus Module.

Fieldbus modules provide the interface between process sensors and actuators and the Fieldbus. The modules convert the electrical signals used by the field devices to a digital format suitable for use on the Fieldbus. The Fieldbus and Fieldbus Modules are arranged as shown in Appendix B. Unit 4 has the types of Fieldbus Modules as shown in Table 10.

Control Room Modifications

As part of this project, the control room was modified to accept the new Unit 4 digital control system. A plan drawing of the retrofitted Unit 1-4 control room is shown in Figure 5. As shown, the pre-existing Unit 4 benchboards were removed and replaced with a CRT based control panel. Also shown in this figure is the retrofitted Unit 3 benchboard which was upgraded during Fall 1993. In addition to the upgrades to Units 3 and 4, Georgia Power is also considering upgrading the digital control systems on Units 1 and 2. Figure 6 shows the control room as envisioned following upgrades on all four units. Digital control system and control room modifications for Units 1, 2, and 3 are not a part of the Wall-Fired Project. A schematic of the new Unit 4 benchboard is shown in Figure 7. As can be inferred from this figure, operator interaction with the digital control system will be almost exclusively through the operator displays.

Networking

The Unit 4 DCS has been interfaced with the other DCS's at the site. As shown in Figure 8, Unit 3, Unit 4, and Electrical DCS systems are connected through a dual-redundant IEEE 802.3 (CSMA/CD) compliant local area network (LAN). Through this LAN, the three DCSs are able to share process information and graphics. If for some reason either the A or B LAN fails, all DCSs can maintain normal operation. An additional benefit of these LANs are the ability to share costly resources such as engineering consoles, historical drives, etc.

In addition to the inter-DCS network, the Unit 4 DCS (and the others also), are connected through a router to the plant's token-ring PC engineering and administrative LAN and the corporate wide area network (WAN) (Figure 9). The latter will enable remote access of process data and facilitate software maintenance. A Sun Sparcstation 5, hosting the advanced control/optimization software, will be connected to this network.

Operator Graphics

An extensive set of graphics have been developed for operator use. These displays are accessed at the operator consoles and are organized hierarchically. Using soft buttons on the displays, the top level display provide rapid control and observation of all major components. These push buttons have descriptions displayed on them which guide the operator or technician to the proper graphic. For example, one of the push buttons is labeled "MASTER SCREEN." From this graphic, the operator can access all major high level controls including Fuel Master, Feedwater Master, O₂ Compensator, ID Fan Master, and FD Fan Master. In addition, from the master menu, trends of process variables are readily obtained. Examples of various operator graphics can be found in Appendix D.

Cabinet Arrangements

Arrangement drawings for the five I/O cabinets are shown in Appendix E. As mentioned previously, the cabinets are geographically dispersed throughout the plant to reduce cable runs. A general overview of the inputs and outputs to each cabinet is shown in Table 11. Due to this being a retrofit installation, the distribution of I/O and the minimization of cable runs is suboptimal to what may be achieved in a new "greenfield" installation.

Documentation

Documentation to be issued to the site includes the following:

- Functional Control Diagram,
- Configuration Drawings,
- Calculator Block Detail Drawing,
- Cabinet Arrangements,
- Instrument Rack Drawings
- Terminal Block Arrangements,
- Termination Drawings
- Wiring Diagrams,
- Elementary Diagrams,
- Circuit Schedules,
- Raceway Schedules,
- Equipment Report,
- Training Manual, and

- Operators Manual.

Examples of several of these documents can be found in Appendix F. All documentation for the digital control system is scheduled for completion by the end of 1994.

3.3.2. Advanced Controls and Optimization

The software and methodology to be demonstrated at Hammond Unit 4 is the Generic NOx Control Intelligent System (GNOCIS) whose development is being funded by a consortium consisting of the Electric Power Research Institute, PowerGen (a U.K. power producer), The Southern Company, U.K. Department of Trade and Industry, and U.S. Department of Energy [6]. The objective of the GNOCIS project is to develop an on-line enhancement to existing digital control systems that will result in reduced NOx emissions, while meeting other operational constraints on the unit (principally heat rate and other regulated emissions). The core of the system will be a model of the NOx generation characteristics of a boiler, that will reflect both short-term and longer-term shifts in boiler emission characteristics. The software will apply an optimizing procedure to identify the best set points for the plant. The recommended set points will be used for closed-loop control of the process or, at the plants discretion, the set points will be conveyed to the plant operators via the DCS. The software will incorporate sensor validation techniques and be able to operate during plant transients (i.e. load ramping, fuel disturbances, and others). Figure 10 shows the major elements of GNOCIS.

The GNOCIS software and methodology is currently under development and is scheduled to be implemented at PowerGen's Kingsnorth Unit 1 (a 500 MW tangentially-fired unit with an ICL Level 3 Low NOx Concentric Firing System) and Alabama Power's Gaston Unit 4 (a 250 MW B&W unit with B&W XCL low NOx burners) prior to comprehensive testing at Hammond. Following "re-characterization" of Hammond 4, currently scheduled for August through December 1994, the advanced controls and optimization strategies will be activated and run open-loop. If the results from the open-loop testing warrant, the advanced controls/optimization package will be operated closed-loop with testing (short- and long-term) starting in January 1995 and continuing through March 1995.

During second quarter 1994, discussions continued with the core technology supplier in an effort to enhance their product to meet the requirements of the GNOCIS project. These requirements were identified during the initial evaluation process and include combinatorial constraints and on-line retraining. The developer is actively pursuing the inclusion of these enhancements in a new major release of their product currently scheduled for commercial deployment during December 1994. PowerGen and SCS are both in receipt of the previous release of the software and a pre-release version of the software will be made available to both parties during third quarter 1994.

Table 3: Phase 4 Milestones / Status

Milestone	Status
Digital control system design, configuration, and installation	Completed
Digital control system startup	Completed
Instrumentation upgrades	In Progress
Advanced controls/optimization design	In Progress
Characterization of the unit pre- activation of advanced strategies	8/94 - 12/94
Characterization of the post- activation of advanced strategies	1/95 - 3/95

Table 4: Digital Control System Timeline

June 1992	<ul style="list-style-type: none">• Begin preliminary engineering
August 1992	<ul style="list-style-type: none">• Issue request for proposals for digital control system
February 1993	<ul style="list-style-type: none">• Foxboro I/A system received at SCS
April 1993	<ul style="list-style-type: none">• Issue purchase order to Foxboro
June 1993	<ul style="list-style-type: none">• Start detail engineering
June 1993	<ul style="list-style-type: none">• Begin configuration
January 1994	<ul style="list-style-type: none">• Configuration complete• Start checkout
February 1994	<ul style="list-style-type: none">• Foxboro I/A system shipped to Plant Hammond for installation
May 1994	<ul style="list-style-type: none">• Installation complete
June 1994	<ul style="list-style-type: none">• Unit Startup

Table 5: Digital Control System Configuration Milestones

June - August 1993	<ul style="list-style-type: none">• Finalized Input Output Listing• Developed Functional Drawings• Initiated Logic Development and System Interface
September 1993	<ul style="list-style-type: none">• Two Week Configuration Training
September - December 1993	<ul style="list-style-type: none">• Developed Configuration• Continued Logic Development and Developed Logic Configuration• Completed All Configuration
January - February 1994	<ul style="list-style-type: none">• Began DCS Configuration Checkout• Continued Graphic Linking to Configuration• Configured Data Links and Began Data Link Checkout• Configuration Cleanup
February 22, 1994	<ul style="list-style-type: none">• DCS Shipped to Site

Table 6: Digital Control System Installation and Checkout Overview

Installation	Plant Hammond personnel and local contractor
Checkout team	Plant Hammond I&C Plant Hammond Electrical SCS I&C SCS Electrical
Schedule	Two shifts Cabinet checkout upon release from construction
Checkout	Start date - March 28, 1994 Operation of fans - May 7, 1994 Initial acid wash oil fires - May 14, 1994 Completion date - May 31, 1994
Number of circuits checked	1750
Problems encountered	No major problems

Table 7: Digital Control System Startup and Tuning Timeline

Unit initially tied unit on-line	June 4, 1994
Unit off-line for turbine inspection	June 7, 1994
Unit back on-line	June 12, 1994
All loops in automatic except final superheat steam temperature, air, O ₂ , fuel, throttle pressure, and overfire air.	June 13, 1994
Final superheat steam temperature in automatic	June 14, 1994
Automatic air flow control and excess oxygen control	June 15, 1994
Automatic fuel control and throttle pressure control	June 16, 1994
Turbine EH controls interface tuning	June 23, 1994
Boiler/turbine load ramp testing and remote dispatch	June 29, 1994
Overfire air dampers in automatic	July 26, 1994

Table 8: Module Types

System Station	Fieldbus
Application Processors	Analog Modules
Control Processors	Digital Modules
Workstation Processors	
System Integrators/Gateways	
Tank Processors	

Table 9: Function of Application Processors

Application Processor	Function
4AP001	Main application processor used for production control, graphic display, equipment monitoring, and alarm processing
4AP002	Secondary application processor used as backup for 4AP001 and equipment tagout support
4AP003	Primary functions includes historian, plant networking, reporting, and backup of 4AP001

Table 10: Fieldbus Module Descriptions

Fieldbus Module	Type
FBM01	Isolated interface for up to 8 analog 0-20 ma DC inputs
FBM02	Isolated interface for up to 8 thermocouple and/or millivolt inputs
FBM04	Isolated interface for up to 4 analog 0-20 ma DC inputs and 4 analog 0-20 ma outputs
FBM07A	High power isolated interface for up to 16 contact DC voltage inputs
FBM26A	High power isolated interface for up to 8 contact DC voltage inputs and 8 externally powered DC switch outputs
FBM26B	High power isolated interface for up to 8 contact sense inputs and 8 externally powered DC switch outputs
FBM09A	High power isolated interface for up to 8 DC voltage inputs and 8 externally powered DC switch outputs
FBM10	120 VAC isolated interface for up to 8 DC inputs and 8 output channels for 120 VAC with current overload protection

Table 11: Cabinet Locations

Cabinet	Location	Inputs/Outputs
1	Upper boiler area; elevation 657'-3"; adjacent to acoustic pyrometer ports and project instrumentation trailer	Burners Sleeve Position , Main Steam, Reheat, Extractive CEM, Secondary Air Flows, Primary and Secondary Air Temperatures, Other Boiler Parameters
2	Control room area; behind Unit 4 benchboard	Turbine, Compliance CEM, Burner Flame Scanners (Coal), Mill Start/Stop
3	Control room area; behind Unit 4 benchboard	AOFA; Burner Ignitors; ID Fan; Flame Scanners (Oil Guns)
4	Control room area; behind Unit 4 benchboard	Boiler Feedpump Turbines, Condensate Pump
5	Lower boiler area near mills	Primary air to mills, Mill temperatures, Turbine extraction temperatures Feedwater heaters




Figure 4: Unit 4 DCS Overview




Figure 5: Unit 1-4 Control Room Layout as Currently Implemented




Figure 6: Unit 1-4 Control Room Layout (Planned)




Figure 7: Unit 4 Benchboard




Figure 8: DCS Network




Figure 9: Hammond Plant Network




Figure 10: GNOCIS Major Elements

4. FUTURE PLANS

The following table is a quarterly outline of the activities scheduled for the remainder of the project:

Table 12: Future Plans

Quarter	Activity
Third Quarter 1994	• Re-Baseline Unit
Forth Quarter 1994	• Advanced Controls Testing
First Quarter 1995	• Advanced Controls Testing (continued)
Second Quarter 1995	• Complete Advanced Controls Testing
Third Quarter 1995	• Final Reporting & Disposition
Forth Quarter 1995	• Final Reporting & Disposition

5. ACKNOWLEDGMENTS

The following project participants are recognized for their dedicated efforts toward the success of the wall-fired low NOx demonstration: Mr. Ernie Padgett, Georgia Power Company, and Mr. Mike Nelson, Southern Company Services, for their coordination of the design and retrofit efforts and Mr. Jose Perez, full-time Instrumentation Specialist from Spectrum Systems, Inc. Also Messrs. Jim Witt and Jimmy Horton of Southern Company Services for design, procurement, and installation of the instrumentation systems. The following companies have provided outstanding testing and data analysis efforts: Energy Technology Consultants, Inc., Flame Refractories, Inc., Southern Research Institute, W. S. Pitts Consulting, and Radian Corporation. Finally, the support from Mr. Art Baldwin, DOE ICCT Project Manager, Dr. Rick Squires, EPRI Project Manager, Mr. Russ Pflasterer, EPRI Project Manager, and Mr. Stratos Tavoulareas, Energy Technologies Enterprises Corporation, is greatly appreciated.

BIBLIOGRAPHY

1. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NO_x) Emissions From Coal-Fired Boilers - Phase 1 Baseline Tests Report*. Southern Company Services, Inc., Birmingham, AL: 1992.
2. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NO_x) Emissions From Coal-Fired Boilers - Phase 2 Advanced Overfire Air Tests Report*. Southern Company Services, Inc., Birmingham, AL: 1992.
3. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NO_x) Emissions From Coal-Fired Boilers - Phase 3A Low NO_x Burner Tests Report (Draft)*. Southern Company Services, Inc., Birmingham, AL: 1993.
4. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NO_x) Emissions From Coal-Fired Boilers - Phase 3B Low NO_x Burner Tests & Advanced Overfire Air Report*. Southern Company Services, Inc., Birmingham, AL: 1995.
5. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NO_x) Emissions From Coal-Fired Boilers - Field Chemical Emissions Monitoring: Overfire Air and Overfire Air/Low NO_x Burner Operation Final Report*. Southern Company Services, Inc., Birmingham, AL: 1993.
6. Holmes, R., Squires, R., Sorge, J., Chakraborty, R., McIlvried, T., "Progress Report on the Development of a Generic NO_x Control Intelligent System (GNOCIS)," EPRI 1994 Workshop on NO_x Controls for Utility Boilers, May 11-13, 1994, Scottsdale, Arizona.

Appendix A
Digital Control System Scope

PLANT HAMMOND UNIT 4

PLANT DIGITAL CONTROL SYSTEM
SCOPE 12/8/93

SYSTEMS

1. UNIT MASTER
2. FUEL CONTROL
 - a. Feeder Speed
 - b. Primary Air Flow Control
 - c. Primary Air Temperature Control
 - d. Mill Outlet Temperature Control
3. AIR FLOW CONTROL
 - a. Air/Fuel Ratio Control
 - b. Secondary Air Control
 - c. Burner Sleeve Damper Control
 - d. Overfire Air Damper Control
 - e. Overfire Air Flow Control
 - f. Forced Draft Fan Inlet Vanes
 - g. Forced Draft Fan Outlet Dampers
 - h. Forced Draft Fan Logic
4. FURNACE PRESSURE CONTROL
 - a. Induced Draft Fan Inlet Vanes
 - b. Induced Draft Fan Outlet Dampers
 - c. Induced Draft Fan Logic
5. FEEDWATER CONTROL
 - a. Drum Level Control
 - b. Boiler Feedpump Minimum Flow Control
6. STEAM TEMPERATURE CONTROL
 - a. Superheat Steam Temperature Control
 - b. Reheat Steam Temperature Control
7. CONDENSATE CONTROL
 - a. Hotwell Level Control
 - b. Deaerator Level Control


8. AUXILIARY CONTROL
9. DCA HEATER LEVEL CONTROL
10. ASH HANDLING SYSTEM
11. PRECIPITATOR ENERGY MANAGEMENT SYSTEM
12. PRECIPITATOR FIRE PROTECTION
13. MOTOR BREAKER/START-STOP LOGIC
14. BURNER MANAGEMENT SYSTEM
 - a. Furnace Purge Logic
 - b. Master Fuel Trip Logic
 - c. Ignitor Trip Logic
 - d. Pilot Oil Torch Trip Valve Control
 - e. Coal Ignitor Control Interface
 - f. Pulverizer Control

I/O

1. Spares - 605
2. AI's - 572
3. AO's - 116
4. DI's - 1032
5. DO's - 632

TOTAL - 2352

Appendix B
Digital Control System Arrangement Drawings



Appendix C

Control Processor Functional Arrangement

Hammond Unit No. 4
Control System Replacement
Control Processor Functional Arrangement

Control Processor 1

Unit Master Analog Control
Unit Master Digital Control
AGC Analog/Digital
Fuel Control Analog/Digital
Feeder Control Analog//Digital
Air Cross Limiting Analog/Digital
Rundown logic
Runback logic
Throttle Pressure median select
First stage pressure median select
Mill amps (possible feeder rundown)
Megawatt input
Turbine vibration inputs
Turning gear motor start/stop
Turning gear oil pump start/stop
Turning gear engage/disengage
Feeder start/stop logic
Turbine trip logic
Lighter oil pump start/stop
Main turbine EHC oil pump start/stop
Air side seal oil pump start/stop
Hydrogen side seal oil pump start/stop
Emergency bearing oil pump start/stop
Emergency seal oil pump start/stop
HP seal oil pump back-up start/stop
Governor valve status inputs
Turbine drain valve cutout
Miscellaneous turbine analog inputs
Precipitator alarms - digital inputs
Feeder auxiliary relay

**Hammond Unit No. 4
Control System Replacement
Control Processor Functional Arrangement**

Control Processor 2

Mill differential pressure analog inputs
Mill primary air differential inputs
Mill coal/air temperature inputs
Mill air flow control analog/digital
Mill temperature control analog/digital
Mill start/stop logic
Mill lube oil pump 1 start/stop
Mill lube oil pump 2 start/stop
Mill seal air fan start/stop logic
Mill burner gate open/close logic
Mill primary air gate open/close logic
Mill shut off gate open close logic
Mill coal flame scanner inputs/alarms/trips(?)
Mill lube oil temperature alarms
Mill lube oil pressure alarms
Mill seal air dampers open/close
Lighter oil tank indication
Loss of fuel logic
Master fuel tripping logic
Flame scanner cooling air fan start/stop

Hammond Unit No. 4
Control System Replacement
Control Processor Functional Arrangement

Control Processor 3

Digital logic for total control of 24 ignitors
Low Nox burner sleeve damper control
Sulfur injector start/stop
Ignitor oil flame inputs/logic
OFA damper controls
OFA isolation damper control
OFA air flow inputs
Pilot oil valve open/close logic
CEMs inputs
DOE advanced Nox controls
Opacity input

Hammond Unit No. 4
Control System Replacement
Control Processor Functional Arrangement

Control Processor 4

Temperature compensated total air flow measurement
Air flow control analog/digital
Fuel cross limiting analog/digital
FD inlet vane control analog/digital
FD outlet damper control analog/digital
FD fans start/stop
FD fan damper/vane limit switch status
Fan brakes control
FDFX auxiliary relay logic
O2 measurements
O2 control signal selection logic
O2 control analog/digital
Furnace pressure median select inputs
Furnace pressure control analog/digital
ID fan inlet damper control analog/digital
ID fan outlet damper control analog/digital
ID fan directional blocking logic
ID fan MFT logic
ID fan tripping logic
ID fan mft kicker analog control
ID fan start/stop
ID fan speed changer logic
IDFX relay logic
Primary/secondary air heater temperatures
Primary/secondary air heater differentials
Primary/secondary air heater start/stops
ID/FD damper logic (mft, fan trip, fan isolation)

Hammond Unit No. 4
Control System Replacement
Control Processor Functional Arrangement

Control Processor 5

LH superheat/reheat pass damper control analog/digital
RH superheat/reheat pass damper control analog/digital
LH lower superheat spray valve control analog/digital
RH lower superheat spray valve control analog/digital
LH upper superheat spray valve control analog/digital
RH upper superheat spray valve control analog/digital
RH economizer bypass control analog/digital
LH economizer bypass control analog/digital
Reheat spray valve control analog/digital
Reheat spray block valve control
BFPT vibration analog inputs
Primary air inlet vane control analog/digital
Primary air fan outlet damper control logic
Primary air fans start/stop logic
PAFx relay
Primary air heaters inlet damper control analog/digital
Economizer feed stop valve open/close
Cond. vacuum breaker open/close
Gland steam exhauster open/close
Vapor ext loop seal start/stop
Furnace probes control
Superheat power relief safety valve control
Steam seal valves control
Mass blowdown valve control
Feedwater flow temperature compensation
Drum level pressure compensation
Feedwater valve control

Hammond Unit No. 4
Control System Replacement
Control Processor Functional Arrangement

Control Processor 6

Boiler fill start/stop
Boiler fill valve control
Single element drum level control analog/digital
Three element drum level control analog/digital
BFPTs feedwater control analog/digital
BFPs minimum flow control
BFPTs turbine controls interface
BFPTs turning gear control
BFPT drains indication
BFPTs turning gear oil pump start/stop
BFPTs EH fluid oil pump start/stop
BFPTs MBOP start/stop
BFPTs EBOP start/stop
BFPTs ABOP start/stop
BFPTs lube oil temperature control
Feedwater heater DCA/Level control analog/digital
Feedwater heater extraction check valve solenoids
Heater drain pumps start/stop
Deaerator level control analog/digital
Hotwell level control analog/digital
Condensate pumps start/stop
Condenser quick fill valve control
Main turbine oil temperature control
Misc. BFP analog input signals
Generator hydrogen temperature control

Hammond Unit No. 4
Control System Replacement
Control Processor Functional Arrangement

Control Processor 7

Boiler Annunciator Points
Turbine Annunciator Points
Hydrogen Annunciator Points
BFPT Annunciator Points
Event Recorder Points

Hammond Unit No. 4
Control System Replacement
Control Processor Functional Arrangement

Control Processor 8

Burner Thermocouple Inputs
Burner Temperature Alarms

Appendix D
Operator Control Graphics

13:54 11-30-94

Sys Alarm Help

KEYBOARD MENU 1 MENU 2 TRENDS

Unit 4 Page

UNIT 4 MENU KEYBOARD

MASTER
SCREEN

ACC
SCREEN

BOILER
PURGE

EQUIP
SCREEN

MASTER
FUEL
TRIP

A
4160V
BUS

TURBINE

OIL/HYD
COOLING
REG. CONT

BOILER
STATUS
GAUGES

BOILER
FEED
PUMP
VIEW

BOILER
VIEW
PC 1

FANS
VIEW

AIR/GAS
VIEW

SEC AIR
HEATERS

PRI AIR
HEATERS

PULV
VIEW

PREV
DISP

MENU
1

MENU
2

TREND
MENU

Sys

KEYBOARD MENU1 MENU2 Burner

LOGS

Select


FrSc

UNIT 4 BOILER OVERVIEW PAGE 1


MEGAWATTS 479

AIR FLOW
STEAM FLOW
FUEL FLOW
SUPERHEAT TEMP LH
SUPERHEAT TEMP RH
REHEAT TEMP IN
REHEAT TEMP OUT
FURN PROBE DEG A
FURN PROBE DEG B
OPACITY 6 MIN AVG
OPACITY
CO
FLUE GAS FLOW
EXCESS O2
#1RH O2 ANALYZER
#2RH O2 ANALYZER
#3RH O2 ANALYZER
#4RH O2 ANALYZER
#5RH O2 ANALYZER
#6RH O2 ANALYZER

O2
CO
NOX
SO2
THC
FEEDWATER FLOW A
FEEDWATER FLOW B
FEEDWATER PRESS
DRUM PRESS
PRT AIR/FURN
DIFF PRESS
BOILER DC POTENTIAL



PENTHOUSE PRESS 0.09

PREV
DISPPAGE
2

2011/05/01 14:14:03

1543-3-2-94

KEYBOARD MENU ENGINE TRENDS BURNER LOGS

Page

UNIT #4 UNIT MASTER

Pressure Rate 0.992%

Boiler Demand
515.8 MWLow Limit
200.0 MWHigh Limit
720.0 MWGENERATION
520.0 MW
Generation
Setpoint
520.0 MW


Maximum Rate 10.0 MW/MIN

Boiler Decr	Boiler Base	Boiler Incr	Unit Master in Auto	Turbine Decr	Turbine Base	Turbine Incr
Boiler Follow		Sliding Pressure		Turbine Follow	MW Control	AGC Select
Throttle Pressure 2401.8 PSIG				AGC HI LIM 520.0 MW	HI LIMIT RAISE	
SETPOINT 2400.0 PSI				AGC LO LIM 520.0 MW	LOWER LO LIMIT	
TARGET SETPOINT 2400.0 PSI						
RATE 10.0 PSI/MIN						
PREV DISP	MENU	TURB QVIEW	MASTER SCREEN			

GOVERNOR CONTROL

/usr/controt/44244MASTER1

15:54:32-94



16:00 8-2-94

KEYBRD		MENU1	MENU2	TRENDS	BURNER	LOGS	PAGE
PERCENT 92		4A MILL					
4A IGNITORS		IGN. ON	■	■	START PERMIT	■	■
IGNITORS		IGNITOR EM	■	■	PA. DTF. PRESS	■	■
SEAL AIR PUMP		SEAL AIR LOW	■	■	MILL DTF. PRESS	■	■
LUBE OIL PUMP		LUBE OIL PUMP	■	■	MILL AMPS	■	■
SERIAL AIR BLOWER		SERIAL AIR BLOWER	■	■	MILL PA. FLOW	■	■
SEAL AIR BLOWER	PULV. OUTW.	MASTER SCREEN	CONTROL POSITION	THROTTLE PRESS	■	■	LBS/HR
PA. FLOW 79.6%	4A MILL HOT AIR	4A MILL COLD AIR	4A FEEDER SPEED	FUEL MASTER	HEAT RELEASE %	■	PSI
R 1.2	R 1.2	R 1.2	FLOW 21.92/HR	R 1.2	R 99.3	■	PSI
M 3.5	M 3.5	M 3.5	DEMAND %	M 3.5	M 99.4	■	PSI
A BIAS %	A TEMP F	A TEMP F	A DEMAND %	A DEMAND %	A 72.6	■	PSI
R 5.0	R 158.4	R 158.4	R 77.3	R 77.3	R 99.4	■	PSI
M 79.9	M 165.0	M 165.0	M 3.6	M 3.6	M 72.6	■	PSI
A BIAS %	A TEMP F	A TEMP F	A DEMAND %	A DEMAND %	A 72.6	■	PSI
R 31.9	R 0.0	R 0.0	R 74.2	R 74.2	R 72.6	■	PSI
ACK	PREU DISP.	MENU	REG & IGN'S	▲	▼	▼	BURNER GATES

1/16/00 11:41:05 AM (EST)

10:15:37-3-94

KEYBOARD MENU1 MENU2 ETRENDS BURNER LOGS

DISP

UNIT 4 OVERFIRE DAMPER OVERVIEW

OVERFIRE TOTAL AIR FLOW 212931 LBS/HR


AFMD
R1
65115 LBS HR

REAR

AFMD
R2
40568 LBS HR

CD-R1
15%
WEST
ISOLATION
DAMPER
OPEN

CD-F1
12%



AFMD
F1
43889 LBS HR

FRONT

AFMD
F2
60331 LBS HR

PREV
DISP OVERFIRE
CONTROLS FRONT OVERFIRE REAR
OVERFIRE

8:53:43 3/27

KEYWORD MENU1 MENU2 TRENDS BURNER LOGS				Page
4A FD INLET VANE	4B FD INLET VANE	02 COMPENSATOR	03 FAN	04 BURNER
DEMAND % 22.4	DEMAND % 22.4	DEMAND % 22.4	DEMAND % 22.4	DEMAND % 22.4
DECR % 0.0	DECR % 0.0	DECR % 0.0	DECR % 0.0	DECR % 0.0
OUTPUT % 22.4	OUTPUT % 22.4	OUTPUT % 22.4	OUTPUT % 22.4	OUTPUT % 22.4
4A ID INLET DAMPER	4B ID INLET DAMPER	4C ID INLET DAMPER	BOILER VIEW	FANS VIEW
DEMAND % 31.3	DEMAND % 31.3	DEMAND % 31.3	BOILER TEMP	FAN TEMP
DECR % 0.0	DECR % 0.0	DECR % 0.0	BOILER PUMP TEMP	FAN PUMP TEMP
OUTPUT % 31.3	OUTPUT % 31.3	OUTPUT % 31.3	BOILER PUMP PRESS	FAN PUMP PRESS
ACK	PREV DISP	▲	▼	▼

1/15/2014 14:14:02 AM

卷之三

KEYBOARD MENU: **Alt+K12** **Burner**

LOGS & Select

ERGOS

卷之三

WILSONS BLOGS

३४५


UNIT 4 PULVERIZER OVERVIEW

MEGAWATTS 339

10-26-03-3204

KEYWORD/ENCL 2 STRENGBURNER LOGS				
UNIT #4 PURGE PERMISSIVES				
<p>ALL MILLS TRIPPED</p> <p>TOTAL AIRFLOW BETWEEN 30-40% 73.5%</p> <p>EITHER FD FAN RUNNING</p> <p>BOTH PA FAN DAMPERS ARE CLOSED AND EITHER FD FAN RUNNING</p> <p>FURNACE PRESSURE WITHIN LIMITS</p> <p>ALL IGNITORS RETRACTED</p> <p>ALL BURNER SLEEVE DAMPERS OPEN TO LIGHT-OFF POSITION OR GREATER</p> <p>PILOT OIL VALUE CLOSE COMMAND</p> <p>BOTH PA FANS TRIPPED</p> <p>NO MFT TRIP CONDITION</p> <p>MASTER FUEL TRIP RELAY ENERGIZED</p> <p>ALL FEEDER TRIPPED</p> <p>SH/RH PASS DAMPERS ARE IN PURGE POSITION</p>				
<p>PURGE COMPLETE</p> <p>5 MIN PURGE TIMER</p> <p>300 SEC</p>				
<p>PURGE ACTIVE LIGHT</p>				
PREV	PULV	FD	ID	FUEL
DISP	SAB	FANS	FANS	TRIP
NO LOAD FUEL TRIP CUTOUT & RESET				

#4 OVERFIRE AIR FLOW CONTROL			
WEST	FRONT DAMPER CONTROLS	OVERFIRE TOTAL AIR FLOW	EAST
DEMAND-F1	DMD-F2	DEMAND-R1	DMD-R2
100% FWD AIR	100% BWD AIR	100% BWD AIR	100% FWD AIR
SETPOINT	SETPOINT	SETPOINT	SETPOINT
CD-F1 DAMPER CTRLR	CD-F2 DAMPER CTRLR	CD-R1 DAMPER CTRLR	CD-R2 DAMPER CTRLR
DEMAND %	DEMAND %	DEMAND %	DEMAND %
100	100	100	100
SETPOINT	SETPOINT	SETPOINT	SETPOINT
10.0	10.0	10.0	10.0
OUTDEC OUTINC	OUTDEC OUTINC	OUTDEC OUTINC	OUTDEC OUTINC
ACK	PREV DISP	OFIRE QVIEW	



KEYWORD MENU ENGINE STRENGTH BURNER LOGS



UNIT 4 BURNER DISPLAY - PAGE 1
FRONT WALL REAR WALL

CD 2 3	CC 2 3	CB 2 3	CA 2 3	FA 2 3	FB 2 3	FC 2 3	FD 2 3
1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4
1 632 F	1 619 F	1 626 F	1 635 F	1 656 F	1 492 F	1 645 F	1 623 F
2 668 F	2 705 F	2 729 F	2 673 F	2 655 F	2 585 F	2 674 F	2 669 F
3 669 F	3 216 F	3 674 F	3 682 F	3 634 F	3 654 F	3 669 F	3 681 F
4 618 F	4 608 F	4 688 F	4 653 F	4 634 F	4 633 F	4 635 F	4 644 F
5 520 F	5 483 F	5 499 F	5 538 F	5 575 F	5 549 F	5 561 F	5 480 F
DD 2 3	DC 2 3	DB 2 3	DA 2 3	AA 2 3	AB 2 3	AC 2 3	AD 2 3
1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4
1 624 F	1 682 F	1 648 F	1 652 F	1 622 F	1 618 F	1 669 F	1 635 F
2 682 F	2 714 F	2 671 F	2 692 F	2 655 F	2 648 F	2 679 F	2 681 F
3 658 F	3 216 F	3 646 F	3 711 F	3 634 F	3 638 F	3 648 F	3 655 F
4 637 F	4 669 F	4 619 F	4 655 F	4 594 F	4 547 F	4 542 F	4 693 F
5 583 F	5 548 F	5 546 F	5 560 F	5 -30 F	5 667 F	5 642 F	5 293 F
ED 2 3	EC 2 3	EB 2 3	EA 2 3	BA 2 3	BB 2 3	BC 2 3	BD 2 3
1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4	1 5 4
1 628 F	1 578 F	1 664 F	1 738 F	1 642 F	1 702 F	1 105 F	1 211 F
2 657 F	2 692 F	2 652 F	2 707 F	2 618 F	2 696 F	2 734 F	2 211 F
3 660 F	3 702 F	3 681 F	3 626 F	3 605 F	3 662 F	3 732 F	3 713 F
4 643 F	4 655 F	4 672 F	4 622 F	4 623 F	4 674 F	4 733 F	4 213 F
5 565 F	5 572 F	5 488 F	5 575 F	5 570 F	5 539 F	5 608 F	5 691 F

PREV
DISP

ALM
ACK
PAGE 2

Appendix E
I/O Cabinet Arrangement Drawings




NOTES.


- 1 CABINET IS A HOFFMAN ENGINEERING COMPANY
SINGLE-DOOR DIAL ACCESS STEEL STANDBY UNIT
ENCLOSURE (NO A-POSSUMS)
- 2 THE ALPHANUMERIC CHARACTER AT THE END OF SOME OF

Georgia Power Company


102-01
11-8170




SECTION A-A




200 474



FROM 1 TO 30




Date		Time		Location		Event Type		Description		Notes		Actions	
Day	Month	Hour	Minute	Building	Room	Category	Sub-Category	Details	Start Date	End Date	Duration	Priority	Owner
1	January	10:00	00	Office	101	Meeting	Business	Team A vs Team B	2023-01-01	2023-01-01	00:00:00	High	John Doe
2	January	14:00	00	Office	102	Meeting	Business	Annual Review	2023-01-02	2023-01-02	00:00:00	High	Jane Smith
3	January	09:00	00	Office	103	Meeting	Business	Project Planning	2023-01-03	2023-01-03	00:00:00	High	Mike Johnson
4	January	11:00	00	Office	104	Meeting	Business	Strategic Session	2023-01-04	2023-01-04	00:00:00	High	Sarah Lee
5	January	15:00	00	Office	105	Meeting	Business	Team Meeting	2023-01-05	2023-01-05	00:00:00	High	David Wilson
6	January	08:00	00	Office	106	Meeting	Business	Client Meeting	2023-01-06	2023-01-06	00:00:00	High	Emily Davis
7	January	13:00	00	Office	107	Meeting	Business	Team Meeting	2023-01-07	2023-01-07	00:00:00	High	Frank White
8	January	09:00	00	Office	108	Meeting	Business	Project Review	2023-01-08	2023-01-08	00:00:00	High	Grace Green
9	January	12:00	00	Office	109	Meeting	Business	Client Meeting	2023-01-09	2023-01-09	00:00:00	High	Henry Black
10	January	07:00	00	Office	110	Meeting	Business	Team Meeting	2023-01-10	2023-01-10	00:00:00	High	Ivy Brown
11	January	14:00	00	Office	111	Meeting	Business	Strategic Session	2023-01-11	2023-01-11	00:00:00	High	John Doe
12	January	09:00	00	Office	112	Meeting	Business	Project Planning	2023-01-12	2023-01-12	00:00:00	High	Jane Smith
13	January	11:00	00	Office	113	Meeting	Business	Team Meeting	2023-01-13	2023-01-13	00:00:00	High	Mike Johnson
14	January	15:00	00	Office	114	Meeting	Business	Client Meeting	2023-01-14	2023-01-14	00:00:00	High	Sarah Lee
15	January	08:00	00	Office	115	Meeting	Business	Team Meeting	2023-01-15	2023-01-15	00:00:00	High	David Wilson
16	January	13:00	00	Office	116	Meeting	Business	Strategic Session	2023-01-16	2023-01-16	00:00:00	High	Emily Davis
17	January	09:00	00	Office	117	Meeting	Business	Project Review	2023-01-17	2023-01-17	00:00:00	High	Frank White
18	January	12:00	00	Office	118	Meeting	Business	Client Meeting	2023-01-18	2023-01-18	00:00:00	High	Grace Green
19	January	07:00	00	Office	119	Meeting	Business	Team Meeting	2023-01-19	2023-01-19	00:00:00	High	Henry Black
20	January	14:00	00	Office	120	Meeting	Business	Strategic Session	2023-01-20	2023-01-20	00:00:00	High	John Doe
21	January	09:00	00	Office	121	Meeting	Business	Project Planning	2023-01-21	2023-01-21	00:00:00	High	Jane Smith
22	January	11:00	00	Office	122	Meeting	Business	Team Meeting	2023-01-22	2023-01-22	00:00:00	High	Mike Johnson
23	January	15:00	00	Office	123	Meeting	Business	Client Meeting	2023-01-23	2023-01-23	00:00:00	High	Sarah Lee
24	January	08:00	00	Office	124	Meeting	Business	Team Meeting	2023-01-24	2023-01-24	00:00:00	High	David Wilson
25	January	13:00	00	Office	125	Meeting	Business	Strategic Session	2023-01-25	2023-01-25	00:00:00	High	Emily Davis
26	January	09:00	00	Office	126	Meeting	Business	Project Review	2023-01-26	2023-01-26	00:00:00	High	Frank White
27	January	12:00	00	Office	127	Meeting	Business	Client Meeting	2023-01-27	2023-01-27	00:00:00	High	Grace Green
28	January	07:00	00	Office	128	Meeting	Business	Team Meeting	2023-01-28	2023-01-28	00:00:00	High	Henry Black
29	January	14:00	00	Office	129	Meeting	Business	Strategic Session	2023-01-29	2023-01-29	00:00:00	High	John Doe
30	January	09:00	00	Office	130	Meeting	Business	Project Planning	2023-01-30	2023-01-30	00:00:00	High	Jane Smith
31	January	11:00	00	Office	131	Meeting	Business	Team Meeting	2023-01-31	2023-01-31	00:00:00	High	Mike Johnson
1	February	15:00	00	Office	132	Meeting	Business	Client Meeting	2023-02-01	2023-02-01	00:00:00	High	Sarah Lee
2	February	08:00	00	Office	133	Meeting	Business	Team Meeting	2023-02-02	2023-02-02	00:00:00	High	David Wilson
3	February	13:00	00	Office	134	Meeting	Business	Strategic Session	2023-02-03	2023-02-03	00:00:00	High	Emily Davis
4	February	09:00	00	Office	135	Meeting	Business	Project Review	2023-02-04	2023-02-04	00:00:00	High	Frank White
5	February	12:00	00	Office	136	Meeting	Business	Client Meeting	2023-02-05	2023-02-05	00:00:00	High	Grace Green
6	February	07:00	00	Office	137	Meeting	Business	Team Meeting	2023-02-06	2023-02-06	00:00:00	High	Henry Black
7	February	14:00	00	Office	138	Meeting	Business	Strategic Session	2023-02-07	2023-02-07	00:00:00	High	John Doe
8	February	09:00	00	Office	139	Meeting	Business	Project Planning	2023-02-08	2023-02-08	00:00:00	High	Jane Smith
9	February	11:00	00	Office	140	Meeting	Business	Team Meeting	2023-02-09	2023-02-09	00:00:00	High	Mike Johnson
10	February	15:00	00	Office	141	Meeting	Business	Client Meeting	2023-02-10	2023-02-10	00:00:00	High	Sarah Lee
11	February	08:00	00	Office	142	Meeting	Business	Team Meeting	2023-02-11	2023-02-11	00:00:00	High	David Wilson
12	February	13:00	00	Office	143	Meeting	Business	Strategic Session	2023-02-12	2023-02-12	00:00:00	High	Emily Davis
13	February	09:00	00	Office	144	Meeting	Business	Project Review	2023-02-13	2023-02-13	00:00:00	High	Frank White
14	February	12:00	00	Office	145	Meeting	Business	Client Meeting	2023-02-14	2023-02-14	00:00:00	High	Grace Green
15	February	07:00	00	Office	146	Meeting	Business	Team Meeting	2023-02-15	2023-02-15	00:00:00	High	Henry Black
16	February	14:00	00	Office	147	Meeting	Business	Strategic Session	2023-02-16	2023-02-16	00:00:00	High	John Doe
17	February	09:00	00	Office	148	Meeting	Business	Project Planning	2023-02-17	2023-02-17	00:00:00	High	Jane Smith
18	February	11:00	00	Office	149	Meeting	Business	Team Meeting	2023-02-18	2023-02-18	00:00:00	High	Mike Johnson
19	February	15:00	00	Office	150	Meeting	Business	Client Meeting	2023-02-19	2023-02-19	00:00:00	High	Sarah Lee
20	February	08:00	00	Office	151	Meeting	Business	Team Meeting	2023-02-20	2023-02-20	00:00:00	High	David Wilson
21	February	13:00	00	Office	152	Meeting	Business	Strategic Session	2023-02-21	2023-02-21	00:00:00	High	Emily Davis
22	February	09:00	00	Office	153	Meeting	Business	Project Review	2023-02-22	2023-02-22	00:00:00	High	Frank White
23	February	12:00	00	Office	154	Meeting	Business	Client Meeting	2023-02-23	2023-02-23	00:00:00	High	Grace Green
24	February	07:00	00	Office	155	Meeting	Business	Team Meeting	2023-02-24	2023-02-24	00:00:00	High	Henry Black
25	February	14:00	00	Office	156	Meeting	Business	Strategic Session	2023-02-25	2023-02-25	00:00:00	High	John Doe
26	February	09:00	00	Office	157	Meeting	Business	Project Planning	2023-02-26	2023-02-26	00:00:00	High	Jane Smith
27	February	11:00	00	Office	158	Meeting	Business	Team Meeting	2023-02-27	2023-02-27	00:00:00	High	Mike Johnson
28	February	15:00	00	Office	159	Meeting	Business	Client Meeting	2023-02-28	2023-02-28	00:00:00	High	Sarah Lee
29	February	08:00	00	Office	160	Meeting	Business	Team Meeting	2023-03-01	2023-03-01	00:00:00	High	David Wilson
30	February	13:00	00	Office	161	Meeting	Business	Strategic Session	2023-03-02	2023-03-02	00:00:00	High	Emily Davis
31	February	09:00	00	Office	162	Meeting	Business	Project Review	2023-03-03	2023-03-03	00:00:00	High	Frank White
1	March	12:00	00	Office	163	Meeting	Business	Client Meeting	2023-03-04	2023-03-04	00:00:00	High	Grace Green
2	March	07:00	00	Office	164	Meeting	Business	Team Meeting	2023-03-05	2023-03-05	00:00:00	High	Henry Black
3	March	14:00	00	Office	165	Meeting	Business	Strategic Session	2023-03-06	2023-03-06	00:00:00	High	John Doe
4	March	09:00	00	Office	166	Meeting	Business	Project Planning	2023-03-07	2023-03-07	00:00:00	High	Jane Smith
5	March	11:00	00	Office	167	Meeting	Business	Team Meeting	2023-03-08	2023-03-08	00:00:00	High	Mike Johnson
6	March	15:00	00	Office	168	Meeting	Business	Client Meeting	2023-03-09	2023-03-09	00:00:00	High	Sarah Lee
7	March	08:00	00	Office	169	Meeting	Business	Team Meeting	2023-03-10	2023-03-10	00:00:00	High	David Wilson
8	March	13:00	00	Office	170	Meeting	Business	Strategic Session	2023-03-11	2023-03-11	00:00:00	High	Emily Davis
9	March	09:00	00	Office	171	Meeting	Business	Project Review	2023-03-12	2023-03-12	00:00:00	High	Frank White
10	March	12:00	00	Office	172	Meeting	Business	Client Meeting	2023-03-13	2023-03-13	00:00:00	High	Grace Green
11	March	07:00	00	Office	173	Meeting	Business	Team Meeting	2023-03-14	2023-03-14	00:00:00	High	Henry Black
12	March	14:00	00	Office	174	Meeting	Business	Strategic Session	2023-03-15	2023-03-15	00:00:00	High	John Doe
13	March	09:00	00	Office	175	Meeting	Business	Project Planning	2023-03-16	2023-03-16	00:00:00	High	Jane Smith
14	March	11:00	00	Office	176	Meeting	Business	Team Meeting	2023-03-17	2023-03-17	00:00:00	High	Mike Johnson
15	March	15:00	00	Office	177	Meeting	Business	Client Meeting	2023-03-18	2023-03-18	00:00:00	High	Sarah Lee
16	March	08:00	00	Office	178	Meeting	Business	Team Meeting	2023-03-19	2023-03-19	00:00:00	High	David Wilson
17	March	13:00	00	Office	179	Meeting	Business	Strategic Session	2023-03-20	2023-03-20	00:00:00	High	Emily Davis
18	March	09:00	00	Office	180	Meeting	Business	Project Review	2023-03-21	2023-03-21	00:00:00	High	Frank White
19	March	12:00	00	Office	181	Meeting	Business	Client Meeting	2023-03-22	2023-03-22	00:00:00	High	Grace Green
20	March	07:00	00	Office	182	Meeting	Business	Team Meeting	2023-03-23	2023-03-23	00:00:00	High	Henry Black
21	March	14:00	00	Office	183	Meeting	Business	Strategic Session	2023-03-24	2023-03-24	00:00:00	High	John Doe
22	March	09:00	00	Office	184	Meeting	Business	Project Planning	2023-03-25	2023-03-25	00:00:00	High	Jane Smith
23	March	11:00	00	Office	185	Meeting	Business	Team Meeting	2023-03-26	2023-03-26	00:00:00	High	Mike Johnson
24	March	15:00	00	Office	186	Meeting	Business	Client Meeting	2023-03-27	2023-03-27	00:00:00	High	Sarah Lee
25	March	08:00	00	Office	187	Meeting	Business	Team Meeting	2023-03-28	2023-03-28	00:00:00	High	David Wilson
26	March	13:00	00	Office	188	Meeting	Business	Strategic Session	2023-03-29	2023-03-29	00:00:00	High	Emily Davis
27	March	09:00	00	Office	189	Meeting	Business	Project Review	2023-03-30	2023-03-30	00:00:00	High	Frank White
28	March	12:00	00	Office	190	Meeting	Business	Client Meeting	2023-03-31	2023-03-31	00:00:00	High	Grace Green
29	March	07:00	00	Office	191	Meeting	Business	Team Meeting	2023-04-01	2023-04-01	00:00:00	High	Henry Black
30	March	14:00	00	Office	192	Meeting	Business	Strategic Session	2023-04-02	2023-04-02	00:00:00	High	John Doe
31	March	09:00	00	Office	193	Meeting	Business	Project Planning	2023-04-03	2023-04-03	00:00:00	High	Jane Smith
1	April	11:00	00	Office	194	Meeting	Business	Team Meeting	2023-04-04	2023-04-04	00:00:00	High	Mike Johnson
2	April	15:00	00	Office	195	Meeting	Business	Client Meeting	2023-04-05	2023-04-05	00:00:00	High	Sarah Lee
3	April	08:00	00	Office	196	Meeting</							




NOTE:
1. CABINET IS A MODULAR ENGINEERING COMPANY
SINGLE-DOOR DRAWERS ARE STANDING MEAS 17
INCHES HIGH X 24 INCHES DEEP
DRAWER NUMBER NO. 100-1000-001
2. THE ALPHA CHARACTER IS AT THE END OF THE
LETTERING MARKERS IS THE TERMINAL CANT
DESIGNATION


ପାଠ୍ୟକାରୀ ପାଠ୍ୟକାରୀ









SECTION A-A



- A




FRONT VIEW



SECTION I A-A

10

FRONT VIEW





NOTES.


- 1 CABINET IS A MORTGAGE INSURANCE COMPANY
SPECIALIZING IN LIFE, ACCIDENT, FIRE, HOME, AUTO,
FIRE, LIFE AND ACCIDENT INSURANCE
- 2 THE ALPHAN CHARTERER AT THE END OF ONE
WITNESS MARKERS IS THE TERMINAL CAPITAL
DESIGNATION

Southern Cooper Services Inc.
Georgia Power Company


10-201 III-81




SECTION 11



505 484




FROM A VIEW
POINT OF STAN




NOTES.


- 1 CABINET IS A WILMINGTON COMPANY
SINGLE DOOR DIA ACCESS FULL STANDING HAMA 17
ENCLOSURE (WIDE NO. 40500-501)
- 2 THE ALPHA CHARACTER IS AT THE TWO OR SEVEN OF THE
LETTERING NUMBER IS AT THE THREE OR EIGHT OF THE
DESIGNATION NUMBER

Appendix F
Example DCS Documentation






BOILER MODES, ENERGY DEMANDS




4UMSBOILER:ENERGY_DMD1

APR 1 APR 2 APR 3 APR 4 APR 5						REMARKS
REV	DATE	BY	APPROVED	DIS	NO.	MM-89204
0	15 DEC 94	DSN				
DESCRIPTION						
Southern Company Services, Inc. for Georgia Power Company						
PLANT HAMMOND - UNIT NO. 4 INSTRUMENTS & CONTROLS BOILER MODES, ENERGY DEMAND 400MBD100ENERGY - DMD1						
				DESIGNED BY	DRAWN BY	
				TYPED N/A	CHECKED	
				SCALE NO SCALE	CONTINUED ON SHEET	
				PROJ ID	DRAWING NUMBER	
					SHEET REV	
					138	1 0





FRONT VIEW


SECTION A-A






KIRKLAND - CLEV 657-3











INTERFACED
WITH
HARDWARE AND SOFTWARE DISTRIBUTION CABINETS
IN THE
PLATINUM AND GOLD PLATE POSITIONING CARS






33

GEORGIA POWER COMPANY

PLANT HAMMOND-UNIT NO

WIRING DIAGRAM BECK CONTROL DRIVES

Order No.	Customer No.	Customer Name	Order Date	Order Type	Order Status
0006	10-201	H-7106	0		



(44-1002)
 100-10
 Southern Company Services Inc
 GEORGIA POWER COMPANY
 PLANT HAMMOND-UNIT NO 4
 ELEMENTARY DIAGRAM
 PULVERIZER FEEDER 4A
 CONTROL

CABLE & RACEWAY RECORDS SYSTEM

PLANT: HAMMOND UNIT: 4

JOB: HAMMOND4 LOW NO_x / BOILER CONTROL SYST
COMPACT EQUIPMENT REPORT FOR SYSTEM HM89204

EQUIPMENT	Description	Drawing
11AHTINT	11TH STG HP HTR A FDWR IN TEMP	H-7222
11AHTOUT	11TH STG HP HTR A DRAIN OUT TEMP	H-7222
11BHTINT	11TH STG HP HTR B FDWTR IN TEMP	H-7222
11BHTOUT	11TH STG HP HTR B DRAIN OUT TEMP	H-7222
11HTRCKV	11TH STAGE CHECKVALVE SOLENOID	H-7227
16HTRCKV	16TH STAGE CHECKVALVE SOLENOID	H-7225
16HTRINT	16TH STG LP HTR FDWTR IN TEMP	H-7225
16HTROUT	16TH STG LP HTR DRAIN OUT TEMP	
18HTRCKV	18TH STAGE CHECKVALVE SOLENOID	H-7229
18HTRINT	18TH STG LP HTR FDWTR IN TEMP	H-7225
18HTROUT	18TH STG LP HTR DRAIN OUT TEMP	
19HTRCKV	19TH STAGE CHECKVALVE SOLENOID	H-7229
19HTRINT	19TH STG LP HTR FDWTR IN TEMP	H-7225
19HTROUT	19TH STG LP HTR DRAIN OUT TEMP	
20HTRINT	20TH STG LP HTR FDWTR IN TEMP	H-7225
20HTROUT	20TH STG LP HTR DRAIN OUT TEMP	
4ABMINCL	BFP 4A MIN FLOW VALVE CLOSED LIM SW	
4AFDDHVD	4A F.D. FAN DISCH DMPR DRIVE	H-7231
4AFDDHDX	4A F.D. FAN DISCH DMPR POSITION	H-7231
4AHTAIRD	4A HOT AIR DAMPER DRIVE	H-7222
4AMINCLS	BFP 4A MIN FLOW VALVE CLOSED LIM SW	
4AMINOLS	BFP 4A MIN FLOW VALVE OPEN LIM SW	
4APAIDHD	4A PRI AIR FAN DISCH DAMPER DRIVE	H-7231
4APAINDD	4A P.A. FAN INLET VANE DRIVE	H-7231
4ATEMPAD	4A TEMPERING AIR DMPR DRIVE	H-7222
4ATMPPRB	4A FURNACE TEMPERATURE PROBE	H-7208
4BFDDHVD	4B F.D. FAN DISCH DMPR DRIVE	H-7231
4BFDDHDX	4B F.D. FAN DISCH DMPR POSITION	H-7231
4BHTAIRD	4B HOT AIR DAMPER DRIVE	H-7222
4BMINCLS	BFP 4B MIN FLOW VALVE CLOSED LIM SW	
4BMINCOL	BFP 4B MIN FLOW VALVE CLOSED LIM SW	
4BMINOLS	BFP 4B MIN FLOW VALVE OPEN LIM SW	
4BPAIDHD	4B PRI AIR FAN DISCH DAMPER DRIVE	H-7231
4BPAINDD	4B P.A. FAN INLET VANE DRIVE	H-7231
4BTEMPAD	4B TEMPERING AIR DMPR DRIVE	H-7222
4BTMPPRB	4B FURNACE TEMPERATURE PROBE	H-7209
4CHTAIRD	4C HOT AIR DAMPER DRIVE	H-7223
4CTEMPAD	4C TEMPERING AIR DMPR DRIVE	H-7223
4DHTAIRD	4D HOT AIR DAMPER DRIVE	H-7223
4DTEMPAD	4D TEMPERING AIR DMPR DRIVE	H-7223

FUR SYSTEM HM89204

CIRCUIT SCHEDULE FOR JOB HAMMOND4

DATE 11/10/94

PAGE 1

4-AS-924/5	TYPE C DRAWING H-4717	CABLECODE F3S 0016 C 04	FROM NODE CCTB405	FROM DRAWING H-4741	LENGTH	109	
P-REV 0	03/12/94	T-REV 0	03/12/94	NO CABLES 1	CABLE ROOM TERM RACK SECT 5 (SECT C-C)		
VOLTAGE 120	AC SUS: HM89204	NO COND	4	TO NODE EBOT403	TO DRAWING H-7136	PULL MH	0.0
STATUS RFD	SAC:	SPARE	0	CONTROL ROOM AREA I/O CABINET NO.3		TERM MH	0.0

RACEWAYS SD409 -N TK401 -N TK402 -N SD462 -N

4-AS-926/7	TYPE C DRAWING H-4717	CABLECODE F3S 0016 C 04	FROM NODE CCTB405	FROM DRAWING H-4741	LENGTH	109	
P-REV 0	03/12/94	T-REV 0	03/12/94	NO CABLES 1	CABLE ROOM TERM RACK SECT 5 (SECT C-C)		
VOLTAGE 120	AC SUS: HM89204	NO COND	4	TO NODE EBOT403	TO DRAWING H-7136	PULL MH	0.0
STATUS RFD	SAC:	SPARE	0	CONTROL ROOM AREA I/O CABINET NO.3		TERM MH	0.0

RACEWAYS SD409 -N TK401 -N TK402 -N SD462 -N

4-AS-928/9	TYPE C DRAWING H-4717	CABLECODE F3S 0016 C 04	FROM NODE CCTB405	FROM DRAWING H-4741	LENGTH	109	
P-REV 0	03/12/94	T-REV 0	03/12/94	NO CABLES 1	CABLE ROOM TERM RACK SECT 5 (SECT C-C)		
VOLTAGE 120	AC SUS: HM89204	NO COND	4	TO NODE EBOT403	TO DRAWING H-7136	PULL MH	0.0
STATUS RFD	SAC:	SPARE	0	CONTROL ROOM AREA I/O CABINET NO.3		TERM MH	0.0

RACEWAYS SD409 -N TK401 -N TK402 -N SD462 -N

4-AS-930/1	TYPE C DRAWING H-4717	CABLECODE F3S 0016 C 04	FROM NODE CCTB405	FROM DRAWING H-4741	LENGTH	109	
P-REV 0	03/12/94	T-REV 0	03/12/94	NO CABLES 1	CABLE ROOM TERM RACK SECT 5 (SECT C-C)		
VOLTAGE 120	AC SUS: HM89204	NO COND	4	TO NODE EBOT403	TO DRAWING H-7136	PULL MH	0.0
STATUS RFD	SAC:	SPARE	0	CONTROL ROOM AREA I/O CABINET NO.3		TERM MH	0.0

RACEWAYS SD409 -N TK401 -N TK402 -N SD462 -N

4-AS-932/3	TYPE C DRAWING H-4717	CABLECODE F3S 0016 C 04	FROM NODE CCTB406	FROM DRAWING H-4741/1	LENGTH	109	
P-REV 0	03/13/94	T-REV 0	03/13/94	NO CABLES 1	CABLE ROOM TERM RACK SECT 6 (SECT D-D)		
VOLTAGE 120	AC SUS: HM89204	NO COND	4	TO NODE EBOT403	TO DRAWING H-7137	PULL MH	0.0
STATUS RFD	SAC:	SPARE	0	CONTROL ROOM AREA I/O CABINET NO.3		TERM MH	0.0

RACEWAYS SD408 -N TK401 -N TK402 -N SD462 -N

4-AS-934/5	TYPE C DRAWING H-4717	CABLECODE F3S 0016 C 04	FROM NODE CCTB406	FROM DRAWING H-4741/1	LENGTH	109	
P-REV 0	03/13/94	T-REV 0	03/13/94	NO CABLES 1	CABLE ROOM TERM RACK SECT 6 (SECT D-D)		
VOLTAGE 120	AC SUS: HM89204	NO COND	4	TO NODE EBOT403	TO DRAWING H-7137	PULL MH	0.0
STATUS RFD	SAC:	SPARE	0	CONTROL ROOM AREA I/O CABINET NO.3		TERM MH	0.0

RACEWAYS SD408 -N TK401 -N TK402 -N SD462 -N

4-AS-936/7	TYPE C DRAWING H-4717	CABLECODE F3S 0016 C 04	FROM NODE CCTB406	FROM DRAWING H-4741/1	LENGTH	109	
P-REV 0	03/13/94	T-REV 0	03/13/94	NO CABLES 1	CABLE ROOM TERM RACK SECT 6 (SECT D-D)		
VOLTAGE 120	AC SUS: HM89204	NO COND	4	TO NODE EBOT403	TO DRAWING H-7137	PULL MH	0.0
STATUS RFD	SAC:	SPARE	0	CONTROL ROOM AREA I/O CABINET NO.3		TERM MH	0.0

FOR SYSTEM HM89204

RACEWAY SCHEDULE FOR JOB HAMMOND4

DATE 11/10/94

PAGE 1

CM200 CODE L15 DRAWING H-7210 FROM NODE EBOT401 UPPER BOILER HOUSE I/O CAB NO.1
 REV 0 07/13/93 LENGTH 200 MH 0.0
 STATUS NF PERCENT FILL 18 TO NODE EBSS427 REHEAT VALVE JCT BOX MH/FT 0.00

CM200 CONTINUED

INCLUDED CIRCUITS 4-HS-1051-R 4-HS-1052-R 4-ZS-521-R 4-ZS-539-R

CM201 CODE L15 DRAWING H-7599 FROM NODE PBWP401 125VDC DIST CAB 4A
 REV 0 08/13/93 LENGTH 225 MH 0.0
 STATUS ND PERCENT FILL 12 TO NODE PBWP402 BLR CONT 125VDC DIST CAB MH/FT 0.00

INCLUDED CIRCUITS DC4-BC-R

CM202 CODE L15 DRAWING H-7599 FROM NODE PBWP402 BLR CONT 125VDC DIST CAB
 REV 0 08/13/93 LENGTH 50 MH 0.0
 STATUS ND PERCENT FILL 0 TO NODE EIUP001 UNITS 3 & 4 OPERATOR'S CONSOLE UPS MH/FT 0.00

INCLUDED CIRCUITS BCDCUPS-R

CM203 CODE L10 DRAWING H-7230 FROM NODE PBWP401 125VDC DIST CAB 4A
 REV 0 08/21/93 LENGTH 175 MH 0.0
 STATUS ND PERCENT FILL 27 TO NODE EBOT401 UPPER BOILER HOUSE I/O CAB NO.1 MH/FT 0.00

INCLUDED CIRCUITS BCDC401-R

CM204 CODE L10 DRAWING H-7230 FROM NODE PBWP401 125VDC DIST CAB 4A
 REV 0 08/21/93 LENGTH 75 MH 0.0
 STATUS ND PERCENT FILL 27 TO NODE EBOT405 LOWER BOILER HOUSE I/O CABINET NO.5 MH/FT 0.00

INCLUDED CIRCUITS BCDC405-R

CM205 CODE L10 DRAWING H-7230 FROM NODE PBWP402 BLR CONT 125VDC DIST CAB
 REV 0 08/21/93 LENGTH 25 MH 0.0
 STATUS ND PERCENT FILL 27 TO NODE EBOT402 CONTROL ROOM AREA I/O CABINET NO.2 MH/FT 0.00

INCLUDED CIRCUITS BCDC402-R

CM206 CODE L10 DRAWING H-7230 FROM NODE PBWP402 BLR CONT 125VDC DIST CAB
 REV 0 08/21/93 LENGTH 30 MH 0.0
 STATUS ND PERCENT FILL 27 TO NODE EBOT403 CONTROL ROOM AREA I/O CABINET NO.3 MH/FT 0.00

INCLUDED CIRCUITS BCDC403-R

CM207 CODE L10 DRAWING H-7230 FROM NODE PBWP402 BLR CONT 125VDC DIST CAB
 REV 0 08/21/93 LENGTH 35 MH 0.0
 STATUS ND PERCENT FILL 27 TO NODE EBOT408 BURNER TEMP CABINET MH/FT 0.00

INCLUDED CIRCUITS BCDC408-R

ACTIVE CABLE CODE LIST FOR HAMMOND CABLE CODE	DIAMETER	REQUISIONED	4 HAMMOND4 ROUTED	PAGE BALANCE	1
E2A0002C01	0.50	2000	80	1920	
SINGLE CONDUCTOR #2AWG, 2000V, COPPER CABLE, EPR INSULATION, HYPALON ACKET					
E2A0002C03	1.27	5000	483	4517	
THREE CONDUCTOR #2AWG, 2000V, COPPER CABLE, EPR INSULATION, HYPALON J CKET					
E2A0006C03	0.97	2000	45	1955	
THREE CONDUCTOR #6AWG, 2000V, COPPER CABLE, EPR INSULATION, HYPALON J CKET					
E2A0008C03	0.89	5000	617	4383	
THREE CONDUCTOR #8AWG, 2000V, COPPER CABLE, EPR INSULATION, HYPALON J CKET					
E2A0010C02	0.62	2000	77	1923	
TWO CONDUCTOR #10AWG, 2000V, COPPER CABLE, EPR INSULATION, HYPALON JA KET					
E2A0012C01	0.22	5000	2753	2247	
SINGLE CONDUCTOR #12AWG, 2000V, COPPER CABLE, EPR INSULATION, HYPALON JACKET					
E2A0350C01	0.97	2000	489	1511	
SINGLE CONDUCTOR #350MCM, 2000V, COPPER CABLE, EPR INSULATION, HYPALO JACKET					