

Nevada
Environmental
Restoration
Project

DOE/NV--1326-REV.1



Corrective Action Decision
Document/Corrective Action Plan
for the 92-Acre Area and Corrective
Action Unit 111: Area 5 WMD
Retired Mixed Waste Pits, Nevada
National Security Site, Nevada

Controlled Copy No.:_____

Revision: 1

November 2010

Environmental Restoration
Project



U.S. Department of Energy
National Nuclear Security Administration
Nevada Site Office

DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof.

This report has been reproduced directly from the best available copy.

Available for sale to the public from:

U.S. Department of Commerce
National Technical Information Service
5301 Shawnee Road
Alexandria, VA 22312
Telephone: (800) 553-6847
Fax: (703) 605-6900
E-mail: orders@ntis.gov
Online ordering: <http://www.ntis.gov/help/ordermethods.aspx>

Available electronically at <http://www.osti.gov/bridge>.

Available for a processing fee to the U.S. Department of Energy and its contractors, in paper, from:

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
Telephone: (865) 576-8401
Fax: (865) 576-5728
E-mail: reports@adonis.osti.gov

**CORRECTIVE ACTION DECISION
DOCUMENT/CORRECTIVE ACTION PLAN
FOR THE 92-ACRE AREA AND
CORRECTIVE ACTION UNIT 111:
AREA 5 WMD RETIRED MIXED WASTE PITS,
NEVADA NATIONAL SECURITY SITE, NEVADA**

**U.S. Department of Energy
National Nuclear Security Administration
Nevada Site Office
Las Vegas, Nevada**

Controlled Copy No. _____

Revision: 1

November 2010

THIS PAGE INTENTIONALLY LEFT BLANK

**CORRECTIVE ACTION DECISION
DOCUMENT/CORRECTIVE ACTION PLAN
FOR THE 92-ACRE AREA AND
CORRECTIVE ACTION UNIT 111:
AREA 5 WMD RETIRED MIXED WASTE PITS,
NEVADA NATIONAL SECURITY SITE, NEVADA**

Approved By: /s/ James J. Cebe for Jhon T. Carilli Date: 23 Nov 2010
FOR Jhon T. Carilli
Federal Sub-Project Director
LLW Sub-Project

Approved By: /s/ E. Frank Di Sanza Date: 11/23/2010
E. Frank Di Sanza
Federal Project Director
Waste Management Project

THIS PAGE INTENTIONALLY LEFT BLANK

TABLE OF CONTENTS

ACRONYMS AND ABBREVIATIONS	ix
EXECUTIVE SUMMARY	xi
1.0 INTRODUCTION	1
1.1 PURPOSE.....	5
1.2 SCOPE.....	5
1.3 CORRECTIVE ACTION DECISION DOCUMENT/CORRECTIVE ACTION PLAN CONTENTS.....	6
2.0 CORRECTIVE ACTION INVESTIGATION SUMMARY	7
2.1 INVESTIGATION ACTIVITIES.....	7
2.1.1 Direct Radiation Monitoring.....	7
2.1.2 Air Monitoring.....	7
2.1.3 Radon Flux Monitoring	9
2.1.4 Groundwater Monitoring	9
2.1.5 Meteorology Monitoring.....	9
2.1.6 Vadose Zone Monitoring	9
2.1.7 Soil Gas Monitoring.....	10
2.1.8 Biota Monitoring.....	10
2.1.9 Performance Assessment Model.....	10
2.2 RESULTS.....	11
2.2.1 Summary of Characterization and Monitoring Data.....	11
2.2.1.1 <i>Direct Radiation Monitoring</i>	11
2.2.1.2 <i>Air Monitoring</i>	11
2.2.1.3 <i>Radon Flux Monitoring</i>	11
2.2.1.4 <i>Groundwater Monitoring</i>	20
2.2.1.5 <i>Meteorology Monitoring</i>	20
2.2.1.6 <i>Vadose Zone Monitoring</i>	32
2.2.1.7 <i>Soil Gas Monitoring</i>	32
2.2.1.8 <i>Biota Monitoring</i>	39
2.2.1.9 <i>Performance Assessment Model</i>	39
2.2.2 Data Assessment Summary	39
2.3 NEED FOR CORRECTIVE ACTION.....	39
3.0 EVALUATION OF ALTERNATIVES.....	45
3.1 CORRECTIVE ACTION OBJECTIVES	45
3.2 SCREENING CRITERIA	45
3.2.1 Corrective Action Standards.....	46
3.2.1.1 <i>Protection of Human Health and the Environment</i>	46
3.2.1.2 <i>Compliance with Media Cleanup Standards</i>	46
3.2.1.3 <i>Control of the Source(s) of the Release</i>	46
3.2.1.4 <i>Compliance with Applicable Federal, State, and Local Standards for Waste Management</i>	46
3.2.2 Remedy Selection Decision Factors	46
3.2.2.1 <i>Short-Term Reliability and Effectiveness</i>	46
3.2.2.2 <i>Reduction of Toxicity, Mobility, and/or Volume</i>	46
3.2.2.3 <i>Long-Term Reliability and Effectiveness</i>	47
3.2.2.4 <i>Feasibility</i>	47
3.2.2.5 <i>Cost</i>	47
3.3 DEVELOPMENT OF CORRECTIVE ACTION ALTERNATIVES	47

TABLE OF CONTENTS (continued)

3.3.1	Alternative 1 – No Further Action	48
3.3.2	Alternative 2 – Clean Closure	48
3.3.3	Alternative 3 – Closure in Place with Administrative Controls.....	48
3.3.4	Alternative 4 – Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A	48
3.4	EVALUATION AND COMPARISON OF ALTERNATIVES	48
4.0	RECOMMENDED ALTERNATIVE.....	53
5.0	DETAILED STATEMENT OF WORK.....	57
5.1	PREFERRED CORRECTIVE ACTION ALTERNATIVE	57
5.1.1	Site Preparation.....	57
5.1.2	Engineered Cover Construction.....	57
5.1.3	Subsidence Monument Installation.....	58
5.1.4	Temporary Erosion and Sediment Control and Vegetation Establishment	58
5.1.5	Fence Installation	58
5.1.6	Use Restriction Implementation	58
5.2	CONSTRUCTION QUALITY ASSURANCE/QUALITY CONTROL	58
5.2.1	Construction Field Sample Collection Activities	59
5.2.2	Construction Quality Assurance/Laboratory Tests.....	59
5.3	WASTE MANAGEMENT	59
5.3.1	Waste Minimization.....	59
5.4	CONFIRMATION OF CORRECTIVE ACTIONS.....	59
5.5	PERMITS	60
5.5.1	<i>National Environmental Policy Act</i> Checklist	60
5.5.2	Real Estate/Operations Permit	60
5.5.3	Radiological Work Permit	60
5.5.4	Utility Clearances, Excavation Permits, and Blind Penetration Permits	60
5.5.5	<i>Resource Conservation and Recovery Act</i> Permit	60
6.0	SCHEDULE.....	61
7.0	POST-CLOSURE PLAN.....	63
7.1	INSPECTIONS	63
7.2	MONITORING.....	63
7.3	MAINTENANCE AND REPAIR.....	69
8.0	REFERENCES	71

LIBRARY DISTRIBUTION LIST

LIST OF FIGURES

FIGURE 1. AREA 5 RADIOACTIVE WASTE MANAGEMENT SITE LOCATION MAP.....	2
FIGURE 2. 92-ACRE AREA DISPOSAL UNITS AND MONITORING NETWORK.....	3
FIGURE 3. PATHWAYS TO RECEPTORS FOR THE 92-ACRE AREA.....	13
FIGURE 4. DIRECT RADIATION MONITORING RESULTS	14
FIGURE 5. TRITIUM AIR MONITORING RESULTS.....	15
FIGURE 6. AMERICIUM-241 AIR MONITORING RESULTS IN 2007	16

TABLE OF CONTENTS (continued)

FIGURE 7. PLUTONIUM-238 AIR MONITORING RESULTS IN 2007	17
FIGURE 8. PLUTONIUM-239/240 AIR MONITORING RESULTS IN 2007	18
FIGURE 9. RADON FLUX MONITORING RESULTS	19
FIGURE 10. GROUNDWATER ELEVATION RESULTS.....	21
FIGURE 11. MEASURED PH GROUNDWATER MONITORING RESULTS	22
FIGURE 12. SPECIFIC CONDUCTANCE GROUNDWATER MONITORING RESULTS.....	22
FIGURE 13. TOTAL ORGANIC CARBON GROUNDWATER MONITORING RESULTS.....	23
FIGURE 14. TOTAL ORGANIC HALIDES GROUNDWATER MONITORING RESULTS	23
FIGURE 15. TRITIUM GROUNDWATER MONITORING RESULTS	24
FIGURE 16. DAILY MAXIMUM AND MINIMUM AIR TEMPERATURE IN 2007	25
FIGURE 17. DAILY AVERAGE RELATIVE HUMIDITY IN 2007	26
FIGURE 18. DAILY AVERAGE BAROMETRIC PRESSURE IN 2007	27
FIGURE 19. DAILY MAXIMUM AND AVERAGE WIND SPEED IN 2007.....	28
FIGURE 20. WIND ROSE DIAGRAM.....	29
FIGURE 21. DAILY PRECIPITATION IN 2007	30
FIGURE 22. ANNUAL PRECIPITATION	31
FIGURE 23. VADOSE ZONE MONITORING RESULTS AT THE WEIGHING LYSIMETERS.....	33
FIGURE 24. VADOSE ZONE MONITORING RESULTS IN THE FLOOR OF PIT 5.....	34
FIGURE 25. VADOSE ZONE MONITORING RESULTS IN THE OPERATIONAL COVER OF PIT 3 NORTH.....	35
FIGURE 26. VADOSE ZONE MONITORING RESULTS IN THE OPERATIONAL COVER OF PIT 3 SOUTH	36
FIGURE 27. VADOSE ZONE MONITORING RESULTS IN THE OPERATIONAL COVER OF PIT 5.....	37
FIGURE 28. SOIL GAS MONITORING RESULTS	38
FIGURE 29. SMALL MAMMAL AND ANT BURROWING ACTIVITY IN 2007.....	40
FIGURE 30. BIOTA MONITORING RESULTS FOR TRITIUM.....	41
FIGURE 31. HISTORICAL PLANT MONITORING RESULTS FOR TRITIUM.....	42
FIGURE 32. HISTORICAL ANIMAL MONITORING RESULTS FOR TRITIUM	43
FIGURE 33. PERFORMANCE ASSESSMENT MODEL RESULTS	44
FIGURE 34. COLLECTIVE DOSE VERSUS COVER THICKNESS.....	55
FIGURE 35. 92-ACRE AREA CLOSURE SCHEDULE	62
FIGURE 36. CURRENT AND PROPOSED VADOSE ZONE MONITORING LOCATIONS.....	68

LIST OF TABLES

TABLE 1. SUMMARY OF CURRENT MONITORING AT THE AREA 5 RWMS.....	8
TABLE 2. 92-ACRE AREA EXPOSURE SCENARIOS.....	12
TABLE 3. EVALUATION OF GENERAL CORRECTIVE ACTION STANDARDS	49
TABLE 4. EVALUATION OF REMEDY SELECTION DECISION FACTORS.....	51

TABLE OF CONTENTS (continued)

TABLE 5. POST-CLOSURE REQUIREMENTS AND COMPLIANCE CRITERIA FOR THE 92-ACRE AREA.....	64
TABLE 6. COMPLIANCE CRITERIA FOR AIR MONITORING.....	65
TABLE 7. LIMITATIONS FOR GROUNDWATER INDICATOR PARAMETERS.....	65
TABLE 8. PROGRESSIVE APPROACH FOR VADOSE ZONE MONITORING FOR THE 92-ACRE AREA ..	67

LIST OF APPENDICES

APPENDIX A. DATA QUALITY OBJECTIVES	
APPENDIX B. COST ESTIMATES	
APPENDIX C. ENGINEERING SPECIFICATIONS AND DRAWINGS	
APPENDIX D. PROJECT ORGANIZATION	
APPENDIX E. CORRECTIVE ACTION INVESTIGATION RESULTS	
APPENDIX F. DATA ASSESSMENT	
APPENDIX G. EVALUATION OF RISK	
APPENDIX H. SAMPLING AND ANALYSIS PLAN	
APPENDIX I. REVEGETATION PLAN FOR THE 92-ACRE AREA	

ACRONYMS AND ABBREVIATIONS

ALARA	as low as reasonably achievable
ASTM	American Society for Testing and Materials
BN	Bechtel Nevada
°C	degree(s) Celsius
CAA	corrective action alternative
CADD/CAP	Corrective Action Decision Document/Corrective Action Plan
CAU	Corrective Action Unit
CFR	Code of Federal Regulations
CQA	construction quality assurance
cm	centimeter(s)
CSM	conceptual site model
DCG	Derived Concentration Guide
DOE	U.S. Department of Energy
DQI	Data Quality Indicator
DQO	Data Quality Objective
EPA	U.S. Environmental Protection Agency
FFACO	<i>Federal Facility Agreement and Consent Order</i>
GCD	Greater Confinement Disposal
IL	investigation level
kPa	kilopascal(s)
μCi/m ³	microcurie(s) per cubic meter
μg/L	microgram(s) per liter
m	meter(s)
m/s	meter(s) per second
MDC	minimum detectable concentration
mg/L	milligram(s) per liter
mm	millimeter(s)
mmhos/cm	millimho(s) per centimeter
mR/day	milliroentgen(s) per day
mrem/yr	millirem(s) per year
MWDU	Mixed Waste Disposal Unit

ACRONYMS AND ABBREVIATIONS (continued)

NAC	Nevada Administrative Code
NDEP	Nevada Division of Environmental Protection
NEPA	<i>National Environmental Policy Act</i>
NNSA/NSO	U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office
NNSA/NV	U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office
NSTec	National Security Technologies, LLC
NNSS	Nevada National Security Site
O	Order
pCi/L	picocurie(s) per liter
pCi/m ² s	picocurie(s) per square meter per second
pCi/m ³	picocurie(s) per cubic meter
per-Sv	person-Sievert(s)
QA	quality assurance
QC	quality control
RCRA	<i>Resource Conservation and Recovery Act</i>
REOP	Real Estate/Operations Permit
RWMS	Radioactive Waste Management Site
RWP	Radiological Work Permit
TCLP	Toxicity Characterization Leaching Procedure
TDR	time-domain reflectometry
TLD	thermoluminescent dosimeter
TRU	transuranic
UR	use restriction

EXECUTIVE SUMMARY

This Corrective Action Decision Document/Corrective Action Plan (CADD/CAP) has been prepared for the 92-Acre Area, the southeast quadrant of the Radioactive Waste Management Site, located in Area 5 of the Nevada National Security Site (NNSS). The 92-Acre Area includes Corrective Action Unit (CAU) 111, “Area 5 WMD Retired Mixed Waste Pits.”

Data Quality Objectives (DQOs) were developed for the 92-Acre Area, which includes CAU 111. The result of the DQO process was that the 92-Acre Area is sufficiently characterized to provide the input data necessary to evaluate corrective action alternatives (CAAs) without the collection of additional data. The DQOs are included as Appendix A of this document.

This CADD/CAP identifies and provides the rationale for the recommended CAA for the 92-Acre Area, provides the plan for implementing the CAA, and details the post-closure plan.

When approved, this CADD/CAP will supersede the existing Pit 3 (P03) Closure Plan, which was developed in accordance with Title 40 Code of Federal Regulations (CFR) Part 265, “Interim Status Standards for Owners and Operators of Hazardous Waste Treatment, Storage, and Disposal Facilities.” This document will also serve as the Closure Plan and the Post-Closure Plan, which are required by 40 CFR 265, for the 92-Acre Area. After closure activities are complete, a request for the modification of the *Resource Conservation and Recovery Act* Permit that governs waste management activities at the NNSS will be submitted to the Nevada Division of Environmental Protection to incorporate the requirements for post-closure monitoring.

Four CAAs, ranging from No Further Action to Clean Closure, were evaluated for the 92-Acre Area. The CAAs were evaluated on technical merit focusing on performance, reliability, feasibility, safety, and cost. Based on the evaluation of the data used to develop the conceptual site model; a review of past, current, and future operations at the site; and the detailed and comparative analysis of the potential CAAs, Closure in Place with Administrative Controls is the preferred CAA for the 92-Acre Area.

Closure activities will include the following:

- Constructing an engineered evapotranspiration cover over the 92-Acre Area
- Installing use restriction (UR) warning signs, concrete monuments, and subsidence survey monuments
- Establishing vegetation on the cover
- Implementing a UR
- Implementing post-closure inspections and monitoring

The Closure in Place with Administrative Controls alternative meets all requirements for the technical components evaluated, fulfills all applicable federal and state regulations for closure of the site, and will minimize potential future exposure pathways to the buried waste at the site.

THIS PAGE INTENTIONALLY LEFT BLANK

1.0 INTRODUCTION

This Corrective Action Decision Document/Corrective Action Plan (CADD/CAP) has been prepared for the 92-Acre Area. The 92-Acre Area constitutes the southeast quadrant of the Radioactive Waste Management Site (RWMS), located in Area 5 of the Nevada National Security Site (NNSS) (Figures 1 and 2).

The Area 5 RWMS uses engineered shallow-land burial cells to dispose of packaged waste. The 92-Acre Area contains 13 Greater Confinement Disposal (GCD) boreholes, 16 narrow trenches, and 9 broader pits. With the exception of three active pits (P03, P06, and P09), all trenches and pits in the 92-Acre Area currently have operational covers approximately 2.4 meters (m) thick.

The units within the 92-Acre Area are grouped into the following six informal categories based on physical location, waste types, and regulatory requirements (Figure 2):


- Pit 3 Mixed Waste Disposal Unit (MWDU)
- Corrective Action Unit (CAU) 111
- CAU 207
- Low-level waste disposal units
- Asbestiform low-level waste disposal units
- One transuranic (TRU) waste trench (where 1.2 kilograms [2.6 pounds, or approximately 61.5 cubic centimeters] of TRU waste was inadvertently disposed)

Pit 3 MWDU, an active pit with a closure date of 2011, is governed by *Resource Conservation and Recovery Act* (RCRA) Permit NEV HW0021 (Nevada Division of Environmental Protection [NDEP], 2005). As such, Pit 3 must be closed in accordance with Title 40 Code of Federal Regulations (CFR) 265, “Interim Status Standards for Owners and Operators of Hazardous Waste Treatment, Storage, and Disposal Facilities” (CFR, 2006d), as adopted by Nevada Administrative Code (NAC) 444.8632, “Compliance with Federal Regulations Adopted by Reference” (NAC, 2006).

CAU 111, “Area 5 WMD Retired Mixed Waste Pits,” which includes disposal units where mixed waste may have been placed prior to the implementation of RCRA, is listed in the *Federal Facility Agreement and Consent Order* (FFACO). The FFACO is a legally binding document that, by agreement, supersedes the corrective action requirements of RCRA (FFACO, 1996; as amended February 2008).

CAU 207, “Archived – Area 5 WMD Greater Confinement Disposal (GCD) Boreholes,” consists of GCD boreholes containing TRU waste. CAU 207 was previously removed from the purview of the FFACO and archived.

As agreed by NDEP and the U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office (NNSA/NSO) on February 14, 2008, the entire 92-Acre Area will be closed under the FFACO. This document follows the approved FFACO template for a CADD/CAP. The FFACO process not only meets all the requirements of RCRA (CFR, 2006d), it also includes development of a conceptual site model (CSM), data quality objectives (DQOs), and a detailed analysis and comparison of corrective action alternatives (CAAs).






FIGURE 2. 92-ACRE AREA DISPOSAL UNITS AND MONITORING NETWORK

THIS PAGE INTENTIONALLY LEFT BLANK

Site characterization that began in the 1990s, modeling results, and waste inventories provide the data necessary to develop a CSM. The results of four assessments show that disposal operations are in compliance with U.S. Department of Energy (DOE) regulations and provide assurance that the public and the environment will be protected for 1,000 years under DOE Order (O) 435.1, “Radioactive Waste Management” (DOE, 1999) and for 10,000 years concerning TRU waste under 40 CFR 191, “Environmental Radiation Protection Standards for Management and Disposal of Spent Nuclear Fuel, High-Level and Transuranic Radioactive Wastes” (CFR, 2006b).

A detailed discussion of the site history and characteristics, compliance assessments, waste inventory and uncertainty, and ongoing monitoring activities is presented in the DQOs, which are included as Appendix A of this document. The result of the DQO process was that the 92-Acre Area is sufficiently characterized to provide the input data necessary to evaluate CAAs without collecting additional data.

1.1 PURPOSE

This CADD/CAP develops and evaluates potential CAAs and provides the rationale for the selection of the recommended CAA for the 92-Acre Area. This document also provides the plan for implementing the preferred CAA, presents the scope of work, and details the post-closure plan. The post-closure plan includes a progressive monitoring approach to address future monitoring. The progressive monitoring approach will provide a protective and cost-effective method to monitor and address potential contaminant migration in the future (See Section 7.0).

When approved, this CADD/CAP will supersede the existing Pit 3 Closure Plan, which was developed in accordance with 40 CFR 265. This document will also serve as the Closure Plan and Post-Closure Plan for the 92-Acre Area, which are required by 40 CFR 265. After completing closure activities, a request for modification of RCRA Permit NEV HW0021, to incorporate requirements for post-closure monitoring, will be submitted to NDEP (NDEP, 2005).

1.2 SCOPE

The scope of activities used to identify, evaluate, and recommend CAAs included the following:

- Evaluating corrective action objectives based on the DQOs and CAA screening criteria
- Recommending and justifying the preferred CAA

CAAs were evaluated for the 92-Acre Area on technical merit based on performance, reliability, feasibility, safety, and cost. Based on the evaluation of the data used to develop the CSM; a review of past, current, and future operations at the site; and the detailed and comparative analysis of the potential CAAs, Closure in Place with Administrative Controls is the preferred CAA for the 92-Acre Area. Closure activities will include the following:

- Constructing an engineered evapotranspiration cover over the 92-Acre Area
- Installing use restriction (UR) warning signs, concrete monuments, and subsidence survey monuments
- Establishing vegetation on the cover
- Implementing a UR
- Implementing post-closure inspections and monitoring

The Closure in Place with Administrative Controls alternative meets all requirements for the technical components evaluated, fulfills all applicable federal and state regulations, and minimizes potential future exposure pathways to the buried waste. Of the CAAs evaluated based on short-term reliability and effectiveness; reduction of toxicity, mobility, and/or volume; long-term reliability and effectiveness; feasibility; and cost, the Closure in Place with Administrative Controls alternative received the highest score and therefore will have the most desirable overall impact on these factors.

1.3 CORRECTIVE ACTION DECISION DOCUMENT/CORRECTIVE ACTION PLAN CONTENTS

This CADD/CAP consists of the following sections and appendices:

- Section 1.0 – Introduction: Summarizes this document’s purpose, scope, and contents
- Section 2.0 – Corrective Action Investigation Summary: Summarizes investigation activities, results of the investigation, and the need for corrective action
- Section 3.0 – Evaluation of Alternatives: Describes, identifies, and evaluates the steps taken to determine the preferred CAA
- Section 4.0 – Recommended Alternative: Presents the preferred CAA and the rationale based on the corrective action objectives and screening criteria
- Section 5.0 – Detailed Statement of Work: Provides a description of the preferred CAA its planned implementation, identifies quality assurance (QA) and quality control (QC) activities, provides a summary of waste management, identifies activities to verify the objectives of the corrective actions, and identifies permits needed to implement the CAA
- Section 6.0 – Schedule: Identifies the schedule for major activities
- Section 7.0 – Post-Closure Plan: Describes the requirements for post-closure inspections, monitoring, maintenance, and repairs
- Section 8.0 – References: Provides a list of all referenced documents in this report
- Appendix A – Data Quality Objectives: Provides the DQOs, as presented to and approved by NDEP
- Appendix B – Cost Estimates: Presents cost estimates for each CAA
- Appendix C – Engineering Specifications and Drawings: Includes engineering specifications and drawings for the 92-Acre Area
- Appendix D – Project Organization: Identifies the NNSA/NSO Sub-Project Director and other appropriate personnel involved with characterization and closure activities
- Appendix E – Corrective Action Investigation Results: Not applicable
- Appendix F – Data Assessment: Not applicable
- Appendix G – Evaluation of Risk: Not applicable
- Appendix H – Sampling and Analysis Plan: Not applicable
- Appendix I – Revegetation Plan for the 92-Acre Area: Provides details on how vegetation will be established on the cover.

2.0 CORRECTIVE ACTION INVESTIGATION SUMMARY

The following sections summarize site characterization, modeling, and monitoring activities, and identify the need for corrective action for the 92-Acre Area.

2.1 INVESTIGATION ACTIVITIES

Site characterization activities at the Area 5 RWMS began in the early 1990s. Four assessments demonstrate that waste disposal operations are in compliance with federal regulations and provide assurance that members of the public and the environment will be protected after closure for 1,000 years under DOE O 435.1 (DOE, 1999) and for 10,000 years concerning TRU waste under 40 CFR 191 (CFR, 2006b). These assessments are summarized in the DQOs provided in Appendix A. The current monitoring network is summarized in Table 1 and shown in Figure 2 on Page 3 of this document. The following sections discuss monitoring and modeling results.

2.1.1 Direct Radiation Monitoring

To assess external radiation, measure gamma radiation levels, and detect changes, direct radiation monitoring is conducted with thermoluminescent dosimeters (TLDs) at 12 locations shown in Figure 2. TLDs measure ionizing radiation exposure from all sources, including natural and man-made radioactivity, and results represent the potential external dose to a hypothetical person residing at the Area 5 RWMS. At each location, a pair of TLDs is placed at 1 m above ground surface. The TLDs are exchanged for analysis on a quarterly basis, and analysis is conducted with automated TLD readers. Since monitoring began in 1998, exposure rate measurements have generally fallen within the range of background measurements collected at locations across the NNS and indicate that a member of the public will not receive a dose greater than 25 millirems per year (mrem/yr), even if they were to reside at the Area 5 RWMS. The highest measurement recorded was 0.6 milliroentgens per day (mR/day) in 2004.

2.1.2 Air Monitoring

Air monitoring of tritium and radioactive particulates is conducted at two locations downwind of the Area 5 RWMS. Tritium is monitored because it is a highly mobile radioactive isotope and is an indicator of volatile radionuclide migration from waste cells into the atmosphere. Atmospheric moisture is continuously collected using molecular sieve columns, and samples are analyzed every 2 weeks for tritium by liquid scintillation counting. Tritium concentrations in air have been well below the DOE Derived Concentration Guide (DCG) of 100,000 picocuries per cubic meter (pCi/m³) for tritium. The DCG is the concentration of a radionuclide in air that, if inhaled for 1 year, would result in the DOE radiation limit of 100 mrem/yr committed dose equivalent to the public. The highest measurement recorded was 47.4 pCi/m³ in 2006.

Air particulates are collected on glass fiber filters, which are screened weekly for gross alpha and beta radioactivity to detect changes in airborne radioactivity. Monthly composites of the weekly samples are analyzed by gamma spectroscopy for gamma-emitting radionuclides and by radiochemical analysis for americium and plutonium. Americium and plutonium concentrations in air have been well below the respective DCGs of 0.02 and 0.03 pCi/m³. In 2007, the highest measurement recorded for americium was 0.00000595 pCi/m³, and the highest measurement recorded for plutonium was 0.0000321 pCi/m³.

TABLE 1. SUMMARY OF CURRENT MONITORING AT THE AREA 5 RWMS

ELEMENT	BRIEF DESCRIPTION	SUMMARY OF RESULTS
Direct Radiation Monitoring	TLDs at 12 locations	Typical exposure rate measurements are at background levels.
Air Monitoring	<ul style="list-style-type: none"> Atmospheric moisture analysis for tritium at two locations every two weeks Air particulates (americium and plutonium) sampled at two locations (weekly screening and monthly laboratory analysis) 	<ul style="list-style-type: none"> Tritium concentrations in air are below the DCG. Particulate concentrations are below the DCGs.
Radon Flux Monitoring	Collected at various locations around the Area 5 RWMS	Radon fluxes are well below the regulatory limit.
Groundwater Monitoring	Monitoring at three wells: <ul style="list-style-type: none"> Water levels every 3 months Samples for contamination indicators and water chemistry parameters every 6 months 	<ul style="list-style-type: none"> The water table is essentially flat (i.e., little or no gradient). There has been no measurable impact to the uppermost aquifer.
Meteorology Monitoring	<ul style="list-style-type: none"> Precipitation Air temperature Relative humidity Wind speed and direction Barometric pressure 	<ul style="list-style-type: none"> Average annual rainfall is 131 mm. Average annual temperature is 16°C. Average humidity is 30 percent. Average wind speed is 2.7 m/s. Average pressure is 90.5 kPa.
Vadose Zone Monitoring	<ul style="list-style-type: none"> TDR probes measure the volumetric moisture content of the soil in three operational covers TDR probes measure the volumetric moisture content of the soil in one waste disposal unit floor Two weighing lysimeters (vegetated and bare) provide information for the water balance of the soil 	<ul style="list-style-type: none"> Volumetric moisture content of the soil in covers continues to indicate dry conditions. Volumetric moisture content of the soil in the floor of Pit 5 (P05) indicates no infiltration. Vegetation and the arid climate prevent infiltration by evapotranspiration.
Soil Gas Monitoring	Soil gas monitoring for tritium at one waste cell	Upward migration of tritium through the soil from the waste is extremely slow.
Biota Monitoring	Biota (plant and animal) samples collected at an approximate 2-year interval	Biota monitoring results show tritium uptake.

°C: degree(s) Celsius

DCG: Derived Concentration Guide

kPa: kilopascal(s)

mm: millimeter(s)

m/s: meter(s) per second

TDR: time-domain reflectometry

TLD: thermoluminescent dosimeter

2.1.3 Radon Flux Monitoring

Radon flux measurements have been collected since 2000 at various locations to meet the performance objective of DOE O 435.1 and assess whether radon levels exceed the regulatory limit. Measurements are collected once a year at one or two locations that are most likely to have elevated results based on radon and thorium-bearing waste. Radon flux domes placed on the ground surface collect the measurements. The highest measured radon flux was 4 picocuries per square meter per second ($\text{pCi}/\text{m}^2\text{s}$) in 2004, well below the regulatory limit of $20 \text{ pCi}/\text{m}^2\text{s}$.

2.1.4 Groundwater Monitoring

Groundwater monitoring has been conducted since 1993 at three wells shown in Figure 2. Water levels in each well are measured every 3 months, and water samples are collected every 6 months. Based on groundwater elevations, the water table under the Area 5 RWMS is essentially flat. Calculated groundwater flow velocities are approximately 0.1 m per year. Water samples are analyzed for indicators of contamination (pH, specific conductance, total organic carbon, total organic halides, and tritium) and general water chemistry parameters (calcium, magnesium, potassium, sodium, iron, manganese, bicarbonate, sulfate, silicate, chloride, and fluoride). Investigation levels (ILs) were established as the compliance criteria for indicators of contamination by NNSA/NSO and NDEP in 1998 (Bechtel Nevada [BN], 1998). Groundwater monitoring data have remained stable and below ILs since monitoring began; therefore, these indicate no measurable impact to the uppermost aquifer from the Area 5 RWMS.

2.1.5 Meteorology Monitoring

The Area 5 RWMS is located in a windy, arid climate with high average temperatures and low precipitation rates. Meteorological parameters, including precipitation, solar radiation, air temperature, relative humidity, wind speed and direction, and barometric pressure, are measured at a 3-m meteorology tower near the southeast corner of the Area 5 RWMS to quantify the exchange of water and heat between the soil and the atmosphere. Reference evapotranspiration, the rate at which readily available soil water is vaporized from the surface, is calculated from these meteorological parameters. The ratio of reference evapotranspiration to precipitation is then determined. In 2007, the ratio of reference evapotranspiration to precipitation was 12.9, indicating that the rate of evapotranspiration upwards through the cover far exceeds the rate of infiltration of precipitation downwards toward the waste cells.

2.1.6 Vadose Zone Monitoring

Vadose zone monitoring is conducted at three operational covers, one pit floor, and two weighing lysimeters to assess water balance, confirm the key assumption of no downward pathway to groundwater, and evaluate the performance of operational covers. Water balance studies use meteorology data to calculate evapotranspiration, directly measure evapotranspiration and bare-soil evaporation with weighing lysimeters, and measure volumetric moisture content of the soil, soil water potential, and temperature. Data indicate that vegetation and the arid climate prevent precipitation from percolating deep into the soil by returning moisture to the atmosphere by evapotranspiration. Vegetated lysimeter data were used to generate a vadose zone flow model that confirms there is no downward pathway under vegetated conditions. Time-domain reflectometry (TDR) data for the operational covers continue to indicate dry conditions.

2.1.7 Soil Gas Monitoring

Soil gas monitoring for tritium movement has been conducted since 1990 at borehole GCD-05, which has a large tritium inventory (approximately 2.2 million curies at the time of disposal) buried from 20 to 36 m below ground surface. Two strings of nine probes are buried in the borehole. A depth profile of soil gas tritium concentration is measured from 3 to 36 m below ground surface to provide a direct measure of changes in tritium activity with depth as a result of degradation of waste containers, advection, and diffusion. During the 18-year measurement period, soil gas tritium concentrations show extremely slow upward movement of tritium through soil from the waste, which indicates that tritium and associated waste remain contained.

2.1.8 Biota Monitoring

Bioturbation and plant uptake are two release mechanisms that potentially transport tritium upward through waste covers and into the atmosphere. Plants can transport tritium by root uptake and subsequent evapotranspiration, and animal burrows may potentially intrude into waste; however, root depths of the species in this area are generally less than 2 m, and animal burrows only extend approximately 0.3 m below ground surface. Biota (plant and animal) samples are collected every 2 years to measure tritium concentrations. Analyses of samples collected at the Area 5 RWMS show detectable levels of tritium. Although these results show tritium uptake, there is no evidence that plants or animals have intruded into the waste, and it is unlikely that plant roots or animal burrows extend to a depth that could impact buried waste.

2.1.9 Performance Assessment Model

To evaluate the potential for contamination of environmental media, a model has been developed using GoldSim[®] software that assesses closure alternatives, optimizes the closure cover design, and demonstrates compliance with federal regulations (Shott et al., 1998; BN, 2006).

Model input parameters are represented by probability distributions to account for uncertainty. Comprehensive sensitivity analyses show that the parameters that have a significant effect on the outcome of the model are related to plant uptake and animal burrowing. Radionuclide inventories do not have a significant effect on the outcome of the model, highlighting the ability of the disposal system to contain waste and protect the public (Shott et al., 1998; BN, 2006).

The following conservative assumptions are accounted for in the model:

- The critical group is a resident farmer 100 m from the site boundary. This assumption is conservative due to the remote location, arid climate, marginal agricultural soil, lack of resources such as surface water or shallow groundwater, and the presence of nearby nuclear craters that are likely to remind any potential residents of the probable presence of radioactive contamination. In addition, public access to the NNSS is restricted.
- All radionuclides are assumed to be immediately available for release and transport (i.e., all waste containers have failed, and the waste is released directly into the cover soil). This assumption is conservative because containers and waste forms are likely to delay the release of radionuclides for decades if not hundreds of years.
- The critical group, located 100 m from the site boundary, is assumed to be exposed to the same concentrations of radionuclides that are present on the site itself. This assumption is conservative because 100 m from the site boundary, the actual concentrations are expected to be orders of magnitude less than onsite concentrations.

2.2 RESULTS

Monitoring results are reported annually in the *Nevada Test Site Waste Management Monitoring Report Area 3 and Area 5 Radioactive Waste Management Sites*. Groundwater monitoring results are reported annually in the *Nevada Test Site Data Report: Groundwater Monitoring Program Area 5 Radioactive Waste Management Site*. The following sections provide a summary of the most recent results of monitoring data and modeling activities.

2.2.1 Summary of Characterization and Monitoring Data

Extensive site characterization, environmental monitoring, and modeling have been performed for the Area 5 RWMS over the past several decades. These studies and the waste inventory are summarized in the DQOs provided in Appendix A of this document. Release pathways are upwards to the surface with negligible pathway to groundwater. The applicable transport processes are the release of volatile constituents to the cover and the atmosphere, and the migration of contaminants in the cover and to the atmosphere by erosion, animal burrowing/plant uptake, and inadvertent disturbance of waste. Table 2 summarizes the release pathways and associated exposure scenarios. Figure 3 illustrates the pathways to receptors and their applicability to the site.

2.2.1.1 Direct Radiation Monitoring

Quarterly direct radiation exposure data from 1998 to 2007 at the Area 5 RWMS and NNSS background locations are presented in units of mR/day in Figure 4. The data indicate that direct radiation exposure is generally low or declining (National Security Technologies, LLC [NSTec], 2008).

2.2.1.2 Air Monitoring

Tritium concentrations in air are well below the DCG of 100,000 pCi/m³ for tritium. On December 19, 2005, a puncture was discovered in a shipping container that was being retrieved. This allowed tritium to escape from the container. Although the container was quickly sealed, tritium from the soil surrounding the container was likely the source of slightly elevated levels of tritium through June 2006. Figure 5 shows the tritium air monitoring results since 2005 in pCi/m³. All measured concentrations of tritium are below the DCG (NSTec, 2008).


Gamma spectroscopy results for americium and plutonium have generally been below the sample-specific minimum detectable concentrations (MDCs). Figure 6, Figure 7, and Figure 8 show the results for americium and plutonium for 2007 in pCi/m³. All measured concentrations of americium and plutonium are below the DCG for each radionuclide (NSTec, 2008).

2.2.1.3 Radon Flux Monitoring

Radon flux results for 2000 to 2008 are summarized in Figure 9. All radon flux measurements are at least 7 times lower than the regulatory limit of 20 pCi/m²s (NSTec, 2008).

TABLE 2. 92-ACRE AREA EXPOSURE SCENARIOS

SOURCE OF POTENTIAL CONTAMINATION	RELEASE MECHANISM	EXPOSURE PATHWAY	EXPOSURE ROUTE	RECEPTOR	EXPOSURE SCENARIO
Buried Waste	Leaching	Groundwater	Ingestion of drinking water	Offsite resident	This is an incomplete pathway to exposure due to high evapotranspiration and low precipitation, low potential for downward transmission of water in the vadose zone below the waste cells, static zone below the vadose zone, large distance to groundwater, and low groundwater velocity.
	Erosion	<ul style="list-style-type: none"> Atmosphere Cover soil 	<ul style="list-style-type: none"> External radiation Ingestion of soil Inhalation of particulates Direct contact with skin 	<ul style="list-style-type: none"> NNSS worker Visitor 	The potential for exposure is limited to NNSS workers and visitors. These receptors may be exposed to contaminants through ingestion, inhalation, or direct contact due to inadvertent disturbance into the waste or contact with waste materials brought to the surface by erosion or biota.
	Biota (animal burrowing/plant uptake)				
	Excavation				






FIGURE 4. DIRECT RADIATION MONITORING RESULTS




FIGURE 5. TRITIUM AIR MONITORING RESULTS




FIGURE 6. AMERICIUM-241 AIR MONITORING RESULTS IN 2007




FIGURE 7. PLUTONIUM-238 AIR MONITORING RESULTS IN 2007




FIGURE 8. PLUTONIUM-239/240 AIR MONITORING RESULTS IN 2007




FIGURE 9. RADON FLUX MONITORING RESULTS

2.2.1.4 *Groundwater Monitoring*

Groundwater elevation data from manual measurements taken since the wells were drilled in 1993, as shown in Figure 10, indicate that the water table is flat, with low groundwater velocities. The locations of the three wells are shown on Figure 2.

Indicators of contamination (pH, specific conductance, total organic carbon, total organic halides, and tritium) show no groundwater contamination. Measured pH has remained stable and within the ILs of 7.6 and 9.2 (Figure 11). Specific conductance values have remained stable and below the IL of 0.44 millimhos per centimeter (mmhos/cm) (Figure 12). Total organic carbon values have remained low and stable, and are generally at or below the IL of 1 milligram per liter (mg/L) (Figure 13). Total organic halide values have remained stable and below the IL of 50 micrograms per liter (µg/L) (Figure 14). Tritium values have remained stable and below the IL of 2,000 picocuries per liter (pCi/L) and the MDC since monitoring began (Figure 15). Negative values for tritium shown in Figure 15 are the result of background subtraction.

General water chemistry parameters (calcium, magnesium, potassium, sodium, iron, manganese, bicarbonate, sulfate, silicate, chloride, and fluoride) indicate similar groundwater composition in the three wells and stable groundwater chemistry throughout the monitoring period (NSTec, 2009).

2.2.1.5 *Meteorology Monitoring*

The daily maximum and minimum air temperatures at the Area 5 RWMS for 2007 are shown in Figure 16. The average air temperature in 2007 was 16.4°C. The maximum and minimum air temperatures in 2007 were 43.9°C and -14.7°C. The daily average relative humidity in 2007 was approximately 28 percent and ranged from 2 to 100 percent (Figure 17). The daily average barometric pressure in 2007 was 90.5 kilopascals (kPa) (Figure 18) (NSTec, 2008).

In 2007, the average wind speed was 2.7 meters per second (m/s), and the maximum gust was 20.9 m/s (Figure 19). Wind rose diagrams illustrate wind direction and wind speed distribution in each direction using hourly wind data. Generally, winds are more frequent from the north, with higher wind speeds from the south. The wind rose diagram for the Area 5 RWMS is presented in Figure 20 (NSTec, 2008).

Rainfall at the Area 5 RWMS in 2007 was below average, totaling 123.8 millimeters (mm). The average annual precipitation for 1995 to 2007 is 130.7 mm. Figure 21 depicts the daily total precipitation for 2007. Historical precipitation data recorded at the Well 5B station (approximately 5.5 kilometers south of the Area 5 RWMS) and the Area 5 RWMS are provided in Figure 22 (NSTec, 2008).

Reference evapotranspiration, calculated using solar radiation, air temperature, relative humidity, wind speed, and barometric pressure, was 1,594 mm in 2007. This is 12.9 times the amount of precipitation in 2007, indicating that precipitation will be removed from the soil by evapotranspiration before it is allowed to infiltrate into the covers toward the waste cells.




FIGURE 10. GROUNDWATER ELEVATION RESULTS




FIGURE 11. MEASURED pH GROUNDWATER MONITORING RESULTS




FIGURE 12. SPECIFIC CONDUCTANCE GROUNDWATER MONITORING RESULTS




FIGURE 13. TOTAL ORGANIC CARBON GROUNDWATER MONITORING RESULTS




FIGURE 14. TOTAL ORGANIC HALIDES GROUNDWATER MONITORING RESULTS




FIGURE 15. TRITIUM GROUNDWATER MONITORING RESULTS




FIGURE 16. DAILY MAXIMUM AND MINIMUM AIR TEMPERATURE IN 2007




FIGURE 17. DAILY AVERAGE RELATIVE HUMIDITY IN 2007




FIGURE 18. DAILY AVERAGE BAROMETRIC PRESSURE IN 2007




FIGURE 19. DAILY MAXIMUM AND AVERAGE WIND SPEED IN 2007




FIGURE 20. WIND ROSE DIAGRAM




FIGURE 21. DAILY PRECIPITATION IN 2007




FIGURE 22. ANNUAL PRECIPITATION

2.2.1.6 *Vadose Zone Monitoring*

Total soil water storage at the weighing lysimeters for 1994 to 2007 is illustrated in Figure 23. The vegetated lysimeter is considerably drier than the bare-soil lysimeter. The average soil water storage depth in the vegetated lysimeter from 1996 to 2007 was 114 mm. This is equivalent to an average volumetric moisture content of 5.72 percent. For the same period, the average soil water storage depth in the bare lysimeter was 207 mm, which is equivalent to an average volumetric moisture content of 10.35 percent. In 2007, the average soil water storage depth in the vegetated lysimeter was 110 mm, and the average water storage depth in the bare lysimeter was 206 mm (NSTec, 2008).

In 1998, TDR probes were buried 1.2 m beneath the floor of Pit 5 (P05). Approximately 4.4 m of waste and approximately 2.3 m of operational cover were placed above these probes during disposal operations. Measured volumetric moisture content in the floor of Pit 5 has remained constant at approximately 10 percent since monitoring began (Figure 24). The stable moisture content indicates that no moisture has percolated to 1.2 m below the waste (NSTec, 2008).

In 1999, TDR probes were installed in the operational cover of Pit 3 (P03) at two locations (north and south) at depths ranging from 10 to 180 centimeters (cm) below the top of the cover. Precipitation events beginning in October 2004 infiltrated into the cover and percolated below the deepest probe at both the north (Figure 25) and south (Figure 26) locations in early March 2005. This depth is below the range where surface evaporation can have an effect on soil moisture. During 2006 and 2007, the gradual drying of the soil profile at Pit 3 continued. By September 2007, the volumetric moisture content at 180 cm at both locations had returned to approximately 12 percent (NSTec, 2008).

In 2000, TDR probes were installed in the operational cover of Pit 5 (P05) at depths ranging from 15 to 180 cm below the top of the cover. Precipitation events beginning in October 2004 infiltrated into the cover and percolated below the deepest probe in April 2005 (Figure 27). Similar to Pit 3 (P03), the gradual drying of the soil profile continued in 2007 (NSTec, 2008).

2.2.1.7 *Soil Gas Monitoring*

Sample results for soil gas tritium since 1990 indicate that upward migration of tritium from the waste is extremely slow. Tritium concentrations with depth and time are illustrated in Figure 28. Concentrations have remained constant and low from the surface to 12.2 m. At 15.2 m, concentrations slowly increased through 1997 but then leveled off. Concentrations at 19.8, 25.9, 33.5, and 36.3 m, which are adjacent to the tritium source, have increased since 1990. The highest measured tritium concentration of 363.9 microcuries per cubic meter ($\mu\text{Ci}/\text{m}^3$), collected at a location adjacent to buried waste, indicates that the 2.2 million curies of tritium originally buried at the site remains contained. Risk from tritium exposure is low due to lack of an exposure pathway, tritium's relatively short half-life of 12.3 years, and the low migration rate (NSTec, 2008).




FIGURE 23. VADOSE ZONE MONITORING RESULTS AT THE WEIGHING LYSIMETERS




FIGURE 24. VADOSE ZONE MONITORING RESULTS IN THE FLOOR OF PIT 5




FIGURE 25. VADOSE ZONE MONITORING RESULTS IN THE OPERATIONAL COVER OF PIT 3 NORTH




FIGURE 26. VADOSE ZONE MONITORING RESULTS IN THE OPERATIONAL COVER OF PIT 3 SOUTH




FIGURE 27. VADOSE ZONE MONITORING RESULTS IN THE OPERATIONAL COVER OF PIT 5




FIGURE 28. SOIL GAS MONITORING RESULTS

2.2.1.8 *Biota Monitoring*

The locations of small mammal burrows and ant nests at the Area 5 RWMS in 2007 are mapped in Figure 29. Burrows are concentrated on the side slopes of the operational covers. Most burrow entrances appear to be inactive. Burrow densities are much higher in older covers (e.g., P01, P02, T02B, and T04B) compared to newer covers (e.g., P04 and P05). Low radionuclide concentrations in soil excavated by small mammals and ants indicate that these animals have not intruded into the waste (NSTec, 2008).

In 2007, biota samples were collected from five plants, one small mammal, and three small mammal burrows or ant nests. Figure 30 shows the sample locations and tritium results in pCi/L. Historical tritium concentrations are illustrated in Figure 31 and Figure 32. Tritium uptake by biota is due to its high mobility as tritiated water. Tritiated water moves upward through waste covers by gaseous diffusion, gaseous and liquid advection, plant uptake and transpiration, and soil evaporation. Due to the very low water content in soil samples collected in 2007, tritium could not be measured. Radionuclide concentrations for strontium, cesium, plutonium, and americium were not statistically different from background (NSTec, 2008).

2.2.1.9 *Performance Assessment Model*

A dynamic model of the movement of moisture established through the performance assessment model of the vadose zone is illustrated in Figure 33. The model hypothesized four regions in the vadose zone. Zone I, approximately 35 m thick at the top of the vadose zone, is a dynamic region of upward liquid flux. This upward flux is driven by the evapotranspiration of plant roots. Zone II, occurring from approximately 35 to 90 m, is a static region with no liquid flux. Zone III consists of a region where downward liquid flux is driven by gravity. The Zone I region of upward flux coupled with the Zone II static region make the potential for downward transmission of precipitation extremely low (BN, 2006).

2.2.2 **Data Assessment Summary**

A wide range of information is available about physical, chemical, and climate characteristics, as well as facility design, operation, and source materials. These data provide the information necessary to complete performance assessments, perform sensitivity and uncertainty analyses, and evaluate closure options. Model results show that all regulatory objectives are easily met and are not impacted by data limitations, and monitoring data confirm the model. The DQOs provided in Appendix A of this document present detailed information about the CSM, waste inventory, and release and transport parameters, with a discussion of their uncertainty.

2.3 **NEED FOR CORRECTIVE ACTION**

The evaluation of the need for corrective action includes buried waste potentially affecting the public or the environment. Monitoring data, modeling results, and the CSM show that risk associated with No Further Action is negligible; however, the closure units must comply with multiple regulations, including 40 CFR 265, 40 CFR 191, DOE O 435.1, and the FFACO. According to 40 CFR 265, Subpart G, §265.111, "Closure Performance Standard," closure must minimize the need for further maintenance, and control, minimize, or eliminate, to the extent necessary to protect human health and the environment, migration of waste to the groundwater, surface water, or atmosphere (CFR, 2006d). Therefore, corrective action is required.




FIGURE 29. SMALL MAMMAL AND ANT BURROWING ACTIVITY IN 2007




FIGURE 30. BIOTA MONITORING RESULTS FOR TRITIUM IN 2007




FIGURE 31. HISTORICAL PLANT MONITORING RESULTS FOR TRITIUM




FIGURE 32. HISTORICAL ANIMAL MONITORING RESULTS FOR TRITIUM




FIGURE 33. PERFORMANCE ASSESSMENT MODEL RESULTS

3.0 EVALUATION OF ALTERNATIVES

This section presents the corrective action objectives for the 92-Acre Area, describes the general standards and decision factors used to screen the various CAAs, and develops and evaluates a set of selected CAAs that will meet the corrective action objectives.

3.1 CORRECTIVE ACTION OBJECTIVES

The corrective action objective is to ensure that receptors are not subjected to unacceptable risk from an exposure to contamination. As illustrated in Figure 3 and summarized in Table 2, the only viable receptors are NNSS workers and visitors that may be exposed to contaminants through ingestion, inhalation, or direct contact due to inadvertent disturbance into the waste (i.e., excavation) or contact with contaminants brought to the surface by erosion or biota. There is essentially no pathway to offsite residents. It would take more than 50,000 years for water to move from beneath the static region (approximately 90 m below grade) to the groundwater (approximately 220 m below grade), and calculated groundwater flow rates are less than 0.15 m per year. Implementation of the corrective action will ensure that the site will not pose an unacceptable risk to human health and the environment and that site conditions are in compliance with all applicable laws and regulations.

3.2 SCREENING CRITERIA

The screening criteria used to evaluate and select the preferred CAAs are identified in the U.S. Environmental Protection Agency (EPA) *Guidance on RCRA Corrective Action Decision Documents* (EPA, 1991) and the *Final RCRA Corrective Action Plan* (EPA, 1994). The CAAs are evaluated based on four general corrective action standards and five remedy selection decision factors. The CAAs must meet the four general corrective action standards to be selected for evaluation using the remedy selection decision factors.

The four general corrective action standards are as follows:

- Protection of human health and the environment
- Compliance with media cleanup standards
- Control of the source(s) of the release
- Compliance with applicable federal, state, and local standards for waste management

If a CAA does not meet one or more of the four general corrective action standards listed above, the CAA is not considered for further evaluation. If a CAA meets all four general corrective action standards listed above, the CAA is evaluated based on the following five remedy selection decision factors:

- Short-term reliability and effectiveness
- Reduction of toxicity, mobility, and/or volume
- Long-term reliability and effectiveness
- Feasibility
- Cost

3.2.1 Corrective Action Standards

The following sections describe the four general corrective action standards used to determine whether the CAAs will be considered for further evaluation.

3.2.1.1 *Protection of Human Health and the Environment*

Protection of human health and the environment is a general mandate of the RCRA statute (EPA, 1994). This mandate requires that the corrective action include any necessary protective measures. These measures may or may not be directly related to media cleanup, source control, or management of waste. The CAAs are evaluated for the ability to protect human health and the environment.

3.2.1.2 *Compliance with Media Cleanup Standards*

The CAAs are evaluated for the ability to meet the proposed media cleanup standards.

3.2.1.3 *Control of the Source(s) of the Release*

The CAAs are evaluated for the ability to control further environmental degradation by controlling or eliminating additional releases that may pose a threat to human health and the environment.

3.2.1.4 *Compliance with Applicable Federal, State, and Local Standards for Waste Management*

The CAAs are evaluated for the ability to be conducted in accordance with applicable federal and state regulations.

3.2.2 Remedy Selection Decision Factors

The following sections describe the five remedy selection decision factors used to evaluate the CAAs that meet all four general corrective action standards.

3.2.2.1 *Short-Term Reliability and Effectiveness*

Each CAA is evaluated with respect to its effects on human health and the environment during implementation of the selected corrective action. The following factors are addressed for each alternative:

- Protection of the community from potential risks associated with implementation, such as fugitive dusts, transportation of waste, or explosion
- Protection of workers during implementation
- Environmental impacts that may result from implementation
- The time required to achieve the corrective action objectives

3.2.2.2 *Reduction of Toxicity, Mobility, and/or Volume*

Each CAA is evaluated for its ability to reduce the toxicity, mobility, and/or volume of the contaminated media. Reduction in toxicity, mobility, and/or volume refers to changes in one or more characteristics of the contaminated media by the use of corrective measures that decrease the inherent threats associated with those media.

3.2.2.3 *Long-Term Reliability and Effectiveness*

Each CAA is evaluated in terms of risk remaining at the site after the CAA has been implemented. The primary focus of this evaluation is on the extent and effectiveness of the control that may be required to manage the risk posed by transportation, treatment, and disposal of excavated waste.

3.2.2.4 *Feasibility*

The feasibility criterion addresses the technical and administrative feasibility of implementing a CAA and the availability of services and materials needed for implementation. Each CAA is evaluated for the following criteria:

- *Construction and Operation* – The feasibility of implementing a CAA given the existing site-specific conditions
- *Administrative Feasibility* – The administrative activities needed to implement the CAA (e.g., permits, URs, public acceptance, rights-of-way, offsite approval)
- *Availability of Services and Materials* – The availability of adequate offsite and onsite treatment, storage capacity, disposal services, necessary technical services and materials, and prospective technologies for each CAA

3.2.2.5 *Cost*

Costs for each alternative are estimated for comparison purposes only. The cost estimate for each CAA is provided in Appendix B of this document. The following is a brief description of each component:

- *Capital Costs* – These include direct costs for material, labor, construction material, equipment purchase and rental, excavation and backfilling, sampling and analysis, waste disposal, demobilization, and health and safety measures. Indirect costs are separate and not included in the estimates.
- *Operation and Maintenance* – These costs are separate and include labor, training, sampling and analysis, maintenance material, utilities, and health and safety measures. These costs are not included in the estimates.

3.3 **DEVELOPMENT OF CORRECTIVE ACTION ALTERNATIVES**

This section identifies and summarizes the viable CAAs considered for the 92-Acre Area. Based on the review of existing data, future use, and current operations, the following alternatives have been developed for consideration:

- Alternative 1 – No Further Action
- Alternative 2 – Clean Closure
- Alternative 3 – Closure in Place with Administrative Controls
- Alternative 4 – Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A

3.3.1 Alternative 1 – No Further Action

Alternative 1 is the baseline with which to compare and assess the other CAAs and their ability to meet the corrective action standards. The No Further Action alternative includes continuing the current monitoring activities at the 92-Acre Area, as described in Section 2.1, and maintaining the current operational covers.

3.3.2 Alternative 2 – Clean Closure

Alternative 2 involves the excavation, transportation, certification, and disposal of all waste present in the entire 92-Acre Area. Waste would be transported to and disposed at another (unspecified) location.

3.3.3 Alternative 3 – Closure in Place with Administrative Controls

Alternative 3 includes the administrative activities and costs associated with implementing a UR to restrict inadvertent contact with the waste by prohibiting any activity that would cause significant exposure of receptors to contaminants. The Closure in Place with Administrative Controls alternative includes leaving all buried waste in place, constructing an engineered cover over the 92-Acre Area, installing UR warning signs and concrete monuments, and implementing post-closure monitoring.

3.3.4 Alternative 4 – Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A

Alternative 4 includes excavation and disposal of TRU waste that was inadvertently disposed in trench T04A in addition to implementing a UR for remaining waste. This alternative includes sorting the waste in trench T04A; packaging the TRU waste from the trench; returning the remaining waste to the trench; certifying, transporting, and disposing of the TRU waste; constructing an engineered cover over the 92-Acre Area; installing UR warning signs and concrete monuments; and implementing post-closure monitoring.

3.4 EVALUATION AND COMPARISON OF ALTERNATIVES

Each CAA presented in Section 3.3 has been evaluated based on the four general corrective action standards described in Section 3.2.1. Table 3 presents the results of this evaluation. If a CAA does not comply with all of the general corrective action standards, it is not considered for further evaluation. Alternatives 1, 3, and 4 comply with all of the general corrective action standards and have been further evaluated.

Alternative 2, Clean Closure, will not be considered for further evaluation because it does not comply with the first corrective action standard, protection of human health and the environment. This alternative would reduce the localized risk to the environment, but it would not reduce the overall risk because the waste and associated risk would simply be moved to another disposal location. This alternative would present significant risk to workers during excavation, repackaging, transportation, and placement of waste, with no overall benefit or reduction of risk to the environment. Therefore, the Clean Closure alternative will not be considered for further evaluation.

TABLE 3. EVALUATION OF GENERAL CORRECTIVE ACTION STANDARDS

ALTERNATIVE 1 – NO FURTHER ACTION		
Standard	Comply	Explanation
Protection of human health and the environment	Yes	The current monitoring network assures the protection of human health and the environment.
Compliance with media cleanup standards	Yes	Waste will not be removed, and NNSS workers will not be exposed to excavation risks.
Control of the source(s) of the release	Yes	Characterization and monitoring show there is no migration beyond the waste cells, and current monitoring assures future migration will not occur.
Compliance with federal, state, and local standards for waste management	Yes	This alternative will not generate waste.
ALTERNATIVE 2 – CLEAN CLOSURE, ALL WASTE IN THE 92-ACRE AREA		
Standard	Comply	Explanation
Protection of human health and the environment	No	Workers will be exposed to unacceptable risk, with increased risk to the community from transport of waste.
Compliance with media cleanup standards	Yes	Waste will be removed.
Control of the source(s) of the release	Yes	Waste will be removed.
Compliance with federal, state, and local standards for waste management	Yes	Excavated waste can be managed in compliance with all standards.
ALTERNATIVE 3 – CLOSURE IN PLACE WITH ADMINISTRATIVE CONTROLS		
Standard	Comply	Explanation
Protection of human health and the environment	Yes	A UR and post-closure monitoring will be implemented to protect receptors from exposure to waste.
Compliance with media cleanup standards	Yes	Waste will remain in place, and NNSS workers will not be exposed to excavation risks.
Control of the source(s) of the release	Yes	Characterization and monitoring show there is no migration beyond the waste cells, and post-closure monitoring will be implemented to assure future migration will not occur.
Compliance with federal, state, and local standards for waste management	Yes	This alternative will not generate waste.
ALTERNATIVE 4 – CLOSURE IN PLACE WITH ADMINISTRATIVE CONTROLS WITH REMOVAL OF TRU WASTE FROM TRENCH T04A		
Standard	Comply	Explanation
Protection of human health and the environment	Yes	TRU waste will be removed from Trench T04A, and a UR and post-closure monitoring will be implemented to protect receptors from exposure to waste.
Compliance with media cleanup standards	Yes	Most of the waste will remain in place, but NNSS workers will be exposed to waste removed from Trench T04A.
Control of the source(s) of the release	Yes	Characterization and monitoring show there is no migration beyond the waste cells, and post-closure monitoring will be implemented to assure future migration will not occur.
Compliance with federal, state, and local standards for waste management	Yes	Excavated waste can be managed in compliance with all standards.

NNSS: Nevada National Security Site
TRU: transuranic
UR: use restriction

Each of the remaining CAAs has been further evaluated based on the five remedy selection decision factors described in Section 3.2.2. Table 4 presents this evaluation. For each remedy selection decision factor, the CAAs are ranked relative to one another. The CAA with the least desirable impact on the remedy selection decision factor is given a ranking of 1. CAAs with increasing desirable impacts on the remedy selection decision factor receive increasing rank numbers. CAAs with equal impact on the remedy selection decision factor receive an equal ranking number.

For example, for the remedy selection decision factor of “feasibility,” the CAA with the least desirable impact (in this case, the CAA that is the least feasible) is given a ranking of 1, and the CAA with the most desirable impact (in this case, the CAA that is the most feasible) is given a ranking of 3. For the remedy selection decision factor of “cost,” the CAA with the least desirable impact (in this case, the CAA with the highest cost) is given a ranking of 1, and the CAA with the most desirable impact (in this case, the CAA with the lowest cost) is given a ranking of 3.

The total score presented in Table 4 is the sum of the remedy selection decision factor rankings for each CAA. The CAA with the highest total score is selected as the preferred CAA. This evaluation shows that the CAA with the highest total score has the most desirable overall impact on short-term reliability and effectiveness; reduction of toxicity, mobility, and/or volume; long-term reliability and effectiveness; feasibility; and cost.

TABLE 4. EVALUATION OF REMEDY SELECTION DECISION FACTORS

ALTERNATIVE 1 – NO FURTHER ACTION		
Factor	Rank	Explanation
Short-term reliability and effectiveness	2	Reliable and effective in providing protection of workers, the community, and the environment by continuing current monitoring activities
Reduction of toxicity, mobility, and/or volume	2	Does not reduce toxicity or mobility of buried waste, but will not generate excavation waste volumes
Long-term reliability and effectiveness	1	Current ongoing monitoring is reliable in the long term, but less reliable than Alternatives 3 and 4
Feasibility	3	Most easily implemented alternative
Cost	3	Involves low cost for maintaining the current monitoring system
Score	11	
ALTERNATIVE 2 – CLEAN CLOSURE, ALL WASTE IN THE 92-ACRE AREA		
Factor	Rank	Explanation
This CAA did not meet the general corrective action standards and was therefore not further evaluated.		
ALTERNATIVE 3 – CLOSURE IN PLACE WITH ADMINISTRATIVE CONTROLS		
Factor	Rank	Explanation
Short-term reliability and effectiveness	3	Most reliable and effective in providing protection of workers, the community, and the environment by preventing contact with buried waste
Reduction of toxicity, mobility, and/or volume	3	Reduces toxicity and mobility of buried waste through construction of engineered cover and will not generate excavation waste volumes
Long-term reliability and effectiveness	2	Reliable in the long term by providing increased protection of human health and the environment by preventing contact with buried waste and implementing post-closure monitoring
Feasibility	2	Easily implemented but requires implementation of post-closure monitoring
Cost	2	Involves lower cost for construction of an engineered cover and post-closure monitoring
Score	12	
ALTERNATIVE 4 – CLOSURE IN PLACE WITH ADMINISTRATIVE CONTROLS WITH REMOVAL OF TRU WASTE FROM TRENCH T04A		
Factor	Rank	Explanation
Short-term reliability and effectiveness	1	Of the alternatives that complied with all of the general corrective action standards, involves the highest risk to workers, the community, and the environment during excavation, transport, and disposal of waste
Reduction of toxicity, mobility, and/or volume	1	Could decrease mobility; however, will generate large excavation waste volumes
Long-term reliability and effectiveness	2	Increases long-term protection of human health and the environment because TRU waste will be removed; however, TRU waste does not pose a risk to human health and the environment in its current configuration, so this is equally as reliable as Alternative 3
Feasibility	1	Involves the most complicated implementation
Cost	1	Involves the highest cost for excavation of TRU waste, construction of an engineered cover, and future monitoring for remaining waste
Score	6	

TRU: transuranic

THIS PAGE INTENTIONALLY LEFT BLANK

4.0 RECOMMENDED ALTERNATIVE

Alternative 3, Closure in Place with Administrative Controls, is the preferred CAA for the 92-Acre Area. The preferred CAA was evaluated on technical merits with focus on performance, reliability, feasibility, safety, and cost. The Closure in Place with Administrative Controls alternative was judged to meet all requirements for the technical components evaluated; meets all applicable federal and state regulations for closure of the site, including 40 CFR 265, 40 CFR 191, and DOE O 435.1; and will minimize potential future exposure pathways to the buried waste at the site.

Selection of this CAA is consistent with past practices for sites that contain buried waste where the removal of buried waste is not feasible. For example, CAU 92, Area 6 Decon Pond Facility, a RCRA unit consisting of an unlined pond used for the disposal of untreated liquid effluent from the laundering of radioactively contaminated clothing and decontamination of heavy equipment, was closed in place. A Corrective Measures Study found that this was the most cost-effective method of meeting the closure objectives and complying with regulatory requirements (DOE, 1997). CAU 110, Area 3 RWMS U-3ax/bl Disposal Unit, was closed in place with an engineered RCRA alternative cover designed to accommodate differential subsidence. The cover is a vegetated natural alluvium mono-layer cover. It was determined that the disposal unit could accommodate infiltration, evaporation, and plant and animal activity in its present state and keep buried waste contained (U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office [NNSA/NV], 1999).

Closure activities will include the following:

- Constructing an engineered cover over the 92-Acre Area
- Installing UR warning signs, concrete monuments, and subsidence survey monuments
- Establishing vegetation on the cover
- Implementing a UR
- Implementing post-closure inspections and monitoring

There are several engineered cover options available, including, but not limited to, clay covers, native soil covers, multi-layer covers, and asphalt covers. Numerous studies have evaluated the performance of each of these. In arid environments, the native soil evapotranspiration cover has proven to be the most protective with long-term stability and effectiveness (Reynolds Electrical and Engineering Company, Inc, 1994; Dwyer et al., 1999; DOE, 2000; Madalinski et al., 2003). An extensive evaluation of cover alternatives was performed for CAU 110, Area 3 RWMS U-3ax/bl Disposal Unit, a historic RCRA disposal unit located in Area 3 of the NNSS. An evapotranspiration cover was selected from nine cover options (NNSA/NV, 2000). The CAU 110 cover has been demonstrated to be very effective since its installation in 2000. Consistent with industry experience and the successful cover at CAU 110, an evapotranspiration cover has been selected as the appropriate engineered cover for the 92-Acre Area.

To evaluate closure alternatives and demonstrate compliance with federal regulations, an optimization of the closure cover design was performed and tested with the current performance assessment model to confirm that all performance objectives can be met. The optimization included a quantitative analysis of closure cover thickness with respect to protection of human health and the environment. Five discrete cover thickness options ranging from 2.5 to 4.5 m were evaluated (Shott and Yucel, 2009).

The optimum cover thickness that maintains doses as low as reasonably achievable (ALARA) was determined to be 2.5 m. A 2.5-m closure cover can meet all applicable regulatory requirements and maintain radionuclide releases ALARA (Shott and Yucel, 2009).

Figure 34 illustrates that increasing the cover thickness above 2.5 m provides no significant increase in protection of human health or the environment. There is no significant decrease in dose to the public, which is shown in Figure 34 in units of person-Sieverts (per-Sv) (Shott and Yucel, 2009). In fact, increasing cover thickness beyond this optimum value would increase the risk to the workers who construct the cover due to unnecessary exposure to standard industrial risks associated with heavy equipment operation during soil excavation, transportation, and placement.




FIGURE 34. COLLECTIVE DOSE VERSUS COVER THICKNESS

THIS PAGE INTENTIONALLY LEFT BLANK

5.0 DETAILED STATEMENT OF WORK

The following sections provide a description of the preferred CAA, identify the QA/QC requirements, describe waste management activities, present activities that will be completed to confirm the corrective actions, and identify the permits required to complete the corrective actions.

5.1 PREFERRED CORRECTIVE ACTION ALTERNATIVE

The preferred CAA for the 92-Acre Area, as evaluated in Section 3.0 and identified in Section 4.0, is Closure in Place with Administrative Controls. A 2.5-m-thick engineered evapotranspiration cover will be installed over the 92-Acre Area. The engineering drawings, specifications, and calculations are included as Appendix C of this document.

The cover has been designed to meet the following requirements, according to 40 CFR 265, Subpart N, §265.310, “Closure and Post-Closure Care” (CFR, 2006d):

- Provide long-term minimization of migration of liquid through the landfill
- Function with minimum maintenance
- Promote drainage and minimize erosion of the cover
- Accommodate settling and subsidence to maintain the cover’s integrity

5.1.1 Site Preparation

The site will be cleared and grubbed prior to installation of the cover. All aboveground electrical panels, monitoring devices, and junction boxes, except as noted in the engineering design, will be removed. The existing chain link and smooth wire fencing will be removed. The GCD boreholes will be backfilled. The vadose monitoring cabinets on Pit 3, Pit 4, and Pit 5 will be modified and relocated on the new surface. All vadose monitoring boreholes will be cut at least 2 ft below the surface and filled with concrete except as noted in the engineering design. All existing underground water, sewer, and communication lines will remain in place. Underground power lines will be abandoned in place. The siren pole that is currently located near Pit 1 will be deactivated and removed.

5.1.2 Engineered Cover Construction

With the exception of three active pits (P03, P06, and P09), all trenches and pits in the 92-Acre Area have current operational covers approximately 2.4 m thick; therefore, construction of the cover over these units will consist of augmenting the current operational covers to the final thickness, grade, and slope required by the final engineering design. For the open pits, the backfill will be placed in 18-inch maximum loose lifts and compacted to between 78 and 85 relative compaction according to American Society for Testing and Materials (ASTM) Standard D698, not to exceed a dry density of 1.65 g/cm³ or 103 lb/ft³. This will ensure the required soil compaction for vegetation establishment without exceeding growth-limiting bulk density values to the detriment of vegetation.

An existing stockpile of clean soil located at the site will be used for backfill and for construction of the cover. The soil does not require conditioning prior to use, as it meets the engineering specifications. To minimize the volume of soil needed for construction of the cover while

promoting drainage and minimizing erosion, the cover will consist of five smaller covers separated by drainage channels. Riprap with filter fabric will be installed in parts of the channels to minimize scour. The typical side slope of the covers will be 3:1, maximum.

5.1.3 Subsidence Monument Installation

A total of 52 subsidence survey monuments will be installed on the covers. Each monument consists of a 12-inch-diameter plate fitted with a small riser and brass cap. The 12-inch diameter plate is placed within the cover, and the brass cap protrudes into a 6-inch-diameter frame and lid to provide access for the surveyors. The top of the frame and lid is set at the top of the grade.

5.1.4 Temporary Erosion and Sediment Control and Vegetation Establishment

Temporary erosion and sediment controls, liquid soil stabilizers such as a polymer emulsion or equivalent, are specified for the covers during the 5- to 6-month period between completion of grading activities and initiation of vegetation seeding and straw mulch application, to address wind and water erosion concerns.

The cover will be seeded with a mixture of native plant species. The vegetation will minimize wind and water erosion and remove water from the cover through evapotranspiration. The top 12 to 18 inches of soil will be prepared to alleviate soil compaction and provide a suitable environment for the establishment of the seeds. Straw mulch will be spread and crimped into the soil after seeding to protect from erosion and conserve soil moisture. Irrigation will initially be used to augment precipitation and provide optimal conditions to ensure successful seed germination. Irrigation will be minimized to limit infiltration through the cover. Additional details are included in Construction Specifications.

5.1.5 Fence Installation

A fence is not required around the 92-Acre Area. A 3-strand wire fence currently exists around the entire RWMS, and this fence serves to enhance access control to the site as a best management practice. Quarterly post-closure inspections, as described in Section 7.1, will identify any animal burrows that may affect the integrity of the cover. These animal burrows will be backfilled within 60 calendar days of discovery.

5.1.6 Use Restriction Implementation

UR warning signs and concrete monuments will be installed according to the *FFACO Use Restriction Posting Guidance* to delineate the UR area (FFACO, 2003). Concrete monuments that currently mark the boundaries of disposal units and measure 2 feet by 2 feet by 5 feet high will be re-installed along the perimeter of the UR area, and UR warning signs will be attached to the monuments. A UR will be implemented to prohibit any unauthorized intrusive activity. A final survey plat will be prepared and certified by a professional land surveyor. Post-closure inspections and monitoring will be implemented according to the requirements in Section 7.0.

5.2 CONSTRUCTION QUALITY ASSURANCE/QUALITY CONTROL

Construction activities will be self performed; therefore, a construction quality control plan is not required. However, construction quality assurance (CQA) activities will be performed by an

independent CQA team, led by a Nevada Licensed Professional Engineer. The CQA team lead will develop the CQA plan, be responsible for all CQA activities, and certify the closure; the CQA team members, who report to the CQA lead, will perform the field and laboratory tests, archive samples, monitor all construction activities, and perform the as-built survey.

Engineering drawings, specifications, and calculations are included as Appendix C.

5.2.1 Construction Field Sample Collection Activities

Additional details on construction field sample requirements are included in the engineering specifications in Appendix C. Field activities will include in situ testing for soil classification (ASTM D2488), moisture and density (ASTM D1556 and D6938), and obtaining Shelby-tube samples for laboratory tests of moisture/density characteristics (ASTM D698 and ASTM D2216). Field soil classification will be performed once per source of fill material or subgrade material. In-place moisture and density tests will be performed at a frequency of five per acre per lift. The tests and test frequencies may be subject to revision per the approved CQA plan, developed based on the construction specifications and the design.

5.2.2 Construction Quality Assurance/Laboratory Tests

Laboratory tests will include water content determination (ASTM D2216) at a frequency of five per acre, and moisture/density characteristics (ASTM D698) at a frequency of once per source of fill material source. The test frequencies may be subject to revision per the approved CQA plan, developed based on the construction specifications and the design.

5.3 WASTE MANAGEMENT

Waste is not expected to be generated during closure of the 92-Acre Area. However, if generated, all waste will be managed and disposed according to applicable federal and state regulations and company waste management procedures.

5.3.1 Waste Minimization

If waste is generated, care will be taken to properly characterize and segregate waste streams to avoid the generation of additional waste.

5.4 CONFIRMATION OF CORRECTIVE ACTIONS

The corrective actions will be confirmed by visual inspection and photographic documentation of the final site conditions, and the cover will be as-built surveyed. The final survey plat that will be prepared and certified by a professional land surveyor will be included in the Closure Report for the site. In addition, a registered professional engineer will review this Closure Plan and sign a certification of closure that states that the site has been closed in accordance with the specifications of this plan. The certification of closure will be included in the Closure Report for the site. DQIs are not applicable to this project because verification samples will not be collected for site closure.

5.5 PERMITS

Prior to beginning closure activities, planning documents and permits will be prepared. These documents will include a *National Environmental Policy Act* (NEPA) Checklist, a Real Estate/Operations Permit (REOP), Radiological Work Permits (RWPs), excavation permits, and blind penetration permits. After closure activities are complete, a request for the modification of RCRA Permit NEV HW0021 to incorporate the requirements for post-closure monitoring will be submitted to NDEP (NDEP, 2005).

5.5.1 National Environmental Policy Act Checklist

A NEPA Checklist will be completed prior to all closure activities at the site to ensure closure activities will follow all applicable federal, state, and local laws, regulations, and permits regarding protection of the environment. A new borrow pit will not be developed for closure of the site because an existing stockpile of clean soil is located at the site for backfill and construction of the cover; therefore, an additional NEPA evaluation will not be required.

5.5.2 Real Estate/Operations Permit

A REOP will be obtained prior to beginning closure activities. The permit will establish NNSA/NSO as the prime authority possessing control of the site.

5.5.3 Radiological Work Permit

RWPs will be implemented when radiological conditions require, as determined by Health Physics. RWPs will inform workers of the specific personal protective equipment necessary to protect them while performing their tasks and identify site-specific controls. The workers will be required to sign RWPs and acknowledge understanding of the requirements before entry into any radiologically controlled area. RWPs will be maintained by the Radiological Control Technician at the entrance to the radiologically controlled area. All site workers will be required to be Radiation Worker II-trained to perform work within a radiologically controlled area.

5.5.4 Utility Clearances, Excavation Permits, and Blind Penetration Permits

An excavation permit and a blind penetration permit will be obtained prior to beginning land-disturbing activities. These permits require that a utility clearance be performed. A copy of the permit will be available on site throughout the duration of the project.

5.5.5 Resource Conservation and Recovery Act Permit

After closure activities are complete, a request for the modification of RCRA Permit NEV HW0021, to incorporate the requirements for post-closure monitoring identified in Section 7.0, will be submitted to NDEP (NDEP, 2005).


6.0 SCHEDULE

According to 40 CFR 265, Subpart G, "Closure and Post-Closure," the following schedule restraints will be adhered to (CFR, 2006d):

- This Closure Plan will be submitted to NDEP at least 180 days prior to the date on which closure is expected to begin.
- NDEP will be notified in writing at least 60 days prior to the date on which closure is expected to begin.
- The public will have 30 days to submit written comments on the plan and request modifications to the plan.
- Closure activities will be completed within 180 days after receiving the final volume of waste or 180 days after approval of this Closure Plan, whichever is later.
- Certification that the facility has been closed in accordance with the specifications in the approved Closure Plan will be submitted to NDEP by registered mail within 60 days of completion of closure following vegetation.

Figure 35 illustrates the schedule for closure of the 92-Acre Area. Pit 3 MWDU is scheduled to receive its final shipment of waste on November 30, 2010. Closure is expected to begin immediately thereafter. Therefore, this Closure Plan must be submitted to NDEP by June 3, 2010, which is 180 days prior to the date on which closure is expected to begin. With the exception of establishing vegetation, closure activities for the entire 92-Acre Area will be completed by May 29, 2011, which is 180 days after the final volume of waste will be received. Seeding of the cover will be conducted in the fall of 2011 to allow plants to become established over the winter. Certification of closure will be submitted to NDEP by July 28, 2011, which is 60 days after closure will be completed. The Closure Report will be prepared after the vegetation is complete. The certificate of closure will be submitted as approved in the Closure Report.

All preparation and field activities are scheduled for completion in 2011. Sufficient flexibility will be incorporated into the field schedule to allow for minor difficulties (e.g., weather, equipment failure). NNSA/NSO shall notify NDEP of any condition or event that may impact the project schedule.



7.0 POST-CLOSURE PLAN

The 92-Acre Area will be closed in place with administrative controls, and a UR will be implemented to prohibit any unauthorized intrusive activities. Post-closure inspections and monitoring will be required. This section serves as the Post-Closure Plan, which is required by 40 CFR 265, for the 92-Acre Area. These requirements will be submitted to NDEP as part of the request for the modification of RCRA Permit NEV HW0021 (NDEP, 2005).

This post-closure plan meets the following requirements of 40 CFR 265, Subpart N, §265.310, “Closure and Post-Closure Care” (CFR, 2006d):

- Maintain the integrity and effectiveness of the cover by making repairs to correct the effects of settling, subsidence, and erosion
- Monitor groundwater quality
- Prevent run-on and runoff from damaging the cover
- Maintain surveyed benchmarks

7.1 INSPECTIONS

Quarterly visual site inspections will be completed at the 92-Acre Area for at least 30 years. Inspections will be conducted to verify that the UR warning signs are in place and readable and that the UR has been maintained. During the quarterly inspections, the cover will be inspected for cracks, animal burrows, or other evidence of subsidence or erosion, and the integrity of the berms will be verified. In addition, non-scheduled inspections will be conducted if precipitation occurs in excess of 1.0 inch in a 24-hour period at the rain gauge shown in Figure 2, which is located near the southeast corner of the Area 5 RWMS. These inspections will be conducted to verify the continued integrity of the cover and document any ponding or erosion.

The subsidence survey monuments will be land surveyed on an annual basis to determine if the cover has subsided. In addition, an annual assessment will be conducted by an ecological specialist or biologist to evaluate the success of the establishment of vegetation on the cover and make recommendations for maintenance of the vegetation.

The results of inspections, subsidence surveys, and vegetation surveys will be documented in the annual combined post-closure report for closed RCRA CAUs and submitted to NDEP. The post-closure report will include a discussion of observations made during the inspections, record the subsidence survey results, summarize the results of the vegetation survey, and provide a record of repair and maintenance activities. In addition, copies of the completed inspection checklists, field notes recorded during the inspections, and photographs taken during the inspections to document site conditions will be included in the post-closure report.

7.2 MONITORING

Post-closure monitoring will consist of continuing the current monitoring activities identified in Section 2.1, enhanced with a progressive approach for vadose zone monitoring. The current monitoring network is shown in Figure 2 and summarized in Table 1. Of the current monitoring activities identified in Table 1, soil gas monitoring and biota monitoring are not proposed to be continued during the post-closure period. Table 5 summarizes the post-closure inspection and monitoring activities that will be conducted, the compliance criteria established for each activity, and the actions required if the compliance criteria are exceeded.

**TABLE 5. POST-CLOSURE REQUIREMENTS AND COMPLIANCE CRITERIA
FOR THE 92-ACRE AREA**

ACTIVITY	REQUIREMENT	COMPLIANCE CRITERIA AND ACTIONS
Visual Inspections	<ul style="list-style-type: none"> Quarterly visual site inspections for cracks, animal burrows, subsidence, erosion, and FFACO UR compliance Additional inspections for ponding and erosion after precipitation events in excess of 1.0 inch in a 24-hour period 	Cracks or settling imperfections greater than 15 cm deep that extend 1.0 m or more on the cover (through animal burrows, erosion, or subsidence) will be reported to NDEP within 14 days and repaired within 60 days of discovery. Damaged or missing UR warning signs will be repaired or replaced within 60 days of discovery. Evidence of human intrusion into the cover will be reported to NDEP immediately upon discovery.
Subsidence Surveys	Annual land surveys of subsidence survey monuments	Significant subsidence will be reported to NDEP within 14 days and repaired within 60 days of discovery.
Vegetation Surveys	Annual survey by an ecological specialist or biologist	Recommendations made by ecological specialist or biologist will be implemented.
Direct Radiation Monitoring	Quarterly measurements from TLDs	TLD exposure rate measurements greater than 3 times background will be reported to NDEP within 14 days of discovery.
Air Monitoring	Atmospheric moisture samples analyzed for tritium every two weeks and air samples submitted for laboratory analysis of gamma-emitting and isotopic radionuclides monthly	Radionuclide concentrations in air that exceed the limits identified in Table 6 will be reported to NDEP within 14 days of discovery.
Radon Flux Monitoring	Annual measurements of radon flux	Radon fluxes that exceed the regulatory limit of 20 pCi/m ² s will be reported to NDEP within 14 days of discovery.
Groundwater Monitoring	Water levels in the three existing wells measured quarterly and groundwater samples analyzed for contamination indicators and water chemistry parameters every 6 months	Groundwater indicators of contamination that exceed the limitations listed in Table 7 or water chemistry parameters that exceed the National Primary Drinking Water Standards (CFR, 2006a) will be reported to NDEP within 14 days of discovery.
Meteorology Monitoring	Precipitation, air temperature, relative humidity, wind speed and direction, and barometric pressure recorded daily	None
Vadose Zone Monitoring	TDR probe and lysimeter data downloaded quarterly	See Table 8.
Evaluation of Monitoring Program	Monitoring program evaluated every 5 years to determine whether the frequency and/or approach should be modified	None

CFR: Code of Federal Regulations

cm: centimeter(s)

FFACO: *Federal Facility Agreement and Consent Order*

m: meter(s)

NDEP: Nevada Division of Environmental Protection

pCi/m²s: picocurie(s) per square meter per second

TDR: time-domain reflectometry

TLD: thermoluminescent dosimeter

UR: use restriction

TABLE 6. COMPLIANCE CRITERIA FOR AIR MONITORING

PARAMETER	DCG
Tritium	25,000 pCi/m ³
Americium-241	0.005 pCi/m ³
Plutonium-238	0.0075 pCi/m ³
Plutonium-239/240	0.005 pCi/m ³

DCG: Derived Concentration Guide (scaled to a 25-millirem per year inhaled dose to the public constraint) (U.S. Department of Energy, 1993)

pCi/m³: picocurie(s) per cubic meter

TABLE 7. LIMITATIONS FOR GROUNDWATER INDICATOR PARAMETERS

PARAMETER	LIMITATIONS
pH	Between 7.6 and 9.2
Specific Conductance	< 0.440 mmhos/cm
Total Organic Carbon	< 1 mg/L
Total Organic Halides	< 50 µg/L
Tritium	< 2,000 pCi/L

mmhos/cm: millimho(s) per centimeter
mg/L: milligram(s) per liter

µg/L: microgram(s) per liter
pCi/L: picocurie(s) per liter

Because there is some uncertainty associated with the contents of the landfill units, this monitoring program is sufficient to identify migration of any potential contaminants within the landfill units.

According to 40 CFR 265, Subpart G, §265.117, “Post-Closure Care and Use of Property,” post-closure monitoring will be conducted for at least 30 years (CFR, 2006d). Every 5 years, the monitoring program will be evaluated to determine whether the frequency and/or approach should be modified based on monitoring results, changes in climatic conditions, potential change in the direction of the aquifer flow, and offsite activities that could impact water quality. During these 5-year monitoring evaluations, NNSA/NSO may request that the frequency and/or complexity of monitoring be adjusted.

The proposed monitoring program is more conservative and more protective than required by 40 CFR 265 or precedence. According to 40 CFR 265, Subpart F, §265.90, “Ground-Water Monitoring,” all or part of the groundwater monitoring requirements in this subpart may be waived if it can be demonstrated that there is a low potential for migration of hazardous constituents via the uppermost aquifer to water supply wells or to surface water (CFR, 2006d). For CAU 110, Area 3 RWMS U-3ax/bl Disposal Unit, a historic RCRA disposal unit located in Area 3 of the NNSA with similar climatic and geologic conditions to the 92-Acre Area, such a waiver was requested and approved, and as such, groundwater monitoring is not required for CAU 110 (NNSA/NV, 2000).

At the 92-Acre Area, the average annual potential evapotranspiration is many times the average precipitation rate. The site is far from surface waters, surface runoff and run-on is insignificant, and engineered berms provide protection from a 25-year flood. Plant evapotranspiration minimizes potential water transport through the cover, and the plant canopy and roots help control erosion of the surface by wind and rain.

The vadose zone below the waste cells has low water potentials, low conductivity rates, and ample water storage capacity. Therefore, the potential for downward transmission of water is extremely low. Below this zone, water potential measurements indicate a static zone where essentially no vertical liquid flow is currently occurring. Conservative modeling estimates suggest it would take more than 50,000 years for water to move from beneath the static region to the groundwater, which is over 200 m below ground surface.

If water were to carry contaminants to the groundwater, water levels indicate that the gradient is nearly flat, and calculated groundwater flow velocities have generally been less than 0.15 m per year. Effectively, there is no groundwater pathway, and the potential for groundwater contamination from waste disposal activities at the Area 5 RWMS is negligible.

A groundwater monitoring waiver is not being requested for the 92-Acre Area, even though it has been demonstrated by extensive site characterization, environmental monitoring, and modeling over the past several decades that the potential for groundwater contamination at the Area 5 RWMS is negligible. Rather, a continuation of current groundwater monitoring with the existing wells is proposed, coupled with aggressive monitoring of the vadose zone to provide early indication of contaminant transport towards groundwater.

The current monitored groundwater parameters are sufficient indicators of contamination in the groundwater. The *Revised Area 5 Radioactive Waste Management Site Outline of a Comprehensive Groundwater Monitoring Program* details an appropriate groundwater monitoring program for the Area 5 RWMS. The program ensures the earliest possible detection of contaminants based on a thorough analysis of site characteristics, current and future waste streams, past and present monitoring data, and 40 CFR 265 requirements. The parameters are good indicators of the waste constituents at the Area 5 RWMS, and the ILs defined are protective of the environment (BN, 1998). This program was agreed upon by NNSA/NSO and NDEP and has been followed since 1998.

There is no requirement for vadose zone monitoring in 40 CFR 265; however, this will provide additional assurance that any future contaminant migration through the vadose zone towards the groundwater will be detected. At any time in the future, if there is any indication of movement of contamination through the vadose zone or potential groundwater contamination, the monitored groundwater parameters may be expanded based upon discussions between NNSA/NSO and NDEP at that time.

The only known potential conduit to the groundwater is groundwater monitoring wells themselves. Therefore, rather than installing additional wells at this time, which could potentially become conduits for contamination, and would likely become unserviceable long before any contaminants have time to reach the groundwater, a rigorous progressive, or graduated, monitoring approach will be implemented for vadose zone monitoring (Table 8). This approach does not preclude the installation of additional groundwater monitoring wells or the expansion of the monitored groundwater parameters in the future, as needed.

TABLE 8. PROGRESSIVE APPROACH FOR VADOSE ZONE MONITORING FOR THE 92-ACRE AREA

PROGRESSIVE MONITORING STEP	DESCRIPTION	BASELINE/ACCEPTABLE CONDITION	TRIGGER CONDITION FOR PROGRESSING TO THE NEXT STEP
Step 1: Base Monitoring	Current TDR and lysimeter monitoring network, as described in Section 2.1.6 and Section 2.2.1.6 (See Figure 36)	No indication of contaminant migration beneath the waste zone	Volumetric moisture content greater than 30 percent* for 2 consecutive years at the deepest TDR probe location (1.2 m beneath the floor of Pit 5)
Step 2: Expanded Soil Moisture Monitoring Beneath the Waste Zone	Drill borehole for neutron probe monitoring or install TDR probes adjacent to waste cells to a depth of 3 m beneath the waste zone (See Figure 36)	No indication of contaminant migration beneath the waste zone	Volumetric moisture content greater than 30 percent* for 2 consecutive years at the deepest probe location (3 m beneath the waste zone)
Step 3: Soil Sampling for Contaminants Beneath the Waste Zone	Collect soil samples at 3 m below the waste zone (e.g., geoprobe, core drill) near the location(s) exceeding the trigger condition in Step 2 and analyze for RCRA toxicity characteristic contaminants (CFR, 2006c) and radionuclides, or other contaminants, as agreed upon by NNSA/NSO and NDEP (See Figure 36)	No contaminants detected above TCLP (CFR, 2006c) or radionuclide action levels in the soil beneath the waste zone	Contaminants detected in soil sample above TCLP (CFR, 2006c) or radionuclide action levels (after background comparison)
Step 4: Deep Vadose Zone Monitoring	Install heat dissipation probes at 10-m increments to 100 m below ground surface at one location outside the 92-Acre Area to measure the water potential gradient (See Figure 36)	No downward movement of water in the deep vadose zone	Trend of downward movement of water in the deep vadose zone for 2 consecutive years
Step 5: Expanded Groundwater Monitoring	Install additional groundwater monitoring well(s) at location(s) agreed upon by NNSA/NSO and NDEP	No contaminants or indicators of contamination detected in the groundwater	Groundwater is the point of compliance. Indicators of contamination that exceed the limitations listed in Table 7 will be reported to NDEP within 14 days of discovery.

*A volumetric moisture content of 30 percent is a conservative field capacity value for the soil in this area.

m: meter(s)

NNSA/NSO: U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office

NDEP: Nevada Division of Environmental Protection

RCRA: *Resource Conservation and Recovery Act*

TCLP: Toxicity Characterization Leaching Procedure

TDR: time-domain reflectometry




FIGURE 36
CURRENT AND PROPOSED VADOSE ZONE MONITORING LOCATIONS

Given the geologic and climatic conditions of the area, this progressive monitoring approach begins with simple, near-surface monitoring that is currently conducted at the 92-Acre Area and progresses to deeper, more complex monitoring only upon indication of potential contaminant migration or drastic changes in climatic conditions. Using this approach, additional groundwater wells would be installed upon indication of potential contaminant migration through the vadose zone. Table 8 provides the specific details of the progressive monitoring approach for vadose zone monitoring.

If at any time, a trigger condition for vadose zone monitoring, as identified in Table 8, is exceeded, vadose zone monitoring will progress to the next, more rigorous, monitoring step. Exceeding a trigger condition does not imply an out-of-compliance condition; rather, it indicates that expanded monitoring is required to ensure the continued protection of human health and the environment. This progressive monitoring approach provides the greatest assurance that potential contaminant transport will be identified early without the unnecessary introduction of additional direct conduits to the groundwater.

The most current and acceptable technology for each progressive monitoring step is identified in Table 8; however, it is expected that as technology progresses over time, improved technology may be available at the time of implementation and will be used in lieu of those described in Table 8.

The proposed locations of expanded soil moisture monitoring stations, soil samples, and deep vadose zone monitoring stations, as shown in Figure 36, were chosen based on the locations of the landfill units, the types of waste present in each unit, and the locations of existing vadose zone stations. The proposed locations may change based on site conditions and/or discussions between NNSA/NSO and NDEP if these monitoring activities are required in the future.

Results of monitoring will continue to be documented annually in the *Nevada Test Site Waste Management Monitoring Report Area 3 and Area 5 Radioactive Waste Management Sites* and in the *Nevada Test Site Data Report: Groundwater Monitoring Program Area 5 Radioactive Waste Management Site*. A copy of these reports will be included as an appendix to the annual combined post-closure report for closed RCRA CAUs.

7.3 MAINTENANCE AND REPAIR

Any identified maintenance or repair requirements will be reported to NDEP and completed within 60 calendar days of discovery. Repair work shall preserve the original “as-built” cover design. If the cover repair requires the modification of the cover design, NNSA/NSO shall present a formal design modification request to NDEP prior to making the design modification. All repair and maintenance activities will be documented in writing at the time of the repair and included in the annual combined post-closure report for closed RCRA CAUs.

THIS PAGE INTENTIONALLY LEFT BLANK

8.0 REFERENCES

Bechtel Nevada, 1998. *Revised Area 5 Radioactive Waste Management Site Outline of a Comprehensive Groundwater Monitoring Program*. Las Vegas, NV.

Bechtel Nevada, 2006. *Addendum 2 to the Performance Assessment of the Area 5 RWMS at the NTS, Nye County, Nevada Update of the Performance Assessment Methods and Results*. DOE/NV/11718--176ADD2. Las Vegas, NV.

BN, see Bechtel Nevada.

CFR, see Code of Federal Regulations.

Code of Federal Regulations, 2006a. Title 40, Part 141, "National Primary Drinking Water Regulations." Washington, D.C.

Code of Federal Regulations, 2006b. Title 40, Part 191, "Environmental Radiation Protection Standards for Management and Disposal of Spent Nuclear Fuel, High-Level and Transuranic Radioactive Wastes." Washington, D.C.

Code of Federal Regulations, 2006c. Title 40, Part 261, Subpart C, §261.24, "Toxicity Characteristic." Washington, D.C.

Code of Federal Regulations, 2006d. Title 40, Part 265, "Interim Status Standards for Owners and Operators of Hazardous Waste Treatment, Storage, and Disposal Facilities." Washington, D.C.

DOE, see U.S. Department of Energy.

Dwyer, S. F., J. C. Stormont, and C. E. Anderson, 1999. *Mixed Waste Landfill Design Report*. SAND99-2514. Sandia National Laboratories. Sandia, NM.

EPA, see U.S. Environmental Protection Agency.

Federal Facility Agreement and Consent Order, 1996 (as amended February 2008). Agreed to by the State of Nevada; the U.S. Department of Energy, Environmental Management; the U.S. Department of Defense; and the U.S. Department of Energy, Legacy Management.

Federal Facility Agreement and Consent Order, 2003. *FFACO Use Restriction Posting Guidance for NNSA/NSO and Associated Contractors*.

FFACO, see *Federal Facility Agreement and Consent Order*.

Madalinski, K. L., D. N. Gratton, and R. J. Weisman, 2003. Evapotranspiration covers: An innovative approach to remediate and close contaminated sites. *Remediation Journal*, Vol. 14, Iss. 1, pp. 55–67.

NAC, see Nevada Administrative Code.

National Security Technologies, LLC, 2008. *Nevada Test Site 2007 Waste Management Monitoring Report Area 3 and Area 5 Radioactive Waste Management Sites*. DOE/NV/25946--490. Las Vegas, NV.

National Security Technologies, LLC, 2009. *Nevada Test Site 2008 Data Report: Groundwater Monitoring Program Area 5 Radioactive Waste Management Site*. DOE/NV/25946--619. Las Vegas, NV.

NDEP, see Nevada Division of Environmental Protection.

- Nevada Administrative Code, 2006. NAC 444.8632, "Compliance with Federal Regulations Adopted by Reference." Carson City, NV.
- Nevada Division of Environmental Protection, 2005. *Permit for a Hazardous Waste Management Facility, Permit Number NEV HW0021*. Carson City, NV.
- NNSA/NV, see U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office
- NSTec, see National Security Technologies, LLC.
- Reynolds Electrical and Engineering Company, Inc, 1994. *Alternative Evaluation Study, Ideal Cells for Arid Areas and Covers for the U-3ax/bl Disposal Unit*. DOE/NV/11432--191. Las Vegas, NV.
- Shott, G. J., L. E. Barker, S. E. Rawlinson, M. J. Sully, and B. A. Moore, 1998. *Performance Assessment of the Area 5 Radioactive Waste Management Site at the Nevada Test Site, Nye County, Nevada*, Revision 2.1. DOE/NV/11718--176. Las Vegas, NV.
- Shott, G. J. and V. Yucel, 2009. *Optimization of the Area 5 Radioactive Waste Management Site Closure Cover*. DOE/NV/25946--695. Las Vegas, NV.
- U.S. Department of Energy, 1993. DOE O 5400.5, "Radiation Protection of the Public and the Environment." Washington, D.C.
- U.S. Department of Energy, 1997. *Resource Conservation and Recovery Act Corrective Measures Study: Area 6 Decontamination Pond Facility, Corrective Action Unit No. 92*. DOE/NV-493. Las Vegas, NV.
- U.S. Department of Energy, 1999. DOE O 435.1, "Radioactive Waste Management." Washington, D.C.
- U.S. Department of Energy, 2000. *Alternative Landfill Cover*. DOE/EM-0558. Innovative Technology Summary Report. Sandia, NM.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office, 1999. *Characterization Report for Corrective Action Unit 110: Area 3 U-3ax/bl Disposal Unit, Nevada Test Site, Nevada*. DOE/NV--580. Las Vegas, NV.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office, 2000. *Closure Plan for Corrective Action Unit 110: Area 3 RWMS U-3ax/bl Disposal Unit, Nevada Test Site, Nevada*. DOE/NV--647. Las Vegas, NV.
- U.S. Environmental Protection Agency, 1991. *Guidance on RCRA Corrective Action Decision Documents*. EPA/540/G-91/011. Washington, D.C.
- U.S. Environmental Protection Agency, 1994. *Final RCRA Corrective Action Plan*. EPA/520-R-94-004. Washington, D.C.

APPENDIX A

DATA QUALITY OBJECTIVES

THIS PAGE INTENTIONALLY LEFT BLANK

TABLE OF CONTENTS

ACRONYMS AND ABBREVIATIONS	A-5
1.0 INTRODUCTION	A-7
1.1 DOCUMENTS SUPPORTING SITE CHARACTERIZATION	A-8
1.2 COMPLIANCE ASSESSMENTS	A-8
1.3 MANAGEMENT OF UNCERTAINTY AND WASTE INVENTORIES	A-12
2.0 BACKGROUND INFORMATION	A-15
2.1 SITE LOCATION	A-15
2.2 OPERATIONAL HISTORY	A-15
2.3 REGULATORY DRIVERS FOR CLOSURE	A-19
2.4 WASTE INVENTORY	A-19
2.5 HAZARDOUS WASTE INVENTORY	A-23
2.6 INVENTORY MODEL	A-25
2.7 INVENTORY REVISIONS	A-26
3.0 STATE THE PROBLEM (STEP 1)	A-28
3.1 PROBLEM STATEMENT	A-28
3.2 CONCEPTUAL SITE MODEL	A-28
3.2.1 <i>Site Characteristics</i>	A-28
3.2.2 <i>Facility Assessments Conceptual Model</i>	A-33
3.2.3 <i>Conclusions</i>	A-38
4.0 IDENTIFY THE GOAL OF THE STUDY (STEP 2)	A-39
5.0 IDENTIFY INFORMATION INPUTS (STEP 3)	A-40
5.1 INFORMATION NEEDS	A-40
5.2 SOURCES OF INFORMATION	A-40
6.0 DEFINE THE BOUNDARIES OF THE STUDY (STEP 4)	A-42
6.1 POPULATION OF INTEREST	A-42
6.2 TIME CONSTRAINTS	A-42
7.0 DEVELOP THE ANALYTIC APPROACH (STEP 5)	A-43
7.1 DECISION RULES	A-43
7.2 ACTION LEVELS	A-43
7.3 MEASUREMENT AND ANALYSIS SENSITIVITY	A-43
8.0 SPECIFY PERFORMANCE OR ACCEPTANCE CRITERIA (STEP 6)	A-44
8.1 DECISION ERRORS	A-44
9.0 DEVELOP THE PLAN FOR OBTAINING DATA (STEP 7)	A-45
9.1 PROCESS KNOWLEDGE	A-45
9.2 WASTE INVENTORY RECORDS	A-45
9.3 CONCEPTUAL SITE MODEL	A-45
10.0 REFERENCES	A-46

TABLE OF CONTENTS (continued)

FIGURES

FIGURE A-1. STEEL DRUMS OVER-PACKED INTO LARGER STEEL CONTAINERS AT THE AREA 5 RADIOACTIVE WASTE MANAGEMENT SITE	A-14
FIGURE A-2. AREA 5 RADIOACTIVE WASTE MANAGEMENT SITE LOCATION MAP.....	A-16
FIGURE A-3. 92-ACRE AREA DISPOSAL UNITS	A-17
FIGURE A-4. PA MODEL OF UNSATURATED FLOW IN THE VADOSE ZONE	A-34

TABLES

TABLE A-1. SUMMARY OF PA RESULTS AND COMPLIANCE EVALUATION	A-10
TABLE A-2. SUMMARY OF CA RESULTS AND COMPLIANCE EVALUATION.....	A-10
TABLE A-3. SUMMARY OF PA RESULTS AND COMPLIANCE EVALUATION UNDER THE 1985 VERSION OF 40 CFR 191 FOR THE TRU WASTE IN THE GCD BOREHOLES	A-11
TABLE A-4. SUMMARY OF SA RESULTS AND COMPARISON WITH THE STANDARDS CONTAINED IN THE 1997 VERSION OF 40 CFR 191 FOR THE TRU WASTE IN TRENCH T04A	A-12
TABLE A-5. SENSITIVITY OF THE TRANSIENT VISITOR AIR PATHWAY TEDE AT 1,000 YEARS.....	A-13
TABLE A-6. SENSITIVITY OF THE RESIDENT FARMER ALL PATHWAYS TEDE AT 1,000 YEARS.....	A-13
TABLE A-7. SENSITIVITY OF THE RADON-222 FLUX DENSITY AT 1,000 YEARS.....	A-14
TABLE A-8. 92-ACRE AREA WASTE UNIT STATUS	A-20
TABLE A-9. CAU 111 CELL DESIGNATIONS	A-24
TABLE A-10. CAU 111 HAZARDOUS WASTE CONSTITUENTS.....	A-25

ACRONYMS AND ABBREVIATIONS

ALARA	as low as reasonably achievable
ANSI	American National Standards Institute
BN	Bechtel Nevada
Bq L ⁻¹	Becquerel(s) per liter
Bq m ⁻² s ⁻¹	Becquerel(s) per square meter per second
CA	composite analysis
CADD/CAP	Corrective Action Decision Document/Corrective Action Plan
CAU	Corrective Action Unit
CFR	Code of Federal Regulations
CR	containment requirement
CSM	conceptual site model
DAS	Disposal Authorization Statement
DASH	Deep Arid System Hydrodynamic
DCG	Derived Concentration Guide
DOE	U.S. Department of Energy
DQO	data quality objective
EPA	U.S. Environmental Protection Agency
FEHM	finite element heat and mass transfer
FFACO	<i>Federal Facility Agreement and Consent Order</i>
ft	foot (feet)
ft ³	cubic foot (feet)
FY	fiscal year
GCD	Greater Confinement Disposal
GCDT	Greater Confinement Disposal Test
ICMP	integrated closure and monitoring plan
in.	inch(es)
IPR	individual protection requirement
LLW	low-level waste
LWIS	Low-Level Waste Information System
M	Manual
MFP	mixed fission product
mi	mile(s)
mm/yr	millimeter(s) per year

ACRONYMS AND ABBREVIATIONS (continued)

MOP	member of the public
mph	mile(s) per hour
mR/day	milliroentgen(s) per day
mrem/yr	millirem(s) per year
mSv/yr	milliSievert(s) per year
MTRU	mixed transuranic
MW	mixed waste
MWDU	Mixed Waste Disposal Unit
NAC	Nevada Administrative Code
NDEP	Nevada Division of Environmental Protection
NCRP	National Council on Radiation Protection and Measurements
NFB	no-flux boundary
NNSA/NSO	U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office
NNSS	Nevada National Security Site
NWAR	nuclear weapons accident residue
O	Order
PA	performance assessment
PET	potential evapotranspiration
pdf	probability density function
QA/QC	quality assurance/quality control
RCRA	<i>Resource Conservation and Recovery Act</i>
REEC	Reynolds Electrical and Engineering Company, Inc.
RWM	Radioactive Waste Management
RWMS	Radioactive Waste Management Site
SA	special analysis
SLB	Shallow Land Burial
TDR	time-domain reflectometry
TEDE	total effective dose equivalent
TRU	transuranic
WMD	Waste Management Division

1.0 INTRODUCTION

The data quality objective (DQO) process is a seven-step systematic planning method based on the scientific method. The information presented in this document is based on characterization and monitoring data, historical documentation and records, modeling studies, evaluations, and process knowledge for the southeast quadrant of the Area 5 Radioactive Waste Management Site (RWMS), which is referred to as the “92-Acre Area.” The DQOs were developed according to the U.S. Environmental Protection Agency (EPA) *Guidance on Systematic Planning Using the Data Quality Objectives Process* (EPA, 2006). The steps systematically build on the data acquired during preliminary assessment work and background research.

The Area 5 RWMS uses engineered shallow-land burial cells to dispose of packaged waste. The cells in the 92-Acre Area include 13 boreholes, 16 narrow trenches, and 9 broader pits. The waste disposal units have been established over a 45-year operation period. Three disposal units within the 92-Acre Area are currently active. All other pits and trenches have been operationally closed with temporary earthen covers of at least 8 feet (ft) of native fill.

The 92-Acre Area includes *Federal Facility Agreement and Consent Order* (FFACO) Corrective Action Unit (CAU) 111, Area 5 WMD Retired Mixed Waste Pits, which consists of 11 trenches and pits that may have received both low-level waste (LLW) and mixed waste (MW) prior to the promulgation of the *Resource Conservation and Recovery Act* (RCRA). The 92-Acre Area also contains an active MW pit, two units which received asbestiform LLW, and six disposal units that are known or suspected to have received some transuranic (TRU) waste. The 92-Acre Area has been divided into six units based on physical location, waste types, and regulatory requirements:

- Pit 3 Mixed Waste Disposal Unit (MWDU)
- CAU 111, Area 5 WMD Retired Mixed Waste Pits
- CAU 207, Archived – Area 5 WMD Greater Confinement Disposal (GCD) Boreholes
- LLW disposal units
- Asbestiform LLW disposal units
- One TRU waste trench

Sufficient information is available about the physical, chemical, hydrological, plant, animal, and climate characteristics, as well as facility design, operation, and source materials to provide the input data necessary to evaluate closure options without the collection of additional data. Site characterization activities at the Area 5 RWMS began in the early 1990s. These activities have provided the necessary data to develop a conceptual site model (CSM) for the fate and transport of the waste inventory. The CSM, inventory, and release and transport parameters are presented in this document along with a discussion of their uncertainty. References that provide detailed information regarding characterization and modeling studies are provided.

1.1 DOCUMENTS SUPPORTING SITE CHARACTERIZATION

Documents related to characterization and site performance are listed below:

- *Area 5 Site Characterization Project Report FY 1994* (Albright et al., 1994)
- *Characterization Report: Operational Soil Covers for the Area 5 Radioactive Waste Management Sites at the Nevada Test Site* (Bechtel Nevada [BN], 2005a)
- *Hydrogeologic Characterization Data from the Area 5 Shallow Soil Trenches, Nevada Test Site, Nye County, Nevada* (BN, 2005b)
- *Site Characterization and Monitoring Data for the Area 5 Pilot Wells, Nevada Test Site, Nye County, Nevada* (BN, 2005c)
- *Addendum 2 to the Performance Assessment of the Area 5 RWMS at the NTS, Nye County, Nevada Update of the Performance Assessment Methods and Results* (BN, 2006)
- *Site Characterization Data from the Area 5 Science Boreholes, Nevada Test Site, Nye County, Nevada* (Blout et al., 1995)
- *Use of Long-Term Lysimeter Data in Support of Shallow Land Waste Disposal Cover Design* (Desotell et al., 2006)
- *Hydrogeologic Data for Existing Excavations at the Area 5 Radioactive Waste Management Site, Nevada Test Site, Nye County, Nevada* (Reynolds Electrical and Engineering Company, Inc. [REECo], 1993a)
- *Hydrogeologic Data for Science Trench Boreholes at the Area 5 Radioactive Waste Management Site, Nevada Test Site, Nye County, Nevada* (REECo, 1993b)
- *Flood Assessment at the Area 5 Radioactive Waste Management Site and the Proposed Hazardous Waste Storage Unit, Nevada Test Site, Nye County, Nevada* (Schmeltzer et al., 1993)
- *Performance Assessment of the Area 5 Radioactive Waste Management Site at the Nevada Test Site, Nye County, Nevada, Revision 2.1* (Shott et al., 1998)
- *Soil-Water Flux in the Southern Great Basin, United States: Temporal and Spatial Variations over the Last 120,000 Years* (Tyler et al., 1996)
- *Vadose-zone Fluid and Solute Flux: Advection and Diffusion at the Area 5 Radioactive Waste Management Site* (Wolfsberg and Stauffer, 2003)

1.2 COMPLIANCE ASSESSMENTS

Four major assessments have been completed that demonstrate waste disposal operations at the Area 5 RWMS are in compliance with the U.S. Department of Energy (DOE) regulations and provide assurance that members of the public (MOPs) and the environment will be protected for 1,000 years after closure. These assessments include (1) the LLW performance assessment (PA), (2) the composite analysis (CA), (3) the PA for the TRU waste in the GCD boreholes, and (4) the special analysis (SA) for the TRU waste in trench T04A.

The PA, the CA, and the integrated closure and monitoring plan (ICMP) are the basis for the Disposal Authorization Statement (DAS) for the Area 5 RWMS. DOE issued the DAS for the operation of the Area 5 disposal facility in December 2000.

1.2.1 Performance Assessment for the Area 5 RWMS

The Area 5 PA evaluates radiological impacts of LLW regulated by DOE Order (O) 435.1, “Radioactive Waste Management” (DOE, 1999a). Regulated LLW is limited to waste disposed from September 26, 1988, to the assumed closure date of September 30, 2028. Radiological hazards are assessed for a period of 1,000 years after site closure. The purpose of the PA is to determine if there is a reasonable expectation of compliance with the performance objectives in the DOE Radioactive Waste Management Manual, Chapter IV, Section P(1) (DOE, 1999a):

- 1) The dose to representative MOPs shall not exceed 0.25 milliSieverts per year (mSv/yr) total effective dose equivalent (TEDE) from all exposure pathways, excluding the dose from radon and its progeny in air.
- 2) The dose to representative MOPs via the air pathway shall not exceed 0.10 mSv/yr TEDE, excluding the dose from radon and its progeny.
- 3) The release of radon shall be less than an average flux of 0.74 Becquerel per square meter per second ($\text{Bq m}^{-2} \text{s}^{-1}$) at the surface of the disposal facility. Alternatively, a limit of 0.0185 Becquerel per liter (Bq L^{-1}) of air may be applied at the boundary of the facility.

Representative MOPs are interpreted to be members of the critical group engaged in typical activities expected for the region. The critical group includes those MOPs exposed to the highest radionuclide releases from the site. The MOP is assumed to be located 100 meters from the boundary of the total area of the disposal units. The average radon flux is interpreted to be the spatially averaged flux density calculated as the total site radon flux from the ground surface to the atmosphere, divided by the total area of the disposal units. In addition to providing a reasonable expectation that the performance objectives are not exceeded, the PA must also demonstrate that radionuclide releases are as low as reasonably achievable (ALARA).

Under DOE Manual (M) 435.1-1, “Radioactive Waste Management Manual” (DOE, 1999b), a PA must include an assessment of (1) impacts to groundwater and (2) impacts to a hypothetical person assumed to inadvertently intrude for a temporary period into the disposal facility. The results are used to set limits for radionuclides disposed in the near-surface. Groundwater impacts are assessed against the standards in the National Primary Drinking Water Regulations (Title 40 Code of Federal Regulations [CFR] Part 141). Intruder impacts are limited to ensure that the TEDE received by a chronically exposed intruder is less than 1.0 mSv. In the case of the Area 5 RWMS, the groundwater protection criteria are not used to set limits for radionuclides disposed in the near-surface. Site characterization data support a conclusion that a groundwater pathway is extremely unlikely (Shott et al., 1998). Table A-1 summarizes the PA results.

The PA was approved after a peer review with conditions by DOE in August 1996 (Shott et al., 1998). The DAS conditions were removed in May 2002 with acceptance of an addendum to the PA (BN, 2001a). Under the PA maintenance program, disposal site operations, waste inventories, research and development, and environmental monitoring results are reviewed annually, and the adequacy of the PA is evaluated. The 2004 annual review concluded that significant changes have occurred since preparation of the PA, and consequently, a second addendum was prepared and accepted without conditions in 2006 (BN, 2006).

TABLE A-1. SUMMARY OF PA RESULTS AND COMPLIANCE EVALUATION

PERFORMANCE OBJECTIVE	LIMIT	LIMITING RESULT			CONCLUSION
		SCENARIO	MEAN	95 TH PERCENTILE	
Air Pathway	0.1 mSv/yr	Transient Occupancy	4.1E-5 mSv/yr	4.7E-4 mSv/yr	Complies
All Pathways	0.25 mSv/yr	Resident Farmer	4.4E-2 mSv/yr	3.9E-2 mSv/yr	Complies
Intruder Protection (Acute Exposure)	5 mSv	Bounded by chronic exposure scenarios			Complies
Intruder Protection (Chronic Exposure)	1 mSv	SLB Intruder Agriculture	0.12 mSv*	0.43 mSv*	Complies
Radon Flux Density	0.74 Bq m ⁻² s ⁻¹	All Disposal Units	0.044 Bq m ⁻² s ⁻¹	0.096 Bq m ⁻² s ⁻¹	Complies
Groundwater Protection	40 CFR 141	No groundwater pathway in 1,000 years			Complies
Releases ALARA	No Limit	Optimum cover thickness less than 13 feet			ALARA

ALARA: as low as reasonably achievable

Bq m⁻² s⁻¹: Becquerel(s) per square meter per second

CFR: Code of Federal Regulations

mSv/yr: milliSievert(s) per year

SLB: Shallow Land Burial

*Weighted with probability of intrusion

1.2.2 Composite Analysis for the Area 5 RWMS

The purpose of the CA is to determine if the continuing operation of the Area 5 RWMS poses an acceptable risk to the public considering the total waste inventory, regardless of disposal date, and all other interacting sources of radioactive material in the vicinity. Continuing operation of the facility is acceptable if the TEDE is less than 100 millirems per year (mrem/yr). If the TEDE exceeds 30 mrem/yr, a cost-benefit options analysis must be performed to determine if cost-effective management options exist to reduce the dose further. If the TEDE is found to be less than 30 mrem/yr, an analysis may be performed to determine if doses are ALARA.

The maximum CA dose to a MOP for the 1,000-year compliance period is 1 mrem/yr (0.01 mSv/yr) at 1,000 years after closure. The Area 5 CA was accepted by DOE with conditions in 2001 (BN, 2001b), and an addendum was issued in 2001 (BN, 2001c). The CA evaluated the dose to a future MOP from all sources of radionuclides in the ground in Frenchman Flat and the releases from the facility, including all pre-1988 waste in the disposal cells.

Table A-2 summarizes the CA results for the Area 5 RWMS.

TABLE A-2. SUMMARY OF CA RESULTS AND COMPLIANCE EVALUATION

PERFORMANCE OBJECTIVE	LIMIT	LIMITING RESULT			CONCLUSION
		SCENARIO	MEAN	95 TH PERCENTILE	
All Pathways/All Sources	0.3 mSv	Resident	0.01 mSv	0.04 mSv	Complies

mSv: milliSievert(s)

1.2.3 Performance Analysis for the TRU Waste in the GCD Boreholes

The TRU waste in GCD boreholes 1 through 4 was evaluated to demonstrate compliance with the requirements of 40 CFR 191, “Environmental Radiation Protection Standards for Management and Disposal of Spent Nuclear Fuel, High-Level, and Transuranic Radioactive Wastes.” Relevant standards for TRU waste disposal are found in 40 CFR 191 Subpart B, “Environmental Standards for Disposal,” and Subpart C, “Environmental Standards for Groundwater Protection.” Subpart B standards include containment requirements (CRs), assurance requirements, and individual protection requirements (IPRs). The CRs are probabilistic limits for the normalized cumulative radionuclide release to the accessible environment for 10,000 years. The cumulative release is normalized to release limits scaled to the total TRU inventory disposed. The CRs limit the probability of exceeding the release limit to 1 chance in 10, and the probability of exceeding 10 times the release limit to 1 chance in 1,000. The assurance requirements specify institutional controls and disposal system features to increase confidence in the long-term compliance with the CRs. The required controls and features are active and passive institutional controls, monitoring, natural and engineered barriers, lack of attractive natural resources, and ability to retrieve wastes for a reasonable time period. The IPRs limit the committed effective dose to a MOP through all pathways for 10,000 years to 0.15 mSv/yr. Subpart C requires that sources of underground drinking water in the accessible environment comply with the limits in 40 CFR 141 for a period of 10,000 years.

Sandia National Laboratories prepared a PA for the TRU GCD boreholes in 2001 (Cochran et al., 2001). In 2002, DOE determined that the PA met all requirements with the exception of the 40 CFR 191.14 assurance requirements for institutional controls; a monitoring program; markers, records, and other passive institutional controls; an engineered barrier system; information to support the claim that there are no economically useful minerals in the area; and removal of waste. The U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office (NNSA/NSO) committed to resolve these issues during the closure planning process for the Area 5 RWMS (Colarusso et al., 2003). The TRU Federal Review Group would review closure and post-closure documents to determine compliance with the 1993 version of 40 CFR 191 (Fiore and Berube, 2002). A new assurance requirements document is being prepared. Table A-3 summarizes the PA results for the TRU waste in the GCD boreholes.

TABLE A-3. SUMMARY OF PA RESULTS AND COMPLIANCE EVALUATION UNDER THE 1985 VERSION OF 40 CFR 191 FOR THE TRU WASTE IN THE GCD BOREHOLES

PERFORMANCE OBJECTIVE	LIMIT	LIMITING RESULT			CONCLUSION
		SCENARIO	MEAN	MAXIMUM	
Containment Requirements	$P(R > 1) < 0.1$	$P(R > 1) < 0.0002$			Complies
Containment Requirements	$P(R > 10) < 0.001$	$P(R > 10) < 0.0002$			Complies
Individual Protection Requirements	0.25 mSv Whole Body	Resident Farmer	4.7E-5 mSv	1.6E-3 mSv	Complies
Individual Protection Requirements	0.75 mSv Any Organ	Resident Farmer	1.2E-3 mSv Bone	4.5E-2 mSv Bone	Complies
Groundwater Protection Standard	40 CFR 141	Not applicable under 1985 version of 40 CFR 191			Complies

P(·): Probability of an event

R: Normalized cumulative release as defined in 40 CFR 191.27

mSv: milliSievert(s)

1.2.4 Special Analysis for the TRU Waste in Trench T04A

In 1986, 102 55-gallon drums of TRU waste from Rocky Flats were inadvertently buried in T04A. The T04A TRU inventory was included in the 2001 CA; however, in order to provide further assurance that this small quantity of TRU in T04A will not pose a risk to future members of public, a 40 CFR 191 evaluation is considered relevant.

The SA was performed in 2007 to determine the likelihood that T04A meets the requirements of 40 CFR 191 (Shott et al., 2008). The SA concludes that there is a reasonable expectation that all 40 CFR 191 disposal requirements for a period of 10,000 years under climate change are met. Table A-4 summarizes the SA results for the TRU waste T04A.

TABLE A-4. SUMMARY OF SA RESULTS AND COMPARISON WITH THE STANDARDS CONTAINED IN THE 1997 VERSION OF 40 CFR 191 FOR THE TRU WASTE IN TRENCH T04A

PERFORMANCE OBJECTIVE	LIMIT	LIMITING RESULT			CONCLUSION
		SCENARIO	MEAN	95 TH PERCENTILE	
Containment Requirements	$P(R > 1) < 0.1$	$P(R > 1) = 0.009$			Meets Standard
Containment Requirements	$P(R > 10) < 0.001$	$P(R > 10) < 0.0001$			Meets Standard
Individual Protection Requirements	0.15 mSv	Resident	0.055 mSv	0.15 mSv	Meets Standard
Groundwater Protection Standard	40 CFR 141	No groundwater pathway in 10,000 years			Meets Standard

P(·): Probability of an event

R: Normalized cumulative release as defined in 40 CFR 191.27

mSv: milliSievert(s)

1.3 MANAGEMENT OF UNCERTAINTY AND WASTE INVENTORIES

Performance assessment is an iterative process. The process begins with conservative deterministic screening models. The goal of each iteration is to reduce uncertainty in system performance. As the understanding of system performance improves and additional site characterization and monitoring results become available, conservative models can be replaced with increasingly realistic probabilistic models, parameterized with probability density functions (pdfs) that represent expected values and their uncertainty.

The current PA model in GoldSim[®] is probabilistic with all input parameters represented by probability distributions, thus accounting for the uncertainty in the parameter values. The parameter distributions have been developed with additional field work since 2000. The Maintenance Plan for the Area 5 PA and CA calls for additional field investigations for those parameters that are shown to be sensitive and uncertain. If a parameter is found to be highly sensitive, further investigation is justified. However, for those parameters that are uncertain but insensitive, no further data collection and reduction in uncertainty is warranted.

Comprehensive sensitivity analyses were performed for the PA model using local and global methods to explore sensitivity in model response over the entire parameter value ranges (BN, 2006). The sensitive parameters are related to plant uptake and animal burrowing. Individual radionuclide inventories were found to be insensitive; therefore, additional inventory characterization is not warranted. The relative insensitivity of the inventory highlights the robust nature of the disposal system to contain waste and protect public health and safety.

The Area 5 RWMS PA/CA model has undergone several iterations. The probabilistic model's parameter distributions are selected to represent expected values and their uncertainty. The following conservative assumptions reflect areas with persistent parameter or model uncertainty:

- The critical group is assumed to be a resident farmer 100 meters from the site. The Area 5 RWMS is extremely remote and arid with marginal agricultural soils. The lack of attractive resources, including surface water or shallow groundwater, makes this an unlikely site for future residential development. The lack of water and suitable soils makes agriculture at the site extremely unlikely. The presence of nuclear subsidence craters in the area is also likely to remind residents far in the future of the potential presence of radioactive contamination. In addition to natural conditions, land use plans are to restrict public access in perpetuity.
- All radionuclides are assumed to be immediately available for release and transport. However, containers and waste forms are likely to delay the release of radionuclides to the near field for decades if not hundreds of years.
- The critical group, 100 meters from the site boundary, is assumed to be exposed to onsite surface soil radionuclide concentrations. Actual soil concentrations, 100 meters from the site boundary, are expected to be orders of magnitude less than onsite concentrations.
- The radon-222 emanation coefficient, a sensitive model parameter, is assumed to be uniformly distributed from 0.02 to 0.8. This distribution reflects a maximum state of uncertainty, and the limits are the physically reasonable limits for this parameter in a solid sample. A more conservative distribution is a physical impossibility.
- The technetium plant-soil concentration ratio, a sensitive model parameter, is assumed to be lognormally distributed with a geometric standard deviation of 5.70. This implies that 95 percent of sampled values will fall within a broad 1,300-fold range. This range represents a maximum state of uncertainty reflecting spatial and temporal variation, and variability among species, climates, and soil types.

Tables A-5 and A-6 summarize the relative influence of parameters for the air pathway and all pathways. The relative influence measures the percent of the regression model variance that is explained by the parameter. The sensitivity analysis indicates that the Area 5 RWMS PA model is insensitive to waste inventory for the air pathway and all pathways TEDE for the scenarios with the highest dose.

**TABLE A-5. SENSITIVITY OF THE TRANSIENT VISITOR
AIR PATHWAY TEDE AT 1,000 YEARS**

PARAMETER	RELATIVE INFLUENCE
<i>Messor pergandei</i> burrow volume depth distribution (b parameter)	37.1
Shallow land burial radon-222 emanation coefficient	8.73

**TABLE A-6. SENSITIVITY OF THE RESIDENT FARMER
ALL PATHWAYS TEDE AT 1,000 YEARS**

PARAMETER	RELATIVE INFLUENCE
Technetium plant-soil concentration ratio for crops	23.9
Depth of the no liquid flux boundary	5.95

Table A-7 illustrates that the radon-222 flux density is moderately sensitive to the Pit 13 thorium-230 inventory and the future thorium-230 inventory.

TABLE A-7. SENSITIVITY OF THE RADON-222 FLUX DENSITY AT 1,000 YEARS

PARAMETER	RELATIVE INFLUENCE
Shallow land burial radon-222 emanation coefficient	40.0
Pit 13 thorium-230 inventory	26.1
Future shallow land burial thorium-230 inventory	14.8
Pit 13 radon-222 emanation coefficient	11.2

The parameter sensitivity of the CA was assessed using the rank correlation coefficient. The CA TEDE at 1,000 years was moderately sensitive to the closure cover thickness, the maximum depth of biological activity, the technetium plant-soil concentration ratio, the chlorine plant-soil concentration ratio, the technetium-99 inventory, and the chlorine-36 inventory.

Due to the difficulty of modeling the releases from the waste containers and waste forms (e.g., corrosion rates, and dissolution and diffusive properties of the various waste forms) with any certainty, the PAs make the bounding assumption that all waste is released into the backfill soil at closure. Although not quantified, it is reasonable to assume that the integrity of some containers would significantly reduce release of waste, at least in the near term. For example, Figure A-1 shows how steel drums have been over-packed into larger steel containers.

Since no credit is taken for waste containers and waste forms, the PA results are conservative. Moreover, the results, with conservative assumptions, are far below the performance objectives, indicating further reduction of uncertainty of source material is not warranted. In summary, further data collection is not necessary to evaluate closure options for these disposal units.



FIGURE A-1. STEEL DRUMS OVER-PACKED INTO LARGER STEEL CONTAINERS AT THE AREA 5 RADIOACTIVE WASTE MANAGEMENT SITE

2.0 BACKGROUND INFORMATION

This section summarizes the waste disposal operations at the Area 5 RWMS. The site location, operational history, and waste inventory are discussed briefly. More detail can be found in the *Integrated Closure and Monitoring Plan for the Area 3 and Area 5 Radioactive Waste Management Sites at the Nevada Test Site* (BN, 2005d) and the Area 5 RWMS PA (Shott et al., 1998).

2.1 SITE LOCATION

The 92-Acre Area is located in Area 5 of the Nevada National Security Site (NNSS), which is approximately 65 miles (mi) northwest of Las Vegas, Nevada. The 92-Acre Area constitutes the southeast quadrant of the Area 5 RWMS (Figure A-2).

The Area 5 RWMS is located in a topographically closed basin approximately 14 mi north of Mercury, Nevada, in the north-central part of Frenchman Flat, and approximately 15 mi south of the Area 3 RWMS, which is in south-central Yucca Flat.


Figure A-3 shows the disposal units of the 92-Acre Area. The disposal unit names are coded. Each shallow excavation is categorized as either a “trench” (designated with the prefix “T”) or a “pit” (designated with the prefix “P”), based on width. Generally pits are greater than 100 ft wide and are large enough for a truck to turn around. The borehole designations have the prefix “GCD.”

2.2 OPERATIONAL HISTORY

Both classified and unclassified materials have been managed at the Area 5 RWMS. Disposal records and historic records for the 92-Acre Area include the following waste types: LLW, MW, asbestiform waste, TRU waste, and mixed transuranic (MTRU) waste. The majority of the inventory is LLW. Most of the TRU and MTRU waste was placed in boreholes more than 70 ft below ground surface. Two disposal units have been designated for asbestos waste. Much of the MW was deposited in the oldest disposal units prior to the promulgation of RCRA.

The precursor to the Area 5 RWMS, the Sugar Bunker Dump, began receiving waste by 1960 and began burying waste in January 1961, prior to the origination of federal radioactive waste management regulations and RCRA. Information on the earliest inventory and disposal practices is more general and less complete than in later years. Disposal records for some trenches are limited. Analytical profiling initially focused on radioactivity, but from process knowledge and general descriptions, it is assumed that some of the older wastes are MW.

The Sugar Bunker Dump accepted waste for surface storage as early as January 1960, and began burying waste by January 1961 when Pit No. 1 (later designated T01B) was opened. In 1965, trenches T03A, T06B, and T01A began receiving LLW. Trench T04B began receiving waste in 1970 and was the principal Area 5 disposal unit from 1970 through 1972. Trench T02B opened in July 1972. Trenches T05 and T06A were operating by 1974 and appeared to be mostly full by mid-1976. These eight shallow disposal trenches all received LLW and waste that contained hazardous constituents or suspected hazardous constituents. All eight trenches were operationally closed by 1978.



**FIGURE A-2. AREA 5 RADIOACTIVE WASTE MANAGEMENT SITE
 LOCATION MAP**




FIGURE A-3. 92-ACRE AREA DISPOSAL UNITS

Trench T04A began receiving waste in March 1969. In 1986, approximately 2.6 pounds of TRU waste from Rocky Flats were inadvertently disposed in trench T04A. In 1995, when trench T09 was excavated perpendicular to the T04A trench, the east end of the trench was renamed T04A-1. The T04A and T04A-1 trenches were operationally closed in August 1995.

DOE established the NNSS Waste Management Program in 1978, and the Area 5 RWMS was established on a 732-acre site incorporating the existing Sugar Bunker Dump waste cells in the southeast corner. The site began receiving LLW from offsite DOE generators. Trench T07B was opened by 1978 and received waste from Rocky Flats. There is no evidence in the disposal records of hazardous material being disposed in T07B.

Between 1978 and September 26, 1988 (when DOE O 5820.2A, "Radioactive Waste Management" [now replaced with DOE O 435.1] was promulgated), P01, P02, and T07B were filled and operationally closed.

In 1981, the Greater Confinement Disposal Test (GCDT) borehole was equipped to evaluate the feasibility of disposing high specific activity waste at the NNSS, including encapsulated radioactive sources, strontium-90 in thermoelectric generators, and drums of radioisotopes. Nine 120-ft boreholes were drilled around the GCDT, at locations 10, 16, and 22 ft from the GCDT, and were equipped with instruments to monitor soil temperature, soil moisture, and migration of tracers or radionuclides. The GCDT project ran for over 7 years and provided information on potential for waste migration. The GCDT was then operationally closed.

Based on results of the GCDT, 12 GCD boreholes were drilled for operational use in 1984. Three of the boreholes were drilled in the base of T04A-1. The rest were drilled from ground surface outside of the trenches. The GCD boreholes are generally 10 ft in diameter, 120 ft deep, and unlined, except for 10 ft of corrugated metal surface casing. Between 1984 and 1989, 8 of the 12 GCD boreholes were used to dispose of "special case" or "orphan" wastes. These are wastes that did not meet acceptance criteria for other facilities. They have subsequently been designated as high-specific-activity LLW (waste similar to Greater-than Class C), MW, TRU waste, and MTRU waste. Detailed inventories of waste and materials in the GCD boreholes are presented in Dickman (1989) and Chu and Bernard (1991).

Although the GCDT and the Area 5 RWMS monitoring data suggest burial in these boreholes was safe and effective, disposal of waste in GCD boreholes was discontinued in 1989 when the Nevada Division of Environmental Protection (NDEP) determined the boreholes to be Class IV injection wells, which are prohibited by EPA regulations and Nevada Administrative Code (NAC). Six GCD boreholes have been filled with waste to a depth of about 70 ft below surface and operationally closed with backfill consisting of native soil. Two boreholes have received waste and remain open (although inactive), and four boreholes are empty. In 1993, EPA clarified that underground disposal of containerized radioactive waste in geologic repositories subject to the 40 CFR 191 standards does not constitute underground injection under the EPA's underground injection control program.

CAU 111 includes the following waste disposal units, which are all operationally closed: P01, P02, T01B, T02B, T04B, T06B, T01A, T03A, T05, and T06A. There are currently three active pits in the 92-Acre Area: P03, P06, and P09. P03 is the only active MWDU. P06 and P09 contain LLW. P06 accepts asbestiform LLW, and the bottom tier is used for disposal of thorium waste. Table A-8 summarizes the types of waste, operational status, and disposal volumes of the six closure units in the 92-Acre Area.

2.3 REGULATORY DRIVERS FOR CLOSURE

The closure units must comply with the closure requirements of multiple regulations. All units must comply with the requirements set forth in DOE O 435.1. A final PA and CA must be developed for the closure of the entire Area 5 facility, including the expansion area north of the 92-Acre Area. Partial unit closures are allowed under DOE O 435.1. The current PA evaluated the closure of the facility at the assumed closure date of 2028 and demonstrated compliance with the performance objectives of DOE O 435.1. The PA evaluated the radionuclide inventory disposed in the cells after September 1988 and the forecasted inventory at closure. The current CA shows compliance for all waste in all disposal units, including pre- and post-1988 inventory and TRU waste. The PA and CA evaluated the facility performance for 1,000 years after closure assuming an evapotranspirative cover. An optimization was performed in fiscal year (FY) 2009 to determine a final cover thickness for the potential final closure cover design.

For the TRU waste inadvertently disposed in trench T04A, a SA has been performed. The SA shows that leaving the TRU waste in T04A will meet the performance objectives of 40 CFR 191. The SA shows that the alternative of excavating, certifying, and shipping the TRU waste elsewhere would involve unacceptable risk to workers and prohibitive cost.

As discussed in Section 1.2, a PA was performed for GCD boreholes 1, 2, 3 and 4, which contain TRU waste. DOE approved the PA. The 70 ft of backfill over the waste in the boreholes provides assurance that the transport of radionuclides from the waste zone to the ground surface through plant uptake and animal burrowing activity will not be possible. Minimal quantities of waste could reach the surface through diffusion and advective transport associated with upward flux. As demonstrated in the PA, the releases over a 10,000-year post-closure period under a wetter and cooler climate regime will be negligible.

The radionuclide component of waste in the legacy CAU 111 units has been evaluated under the CA and found to meet the performance objective of a 100-mrem/yr dose, as discussed in Section 1.2. The radionuclide inventories in the Pit 3 MWDU and the Asbestiform Unit have been evaluated under the PA. The hazardous component of waste in all units will perform similarly to the radionuclide component that has been modeled. Since the transport behavior of hazardous metals and volatiles is similar to that of particulate and volatile radionuclides, there is assurance that there will not be any significant release of hazardous materials to the surface soils from the waste zones through the predominantly upward pathways of bioturbation and upward liquid flux.

2.4 WASTE INVENTORY

Waste inventory has been established through historical studies conducted to support compliance assessments under DOE O 435.1 and closure and monitoring activities. Uncertainty of the inventory was addressed by bounding estimates in the original PA and probabilistically in the 2005 addendum. As discussed in Section 1.0, the inventory is insensitive as far as the long-term performance of the facility is concerned because of limited releases of waste from the waste zones to the atmosphere above the disposal cells. Therefore, further effort to refine the inventory estimates in order to further reduce their uncertainty is not warranted. The following sections discuss historical disposal practices and provide information regarding data archives and data warehousing efforts. They also describe the GoldSim[®] inventory model developed for the Area 5 RWMS, which is updated annually as new waste disposal occurs.

TABLE A-8. 92-ACRE AREA WASTE UNIT STATUS

DISPOSAL UNIT	FIRST RECORD	LAST RECORD	RECORDED VOLUME (FT ³) [†]	CALCULATED DISPOSAL UNIT VOLUME (FILLED WITH WASTE) (FT ³) [‡]	RECORDED/CALCULATED VOLUME	CURIES	OPERATIONAL STATUS	CONTENTS
P01	20-Sep-78	25-Apr-85	1.6E+06	3.8E+06	0.42	2.6E+06	Operationally Closed	LLW, lead, lead shielding, barium source, organic solvents
P02	18-Dec-84	19-Nov-95	8.9E+05	1.3E+06	0.68	2.0E+05	Operationally Closed	LLW, lead, lead shielding, barium source, organic solvents
P03	18-Sep-85	17-Jul-08	1.5E+06	3.0E+06	0.49	1.4E+05	Active	MW (RCRA permitted)
P04	14-Jun-88	25-Oct-95	2.5E+06	3.3E+06	0.75	1.2E+05	Operationally Closed	LLW
P05	15-May-95	27-Sep-07	2.2E+06	4.1E+06	0.53	2.2E+06	Operationally Closed	LLW
P06/P06A	3-Dec-04	7-Feb-08	5.0E+05	1.5E+06	0.33	4.0E+02	Active	Asbestiform LLW
P07	15-Sep-97	10-Feb-03	1.8E+05	4.4E+05	0.41	6.6E+01	Operationally Closed	Asbestiform LLW
P09	10-Dec-03	9-Oct-07	2.7E+05	5.9E+05	0.46	2.9E+04	Active	LLW
P11	27-Jan-04	5-Apr-05	1.2E+05	2.2E+05	0.54	2.9E+04	Operationally Closed	LLW
T01B	7-Jan-61	29-Jun-65	2.9E+04	2.6E+05	0.11	8.9E+00	Operationally Closed	LLW, lead bricks, lead shielding, cadmium, chromium, mercury, organic solvents
T02B	5-Jul-72	5-May-78	3.5E+04	4.7E+05	0.07	2.8E+00	Operationally Closed	LLW, organic solvents, lead
T03B	2-Mar-92	10-Sep-92	2.4E+04	5.4E+04	0.44	2.1E+00	Operationally Closed	LLW
T04B	25-Feb-70	29-Nov-77	5.1E+04	4.9E+05	0.10	3.3E+06	Operationally Closed	LLW, organic solvents, lead shielding, mercury
T06B	1-Jul-65	25-May-70	1.7E+05	3.7E+05	0.45	1.3E+04	Operationally Closed	LLW, laboratory waste containing lead, cadmium and mercury, organic solvents, lead bricks
T07B	16-May-78	22-Sep-78	1.1E+05	4.3E+05	0.27	5.3E+05	Operationally Closed	LLW

TABLE A-8. 92-ACRE AREA WASTE UNIT STATUS (CONTINUED)

DISPOSAL UNIT	FIRST RECORD	LAST RECORD	RECORDED VOLUME (FT ³) [†]	CALCULATED DISPOSAL UNIT VOLUME (FILLED WITH WASTE) (FT ³) [‡]	RECORDED/ CALCULATED VOLUME	CURIES	OPERATIONAL STATUS	CONTENTS
T01A	10-Oct-65	19-May-76	1.8E+04	3.6E+05	0.05	2.1E+03	Operationally Closed	LLW, lead
T02A	7-Nov-88	22-Jul-93	6.0E+04	1.3E+05	0.46	1.4E+02	Operationally Closed	LLW
T03A	26-Aug-69	10-Dec-76	2.5E+04	3.7E+05	0.07	2.0E+03	Operationally Closed	LLW, organic solvents, chromium, lead
T04A/T04A-1	12-Dec-85	3-Aug-95	6.4E+04	3.6E+05	0.17	1.7E+03	Operationally Closed	LLW, TRU (2.6 pounds TRU inadvertently disposed in 1986)
T05/T06A	31-Jan-74	31-Jan-74	2.0E+03	4.6E+05	0.00	0.0E+00	Operationally Closed	LLW, organic solvents
T07A/T08	14-May-01	23-Apr-03	6.6E+05	1.0E+06	0.64	2.5E+03	Operationally Closed	LLW
T09	3-Aug-95	31-Oct-02	4.4E+04	1.2E+05	0.37	7.1E+04	Operationally Closed	LLW
Unknown	30-Jun-70	15-Nov-90	1.8E+06	-	-	2.7E+05	-	-
Total	7-Jan-61	18-Dec-07	1.4E+07	2.3E+07	0.58[§]	9.5E+06		
GCDT	15-Dec-83	6-Mar-84	5.8E+02 [§]	4.3E+03	0.14	5.3E+05	Operationally Closed	LLW
GCD-01C	1984	1984	1.4E+03 [§]	4.3E+03	0.32	1.8E+02	Operationally Closed	TRU, lithium deuteride (may contain melted high explosives, lead, mercury)
GCD-02C	1984	1984	9.8E+02 [§]	5.6E+03	0.18	1.0E+03	Operationally Closed	TRU (may contain melted high explosives, lead, mercury)
GCD-03C	1984	1984	1.9E+02 [§]	5.6E+03	0.03	1.1E+02	Operationally Closed	TRU (may contain melted high explosives, lead, mercury)
GCD-04C	19-Jul-85	14-Jan-87	1.3E+03 [†]	4.3E+03	0.31	6.8E+00	Operationally Closed	LLW, TRU, lithium hydride
GCD-05U	26-Jun-85	9-Apr-87	3.2E+03 [†]	4.3E+03	0.74	2.1E+06	Operationally Closed	LLW

TABLE A-8. 92-ACRE AREA WASTE UNIT STATUS (CONTINUED)

DISPOSAL UNIT	FIRST RECORD	LAST RECORD	RECORDED VOLUME (FT ³) [†]	CALCULATED DISPOSAL UNIT VOLUME (FILLED WITH WASTE) (FT ³) [‡]	RECORDED/ CALCULATED VOLUME	CURIES	OPERATIONAL STATUS	CONTENTS
GCD-06U	16-Jul-86	20-Feb-87	2.4E+02 [†]	4.3E+03	0.06	6.5E+03	Closed to waste, not yet backfilled	LLW
GCD-07C	7-Jul-89	7-Jul-89	3.8E+02 [†]	4.3E+03	0.09	1.9E+00	Closed to waste, not yet backfilled	LLW
GCD-10U	11-Dec-87	27-Oct-89	2.0E+03 [†]	5.9E+03	0.35	6.0E+05	Operationally Closed	LLW
GCD Total	23-Feb-83	27-Oct-89	1.0E+04	4.3E+04	0.24	3.2E+06		

[†] - Source: Table 10 of Denton et al., 2008

[‡] - Calculated by Area 5 Inventory GoldSim model, Version 2.022

[§] - Source: Chu and Bernard, 1991

ft³: cubic foot (feet)

GCD: Greater Confinement Disposal

GCDT: Greater Confinement Disposal Test

LLW: low-level waste

MW: mixed waste

RCRA: *Resource Conservation and Recovery Act*

TRU: transuranic

Waste has been accepted at Area 5 since January 1960 and placed in disposal cells since January 1961. The oldest records for the original Sugar Bunker Dump generally show load origin, a brief description of the material and containers, estimated radioactivity, and date of disposal. When necessary, a specific trench or pit can be inferred from burial date and history of the development of the disposal features. The original paper records were scanned into a digital format, and then archived. The quality of some of these scanned images is poor, and some of the data are difficult to read. There is also uncertainty as to the completeness of the scanned records.

The Radioactive Waste Management (RWM) System was developed in 1988. The RWM System tabulated basic information on a per-shipment basis for waste received from August 13, 1974, through 1992. The RWM System had design flaws, typical in early databases due to limited programming capabilities, which resulted in inconsistent entries, incomplete records, and the creation of orphan records due to poor interrelationships between the master tables and detail tables. Users of the system could modify, delete, and add data in sub-tables without changing, deleting, or adding records to the master table.

After September 30, 1992, the Low-Level Waste Information System (LWIS) Oracle application was implemented. Data in this database were stored in a single record, indexed by package. The level of characterization and burial location detail improved. Burial location was provided based on an alphanumeric grid. The tier and location within the cell were recorded. The Oracle relational database structure of the LWIS prevented some of the quality and orphan data problems that plagued the RWM System. The web applications used by generators and waste operations personnel to input data also had built-in validation features to reduce errors in the database. Bar-coding and scanning systems were implemented to facilitate package tracking.

In May 1997, the Nevada Test Site Waste Acceptance Criteria system, an enhancement to LWIS, was implemented and accepts multiple waste profiles, includes more detailed information on waste form and treatment, and is currently in use. To document and improve the accuracy of the historic waste inventory for 1961 through 1978 and make the information more usable, several historic tracking systems, including paper records and scanned records, were reviewed and cross-checked. The data were incorporated into one searchable spreadsheet. Chemical hazards were not routinely profiled before landfill regulations and RCRA were implemented; therefore, the presence of hazardous constituents and suspected hazardous constituents, and consequently the characterization of some waste as being potential MW, was inferred from general descriptions, historic photographs, and other sources. The early RWM System database covering disposal from the mid-1970s through 1992 was also checked and cross-checked with other documentation to attempt to verify locations, volumes, and characteristics of waste disposed.

Table A-8 provides information on waste buried from 1961 through December 2004. These data are from three sources: scanned paper records, the RWM System database, and the LWIS database, with slightly overlapping periods of record.

2.5 HAZARDOUS WASTE INVENTORY

The hazardous waste inventory has been compiled from available records for all units that contain hazardous materials. Pit 3 and the Asbestiform Unit are permitted units with well-kept records. Waste in the CAU 111 units and the GCD boreholes contain hazardous materials of uncertain quantities. Estimates of hazardous components in these units are discussed below.

2.5.1 CAU 111 Disposal Units

The CAU 111 disposal units were in operation prior to the implementation of a detailed record keeping system. Table A-9 presents the Sugar Bunker Dump designations, if applicable. Waste was typically disposed in bulk form or containerized in plastic bags, steel drums, and cardboard, plywood, or steel boxes. Waste stream descriptions are limited. Typical waste stream descriptions include laundry wastes, laboratory wastes, scrap metal, contaminated soil, personal protective equipment, and samples.

Other waste streams include farm wastes from the historic EPA Farm operations, which may have included animal wastes. Many records do not indicate the exact location where the waste was disposed. Analytical waste profiling focused primarily on radioactivity but typically only stated a total curie estimate without identifying specific radionuclides. From process knowledge and general waste descriptions, it can be inferred that some wastes contain hazardous constituents. Approximately 40 percent of available records indicate hazardous constituents may be present; however, the amount of hazardous constituents present in these wastes is unknown.

Past laboratory operations at the NNSS have typically included the use of organic solvents. Waste streams denoting laboratory wastes are therefore assumed to contain an unknown amount of organic solvent. Solvents may include those typically found in laboratories (e.g., toluene, acetone, trichloroethylene, benzene, and carbon tetrachloride). Lead shielding, loose lead, and lead bricks have also been noted in disposal records. Lead shielding is assumed to be present from any record denoting the disposal of radioactive sources.

Table A-10 presents the known or suspected hazardous constituents present in each CAU 111 disposal unit. Constituents consist primarily of organic solvents and lead. Estimated waste volumes presented in Table A-8 are based on disposal unit dimensions and disposal practices. A radionuclide inventory was developed based on historic characterization data, assumptions regarding the isotopic composition of uncharacterized waste streams, and estimated waste volumes as described in the PA (BN, 2006). The approach is consistent with the methods used to estimate the pre-1998 inventory and accounts for 100 percent of the estimated waste volumes.

TABLE A-9. CAU 111 CELL DESIGNATIONS

CURRENT DESIGNATION	SUGAR BUNKER DESIGNATION
P01	none
P02	none
T01B	Pit No.1
T02B	UF
T04B	UD
T06B	UA
T01A	CA
T03A	CC
T05	N-HA
T06A	S-HA

TABLE A-10. CAU 111 HAZARDOUS WASTE CONSTITUENTS

DISPOSAL UNIT	KNOWN OR SUSPECTED HAZARDOUS CONSTITUENTS
P01	lead, lead shielding, a barium source, organic solvents
P02	lead, lead shielding, a barium source, organic solvents
T01B	lead bricks, lead shielding, cadmium, chromium, mercury, organic solvents
T02B	organic solvents, lead
T04B	organic solvents, lead shielding, mercury
T06B	laboratory wastes containing lead, cadmium and mercury, organic solvents, lead bricks
T01A	lead
T03A	organic solvents, chromium, lead
T05	organic solvents
T06A	organic solvents

2.5.2 GCD Boreholes

Known hazardous waste in the GCD boreholes includes an estimated 60.5 kilograms of lithium hydride in borehole 4 and 45.0 kilograms of lithium deuteride in borehole 1 (Chu and Bernard, 1991). These exhibit the hazardous characteristic of reactivity. Some nuclear weapons accident residue (NWAR) waste in boreholes 1, 2, and 3 may contain melted high explosives in the waste matrix. Lead and mercury are also believed to be present in the NWAR waste matrix, which exhibit characteristics of toxicity.

2.6 INVENTORY MODEL

The first attempt to compile the radionuclide inventory in the Area 5 RWMS disposal cells occurred in the early 1990s to support the development of the Area 5 RWMS PA and CA documents (Shott et al., 1998; BN, 2001b). The second major review and revision to the inventory estimates occurred in 2004 during the preparation of the addendum to the Area 5 PA (BN, 2006).

To support the addendum, an inventory model was developed using GoldSim[®] software. The model includes all historic records and accounts for uncertainty of the inventories and volumes of the disposed waste. The Area 5 Inventory Model (currently at version v2.014) estimates the inventory of radionuclides disposed in various disposal units at the RWMS.

The model is implemented in the probabilistic GoldSim[®] modeling platform, which allows estimation of inventory uncertainty by Monte Carlo simulation. Inventory radioactive decay and ingrowth during the operational period are also handled by native GoldSim[®] routines for solution of the Bateman equations. Model input data, data sources, assumptions, and methods are documented in notes, comments, hyperlinks, and graphics included within the model (BN, 2006).

Inventory records are maintained in three sources: the waste management logbook, the Waste Management Division (WMD) database, and the LWIS. The waste management logbook is a paper record summarizing disposal at the Area 5 RWMS from 1960 until 1978. Beginning in 1976, some disposal records were entered into the WMD, an electronic database in use until 1993. From 1993 until the present, the LWIS has been in use. In addition to the database records, original records sent by the generator, survey records, and receipt records are maintained in an electronic imaging system. Records of disposals regulated under DOE O 435.1 are maintained in the WMD and LWIS. The data sources have numerous limitations (Shott et al., 1998). Records before 1994 are especially uncertain. Known problems include:

- Waste characterization before 1994 is not complete. Important radionuclides may not have been reported. In early records, radionuclides may not have been identified, and disposal is simply recorded as “curies.” Some records indicate mixtures of radionuclides, such as mixed fission products (MFPs), depleted uranium, enriched uranium, plutonium, or plutonium scrap codes (PU51, PU52, or PU57).
- Inventory records are incomplete. Not all disposals were entered into waste management records. This problem occurs more commonly for older records.
- The pre-1993 relational database tables are not completely populated with data. Consequently, some records in different database tables cannot be linked and retrieved in queries. Detailed review of the database and supporting records in FY 2004 has reduced this problem significantly. It is estimated that there are approximately 3,300 packages that cannot be associated with an inventory. This represents less than 1 percent of the package records.
- The pre-1993 database radionuclide quantity data are recorded by shipment rather than by container. If containers within a shipment were sent to different disposal units, the total shipment inventory would have been recorded as disposed in each unit. This may cause multiple counting of some inventories.

2.7 INVENTORY REVISIONS

The 1998 PA added the activity of a limited list of fission products based on the activity recorded in the database as MFPs or disposed as strontium-90 or cesium-137. The fission product scaling factors were estimated from a literature source of fission yields for fast neutron fission of plutonium-239. The current model assigns activity to individual fission products based on the activity of only MFP or gross activity disposed. The list of radionuclides included and their scaling factors are based on an estimate of the radionuclide composition of the NNSS underground testing areas.

The 1998 PA estimated the inventory of unreported uranium isotopes by assuming an isotopic mixture for each generator. The model assumes uranium-238 and uranium-235 disposed before FY 1994 were depleted and enriched uranium, respectively. Enriched uranium is stochastically divided for each FY into low and high enrichment fractions. The level of enrichment in each category (i.e., depleted, low enrichment, high enrichment) is selected randomly for each FY. The isotopic composition of each mixture is based on a published empirical relationship between specific activity and enrichment for the gaseous diffusion process (DOE, 2004). In addition to corrections for uranium isotopes, scaling factors for fission product and transuranic contamination from recycled uranium are estimated from data provided by waste generators.

The 1998 PA estimated the inventory of unreported radionuclides in weapons-grade plutonium disposed as PU52, an American National Standards Institute (ANSI) plutonium scrap code (ANSI, 1987). The current model performs similar revisions, but also includes calculations for PU51 and PU57. The inventory of plutonium-239 disposed before FY 1994 is assumed to represent the activity of PU52 weapons-grade plutonium, and corrections are made for other transuranic radionuclides expected to be present.

Important model inputs are set up as pdfs representing uncertainty. Input pdfs are repeatedly sampled and propagated through the model to produce a distribution of model results. The model output distributions are well represented by lognormal distributions and are entered into the Area 5 RWMS GoldSim[®] model as lognormal distributions with the geometric mean and standard deviation of the inventory model outputs. The assumptions made in the inventory model include:

- Waste disposed from October 1, 1988, through September 30, 2028, is regulated by DOE O 435.1. There is no official closure date for the site. The 2028 closure date is an arbitrary assumption based on an assumed 50-year operational period starting in 1978, when the Area 5 RWMS opened to offsite generators.
- Uncertainty in disposed waste inventories is poorly known. Therefore, waste uncertainty is represented by what is believed to be a conservative distribution. The annual sums of radionuclide activity disposed after October 1, 1988, are assumed to be the median of a lognormal distribution. The 99th percentile of the distribution is assumed to be equal to ten times the median (geometric standard deviation = 2.69).
- Waste disposed before FY 1994 is assumed to be incompletely characterized. Radionuclide disposal rates before FY 1994 are corrected for unreported radionuclides. Activity disposed as gross activity or MFP activity is scaled to estimate individual radionuclide activities by assuming that the mixture has the same radionuclide composition as the NNSS underground testing areas (Bowen et al., 2001). The reported gross activity or fission product activity is assumed to be the activity of cesium-137, and all other fission product and activation product activity is scaled from cesium-137. The activity of uranium-238 and uranium-235 disposed before FY 1994 is assumed to be the activity of depleted and enriched uranium, respectively. Scaling factors for other uranium isotopes are based on a published relationship between specific activity and enrichment of uranium for the gaseous diffusion process (DOE, 2004). Scaling factors for minor contaminants in uranium are estimated from data provided by generators. Plutonium disposed as PU51, PU52, and PU57 are assigned individual radionuclide activities based on isotopic composition of standard plutonium scrap codes (ANSI, 1987) and typical values expected for weapons-grade plutonium.
- The WMD database does not include data for all disposed wastes. Some waste shipments were not recorded in the databases. Some database tables are not fully populated, and waste inventories cannot be retrieved by queries. The potential missing waste has been estimated by subtracting the volume of disposed waste retrieved from the databases from the physical volume of filled waste disposal units. The missing volume has been added to the inventory assuming it has the mean concentration of disposed waste. This correction is applied to pre-1988 waste only.
- The volume of future waste is based on estimates provided by waste generators. The concentration of waste in future FYs is assumed to be equal to randomly selected concentrations from past FYs.

3.0 STATE THE PROBLEM (STEP 1)

Step 1 of the DQO process describes the problem to be studied and develops a CSM to gain a sufficient understanding in defining the problem.

3.1 PROBLEM STATEMENT

The problem statement for the 92-Acre Area is, “Is the site sufficiently characterized to provide the input data necessary to evaluate corrective action alternatives without the collection of additional data?”

3.2 CONCEPTUAL SITE MODEL

The CSM describes the site performance (source term, releases, fate, and transport). It reflects the best interpretation of available site information and describes the most probable scenario for current conditions at the site. The CSM is based on historical documentation, personnel interviews, site process knowledge, and characterization, modeling, and monitoring data.

The CSM for the 92-Acre Area demonstrates that migration of contaminants is not occurring and that buried waste is not creating a dose to NNSS workers. The CSM also demonstrates that the buried waste does not pose a risk to future MOPs and the environment. Characterization, modeling, and monitoring data have demonstrated this, and the geology, meteorology, surface water, vadose zone, groundwater, vegetation, wildlife, soil gas, natural hazards, subsidence, and air quality of the site have been studied extensively to support the CSM. The CSM that is implemented in the facility assessments is described in Section 3.2.2, following the site characteristics discussed below.

3.2.1 Site Characteristics

3.2.1.1 *Geography*

The Area 5 RWMS is located in the northern part of the Frenchman Flat hydrographic basin, at the juncture of three coalescing alluvial fan systems (Snyder et al., 1995). Frenchman Flat is a roughly circular, topographically closed basin bounded by the Massachusetts Mountains on the north, the Buried Hills and Ranger Mountains on the east and southeast, Mount Salyer on the west, and Mercury Ridge and Red Mountain on the south. The Area 5 RWMS is at an elevation of approximately 3,180 to 3,200 ft above mean sea level.

3.2.1.2 *Geology*

The mountain ranges surrounding Frenchman Flat consist primarily of Tertiary volcanic rocks and underlying Paleozoic sedimentary rocks. Erosion of the mountain ranges has resulted in deposition of a significant thickness of alluvium. Thickness of alluvium in Frenchman Flat ranges between 0 and 4,900 ft. Basalt flows are interbedded in the alluvium in the northern part of Frenchman Flat, approximately 900 ft below the ground surface. The alluvium is underlain by interbedded Tertiary ash-flow and ash-fall tuff estimated to be over 3,900 ft thick (BN, 2005e).

Principal faults in Frenchman Flat are the Cane Spring Fault and the Rock Valley Fault. The Cane Spring Fault is a left-lateral, strike-slip fault that strikes southwest to northeast in the northern part of Frenchman Flat, 4 mi northwest of the Area 5 RWMS. The Rock Valley Fault is a left-lateral, strike-slip fault with a minor dip-slip component (down to the north) that strikes southwest to northeast in the southern part of Frenchman Flat, about 5.5 mi south of the Area 5 RWMS. Both of these faults are active and responsible for earthquakes within the recent past.

3.2.1.3 *Meteorology*

The NNSS is located between the northern boundary of the Mojave Desert and the southern limits of the Great Basin Desert. This “transitional desert” is considered to be typical of either the dry mid-latitude or dry subtropical climatic zones. The climate is arid and characterized by low precipitation, a large diurnal temperature range, a large evaporation rate, and moderate to strong winds (BN, 2005f).

The average annual precipitation from 1963 to 2004 at the Well 5B meteorological station, 4 mi south of the Area 5 RWMS, is 4.92 inches (in.). Potential evapotranspiration (PET) is a measure of the exchange of water and heat between the earth’s surface and the atmosphere and an important component of the water balance calculation used to evaluate the potential for precipitation to infiltrate and percolate to the waste cells. PET at the NNSS is high because of the large incident solar radiation and high average wind speeds, and occurs at a potential, or energy-limiting, rate. Average annual PET from 1995 through 2004 was 60.2 in., many times the average precipitation rate.

The open and sparsely vegetated Frenchman Flat basin is windy and enhances evaporation rates. In 2004, the average daily wind speed was 5.8 miles per hour (mph), and the maximum gust measured was 45.6 mph. Winds are primarily from the southwest during spring and summer months and from the north during winter months. Wind speeds tend to be greatest in spring.

3.2.1.4 *Surface Water*

No permanent surface water is present within Frenchman Flat, with the exception of small artificial impoundments and Cane Spring, which issues from a perched aquifer recharged from infiltration through fractures in the nearby mountains. Cane Spring is approximately 9 mi southwest of the Area 5 RWMS. Alluvial fans within Frenchman Flat are cut by numerous arroyos that drain storm runoff to the playa. Water that accumulates on the playa typically evaporates or infiltrates, or both, within a short period of time. Frenchman Playa is approximately 4 mi southeast of the Area 5 RWMS.

Flood analyses for the 25-year and 100-year storm events have been conducted for the Area 5 RWMS (Schmeltzer et al., 1993). Although the southwest corner of the Area 5 RWMS is within the 100-year floodplain, most of the 92-Acre Area is outside the floodplain delineation. Disposal units within the Area 5 RWMS are protected from offsite flooding events by a RCRA-compliant berm and channel system capable of conveying flood flows from a 25-year, 24-hour storm event.

3.2.1.5 *Vadose Zone*

Several studies and models have been completed to characterize the stratigraphy and physical properties of the unsaturated zone in Area 5, the physical properties of the existing operational covers, and the potential for movement of water through the vadose zone (Albright et al., 1994; Blout et al., 1995; BN, 2005b; BN, 2005c; BN, 2005e; REEC Co, 1993a; REEC Co, 1993b).

Time-domain reflectometry (TDR) data from automated waste cover monitoring systems provide direct measurement of moisture content in soil. Measured volumetric soil water content at the P03 and P05 floor sensors has consistently been approximately 10 percent, which indicates that moisture has not migrated more than 4 ft below the waste (BN, 2005f).

The Area 5 Weighing Lysimeter Facility, located approximately 1,300 ft southwest of the Area 5 RWMS, consists of two precision weighing lysimeters. One lysimeter is vegetated with native plant species at the approximate density of the surrounding desert. The other is not vegetated to simulate the bare operational waste covers at the Area 5 RWMS. Each of the weighing lysimeters is instrumented with TDR probes to measure volumetric soil-water content at depths ranging from 4 to 67 in. Due to transpiration, the vegetated lysimeter is significantly drier than the bare-soil lysimeter. Wetting fronts at the vegetated lysimeter have not exceeded 4 ft in depth except in the spring of 2005, in comparison with the bare-soil lysimeter, where moisture reached the base of the lysimeter at 6.6 ft and began to pond.

Model simulations calibrated to the weighing lysimeter data set indicate that once vegetated, drainage through a cover is essentially eliminated (Desotell et al., 2006). Climate and vegetation strongly influence the movement of water in the near-surface alluvium (upper 6.5 ft). Except for periods following precipitation events, water content in the near-surface region is low. Below this region is a zone where steady upward movement of water is occurring, primarily via evaporation (Tyler et al., 1996). This zone extends to depths as great as 10 to 131 ft. Below this zone, water potential measurements indicate the existence of a static zone between approximately 131 and 295 ft below ground surface (Shott et al., 1998). In this static zone, essentially no vertical liquid flow is currently occurring. Below this static zone, flow is downward, due to gravity.

In the unlikely event contaminants migrate below the static region to where vertical gravitational flow is possible, movement to the groundwater would be extremely slow. Conservative median modeling estimates of the time it would take water to move from beneath the static region (approximately 300 ft below ground surface) to the groundwater (approximately 720 ft below ground surface) are in excess of 50,000 years (Shott et al., 1998). Under model assumptions, there is a 99 percent probability that the time would exceed 30,000 years (Shott et al., 1998).

3.2.1.6 *Groundwater*

Frenchman Flat is in the Ash Meadows sub-basin (Lacznia et al., 1996) of the Death Valley Regional Flow System, a major hydrologic subdivision of southern Great Basin. Groundwater primarily flows through the lower carbonate-rock aquifer and discharges along a line of springs in Ash Meadows. Water levels within the lower carbonate-rock aquifer indicate that the gradient is nearly flat (less than 1.6 ft per mi), and calculated groundwater flow velocities have generally been less than 0.5 ft per year. The depth to the static water level in Frenchman Flat ranges from 690 ft near the central playa to more than 1,150 ft at the northern end of the valley.

Groundwater from the uppermost aquifer (Laczniak et al., 1996) is sampled semiannually. Water samples collected from three wells are analyzed for radioactive and nonradioactive constituents. Groundwater monitoring data are presented in detail in the annual groundwater monitoring data report (BN, 2005g). All groundwater sampling data to date indicate that the groundwater in the uppermost aquifer is unaffected by RWMS or DOE weapons testing activities.

The potential for groundwater quality impacts from the Area 5 RWMS waste storage is low because vertical movement of percolating water is limited by many factors including climate and geology. Except for short-term events, evapotranspiration is much higher than precipitation. There is insignificant stormwater runoff, there has been no apparent recharge in the immediate vicinity, and there are no known potential conduits deeper than the GCD boreholes that could speed transmission of potential leachate to deeper strata.

3.2.1.7 *Vegetation (Flora) and Wildlife (Fauna)*

The nature and distribution of plants and animals and their ecological interactions are of interest both as agents of contaminant transport and as potential receivers of contaminants. They have a complex role in potential transport of water and radioactive particles through soil landfill covers.

The type, maturity, and density of vegetation affect the potential for evapotranspiration, soil erosion, and rainwater infiltration (Hunter and Medica, 1989; Ostler et al., 2000). Rooting depth is tied to soil moisture availability. Shrubland species at the Area 5 RWMS have shallow root systems, and observed root depths are generally less than 6.6 ft (Foxy et al., 1984a; 1984b; Hansen and Ostler, 2003). The potential for plants to enhance downward movement of water towards buried waste is offset by their use of water to live and grow. Decomposition of roots provides channels for water and vapor and may enhance infiltration and percolation through the rooting depth, but plants remove water from the soil, store it in biomass, and transpire it back to the atmosphere. Plant evapotranspiration minimizes potential water transport through the cover, and the plant canopy and roots help control erosion of the surface by wind and rain.

Because plant roots absorb radionuclides from soil water, draw radionuclides up into leafy parts of the plant, and potentially release some to the atmosphere via transpiration, vegetation can also be a factor in the movement of radionuclides in the near surface. Biota monitoring has mainly focused on sampling vegetation for tritium due to its high mobility as tritiated water. Vegetation from on and near waste covers, as well as vegetation from control areas far from waste covers, is usually sampled in mid-summer. Plant water is extracted from the vegetation samples by room temperature vacuum distillation and analyzed by liquid scintillation for tritium. If tritium concentrations in vegetation are exceedingly high, or if animal burrows on or near waste covers are observed in significant numbers, wild animals and soil from animal burrows may be sampled. Vegetation sampling may be limited year to year, depending on rainfall and waste cover operations during operational closure. Traces of tritium have been found in plant tissue.

Fauna have a potential role in transport of radioactive contaminants through burrowing and the food chain. Fauna within the Mojave Desert plant communities at Frenchman Flat are diverse. Ants and termites are the most numerous burrowing animals on the NNSS (O'Farrell and Emery, 1976). Vertebrates are less numerous and diverse and include game and burrowing species. Both small and large burrowing mammals are present in the areas of the Area 5 RWMS. Rodents are the most common of the mammalian species on the NNSS (Allred et al., 1963).

The depth of burrowing is tied to soil conditions and rooting depths. Most animals at the NNSS burrow in the upper 10 ft of soil. Termites have been known to excavate as deep as 20 ft; however, because roots are their primary food source, burrowing depths are also closely related to rooting depth (Cochran et al., 2001). Vertebrate animal burrows at the RWMS tend to be below shrubs. Most of the burrows are 2 to 4 in. in diameter and extend approximately 1 ft below ground surface.

3.2.1.8 *Soil Gas*

Monitoring of tritium concentrations in soil gas at multiple depths over time provides key data for evaluating the rate of vertical migration of radionuclides. Gas-phase tritium monitoring has been conducted via soil-gas sampling at GCD-05U since 1990. This disposal unit has a large tritium inventory (2.2 million curies at time of disposal) and is instrumented with two strings of nine soil-gas sampling ports buried at depths ranging from 10 to 120 ft below surface. Tritium sampling at GCD-05U provides a direct measure of tritium migration from waste packages with time due to degradation of waste containers and the natural transport processes of advection and diffusion. Results from 1990 through 2004 indicate that soil-gas tritium concentrations have gradually increased at depths between 50 and 120 ft, but vertical migration is extremely slow.

3.2.1.9 *Natural Hazards and Subsidence*

Subsidence is expected to occur as waste and cover fill materials settle through time. Differential settling, especially across disposal feature margins, can cause cracks at ground surface, which could provide vertical migration pathways for water, vapor, and mobile contaminants. Depressions, which can retain water after rainstorms, allow more water to infiltrate and more plants to grow on the landfill covers. Large-volume groundwater withdrawals could also cause regional subsidence as the alluvial aquifer is dewatered, should groundwater pumping increase substantially in the future.

Many factors affect potential subsidence of the landfill covers, including structural integrity of containers, how containers were packed into units, weight of stacked containers and soil covers, void space within and around containers, and compaction of soil covers. Subsidence monitoring is conducted monthly at all disposal units.

Natural hazards that may affect the disposal areas include seismic activity and flooding. While these natural and incidental hazards are unpredictable, studies have been done to determine the relative risk of these hazards impacting the disposal sites, and measures have been implemented to reduce the risk of containment failure. Active faults nearest the Area 5 RWMS are within the Rock Valley fault system (O'Leary, 1996). These faults are over 3 mi from the facility. Effects of future seismic events have been judged to not significantly impact the waste isolation performance of the Area 5 disposal facility (BN, 2006).

Three watersheds make up the drainage area that could impact the Area 5 RWMS. The southwest corner of the Area 5 RWMS is within a 100-year flood hazard zone. This zone is defined to have 0.01 percent probability that a flood with a depth of flow greater than 1 ft could occur within any given year. Other parts of the Area 5 RWMS are within an area referred to as Zone X, a flood-hazard designation that corresponds to areas outside of the 100-year flood hazard zone. Sheet flow resulting from a 100-year, 6-hour precipitation event is anticipated to be less than 1 ft deep (Schmeltzer et al., 1993). In the mid-1990s new channels and berms were designed and built. The berm system is adequate to handle a 25-year, 24-hour storm.

3.2.1.10 Air Quality


Air monitoring is conducted to confirm that RWMS activities do not result in significant radionuclide concentrations above background. Air quality results are summarized in the annual *Waste Management Monitoring Report* (BN, 2005f). The tritium concentration in the air near the RWMS, compared to background concentrations at the NNSS, is an indicator of how well the waste disposal cells are mitigating migration of volatile radionuclides from waste cells. Tritium concentrations at the Area 5 RWMS are less than the DOE Derived Concentration Guide (DCG) for tritium. According to DOE O 5400.5, "Radiation Protection of the Public and the Environment," the DCG is the concentration of a radionuclide in the air that could be inhaled for 1 year and not exceed the DOE radiation standard of 100 mrem/yr committed effective dose equivalent to the public (DOE, 1993).

Air particulate samples are collected weekly from monitoring stations near the RWMS and are screened for gross alpha and gross beta activity to provide early detection of any changes. Monthly composites of filters from each sampling location are analyzed for americium, plutonium, and gamma emitters. Air particulate monitoring data indicate that radionuclide concentrations in air at the RWMS are not above those of other nearby stations. The concentrations of all the analytes in samples from the RWMS are similar to concentrations elsewhere at the NNSS.

Ionizing radiation from both natural and man-made sources is measured quarterly through a network of thermoluminescent dosimeters. Data collected from 1998 through 2004 indicate that direct radiation exposure at the Area 5 RWMS is low. Levels at all the sites were below 1.8 milliroentgens per day (mR/day). The average exposure rate at background NNSS locations is 0.30 mR/day (BN, 2005f).

3.2.2 Facility Assessments Conceptual Model

The following discussion of the conceptual model is a summary from the second addendum to the PA (BN, 2006). Further details, including the implementation of the conceptual model in GoldSim[®] and the analyses performed to identify the sensitivities, are included in the PA. The 1998 PA model of unsaturated flow in the vadose zone was developed to understand liquid fluxes capable of transporting radionuclides. The model, based primarily on observed water potential and chloride profiles, hypothesized four regions of liquid flow in the vadose zone (Figure A-4). Zone boundaries are approximate and may vary from location to location within Frenchman Flat. In Zone I, a near-surface zone approximately 115 ft thick, the water potential indicates a potential for upward liquid flux. Zone II, occurring from approximately 115 to 295 ft, is a static region with negligible liquid flux. Zone III, an intermediate region with downward liquid fluxes driven by gravity, occurs from approximately 295 ft to within a few inches of the saturated zone. The final region, Zone IV, which is a few inches thick, is a transitional zone between the vadose zone and the saturated zone where water potential and flow are negligible.



Dynamic Region: Magnitude and direction of liquid fluxes are variable and determined by episodic infiltration, evapotranspiration, and processes of biotic transport. The no-flux boundary is located at mean depth of 6 ft.

Zone I, Region of Slow Upward Flow: Region where the combination of low precipitation and high potential evapotranspiration leads to a dry zone, inducing upward flow of pore water in the unsaturated zone from as deep as about 100 ft. Mean upward flux is 0.004 mm/yr.

Waste zone located in region of upward flow.

Zone II, Static Region: Region of no vertical liquid flow (balance of matric suction and gravitational forces). The thickness and the depth below the surface of this region changes with the physical/textural properties of alluvium and in situ water content.

Zone III, Region of Slow Downward Flow: Region of steady downward flow (increased water content allows downward drainage). Water in the vadose zone is currently recharging the water table most likely infiltrated during past pluvial climate cycles.

There is no aerially distributed recharge to the groundwater table under current conditions.

FIGURE A-4. PA MODEL OF UNSATURATED FLOW IN THE VADOSE ZONE

Zone I includes a dynamic region in the upper few feet of the vadose zone where the water potential gradient periodically reverses as precipitation infiltrates and is returned to the atmosphere by evapotranspiration. A strong upward potential for flow is maintained in Zone I by the roots of xeric desert plants. Although there is a potential for upward flow in Zone I, the soil is normally so dry that liquid water advection is very slow. In the very near-surface, where plant roots maintain low soil moisture content, upward water movement occurs predominantly in the vapor phase (and through plant roots), and the upward advection of soluble radionuclides may become negligible. The boundary where upward liquid advection rates approach zero is referred to as the no-flux boundary (NFB) in the PA model.

The large accumulation of chloride in Zone I below 6.6 ft indicates that transient infiltration events are impeded above this depth and returned to the atmosphere by evapotranspiration. Assuming a constant atmospheric chloride source and downward liquid advection, the observed near-surface chloride accumulation below the root zone is estimated to require from 10,000 to 15,000 years to form, which corresponds with the end of the last pluvial period, approximately 8,000 to 15,000 years ago (Tyler et al., 1996; Walvoord et al., 2002a).

The chloride accumulated throughout the entire profile at pilot wells UE5PW-1 and UE5PW-3 suggests that infiltration at these locations has not reached the water table for 95,000 to 110,000 years (Tyler et al., 1996). The chloride profile at UE5PW-2 suggests that the sub-root zone chloride bulge was flushed from this profile at some time before 15,000 years ago, indicating that spatially variable recharge occurred during an earlier pluvial period. The chloride profiles in the vadose zone near the Area 5 RWMS suggest that recharge through the alluvium ended after the last pluvial period when the climate became drier and woodlands were replaced by more xeric desert shrubs.

The 1998 PA estimated upward liquid flux in Zone I using a process model. The estimated flux, 5×10^{-6} millimeters per year (mm/yr), was so low that upward liquid advection of radionuclides was not included in the 1998 PA release and transport model. Diffusion of radionuclides in the liquid phase was considered as an alternative upward release pathway, but was assumed to be negligible at the low water contents in the near-surface based on theoretical considerations and literature reports. Although upward liquid advection and diffusion were included in the 1998 PA conceptual model, their rates were assumed to be so low as to be negligible, and quantitative values were not included in the release and transport mathematical model.

3.2.2.1 *Recent Deep Vadose Zone Research and Development Results*

The understanding of how matric potential and chloride profiles develop in thick desert vadose zones has advanced since the 1998 PA. Although conditions in thick vadose zones appear to be stable over long periods, the upward liquid flux in Zone I and the downward liquid flux in Zone III suggest that the system cannot be at steady-state. Previous interpretations of the observed profiles had conceptual inconsistencies. Upward flow in Zone I and downward flow in Zone III cannot be maintained unless there is a water source in Zone II. If the source of water in Zone II is transient surface infiltration, the near-surface chloride accumulation is not expected. The chloride accumulation suggests that recharge is not occurring. However, purely physical models (i.e., without plants) that assume no recharge cannot simulate the large negative matric potentials observed in the near-surface.

Walvoord et al. (2002b) have developed and tested the Deep Arid System Hydrodynamic (DASH) model for thick desert vadose zones that supports the 1998 PA conceptual model and resolves apparent inconsistencies between the observed water gradients and chloride profiles. The DASH conceptual model assumes a constant, strongly negative matric potential maintained below the root zone by desert vegetation, a mean annual geothermal temperature gradient, and allows water vapor movement driven by temperature (thermal vapor flux) and matric potential (isothermal vapor flux). Implementing this model with the finite element heat and mass transfer (FEHM) model, Walvoord et al. (2002b) have shown that matric potential and chloride profiles similar to those observed at the Area 5 RWMS can be maintained at equilibrium. The model identifies water vapor driven upward from the water table by the geothermal temperature gradient as the probable source of water to the deep vadose zone. The water fluxes are extremely small, and the profiles are not currently at equilibrium. Zones II and III are most likely still draining infiltration that occurred during prior pluvial periods.

Using surface boundary conditions for infiltration and root-zone matric potentials based on a 110,000-year paleoclimate reconstruction for southern Nevada, Walvoord et al. (2002a) were able to simulate matric potential and chloride profiles observed at the Area 5 RWMS pilot wells, UE5PW-1, UE5PW-2, and UE5PW-3. Sub-root zone upward liquid fluxes were estimated to range from 2×10^{-5} to 1×10^{-3} mm/yr under the current climatic conditions. The hydraulic response time, the time required for an e-fold ($1 - e^{-1}$) change in matric potential from the initial to steady-state profile, was estimated to be 300,000 years for Frenchman Flat, again suggesting that the pilot well profiles are not at equilibrium, but drying very slowly.

3.2.2.2 *Recent Shallow Vadose Zone Research and Development Results*

A key assumption of the DASH model is that plants maintain a large negative matric potential in the root zone and extract all infiltrating water. Andraski (1997) has investigated water movement in the upper 16 ft of the vadose zone in the Amargosa Desert. On a vegetated native soil plot, no evidence of water accumulation or percolation below 3.3 ft was observed over a five-year period. Non-vegetated plots showed a small increase in water storage and percolation to depths of 6 ft.

The Area 5 weighing lysimeter facility, located approximately 1,300 ft southwest of the Area 5 RWMS, has been continuously recording water storage in two 6.6-ft-deep precision weighing lysimeters since March 1994. One lysimeter has been revegetated with native plants, and the other is maintained bare. No increase in water storage has been observed for the vegetated lysimeter. Early increases in water content for the vegetated lysimeter were caused by irrigation performed to establish native plants. The bare lysimeter shows a slowly increasing trend in water storage. Although water has never been observed to drain from the bottom of either lysimeter, it is likely that a small fraction of infiltrating precipitation will eventually drain from the bare lysimeter (BN, 2005f).

Water content in the near-surface has also been monitored at the Area 5 RWMS since 1995. Water content monitoring began with neutron moisture measurements in boreholes at Pit 3 (P03). Beginning in 1998, automated water content monitoring systems using TDR probes were installed in the operational cover and floor of Pit 3 and Pit 5, in the cover of Pit 4, and outside the Area 5 RWMS near UE5PW-1. With the installation of the automated TDR system, neutron moisture logging has been discontinued.

Automated TDR moisture content monitoring in the weighing lysimeter indicates that wetting fronts penetrate a short distance in the vegetated lysimeter before being evaporated. Wetting fronts, including some occurring during the particularly wet fall of 2004, are not observed to penetrate below 4.3 ft in the vegetated lysimeter. Percolation to greater depths may occur in unvegetated areas, including operational covers at the Area 5 RWMS. Wetting fronts from the fall of 2004 have been observed to penetrate to a depth of 4.9 ft at Pit 3 and Pit 4 (BN, 2005f). Monitoring systems installed below Pit 3 and Pit 5 continue to show constant water contents, indicating that no water has percolated through waste.

3.2.2.3 *Current Vadose Zone Conceptual Model*

The vadose zone conceptual model implemented in the Area 5 RWMS GoldSim[®] model is similar to the 1998 PA model. The mathematical implementation of the model in the Area 5 RWMS GoldSim[®] model includes a number of refinements and additional detail for the shallow vadose zone. Both models assume Zone I has a potential for upward transport of soluble radionuclides by upward liquid advection and diffusion in the liquid phase. The 1998 PA assumed that the upward liquid flux and liquid diffusion rate were negligible in Zone I. The Area 5 RWMS GoldSim[®] model divides Zone I into two regions with different upward liquid fluxes. Above the NFB, assumed to be at a mean depth of 6.6 ft, upward liquid flux is assumed to be zero. Below the NFB, a pdf of upward liquid fluxes is assumed. Complete documentation of the vadose zone conceptual model is found in the Area 5 RWMS GoldSim[®] model and its references (BN, 2006).

Upward liquid fluxes cannot be directly measured under the dry conditions at the Area 5 RWMS. Since preparation of the 1998 PA, upward water fluxes ranging over nearly six orders of magnitude have been estimated by several different modeling methods. Water balance and stable isotope methods have produced the highest estimates ranging from 0.1 to 1 mm/yr (Tyler et al., 1999). Physical models of liquid flow have produced lower estimates ranging from 5×10^{-6} to 0.2 mm/yr (BN, 2001b; Shott et al., 1998). The Area 5 RWMS CA (BN, 2001b) and Area 3 RWMS PA/CA used a mean water flux (vapor and liquid flux) of 0.3 mm/yr and 0.2 mm/yr, respectively, estimated using stable isotope methods (Chapman, 1995; 1997).

Although each of these methods has its advantages and disadvantages, the physical models are considered to give the most reliable estimates. The water balance and stable isotope methods are suspected to produce overestimates because they calculate average rates over long time intervals when rates were likely changing. The stable isotope method assumptions may also be violated as applied at the Area 5 RWMS (Wolfsberg and Stauffer, 2003). The physical model results are uncertain because of uncertainty in the unsaturated hydraulic conductivity at low moisture contents. Unsaturated hydraulic conductivities are difficult to measure at the low Area 5 moisture contents. Most past efforts to estimate upward liquid fluxes with physical models have used unsaturated hydraulic conductivities predicted from moisture retention data.

The simulations of Wolfsberg and Stauffer (2003) are assumed to be the best available estimate of upward liquid flux. Their simulations consider a full range of surface boundary conditions and material properties, including unsaturated hydraulic conductivities measured at expected water contents. The 32 realizations of upward liquid flux from the Wolfsberg and Stauffer (2003) simulations were used to develop an upward liquid flux pdf for the Area 5 RWMS GoldSim[®] model. The development of the upward liquid flux pdf is documented in the Area 5 RWMS GoldSim[®] model and its references (BN, 2006).

3.2.3 Conclusions

The Area 5 RWMS is well suited for the isolation and disposal of waste. The site is located in an access-controlled government facility many miles from residential populations. The site has a windy, arid climate. Average annual PET is 60.2 in., many times the average precipitation rate of 4.92 in. On an annual basis, even in wet, cool years, evaporative demand is high.

The site is far from surface waters. Surface runoff and run-on is insignificant, and engineered berms provide protection from a 25-year flood. Risks of significant earthquake hazards are low. Minor subsidence of the ground surface above the edges of waste containers and the margins of the cells is likely; however, this localized subsidence can be mitigated through monitoring and maintaining the covers to preclude cracks or depressions from allowing infiltration of rainwater. Plant evapotranspiration minimizes potential water transport through the cover, and the plant canopy and roots help control erosion of the surface by wind and rain.

The vadose zone below the waste cells has low water potentials, low unsaturated hydraulic conductivity rates, and ample water storage capacity. Therefore, the potential for significant downward transmission of water is extremely low. Below this zone, water potential measurements indicate the existence of a static zone where essentially no vertical liquid flow is currently occurring. Conservative modeling estimates suggest it would take more than 50,000 years for water to move from beneath the static region to the groundwater, which is over 700 ft below ground surface. If water were to carry contaminants to the groundwater, water levels indicate that the gradient is nearly flat, and calculated groundwater flow velocities have generally been less than 0.5 ft per year. Effectively, there is no groundwater pathway, and the potential for groundwater contamination from waste disposal activities at the Area 5 RWMS is negligible.

The majority of the waste inventory is LLW, and much of the LLW contains radionuclides that will decay significantly over the next several decades. Much of the radioactivity in the waste inventory is in relatively immobile forms, with the exception of tritium, a volatile radionuclide that can readily move with water.

The CSM indicates that contaminants are not readily released or transported. The waste acceptance criteria, packaging requirements, monitoring, climate characteristics, and other factors minimize the potential for release and transport of contaminants. Assessments and analyses indicate that the Area 5 RWMS will meet the DOE regulatory performance criteria for the 1,000-year compliance period. Predicted potential human exposures for various future potential land-use scenarios are negligible.

4.0 IDENTIFY THE GOAL OF THE STUDY (STEP 2)

Step 2 of the DQO process identifies the questions the study will attempt to resolve and what actions may result. The goal of the study is to answer the following questions satisfactorily.

1. Do historical information and monitoring data adequately allow for the development and evaluation of corrective action alternatives? If so, then the corrective action alternatives will be developed and evaluated to identify the risks and costs associated with each.
2. If not, is it possible to develop such data? If the historical information and monitoring data do not adequately allow for the evaluation of corrective action alternatives, a sampling strategy and corresponding DQOs will be developed and presented to NDEP.

5.0 IDENTIFY INFORMATION INPUTS (STEP 3)

Step 3 of the DQO process identifies the information needed to address the goals of the study.

5.1 INFORMATION NEEDS

All information needed to develop and evaluate corrective action alternatives is summarized below. These data have been collected in association with various studies and from modeling that has been conducted to support development of a closure strategy and monitoring programs. Corrective action alternatives in addition to those listed below may be developed; however, the data needs listed below are expected to encompass any additional alternatives that may be developed.

- Closure-in-place data needs
 - CSM in sufficient detail that will allow for all pathways modeling to be completed
 - Understanding of operational history (e.g., waste containerization, waste placement, disposal dates)
 - Waste volumes and inventory (radiological and hazardous)
- Clean-closure data needs
 - Sufficient information regarding waste volumes and inventory (radiological and hazardous) to estimate cost, worker dose, transportation risk, and dose to the public
 - Identification of disposal capacity sufficient for the projected waste streams that will be generated in the event of a clean closure option

5.2 SOURCES OF INFORMATION

Existing information, such as historical documentation, personnel interviews, site process knowledge, site walk-downs, photographs, and previous field screening and analytical results, will be evaluated to determine if it supports the development and evaluation of alternatives. Several types of data will be used to develop corrective action alternatives.

5.2.1 Qualitative Data

Qualitative data identify or describe the characteristics or components of the site. The quality assurance/quality control (QA/QC) requirements are the least rigorous for qualitative data. This measurement of quality is typically assigned to historical information and data where QA/QC may be highly variable or not known. Professional judgment is often used to generate qualitative data.

Qualitative data used to support the development of corrective action alternatives are mainly limited to waste records prior to 1988. However, bounding estimates can be used to adequately account for any uncertainties without adversely affecting the decision-making process. This approach was implemented in the original PA for the Area 5 RWMS, in which bounding assumptions were made regarding the facility performance, and the inventory was evaluated to show compliance with the performance objectives of DOE O 435.1 for a compliance period of 10,000 years. The second addendum to the PA explicitly accounted for uncertainty by employing probabilistic modeling as described in Section 1.3.

5.2.2 Semi-quantitative Data

Semi-quantitative data indirectly measure the quantity or amount of a characteristic or component. Inferences are drawn about the quantity or amount of a characteristic or component because a correlation has been shown to exist between the indirect measurement and the results from a quantitative measurement. The QA/QC requirements on semi-quantitative collection and measurement systems are high but may not be as rigorous as those for quantitative data.

Some semi-quantitative data have been used in various aspects of inventory development. Semi-quantitative data will also be used to estimate costs. Cost models using data from similar sites will be used to develop costs for each corrective action alternative.

5.2.3 Quantitative Data

Quantitative data measure the quantity or amount of a characteristic or component. These data require the highest level of QA/QC in collection and measurement systems because the intended use of the data is to resolve primary decisions and/or to verify that closure standards have been met. Laboratory analytical data are generally considered quantitative.

Quantitative measurements have been collected to support the development of the CSM and, during long-term monitoring, to determine whether contaminant migration has occurred.

6.0 DEFINE THE BOUNDARIES OF THE STUDY (STEP 4)

Step 4 of the DQO process defines the target population of interest, specifies the spatial boundaries and time constraints of that population pertinent for decision making, and determines practical constraints on data collection.

6.1 POPULATION OF INTEREST

The populations of interest for which corrective actions will be developed include the following six units:

- LLW Unit
- CAU 111
- Asbestiform Unit
- Pit 3 MWDU
- TRU GCD Borehole Unit (CAU 207 [currently in CAU 5000])
- TRU Trench Unit

This includes waste inventory, waste constituents, and design parameters of the disposal cells. The population of interest will also include input parameters needed to develop costs and risks for corrective action alternatives, including identification of offsite disposal capacity, routes of transportation to the disposal capacity, definition of likely receptors along the route to disposal, population of potentially exposed workers, cost data, and the parameters described in the CSM.

6.2 TIME CONSTRAINTS

The study data will be evaluated considering the length of time that will be required to develop corrective action alternatives and garner agreement from NDEP on the selection of a correct action alternative. In addition, a further time constraint will be the development of the Corrective Action Decision Document/Corrective Action Plan (CADD/CAP). Furthermore, if classified information must be accessed, additional time may be needed to complete the study.

The schedule will also take into account the time required to complete the closure process and prepare the Closure Report. The certificate of closure for the Pit 3 MWDU is due to NDEP by July 2011; therefore, the Closure Report will be prepared with this due date in mind.

7.0 DEVELOP THE ANALYTIC APPROACH (STEP 5)

Step 5 of the DQO process develops a decision rule statement (“If..., then...”) that defines the conditions under which possible alternative actions will be chosen.

7.1 DECISION RULES

Decision I:

- If it is determined that closure in place is the most feasible closure option, then a closure design will be developed ensuring that the performance criteria specified in DOE O 435.1 are met. It will be established that these criteria, while designed for radionuclide constituents, are also appropriate for hazardous constituents.

Decision II:

- If it is determined that clean closure is the most feasible closure option, then a closure plan will be prepared outlining the remediation plans that will include the development of an appropriate dose-based remediation standard.

7.2 ACTION LEVELS

Action levels for a closure-in-place alternative will be based on the landfill performance standards set forth in the various regulations that cover each of the six areas included in the 92-Acre Area.

The clean-closure alternative will rely upon the preliminary action levels for radiological contaminants. These action levels are based on the National Council on Radiation Protection and Measurements (NCRP)-recommended screening limits for construction, commercial, and industrial land-use scenarios (NCRP, 1999) scaled to 25 mrem/yr dose constraint (Murphy, 2004) and the generic guidelines for residual concentration of radionuclides in DOE O 5400.5 (DOE, 1993). Remaining radiological contamination will be posted per the NV/YMP RadCon Manual (NNSA/NSO, 2004).

7.3 MEASUREMENT AND ANALYSIS SENSITIVITY

Historical monitoring data have been of sufficient sensitivity to measure the worker dose and/or potential contaminant migration for the 92-Acre Area. These data were collected under a published DQO process as provided for in the *Routine Radiological Environmental Monitoring Plan* (BN, 2003).

To account for uncertainty in inventory development, bounding assumptions were used in the development of the model, as discussed in Section 1.3 of this document. Care has been taken to ensure these assumptions are reasonable, so as not to skew the evaluation of corrective action alternatives.

8.0 SPECIFY PERFORMANCE OR ACCEPTANCE CRITERIA (STEP 6)

Step 6 of the DQO process specifies performance criteria for the decision rules. Setting tolerable limits on decision errors requires the planning team to weigh the relative effects of threats to human health and the environment, expenditure of resources, and the consequences of an incorrect decision. This section provides an assessment of the possible outcomes of DQO decisions and the impact of those outcomes if the decisions are in error.

In general, confidence in DQO decisions will be established qualitatively by the following:

- Developing CSMs
- Testing the validity of the CSMs based on an analysis of historical data
- Evaluating the quality of the data based on data quality indicator parameters

8.1 DECISION ERRORS

While additional corrective actions may be developed during the CADD/CAP process, the two bounding alternatives are closure in place and clean closure. A corrective action alternative has not been selected; however, to facilitate discussion of decision errors, closure in place will be defined as the baseline condition.

8.1.1 False Rejection

This error would mean deciding that the baseline condition is false when, in fact, it is true. This error means deciding that clean closure is the most advantageous option when closure in place is actually the preferable alternative. The possible consequences of this decision error are increased worker dose during removal, packaging, and transportation of waste; increased short-term risk to the public during transportation of waste; and increased cost. This error will be controlled by having a high degree of confidence in the data inputs such as waste inventory and the CSM. Assumptions that may be required to evaluate this alternative will be bounding, but reasonable enough to ensure the decision process is not adversely affected.

8.1.2 False Acceptance

This error would mean deciding that the baseline condition is true when, in fact, it is false. This error means deciding that closure in place is the most advantageous option when clean closure is actually the preferable alternative. The potential consequence is an increased risk to human health and the environment due to leaving the waste in place. This error will be controlled by having a high degree of confidence in the data inputs such as waste inventory and the CSM. Further, since most of these sites are currently controlled for radiological purposes and there is no proximal public receptor, the impact of this error is minimized.

9.0 DEVELOP THE PLAN FOR OBTAINING DATA (STEP 7)

Step 7 of the DQO process provides the general approach for resolving the decisions. The pool of existing data will be used to resolve the decisions outlined above.

9.1 PROCESS KNOWLEDGE

The historical operations associated with this site are well documented through multiple historical sources. Much of the operational information is based on semi-quantitative, and in some cases, quantitative data.

9.2 WASTE INVENTORY RECORDS

Much of this information has been gathered under compliance assessments of the Area 5 RWMS performed over a 20-year period. The available inventory will be used in the development of corrective action alternatives. Insensitivity of inventory to the results of the facility performance for the 1,000-year post-closure period supports the previous assertion made in Section 1.3 that waste inventory is sufficient to carry out the development of corrective action alternatives.

9.3 CONCEPTUAL SITE MODEL

A large pool of quantitative data has been collected to accurately describe the CSM, thus providing the support needed to adequately quantify the risks and benefits of each of the proposed corrective action alternatives.

10.0 REFERENCES

- Albright, W., S. Tyler, J. Chapman, M. Miller, and R. Estrella, 1994. *Area 5 Site Characterization Project Report FY 1994*. DOE/NV/10845-T20. Desert Research Institute, Las Vegas, NV.
- Allred, D. M., D. M. Beck, and C. D. Jorgensen, 1963. "Biotic Communities of the Nevada Test Site." *Brigham Young University Science Bulletin*, Biological Series 2(2), No. 2.
- American National Standards Institute, 1987. American National Standard for Nuclear Materials, Unirradiated Plutonium Scrap, Classification. ANSI N 15.10-1987. New York, NY.
- Andraski, B. J., 1997. Soil-Water Movement Under Natural-Site and Waste-Site Conditions: A Multiple-Year Field Study in the Mojave Desert, Nevada. *Water Resources Research*. Vol. 33, No. 8, pp. 1,901–1,916.
- ANSI, see American National Standards Institute.
- Bechtel Nevada, 2001a. *Addendum 1, Performance Assessment for the Area 5 Radioactive Waste Management Site at the Nevada Test Site, Nye County, Nevada: Reevaluation of the Chronic Inadvertent Human Intrusion Scenarios to Resolve the Disposal Authorization Statement Issues*. DOE/NV/11718--176-ADD1. Las Vegas, NV.
- Bechtel Nevada, 2001b. *Composite Analysis for the Area 5 Radioactive Waste Management Site at the Nevada Test Site, Nye County, Nevada*. DOE/NV--594. Las Vegas, NV.
- Bechtel Nevada, 2001c. *Addendum 1: Composite Analysis for the Area 5 Radioactive Waste Management Site at the Nevada Test Site, Nye County, Nevada*. DOE/NV--594-ADD1. Las Vegas, NV.
- Bechtel Nevada, 2003. *Nevada Test Site Routine Radiological Environmental Monitoring Plan*. DOE/NV/11718--804. Las Vegas, NV.
- Bechtel Nevada, 2005a. *Characterization Report: Operational Closure Covers for the Area 5 Radioactive Waste Management Sites at the Nevada Test Site*. DOE/NV/11718--758. Las Vegas, NV.
- Bechtel Nevada, 2005b. *Hydrogeologic Characterization Data for the Area 5 Shallow Soil Trenches, Nevada, Nevada Test Site, Nye County, Nevada*. DOE/NV/11718--1060. Las Vegas, NV.
- Bechtel Nevada, 2005c. *Site Characterization and Monitoring Data for the Area 5 Pilot Wells, Nevada Test Site, Nye County, Nevada*. DOE/NV/11718--1067. Las Vegas, NV.
- Bechtel Nevada, 2005d. *Integrated Closure and Monitoring Plan for the Area 3 and Area 5 Radioactive Waste Management Sites at the Nevada Test Site*. DOE/NV/11718--449-REV2. Las Vegas, NV.
- Bechtel Nevada, 2005e. *A Hydrostratigraphic Model and Alternatives for the Groundwater Flow and Contaminant Transport Model of Corrective Action Unit 98: Frenchman Flat, Nye County, Nevada*. DOE/NV/11718--1064. Las Vegas, NV.

- Bechtel Nevada, 2005f. *Nevada Test Site 2004 Waste Management Monitoring Report, Area 3 and Area 5 Radioactive Waste Management Sites*. BN-NTS-05-0025. Las Vegas, NV.
- Bechtel Nevada, 2005g. *Nevada Test Site 2004 Data Report: Groundwater Monitoring Program, Area 5 Radioactive Waste Management Site*. DOE/NV/11718--1015. Las Vegas, NV.
- Bechtel Nevada, 2006. *Addendum 2 to the Performance Assessment of the Area 5 RWMS at the NTS, Nye County, Nevada Update of the Performance Assessment Methods and Results* DOE/NV/11718--176ADD2. Las Vegas, NV.
- BN, see Bechtel Nevada.
- Blout, D. O., D. P. Hammermeister, K. A. Zukosky, and K. D. Donnelson, 1995. *Site Characterization Data from the Area 5 Science Boreholes, Nevada Test Site, Nye County, Nevada*. DOE/NV/11432-170. Reynolds Electrical and Engineering Company, Inc. Las Vegas, NV.
- Bowen, S. M., D. L. Finnegan, J. L. Thompson, C. M. Miller, P. L. Baca, L. F. Olivas, G. C. Geoffrion, D. K. Smith, W. Goishi, B. E. Esser, J. W. Meadows, N. Namboodiri, and J. F. Wild, 2001. *Nevada Test Site Radionuclide Inventory, 1951–1992*. LA-13859-MS. Lawrence Livermore National Laboratory. Livermore, CA.
- Chapman, J. B., 1995. “Evaporation Calculations at the Area 5 Radioactive Waste Management Site Based on Stable Isotope Data.” Letter report to T. Brown, Sandia National Laboratories. Desert Research Institute. Las Vegas, NV.
- Chapman, J. B., 1997. “Evaporation Calculations at the Area 3 Waste Disposal Site Based on Stable Isotope Data.” Letter report to B. Moore, Waste Management Division, U.S. Department of Energy. Desert Research Institute. Las Vegas, NV.
- Chu, M. S. Y., and E. A. Bernard, 1991. *Waste Inventory and Preliminary Source Term Model for the Greater Confinement Disposal Site at the Nevada Test Site*. SAND91-0170, UC-902. Sandia National Laboratories. Albuquerque, NM.
- Cochran, J. R., W. E. Beyeler, D. A. Brosseau, L. H. Brush, T. J. Brown, B. Crowe, S. H. Conrad, P. A. Davis, T. Ehrhorn, T. Feeney, B. Fogleman, D. P. Gallegos, R. Haaker, E. Kalinina, L. L. Price, D. P. Thomas, and S. Wirth, 2001. *Compliance Assessment Document for the Transuranic Wastes in the Greater Confinement Disposal Boreholes at the Nevada Test Site*. Sandia National Laboratories, SAND2001-2977. Albuquerque, NM.
- Colarusso, A., B. Crowe, and J. R. Cochran, 2003. “Completion of the Transuranic Greater Confinement Disposal Borehole Performance Assessment for the Nevada Test Site.” In: *Proceedings of the Waste Management '03 Conference*. Tucson, AZ.
- Denton, R. C., M. R. Dolenc, and R. B. Hudson, 2008. *An Evaluation of Historical Nevada Test Site Waste Records and an Interpretation of the Waste Volume*. Las Vegas, NV.
- Desotell, L. T., D. B., Hudson, V. Yucel, and J. T. Carilli, 2006. “Use of Long-Term Lysimeter Data in Support of Shallow Land Waste Disposal Cover Design.” In: *Proceedings of the Waste Management '06 Conference*. Tucson, AZ.

- Dickman, P. T., 1989. *Greater Confinement Disposal Test at the Nevada Test Site, Final Technology Report*, Rev. 1. Prepared by Science Applications International Corporation for Reynolds Electrical and Engineering Company, Inc.
- DOE, see U.S. Department of Energy.
- EPA, see U.S. Environmental Protection Agency.
- Fiore, J., and R. Berube, 2002. Letter to Carl Gertz (DOE/NV) Subject: *Compliance Assessment for the Transuranic Wastes in the Greater Confinement Disposal Boreholes at the Nevada Test Site*. February 5, 2002.
- Foxx, T. S., G. D. Tierney, and J. M. Williams, 1984a. *Rooting Depths of Plants on Low-Level Waste Sites*. LA-10253-MS. Los Alamos National Laboratory. Los Alamos, NM.
- Foxx, T. S., G. D. Tierney, and J. M. Williams, 1984b. *Rooting Depths of Plants as Related to Biological and Environmental Factors*. LA-10254-MS. Los Alamos National Laboratory. Los Alamos, NM.
- Hansen, D. J., and W. K. Ostler, 2003. *Rooting Characteristics of Vegetation Near Radioactive Waste Management Sites 3 and 5 at the Nevada Test Site*. DOE/NV/11718--595. Bechtel Nevada. Las Vegas, NV.
- Hunter, R. B., and P. A. Medica, 1989. *Status of the Flora and Fauna on the Nevada Test Site: Results of Continuing Basic Environmental Research, January through December 1987*. DOE/NV/10630-2. Reynolds Electrical and Engineering Company, Inc.
- Laczniak, R. J., J. C. Cole, D. A. Sawyer, and D. A. Trudeau, 1996. *Summary of Hydrogeologic Controls on Ground-Water Flow at the Nevada Test Site, Nye County, Nevada*. U.S. Geological Survey Water-Resources Investigations Report 96-4109.
- Murphy, T., 2004. Nevada Division of Environmental Protection, Letter to R. M. Bangerter, Jr. (NNSA/NSO) entitled, "Review of Industrial Sites Project Document 'Guidance for Calculating Industrial Sites Project Remediation Goals for Radionuclides in Soil Using the Residual Radiation (RESRAD) Computer Code.'" November 19, 2004. Las Vegas, NV.
- National Council on Radiation Protection and Measurements, 1999. *Recommended Screening Limits for Contaminated Surface Soil and Review of Factors Relevant to Site-Specific Studies*. NCRP Report No. 129. Washington, D.C.
- NCRP, see National Council on Radiation Protection and Measurements.
- O'Farrell, T. P., and L. A. Emery, 1976. *Ecology of the Nevada Test Site: A Narrative Summary and Annotated Bibliography*. NVO-167. National Technical Information Service Publication. Springfield, VA.
- O'Leary, D. W., 1996. "Tectonic Significance of the Rock Valley Fault Zone, Nevada Test Site." In: Whitney, J. W. (ed.) *Seismotectonic Framework and Characterization of Faulting at Yucca Mountain, Nevada*. U.S. Geological Survey. Denver, CO.
- Ostler, W. K., D. J. Hansen, D. C. Anderson, and D. B. Hall, 2000. *Classification of Vegetation on the Nevada Test Site*. DOE/NV/11718--477. Bechtel Nevada. Las Vegas, NV.
- REECo, see Reynolds Electrical and Engineering Company, Inc.

- Reynolds Electrical and Engineering Company, Inc., 1993a. *Hydrogeologic Data for Existing Excavations at the Area 5 Radioactive Waste Management Site, Nevada Test Site, Nye County, Nevada*. DOE/NV/11432-40.
- Reynolds Electrical and Engineering Company, Inc., 1993b. *Hydrogeologic Data for Science Trench Boreholes at the Area 5 Radioactive Waste Management Site, Nevada Test Site, Nye County, Nevada*. DE-AC08-94-NV 11432 UC 721.
- Schmeltzer, J. S., J. J. Miller, and D. L. Gustafson, 1993. *Flood Assessment at the Area 5 Radioactive Waste Management Site and the Proposed Hazardous Waste Storage Unit, DOE, Nevada Test Site, Nye County, Nevada*. Raytheon Services Nevada. Las Vegas, NV.
- Shott, G. J., L. E. Barker, S. E. Rawlinson, M. J. Sully, and B. A. Moore, 1998. *Performance Assessment of the Area 5 Radioactive Waste Management Site at the Nevada Test Site, Nye County, Nevada*, Revision 2.1. DOE/NV/11718--176. Bechtel Nevada. Las Vegas, NV.
- Shott, G. J., V. Yucel, and L. Desotell, 2008. *Special Analysis of Transuranic Waste in Trench T04C at the Area 5 Radioactive Waste Management Site, Nevada Test Site, Nye County, Nevada*, Revision 1.0. DOE/NV/25946--470. Las Vegas, NV.
- Snyder, K. E., R. D. Van Remortel, D. L. Gustafson, H. E. Huckins-Gang, J. J. Miller, S. E. Rawlinson, and S. M. Parsons, 1995. *Surficial Geology and Landscape Development in Northern Frenchman Flat, Area 5 Radioactive Waste Management Site, Nevada Test Site*. Interim Summary and Soil Data Report. Raytheon Services Nevada. Las Vegas, NV.
- Tyler, S. W., J. B. Chapman, S. H. Conrad, D. P. Hammermeister, D. O. Blout, J. J. Miller, M. J. Sully, and J. M. Ginanni, 1996. "Soil-Water Flux in the Southern Great Basin, United States: Temporal and Spatial Variations over the Last 120,000 Years." *Water Resources Research*. Vol. 32, No. 6, pp. 1,481–1,500.
- Tyler, S. W., J. Chapman, and C. Cooper, 1999. *Estimates of Evaporation at the Area 5 Radioactive Waste Management Site, Nevada Test Site: Evaluation of Estimates Based on Stable Isotopes and Comparisons to Other Methods*. DOE/NV/11508--46. Desert Research Institute, Publication No. 45169. Las Vegas, NV.
- U.S. Department of Energy, 1993. DOE O 5400.5, "Radiation Protection of the Public and the Environment." Washington, D.C.
- U.S. Department of Energy, 1999a. DOE O 435.1, "Radioactive Waste Management." Washington, D.C.
- U.S. Department of Energy, 1999b. DOE M 435.1-1, "Radioactive Waste Management Manual." Washington, D.C.
- U.S. Department of Energy, 2004. *DOE Standard Guide of Good Practices for Occupational Radiological Protection in Uranium Facilities*. DOE-STD-1136-2004. Washington, D.C.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office, 2004. *NV/YMP RadCon Manual*. DOE/NV/11718-079 Rev. 5. Las Vegas, NV.

- U.S. Environmental Protection Agency, 2006. *Guidance on Systematic Planning Using the Data Quality Objectives Process*. EPA QA/G-4. Washington, D.C.
- Walvoord, M.A., F. M. Phillips, S. W. Tyler, and P. C. Hartsough, 2002a. “Deep Arid System Hydrodynamics 2. Application to Paleohydrologic Reconstruction Using Vadose Zone Profiles from the Northern Mojave Desert.” *Water Resources Research*. Vol. 38, No. 12, pp. 1,291.
- Walvoord, M. A., M. A. Plummer, F. M. Phillips, and A. V. Wolfsberg, 2002b. “Deep Arid System Hydrodynamics 1. Equilibrium States and Response Times in Thick Desert Vadose Zones.” *Water Resources Research*. Vol. 38, No. 12, pp. 1,308.
- Wolfsberg, A., and P. Stauffer, 2003. *Vadose-zone Fluid and Solute Flux: Advection and Diffusion at the Area 5 Radioactive Waste Management Site*. LA-UR-03-4819. Los Alamos National Laboratory. Los Alamos, NM.

APPENDIX B

COST ESTIMATES

THIS PAGE INTENTIONALLY LEFT BLANK

SUBJECT: CADD Alternative Cost Estimates for the 92-Acre Area and CAU 111

ESTIMATOR: Thomas Thiele

REF #:

TYPE OF ESTIMATE:

☒ ORDER OF MAGNITUDE
☐ PRELIMINARY / PLANNING / STUDY
☐ CONCEPTUAL / BUDGET
☐ TITLE I

☐ TITLE II
☐ WORK ORDER
☐ COMPARATIVE
☐ OTHER

TYPE OF WORK:

☐ NON-MANUAL ONLY
☐ MANUAL ONLY
☒ MANUAL & NON-MANUAL
☐ OTHER

PROJECT WORK SCOPE IS EXPECTED TO BE PERFORMED BY:

DOE PRIME (LUMP SUM)

CONSTRUCTION ☒

MAINTENANCE ☐

SUBCONTRACT

GPP ☐

OTHER ☐

STATEMENT OF WORK

This estimate has been prepared to provide remedial alternative costs for the closure of the 92-Acre Area and Corrective Action Unit (CAU) 111. CAU 111 is an environmental restoration site listed in the *Federal Facility Agreement and Consent Order*; however, the entire 92-Acre Area will be closed under this plan. Three alternatives have been evaluated for closure of the site: Alternative 1, No Further Action; Alternative 3, Closure in Place with Administrative Controls; and Alternative 4, Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A. Alternative 2, Clean Closure, was not evaluated for closure of the site. This estimate will be used to identify the most cost effective alternative for closure of the site while remaining protective of human health and the environment. Cost for project management, plan preparation, project support, and/or other activities are not included herein.

SCOPE:

Provide site closure using the following alternative:
Alternative 1, No Further Action

BASIS:

This site consists of the 92-Acre Area, the southeast quadrant of the Radioactive Waste Management Site, located in Area 5 of the NTS. The 92-Acre Area includes CAU 111, Area 5 WMD Retired Mixed Waste Pits. This alternative includes continuing the current monitoring activities conducted at the 92-Acre Area. Monitoring consists of quarterly direct radiation measurements, air samples for tritium every 2 weeks, monthly air samples for particulates, annual radon flux measurements, groundwater samples every 6 months, meteorology monitoring (precipitation, temperature, humidity, wind speed/direction, and barometric pressure), quarterly moisture probe measurements, quarterly lysimeter measurements, annual soil gas monitoring, and biota samples every 2 years.

ALTERNATIVE SPECIFIC BASIS OF ESTIMATE/ASSUMPTIONS

Alternative 1, No Further Action

- Continuing the following monitoring activities:
 - Quarterly direct radiation measurements
 - Air samples for tritium every 2 weeks and monthly air samples for particulates
 - Annual radon flux measurements
 - Groundwater samples every 6 months
 - Meteorology monitoring (precipitation, temperature, humidity, wind speed/direction, and barometric pressure)
 - Quarterly moisture probe and lysimeter measurements
 - Annual soil gas monitoring
 - Biota samples every 2 years

ASSUMPTIONS:

- Equipment will remain operational to support the planned/scheduled completion of each CADD alternative.
- Work to be performed during a "normal" workday (no provision for overtime has been provided). Shifts are based on 10-hour days, 4 days per week.
- This estimate does not include the efficiencies which may be realized if work for similar activities at similar sites can be completed concurrently.
- This estimate does not include costs for preparation of required project plans, permits, reports, mobilization and demobilization, site preparations, or project management.

ESCALATION:

No escalation factors have been applied. All costs are in FY09 Rev. 1 dollars.

CONTINGENCY:

Contingency costs are not included in this estimate.

RATES:

Rates are based on FY09 final rates (Rev. 1) effective 10/01/08 and were applied using the FY09 cost model.

COST ALTERNATIVES SUMMARY:**Alternative 1, No Further Action**

1. Continuing the current monitoring activities

Monitoring Costs: \$700,000/year

REVIEW / CONCURRENCE:

/s/: A. L. Primrose

Project Manager

7/9/09

Date

/s/: Thomas A. Thiele

Estimator

7/9/09

Date

/s/: JAC, Teri Browdy

Project Controls

7/9/09

Date

EST ID: CAU 111

National Security Technologies, LLC
COST ESTIMATE PROPOSAL DATA SHEET

Date: 8-Apr-09

SUBJECT: CADD Alternative Cost Estimates for the 92-Acre Area and CAU 111

ESTIMATOR: Thomas Thiele

REF #: _____

TYPE OF ESTIMATE:

☒ ORDER OF MAGNITUDE
☐ PRELIMINARY / PLANNING / STUDY
☐ CONCEPTUAL / BUDGET
☐ TITLE I

☐ TITLE II
☐ WORK ORDER
☐ COMPARATIVE
☐ OTHER

TYPE OF WORK:

☐ NON-MANUAL ONLY
☐ MANUAL ONLY
☒ MANUAL & NON-MANUAL
☐ OTHER

PROJECT WORK SCOPE IS EXPECTED TO BE PERFORMED BY:

DOE PRIME (LUMP SUM) _____
CONSTRUCTION ☒ _____
MAINTENANCE _____

SUBCONTRACT _____
GPP _____
OTHER _____

STATEMENT OF WORK

This estimate has been prepared to provide remedial alternative costs for the closure of the 92-Acre Area and Corrective Action Unit (CAU) 111. CAU 111 is an environmental restoration site listed in the *Federal Facility Agreement and Consent Order*; however, the entire 92-Acre Area will be closed under this plan. Three alternatives have been evaluated for closure of the site: Alternative 1, No Further Action; Alternative 3, Closure in Place with Administrative Controls; and Alternative 4, Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A. Alternative 2, Clean Closure, was not evaluated for closure of the site. This estimate will be used to identify the most cost effective alternative for closure of the site while remaining protective of human health and the environment. Cost for project management, plan preparation, project support, and/or other activities are not included herein.

SCOPE:

Provide site closure using the following alternative:
Alternative 3, Closure in Place with Administrative Controls

BASIS:

This site consists of the 92-Acre Area, the southeast quadrant of the Radioactive Waste Management Site, located in Area 5 of the NTS. The 92-Acre Area includes CAU 111, Area 5 WMD Retired Mixed Waste Pits. This alternative includes construction of a 2.5-m-thick engineered evapotranspiration cover over the 92-Acre Area. With the exception of three active pits, all trenches and pits in the 92-Acre Area have current operational covers approximately 2.4 m thick; therefore, construction of the cover over these units will consist of augmenting the current operational covers to the final thickness, grade, and slope required by the final engineering design. After cover construction activities are complete, the cover will be seeded with a mixture of shallow rooting native plants. Use restriction warning signs and concrete monuments will be installed. Subsidence survey monuments will also be installed.

ALTERNATIVE SPECIFIC BASIS OF ESTIMATE/ASSUMPTIONS**Alternative 3, Closure in Place with Administrative Controls**

- Constructing an engineered evapotranspiration cover over the 92-Acre Area
- Installing use restriction warning signs, concrete monuments, and subsidence survey monuments

ASSUMPTIONS:

- Equipment will remain operational to support the planned/scheduled completion of each CADD alternative.
- Work to be performed during a "normal" workday (no provision for overtime has been provided). Shifts are based on 10-hour days, 4 days per week.
- This estimate does not include the efficiencies which may be realized if work for similar activities at similar sites can be completed concurrently.
- This estimate does not include costs for preparation of required project plans, permits, reports, mobilization and demobilization, site preparations, or project management.

ESCALATION:

No escalation factors have been applied. All costs are in FY09 Rev. 1 dollars.

CONTINGENCY:

Contingency costs are not included in this estimate.

RATES:

Rates are based on FY09 final rates (Rev. 1) effective 10/01/08 and were applied using the FY09 cost model.

COST ALTERNATIVES SUMMARY:**Alternative 3, Closure in Place with Administrative Controls**

1. Constructing an engineered evapotranspiration cover over the 92-Acre Area
2. Installing use restriction warning signs, concrete monuments, and subsidence survey monuments

Construction Costs: \$2,640,000

Monitoring Costs: \$660,000/year

REVIEW / CONCURRENCE:

/s/: A. L. Primrose

Project Manager

7/9/09
Date

/s/: Thomas A. Thiele

Estimator

7/9/09
Date

/s/: JAC, Teri Browdy

Project Controls

7/9/09
Date

SUBJECT: CADD Alternative Cost Estimates for the 92-Acre Area and CAU 111

ESTIMATOR: Thomas Thiele

REF #: _____

TYPE OF ESTIMATE:

☒ ORDER OF MAGNITUDE
☐ PRELIMINARY / PLANNING / STUDY
☐ CONCEPTUAL / BUDGET
☐ TITLE I

☐ TITLE II
☐ WORK ORDER
☐ COMPARATIVE
☐ OTHER

TYPE OF WORK:

☐ NON-MANUAL ONLY
☐ MANUAL ONLY
☒ MANUAL & NON-MANUAL
☐ OTHER

PROJECT WORK SCOPE IS EXPECTED TO BE PERFORMED BY:

DOE PRIME (LUMP SUM) _____
 CONSTRUCTION ☒ _____
 MAINTENANCE _____

SUBCONTRACT _____
 GPP _____
 OTHER _____

STATEMENT OF WORK

This estimate has been prepared to provide remedial alternative costs for the closure of the 92-Acre Area and Corrective Action Unit (CAU) 111. CAU 111 is an environmental restoration site listed in the *Federal Facility Agreement and Consent Order*; however, the entire 92-Acre Area will be closed under this plan. Three alternatives have been evaluated for closure of the site: Alternative 1, No Further Action; Alternative 3, Closure in Place with Administrative Controls; and Alternative 4, Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A. Alternative 2, Clean Closure, was not evaluated for closure of the site. This estimate will be used to identify the most cost effective alternative for closure of the site while remaining protective of human health and the environment. Cost for project management, plan preparation, project support, and/or other activities are not included herein.

SCOPE:

Provide site closure using the following alternative:

Alternative 4, Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A

BASIS:

This site consists of the 92-Acre Area, the southeast quadrant of the Radioactive Waste Management Site, located in Area 5 of the NTS. The 92-Acre Area includes CAU 111, Area 5 WMD Retired Mixed Waste Pits. This alternative includes excavation and disposal of TRU waste that was inadvertently disposed in trench T04A in addition to construction of a 2.5-m-thick engineered evapotranspiration cover over the 92-Acre Area, as described in Alternative III, Closure in Place with Administrative Controls.

ALTERNATIVE SPECIFIC BASIS OF ESTIMATE/ASSUMPTIONS

Alternative 4, Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A

- Excavating and disposing TRU waste from trench T04A
- Constructing an engineered evapotranspiration cover over the 92-Acre Area
- Installing use restriction warning signs, concrete monuments, and subsidence survey monuments

ASSUMPTIONS:

- Equipment will remain operational to support the planned/scheduled completion of each CADD alternative.
- Work to be performed during a "normal" workday (no provision for overtime has been provided). Shifts are based on 10-hour days, 4 days per week.
- This estimate does not include the efficiencies which may be realized if work for similar activities at similar sites can be completed concurrently.
- This estimate does not include costs for preparation of required project plans, permits, reports, mobilization and demobilization, site preparations, or project management.

ESCALATION:

No escalation factors have been applied. All costs are in FY09 Rev. 1 dollars.

CONTINGENCY:

Contingency costs are not included in this estimate.

RATES:

Rates are based on FY09 final rates (Rev. 1) effective 10/01/08 and were applied using the FY09 cost model.

COST ALTERNATIVES SUMMARY:**Alternative 4, Closure in Place with Administrative Controls with Removal of TRU Waste from Trench T04A**

1. Excavating and disposing TRU waste from trench T04A
2. Constructing an engineered evapotranspiration cover over the 92-Acre Area
3. Installing use restriction warning signs, concrete monuments, and subsidence survey monuments

Construction Costs: \$118,640,000

Monitoring Costs: \$660,000/year

REVIEW / CONCURRENCE:

/s/: A. L. Primrose

Project Manager

7/9/09
Date

/s/: Thomas A. Thiele

Estimator

7/9/09
Date

/s/: JAC, Teri Browdy

Project Controls

7/9/09
Date

APPENDIX C

ENGINEERING SPECIFICATION AND DRAWINGS

THIS PAGE INTENTIONALLY LEFT BLANK

NEVADA NATIONAL SECURITY SITE

92 Acre Grading and Drainage

CONSTRUCTION SPECIFICATION

Document No. **10088-SPC-G01**

Revision **0**

QG-3

/s/: Shannon Wright /s/: James Walker
Preparer: Shannon Wright Date: 10/6/10 Checker: James Walker Date: 10/6/10

/s/: Janet Goodrich
Project Engineer: Janet Goodrich Date: 10/6/10

/s/: Jerry D. Freter
Approver: Jerry D. Freter Date: 10/6/10

This page intentionally left blank.

TABLE OF CONTENTS

Specification

<u>Section No.</u>	<u>Rev</u>	<u>Title</u>
--------------------	------------	--------------

Division 01 – General Requirements

015713	0	Temporary Erosion and Sediment Control
--------	---	--

Division 31 – Earthwork

311000	0	Site Clearing
--------	---	---------------

312000	0	Earthwork
--------	---	-----------

312316	0	Excavation
--------	---	------------

Division 32 – Exterior Improvements

329301	0	Seeding
--------	---	---------

This page intentionally left blank.

SECTION 01 57 13
TEMPORARY EROSION AND SEDIMENT CONTROL

PART 1 GENERAL

1.01 WORK OF THIS SECTION

- A. This section covers work necessary for stabilization of soil to prevent erosion after construction and land disturbing activities, and prior to seeding of the final cover. The work shall include the furnishing of all labor, materials, tools, and equipment to perform the work and services necessary as herein specified and as indicated on the Drawings. This shall include installation and maintenance of temporary soil erosion and sediment control measures during the interim period between completion of earthworks activities and the initiation of seeding over the final cover.
- B. The minimum areas requiring soil erosion and sediment control measures are the final cover areas and borrow area. The right is reserved to modify the use, location, and quantities of soil erosion and sediment control measures based on construction activities and as directed by Engineer.

1.02 ACRONYMNS, ABBREVIATIONS, AND DEFINITIONS

- A. The following is a list of acronyms which may be included in this section:
 - 1. ANSI American National Standards Institute
 - 2. NSF National Sanitation Foundation
 - 3. PM₁₀ Particulate matter with aerodynamic diameter of 10 micrometers

1.03 REFERENCE STANDARDS

- A. Codes and standards referenced in this specification are as follows:
 - 1. Nevada Division of Environmental Protection, *Nevada Contractors Field Guide for Construction Site Best Management Practices*

1.04 GENERAL

- A. All activities shall conform to the Nevada Contractors Field Guide for Construction Site Best Management Practices.
- B. Soil erosion stabilization and sedimentation control consist of the following elements:

1. Maintenance of existing permanent or temporary storm drainage systems, as necessary.
 2. Construction of new permanent and temporary storm drainage systems, as necessary.
 3. Application of soil binders in areas as specified hereinafter.
- C. Sediment transport and erosion from working stockpiles shall be controlled and restricted from moving beyond the immediate stockpile area by construction of temporary toe-of-slope ditches as necessary. These temporary facilities shall be kept in operational condition by regular cleaning, regrading, and maintenance.
- D. Unpaved earth drainage ditches shall be regraded as needed to maintain original grade and remove sediment buildup. If a ditch becomes difficult to maintain, install erosion control devices such as check dams, temporary paving, or silt fences in accordance with the Nevada Contractors Field Guide for Construction Site Best Management Practices and as directed by the Engineer.

1.05 SUBMITTALS

- A. The following information shall be provided:
1. Manufacturer's standard literature for soil binder.
 2. Manufacturer's installation recommendations.
 3. Manufacturer's Material Safety Data Sheets
 4. Applicator qualifications.

PART 2 PRODUCTS

2.01 SOIL BINDER

- A. Petroleum based products, pine tar resins, magnesium chlorides, calcium chlorides, and lignin sulfonates are not acceptable.
- B. Product shall be an acrylic, acrylate, and acetate liquid polymer consisting of the following properties in its undiluted state as it is to be delivered to the job site:
1. Composition: Acrylic, Acrylates, and Acetate Liquid Polymer
 2. Appearance: Milky White Liquid
 3. Odor: Characteristic Acrylic Odor
 4. Specific Gravity: 1.01-1.15
 5. Density: 8.4-9.5 lbs/gal
 6. pH: 4.0-9.5
 7. Solubility in Water: Dilutable
 8. Solids: Minimum of 40%

- C. Soil binder product shall be Soil-Sement or approved equal.
- D. A Certificate of Compliance shall be submitted to the Engineer for the soil binder product brought to the job site.

PART 3 EXECUTION

3.01 PROTECTION OF AREAS AND SPACES

- A. Prior to product application, mask or otherwise protect buildings, concrete, roads, sidewalks, etc.
- B. Care will be taken to avoid excess over spray that may affect any adjacent areas.

3.02 DILUTION OF SOIL BINDER

- A. As required by the manufacturer, the soil binder product shall be diluted with potable water to a ratio in accordance with the manufacturer's recommendations and as approved by the Engineer prior to the application.

3.03 SYSTEM REQUIREMENTS

- A. Prepare areas for soil binder application as indicated. The application process shall result in a uniformly treated mixture that contains the required amount of soil binder product, as recommended by the manufacturer or as approved by the Engineer. The total application rate to stabilize the surface of the final cover shall be per manufacturer's recommendation.
- B. The soil binder product shall be applied to all final cover areas within 7 calendar days of Engineer acceptance of final grades. The soil binder application shall provide 100% control efficiency of PM_{10} , and control erosion for a minimum of 6 months from date of application. Additional applications may be required, and will be applied within two weeks from a performance failure.

3.04 SPECIAL REQUIREMENTS

- A. Curing: No equipment or traffic will be permitted on the stabilized area for 48 hours unless approved by the product Manufacturer's representative.
- B. No vehicular traffic shall be allowed to drive over completed final surfaces following completion of earthworks. Placement of soil binder shall be through use of hoses, spray booms, or other methods as approved by the Engineer.

3.05 DUST CONTROL

- A. During construction, control the dust using water-based application. Chemical-based application for dust control will not be allowed until earthworks activities are complete.

END OF SECTION

**SECTION 31 10 00
SITE CLEARING**

PART 1 GENERAL

1.01 WORK OF THIS SECTION

- A. This section covers work necessary to clear the construction area of interfering or objectionable material, vegetation, and other organic matter prior to the start of any earthworks.

1.02 DEFINITIONS

- A. Interfering or Objectionable Material: Trash, rubbish, and junk.
- B. Clearing: Removal of interfering or objectionable material lying on or protruding above ground surface.
- C. Grubbing: Removal of vegetation and other organic matter including stumps, buried logs, and roots greater than 2-inch caliper to a depth of 6 inches below subgrade.
- D. Project Limits: Areas, as shown or specified, within which Work is to be performed.

1.03 SCHEDULING AND SEQUENCING

- A. Prepare Site immediately prior to placement of soil cover.

PART 2 PRODUCTS (NOT USED)

PART 3 EXECUTION

3.01 GENERAL

- A. Clear areas actually needed for waste disposal, borrow, or Site improvements within limits shown or specified.
- B. Do not injure or deface vegetation that is not designated for removal.

3.02 LIMITS

- A. As follows, but not to extend beyond Project limits.
 - 1. Excavation 5 feet beyond top of cut slopes.
 - 2. Fill:
 - a. Clearing and Grubbing: 5 feet beyond toe of permanent fill.
 - 3. Waste Disposal:
 - a. Clearing and Grubbing: 5 feet beyond perimeter.
- B. Remove rubbish, trash, and junk from entire area within Project limits.

3.03 CLEARING

- A. Clear areas within limits shown or specified.
- B. Cut off shrubs, brush, weeds, and grasses to within 2 inches of ground surface.

3.04 DISPOSAL

- A. Clearing and Grubbing Debris:
 - 1. Dispose of debris offsite.
 - 2. Debris may be buried in designated onsite disposal areas at the direction of the Operator. In lieu of onsite burial, dispose of debris offsite.
 - 3. Burning of debris onsite will not be allowed.

END OF SECTION

**SECTION 31 20 00
EARTHWORK**

PART 1 GENERAL

1.01 DESCRIPTION OF WORK

- A. This Section covers all grading and backfill associated with construction of the 92-Acre Grading and Drainage project.
- B. Construct the ET final cover over all areas within the ET final cover and grading limits as shown on the Drawings.

1.02 ACRONYMS, ABBREVIATIONS, AND DEFINITIONS

- A. The following is a list of acronyms which may be included in this section:
 - 1. ASTM American Society for Testing and Materials
 - 2. CQA Construction Quality Assurance
 - 3. ET evapotranspiration

1.03 REFERENCE STANDARDS

- A. Codes and standards referenced in this specification are as follows:
 - 1. ASTM International (ASTM):
 - a. D698, Standard Test Methods for Laboratory Compaction Characteristics of Soil Using Standard Effort (600 kN-m/m³)
 - b. D1556, Standard Test Method for Density and Unit Weight of Soil in Place by the Sand-Cone Method
 - c. D2216, Standard Test Methods for Laboratory Determination of Water (Moisture) Content of Soil and Rock by Mass
 - d. D2487, Standard Practice for Classification of Soils for Engineering Purposes (Unified Soil Classification System)
 - e. D2488, Standard Practice for Description and Identification of Soils (Visual-Manual Procedure)
 - f. D6938, Standard Test Method for In-Place Density and Water Content of Soil and Soil-Aggregate by Nuclear Methods (Shallow Depth)
 - 2. Uniform Standard Specifications for Public Works Construction Off-Site Improvements

1.04 DEFINITIONS

- A. Borrow Material: Material from required excavations or from designated borrow areas on or near Site.

- B. Completed Course: A course or layer that is ready for next layer or next phase of Work.
- C. Construction Quality Assurance (CQA) Engineer: Engineer providing independent oversight and responsible for implementing the CQA Plan. Independent is defined as an organization that operates separately from the Construction Contractor and the Operating Contractor.
- D. Engineer: Design engineer of record providing submittal review, design clarifications, and other services during construction.
- E. Imported Material: Materials obtained from Contractor-procured sources offsite, suitable for specified use.
- F. Lift: Loose (uncompacted) layer of material.
- G. Optimum Moisture Content:
 - 1. Determined in accordance with ASTM Standard specified for relative compaction to determine maximum dry density for relative compaction.
 - 2. Determine field moisture content on basis of fraction passing $\frac{3}{4}$ inch sieve.
- H. Owner: Party that retains ownership of the cover area, and is responsible for construction and maintenance of the final cover.
- I. Prepared Ground Surface: Ground surface after completion of required demolition, clearing and stripping of surface soils, excavation to grade, and subgrade preparation.
- J. Relative Compaction: Ratio, in percent, of as-compacted field dry density to laboratory maximum dry density as determined in accordance with ASTM D698.
- K. Subgrade: Layer of existing soil after completion of clearing and grubbing prior to placement of fill.
- L. Well-Graded:
 - 1. A mixture of particle sizes with no specific concentration or lack thereof of one or more sizes.
 - 2. Used to define material type that, when compacted, produces a strong and relatively incompressible soil mass free from detrimental voids.

92 ACRE GRADING AND DRAINAGE

1.05 SUBMITTALS

- A. Provide the Following Submittals:
 - 1. List of proposed equipment to be used in performance of construction work including descriptive data prior to commencing with construction activities.

1.06 QUALITY ASSURANCE AND QUALITY CONTROL

- A. Provide adequate survey control to avoid overexcavation.
- B. Notify Engineer when:
 - 1. Subgrade is ready for fill placement and whenever fill placement operations are resumed after a period of inactivity.
 - 2. Soft or loose subgrade materials are encountered.
 - 3. Fill material appears to deviate from specifications.
- C. Work will be observed as it progresses and quality control test data will be reviewed by the CQA Engineer. Independent testing or analysis may be done by the CQA Engineer as deemed necessary to verify accuracy of results.
 - 1. Prior to performing any seeding, submit to the Owner a typed report, prepared and sealed by a Nevada-registered professional Civil or Geotechnical Engineer, summarizing all tests performed and certifying that all earthwork as being constructed in accordance with the Drawings and these Specifications.
- D. An independent third party, whether a separate entity of the Owner or an outside consultant, will be required to determine the in-place density and moisture content of the subgrade and compacted fill by combination of two or more of the following methods: ASTM D1556, D2216, or D6938. These test results, certified by the CQA Engineer and reviewed by Engineer, shall indicate that the actual soil compaction found meets these Specifications. Testing will occur as the work progresses and compliance with the Specifications is required prior to final acceptance of the Work.

PART 2 PRODUCTS

2.01 WATER

- A. Arrangements shall be made to supply all water needs associated with the Work of this Section.

2.02 SELECT NATIVE FILL MATERIAL FOR FINAL COVER

- A. General: Provide borrow soil materials when sufficient satisfactory soil materials are not available from excavations.
- B. Satisfactory Soils: ASTM D2487, Soil Classification Groups GM, GC, SW, SP, SC, SM, ML, and MH, or a combination of these groups; free of rock or gravel larger than 9 in. in any dimension, debris, waste, frozen materials, vegetation, and other deleterious matter. Some cobble may require removal at the discretion of the Engineer.
- C. Unsatisfactory Soils: Soil Classification Groups GW, GP, CL, OL, CH, OH, and PT according to ASTM D2487, or a combination of these groups.

2.03 MATERIAL FOR RIP RAP

- A. Gravel:
 - 1. Well-graded rounded or subrounded rock.
 - 2. Uniformly graded from course to fine.
 - 3. Free from excessive dirt and other organic material.
 - 4. Maximum 2-inch particle size.
- B. Rock: Cobble sufficiently durable to ensure permanence in the structure and the environment which it is to be used. Rock shall be free from cracks, seams, and other defects that would increase the risk of deterioration from natural causes. The size of the rock shall be such that no individual rock exceeds a weight of 150 pounds and that no more than 10 percent of the mixture, by weight, consists of rock weighing 2 pounds or less each. The inclusion of more than trace 1 percent quantities of dirt, sand, clay and rock fines will not be permitted.
- C. Geotextile: Geotextile shall be 6 ounce per square yard non-woven polypropylene, stable fiber, needlepunched. The use of geotextile in place of granular bedding will be restricted to slopes no steeper than 2.5H:1V. A 6-inch layer of fine aggregate per Uniform Standard Specifications for Public Works Construction Off-Site Improvements Section 706.03.03 to be placed on top of the geotextile to act as a cushion when placing the rock. Tears in the fabric greatly reduce its effectiveness so that direct dumping of rock on the geotextile is not allowed and due care must be exercised during construction.

PART 3 EXECUTION

3.01 GENERAL

- A. Perform grading and fill to the lines, grades and dimensions shown on the Drawings and as needed to accomplish Work.

92 ACRE GRADING AND DRAINAGE

- B. Keep fill placement surfaces free of water, debris, and foreign material during placement and compaction of fill materials.
- C. Provide and operate equipment adequate to keep the bottom of excavations free of water. Remove all water during the placing of fill and at such other times as required for efficient and safe execution of the Work.
- D. Place and spread fill materials in lifts of uniform thickness, in a manner that avoids segregation, and compact each lift to specified compaction prior to placing succeeding lifts. Slope lifts to conform to final grades or as necessary to keep placement surfaces drained of water.
- E. Tolerances:
 - 1. Final Lines and Grades: The final grading for all landfill areas and drainage features shall be free of depressions that can hold water unless designed to do so; within a tolerance of 0.15 foot unless dimensions or grades are shown or specified otherwise.
 - 2. Grade to establish and maintain slopes and drainage as shown. Reverse slopes are not permitted.

3.02 SURVEYING

- A. At the completion of the final cover fill placement and final surface preparation and prior to placement of seeding, survey surface of graded area within the Work limits for approval by the CQA Engineer.

3.03 RIP RAP PLACEMENT

- A. Geotextile:
 - 1. Geotextile shall be placed prior to placing rip rap.
 - 2. The surface upon which the geotextile is placed shall be free of loose or extraneous material and sharp objects that may damage the fabric during installation.
 - 3. Geotextile shall be placed in conformance with the manufacturer's recommendations and as directed by the Engineer. Geotextile shall be placed loosely upon or against surface to receive geotextile so that the fabric conforms to the surface without damage when cover materials are placed.
 - 4. Geotextile shall be joined either with overlapped joints or stitched seams. If overlapped, overlap shall be at least 24 inches.
 - 5. Geotextile shall be anchored around the perimeter by a minimum 6-inch wide by 6-inch deep anchor trench.
- B. Rock shall not be allowed to drop over 3 feet onto geotextile.

- C. Rocks shall be placed to provide a minimum of voids. The rock and gravel may be placed by dumping, and may be spread in layers by suitable equipment.

3.04 COMPACTION

- A. Compact all materials designated to be compacted by mechanical means. Flooding or jetting will not be permitted. If compaction tests indicate that compaction or moisture content is not as specified; material placement shall be terminated and corrective action shall be taken prior to continued placement.
- B. In-place density of cover material following compaction shall be no less than 78 percent and no greater than 85 percent relative compaction as determined by ASTM D698 and no greater than 103 pounds per cubic foot dry density as determined by ASTM D6938 or ASTM D1556.

3.05 MOISTURE CONTROL

- A. Maintain moisture content uniform throughout the lift. Insofar as practicable, add water to the material at the site of excavation if the material is too dry. Supplement, if required, by sprinkling the fill.
- B. Cover material shall be at least 1 percentage point dry of optimum water content per ASTM D698 prior to placement on the cover area.
- C. Dry material by blading, discing, harrowing, or other methods, to hasten the drying process if necessary to meet moisture limits.

3.06 QUALITY CONTROL

- A. A test as referred to in this Section is defined as one field density and one moisture test.
- B. A minimum of five tests per acre per lift or top of cover for areas where existing cover soils will remain.
- C. Provide visual-manual classification of soils per acre per lift, or for every change in material type, whichever is greater.

3.07 PREPARATION OF SUBGRADE

- A. Deep rip soils over trenches with shanks on 3-foot centers using a minimum of two crossing passes to a minimum 18-inch depth.
- B. Remove cobbles larger than 9 inches that are brought to the surface by the ripping operations.

92 ACRE GRADING AND DRAINAGE

- C. Track walk surfaces with low ground pressure dozers to smooth surface.
- D. Test soils within the upper 12 inches of the subgrade to ensure compliance with the compaction requirements and correct density as required by compaction or ripping.

3.08 COVER FILL—GENERAL

- A. Place each layer in an uncompacted lift no greater than 18-inches loose thickness and track with small wide-tracked bulldozer (equivalent to a Caterpillar D6M-LGP). Maximum compaction shall be 85 percent relative compaction at moisture content that is no greater than 1 percent dry of optimum moisture content. Use ripping, tilling, or other method approved by the Engineer to break up any compaction greater than 85 percent relative compaction.
- B. Rubber-tired vehicles shall not be driven on final surfaces. Specific haul roads for rubber-tired vehicles may be constructed provided they are ripped, tilled, and loosened as specified herein at completion of haul.
- C. Minimize construction equipment travel over soil cover material following placement and compaction.
- D. For Existing Cover Soils to Remain: prepare in accordance with Section 3.07 Preparation of Subgrade.

END OF SECTION

This page intentionally left blank.

**SECTION 31 23 16
EXCAVATION**

PART 1 GENERAL

1.01 DESCRIPTION OF WORK

- A. This Section covers all excavation associated with construction of the 92-Acre Grading and Drainage project.
- B. Excavate borrow soils and drainage channels adjacent to the ET final cover as shown on the Drawings.

1.02 DEFINITIONS

- A. Common Excavation: Removal of material not classified as rock excavation.
- B. Engineer: Design engineer of record providing submittal review, design clarifications, and other services during construction.

1.03 QUALITY ASSURANCE

- A. Provide adequate survey control to avoid overexcavation.

1.04 WEATHER LIMITATIONS

- A. Material excavated when frozen or when air temperature is less than 32 degrees F shall not be used as fill or backfill until material completely thaws.
- B. Material excavated during inclement weather shall not be used as fill or backfill until after material drains and dries sufficiently for proper compaction.

1.05 SEQUENCING AND SCHEDULING

- A. Demolition: Verify locations shown to be demolished by others have been removed prior to clearing and grubbing.
- B. Clearing and Grubbing: Complete applicable Work specified in Section 31 10 00, Site Clearing, prior to excavating.

PART 2 PRODUCTS (NOT USED)

PART 3 EXECUTION

3.01 GENERAL

- A. Excavate to lines, grades, and dimensions shown and as necessary to accomplish Work. Excavate to within tolerance of plus or minus 0.1 foot, except where dimensions or grades are shown or specified as maximum or minimum.
- B. Do not overexcavate without written authorization of Engineer.

3.02 UNCLASSIFIED EXCAVATION

- A. Excavation is unclassified. Complete all excavation regardless of the type, nature, or condition of the materials encountered.

3.03 CUT SLOPES

- A. Shape, trim, and finish cut slopes to conform to lines, grades, and cross-sections shown, with proper allowance for slope protection, where shown.
- B. Round tops of cut slopes in soil to not less than a 6-foot radius, provided such rounding does not adversely impacts existing facilities, adjacent property, or completed Work.

3.04 STOCKPILING EXCAVATED MATERIAL

- A. Stockpile excavated material that is suitable for use as select native fill material until material is needed.
- B. Confine stockpiles to within approved work areas. Do not obstruct existing roads.
- C. Do not stockpile excavated material adjacent to trenches and other excavations.
- D. Do not stockpile excavated materials near or over existing facilities, adjacent property, or completed Work.

3.05 DISPOSAL OF SPOIL

- A. Dispose of excavated materials, which are unsuitable or not needed for select native fill material, in spoil disposal areas acceptable to Owner.

END OF SECTION

**SECTION 32 93 01
SEEDING**

PART 1 GENERAL

1.01 WORK INCLUDED

- A. This section covers the Work necessary to perform final soil preparation, seeding, and mulching of the final cover
- B. Work limits include the entire final cover area, generally described as the area bordered by the toe of the 3:1 sideslopes.

1.02 ACRONYMS, ABBREVIATIONS, AND DEFINITIONS

- A. The following is a list of acronyms which may be included in this section:
 - 1. DOE Department of Energy
 - 2. FHA Federal Housing Administration
 - 3. NNSA/NSO U.S. Department of Energy, National Nuclear Security Administration, Nevada Site Office
 - 4. NSTec National Security Technologies, LLC
 - 5. PLS pure live seed

1.03 REFERENCES

- A. The following is a list of standards which may be referenced in this section:
 - 1. Nevada State Seed Law

1.04 SUBMITTALS

- A. Seed vendor's certified statement for each seed mixture required, stating botanical and common name, percentages by weight, and percentages of purity, germination, and weed seed for each seed species.
- B. Certified weed free straw guarantee.

1.05 QUALITY ASSURANCE

- A. Installer shall have experience restoring or enhancing desert environs, and installing landscape materials, with documented experience in performing landscape work of comparable size, scope, and quality.
- B. Supervision: Provide the services of at least one qualified person who shall be present at all times during execution of the Work of this Section. That

individual, who shall direct the Work, shall be thoroughly familiar with the types of materials being installed and the proper methods for their installation.

1.06 DELIVERY, HANDLING, AND STORAGE

- A. All mulch shall be delivered to the site in manageable bale sizes that are able to be spread on the final cover after planting to control wind and water erosion.
- B. Notify Engineer at least 3 working days in advance of each delivery.
- C. Seed will be mixed and packaged in durable bags. Bags will be of woven plastic or a material that will allow air movement through the bag. Individual bags will not exceed 50 lbs in weight.
- D. Delivery:
 - 1. Deliver materials to the Work site in original unopened containers bearing manufacturer's guaranteed chemical analysis, weight, manufacturer's name, trademark, and conformance with state law.
- E. Storage:
 - 1. Protect packaged materials from deterioration during storage.
 - 2. Seed to be stored in an area protected from natural elements (rain, sun), low moisture, and rodent-proof.
 - 3. Straw is to be staged near the site.

1.07 SITE CONDITIONS, SCHEDULING, AND SEQUENCING

- A. Seeding shall be completed within the first allowable planting period following Engineer acceptance of cover surface final grading.
- B. Seeding shall be completed between October 15 and December 15 or between February 1 and March 15.

1.08 SEED MIX QUALITY CONTROL

- A. Source Quality Control:
 - 1. General: Do not ship any materials until approval of submittals have been obtained from the Engineer. Ship materials with certificates of inspection required by governing authorities. Comply with State regulations applicable to revegetation material.
 - 2. Do not make substitutions. If specified materials are not obtainable, submit proof of non-availability to Engineer, together with proposal for use of equivalent material.

92 ACRE GRADING AND DRAINAGE

- B. Analysis and Standards: Package standard products with manufacturer's certified analysis.
- C. All seed purchased will have been tested for purity and viability by a certified seed laboratory within 12 months of the date that the order is placed. Proof of certification (i.e. name of seed lab, test date, and test results) will be provided on the seed tag.
- D. All seed should be collected preferably from central Nevada. Seed from regions other than central Nevada may or may not be accepted. If the vendor has no seed available from central Nevada for certain species, they must consult with and obtain written approval from the Engineer and NSTec scientists before the seed is shipped or the seed may be returned to vendor at vendor's cost.
- E. A tag listing the following information will be provided for each species:
 - 1. Common name
 - 2. Seed origin, including county, state, and elevation when possible (must identify state at a minimum)
 - 3. Pure seed (%)
 - 4. Other crop (%)
 - 5. Inert matter (%)
 - 6. Weed seed (%)
 - 7. Noxious weed seed
 - 8. Germination (%) TZ-tetrazolium or Fill/Cut Test
 - 9. Seedmix number. This number must be linked to each individual seedlot from which the mix was made in order to trace any species in the mix back to its seedlot.
 - 10. Net weight (bulk and PLS)
 - 11. Hard seed (%)
 - 12. Date tested
 - 13. Name and address of seed company
 - 14. Variety, if applicable
- F. Seed shall not contain prohibited noxious weed seed. Wet, moldy, otherwise damaged seed, or seed without verification of test by a certified seed laboratory shall not be accepted.

1.09 TRAFFIC CONTROL

- A. The only vehicle allowed to be driven across the final cover surface will be the low ground pressure tractor used to drill seed and spread and crimp straw while performing those operations. Tractor and foot traffic across the barrier surface shall be minimized and shall not be allowed following heavy rain events to prevent rutting and compaction of cover soils.

PART 2 PRODUCTS**2.01 SEED****A. Seed Mixes:**

1. Weights will be by pure live seed (PLS)
2. Seed of the following composition, proportion, and quality shall be applied at a rate of 21.4 (pure live seed) pounds per acre:

Kind and Variety of Seed in Mixture		PLS (lb/ac)	% by Weight
Scientific Name	Common Name		
Shrubs			
Ambrosia dumosa	White bursage	2	9.3
Atriplex polycarpa	Desert Saltbush	0.05	0.2
Atriplex confertifolia	Shadscale	1	4.7
Atriplex canescens	Fourwing saltbush	1	4.7
Encelia farionosa	Brittlebush	0.5	2.3
Ephedra nevadensis	Nevada Ephedra	3	14.0
Ericameria nauseosa	Rubber Rabbitbrush	0.3	1.4
Eriognum fasciculatum	Buckwheat	1	4.7
Grayia spinosa	Spiny Hopsage	0.5	2.3
Hymenoclea salsola	Burrobush	0.1	0.5
Krascheninnikovia lanata	Winterfat	5	23.4
Larrea tridentate	Creosote	2	9.3
Lycium andersonii	Desert Thorn	0.2	0.9
Grasses			
Achnatherum hymenoides	Indian Ricegrass	3	14.0
Elymus elymoides	Squirreltail	1	4.7
Forbs			
Baileya multiradiata	Marigold	0.25	1.2
Sphaeralcea ambigua	Globe Mallow	0.25	1.2
Penstemon palmeri	Palmer's penstemon	0.25	1.2
TOTAL		21.4	100.00

3. Seed Law. All seeds shall conform to the requirements of the Nevada State Seed Laws, and where applicable, the Federal Seed Act.
4. Noxious Weed Seed. All seed shall be free of seeds of weeds listed as primary noxious by the Nevada State Seed Law. Seeds shall not contain seeds of weeds listed as secondary noxious by the Nevada State Seed Law, singly or collectively in excess of the labeling tolerance specified by the Nevada State Seed Law.

92 ACRE GRADING AND DRAINAGE

5. Rejection. When seeds furnished under this specification fail to meet the requirements within tolerance, as provided by the Nevada State Seed Law, the lot shall be rejected or subjected to fiscal adjustment.
6. Re-Cleaning. Seeds shall be thoroughly re-cleaned and of uniformly good quality and appearance throughout each lot.
7. Preparation for Delivery. Seeds shall be packed in clean, sound containers of uniform weight. Seed shall be labeled as required by Law.

2.02 STRAW MULCH

- A. Mulch shall be certified weed-free straw free of weed seed, sticks, roots, trash, and other foreign material.
- B. Straw mulch will have an average stem length of 12", with a minimum length of 8". Straw bales should be of uniform size with a minimum of two strands of twine (no wire) to secure each bale. Bales should be between 60 and 110 pounds. Several bales will be checked by the Engineer and NSTec Scientists prior to delivery to determine if the straw meets the above specifications. Several bales will also be checked upon delivery to determine if the above specifications have been met. If specifications are not met, the straw will not be accepted and/or will be returned to the vendor at vendor's cost.
- C. Straw mulch shall be spread on the surface at a rate of 2 tons per acre.

PART 3 EXECUTION

3.01 FINAL SURFACE PREPARATION

- A. Prior to seeding, grade areas to smooth, even surface with loose, uniformly fine texture.
 1. Disc soils to a minimum penetration depth of 3 inches in two crossing directions. Remove any rocks that impede this minimum depth of penetration.
 2. One pass of a harrow for final surface preparation prior to seeding. The direction of the final harrow pass shall be conducted on contour (perpendicular to barrier slope) to aid in controlling runoff and erosion.
- B. The surface shall be finished to not more than 0.15 foot above or below the established grade or approved cross section.
- C. Restore prepared areas to specified condition if eroded or otherwise disturbed after preparation and before planting.

3.02 SEEDING

- A. All planting equipment including the tractor and seed drill shall be free of foreign matter including soil, seed, fertilizer, mulch or other material transported from another location. All equipment shall be pressure-washed by the Contractor offsite and checked by the Engineer prior to use.
- B. Seeding shall be performed with a seed drill manufactured for that purpose and normally used commercially in the area.
 - 1. The depth of seed placement shall be no less than 0.5 inch and no greater than 2 inches
- C. The seed mix shall be evenly applied throughout the planting area.

3.03 MULCHING

- A. Mulching to occur when winds are less than 10 miles per hour.
- B. Mulch shall be spread evenly over the surface using a straw blower.
- C. Within 24 hours of mulch application, mulch shall be crimped into the soil to a depth of 1 to 2 inches using a disc crimper.
- D. Mulch shall be crimped into soils on contour (perpendicular to barrier slope) to aid in controlling runoff and erosion.

3.04 FINAL INSPECTION AND ACCEPTANCE

- A. Final inspection will be conducted when all seeding has been completed. Submit notice to the Engineer requesting final inspection at least one (1) week prior to the anticipated date.
- B. Acceptance will be performed by the CQA Engineer in accordance with the CQA Plan. The CQA Plan is made part of these specifications by reference.

END OF SECTION

NATIONAL NUCLEAR SECURITY ADMINISTRATION
NEVADA SITE OFFICE LAS VEGAS, NEVADA

92 ACRE GRADING AND DRAINAGE AREA 5 RADIOACTIVE WASTE MANAGEMENT SITE

DRAWING INDEX

DRAWING NUMBER	DRAWING TITLE
TITLE	
10088-G-0001	TITLE SHEET
10088-G-0002	STANDARD ABBREVIATIONS
10088-G-0003	TYPICAL CIVIL SYMBOLS, NOTES & LEGEND
CIVIL	
10088-C-1001	AREA 5 RWMS OVERALL SITE PLAN
10088-C-1002	EXISTING SITE & DEMOLITION PLAN - NORTH
10088-C-1003	EXISTING SITE & DEMOLITION PLAN - SOUTH
10088-C-1004	FINAL GRADE PLAN - NORTH
10088-C-1005	FINAL GRADE PLAN - SOUTH
10088-C-1006	GRADING CONTROL POINTS
10088-C-1007	NORTH DRAINAGE PLAN
10088-C-1008	SOUTH DRAINAGE PLAN
10088-C-1009	LIMITS OF CAP AND REVEGETATION PLAN
10088-C-3001	SECTIONS
10088-C-3002	SECTIONS
10088-C-5001	TYPICAL DETAILS
10088-C-5002	TYPICAL DETAILS

SCOPE OF WORK

PROVIDE ADDITIONAL FILL AND GRADING TO PROVIDE MINIMUM 8.27' (2.5M) COVER OVER EXISTING OPERATIONAL SURFACES AND PROVIDE POSITIVE SURFACE DRAINAGE OFF OF AND AWAY FROM THESE AREAS.

PROVIDE TEMPORARY EROSION CONTROL TO MINIMIZE SHORT-TERM EROSION AND MAINTENANCE OF THE GRADED AREAS.

THIS DESIGN DOES NOT IMPACT THE CONTINUED OPERATIONS OF ACTIVE STORAGE PITS LOCATED IN THE AREA 5 RWMS NORTH EXPANSION AREA.

NNSS CONSTRUCTION SPECIFICATION INDEX

THE FOLLOWING SPECS SHALL BE FOLLOWED WHEN PERFORMING WORK OUTLINED IN THIS DRAWING PACKAGE.

CONSTRUCTION SPECIFICATION	10088-SPC-001
01 31 13	TEMPORARY EROSION AND SEDIMENT CONTROL
31 10 00	SITE CLEARING
31 20 00	EARTHWORK
31 23 10	EXCAVATION
32 30 01	SEEDING

GS



CAUTION NOTE:

INFORMATION SHOWN ON THESE DRAWINGS MIGHT NOT REFLECT CURRENT CONDITIONS OF FACILITY OR STRUCTURE. PERSONNEL SHALL USE CAUTION WHEN PERFORMING WORK BASED ON THE EXISTING INFORMATION SHOWN ON THE DRAWINGS.

NATIONAL NUCLEAR SECURITY ADMINISTRATION	
NEVADA NATIONAL SECURITY SITE AREA 05	
RADIOACTIVE WASTE MANAGEMENT SITE	
92 ACRE GRADING AND DRAINAGE	
TITLE SHEET	
DESIGNED BY	PROJECT NUMBER
DRAWN BY	DATE
CHECKED BY	DATE
APPROVED BY	DATE
National Security Technologies, LLC	
10088 10088-G-0001	
REVISIONS	
0	

STANDARD ABBREVIATIONS

GENERAL

CIVIL

ABBREVIATION
ABOVE FINISH FLOOR
ABOVE FINISH GRADE
ADMINISTRATION
AGGREGATE
AIR CONDITIONING
ALTERNATE
ALUMINUM
AMERICAN NATIONAL
STANDARDS INSTITUTE
AMERICAN SOCIETY OF
TESTING AND MATERIALS
AMERICAN SOCIETY OF
SANITARY ENGINEERS
AMERICAN WATER WORKS
ASSOCIATION
ANCHOR BOLT
AND
APPROVED
APPROXIMATE
ARCHITECT/ENGINEER
ASBESTOS CEMENT PIPE
ASPHALT
ASPHALT CEMENT
AT
AUTOMATIC
AUXILIARY
AVERAGE
BEAM
BELOW FINISH GRADE
BITUMINOUS
BLOCK
BLOCKING
BOREHOLE
BOTTOM
BRACING
BRACKET
BREAKLINE
BUILDING
BURIED CABLE
CAST IRON
CARBON STEEL
CATALOG
CAULKING
CEILING
CEMENT
CENTER
CENTER LINE
CENTER TO CENTER
CHAIN LINK FENCE
CIRCULAR
CLEAR
COLUMN
COMBINATION
COMMUNICATIONS
COMPARTMENT
CONCRETE
CONCRETE MASONRY UNITS
CONNECTION
CONSTRUCTION
CONSTRUCTION JOINT
CONSTRUCTION SPECIFICATION
CONTINUATION/CONTINUOUS
CONTROL JOINT
COPPER
CORNER
CORPORATION
COUNTERSUNK
COUNCIL OF AMERICAN
BUILDING OFFICIALS
CUBIC FOOT
CUBIC METER
CUBIC YARD
DATED
DETAIL
DEGREE
DEPARTMENT OF ENERGY
DIAGONAL
DIAMETER
DIMENSION

ABBR
AFF
AFG
ADMIN
AGGR
A/C
ALT
AL
ANSI
ASTM
ASSE
AWWA
AB
APV
APPROX
APPROXIMATE
ARCHITECT/ENGINEER
ACP
ASPH
AC
AT
AUTO
AUX
AVG
BM
BFG
BITUMUM
BLK
BLKG
BH
BOT
BRCS
BRKT
BRKLN
BLDG
BC
CI
CS
CAT
CLKG
CLG
CEM
CTR
C
C TO C
CH LV
CIRC
CLR
COL
COMB
COMB/C
COMPT
CONC
CMU
CONN
CONSTR
CJ
CON SPEC
CONT
CU
COR
CORP
COUNTERSUNK
COUNCIL OF AMERICAN
BUILDING OFFICIALS
CABO
CFT
CM
CY
DTD
DET
DEG
DOE
DIA
DIM

DOUBLE
DOWN
DRAWING
DUCTILE IRON
EACH
EAST
ELECTRIC/ELECTRICAL
ELECTRIC HEATER
ELECTRIC WATER COOLER
ELECTRIC UNIT HEATER
ELEVATION
EMERGENCY
ENCLOSURE
ENGINEER
ENTRANCE
EQUAL
EQUIPMENT
EXHAUST
EXISTING
EXPANSION
EXPANSION JOINT
EXPOSED
EXTERIOR
FACILITY
FACTORY MUTUAL
FEET
FIBER OPTICS
FIELD
FINISH
FINISH FLOOR
FINISH GRADE
FIRE
FIRE ALARM CONTROL PANEL
FIRE HYDRANT
FIRE PROTECTION
FIRST
FITTING
FIXTURE
FLANGE
FLANGED END
FLOOR
FOOT
FOOTING
FOUNDATION
FUTURE
GAGE OR GAUGE
GALLONS/HOUR
GALLONS/MINUTE
GPM
GALV
GALVANIZED IRON
GATE VALVE
GENERAL
GOVERNMENT
GOVERNMENT FURNISHED
EQUIPMENT
GRADE
GRATING
HAND RAIL
HAZARDOUS WASTE
HEATING, VENTILATING AND
AIR CONDITIONING
HEIGHT
HELICOPTER LANDING PAD
HIGH POINT
HORIZONTAL
HORSEPOWER
HOUR
INCH
INTERNATIONAL BUILDING CODE
INSIDE DIAMETER
INSULATION
INVERT
JOINT
LAVATORY

DBL
DN
DWG
DI
EA
E
ELEC
EH
EVC
EWH
EUM
EMER
ENCL
ENGR
ENR
EOL
EQPT
EXH
EXIST
EXP
EXP JT
EXT
FACIL
FM
FEET
FLO
FNSH
FO
FIRE
FACP
FHY
FP
FST
FTG
FTR
FLG
FE
FL
FT
FTG
FDN
FUT
GA
GPH
GPM
GALV
GALV
GTV
GENL
GOVT
GFE
GR
GRG
HNDRL
HAZ W
HVAC
HGT
HPT
HORIZ
HP
HR
IN
IBC
ID
INSUL
INVT
JT
LAV

LEFT
LENGTH
LIGHTING
LINEAR FOOT
LINEAR METER
LIQUEFIED PETROLEUM GAS
LONG
LOW POINT
MACHINE
MAGNETIC
MAINTENANCE
MANHOLE
MANUFACTURER
MANUFACTURING
MATERIAL
MAXIMUM
MECHANICAL
MECHANICAL JOINT
MEMBRANE
METAL
METER/METRIC
METRIC TON
MEZZANINE
MILE
MILIMETER
MILLION GALLONS PER DAY
MINIMUM
MISCELLANEOUS
MOUNT(ING) (ED)
NATIONAL FIRE PROTECTION
ASSOCIATION
NATIONAL PIPE THREAD
NATIONAL SANITATION
FOUNDATION
NEVADA
NEVADA ADMINISTRATIVE CODE
NEVADA NATIONAL SECURITY SITE
NON RISING STEM
NOMINAL
NORMAL
NORTH
NOT IN CONTRACT
NOT TO SCALE
NUMBER
OCCUPATIONAL SAFETY AND
HEALTH ADMINISTRATION
ON CENTER
OPENING
OPPOSITE
OD
OUTSIDE DIAMETER
OUTSIDE STEM & YOKE
OVERHEAD
PAIR
PAVEMENT
PLAIN END
PLATE
POINT
POLE
POLYVINYL CHLORIDE (PIPE)
POUNDS
POUNDS/SQUARE FOOT
POUNDS/SQUARE INCH
POWER
POWER POLE
POWER OVERHEAD
POWER UNDERGROUND
PREFABRICATED
PRESSURE
PRESSURE INDICATOR
PRESSURE REDUCING VALVE
PRESSURE REDUCING VALVE
STATION
PROJECT ENGINEER
QUANTITY
RADIUS
RADIOACTIVE WASTE
MANAGEMENT SITE
REFERENCE
REGIONAL TRANSPORTATION
COMMISSION
REINFORCED CONCRETE BOX
REINFORCING
REQUIRED
REVISIONS/REVERSE
RIGHT
RIGID STEEL
ROAD

LT
LG
LTG
LF
LM
LPG
LG
LP
MACH
MAG
MAINT
MH
MFR
MFG
MATL
MAX
MECH
MJ
MEMB
MET
METRIC TON
MEZZ
MI
MM
MGD
MIN
MISC
MT(G)(D)
NFTA
NPT
NSF
NV
NAC
NNSS
NRS
NOM
NORM
N
NICS
NTS
NO #
OSHA
OC
OPNG
OPP
OD
OS & Y
OVHD
PR
PVM
PE
PL
PT
P
PVC
LBS
PSF
PSI
P
PP
POH
POW
PREFAB
PRESS
PR
PRV
PRVS
PE
QTY
RAD/R
RWMS
REF
RTC
RCB
REINF
RECD
REV
R
RS
RD

ROOF
ROOF DRAIN
ROOF DRAIN OVERFLOW
ROOM
ROUGH
ROUGH OPENING
ROUND
SANITARY SEWER
SCHEDULE
SECOND
SECTION
SHEET METAL
SIMILAR
SOUTH/SEWER
SPACE
SPARE
SPECIFICATION
SPIGOT
SQUARE
STANDARD
STATION
STEAM
STEEL
SUBGRADE
SUBSTATION
SYMMETRICAL
TANGENT/TELEPHONE
THICK
TEMPORARY
TOP OF CONCRETE
TYPICAL
UNDERGROUND
UNDERWRITERS LABORATORIES
UNFINISHED
UNIFORM BUILDING CODE
UNIFORM PLUMBING CODE
UNITED STATES
UNLESS OTHERWISE NOTED
UNLESS OTHERWISE SPECIFIED
URINAL
VACUUM
VENTILATOR
VERTICAL
VITRIFIED CLAY PIPE
VOLUME
WATER CLOSET
WATERPROOF
WEATHERPROOF
WEIGHT
WEST/WATER/WASTE
WIDTH
WITH
WITHOUT
YARD

RF
RD
RDOF
RM
RGH
RO
RND
SS
SCH
2ND SEC
SECT
SH MET
SIM
S
SPA
SPR
SPEC
SPIGOT
SQ
STD
STA
ST
STL
SQ
SUBSTA
SYMM
T
THK
TEMP
TOC
(TYP)
UG
UL
UNFIN
UBC
UPC
US
UON
UOS
UR
VAC
VENT
VERT
VCP
VOL
WC
WTRPRF
WP
WT
W
WD
WI
W/O
YD

CONTROL POINT
CORRUGATED METAL PIPE
CORRUGATED METAL PIPE ARCH
GALVANIZED IRON PIPE
HIGH POINT OF VERTICAL CURVE
HIGHWAY
MANUAL ON UNIFORM TRAFFIC
CONTROL DEVICES
MIDDLE ORDINATE OF CURVE
NATIONAL SECURITY TECHNOLOGIES
NEVADA DEPARTMENT OF
TRANSPORTATION
POINT OF CURVE
POINT OF INTERSECTION
POINT OF REVERSE CURVE
POINT OF TANGENCY
POINT OF VERTICAL CURVE
POINT OF VERTICAL INTERSECTION
POINT OF VERTICAL REVERSE CURVE
POINT OF VERTICAL TANGENCY
SLOPE
SHOULDER
VERTICAL CURVE
CONT PT
CMP
CMPA
GIP
HI
HWY
MUTCD
MO
NSTec
NDOT
PC
PI
PRC
PT
PVC
PVI
PVRC
PVT
S
SHLDR
VC

GENERAL NOTES


1. CONTACT THE ENGINEER FOR ABBREVIATIONS NOT LISTED.
2. THIS IS A STANDARD ABBREVIATION SHEET. THEREFORE, SOME ABBREVIATIONS MAY APPEAR ON THIS SHEET AND MAY NOT BE UTILIZED ON THIS PROJECT.




GS

NATIONAL NUCLEAR SECURITY ADMINISTRATION NEVADA NATIONAL SECURITY SITE RADIOACTIVE WASTE MANAGEMENT SITE 92 ACRE GRADING AND DRAINAGE									
STANDARD ABBREVIATIONS									
National Security Technologies, LLC 10088 10088-G-0002									

FOR REFERENCE DRAWINGS
SEE 10088-G-0001





MATCHLINE - SEE SHEET C-1003 FOR CONTINUATION


EXISTING SITE & DEMOLITION PLAN-NORTH

SCALE: 1" = 100'




DEMOLITION KEY NOTES

1. THE FOLLOWING DEMOLITION NOTES ARE FOR INFORMATION ONLY. WORK DESCRIBED BELOW SHALL BE PERFORMED BY OTHERS PRIOR TO CONSTRUCTION OF COVER SYSTEM.
2. ALL EXISTING UNDERGROUND WATER, SEWER AND COMMUNICATION LINES AND FIXTURES REMAIN IN PLACE. APPROPRIATE MEASURES WILL BE TAKEN TO PROTECT THESE LINES DURING CONSTRUCTION.
3. DEACTIVATE AND REMOVE ALL EXISTING UNDERGROUND ELECTRIC CABLES IF LESS THAN 18" BELOW THE SURFACE WITHIN THE 92-ACRE AREA. REMOVE EXISTING EVACUATION SIGNS, PULL BOX AND POLE. REMOVE AND SALVAGE ALL ABOVE GROUND ELECTRIC PANELS, JUNCTION BOXES AND VAULTS.
4. THE TWO OPEN PITS ON THE 92-ACRE AREA (PIT 6 AND PIT 31) WILL BE CLOSED AND THE EMPTY PORTIONS OF THE PIT WILL BE FILLED WITH NATIVE SOIL TO GROUND SURFACE. AFTER THESE PITS ARE FILLED THE CHAIN LINK FENCE AROUND PIT 03, THE SMOOTH WIRE FENCE AROUND PIT 6, AND ALL SIGNS AROUND THESE PITS WILL BE REMOVED. THE FENCING MATERIAL AND SIGNS WILL BE SALVAGED IF APPROPRIATE. THE REMAINING CHAIN LINK FENCE WITHIN THE 92-ACRE AREA WILL BE REMOVED AND SALVAGED IF APPROPRIATE. THE AREA 5 RWMS BOUNDARY FENCE AND SIGNS REMAIN IN PLACE.
5. REMOVE AND SALVAGE ALL EXISTING CONCRETE MONUMENTS. REMOVE ABANDONED EQUIPMENT, ENCLOSURES, AND MATERIALS INCLUDING CONCRETE CURBENT, ENCLOSURES FOR RADON MONITORING, CONCRETE BARRIERS, ETC.
6. REMOVE LIDS, COVERS AND ANY NEAR SURFACE CASING FROM THE 4 EMPTY GCD BORE HOLES (GCD01, GCD02, GCD03, GCD04, GCD05, GCD06, GCD07, GCD08, GCD09, GCD10, GCD11, GCD12, GCD13, GCD14, GCD15, GCD16, GCD17, GCD18, GCD19, GCD20, GCD21, GCD22, GCD23, GCD24, GCD25, GCD26, GCD27, GCD28, GCD29, GCD30, GCD31, GCD32, GCD33, GCD34, GCD35, GCD36, GCD37, GCD38, GCD39, GCD40, GCD41, GCD42, GCD43, GCD44, GCD45, GCD46, GCD47, GCD48, GCD49, GCD50, GCD51, GCD52, GCD53, GCD54, GCD55, GCD56, GCD57, GCD58, GCD59, GCD60, GCD61, GCD62, GCD63, GCD64, GCD65, GCD66, GCD67, GCD68, GCD69, GCD70, GCD71, GCD72, GCD73, GCD74, GCD75, GCD76, GCD77, GCD78, GCD79, GCD80, GCD81, GCD82, GCD83, GCD84, GCD85, GCD86, GCD87, GCD88, GCD89, GCD90, GCD91, GCD92, GCD93, GCD94, GCD95, GCD96, GCD97, GCD98, GCD99, GCD100). AND THE RAIL HOLE SURROUNDING BY GCD05, GCD06, GCD07, GCD08, GCD09, GCD10, GCD11, GCD12, GCD13, GCD14, GCD15, GCD16, GCD17, GCD18, GCD19, GCD20, GCD21, GCD22, GCD23, GCD24, GCD25, GCD26, GCD27, GCD28, GCD29, GCD30, GCD31, GCD32, GCD33, GCD34, GCD35, GCD36, GCD37, GCD38, GCD39, GCD40, GCD41, GCD42, GCD43, GCD44, GCD45, GCD46, GCD47, GCD48, GCD49, GCD50, GCD51, GCD52, GCD53, GCD54, GCD55, GCD56, GCD57, GCD58, GCD59, GCD60, GCD61, GCD62, GCD63, GCD64, GCD65, GCD66, GCD67, GCD68, GCD69, GCD70, GCD71, GCD72, GCD73, GCD74, GCD75, GCD76, GCD77, GCD78, GCD79, GCD80, GCD81, GCD82, GCD83, GCD84, GCD85, GCD86, GCD87, GCD88, GCD89, GCD90, GCD91, GCD92, GCD93, GCD94, GCD95, GCD96, GCD97, GCD98, GCD99, GCD100). THESE BORE HOLES TO GROUND SURFACE WITH NATIVE SOIL ON OTHER APPROPRIATE MATERIAL.
7. DISCONNECT ALL POWER AND SAMPLING LINES TO THE GCD TRAILER LOCATED NORTH OF GCD05. THE 19 SAMPLING TUBES SHOULD BE SEALED WITH REMOVABLE TAGS. FITTINGS TO PROTECT THE SAMPLE TUBES DURING CONSTRUCTION. PLACE THE ENDS IN THE 30" DIAMETER STEEL TUBE WITH WINGED LID SALVAGED FROM PIT01. REMOVE AND DISPOSE OF ANY ALCOHOL, IN ALCOHOL BATH, SECURE SAMPLING EQUIPMENT, BUCKS, AND APPLICABLES, AND SEAL ANY HOLES IN TRAILER. REMOVE AND DISPOSE OF TRAILER.
8. THE EXISTING MONITORING TUBES (16 ON PIT01, 10 ON PIT02, 24 ON PIT03, 24 ON PIT04, AND 12 ON PIT05) WILL BE CUT OFF AT 24" BELOW THE COVER SURFACE AND SEALED BY BACKFILLING WITH NATIVE SOIL ON OTHER APPROPRIATE MATERIAL. ANY HOLES EXCAVATED AROUND THESE TUBES WILL BE FILLED TO THE COVER SURFACE. ANY SMALL DIAMETER VAPOR SAMPLING TUBES WILL BE ROLLED AND BURIED 24" BELOW COVER SURFACE. REMOVE 30" DIAMETER STEEL TUBE SURROUNDING ONE OF THE TUBES ON PIT01.
9. THE EXISTING WESTERLY MOST MONITORING TUBES IN CELL 3 (P031) ARE UNACCESSIBLE. THE SITE WILL ENSURE THE TOP OF EACH TUBE IS COVERED WITH AT LEAST 8.0 FEET OF COVER.
10. REMOVE 2 INACTIVE VADOSE MONITORING LOCATIONS ON PIT05. REMOVE CONCRETE AND REMOVE AND SALVAGE 30" DIAMETER STEEL TUBE WITH WINGED LID. SAMPLE TUBES AND SENSOR WIRES WILL BE ROLLED AND BURIED 24" BELOW THE COVER SURFACE. BACKFILL ANY EXCAVATION WITH NATIVE SOIL.
11. DESIGN, BUILD, AND INSTALL PORTABLE MONITORING STATIONS AT THE 6 EXISTING ACTIVE VADOSE STATIONS (PIT010, PIT020, PIT030, PIT040, PIT050, AND ASST01). THE STATIONS WILL INCLUDE METHODS TO PROTECT SENSOR CABLES WHERE STATIONS ARE REQUIRED FOR CONSTRUCTION. REMOVE AND DISPOSE OF FIVE BURIED 12V LEAD ACID BATTERIES.
12. FEATURES WITHOUT SURFACE EXPRESSION.
13. THE EXISTING EAST-TO-WEST DRAINAGE SWALE, NORTH OF PIT040, IS TO BE REGRADED. SEE DRAWINGS C-1007 AND C-1008.
14. THE AREA OUTLINED IN CROSS HATCH EAST OF THE EXISTING CENTER HALL ROAD AND WEST OF TRENCH T011 IS STOCKPILED CLEAN BACKFILL. THIS SOIL MAY BE USED AS FILL MATERIAL FOR THE NEW GRADED AREAS. SEE FINAL GRADE PLANS C-1004 AND C-1005.




GS

NATIONAL NUCLEAR SECURITY ADMINISTRATION			
NEVADA NATIONAL SECURITY SITE		AREA 05	
RADIOACTIVE WASTE MANAGEMENT SITE		92 ACRE GRADING AND DRAINAGE	
EXISTING SITE & DEMOLITION PLAN - NORTH			
National Security Technologies LLC		10088-C-1002	
FOR REFERENCE DRAWINGS SEE 10088-G-0001		REVISIONS	




DEMOLITION KEY NOTES

- THE FOLLOWING DEMOLITION NOTES ARE FOR INFORMATION ONLY. WORK DESCRIBED BELOW SHALL BE PERFORMED BY OTHERS PRIOR TO CONSTRUCTION OF COVER SYSTEM.
- ALL EXISTING UNDERGROUND WATER, SEWER AND COMMUNICATION LINES AND FIXTURES REMAIN IN PLACE. APPROPRIATE MEASURES WILL BE TAKEN TO PROTECT THESE LINES DURING CONSTRUCTION.
- DEACTIVATE AND REMOVE ALL EXISTING UNDERGROUND ELECTRIC CABLES IF LESS THAN 18" BELOW THE SURFACE WITHIN THE 92-ACRE AREA. REMOVE EXISTING EVAPORATION SINKS, PULL BOX AND POLE. REMOVE AND SALVAGE ALL ABOVE GROUND ELECTRIC PANELS, JUNCTION BOXES AND VAULTS.
- THE TWO OPEN PITS ON THE 92-ACRE AREA (PIT 6 AND PIT 31) WILL BE CLOSED AND THE EMPTY PORTIONS OF THE PIT WILL BE FILLED WITH NATIVE SOIL TO GROUND SURFACE. AFTER THESE PITS ARE FILLED THE CHAIN LINK FENCE AROUND PIT 05, THE SMOOTH WIRE FENCE AROUND PIT 6, AND ALL SIGNS AROUND THESE PITS WILL BE REMOVED. THE FENCING MATERIAL AND SIGNS WILL BE SALVAGED IF APPROPRIATE. THE REMAINING CHAIN LINK FENCE WITHIN THE 92-ACRE AREA WILL BE REMOVED AND SALVAGED IF APPROPRIATE. THE AREA 5 RWMS BOUNDARY FENCE AND SIGNS REMAIN IN PLACE.
- REMOVE AND SALVAGE ALL EXISTING CONCRETE MONUMENTS. REMOVE ABANDONED EQUIPMENT ENCLOSURES, AND MATERIALS INCLUDING CONCRETE CURBENT, ENCLOSURES FOR RADON MONITORING, CONCRETE BARRIERS, ETC.
- REMOVE LIDS, COVERS AND ANY NEAR SURFACE CASING FROM THE 4 EMPTY GCD BORE HOLES (GCD001, GCD002, GCD003, AND GCD004). THE 2 PARTIALLY FILLED GCD BORE HOLES (GCD005 AND GCD006) AND THE NAT HOLE SURROUNDING BY GCD005, GCD006, GCD007, AND GCD008, BACKFILL THESE BORE HOLES TO GROUND SURFACE WITH NATIVE SOIL OR OTHER APPROPRIATE MATERIAL.
- DISCONNECT ALL POWER AND SAMPLING LINES TO THE GCD TRAILER LOCATED NORTH OF GCD005. THE 19 SAMPLING TUBES SHOULD BE SEALED WITH REMOVABLE TAGS. FITTINGS TO PROTECT THE SAMPLE TUBES DURING CONSTRUCTION. PLACE THE ENDS IN THE 30" DIAMETER STEEL TUBE WITH WINGED LID. SALVAGE FROM PITS. REMOVE AND DISPOSE OF ANY ALCOHOL, IN ALCOHOL BATH, SECURE SAMPLING EQUIPMENT, BUCKS, AND APPLICATIONS, AND SEAL ANY HOLES IN TRAILER. REMOVE AND DISPOSE OF TRAILER.
- THE EXISTING RAD MONITORING TUBES (16 ON PITS 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92) WILL BE CUT OFF AT 24" BELOW THE COVER SURFACE AND SEALED BY BACKFILLING WITH NATIVE SOIL OR OTHER APPROPRIATE MATERIAL. ANY HOLES EXCAVATED AROUND THESE TUBES WILL BE FILLED TO THE COVER SURFACE. ANY SMALL DIAMETER VAPOR SAMPLING TUBES WILL BE ROLLED AND BURIED 24" BELOW COVER SURFACE. ROLLING 30" DIAMETER STEEL TUBES SURROUNDING ONE OF THE TUBES ON PITS 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92).
- THE EXISTING WESTERLY MOST A MONITORING TUBES IN CELL 3 (PIT 31) ARE UNACCESSIBLE. THE SITE WILL ENSURE THE TOP OF EACH TUBE IS COVERED WITH AT LEAST 8.0 FEET OF COVER.
- REMOVE 2 INACTIVE VAPOR MONITORING LOCATIONS ON PITS. REMOVE CONCRETE AND REMOVE AND SALVAGE 30" DIAMETER STEEL TUBE WITH WINGED LID. SAMPLE TUBES AND SENSOR WIRES WILL BE ROLLED AND BURIED 24" BELOW THE COVER SURFACE. BACKFILL ANY EXCAVATION WITH NATIVE SOIL.
- DESIGN, BUILD, AND INSTALL PORTABLE MONITORING STATIONS AT THE 6 EXISTING ACTIVE VAPOR STATIONS (PIT001, PIT002, PIT003, PIT004, PIT005, AND ASB001). DESIGN WILL INCLUDE METHODS TO PROTECT SENSOR CABLES WHERE STATIONS ARE REQUIRED FOR CONSTRUCTION. REMOVE AND DISPOSE OF FIVE BURIED 12V LEAD ACID BATTERIES.
- FEATURES WITHOUT SURFACE EXPRESSION.
- THE EXISTING EAST-TO-WEST DRAINAGE SWALE, NORTH OF PIT 004, IS TO BE REGRADED. SEE DRAWINGS C-1007 AND C-1008.
- THE AREA BUILT UP IN CROSS MATCH EAST OF THE EXISTING CENTER HALL ROAD AND WEST OF TRENCH T01 IS STOCKPILED CLEAN BACKFILL. THIS SOIL MAY BE USED AS FILL MATERIAL FOR THE NEW GRADED AREAS. SEE FINAL GRADE PLANS C-1004 AND C-1005.



GS

NATIONAL NUCLEAR SECURITY ADMINISTRATION	
NEVADA NATIONAL SECURITY SITE AREA 05	
RADIOACTIVE WASTE MANAGEMENT SITE	
92 ACRE GRADING AND DRAINAGE	
EXISTING SITE & DEMOLITION PLAN - SOUTH	
PROJECT NUMBER: 10088	
DATE: 10/6/10	
National Security Technologies, LLC	
10088-C-1003	
REVISION: 0	



GENERAL NOTES

1. THE TYPICAL SURFACE SIDE SLOPE IS 3:1 UNLESS OTHERWISE NOTED.
2. MINIMUM SLOPES ARE 1% AS SHOWN ON PLAN.
3. CONTOURS SHOWN ARE TO FINAL GRADES.
4. SEE 10088-C-1006 FOR GRADING CONTROL POINTS.

KEY NOTES


1. SEE DRAWING 10088-C-1007 FOR NORTH DRAINAGE DITCH GRADING CONTROL.
2. PIT 3 SHALL BE BACKFILLED BY OTHERS TO ADJACENT GRADE ELEVATION PRIOR TO CONSTRUCTION OF THE COVER SYSTEM.
3. PREDICTED FINAL GRADES FOLLOWING BACKFILL STOCKPILE REMOVAL BY OTHERS.
4. CONTRACTOR TO ESTABLISH AND RECORD VERTICAL CONTROL FOR SETTLEMENT MONUMENTS. SEE DETAIL 1 ON DRAWING 10088-C-5001 FOR MONUMENT FABRICATION DETAIL.

ESTIMATED QUANTITIES

DESCRIPTION	UNIT	QUANTITY *
GROSS VOLUMES:		
FILL	CY	358,410 **
CUT	CY	21,980 **
DRAINAGE CHANNEL EXCAVATION:		
CUT	CY	3,683
PROJECTED VOLUMES TO FILL EXISTING OPEN PITS:		
FILL (PIT P03)	CY	191,320 ***
FILL (PIT P08)	CY	41,271 ***
NET VOLUME:		
FILL	CY	78,237
BORROW AVAILABLE FROM BACKFILL STOCKPILE EXCAVATION:		
CUT	CY	11,600

- * QUANTITIES SHOWN ARE IN-PLACE VOLUMES AND DO NOT ACCOUNT FOR SOIL SHRINK-OR-SWELL. QUANTITIES PROVIDED ARE FOR N510C ESTIMATING PURPOSES ONLY.
- ** TOTAL VOLUME OF CUT AND FILL BASED ON EXISTING TOPOGRAPHY AND FINAL GRADES. INCLUDES FINAL COVER AREAS.
- *** TOTAL VOLUME CALCULATIONS ARE BASED ON FY09 SURVEY DATA AND ASSUME ALL OPEN PITS ARE FILLED TO NATURAL GRADE PRIOR TO BEGINNING CONSTRUCTION.


GRAPHIC SCALE



GS


SETTLEMENT MONUMENT CONTROL POINTS

MONUMENT	NORTHING	EASTING	ELEVATION	MONUMENT	NORTHING	EASTING	ELEVATION	MONUMENT	NORTHING	EASTING	ELEVATION	MONUMENT	NORTHING	EASTING	ELEVATION
T01-1	767,686.54	708,480.87	SEE NOTE 4	T04-5	767,592.38	709,067.70	SEE NOTE 4	T08-1	767,348.53	708,895.16	SEE NOTE 4	P08-1	767,106.43	708,815.58	SEE NOTE 4
T01-2	767,577.26	708,765.69	SEE NOTE 4	T04-6	767,142.78	708,320.59	SEE NOTE 4	T08-2	767,259.67	709,146.78	SEE NOTE 4	P11-2	767,353.35	707,341.89	SEE NOTE 4
T02-1	767,513.14	709,085.02	SEE NOTE 4	T05-1	767,455.11	709,064.27	SEE NOTE 4	T09-1	767,493.34	708,945.36	SEE NOTE 4	CW1-1	767,819.22	707,527.78	SEE NOTE 4
T02-2	767,442.78	709,263.48	SEE NOTE 4	T05-2	767,385.09	709,243.57	SEE NOTE 4	P02-1	767,165.91	708,241.18	SEE NOTE 4	CW1-2	767,818.17	707,707.32	SEE NOTE 4
T02-4	767,105.24	708,434.73	SEE NOTE 4	T06-1	767,397.71	709,046.89	SEE NOTE 4	P03-1	767,893.90	709,325.96	SEE NOTE 4				
T03-1	767,626.77	708,457.87	SEE NOTE 4	T06-2	767,327.95	709,225.43	SEE NOTE 4	P03-2	767,910.12	708,636.17	SEE NOTE 4				
T03-2	767,516.00	708,742.69	SEE NOTE 4	T06-3	767,185.92	708,170.92	SEE NOTE 4	P04-2	767,576.31	707,735.77	SEE NOTE 4				
T03-3	767,204.23	708,407.07	SEE NOTE 4	T07-2	767,526.26	708,403.93	SEE NOTE 4	P04-3	767,232.91	707,736.49	SEE NOTE 4				
T04-2	767,813.23	708,393.77	SEE NOTE 4	T07-3	767,437.39	708,651.55	SEE NOTE 4	P05-2	767,539.56	707,531.76	SEE NOTE 4				
T04-4	767,667.33	708,843.06	SEE NOTE 4	T07-5	767,193.92	708,107.41	SEE NOTE 4	P05-3	767,165.66	707,531.36	SEE NOTE 4				



FOR REFERENCE DRAWINGS SEE 10088-G-0001

NATIONAL NUCLEAR SECURITY ADMINISTRATION NEVADA NATIONAL SECURITY SITE AREA 05 RADIOACTIVE WASTE MANAGEMENT SITE 92 ACRE GRADING AND DRAINAGE FINAL GRADE PLAN - NORTH									
DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE
National Security Technologies, LLC Vision • Service • Partnership P.O. BOX 8821 LAS VEGAS, NV 89150-8821					10088-C-1004 REVISION 0				



GRADING CONTROL POINTS				
NO	NORTHING	EASTING	ELEVATION	DESCRIPTION
10	767.974.21	708.285.69	320.86	TOP OF SLOPE
11	767.960.63	709.044.72	320.46	TOP OF SLOPE - BREAKLINE
12	767.958.65	709.155.55	320.38	TOP OF SLOPE
13	768.003.17	709.310.12	320.00	TOP OF SLOPE
14	768.005.17	709.406.09	320.71	TOP OF SLOPE
15	767.514.60	709.387.24	320.17	TOP OF SLOPE
16	767.602.75	709.295.54	320.23	TOP OF SLOPE
17	767.622.07	709.240.44	320.71	TOP OF SLOPE
18	767.705.10	709.186.75	320.44	TOP OF SLOPE
19	767.756.30	708.991.28	320.46	TOP OF SLOPE - BREAKLINE
20	767.941.27	708.285.09	320.94	TOP OF SLOPE
21	767.879.75	708.286.59	320.67	TOP OF SLOPE
22	767.671.95	708.931.09	320.93	TOP OF SLOPE
23	767.636.95	708.974.09	320.75	TOP OF SLOPE
24	767.571.86	709.188.07	320.94	TOP OF SLOPE
25	767.558.67	709.207.23	320.85	TOP OF SLOPE
26	767.505.79	709.362.65	320.97	TOP OF SLOPE
27	767.425.90	709.362.74	320.77	TOP OF SLOPE
28	767.272.86	709.310.94	319.20	TOP OF SLOPE - BREAKLINE
29	767.250.34	709.302.24	319.21	TOP OF SLOPE - BREAKLINE
30	767.167.87	709.275.01	319.00	TOP OF SLOPE
31	767.164.27	709.254.08	319.00	TOP OF SLOPE
32	767.193.41	709.166.71	319.00	TOP OF SLOPE
33	767.418.23	708.565.46	319.22	TOP OF SLOPE - BREAKLINE
34	767.526.50	708.261.93	319.74	TOP OF SLOPE - BREAKLINE
35	767.569.38	708.275.81	319.17	TOP OF SLOPE
36	767.598.89	708.201.02	319.17	TOP OF SLOPE
37	767.654.92	708.223.12	319.99	TOP OF SLOPE
38	767.626.80	708.294.40	319.79	TOP OF SLOPE - BREAKLINE
39	767.802.21	708.351.20	320.17	TOP OF SLOPE
40	767.830.96	708.272.51	320.20	TOP OF SLOPE - BREAKLINE
41	767.615.41	708.290.71	319.64	BREAKLINE
42	767.397.00	708.880.29	319.62	BREAKLINE
43	767.583.69	708.955.16	320.20	BREAKLINE
44	767.594.42	709.003.28	320.20	BREAKLINE
45	767.598.06	708.991.96	320.46	BREAKLINE
46	767.413.09	708.952.12	319.20	BREAKLINE
47	767.381.65	708.934.12	319.20	BREAKLINE

GRADING CONTROL POINTS				
NO	NORTHING	EASTING	ELEVATION	DESCRIPTION
48	767.324.15	709.095.31	3198.22	BREAKLINE
49	767.445.31	708.118.89	3194.31	TOP OF SLOPE
50	767.403.97	708.184.00	3196.27	TOP OF SLOPE - BREAKLINE
51	767.327.21	708.248.18	3193.11	TOP OF SLOPE - BREAKLINE
52	767.326.12	708.251.72	3195.63	TOP OF SLOPE - BREAKLINE
53	767.301.93	708.341.51	3195.61	TOP OF SLOPE - BREAKLINE
54	767.298.97	708.250.55	3193.08	TOP OF SLOPE - BREAKLINE
55	767.251.81	708.514.72	3193.01	TOP OF SLOPE - BREAKLINE
56	767.249.99	708.520.57	3194.22	TOP OF SLOPE - BREAKLINE
57	767.197.00	708.732.44	3194.22	TOP OF SLOPE - BREAKLINE
58	767.192.09	708.769.12	3195.12	TOP OF SLOPE - BREAKLINE
59	767.189.93	708.785.30	3195.52	TOP OF SLOPE - BREAKLINE
60	767.163.41	708.886.68	3195.52	TOP OF SLOPE - BREAKLINE
61	767.124.50	708.951.08	3197.57	TOP OF SLOPE - BREAKLINE
62	767.236.69	708.098.73	3191.81	TOP OF SLOPE - BREAKLINE
63	767.297.42	708.121.96	3192.52	TOP OF SLOPE - BREAKLINE
64	767.359.58	708.145.73	3193.11	BREAKLINE
65	767.374.87	708.113.25	3195.24	TOP OF SLOPE - BREAKLINE
66	767.410.83	708.079.42	3194.04	TOP OF SLOPE
67	767.210.97	708.202.25	3191.81	BREAKLINE
68	767.184.78	708.308.72	3191.81	BREAKLINE
69	767.142.34	708.481.24	3191.81	BREAKLINE
70	767.856.52	707.448.42	3192.20	TOP OF SLOPE
71	767.850.08	707.817.13	3192.20	TOP OF SLOPE
72	767.781.74	707.816.53	3192.87	TOP OF SLOPE - BREAKLINE
73	767.751.21	707.840.77	3196.10	TOP OF SLOPE - BREAKLINE
74	767.378.03	707.840.19	3192.47	TOP OF SLOPE - BREAKLINE
75	767.106.08	707.450.52	3187.04	TOP OF SLOPE
76	767.233.62	707.449.23	3188.24	TOP OF SLOPE
77	767.726.48	707.448.85	3193.15	TOP OF SLOPE - BREAKLINE
78	767.788.19	707.447.23	3192.87	TOP OF SLOPE - BREAKLINE
79	767.726.50	707.613.07	3193.54	BREAKLINE
80	767.745.50	707.632.06	3195.55	BREAKLINE
81	767.753.03	707.793.71	3196.07	BREAKLINE
82	767.429.20	707.632.18	3192.47	BREAKLINE
83	767.279.09	707.613.24	3189.11	BREAKLINE
84	767.499.88	707.310.38	3190.14	TOP OF SLOPE
85	767.519.12	707.372.03	3190.70	TOP OF SLOPE

GRADING CONTROL POINTS				
NO	NORTHING	EASTING	ELEVATION	DESCRIPTION
86	767.018.64	709.355.70	3197.41	TOP OF SLOPE
87	766.932.11	709.335.99	3194.60	TOP OF SLOPE - BREAKLINE
88	766.809.58	709.308.08	3193.36	TOP OF SLOPE
89	766.887.72	708.965.01	3193.30	TOP OF SLOPE - BREAKLINE
90	766.830.26	708.952.01	3190.55	TOP OF SLOPE - BREAKLINE
91	766.772.80	708.938.94	3194.01	TOP OF SLOPE - BREAKLINE
92	766.694.71	708.921.18	3192.09	TOP OF SLOPE - BREAKLINE
93	766.504.26	708.861.36	3188.51	TOP OF SLOPE
94	766.510.38	708.833.76	3188.45	TOP OF SLOPE - BREAKLINE
95	766.543.18	708.716.62	3187.70	TOP OF SLOPE - BREAKLINE
96	766.512.88	708.605.04	3185.42	TOP OF SLOPE - BREAKLINE
97	766.469.33	708.593.32	3184.99	TOP OF SLOPE
98	766.560.67	708.316.24	3185.21	TOP OF SLOPE
99	766.633.02	708.348.38	3186.00	TOP OF SLOPE - BREAKLINE
100	766.707.01	708.133.33	3186.18	TOP OF SLOPE - BREAKLINE
101	766.709.01	708.126.31	3189.36	TOP OF SLOPE - BREAKLINE
102	766.742.04	708.026.22	3189.44	TOP OF SLOPE - BREAKLINE
103	766.745.05	708.018.21	3186.28	TOP OF SLOPE - BREAKLINE
104	766.757.59	707.981.58	3186.32	TOP OF SLOPE
105	766.713.50	707.947.52	3185.75	TOP OF SLOPE
106	766.730.81	707.905.29	3185.82	TOP OF SLOPE
107	766.559.88	708.556.02	3185.77	BREAKLINE
108	766.570.77	708.632.25	3187.70	BREAKLINE
109	766.913.87	708.714.24	3191.23	BREAKLINE
110	767.060.97	708.752.13	3194.20	BREAKLINE
111	767.037.16	708.848.98	3194.20	BREAKLINE
112	767.033.00	708.925.71	3194.60	BREAKLINE
113	766.906.71	708.890.69	3193.29	BREAKLINE
114	766.887.05	708.804.42	3191.23	BREAKLINE
115	766.783.66	708.896.43	3194.02	BREAKLINE
116	766.708.89	708.872.43	3192.14	BREAKLINE
117	766.573.12	708.647.28	3190.02	BREAKLINE
118	766.585.13	708.879.62	3190.02	TOP OF SLOPE - BREAKLINE
119	766.820.64	707.841.46	3185.31	TOP OF SLOPE - BREAKLINE
120	766.715.87	707.841.57	3184.13	TOP OF SLOPE
121	766.713.30	707.795.96	3183.98	TOP OF SLOPE
122	766.715.84	707.635.61	3183.55	TOP OF SLOPE - BREAKLINE
123	766.737.27	707.609.56	3183.16	TOP OF SLOPE - BREAKLINE


GRADING CONTROL POINTS				
NO	NORTHING	EASTING	ELEVATION	DESCRIPTION
124	766.737.27	707.553.47	3182.15	TOP OF SLOPE
125	766.602.82	707.553.47	3181.01	TOP OF SLOPE
126	766.602.82	707.510.05	3180.23	TOP OF SLOPE
127	766.737.27	707.510.05	3181.68	TOP OF SLOPE
128	766.737.27	707.458.73	3181.47	TOP OF SLOPE
129	767.054.18	707.452.34	3186.54	TOP OF SLOPE - BREAKLINE
130	767.016.27	707.606.43	3186.54	BREAKLINE
131	766.871.25	707.635.69	3185.31	BREAKLINE
132	766.767.17	708.348.80	3184.12	BREAKLINE
133	766.962.31	707.567.36	3186.00	TOP OF SLOPE - BREAKLINE
134	766.878.92	707.767.39	3185.00	TOP OF SLOPE - BREAKLINE
135	766.715.85	707.368.03	3182.28	TOP OF SLOPE
136	766.579.19	708.974.09	3179.48	TOP OF SLOPE
137	766.579.19	707.322.06	3179.48	TOP OF SLOPE
138	766.713.56	707.315.24	3181.55	TOP OF SLOPE
139	766.916.54	707.318.64	3185.00	TOP OF SLOPE - BREAKLINE
140	767.000.10	707.318.35	3186.00	TOP OF SLOPE - BREAKLINE



GS

NATIONAL NUCLEAR SECURITY ADMINISTRATION		REVISIONS		DATE	BY	CHKD	DATE
NEVADA NATIONAL SECURITY SITE		AREA 05		LAS VEGAS, NEVADA			
RADIOACTIVE WASTE MANAGEMENT SITE		92 ACRE GRADING AND DRAINAGE					
GRADING CONTROL POINTS							
National Security Technologies, LLC		10088		10088-C-1006		REVISION 0	

FOR REFERENCE DRAWINGS SEE 10088-G-0001



MATCHLINE - SEE SHEET C-1008 FOR CONTINUATION



NORTH DRAINAGE PLAN

SCALE 1" = 100'


FOR REFERENCE DRAWINGS SEE 10088-G-0001

GENERAL NOTES

1. CONTRACTOR TO FIELD VERIFY UTILITY DEPTHS PRIOR TO EXCAVATION.


KEY NOTES

1. SEE SECTION A ON DRAWING 10088-C-5001 FOR TYPICAL V-DITCH ADJACENT TO COVER SYSTEM.



GS

NATIONAL NUCLEAR SECURITY ADMINISTRATION			
NEVADA NATIONAL SECURITY SITE		AREA 05	
RADIOACTIVE WASTE MANAGEMENT SITE			
92 ACRE GRADING AND DRAINAGE			
NORTH DRAINAGE PLAN			
National Security Technologies, LLC		10088	
10088-C-1007		0	




GENERAL NOTES

1. CONTRACTOR TO FIELD VERIFY UTILITY DEPTHS PRIOR TO EXCAVATION.


KEY NOTES

- SEE SECTION A ON DRAWING 10088-C-5001 FOR TYPICAL V-DITCH ADJACENT TO COVER SYSTEM.
- ROAD TO CONVEY RUNOFF OFFSITE.



GS


NATIONAL NUCLEAR SECURITY ADMINISTRATION NEVADA SITE OFFICE NEVADA NATIONAL SECURITY SITE RADIOACTIVE WASTE MANAGEMENT SITE 92 ACRE GRADING AND DRAINAGE			
SOUTH DRAINAGE PLAN			
National Security Technologies LLC 10088		10088-C-1008	
P.O. BOX 8821 LAS VEGAS, NV 89148-8821		REVISIONS: 0	



GENERAL NOTES

1. LIMITS OF REVEGETATION IS GENERALLY TO TOE OF 3:1 SLOPE OR TO LIMITS AS SHOWN.


REVEGETATION QUANTITIES		
DESCRIPTION	UNIT	QUANTITY
NORTH COVER	ACRE	15.83
SOUTH COVER	ACRE	17.42
WEST COVER	ACRE	12.33
TOTAL	ACRE	45.58





GS

NATIONAL NUCLEAR SECURITY ADMINISTRATION NEVADA SITE OFFICE NEVADA NATIONAL SECURITY SITE RADIOACTIVE WASTE MANAGEMENT SITE 92 ACRE GRADING AND DRAINAGE LIMITS OF CAP AND REVEGETATION PLAN			
DATE	REVISIONS	APPROVED	DATE
10/6/10	1	JANET G. CHODOROW	10/6/10
National Security Technologies, LLC 10088 10088-C-1009		REVISIONS 0	


FOR REFERENCE DRAWINGS SEE 10088-G-0001





NOTES


1. THE BURIED WASTE MATERIAL EXTENTS REPRESENTED ON THIS DRAWING ARE APPROXIMATE, AND ARE BASED ON THE BEST ARCHIVE RECORDS AVAILABLE FROM NWS RWS SITE OPERATIONS.
2. ACTIVE PITS SHALL BE BACKFILLED BY OTHERS TO EXISTING ADJACENT GRADES PRIOR TO CONSTRUCTION OF COVER.
3. SEE DRAINAGE PLANS 10088-C-1000 & 10088-C-1006 FOR DIRECTION OF FLOW.



GS


NATIONAL NUCLEAR SECURITY ADMINISTRATION			
NEVADA NATIONAL SECURITY SITE AREA 05			
RADIOACTIVE WASTE MANAGEMENT SITE			
92 ACRE GRADING AND DRAINAGE			
SECTIONS			
DESIGNED BY	CHECKED BY	PROJECT NUMBER	APPROVED BY
10088	10088	10088-C-3002	
National Security Technologies LLC		REVISIONS	
P.O. BOX 8821 LAS VEGAS, NV 89151-8821		0	

FOR REFERENCE DRAWINGS SEE 10088-G-0001




NOTES:

1. MONUMENT SHALL BE MANUFACTURED WITH RUST-RESISTANT METALS.
2. CONTRACTOR SHALL RECORD FINAL COORDINATES AND ELEVATIONS OF SETTLEMENT MONUMENTS BOTH PRIOR TO INTRODUCTION OF FILL OVER MONUMENT BASE PLATE AND IMMEDIATELY AFTER TOPSOIL PLACEMENT. ALL SURVEYS SHALL BE PERFORMED BY A SURVEYOR LICENSED IN THE STATE OF NEVADA.
3. THE CONTRACTOR SHALL PLACE A MONUMENT FRAME AND LID OVER EACH SETTLEMENT MONUMENT. THE MONUMENT FRAMES SHALL BE FLUSH WITH THE TOPSOIL. A PAINT FINISH SHALL BE APPLIED TO THE LID OF EACH MONUMENT FRAME AS SPECIFIED FOR SETTLEMENT MONUMENT DETAIL.
4. 6\"/>



**SETTLEMENT
MONUMENT FRAME**

SCALE: NONE




**TYPICAL BRASS CAP
ENLARGED VIEW**

SCALE: NONE

MONUMENT FABRICATION DETAIL

SCALE: NONE


1
C-1004 & C-1005



TYPICAL SECTION

SCALE: NONE


A
C-1004 & C-1005



ARIZONA CROSSING

SCALE: NONE

B
C-1007




ARIZONA CROSSING


SCALE: NONE

C
C-1007

FOR REFERENCE DRAWINGS SEE 10088-G-0001



NO	DATE	REVISIONS	DESIGN	PERMIT	ORDER	DATE	REVISION
NATIONAL NUCLEAR SECURITY ADMINISTRATION NEVADA SITE OFFICE NEVADA NATIONAL SECURITY SITE AREA 05 RADIOACTIVE WASTE MANAGEMENT SITE 92 ACRE GRADING AND DRAINAGE							
TYPICAL DETAILS							
DRAWN BY: <i>[Signature]</i> DATE: <i>10/6/10</i>		CHECKED BY: <i>[Signature]</i> DATE: <i>10/6/10</i>		DESIGNED BY: <i>[Signature]</i> DATE: <i>10/6/10</i>		APPROVED BY: <i>[Signature]</i> DATE: <i>10/6/10</i>	
National Security Technologies LLC Vision • Service • Partnership P.O. BOX 88821 LAS VEGAS, NV 89188-8821				REVISIONS 10088 10088-C-5001 0			



APPENDIX D

PROJECT ORGANIZATION

THIS PAGE INTENTIONALLY LEFT BLANK

PROJECT ORGANIZATION

For this project, the U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office (NNSA/NSO) points of contact are as follows:

NNSA/NSO LLW Federal Sub-Project Director: Jhon T. Carilli
Telephone Number: (702) 295-0672

NNSA/NSO Waste Management Federal Project Director: E. Frank Di Sanza
Telephone Number: (702) 295-5855

The identification of the project Health and Safety Officer and the Quality Assurance Officer can be found in the appropriate plan. However, personnel are subject to change, and it is suggested that the appropriate U.S. Department of Energy Federal Sub-Project Director be contacted for further information. The Task Manager will be identified in the *Federal Facility Agreement and Consent Order* Monthly Activity Report prior to the start of field activities.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX E

CORRECTIVE ACTION INVESTIGATION RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

CORRECTIVE ACTION INVESTIGATION RESULTS

A Corrective Action Investigation was not performed for this project. The results of site characterization, environmental monitoring, and modeling that have been performed for the site are presented in Section 2.2 of this document. These studies and the waste inventory are also summarized in the Data Quality Objectives provided in Appendix A of this document.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX F

DATA ASSESSMENT

THIS PAGE INTENTIONALLY LEFT BLANK

DATA ASSESSMENT

This section is not applicable to this project because Corrective Action Investigation data were not collected.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX G

EVALUATION OF RISK

THIS PAGE INTENTIONALLY LEFT BLANK

EVALUATION OF RISK

A detailed assessment and systematic analysis of the potential risks posed by the Area 5 Radioactive Waste Management Site to the public and the environment and a comparison of those risks to established performance objectives was completed as part of the Performance Assessment described in Section 2.1.9 of this document and Section 1.2.1 of the Data Quality Objectives in Appendix A.

The Performance Assessment predicts, through modeling, the future behavior of complex environmental systems and human populations. The high potential evapotranspiration, low rainfall, and thick vadose zone at the Area 5 Radioactive Waste Management Site prevent contaminants from being leached from the waste to the aquifer. The extremely low water content of the near-surface alluvium minimizes the potential for upward advection and diffusion of dissolved solutes. The potential for release by plant uptake is reduced by the low productivity and shallow rooting depth of native floral communities. These characteristics combine to minimize the release of contaminants from the intact waste disposal units.

The impact of contaminants released from the facility is minimized by the low population density and limited land use options near the site. Protection of groundwater resources is ensured by the natural properties of the disposal site rather than the performance of engineered barriers or stabilized waste forms.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX H

SAMPLING AND ANALYSIS PLAN

THIS PAGE INTENTIONALLY LEFT BLANK

SAMPLING AND ANALYSIS PLAN

This section is not applicable to this project because samples will not be collected for site closure.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX I

REVEGETATION PLAN FOR THE 92-ACRE AREA

THIS PAGE INTENTIONALLY LEFT BLANK

REVEGETATION PLAN FOR THE 92-ACRE AREA

Prepared by

**David C. Anderson
Environmental Technical Services
Ecological Services**

January 2008

1.0 INTRODUCTION

Cover performance objectives for closure of the 92-Acre Area of the Area 5 Radioactive Waste Management Site (RWMS) at the Nevada Test Site (NTS) include minimizing the migration of water off and through the cover, creating a cover that requires minimal maintenance, maintaining the integrity of the cover over time, and meeting U.S. Department of Energy performance objectives. The cover designed for the 92-Acre Area is a vegetated monolayer that has been approved by the Nevada Division of Environmental Protection at other NTS sites and uses an evapotranspirative technique to meet cover performance objectives.

The establishment of a native plant community will minimize wind and water erosion and help maintain the integrity of the cover. The loss of water through transpiration is maximized and the potential for water to penetrate to buried waste is minimized. The vegetated cover prevents the establishment of invasive plants (Anderson and Ostler, 2002; National Security Technologies, LLC [NSTec], 2007). Invasive plants, which are typically annual plants, will not meet closure cover objectives because they do not maximize evapotranspiration and are not effective in controlling wind and water erosion, which could compromise the integrity of the cover.

This revegetation plan provides guidelines for successfully establishing a native plant community on the cover. Revegetation is the colonization of plants through natural plant succession or by human-induced means. Natural plant succession may require centuries for complete plant colonization, especially in the Mojave Desert (Angerer et al., 1995; Carpenter et al., 1986; Romney et al., 1980; Vasek et al., 1975a; Vasek et al., 1975b; Vasek, 1980; Wallace et al., 1980; Webb and Wilshire, 1980). However, human-induced means may shorten the time for establishment of a viable plant community. Various revegetation efforts in arid and semi-arid regions of the Southwest have shown that establishing a plant community by re-seeding is practical and cost effective when proper revegetation techniques are employed (Anderson, 1987; Anderson and Ostler, 2002; Bainbridge et al., 1995; Clary, 1983; Edgerton, Germeshausen, and Grier Energy Measurements, Inc., [EG&G/EM], 1993; EG&G/EM, 1994; Graves et al., 1978; Kay, 1979; Ostler et al., 2002a; Trw Environmental Safety Systems, Inc., 1999).

Revegetation in this area presents unique challenges. The site is located in the harsh Mojave/Great Basin Transition Desert, which is characterized by extreme temperatures and limited, erratic precipitation. Perennial plant establishment under natural conditions usually occurs only during favorable rainfall years (Anderson and Ostler, 2002; Beatley, 1975; Romney et al., 1980; Wallace and Romney, 1972), which occur approximately one out of five years (Ries and Day, 1978). This low and unpredictable precipitation is almost without exception the factor limiting successful revegetation in the arid/semi-arid Southwest (May, 1975).

The revegetation strategy outlined in this plan employs proven reclamation techniques. Site preparation is the first critical task, followed by seeding with native adapted species, mulching to conserve soil moisture, supplemental irrigation to ensure seed germination and plant establishment, and monitoring to evaluate revegetation success and identify any remedial actions necessary to ensure the maintenance of a viable vegetative cover (Ostler et al., 2002a; Winkel et al., 1999). Timing is paramount to the success of this strategy. Late fall and early spring are the best times for successful seed germination and eventual plant establishment. The late fall seeding window is from approximately October 15 to December 15, and the spring window is February to early March. Implementation of these techniques creates the optimum conditions for seed germination and plant establishment (Anderson and Ostler, 2002; Ostler et al., 2002a).

2.0 PROCEDURES

2.1 SITE PREPARATION

The top 12 inches (in.) of soil will have physical and chemical characteristics that support plant growth (Table I-1). Appropriate amendments may be used to enhance germination and establishment of seeded species. Soil amendments could include 1) fertilizers, 2) organic matter, 3) water-holding copolymers, and 4) remedies for sodic soils such as gypsum.

TABLE I-11. SUITABLE SOIL PARAMETERS FOR REVEGETATION*

SOIL PARAMETER**	SUITABILITY	
	GOOD	FAIR
Texture	Fine sandy loam, very fine sandy loam, loam, silt loam, sandy loam	Clay loam, sandy clay loam, silty clay loam
Salinity (EC, mmhos/cm)	< 3	3 to 6
Alkalinity (Exchangeable Sodium Percentage)	< 4	4 to 8
pH	6.1 to 7.8	5.1 to 6.1 7.9 to 8.4
Organic Matter (Percentage)	> 1.5	0.5 to 1.5

*U.S. Department of Agriculture (USDA) Forest Service, 1979

**Parameters are listed in order of relative importance.

A key component of site preparation is alleviation of soil compaction. Compacted soils are not conducive to plant growth. A sequence of ripping, disking, and harrowing will be used to alleviate soil compaction, increase water infiltration, and provide a firm seedbed for good contact between soil and seeds (Munshower, 1994; Ostler et al., 2002a). Soils will be ripped perpendicular to the slope at a depth of 12–18 in. Ripping typically creates large clods of soil, and a tractor-drawn tandem disk will be used to break up the soil clods. After disking, the site will be harrowed to create a firm seedbed. Disking and harrowing, like ripping, will be done with the contour of the area so as not to create channeling or drainage off the cover.

The cover will be constructed to allow access for revegetation equipment such as farm tractors, road graders, four wheel drive trucks, strawblowers, and tractor-drawn implements, such as drill seeders, disks, and chisel-tooth harrows or crimpers.

2.2 SEEDING

Plant species recommended for revegetation are native to the area (Table I-2) based on data from adjacent undisturbed areas (EG&G/EM, 1992), visual surveys of the vegetation in the region, and a review of local literature (Beatley, 1976; Ostler et al., 2000). Most of the species have been successfully used at other revegetation projects in the area (NSTec, 2007), and most seed is available from commercial sources. The percentage of each species in the mix is based on the relative contribution of each species to the total perennial plant cover of adjacent native plant communities, the size of the seed, and performance of the species at the NTS. The final mix will depend on seed availability. Some seed may be treated by washing, chemical treatments, or mechanical treatments to break seed dormancy (Hansen, 1989; Ostler et al., 2002b).

The site will be broadcast-seeded at a rate of 21.4 pure live seed (PLS) pounds per acre (lb/ac). Seeding will be done with a tractor-drawn seed drill having seedboxes that accommodate small, fluffy, and large seeds. Drag chains will be used behind the seed drill to cover the seed.

TABLE I-2. RECOMMENDED SEED MIX AND SEEDING RATES

SCIENTIFIC NAME	COMMON NAME	PLS* lb/ac
Shrubs		
<i>Ambrosia dumosa</i>	White bursage	2.00
<i>Atriplex polycarpa</i> **	Desert Saltbush	0.05
<i>Atriplex confertifolia</i>	Shadscale	1.00
<i>Atriplex canescens</i> **	Fourwing saltbush	1.00
<i>Encelia farionosa</i>	Brittlebush	0.50
<i>Ephedra nevadensis</i>	Nevada Ephedra	3.00
<i>Ericameria nauseosa</i>	Rubber Rabbitbrush	0.30
<i>Eriogonum fasciculatum</i>	Buckwheat	1.00
<i>Grayia spinosa</i>	Spiny Hopsage	0.50
<i>Hymenoclea salsola</i>	Burrobush	0.10
<i>Krascheninnikovia lanata</i>	Winterfat	5.00
<i>Larrea tridentata</i> **+	Creosote	2.00
<i>Lycium andersonii</i> +	Desert Thorn	0.20
Grasses		
<i>Achnatherum hymenoides</i>	Indian Ricegrass	3.00
<i>Elymus elymoides</i>	Squirreltail	1.00
Forbs		
<i>Baileya multiradiata</i>	Marigold	0.25
<i>Sphaeralcea ambigua</i>	Globe Mallow	0.25
<i>Penstemon palmeri</i>	Palmer's penstemon	0.25
		Total = 21.40

*Pure Live Seed, or number of seeds per acre divided by percent germination

**Deep-rooted plants

+ Species should be considered for transplanting

2.3 MULCHING

The site will be mulched with grain straw at a rate of 4,000 lb/ac. The mulch will be applied evenly over the surface with a strawblower. The mulch will then be crimped into the soil perpendicular to the slope with a tractor-drawn disk crimper to secure the straw and incorporate a portion of the straw into the soil, which will increase the amount of organic matter in the soil.

2.4 IRRIGATION

Irrigation is a critical component to ameliorate the harsh growing conditions due to sporadic and unpredictable precipitation. It ensures sufficient moisture for seed germination and growth during the first year. Plants typically survive harsh desert conditions if roots have penetrated deeper water sources, which can occur during the first year of growth.

The Area 5 RWMS receives approximately 6.69 in. of precipitation annually, which is below the 9.84 in. suggested for successful reclamation (National Academy of Science, 1974). An initial period of supplemental irrigation will provide sufficient moisture for seed germination and plant establishment (Hall and Anderson, 1999; Winkel and Boone, 1999). If insufficient natural precipitation is received for several years after seeding, much of the seed will be lost to predation or poor viability (Ostler et al., 2002a; Plummer et al., 1968). Under these circumstances, the site would need reseeding to achieve revegetation success.

Prior to irrigating the site, the water source will be tested for quality. Four basic criteria are used to evaluate water quality (Ludwig et al., 1976):

1. Total soluble salt content (salinity hazard)
2. Relative proportion of sodium cations to other cations (sodium hazard)
3. Bicarbonate anion concentration as related to calcium plus magnesium cations
4. Concentration of elements that may be toxic

The irrigation system will be a solid set sprinkler-type system designed to produce an even distribution of water across the cover. Sprinkler heads are selected to apply water at the optimal rate, spray pattern, and droplet size while minimizing runoff and wind drift.

Supplemental irrigation occurs prior to, during, and after germination (Aldon et al., 1976; Danielson, 1967; Ries and Day, 1978). Irrigation prior to germination in late fall and early winter recharges the soil profile and encourages deep-rooting. Irrigation during late winter and early spring keeps surface soils moist to promote seed germination and seedling emergence. Irrigation during late spring and early summer aids plant establishment and survival over hot and dry summer months. The frequency of application is based on the amount of rainfall received and other climatic conditions.

2.5 SCHEDULE

Mid- to late November is the preferred period for seeding to ensure dormancy-breaking requirements for germination are met and seeds are in the ground prior to winter precipitation. Site preparation, delivery of seed and straw, and mobilization of reclamation equipment will take place prior to the seeding window. Soil amendments will be added to the soil during site preparation or seeding. Mulching and crimping will occur immediately after seeding. The irrigation system will be installed after revegetation is complete. Irrigation will then begin and continue into late June or as required.

2.6 SPECIAL CONSIDERATIONS

2.6.1 Interim Soil Stabilization

If cover construction is completed after the seeding window, revegetation may have to be rescheduled for the following fall or spring. A temporary means of soil stabilization may be required to minimize erosion. Interim soil stabilization may include applying a copolymer soil stabilizer, which typically has an effective life of 6 to 12 months depending on application rate and weather conditions. The site would be monitored following application of the copolymer to check the integrity of the soil stabilization. If the copolymer is not adequately controlling erosion, reapplication may be necessary.

A chemical soil stabilizer may be more cost effective. However, if a more permanent stabilization of the soil is required, straw mulch followed by crimping may be appropriate. Surface soils are disked and ripped, and a layer of straw mulch is applied and crimped into the loosened soils.

2.6.2 Transplants

Many native plant species are difficult to establish using the direct seeding method. Two such species are *Larrea* and *Lycium* (Table I-1). The best method for establishing these species is to use transplants. The use of transplants requires more time. Seed from both species is collected from native populations of the species on or near the revegetation area. The seed is then used to grow plants under greenhouse conditions for approximately one year. After a hardening period, they are placed in the field, typically some time after seeding. Each transplant is watered as it is placed in the ground to ensure sufficient soil moisture for survival. Subsequent watering may occur using the irrigation system.

2.6.3 Remediation

In the unlikely event that plants do not become established, remedial action may be taken. Such action may involve additional site preparation, re-seeding, mulching, or use of transplants.

3.0 MONITORING

Monitoring should occur during the first 2 to 3 years to evaluate the success of revegetation and identify concerns such as erosion, poor seed germination, or poor plant establishment. Erosion is evaluated using a modified classification system used by the Bureau of Land Management (Table I-3). Monitoring focuses on erosion conditions and plant densities. The success of seed germination and plant establishment is estimated annually during the first 2 to 3 years by determining the density of plants that were seeded and those that were not seeded but have naturally invaded the site.

Long-term establishment of plants is monitoring in subsequent years, typically every 5 years or as requested. Plant density, plant cover, and other vegetative parameters are measured to provide a quantitative assessment of the success of revegetation. An undisturbed area, similar to the revegetation site, is also sampled as a reference site.

TABLE I-3. EROSION CONDITION CLASSIFICATION*

SURFACE LITTER	PEDESTALLING	RILLS < 9 IN.	RILLS > 9 IN.
1 – Accumulating in place	1 – No visual evidence	1 – No visual evidence	1 – No visual evidence
2 – Slight Movement	2 – Slight pedestalling at > 10-foot intervals	2 – Rills in evidence at > 10-foot intervals	2 – Rills in evidence
3 – Moderate Movement	3 – Small rocks and plants pedestalling	3 – Rills at 10-foot intervals	3 – Rills at 10-foot intervals
4 – Extreme Movement	4 – Pedestalling plants and roots exposed	4 – Rills at 5- to 10-foot intervals	4 – Rills at 5- to 10-foot intervals
5 – Very little litter remaining	5 – Most plants and rocks pedestalling and roots exposed	5 – Rills at < 5-foot intervals	5 – Rills at < 5-foot intervals
Rating _____	Rating _____	Rating _____	Rating _____

<u>Numerical Rating</u>	<u>Erosion Condition Class</u>
0.0 to 4.0	Stable
4.1 to 8.0	Slight
8.1 to 12.0	Moderate
12.1 to 16.0	Critical
16.1 to 20.0	Severe

*USDA, 1992

4.0 REFERENCES

- Aldon, E. F., H. W. Springfield, and W. E. Sowards, 1976. *Demonstration Test of Two Irrigation Systems for Plant Establishment on Coal Mine Spoils*. NCA/BCR Coal Conf. and Expo. III. Louisville, KY.
- Anderson, D. C., 1987. *Evaluation of Habitat Restoration on the Naval Petroleum Reserve #1, Kern County, California*. EGG 10282-2179. Santa Barbara, CA.
- Anderson, D. C. and W. K. Ostler, 2002. *Revegetation of Degraded Lands at U.S. Department Of Energy and U.S. Department of Defense Installations: Strategies and Successes*. Las Vegas, NV.
- Angerer, J. P., W. K. Ostler, W. D. Gabbert, and B. W. Schultz, 1995. *Secondary Plant Succession on Disturbed Sites at Yucca Mountain, Nevada*. 11265-1118 UC-702. Las Vegas, NV
- Bainbridge, D. A., M. Fidelibus, and R. MacAller, 1995. *Techniques for Plant Establishment in Arid Ecosystems*. Restoration and Management Notes 13(2):198-202.
- Beatley, J. C., 1975. *Climates and Vegetation Patterns across the Mojave/Great Basin*. Springfield, VA.
- Beatley, J. C., 1976. *Vascular Plants of the Nevada Test Site and Central Southern Nevada: Ecologic and Geographic Distributions*. Springfield, VA.
- Carpenter, D. E., M. G. Barbour, and C. J. Bahre, 1986. *Old Field Succession in Mojave Desert Scrub*.
- Clary, R. F., Jr., 1983. *Planting Techniques and Materials for Revegetation of California Roadsides*. FHWA/USDA LPMC-2.
- Danielson, R. E., 1967. *Root Systems in Relation to Irrigation*. Madison, WI.
- Edgerton, Germeshausen, and Grier Energy Measurements, Inc., 1992. *Yucca Mountain Biological Resources Monitoring Program, Progress Report FY91*. Operations Report No.10617-2127. Santa Barbara, CA.
- Edgerton, Germeshausen, and Grier Energy Measurements, Inc., 1993. *Yucca Mountain Biological Resources Monitoring Program, Progress Report FY92*. Operations Report No.10617-2195. Santa Barbara, CA.
- Edgerton, Germeshausen, and Grier Energy Measurements, Inc., 1994. *Yucca Mountain Biological Resources Monitoring Program, Progress Report Oct. 1992 - Dec. 1993*. Operations Report No.11265-1073 UC-708. Las Vegas, NV.
- EG&G/EM, see Edgerton, Germeshausen, and Grier Energy Measurements, Inc.
- Graves, W. L., B. L. Day, and W. A. Williams, 1978. *Revegetation of Disturbed Sites in the Mojave Desert with Native Shrubs*.
- Hall, D. B. and D. C. Anderson, 1999. *Reclaiming Disturbed Land Using Supplemental Irrigation in the Great Basin/Mohave Desert Transition Region after Contaminated Soils Remediation: The Double Tracks Project*. Ogden, UT.

- Hansen, D. J., 1989. *Reclamation and Erosion Control Using Shrubs*. San Diego, CA.
- Kay, B. L., 1979. *Summary of Revegetation Attempts on the Second Los Angeles Aqueduct*. Mojave Revegetation Notes No. 22. Davis, CA.
- Ludwig, A. E., G. W. Hergert, and W. T. Franklin, 1976. *Irrigation Water Quality Criteria*. Colorado State University Extension Service.
- May, M., 1975. *Moisture Relationships and Treatments in Revegetating Strip Mines in the Arid West*.
- Munshower, F. F., 1994. *Practical Handbook of Disturbed Land Revegetation*. Boca Raton, FL.
- National Academy of Science, 1974. *Rehabilitation Potential of Western Coal Lands*. Cambridge, MA.
- National Security Technologies, LLC, 2007. *Ecological Monitoring and Compliance Program Calendar Year 2006 Report*. DOE/NV/25946-174. Las Vegas, NV.
- NSTec, see National Security Technologies, LLC.
- Ostler, W. K., D. J. Hansen, D. C. Anderson, and D. B. Hall, 2000. *Classification of Vegetation on the Nevada Test Site*. DOE/NV/11718--477. Las Vegas, NV.
- Ostler, W. K., D. C. Anderson, D. B. Hall, and D. J. Hansen, 2002a. *New Technologies to Reclaim Arid Lands User's Manual*. DOE/NV/11718-477. Las Vegas, NV.
- Ostler, W. K., D. C. Anderson, D. J. Hansen, and D. B. Hall, 2002b. *Pre-Treating Seed to Enhance Germination of Desert Shrubs*. DOE/NV/11718-715. Las Vegas, NV.
- Plummer, A. P., D. R. Christensen, and S. B. Monsen, 1968. *Restoring Big Game Range in Utah*.
- Ries, R. E. and A. D. Day, 1978. *Use of Irrigation in Reclamation in Dry Regions*. Madison, WI.
- Romney, E. M., A. Wallace, and R. B. Hunter, 1980. *The Pulse Hypothesis in the Establishment Artemisia Seedlings at Pahute Mesa, Nevada*. Las Vegas, NV.
- Trw Environmental Safety Systems, Inc., 1999. *Reclamation Feasibility Studies at Yucca Mountain, Nevada*. Las Vegas, NV.
- USDA, see U.S. Department of Agriculture.
- U.S. Department of Agriculture Forest Service, 1979. *User Guide to Soils*. General Technical Report INT-68. Ogden, UT.
- Vasek, F. C., 1980. *Early Successional Stages in Mojave Desert Scrub Vegetation*.
- Vasek, F. C., H. B. Johnson, and D. H. Eslinger, 1975b. *Effects of Pipeline Construction on Creosote Bush Scrub Vegetation of The Mojave Desert*.
- Vasek, F. C., H. B. Johnson, and G. D. Brum, 1975a. *Effects of Power Transmission Lines on Vegetation of the Mojave Desert*.
- Wallace A., E. M. Romney, and R. B. Hunter, 1980. *The Challenge of a Desert: Revegetation of Disturbed Desert Lands*.

- Wallace, A. and E. M. Romney, 1972. *Radioecology and Ecophysiology of Desert Plants at the Nevada Test Site*. USAEC Report TID-25954. Las Vegas, NV.
- Webb, R. H., and H. G. Wilshire, 1980. *Recovery of Soils and Vegetation in a Mojave Desert Ghost Town, Nevada*. Las Vegas, NV.
- Winkel, V. K. and J. L. Boone, 1999. *Effects of Irrigation on Emergence and Survival of Native Plant Seedlings at Yucca Mountain, Nevada*. B000000000-01717-5700-00080 Rev 00. Las Vegas, NV.
- Winkel, V. K., K. W. Blomquist, J. P. Angerer, M. W. Fariss, and W. K. Ostler, 1999. *Reclamation Feasibility Studies at Yucca Mountain, Nevada: 1992-1995*. B000000000-01717-5700-00003 Rev 00. Las Vegas, NV.

LIBRARY DISTRIBUTION LIST

THIS PAGE INTENTIONALLY LEFT BLANK

LIBRARY DISTRIBUTION LIST

U.S. Department of Energy National Nuclear Security Administration Nevada Site Office Technical Library P.O. Box 98518, M/S 505 Las Vegas, NV 89193-8518	1 (Uncontrolled, electronic copy)
U.S. Department of Energy Office of Scientific and Technical Information P.O. Box 62 Oak Ridge, TN 37831-0062	1 (Uncontrolled, electronic copy)
Southern Nevada Public Reading Facility c/o Nuclear Testing Archive P.O. Box 98521, M/S 400 Las Vegas, NV 89193-8521	2 (Uncontrolled, electronic copies)
Manager, Northern Nevada FFACO Public Reading Facility c/o Nevada State Library & Archives Carson City, NV 89701-4285	1 (Uncontrolled, electronic copy)

THIS PAGE INTENTIONALLY LEFT BLANK