

FEB 11 1997
Sta 3 58

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 617369

| | | |
|--|---|---|
| 2. To: (Receiving Organization) Distribution | 3. From: (Originating Organization) Analytical Services, 5A620 | 4. Related EDT No.: |
| 5. Proj./Prog./Dept./Div.: 241-AN Vent Upgrades/TWRS | 6. Design Authority/ Design Agent/Cog. Engr.: J. R. Kriskovich | 7. Purchase Order No.: n/a |
| 8. Originator Remarks: #ETN-95-0031 | | 9. Equip./Component No.: n/a |
| | | 10. System/Bldg./Facility: 241-AN |
| 11. Receiver Remarks: 11A. Design Baseline Document? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | | 12. Major Assm. Dwg. No.: H-2-85646 |
| | | 13. Permit/Permit Application No.: n/a |
| | | 14. Required Response Date: |

| 15. DATA TRANSMITTED | | | | | | | | |
|----------------------|--------------------------|---------------|--------------|---|-------------------------|----------------------------|----------------------------|--------------------------|
| (A) Item No. | (B) Document/Drawing No. | (C) Sheet No. | (D) Rev. No. | (E) Title or Description of Data Transmitted | (F) Approval Designator | (G) Reason for Transmittal | (H) Originator Disposition | (I) Receiver Disposition |
| 1 | HNF-SD-WM-ATR-177 | - | 0 | Acceptance Test Report, Inlet Air Filter and Control Station Pressure Decay Leak Test | Q | 2 | 1 | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

| 16. KEY | | | | | |
|--|---|--|--|--|--|
| Approval Designator (F) | | Reason for Transmittal (G) | | Disposition (H) & (I) | |
| E, S, O, D or N/A (See WHC-CM-3-5, Sec. 12.7) | 1. Approval 2. Release 3. Information | 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required) | 1. Approved 2. Approved w/comment 3. Disapproved w/comment | 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged | |

| 17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures) | | | | | | | | | | | |
|---|-----------|------------------|---------------|----------|----------|------------|-----------|----------|---------------|----------|----------|
| (G) Reason | (H) Disp. | (J) Name | (K) Signature | (L) Date | (M) MSIN | (G) Reason | (H) Disp. | (J) Name | (K) Signature | (L) Date | (M) MSIN |
| 1 | 1 | Design Authority | JR Kriskovich | 2/6/97 | 21-58 | 2 | 1 | JA Tuck | James A Tuck | 5 Feb 97 | S2-03 |
| | | Design Agent | | | | | | | | | |
| 1 | 1 | Cog. Eng. | JF Thompson | 2-6-97 | S2-24 | | | | | | |
| 1 | 1 | Cog. Mgr. | CE Hanson | 2/10/97 | S2-12 | | | | | | |
| 1 | 1 | QA | WL Adams | 2/6/97 | S5-13 | | | | | | |
| | | Safety | | | | | | | | | |
| | | Env. | | | | | | | | | |

| | | | |
|--|---|---|--|
| 18. Signature of EDT Originator, JA Tuck Date: 5 Feb 97 | 19. Authorized Representative Date for Receiving Organization J.F. THOMPSON 2-6-97 | 20. Design Authority/ Cognizant Manager Date: 2-6-97 | 21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments |
|--|---|---|--|

Acceptance Test Report, Inlet Air Filter and Control Station Pressure Decay Leak Test

J.A. Tuck
Fluor-Daniel Hanford Company, Richland, WA 99352
U.S. Department of Energy Contract DE-AC09-96RL13200


EDT: 617369 UC: 506
Org Code: 5A620 Charge Code: E20882/P5A400
B&R Code: EW3120071 Total Pages: 30

Key Words: ventilation, upgrades, flow control, primary confinement, nuclear air treatment, leak testing, ASME N509, ASME N510


Abstract: This is the acceptance test report for pressure decay leak tests performed on Tank Farm primary ventilation system inlet air filter and control stations, following their installation in the field and prior to acceptance for beneficial use.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WNC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.


Release Approval

2/11/97
Date



Approved for Public Release

**ACCEPTANCE TEST REPORT,
INLET AIR FILTER AND CONTROL STATION
PRESSURE DECAY LEAK TEST**

CONTENTS

| | |
|--|-----|
| ACCEPTANCE TEST REPORT | 1 |
| INTRODUCTION | 1 |
| RESULTS AND DISCUSSION | 1 |
| CONCLUSION | 2 |
| REFERENCES | 2 |
| APPENDIX A: ACCEPTANCE TEST PROCEDURE, WHC-SD-WM-ATP-177 | A-1 |
| APPENDIX B: TEST DATA | B-1 |

ACCEPTANCE TEST REPORT

INTRODUCTION

Seven primary ventilation system air inlet filter station assemblies were installed as part of a ventilation upgrade in the 241-AN Tank Farm (WHC 1996a). A pressure decay test was performed as part of acceptance testing on each of the completed installations, in accordance with an acceptance test procedure (WHC 1996b). The procedure is reprinted and attached as Appendix A to this document, for reference. The pressure decay tests were performed 29-30 October 1996 and 24 January 1996, in the 241-AN Tank Farm. The cognizant test engineer was Jack F. Thompson of SGN Eurisys Services Company. The Test Director was Robert T. Skamser of Lockheed Martin Hanford Company. Additional support was provided in the field by Fluor-Daniel Northwest Company and East Tank Farms Operations.

The decay test procedure includes a description of the test and a list of equipment required, as well as specifying an allowable leak rate and documenting its basis in ASME N509 (ASME 1989). Briefly, the test consisted of the following elements:

- Isolate/seal off the air station from the tank and the atmosphere;
- Perform visual inspections of ductwork, housings, filters, connections, and gaskets, and seals for signs of damage or improper installation;
- Pressurize the air station to +7.5 in. w.g., and record pressure and temperature readings once a minute for up to 15 minutes;
- Calculate a leak rate based on readings, and compare with specified acceptance criterion of 1.64 ft³/min;
- If unit exceeds acceptance criterion (fails), locate and repair leaks and retest as often as necessary;
- Document results.

Additional testing to be conducted on the inlet air control stations, as part of the 241-AN upgrade, includes an operational test (WHC 1996c). Flow Controller and Vacuum Breaker assemblies were acceptance tested prior to installation in 241-AN Tank Farm (WHC 1996d).

RESULTS AND DISCUSSION:

The results of testing the Air Stations are tabulated below. The test pressure, as specified in the procedure, was +7.5 in. w.g. All units passed the pressure decay criterion for acceptance, as specified in the procedure.

The use of a bubble solution provided additional visual evidence that there was no significant leakage from any of the gaskets or connections on the tank side of the system, i.e. between the prefilter and the isolation butterfly valve. Note that the riser extension connecting the air inlet station to the tank was previously leak-tested in the shop during the process of fabrication (ref. WHC 1996a & 1996b). No test exceptions were found during the course of testing, and no retest was necessary on any of the units.

| SUMMARY OF TEST RESULTS | |
|-------------------------|--|
| TANK/TEST NUMBER | AVERAGE TOTAL HOUSING LEAKAGE RATE, ft ³ /min |
| 241-AN-101 | 0.09 |
| 241-AN-102 | 1.06 |
| 241-AN-103 | 0.04 |
| 241-AN-104 | 0.04 |
| 241-AN-105 | 0.11 |
| 241-AN-106 | 0.03 |
| 241-AN-107 | 0.05 |

CONCLUSION

All seven air inlet station assemblies passed the acceptance test at less than the allowable leak rate of 1.64 ft³/min, and are therefore acceptable for use.

REFERENCES

NOTE: See acceptance test procedure (WHC 1996b, or Appendix A of this document) for additional references.

WHC, 1996a, *Air Control Station*, H-2-85646, Rev 0, Westinghouse Hanford Company, Richland, Washington.

WHC, 1996b, *Acceptance Test Procedure, Inlet Air Filter and Control Station Pressure Decay Leak Test*, WHC-SD-WM-ATP-177, Westinghouse Hanford Company, Richland, Washington.

WHC, 1996c, *Operational Test Plan for 241-AN Inlet Air Control Stations*, WHC-SD-WM-OTP-215, Westinghouse Hanford Company, Richland, Washington.

WHC, 1996d, *Acceptance Test Report, Flow Controller and Vacuum Breaker Assemblies*, WHC-SD-WM-ATR-178, Westinghouse Hanford Company, Richland, Washington.

APPENDIX A: ACCEPTANCE TEST PROCEDURE, WHC-SD-WM-ATP-177, INLET AIR FILTER AND CONTROL STATION PRESSURE DECAY LEAK TEST (REPRINTED)

1.0 INTRODUCTION

1.1 PURPOSE AND SCOPE

Seven primary ventilation system inlet air filter and control station assemblies are to be fabricated and installed as part of an upgrade of the 241-AN Tank Farm ventilation system (WHC 1995; WHC 1996a). After the inlet air control stations are installed, a pressure decay leak test will be performed in the field as part of acceptance testing.

The following acceptance test procedure is adopted from a pressure decay leak test performed in support of the 241-AW vent upgrades (WHC 1996b). The procedure is designed to address the requirements specified in ASME N510-1989, *Testing of Nuclear Air Treatment Systems*, Section 6.5.3, "Pressure Decay Method".

The boundary being verified includes all connections, ports, and access doors between the air inlet and the 12-in. isolation butterfly valve (Item #5 on H-2-85646). While the flow controller and connections on the inlet or "clean" side of the HEPA filter seal are noncritical, they are part of the same pressure boundary as the rest of the inlet air control station and are therefore included in the acceptance test. The scope of this test does not include the actual field connection to the tank riser; the isolation valve and riser adapter assembly are leak-tested separately (i.e., outside the scope of this procedure) per General Note #12 on H-2-85646.

1.2 REFERENCES

ASME, 1989a, *Nuclear Power Plant Air-Cleaning Units and Components*, ASME N509-1989, American Society of Mechanical Engineers, New York.

ASME, 1989b, *Testing of Nuclear Air Treatment Systems*, ASME N510-1989, American Society of Mechanical Engineers, New York.

WHC, 1995, *Ventilation Tank Primary System (VTP) O&M System P&ID*, H-14-020101, Westinghouse Hanford Company, Richland, Washington.

WHC, 1996a, *Air Control Station*, H-2-85646, Westinghouse Hanford Company, Richland, Washington.

WHC, 1996b, *Acceptance Test Report, 241-AW Inlet Filter Station Pressure Decay Test*, WHC-SD-WM-ATR-169, Rev. 0, Westinghouse Hanford Company, Richland, Washington.

1.3 RESPONSIBILITIES

The following personnel shall be involved in the Acceptance Test, listed with descriptions of their responsibilities:

1.3.1 Cognizant Engineer

- Represents TWRS Equipment Engineering, or the design authority for the inlet air control station prior to turnover.
- Prepares the ATP document and revisions.
- Prepares or assists in preparing exceptions to the ATP.
- Appoints a Test Director.
- Provides technical support if required during the Acceptance Test.
- Identifies or approves equipment and facilities used for the test.
- Approves acceptability of test activities and results.
- Prepares the Acceptance Test Report (ATR) and revisions.

1.3.2 Test Director (or Designee)

- Schedules personnel and other resources needed for the Acceptance Test and oversees test activities.
- Obtains materials needed for the Acceptance Test.
- Directs the test personnel and test activities.
- Completes the associated data sheets for each tested housing/duct assembly.
- Reviews and approves exceptions to the ATP.
- Witnesses and signs each step of the ATP, or designates a responsible person to do so.
- Is responsible for personnel safety during performance of the test.

1.3.3 Quality Assurance

- Reviews and approves the ATP, ATR, and revisions.
- Verifies completion of the acceptance test by review of the data sheets.

1.3.4 Safety Assurance

- Reviews and approves the ATP, and revisions.
- Inspects test equipment or facilities, if requested, to resolve safety concerns.

1.3.5 Other

- Sheet Metal and Operations personnel will be required to support this test.

1.4 DESCRIPTION

The test procedure specifies an allowable leak rate and documents its basis in ASME N509 (ASME 1989a). Briefly, the test consists of the following elements:

- Visually inspect equipment for obvious signs of misalignment, damage, or functional problems;
- Isolate or seal off all openings;
- Pressurize the inlet air control station, allow to stabilize at a specified test pressure, and record pressure and temperature readings (as well as elapsed time) while pressure decays for a specified period of time or until the specified decay pressure is reached;
- Calculate a leak rate per ASME N510 (ASME 1989b) in standard ft³/min (SCFM) based on data, and compare with specified acceptance criterion;
- If unit exceeds acceptance criterion (fails), locate and repair leaks and retest as often as necessary;
- Document the test results in a test report.

1.5 TEST CONDITIONS AND EQUIPMENT REQUIRED

Testing shall be conducted in the 241-AN Tank Farm. Required test equipment includes:

- Test setup per Figure 1.
- Calibrated pressure measurement device, accurate to ± 0.1 in. w.g., approximate range of 0 to 10 in. w.g.
- Calibrated barometer, accurate to ± 0.01 in. Hg, or use Hanford weather station data.
- Calibrated temperature indicator, accurate to ± 1.0 °F.
- Compressed air source (or blower), pressure reducer (may be a damper if a blower is used), isolation valve, and safety relief mechanism to protect housing assembly from pressures in excess of test pressure.
- Miscellaneous fittings to connect instruments and equipment to filter housing. There are two 1-in. NPT female ports and one 3/4-in. NPT male port to connect instruments and the air source (see Figure 1 for recommended instrument/equipment locations).
- Temporary blankoffs, duct tape, sealants or other temporary materials necessary to seal inlets on flow controller and vacuum breaker, and free end of flex connection.




FIGURE 1. Inlet Air Filter and Control Station Pressure Decay Leak Test Setup.

2.0 ACCEPTANCE TEST PROCEDURE

Testing shall be conducted by the responsible personnel as defined in Section 1.3. Blank field copies of the Test Execution Data and Test Exception Sheets (Section 3.0 and 4.0) shall be obtained for the acceptance test. At least one set of Data Sheets is needed for each assembly tested.

The test director (or designee) shall initial and date each step of the Test Execution Data Sheets as they are completed. This signifies ACCEPTANCE, i.e., that the step has been successfully completed per the procedure, with data required by the procedure having been recorded in the adjacent data and comments column, including units of measure where applicable, and acceptance criteria having been met.

Test exceptions shall be resolved during testing. Each exception and its resolution shall be documented on a copy of the "Record of Test Exception" sheet provided in Section 4.0 of this ATP, one sheet per exception. Each exception may apply to more than one assembly tested if the same problem is encountered more than once during testing. Exceptions shall also be referenced in the COMMENTS column of Test Execution Data Sheet at the corresponding ATP step.

If an exception requires equipment adjustment or modification, or the Test Director determines continued operation may result in an unsafe situation, the equipment shall be shut down in a safe condition and testing delayed or terminated. Testing shall be resumed by the Test Director only after the exception is resolved and documented, at a logical starting point in the procedure that will provide retesting of the item that initiated the exception or concern.

Test exceptions are typically prepared by the Cognizant Engineer, but may be prepared by the Test Director or others with the technical assistance and approval of the Cognizant Engineer.

Exceptions shall be approved by the Test Director and the Cognizant Engineer.

The notated field copy of the Test Execution Data Sheet, along with Test Exception Sheets if used, shall be treated as quality records for use in compiling or revising a test report.

The Acceptance Test Report (ATR) shall include a copy of this ATP, completed data and exception sheets, a summary of the test results, observations, and conclusions.

2.1 DETERMINATION OF ACCEPTANCE CRITERION: ALLOWABLE LEAK RATE

The allowable leak rate (L_s) acceptance criterion for the inlet air control station housing/duct assembly is based on ASME N509-1989 (ASME 1989a) Nonmandatory Appendix B, Table B-3, for Leakage Class II equipment, and equals:

$$L_s, \text{ in SCFM} = (a/A)(PQ)/100$$

where: P = allowable percent leakage = 1.00 (Leakage Class II, ductwork), or: = 0.20 (Leakage Class II, housing)
 Q = system rated flow = 400 SCFM
 A = surface area of total system ductwork = 123.9 ft²
 a = surface area of the inlet air control station, including flow controller, test section, filter housing, transition, and connecting duct = 64.2 ft²

Values for Q , A , and a were calculated previously for the 241-AW design (WHC 1996b), and are similar for the 241-AN installations. The "total system ductwork" includes the inlet air control station in addition to the riser adapter and riser, extending below grade to where the riser penetrates the tank dome. The surface area for the inlet air control station is reduced from 64.2 ft² (value given in the referenced calculations) to account for omission of a spool piece (H-2-85646-070) from the tested volume. The calculated value for L_s is also dependent on the relative proportions of surface area "a" contributed by ductwork and filter housings. Per the referenced calculations, these account for 47.3 ft² (74% of 64.2) and 16.9 ft² (26% of 64.2), respectively. Thus, based on the above information, the allowable leak rate for acceptance equals:

$$L_s = [(47.3/123.9)(1.0) + (16.9/123.9)(0.2)] \times (400/100) = 1.64 \text{ SCFM}$$

The tested volume, which is needed for calculating the actual average leak rate per Data Sheet 2 (Sec. 3.0 of this procedure), is given as 24.7 ft³ (WHC 1996b).

2.2 TEST PREPARATION

For this test, all of the openings on the inlet air control station will first be sealed off by a safe, suitable means; refer to Figure 1 for general test setup. Connections and access openings will be closed off in the normal manner (i.e., gaskets, door seals, plugs, etc.) where possible. The flow controller and vacuum breaker inlets will be sealed using blankoffs, duct tape, sealants, or other temporary means. The air station will be isolated from the tank using the 12-in. isolation butterfly valve.

The assembly will then be instrumented and pressurized with air to the specified test pressure, inspected for obvious leaks (which may be sealed as necessary), and allowed to stabilize.

2.3 TEST PROCEDURE

Record all test data and test exceptions on the Test Data Sheets 1 and 2 and the Record of Test Exception sheets (attached). Initial steps on Data Sheet 1 as they are completed. Note that the sequence of steps 2.3.1 through 2.3.9 may be rearranged at the Test Director's discretion to optimize use of time and resources. The sequence of steps under 2.3.10 is specific and should not be altered without exception.

2.3.1 Verify that the inlet air control station is configured per Figure 1, and that the 12-in isolation butterfly valve is in the CLOSED position, isolating the air station from the tank.

- 2.3.2 Visually inspect ductwork, housings, filters, connections, gaskets, and seals for signs of damage, component misalignment, improper installation, or other functional problems. This is an external inspection only. Ensure that paint is not providing a seal on any connections.
- 2.3.3 Remove the filter housing doors and inspect the HEPA filter, filter housing, and the filter housing doors and their seals for obvious signs of damage. Note that these components have been examined during the fabrication and final assembly process. This step is only meant as a final soundness check before further testing. Thus, the filters need not be removed for this inspection unless damage is suspected. Repair or replace components as necessary.
- 2.3.4 Ensure that the HEPA filter has been properly locked against its sealing frame and that the filter housing doors (prefilter and HEPA filter) are secured. Hand tighten door latches in a gradual, equal sequence.
- 2.3.5 Isolate differential pressure indicators from the tested volume.
- 2.3.6 Install and seal the temperature measuring instrument into one of the ports on the filter housing assembly (see Figure 1 for recommended location). Record equipment information on Data Sheet 1.
- 2.3.7 Install and seal the pressure measuring instrument into one of the ports on the filter housing assembly (see Figure 1 for recommended location). Record equipment information on Data Sheet 1.
- 2.3.8 Install the air supply line (with safety relief mechanism, isolation valve, and pressure reducer) into one of the ports on the filter housing assembly (see Figure 1 for recommended location).
- 2.3.9 Seal the openings on the vacuum breaker and flow controller per Sec. 2.2.
- 2.3.10 Pressure Decay Leak Test
 - 2.3.10.1 Pressurize test housing/duct assembly to $+7.5 \pm 0.5$ in. w.g. Locate (using a suitable bubble solution) and seal all leaks as practical. Note, on Data Sheet 1, any remaining leakage from the HEPA filter door and all ports, openings, joints, or connections.
 - 2.3.10.2 Maintain constant pressure until temperature remains constant within ± 0.5 °F for a minimum of 10 minutes.
 - 2.3.10.3 Isolate the air supply from the filter housing while starting the clock. Record the initial pressure and temperature on Data Sheet 1.
 - 2.3.10.4 Record pressure and temperature readings a minimum of once a minute until pressure decays to 75% of the recorded starting pressure (previous step) or for a maximum of 15 minutes, whichever comes first, on Data Sheet 1.

- 2.3.10.5 Record final time, pressure, and temperature on Data Sheet 1.
- 2.3.10.6 Perform the leak rate calculations per Data Sheet 2, and ensure they are verified independently. Verification should be performed by an engineer or other technically competent person.
- 2.3.10.7 If $Q < L$, then record "PASS" on Data Sheet 1. Otherwise, record "RETEST" on Data Sheet 1.

NOTE: If a retest is needed, determine the leak path(s) using the bubble leak location and/or audible leak location method. Repair leaks and perform steps 2.3.10.1 through 2.3.10.7, using new data sheets.
- 2.3.11 Remove test equipment and temporary blankoff/sealing materials and reinstall test port plugs. Restore differential pressure indicators to read housing pressures.

3.0 TEST EXECUTION DATA SHEETS

DATA SHEET 1 - POSITIVE PRESSURE DECAY TEST

DATE:

TANK: 241-AN-

RETEST #:

| STEP | DATA/COMMENTS | TEST DIRECTOR OR DESIGNEE INITIALS |
|----------|---|--|
| 2.3.1 | | |
| 2.3.2 | | |
| 2.3.3 | | |
| 2.3.4 | | |
| 2.3.5 | | |
| 2.3.6 | (MFR/MODEL/ID#/CAL. EXP. DATE) | |
| 2.3.7 | (MFR/MODEL/ID#/CAL. EXP. DATE) | |
| 2.3.8 | | |
| 2.3.9 | | |
| 2.3.10.1 | | |
| 2.3.10.2 | | |
| 2.3.10.3 | START TIME INITIAL PRESSURE (IN WG) INITIAL TEMP (DEG F) | |
| 2.3.10.4 | TIME PRESSURE (IN WG) TEMP (DEG F) | |
| 2.3.10.5 | FINAL TIME FINAL PRESSURE (IN WG) FINAL TEMP (DEG F) | |
| 2.3.10.6 | (DATA SHEET 2 COMPLETED, WITH CALCULATIONS INDEPENDENTLY VERIFIED): | |
| 2.3.10.7 | | |
| 2.3.11 | | |

TEST DIRECTOR (print name and sign):

OTHERS (title, print name and sign):

DATA SHEET 2 - LEAKAGE RATE CALCULATION

DATE: _____ **TANK: 241-AN-** **RETEST #:** _____

(A) Beginning pressure in inches WG:

(B) Beginning pressure in psig (A/27.7):

(C) Beginning barometric pressure in psi (in. Hg)(0.491):

(P1) Beginning duct pressure in psfa (B + C)(144): _____

(D) Beginning temperature in deg F:

(T1) Beginning temperature in deg R (D + 460): _____

(E) Ending pressure in inches WG:

(F) Ending pressure in psig (E/27.7):

(G) Ending barometric pressure in psi (in. Hg)(0.491):

(P2) Ending duct pressure in psfa (F + G)(144): _____

(H) Ending temperature in deg F:

(T2) Ending temperature in deg R (H + 460): _____

(V) Test Volume in cubic feet (entire assembly shown in H-2-85646, from flow controller to flex connection: 24.7)

(R) R, gas constant, in ft lb/(lb*degR): 53.35

(ΔT) Test Duration in minutes (final time - start time, minutes):

(Q) Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM):

$$Q = (P1/T1 - P2/T2)V/(R * \Delta T * .075)$$

(L_s) Allowable Leak Rate: 1.64 SCFM

Calculations verified: (Checker's initials & date) _____

APPENDIX B: TEST DATA

3.0 TEST EXECUTION DATA SHEETS

DATA SHEET 1 - POSITIVE PRESSURE DECAY TEST

DATE: 29 OCT 96

TANK: 241-AN-101

RETEST #:

| STEP | DATA/COMMENTS | TEST DIRECTOR OR DESIGNEE INITIALS |
|----------|--|------------------------------------|
| 2.3.1 | VTP-V-154A - CLOSED | JAT |
| 2.3.2 | NO SIGN OF DAMAGE | JAT |
| 2.3.3 | NO SIGN OF DAMAGE | JAT |
| 2.3.4 | LOCKED, DOOR CLOSED | JAT |
| 2.3.5 | VALVES SHUT | JAT |
| 2.3.6 | (CMFR/MODEL/ID# /CAL. EXP. DATE) TAYLOR 5367 950-35-40-001 950-79-06-017 JT EXP. 9-16-97 | JAT |
| 2.3.7 | (CMFR/MODEL/ID# /CAL. EXP. DATE) DRUCK DPI 701 950-35-40-001 EXP. 9-13-97 | JAT |
| 2.3.8 | COMPLETE | JAT |
| 2.3.9 | COMPLETE | JAT |
| 2.3.10.1 | COMPLETE, NO LEAKS | JAT |
| 2.3.10.2 | COMPLETE | JAT |
| 2.3.10.3 | START TIME INITIAL PRESSURE (IN WG) INITIAL TEMP (DEG F) 09:20 7.5 47.8 | JAT |
| 2.3.10.4 | TIME PRESSURE (IN WG) TEMP (DEG F) 1:00 6.2 47.8 | JAT |
| 2.3.10.5 | FINAL TIME FINAL PRESSURE (IN WG) FINAL TEMP (DEG F) 1:22 5.6 47.8 | JAT |
| 2.3.10.6 | (DATA SHEET 2 COMPLETED, WITH CALCULATIONS INDEPENDENTLY VERIFIED): | JAT |
| 2.3.10.7 | PASS | JAT |
| 2.3.11 | system restored, No Retest | JAT |

TEST DIRECTOR (print name and sign): CB WALLGREN *CB Wallgren* 10/29/96

OTHERS (title, print name and sign): COB ENG J-F. *J-F. [Signature]* 10/29/96
 DATA RECORDER, JATRICK, *JATRICK* 29 Oct 96

QA: *WJ Adams* 1/24/97

DATA SHEET 2 - LEAKAGE RATE CALCULATION

DATE: 29 Oct '96 TANK: 241-AN- 101 RETEST #:

- (A) Beginning pressure in inches WG: 7.5
- (B) Beginning pressure in psig (A/27.7): 0.2708
- (C) Beginning barometric pressure in psi (in. Hg)(0.491): 14.3333
PNL Weather 29.92" Hg
- (P1) Beginning duct pressure in psfa (B + C)(144): 2103
- (D) Beginning temperature in deg F: 47.8
- (T1) Beginning temperature in deg R (D + 460): 507.8
- (E) Ending pressure in inches WG: 5.6
- (F) Ending pressure in psig (E/27.7): 0.2022
- (G) Ending barometric pressure in psi (in. Hg)(0.491): 14.3333
- (P2) Ending duct pressure in psfa (F + G)(144): 2093
- (H) Ending temperature in deg F: 47.8
- (T2) Ending temperature in deg R (H + 460): 507.8
- (V) Test Volume in cubic feet (entire assembly shown in H-2-85646, from flow controller to flex connection): 24.7
- (R) R, gas constant, in ft lb/(lb*degR): 53.35
- (•T) Test Duration in minutes (final time - start time, minutes): 1.37 min
- (Q) Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM):

Q = (P1/T1 - P2/T2)V/(R * ΔT * .075)

$$\left(\frac{2103 - 2093}{507.8} \right) (24.7) \div (53.35)(1.37)(0.075) = 0.09 \text{ IFF}$$

(L_s) Allowable Leak Rate: 1.64 SCFM

Calculations verified: (Checker's initials & date) J77 10.29.96

3.0 TEST EXECUTION DATA SHEETS

DATA SHEET 1 - POSITIVE PRESSURE DECAY TEST

DATE: 29 Oct 96 TANK: 241-AN- 102 RETEST #:

| STEP | DATA/COMMENTS | TEST DIRECTOR OR DESIGNEE INITIALS |
|----------|---|------------------------------------|
| 2.3.1 | VTP-V-154 B CLOSED | JAT |
| 2.3.2 | NO SIGN OF DAMAGE | JAT |
| 2.3.3 | NO SIGN OF DAMAGE | JAT |
| 2.3.4 | LOCKED, DOOR CLOSED | JAT |
| 2.3.5 | VALVES SHUT | JAT |
| 2.3.6 | (MFR/MODEL/ID#/CAL. EXP. DATE) Taylor 5367 950-79-06-017 Exp. 9-16-97 | JAT |
| 2.3.7 | (MFR/MODEL/ID#/CAL. EXP. DATE) DRUCK DPI 701 950-35-40-001 Exp. 9-13-97 | JAT |
| 2.3.8 | COMPLETE | JAT |
| 2.3.9 | COMPLETE | JAT |
| 2.3.10.1 | COMPLETE, NO LEAKS | JAT |
| 2.3.10.2 | COMPLETE | JAT |
| 2.3.10.3 | START TIME INITIAL PRESSURE (IN WG) INITIAL TEMP (DEG F) 0(10:38) 7.5 55.2 | JAT |
| 2.3.10.4 | TIME PRESSURE (IN WG) TEMP (DEG F) 6.75 sec 5.6 55.2 | JAT |
| 2.3.10.5 | FINAL TIME FINAL PRESSURE (IN WG) FINAL TEMP (DEG F) 6.75 sec 5.6 55.2 | JAT |
| 2.3.10.6 | (DATA SHEET 2 COMPLETED, WITH CALCULATIONS INDEPENDENTLY VERIFIED): | JAT |
| 2.3.10.7 | PASS | JAT |
| 2.3.11 | System Restored, No Retest | JAT |

TEST DIRECTOR (print name and sign): CB WALLCEN B. J. J. 10/29/96

OTHERS (title, print name and sign): COG OR J. F. J. 10/29/96
DATA RECORDER James A. Tuck 29 Oct '96

QA: WK Adams 1/24/97

ST 211197

DATA SHEET 2 - LEAKAGE RATE CALCULATION

DATE: 29 OCT '96 TANK: 241-AN- 102 RETEST #:

- (A) Beginning pressure in inches WG: 7.5
- (B) Beginning pressure in psig (A/27.7): 0.2708
- (C) Beginning barometric pressure in psi (in. Hg)(0.491): 14,345.1
PNC WEATHER 29-216
- (P1) Beginning duct pressure in psfa (B + C)(144): 2105
- (D) Beginning temperature in deg F: 55.2
- (T1) Beginning temperature in deg R (D + 460): 515.2
- (E) Ending pressure in inches WG: 5.6
- (F) Ending pressure in psig (E/27.7): 0.2022
- (G) Ending barometric pressure in psi (in. Hg)(0.491): 14,345.1
- (P2) Ending duct pressure in psfa (F + G)(144): 2095
- (H) Ending temperature in deg F: 55.2
- (T2) Ending temperature in deg R (H + 460): 515.2
- (V) Test Volume in cubic feet (entire assembly shown in H-2-85646, from flow controller to flex connection): 24.7
- (R) R, gas constant, in ft lb/(lb*degR): 53.35
- (ΔT) Test Duration in minutes (final time - start time, minutes):
6.75 sec ÷ 60 = 0.113 min
- (Q) Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM):

Q = (P1/T1 - P2/T2)V/(R * ΔT * .075)

$$\left(\frac{2105 - 2095}{515.2} \right) (24.7) \div \left[(53.35)(0.113)(0.075) \right]$$

$$= 1.06 \text{ IAT}$$

(L_s) Allowable Leak Rate: 1.64 SCFM

Calculations verified: (Checker's initials & date) JJM 10.29.96

5T2/11/97

3.0 TEST EXECUTION DATA SHEETS

DATA SHEET 1 - POSITIVE PRESSURE DECAY TEST

DATE: 30 OCT '96

TANK: 241-AN-103

RETEST #:

| STEP | DATA/COMMENTS | TEST DIRECTOR OR DESIGNEE INITIALS |
|----------|--|------------------------------------|
| 2.3.1 | VTP-V-154C CLOSED | JAT |
| 2.3.2 | NO SIGN OF DAMAGE | JAT |
| 2.3.3 | NO SIGN OF DAMAGE | JAT |
| 2.3.4 | LOCKED, DOOR CLOSED | JAT |
| 2.3.5 | VALVES CLOSED | JAT |
| 2.3.6 | (MFR/MODEL/ID#/CAL. EXP. DATE) TAYLOR 5367 950-79-06-017 EXP. 9-16-97 | JAT |
| 2.3.7 | (MFR/MODEL/ID#/CAL. EXP. DATE) DRUCK DPI 701 950-35-40-001 EXP. 9-13-97 | JAT |
| 2.3.8 | COMPLETE | JAT |
| 2.3.9 | COMPLETE | JAT |
| 2.3.10.1 | COMPLETE, NO LEAKS | JAT |
| 2.3.10.2 | COMPLETE | JAT |
| 2.3.10.3 | START TIME INITIAL PRESSURE (IN WG) INITIAL TEMP (DEG F) 0(8:52am) 7.5 48.2 | JAT |
| 2.3.10.4 | TIME PRESSURE (IN WG) TEMP (DEG F) 1 min 6.7 48.4 2 min 6.3 48.4 3 min 5.8 48.6 | JAT |
| 2.3.10.5 | FINAL TIME FINAL PRESSURE (IN WG) FINAL TEMP (DEG F) 3:18 5.6 48.6 | JAT |
| 2.3.10.6 | (DATA SHEET 2 COMPLETED, WITH CALCULATIONS INDEPENDENTLY VERIFIED): | JAT |
| 2.3.10.7 | PASS | JAT |
| 2.3.11 | No Retest, System Restored | JAT |

TEST DIRECTOR (print name and sign): CB WALLGREN *CB Wallgren* 10/30/96

OTHERS (title, print name and sign): COB Emb: J.F. THOMPSON *J.F. Thompson* 10.30.96

DATA RECORDER: J.A. TUCKER, *J.A. Tucker* 30 Oct '96

QA: *W.R. Adema* 1/27/97

DATA SHEET 2 - LEAKAGE RATE CALCULATION

DATE: 30 OCT '96 TANK: 241-AN-103 RETEST #:

- (A) Beginning pressure in inches WG: 7.5
- (B) Beginning pressure in psig (A/27.7): 0.2708
- (C) Beginning barometric pressure in psi (in. Hg)(0.491): 14.4310
PUL WEATHER : 29.391 "Hg (Temp: 43°) @ 8:15a
- (P1) Beginning duct pressure in psfa (B + C)(144): 2117
- (D) Beginning temperature in deg F: 48.2
- (T1) Beginning temperature in deg R (D + 460): 508.2
- (E) Ending pressure in inches WG: 5.6
- (F) Ending pressure in psig (E/27.7): 0.2022
- (G) Ending barometric pressure in psi (in. Hg)(0.491): 14.4310
- (P2) Ending duct pressure in psfa (F + G)(144): 2107
- (H) Ending temperature in deg F: 48.6
- (T2) Ending temperature in deg R (H + 460): 508.6
- (V) Test Volume in cubic feet (entire assembly shown in H-2-85646, from flow controller to flex connection): 24.7
- (R) R, gas constant, in ft lb/(lb*degR): 53.35
- (ΔT) Test Duration in minutes (final time - start time, minutes):
3.30
- (Q) Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM):

$$Q = (P1/T1 - P2/T2)V/(R * \Delta T * .075)$$

$$\left(\frac{2117}{508.2} - \frac{2107}{508.6} \right) (24.7) \div \left[(53.35)(3.3)(0.075) \right] = 0.04 \text{ JT}$$

(L_s) Allowable Leak Rate: 1.64 SCFM

Calculations verified: (Checker's initials & date) J.F. [Signature] 10-30-96

ST 2/11/97

3.0 TEST EXECUTION DATA SHEETS

DATA SHEET 1 - POSITIVE PRESSURE DECAY TEST

DATE: 24 JAN. 97 TANK: 241-AN-104

RETEST #:

| STEP | DATA/COMMENTS | | | TEST DIRECTOR OR DESIGNEE INITIALS |
|----------|---|---|----------------------|------------------------------------|
| 2.3.1 | VTP-V-154-D CLOSED, LOCKED, TAGGED | | | JAT |
| 2.3.2 | NO PROBLEMS | | | JAT |
| 2.3.3 | NO DAMAGE | | | JAT |
| 2.3.4 | LOCKED, DOOR CLOSED | | | JAT |
| 2.3.5 | VALVES CLOSED | | | JAT |
| 2.3.6 | (MFR/MODEL/ID#/CAL. EXP. DATE) | Taylor #5 367 9-16-97 # 950-79-06-017 Exp. | | JAT |
| 2.3.7 | (MFR/MODEL/ID#/CAL. EXP. DATE) | Druck #DPI-701 Exp. 9-13-97 950-35-40-001 | | JAT |
| 2.3.8 | COMPLETE | | | JAT |
| 2.3.9 | COMPLETE | | | JAT |
| 2.3.10.1 | COMPLETE, NO | | | JAT |
| 2.3.10.2 | | | | JAT |
| 2.3.10.3 | START TIME | INITIAL PRESSURE (IN WG) | INITIAL TEMP (DEG F) | JAT |
| | 1:45 | 7.5 | 48.9 | |
| 2.3.10.4 | TIME | PRESSURE (IN WG) | TEMP (DEG F) | JAT |
| | 1 min | 6.8 | 49.3 | |
| | 2 min | 6.3 | 48.7 | |
| 2.3.10.5 | FINAL TIME | FINAL PRESSURE (IN WG) | FINAL TEMP (DEG F) | JAT |
| | 3:05 | 5.6 | 49.1 | |
| 2.3.10.6 | (DATA SHEET 2 COMPLETED, WITH CALCULATIONS INDEPENDENTLY VERIFIED): | | | JAT |
| 2.3.10.7 | Q < Ls ∴ PASS | | | JAT |
| 2.3.11 | SYSTEM RESTORED | | | JAT |

TEST DIRECTOR (print name and sign): R.T. SKANSER [Signature] 1/24/97

OTHERS (title, print name and sign): COS. ENG. J.F. THOMPSON [Signature] 1-24-97

DATA RECORDED BY J.A. TRICK, 24 JAN 97

9

QA: WOK Adams 1/24/97

DATA SHEET 2 - LEAKAGE RATE CALCULATION

DATE: 24 Jan. 97 TANK: 241-AN-104 RETEST #:

- (A) Beginning pressure in inches WG: 7.5
- (B) Beginning pressure in psig (A/27.7): 0.2708
- (C) Beginning barometric pressure in psi (in. Hg)(0.491):
PNL Weatherman 29.309 in. Hg = 14.3907
- (P1) Beginning duct pressure in psfa (B + C)(144): 2111
- (D) Beginning temperature in deg F: 48.9
- (T1) Beginning temperature in deg R (D + 460): 508.9
- (E) Ending pressure in inches WG: 5.6
- (F) Ending pressure in psig (E/27.7): 0.2022
- (G) Ending barometric pressure in psi (in. Hg)(0.491):
SAME: 14.3907
- (P2) Ending duct pressure in psfa (F + G)(144): 2101
- (H) Ending temperature in deg F: 49.1
- (T2) Ending temperature in deg R (H + 460): 509.1
- (V) Test Volume in cubic feet (entire assembly shown in H-2-85646, from flow controller to flex connection): 24.7
- (R) R, gas constant, in ft lb/(lb*degR): 53.35
- (ΔT) Test Duration in minutes (final time - start time, minutes):
3:05 = 3.1 min.
- (Q) Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM):

$$Q = (P1/T1 - P2/T2)V/(R * \Delta T * .075)$$

$$Q = \left[\frac{2111}{508.9} - \frac{2101}{509.1} \right] (24.7) \div (53.35)(3.1)(0.075) = 0.042 \text{ SCFM} - \text{JAT}$$

(L_s) Allowable Leak Rate: 1.64 SCFM

Calculations verified: (Checker's initials & date) JAT 1-24-97

3.0 TEST EXECUTION DATA SHEETS

DATA SHEET 1 - POSITIVE PRESSURE DECAY TEST

DATE: 29 Jan. '97 TANK: 241-AN-105 RETEST #:

| STEP | DATA/COMMENTS | TEST DIRECTOR OR DESIGNEE INITIALS |
|----------|---|------------------------------------|
| 2.3.1 | VTP-V-154 E CLOSED, LOCKED, | JAT |
| 2.3.2 | NO PROBLEMS | JAT |
| 2.3.3 | NO SIGN OF DAMAGE | JAT |
| 2.3.4 | LOCKED, DOOR CLOSED | JAT |
| 2.3.5 | VALVES SHUT | JAT |
| 2.3.6 | (MFR/MODEL/ID# / CAL. EXP. DATE) TAYLOR Model 5367 Exp. 9-16-97 #95D-79-06-017 | JAT |
| 2.3.7 | (MFR/MODEL/ID# / CAL. EXP. DATE) DRUCK Model DPI-701 Exp. 9-13-97 #95D-35-40-001 | JAT |
| 2.3.8 | COMPLETE | JAT |
| 2.3.9 | COMPLETE | JAT |
| 2.3.10.1 | COMPLETE; NO LEAKS | JAT |
| 2.3.10.2 | COMPLETE | JAT |
| 2.3.10.3 | START TIME INITIAL PRESSURE (IN WG) INITIAL TEMP (DEG F) 11:05 7.6 39.4 | JAT |
| 2.3.10.4 | TIME PRESSURE (IN WG) TEMP (DEG F) 1 min 5.9 39.6 1:14 5.6 39.6 | JAT |
| 2.3.10.5 | FINAL TIME FINAL PRESSURE (IN WG) FINAL TEMP (DEG F) 1:14 5.6 39.6 | JAT |
| 2.3.10.6 | (DATA SHEET 2 COMPLETED, WITH CALCULATIONS INDEPENDENTLY VERIFIED): | JAT |
| 2.3.10.7 | Q < Ls ∴ PASS, NO RETEST | JAT |
| 2.3.11 | SYSTEM RESTORED | JAT |

TEST DIRECTOR (print name and sign): R.T. SKAMSER *[Signature]* 1/24/97

OTHERS (title, print name and sign): COG. ENGR. *[Signature]* J.F. THOMPSON 1-24-

DATA RECORDED BY J.A. TUCK *[Signature]*
 24 Jan. '97

QA: WX Adams 1/24/97

ST 2/11/97

DATA SHEET 2 - LEAKAGE RATE CALCULATION

DATE: 24 Jan. '97

TANK: 241-AN-105

RETEST #:

- (A) Beginning pressure in inches WG: 7.6
- (B) Beginning pressure in psig (A/27.7): 0.2744
- (C) Beginning barometric pressure in psi (in. Hg)(0.491):
PNL Weather @ 11:17 AM 29.330 in. Hg = 14.4010
- (P1) Beginning duct pressure in psfa (B + C)(144): 2113
- (D) Beginning temperature in deg F: 39.4
- (T1) Beginning temperature in deg R (D + 460): 499.4
- (E) Ending pressure in inches WG: 5.6
- (F) Ending pressure in psig (E/27.7): 0.2022
- (G) Ending barometric pressure in psi (in. Hg)(0.491): 14.4010
- (P2) Ending duct pressure in psfa (F + G)(144): 2103
- (H) Ending temperature in deg F: 39.6
- (T2) Ending temperature in deg R (H + 460): 499.6
- (V) Test Volume in cubic feet (entire assembly shown in H-2-85646, from flow controller to flex connection): 24.7
- (R) R, gas constant, in ft lb/(lb*degR): 53.35
- (ΔT) Test Duration in minutes (final time - start time, minutes):
1:14 = 1.23 MIN.
- (Q) Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM):

$$Q = (P1/T1 - P2/T2)V/(R * \Delta T * .075)$$

$$Q = \left(\frac{2113}{499.4} - \frac{2103}{499.6} \right) (24.7) \div (53.35)(1.23)(0.075) = 0.109 \text{ - JAT}$$

(L_s) Allowable Leak Rate: 1.64 SCFM

Calculations verified: (Checker's initials & date) JAT 1-24-97

3.0 TEST EXECUTION DATA SHEETS

DATA SHEET 1 - POSITIVE PRESSURE DECAY TEST

DATE: 30 OCT 96 TANK: 241-AN-106 RETEST #: _____

| STEP | DATA/COMMENTS | TEST DIRECTOR OR DESIGNEE INITIALS |
|----------|--|------------------------------------|
| 2.3.1 | VTP-V-154F - CLOSED | JAT |
| 2.3.2 | NO SIGN OF DAMAGE | JAT |
| 2.3.3 | NO SIGN OF DAMAGE | JAT |
| 2.3.4 | LOCKED, DOOR CLOSED | JAT |
| 2.3.5 | VALVES SHUT | JAT |
| 2.3.6 | (MFR/MODEL/ID#/CAL. EXP. DATE) TAYLOR 5367 950-79-06-017 EXP. 9-16-97 | JAT |
| 2.3.7 | (MFR/MODEL/ID#/CAL. EXP. DATE) DRUCK DPI 701 950-35-40-001 EXP. 9-13-97 | JAT |
| 2.3.8 | COMPLETE | JAT |
| 2.3.9 | COMPLETE | JAT |
| 2.3.10.1 | COMPLETE, NO LEAKS | JAT |
| 2.3.10.2 | COMPLETE | JAT |
| 2.3.10.3 | START TIME INITIAL PRESSURE (IN WG) INITIAL TEMP (DEG F) 9:49 am 7.5 57.9 | JAT |
| 2.3.10.4 | TIME PRESSURE (IN WG) TEMP (DEG F) 1 min 7.1 57.9 2 min 6.6 58.1 3 min 6.0 58.1 | JAT |
| 2.3.10.5 | FINAL TIME FINAL PRESSURE (IN WG) FINAL TEMP (DEG F) 3:55 min 5.6 58.1 | JAT |
| 2.3.10.6 | (DATA SHEET 2 COMPLETED, WITH CALCULATIONS INDEPENDENTLY VERIFIED): | JAT |
| 2.3.10.7 | PASS | JAT |
| 2.3.11 | No Retest, System Restored | JAT |

TEST DIRECTOR (print name and sign): CB WALLGREN *CB Wallgren* 10/30/96

OTHERS (title, print name and sign): COG ENG: J.F. THOMPSON *J.F. Thompson* 10-30-96

DATA RECORDER, VA Tuck, UNMONT Tuck, 29 Oct 96

-9-

QA: ZLX Adams 1/24/97

JT 2/11/96

DATA SHEET 2 - LEAKAGE RATE CALCULATION

DATE: 30 OCT '96 TANK: 241-AN-106 RETEST #:

- (A) Beginning pressure in inches WG: 7.5
- (B) Beginning pressure in psig (A/27.7): 0.2708
- (C) Beginning barometric pressure in psi (in. Hg)(0.491): 14.4334
PNL WEATHER 29.396 Hg @ 9:20am
- (P1) Beginning duct pressure in psfa (B + C)(144): 2117
- (D) Beginning temperature in deg F: 57.9
- (T1) Beginning temperature in deg R (D + 460): 517.9
- (E) Ending pressure in inches WG: 5.6
- (F) Ending pressure in psig (E/27.7): 0.2022
- (G) Ending barometric pressure in psi (in. Hg)(0.491): 14.4334
- (P2) Ending duct pressure in psfa (F + G)(144): 2107
- (H) Ending temperature in deg F: 58.1
- (T2) Ending temperature in deg R (H + 460): 518.1
- (V) Test Volume in cubic feet (entire assembly shown in H-2-85646, from flow controller to flex connection): 24.7
- (R) R, gas constant, in ft lb/(lb*degR): 53.35
- (ΔT) Test Duration in minutes (final time - start time, minutes): 3.92
- (Q) Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM):

Q = (P1/T1 - P2/T2)V/(R * ΔT * .075)

$$\left(\frac{2117}{517.9} - \frac{2107}{518.1} \right) (24.7) \div \left[(53.35)(3.92)(0.075) \right] = 0.03 \text{ JFT}$$

(L_s) Allowable Leak Rate: 1.64 SCFM

Calculations verified: (Checker's initials & date) JFT 10-30-96

3.0 TEST EXECUTION DATA SHEETS

DATA SHEET 1 - POSITIVE PRESSURE DECAY TEST

DATE: 24 Jan. '97 TANK: 241-AN-107 RETEST #:

| STEP | DATA/COMMENTS | TEST DIRECTOR OR DESIGNEE INITIALS |
|----------|---|------------------------------------|
| 2.3.1 | VTP-V-154G CLOSED, LOCKED, TAGGED | JAT |
| 2.3.2 | NO SIGN OF DAMAGE | JAT |
| 2.3.3 | NO SIGN OF DAMAGE | JAT |
| 2.3.4 | LOCKED, DOOR CLOSED | JAT |
| 2.3.5 | VALVES SHUT | JAT |
| 2.3.6 | (MFR/MODEL/ID#/CAL. EXP. DATE) Taylor #5367 Exp. 9-16-'97 #950-79-06-017 | JAT |
| 2.3.7 | (MFR/MODEL/ID#/CAL. EXP. DATE) DRUCK # DPL-701 Exp. 9-13-'97 #950-35-40-001 | JAT |
| 2.3.8 | COMPLETE | JAT |
| 2.3.9 | COMPLETE | JAT |
| 2.3.10.1 | COMPLETE, NO LEAKS | JAT |
| 2.3.10.2 | COMPLETE | JAT |
| 2.3.10.3 | START TIME INITIAL PRESSURE (IN WG) INITIAL TEMP (DEG F) 10:22 7.5 41.2 | JAT |
| 2.3.10.4 | TIME PRESSURE (IN WG) TEMP (DEG F) 1 min 6.0 40.5 1:19 5.6 40.3 | JAT |
| 2.3.10.5 | FINAL TIME FINAL PRESSURE (IN WG) FINAL TEMP (DEG F) 1:19 5.6 40.3 | JAT |
| 2.3.10.6 | (DATA SHEET 2 COMPLETED, WITH CALCULATIONS INDEPENDENTLY VERIFIED): | JAT |
| 2.3.10.7 | Q < Ls PASS | JAT |
| 2.3.11 | SYSTEM RESTORED, NO RETEST | JAT |

446
 464
 464

TEST DIRECTOR (print name and sign): R.T. SKANSER *RT Skanser* 1/24/97

OTHERS (title, print name and sign): COG, EM6. J.F. THOMPSON *J.F. Thompson* 1-24-97

DATA RECORDED BY JATUCK, JAMES ATUCK 24 Jan. '97

QA: BUX Adams 1/24/97

DATA SHEET 2 - LEAKAGE RATE CALCULATION

DATE: 24 Jan. 97 TANK: 241-AN-107 RETEST #:

- (A) Beginning pressure in inches WG: 7.5
- (B) Beginning pressure in psig (A/27.7): 0.2708
- (C) Beginning barometric pressure in psi (in. Hg)(0.491): 29.325 in. Hg
= 14.3986 psi PNL WEATHER
- (P1) Beginning duct pressure in psfa (B + C)(144): 2112
- (D) Beginning temperature in deg F: 41.2
- (T1) Beginning temperature in deg R (D + 460): 501.2
- (E) Ending pressure in inches WG: 5.6
- (F) Ending pressure in psig (E/27.7): 0.2022
- (G) Ending barometric pressure in psi (in. Hg)(0.491): 14.3986
- (P2) Ending duct pressure in psfa (F + G)(144): 2103
- (H) Ending temperature in deg F: 40.3
- (T2) Ending temperature in deg R (H + 460): 500.3
- (V) Test Volume in cubic feet (entire assembly shown in H-2-85646, from flow controller to flex connection): 24.7
- (R) R, gas constant, in ft lb/(lb*degR): 53.35
- (ΔT) Test Duration in minutes (final time - start time, minutes): 1:19
= 1.32 min.
- (Q) Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM):

$$Q = (P1/T1 - P2/T2)V/(R * \Delta T * .075)$$

$$Q = \left(\frac{2112}{501.2} - \frac{2103}{500.3} \right) (24.7) \div (53.35)(1.32)(0.075) = 0.049 \text{ SCFM} - \text{JAT}$$

(L_s) Allowable Leak Rate: 1.64 SCFM

Calculations verified: (Checker's initials & date) JAT 1-24-97

DISTRIBUTION SHEET

| | | |
|---|-----------|----------------------|
| To | From | Page 1 of 1 |
| Distribution | DJ Minter | Date 5 February 1997 |
| Project Title/Work Order | | EDT No. 617369 |
| 241-AN Ventilation Upgrades; ATR-177, Inlet Air Filter and Control Station Pressure Decay Leak Test | | ECN No. n/a |

| Name | MSIN | Text With All Attach. | Text Only | Attach./Appendix Only | EDT/ECN Only |
|---------------|-------|-----------------------|-----------|-----------------------|--------------|
| WL Adams | S5-13 | | | | X |
| RE Bauer | S7-14 | | | | X |
| RA Dodd | S5-07 | | | | X |
| CE Hanson | S7-12 | X | | | |
| GD Johnson | S7-14 | | | | X |
| JR Kriskovich | R1-56 | | | | X |
| J Lohrasbi | S5-05 | X | | | |
| DJ Minter | S2-24 | X | | | |
| RS Nicholson | S5-05 | X | | | |
| WE Ross | S5-07 | | | | X |
| RJ Shupe | R2-82 | | | | X |
| DL Sparks | S5-03 | | | | X |
| JF Thompson | S5-57 | X | | | |
| JA Tuck | S2-03 | X | | | |