

**ENVIRONMENTAL
RESTORATION
PROGRAM**

**Waste Management Plan for the Lower
East Fork Poplar Creek Operable
Unit, Oak Ridge, Tennessee**

RECEIVED

NOV 04 1996

OSTI

This document has been approved for release
to the public by the Y-12 Plant Technical
Information Office. Date: 4/9/96

MANAGED BY
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

UCN-17560 (8 8-95)

MASTER

ENERGY SYSTEMS

ER
»»»»»

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from 423-576-8401 (fax 423-576-2865).

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

Energy Systems Environmental Restoration Program

**Waste Management Plan for the Lower
East Fork Poplar Creek Operable
Unit, Oak Ridge, Tennessee**

Date Issued—April 1996

Prepared by
Environmental Restoration Waste Management Division
Oak Ridge, Tennessee

Prepared for the
U.S. Department of Energy
Office of Environmental Management
under budget and reporting code EW 20

Environmental Management Activities at the
OAK RIDGE Y-12 PLANT
Oak Ridge, Tennessee 37831-8169
managed by
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF ENERGY
under contract DE-AC05-84OR21400

MASTER

HH
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

**Portions of this document may be illegible
in electronic image products. Images are
produced from the best available original
document.**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

PREFACE

This Waste Management Plan for the Lower East Fork Poplar Creek (LEFPC) Operable Unit, Oak Ridge, Tennessee (Y/ER-264) was prepared in support of the Phase II Remedial Design Report (DOE/OR/01-1449&D1) and in accordance with requirements under the Comprehensive Environmental Response, Compensation, and Liability Act of 1980 (CERCLA) to present the plan for waste management practices to be followed during the remediation. This work was performed under Work Breakdown Structure (WBS) 1.4.12.3.1.04, Activity Data Sheet 9304 "Lower East Fork Poplar Creek." This document provides the Environmental Restoration Program (ER) with information about the waste handling, container and labeling requirements, waste characterization, transportation, waste staging areas, and disposal and waste minimization practices to be employed during the remediation project for the Lower East Fork Poplar Creek (LEFPC) Operable Unit.

CONTENTS

PREFACE	iii
ABBREVIATIONS	vii
1. PROJECT DESCRIPTION	1
2. SITE HISTORY	2
3. PROJECT CONTACTS	3
4. PROJECT PARTICIPANTS	4
4.1. WASTE GENERATOR	4
4.2. WASTE HANDLER	4
4.3. INTERIM WASTE STORAGE	4
4.4. PERMANENT WASTE STORAGE	4
4.5. WASTE TREATMENT	4
4.6. WASTE DISPOSAL	4
5. WASTE HANDLING	5
6. CONTAINER AND LABELING REQUIREMENTS	6
7. WASTE MANAGEMENT	7
8. WASTE CHARACTERIZATION	10
8.1 SUMMARY OF SOIL CHARACTERISTICS	10
8.2 MERCURY CONCENTRATIONS—CREEK SEGMENT 1(NOAA)	10
8.3 MERCURY CONCENTRATIONS—CREEK SEGMENT 4 (BRUNER'S)	10
8.4 ADDITIONAL SAMPLING	11
9. TRANSPORTATION	12
9.1 PUBLIC ROADS INVOLVED	12
9.2 APPLICABLE DOT REGULATIONS	12
9.3 REPORTABLE QUANTITIES	12
10. WASTE STAGING AREAS	13
11. TREATMENT	14
12. DISPOSAL	15
13. WASTE MINIMIZATION	16
REFERENCES	17
Appendix. WASTE ESTIMATE ASSUMPTIONS	A-1

ABBREVIATIONS

C/D	construction/demolition
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
DOE	U.S. Department of Energy
DOT	U.S. Department of Transportation
EM	Environmental Management (the Program)
EPA	U.S. Environmental Protection Agency
ER	Environmental Restoration (the Program)
ESWMO	Energy Systems Waste Management Organization
FPSC	fixed-price subcontractor
IVC	independent verification contractor
km	kilometers
LEFPC	Lower East Fork Poplar Creek
Energy Systems	Lockheed Martin Energy Systems, Inc.
mg/l	milligrams per liter
MK-F	MK-F of Oak Ridge Company
NCR	nonconformance reports
NOAA	National Oceanic and Atmospheric Administration
NPL	National Priorities List
ORR	Oak Ridge Reservation
OU	operable unit
PAH	polyaromatic hydrocarbon
PCB	polychlorinated biphenyl
POTW	publicly-owned treatment works
PPE	personal protective equipment
pCi/g	picocuries per gram
ppb	parts per billion
ppm	parts per million
PVC	polyvinyl chloride
RCRA	Resource Conservation and Recovery Act
RI	remedial investigation
ROD	record of decision
TCLP	toxicity characteristic leaching procedure
TDEC	Tennessee Department of Environment and Conservation
WCO	waste certification officer

1. PROJECT DESCRIPTION

The Lower East Fork Poplar Creek (LEFPC) Remedial Action project will remove mercury-contaminated soils from the floodplain of LEFPC, dispose of these soils at the Oak Ridge Y-12 Plant Landfill V, and restore the affected floodplain upon completion of remediation activities. This effort will be conducted in accordance with the record of decision (ROD) for LEFPC (DOE/OR/02-1370&D1, August 18, 1995) as a Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) action.

Upon completion of the work, mercury-contaminated soils ≥ 400 ppm will have been removed from specified areas within the LEFPC floodplain and placed into the Y-12 Plant Landfill V. The excavated areas will have been restored through application of approved fill material and topsoil and revegetated similar to existing conditions. As part of this action, approximately one acre of wetlands will be disturbed and restored in accordance with regulatory requirements. In support of the remediation activities, site security will be established at each of the removal areas as well as access roads, staging areas, equipment decontamination areas, and soil drying areas. These site support facilities will be removed at the end of remediation, and the sites will be restored to approximate preproject conditions. In addition to the removal of contaminated soils, secondary wastes (e.g., decontamination water, excavation water) will be collected and appropriately disposed of. These activities will be accomplished in two phases: (1) Phase I Remedial Action in 1996 to remediate soils from one site to accommodate commercial development and (2) Phase II Remedial Action of the remaining contaminated soils in 1997. Phase I Remedial Action is scheduled to start May 20, 1996, and scheduled to be completed August 30, 1996. Phase II Remedial Action is scheduled to start January 2, 1997, and is scheduled to be completed October 23, 1997.

Activities critical to the success of this project include construction, on schedule, of the Y-12 Plant Landfill V and the timely verification of remediation completion by the independent verification contractor (IVC). The project has assumed that access to the Y-12 Plant Landfill V Cell 1 for Phase I Remedial Actions will be available in June 1996, and will be available to Landfill V Cell 2 by May 1997, and that the IVC will perform their function concurrently with the team's confirmatory sampling program.

The waste management plan addresses management and disposition of all wastes generated during remedial action for the LEFPC project. Most of the solid wastes will be considered to be sanitary or construction/demolition wastes and will be disposed of at existing Y-12 Plant facilities for those types of waste. Some small amounts of hazardous waste are anticipated, and the possibility of low-level or mixed waste exists (greater than 35 pCi/g), although these are not expected. Liquid wastes will be generated which will be sanitary in nature and which will be capable of being disposed of at the Oak Ridge Sewage Treatment Plant—with the exception of sanitary sewage, which may be disposed of at any publicly-owned treatment works (POTW) chosen by service contractor.

The plan will address the two phases (Phase I Remedial Action and Phase II Remedial Action) separately.

2. SITE HISTORY

The LEFPC operable unit (OU) site includes the soil, sediment, and groundwater within the 100-year floodplain along the LEFPC and the Sewer Line Beltway. The LEFPC OU begins at the outfall of Lake Reality at the Y-12 Plant and ends at the confluence with Poplar Creek, which is located 23.3 km downstream. The site includes portions of the Oak Ridge Reservation (ORR) (the Reservation) as well as commercial, residential, agricultural, and other areas within the city of Oak Ridge. Due to releases of mercury and other contaminants from the Y-12 Plant since the 1950s, the floodplain downstream of the Y-12 Plant became contaminated. Contaminated soils outside the floodplain consist exclusively of floodplain soils used for backfill along the city of Oak Ridge sewer line beltway.

In 1989, the Reservation was placed on the National Priorities List (NPL) and designated as a CERCLA site. In accordance with CERCLA, and as agreed to in the Federal Facilities Agreement (FFA) between the U.S. Department of Energy (DOE), the Environmental Protection Agency (EPA), and the Tennessee Department of Environment and Conservation (TDEC), a remedial investigation (RI) and baseline risk assessment was conducted on LEFPC beginning in 1991 to define the extent of contamination and to estimate the human health and ecological risk associated with OU. Results of these studies identified mercury as the primary contaminant, contributing over 85% of the total toxicity. Other contaminants included other heavy metals, polyaromatic hydrocarbons (PAHs), polychlorinated biphenyls (PCBs), and low levels of radionuclides (primarily uranium isotopes), none of which were found to contribute substantially to the human health or ecological risks. Mercury contamination was found to be situated in defined areas along the floodplain and at depths usually greater than 20 cm (8 in.) below the surface. Surface water, stream sediments, and sewer line beltway soils were found to represent no significant human health or ecological risk.

The CERCLA decision-making process resulted in establishment of a remediation goal of 400 parts per million (ppm) for mercury in the floodplain. Based on this goal and additional sampling and analysis conducted since the RI, specific areas have been identified that require remediation at the National Oceanographic and Atmospheric Administration (NOAA) site and at the Bruner site. Mercury contamination greater than 400 ppm at the NOAA sites extends to a depth of approximately 40 cm (16 in.), while at the Bruner site the depth extends up to 80 cm (32 in.) in some locations. Based on these depths and identified areas, the total identified in-situ volume of contaminated floodplain soils is approximately 25,000 yd³.

3. PROJECT CONTACTS

Names, affiliations, and telephone numbers of key personnel involved in the generation, management, and disposal of wastes in association with the LEFPC Remedial Action Project are identified in Table 3.1

Table 3.1 Key Project Personnel

Affiliation	Name	Telephone
ER Project Manager	Jerome Miller	574-3680
Project Health and Safety Manager	Rudy Weigel	241-2487
Construction Manager	John McCollum	873-7370
Design Manager	Robert Meccia	481-8650
ER Waste Certification Officer	Jeff Henderson	241-2410
The Y-12 Plant Waste Management	Dave McCune	576-5280
Engineering	Jim Siberell	576-5698
Environmental Management	Wayne McMahon	574-7535

4. PROJECT PARTICIPANTS

4.1 WASTE GENERATOR

The Energy Systems ER Program (Waste Certification Officer or Project Manager) will be the generator of the waste and will ensure that wastes are properly certified, containerized, labeled, documented (including completion of Request for Disposal forms), and managed. The WCO will be responsible for the management of any 90-day storage areas which may be required at the remediation sites.

4.2 WASTE HANDLER

MK-Ferguson (MK-F) personnel will be responsible for handling, containerizing, labeling, and transporting wastes generated during Phase I of the project, with oversight from ESWMO and Environmental Management (EM). Any Resource Conservation and Recovery Act (RCRA) waste generated will be handled according to applicable federal regulations and may require transport by organizations other than MK-F. MK-F personnel will also be responsible for waste generated by the fixed-price subcontractor (FPSC) during Phase II of the project.

4.3 INTERIM WASTE STORAGE

Interim storage will be provided at the sites for hazardous wastes and those nonhazardous wastes for which the appropriate disposition has not been identified. These issues are discussed in more detail in Chap. 10. Liquid wastes will be staged at the sites prior to treatment and after treatment, awaiting analytical results prior to disposal.

4.4 PERMANENT WASTE STORAGE

ESWMO personnel will be responsible for proper transportation to, receipt of, and storage of hazardous waste delivered to the Oak Ridge K-25 Site or the Y-12 Plant.

4.5 WASTE TREATMENT

Waste treatment will be provided on site for project-generated wastewater. Energy Systems is responsible for procurement of a package treatment system for this purpose. MK-F will operate the system during Phase I and the FPSC will operate it during Phase II.

4.6 WASTE DISPOSAL

Most of the solid wastes will be disposed of at the Y-12 Plant Landfill V or Construction/Demolition Landfill VII. Y-12 Plant ESWMO personnel will be responsible for proper disposal of the waste materials or storage of reusable material. In general, wastewaters will be disposed of to the city of Oak Ridge sanitary sewer system via the nearest manhole. On-site personnel will be responsible for this activity.

5. WASTE HANDLING

Wastes generated by project activities will be stored, transported, and disposed of in accordance with applicable waste regulations and Department of Transportation (DOT) regulations, primarily DOT Federal Motor Carrier Safety Regulations, Hazardous Materials Regulations, and EPA regulations. MK-F will be responsible for assuring implementation of these regulations, while Energy Systems will provide oversight.

Y-12 Plant waste management procedures include the following:

- 70-903, Rev. 0—"Transfer of Waste to the Y-12 Plant ESWMO"
- 70-310, Rev. 0—"Waste Container Labeling"

K-25 Site waste management procedures pertinent if hazardous wastes are generated which must be stored by Energy Systems, include the following:

- SPP-4600, Rev. 1—"Management of Wastes"
- SPP-4606, Rev. 1—"Waste Container Labeling"

The following waste acceptance criteria are applicable to all wastes going to the landfill:

- no free liquids present
- storm drain pipe must be in sections less than 20 feet long to be disposed of at the landfill
- the maximum size of root balls is eight feet and the maximum stump length is 18 inches
- floodplain debris can generally be disposed of at the landfill, with the exception of tires (ESWMO is currently determining the proper disposition for tires)

In order to be received for burning at the Y-12 Plant burial grounds, tree sections must be shorter than ten feet in length.

6. CONTAINER AND LABELING REQUIREMENTS

Most of the waste to be generated by the project will be transported to the landfill by truck. However, during the course of the project it is possible that various floodplain debris (glass bottles, large metal pieces, etc.), and potential hazardous wastes (batteries, spray paint, etc.), could be generated which would have to be containerized for disposal. Possible container types would include, but not be limited to, 55- and/or 30-gal drums and 5- or 10-gal buckets. There is also a possibility that some waste may be required to be strapped onto pallets in order to be accepted at designated ESWMO facilities.

Waste which is transported by truck requires little or no labeling unless it contains reportable quantities of a hazardous material (for mercury the reportable quantity is 1 lb. per container). If hazardous materials are transported, the trucks will be labeled in accordance with 49 CFR requirements. However, other wastes which must be containerized require labeling in accordance with Y-12 Plant Procedure 70-310, "Waste Container Labeling" (waste destined for The Y-12 Plant), and K-25 Site Procedure SPP-4606, "Waste Container Labeling" (waste destined for the K-25 Site).

7. WASTE MANAGEMENT

Tables 7.1 and 7.2 list the estimated volumes of waste anticipated during the two phases of the project. Actual volumes generated may vary from the values which appear in the tables. The assumptions upon which numbers in the table are based are listed in the appendix. In addition, the tables include information on the classification, characterization, packaging, transportation, and disposal of the wastes.

Most of the solid wastes will be classified as sanitary wastes and therefore will be disposed of at the Y-12 Plant Sanitary Landfill or Construction/Demolition Landfill. Low levels of radioactivity do exist at the site, and thus the possibility of low-level or mixed waste generation exists, primarily for filters where material is concentrated. At this point it does not appear that any nonconformance report (NRC) permits are required; however, this issue will be resolved prior to the initiation of field activities. In the event that such waste is generated, the procedures cited in Chap. 5 will apply.

Management of wastes resulting from soil and water sampling activities is, in general, not listed specifically in these tables. A small amount of corrosive hazardous waste will be generated from analysis of soil samples and is included. Approximately 10% of the samples will be sent to off-site laboratories for analysis. The waste generated from these off-site analytical activities will not be returned and will not require management by Energy Systems, MK-F, or the FPSC. Wastes such as sampling equipment and trash associated with sampling activities is minimal and is considered to be included within the volume of sanitary solid waste cited in the tables.

In addition, the following sanitary wastes will be generated during the surveillance and maintenance phase of the project (following the removal action), which will continue for five years:

- 120 L of creek sediment
- 150 starling carcasses remaining from tissue extraction
- 720 redbreast sunfish carcasses from tissue extraction

Table 7.1 Phase I Waste Volume Estimates

Waste Stream	Category	Contaminant	Solid Waste		Liquid Waste Volume (gal)	Packaging	Transportation	Disposition
			Volume (cubic ft)					
Contaminated soil and stumps	Special	Mercury	116,000		NA	NA	Truck	The Y-12 Plant Landfill V
Small trees and branches	Sanitary	Mercury	52,000		NA	NA	Truck	Burned at The Y-12 Plant
Stone	Sanitary	None	12,000		NA	NA	Truck	The Y-12 Plant C/D Landfill
Sand	Sanitary	None	5,800		NA	NA	Truck	The Y-12 Plant C/D Landfill
Removed grass and brush	Sanitary	None	3,500		NA	NA	Truck	The Y-12 Plant C/D Landfill
Geotextile fabric and mat	Sanitary	Mercury	3,500		NA	NA	Truck	The Y-12 Plant Landfill V
Tree trunks	Sanitary	Mercury	1,900		NA	NA	Truck	Burned at The Y-12 Plant
Truck bed/dewatering box liners	Sanitary	Mercury	740		NA	NA	Truck	The Y-12 Plant Landfill V
Sanitary solid waste	Sanitary	None	700		NA	Dumpster	Truck	The Y-12 Plant Landfill V
Broken pavement/gravel	Sanitary	None	590		NA	NA	Truck	The Y-12 Plant C/D Landfill
Temporary fencing and gate	Sanitary	None	450		NA	NA	Truck	Y-12 Plant New Salvage Yard
Hay bales	Sanitary	Mercury	240		NA	NA	Truck	The Y-12 Plant Landfill V
Sandbags	Sanitary	None	100		NA	NA	Truck	The Y-12 Plant C/D Landfill
Floodplain debris	Sanitary	Mercury	53		NA	NA	Truck	The Y-12 Plant Landfill V
PPE	Sanitary	Mercury	34		NA	Drum	Truck	The Y-12 Plant Landfill V
Storm drain pipe	Sanitary	Mercury	32		NA	NA	Truck	The Y-12 Plant Landfill V
Hazardous waste ^a	Hazardous	Unknown	22		NA	Drum	Truck	K-25 storage
Spent filters	Sanitary	Mercury	15		NA	Drum	Truck	The Y-12 Plant Landfill V
Spent activated carbon	Sanitary	Mercury	9		NA	Drum	Truck	The Y-12 Plant Landfill V
Berm	Sanitary	None	3		NA	NA	Truck	The Y-12 Plant C/D Landfill
Truck skirting	Sanitary	Mercury	3		NA	NA	Truck	The Y-12 Plant Landfill V
Silt fence	Sanitary	Mercury	1		NA	NA	Truck	The Y-12 Plant Landfill V
Dewatering water	Sanitary	Mercury	NA		140,000	NA	NA	Oak Ridge POTW
Decontamination water	Sanitary	Mercury	NA		34,000	NA	NA	Oak Ridge POTW
Excavation water	Sanitary	Mercury	NA		30,000	NA	NA	Oak Ridge POTW
Sanitary sewage ^b	Sanitary	None	NA		10,000	NA	Truck	POTW
Soapy water/isopropanol	Sanitary	None	NA		1,200	Drum	Truck	Oak Ridge POTW
Analytical waste	Hazardous	None	NA		2	Drum	NA	The K-25 Site storage
TOTAL			197,692		215,200			

^aNot expected.^bTo be disposed of by the subcontractor.

Table 7.2 Phase II Waste Volume Estimates

Waste Stream	Category	Contaminant	Solid Waste Volume (ft ³)	Liquid Waste Volume (gal)	Packaging	Transportation	Disposition
Contaminated soil and stumps	Sanitary	Mercury	559,000	NA	NA	Truck	The Y-12 Plant Landfill V
Small trees and branches	Sanitary	Mercury	280,000	NA	NA	Truck	Burned at The Y-12 Plant
Stone and gravel	Sanitary	None	270,000	NA	NA	Truck	The Y-12 Plant C/D Landfill
Removed grass and brush	Sanitary	None	140,000	NA	NA	Truck	The Y-12 Plant C/D Landfill
Geotextile fabric and mat	Sanitary	Mercury	14,000	NA	NA	Truck	The Y-12 Plant Landfill V
Tree trunks	Sanitary	Mercury	13,000	NA	NA	Truck	Burned at The Y-12 Plant
Truck bed/dewatering box liners	Sanitary	Mercury	7,400	NA	NA	Truck	The Y-12 Plant Landfill V
Sand	Sanitary	None	5,800	NA	NA	Truck	The Y-12 Plant Landfill V
Temporary fencing and gate	Sanitary	None	5,600	NA	NA	Truck	The Y-12 Plant C/D Landfill
Sanitary solid waste	Sanitary	None	5,400	NA	NA	Truck	The Y-12 Plant New Salvage Yard
Broken pavement/gravel	Sanitary	None	5,000	NA	Dumpster	Truck	The Y-12 Plant Landfill V
Floodplain debris	Sanitary	Mercury	990	NA	NA	Truck	The Y-12 Plant C/D Landfill
Hay bales	Sanitary	Mercury	480	NA	NA	Truck	The Y-12 Plant Landfill V
Hazardous waste ^a	Hazardous	Unknown	150	NA	NA	Truck	The Y-12 Plant Landfill V
PPE	Sanitary	Mercury	130	NA	Drum	Truck	Off-site hazardous waste facility
Spent filters	Sanitary	Mercury	120	NA	Drum	Truck	The Y-12 Plant Landfill V
Storm drain pipe	Sanitary	Mercury	63	NA	Drum	Truck	The Y-12 Plant Landfill V
Spent activated carbon	Sanitary	Mercury	54	NA	Drum	Truck	The Y-12 Plant Landfill V
Sandbags	Sanitary	None	47	NA	NA	Truck	The Y-12 Plant Landfill V
Silt fence	Sanitary	Mercury	47	NA	NA	Truck	The Y-12 Plant Landfill V
PVC pipe	Sanitary	Mercury	20	NA	NA	Truck	The Y-12 Plant Landfill V
Berm	Sanitary	None	6	NA	NA	Truck	The Y-12 Plant Landfill V
Truck skirting	Sanitary	Mercury	5	NA	NA	Truck	The Y-12 Plant C/D Landfill
Dewatering water	Sanitary	Sanitary	NA	490,000	NA	NA	The Y-12 Plant Landfill V
Decontamination solution	Sanitary	None	NA	200,000	NA	NA	Oak Ridge POTW
Excavation water	Sanitary	None	NA	170,000	NA	NA	Oak Ridge POTW
Sanitary sewage ^b	Sanitary	None	NA	80,000	NA	NA	Oak Ridge POTW
Analytical waste	Hazardous	None	NA	7	Drum	NA	POTW
Soapy water/isopropanol	Sanitary	None	NA	8600	Drum	NA	Off-site hazardous waste facility
Concrete curb/gutter	Sanitary	None	20	NA	NA	Truck	Oak Ridge POTW
TOTAL			1,307,312	940,000			The Y-12 Plant C/D Landfill

^aNot expected.^bTo be disposed of by the subcontractor.

8. WASTE CHARACTERIZATION

8.1 SUMMARY OF SOIL CHARACTERISTICS

The following summary of soil characterization is taken from data included in the special waste request submitted to TDEC in January 1995. Although the data indicates the presence of mercury at concentrations well below the removal standard of 400 ppm, only soil with concentrations above that level will be removed. The characterization of the soil actually being removed will be somewhat different from that stated below because the removed soil is a subset of the volume characterized by the sampling data presented below. Other waste streams will have lower concentrations of mercury and other contaminants but have not actually been characterized.

8.2 MERCURY CONCENTRATIONS—CREEK SEGMENT 1 (NOAA)

Mercury concentrations in samples from creek segment 1 (NOAA) ranged from 30–1320 ppm (by neutron activation analysis) or 63–1590 ppm [by EPA Contract Laboratory Program (CLP) analytical procedures]. Uranium ranged from 9.5–98 ppm with a range of enrichment from 0.03–0.85% U-235. Cesium-137 was found in concentrations from 0.57–8.24 pCi/g, while americium-241, cobalt-60, neptunium-237, and protactinium-233 were all below 1 pCi/g maximum. The various isotopes of thorium were found at levels below 5 pCi/g maximum. Total uranium activity ranged from 13.3–50.7 pCi/g. The average activity is expected to be below 35 pCi/g, which is the upper limit for disposal at the Y-12 Plant Sanitary Landfill. Organics were generally found in the ppb or low ppm ranges, with none of the usual volatile organics being present. Concentration ranges for the RCRA metals (mercury is discussed above) are listed as follows (separate ranges are listed if data from different analytical techniques were available):

<i>Contaminant</i>	<i>CLP Procedure</i>	<i>Neutron Activation Analysis</i>
Arsenic	5.8–11.20 ppm	1.8–14 ppm
Barium	99.1–327 ppm	NA
Cadmium	3.1–26 ppm	NA
Chromium	24.7–67.4 ppm	51.9–117 ppm
Lead	62 ppm	NA
Selenium	4.75–110 ppm	NA
Silver	2.8–12.4 ppm	NA

8.2 MERCURY CONCENTRATIONS—CREEK SEGMENT 4 (BRUNER'S)

For creek segment 4 (Bruner's), mercury concentrations ranged from 5.6–1390 ppm (by neutron activation analysis) or 225–1020 ppm (by CLP procedure). Uranium ranged from 19–83 ppm with a range of enrichment from 0.12–0.63% U-235. Cesium-137 was found in concentrations from 1.48–2.91 pCi/g, while americium-241, cobalt-60, and neptunium-237 were all below 1 pCi/g maximum. Total uranium activity ranged from 21.5–31.8 pCi/g. The average activity is expected to be below 35 pCi/g, which is the upper limit for disposal at the Y-12 Plant Sanitary Landfill. Organics were generally found in the ppb or low ppm ranges, with none of the usual volatile organics being present. Concentration ranges for the RCRA metals (mercury is discussed above) are listed as follows (separate ranges are listed if data from different analytical techniques were available):

<i>Contaminant</i>	<i>CLP Procedure</i>	<i>Neutron Activation Analysis</i>
Arsenic	6.1–15.1 ppm	5.1–17.3 ppm
Barium	178–454 ppm	NA
Cadmium	8.4–41.3 ppm	NA
Chromium	71.5–112 ppm	48–180 ppm
Lead	102–155 ppm	NA
Selenium	3.52–16 ppm	NA
Silver	10.3–29.7 ppm	NA

Soil samples from both the NOAA and Bruner's sites were tested for TCLP toxicity (sampling activity occurred from late March to early April 1995). The standard eight RCRA metals (As, Ba, Cd, Cr, Pb, Hg, Se, and Ag) were not detected in the TCLP extract. Likewise, the RCRA organics were not detected, except for two volatile organic compounds. 2-Butanone was estimated up to 0.17 mg/l in a number of samples, but was also found in laboratory blanks. Tetrachlorethene was estimated in several samples at concentrations up to 0.0096 mg/l. In both cases, all estimated concentrations are below the regulatory required detection limits. RCRA pesticides and herbicides were not detected. PCBs were found in two samples at estimated concentrations up to 0.0018 mg/l, which is below the regulatory required detection limit, as well as the limit for disposal at The Y-12 Plant. Based on this data, the soil can be classified as non-RCRA characteristic waste.

Radionuclides, which are present in the soil, are expected to be below detection limits. Organics are also not expected to be present above detection limits. The wastewaters are expected to contain minimal amounts of metals, as shown by the following data:

Beryllium	0.24-0.66 ug/l
Cadmium	4.3-8.8 ug/l
Chromium	5.7-12.1 ug/l
Copper	10.1-54 ug/l
Lead	8.3-11.3 ug/l
Mercury	13.8-121 ug/l
Nickel	6.5-16.6 ug/l
Selenium	3.9-15.9 ug/l
Silver	1.7-3.2 ug/l
Thallium	0.2-5.5 ug/l
Zinc	12.1-29.4 ug/l

Other solid wastes, such as activated carbon or filters, are likely to contain similar contaminants, but it is unknown at this time exactly what the levels of contamination will be. These materials will be sampled and analyzed prior to disposal to determine the appropriate waste classification and, thus, the appropriate disposition.

Additional sampling will be required for nonsanitary wastes to be disposed of at ESWMO facilities. These will have to be characterized and certified in accordance with ES/WM-10 *Waste Acceptance Criteria for the Oak Ridge Reservation*. ER has in place an approved Waste Certification Procedure ERWM/ER-P2109, "Environmental Restoration and Waste Management Organization Waste Certification," which will be followed to properly certify wastes generated during the LEFPC Project. The procedure calls for specific project waste information to be provided to the site waste certification group through completion of Appendix C of the above mentioned procedure. The waste certifier will complete the required information and any necessary revisions needed to receive authorization to certify waste. Any hazardous waste generated during the LEFPC Project will be characterized using the most accurate and cost efficient method(s) including but not limited to documented process knowledge and/or sampling and analysis.

9. TRANSPORTATION

9.1 PUBLIC ROADS INVOLVED

During Phase I of the project, wastes will be transported from the NOAA site utilizing Woodbury Lane, Wilberforce Ave., Tulsa Rd., Illinois Avenue, Scarboro Road, and Bethel Valley Road. Phase II will utilize only the latter three thoroughfares for transportation from the NOAA site.

During Phase II, wastes will be transported from the Bruner's sites utilizing the Oak Ridge Turnpike, Illinois Avenue, Scarboro Road, and Bethel Valley Rd.

If hazardous waste is generated which must be transported to and stored at the K-25 Site, the same roads will be utilized, with the exception of Bethel Valley Rd.

9.2 APPLICABLE DOT REGULATIONS

- 49 CFR 171-173, 177—DOT Hazardous Materials Regulations
- 49 CFR 382-399—Federal Motor Carrier Safety Regulations

9.3 REPORTABLE QUANTITIES

The reportable quantity for mercury is 1.0 lb per container or conveyance (drum, truck, etc.). If amounts of waste are spilled which result in the release of more than one pound, based on the total mass and the concentration, this is reportable. A 25-cy truckload could potentially contain anywhere from 25–50 lb of mercury at average concentrations of 400–600 ppm, or up to 120 lb at a maximum concentration of 1590 ppm.

If hazardous wastes are discovered during the excavation, they should be identified, and the hazardous materials table in 49 CFR 172-101, "Appendix A," should be consulted to determine reportable quantities.

In general, the reportable quantity for D002 (corrosive) waste, such as will be generated during on-site analytical activities, is 1.0 lb. However, the regulatory citation reference above should be consulted to determine the reportable quantity of the particular acid involved. If elementary neutralization is conducted to eliminate the hazardous characteristic, this issue does not apply.

10. WASTE STAGING AREAS

Energy Systems will be responsible for the management of any hazardous waste generated during Phase I. Although the project fits the definition of an exempt small quantity generator, and RCRA areas are not specifically required, the project will set up and manage RCRA 90-day accumulation and/or satellite areas. This is due to uncertainties concerning the amounts and types of RCRA waste that could potentially be encountered during excavation of the floodplain soils. The RCRA Areas will be managed by the project WCO. The WCO will assure that the waste is properly segregated, containerized, labeled, and characterized, and that the proper documentation is completed to assure transfer of waste to the ESWMO. The WCO will ensure that the waste is secured during periods when Energy Systems and MK Ferguson personnel are not at the site, including but not limited to locking container lids, securing the waste in a trailer or storage building, etc. Any RCRA waste generated during Phase I will be transferred to the K-25 Site or the Y-12 Plant for storage. The contractor will be responsible for hazardous waste generated during Phase II.

NonRCRA materials without obvious dispositions will be staged on site until the appropriate disposition can be determined.

11. TREATMENT

Treatment for solid wastes will consist of dewatering of excavated soils at the site and burning of tree trunks (maximum of four truck loads in one day with no more during the ensuing two days) at the Y-12 Plant.

Treatment will be provided for project-generated wastewater. A packaged water treatment system utilizing filters and carbon adsorption cartridges will be utilized to remove particulates and mercury. Small storage tanks will be used to collect the water for treatment and for sampling/analysis prior to disposal after treatment. No secondary containment of wastewater tanks will be provided since the wastewater is not considered to be hazardous waste.

12. DISPOSAL

Most of the solid wastes generated by the project will be disposed of at the Y-12 Plant Landfill V (under the provisions of a special waste permit from TDEC) or one of the Y-12 Plant construction/demolition landfills. Sanitary trash will be disposed of at the Y-12 Plant sanitary landfill.

Wastewater will generally be discharged to the Oak Ridge POTW via the nearest sanitary sewer manhole. Specific discharge limits and sampling requirements will be established via the permit with the city of Oak Ridge, and compliance with these will be required prior to any discharge to POTW. Sanitary sewage will be disposed of by the subcontractor.

13. WASTE MINIMIZATION

Every attempt will be made in the field to avoid the generation of low-level or mixed waste if possible (e.g., by minimizing inventories of waste materials in filters, etc.).

Equipment will be decontaminated with water to remove residual mercury contamination and allow reuse. It may also be possible to decontaminate disposable construction materials, such as pipe, to allow disposal in Landfill VII rather than Landfill V. Decontamination solutions will be treated on site, will be analyzed, and will be recycled to the maximum extent practical.

The volume of excavated soils will be minimized by excavation of layers of soil, followed by sampling, to determine whether the limits of excavation have been reached. Continued sampling is also being used to better define the areas of soil requiring excavation.

Personnel protective equipment volumes should be minimized by limiting the number of personnel entries into the exclusion zone and the contamination reduction zone and using launderable PPE instead of disposable materials.

Sanitary waste should be minimized by providing recycling opportunities for corrugated cardboard, mixed paper, and aluminum beverage cans.

Fencing should be stockpiled for reuse or dispositioned for recycling.

Stockpiling of materials, such as sand, stone, and gravel should be considered in order to avoid disposal and to avoid costs to future projects. Geotextile fabrics, mats, and berm materials from decontamination areas which are in good condition should be stored for similar use in the future.

Hazardous wastes from analytical activities, which are hazardous due to low pH, may be able to be minimized by being neutralized in the laboratory.

REFERENCES

- Butz, T. R., letter to R.C. Sleeman. "Notification of Planned Open Burning Events to be Conducted in the Bear Creek Burial Grounds Located West of the Y-12 Plant Plant."
- Crabtree, J. P., letter to L.L. Radcliffe. 1995. "Notice of Special Waste Approval," #01-0089, September 15.
- Energy Systems (Lockheed Martin Energy Systems, Inc.). 1995. *ES/WM-34 Pollution Prevention Opportunity Assessment of Personal Protective Equipment Use on the U.S. Department of Energy Oak Ridge Reservation, Oak Ridge, Tennessee*, January.
- Energy Systems (Lockheed Martin Energy Systems, Inc.). K-25 Standard Practice Procedure SPP-4600, Rev. 1, "Management of Wastes." Oak Ridge, Tennessee.
- Energy Systems (Lockheed Martin Energy Systems, Inc.). K-25 Site Standard Practice Procedure SPP-4606, Rev. 1, "Waste Container Labeling." Oak Ridge, Tennessee.
- Energy Systems (Lockheed Martin Energy Systems, Inc.). *Waste Acceptance Criteria for the Oak Ridge Reservation*, ES/WM-10. Oak Ridge, Tennessee.
- Energy Systems (Lockheed Martin Energy Systems, Inc.). Y-12 Plant Procedure 70-903, Rev. 0, "Transfer of Waste to the Y-12 Plant ESWMO." Oak Ridge, Tennessee.
- Energy Systems (Lockheed Martin Energy Systems, Inc.). Y-12 Plant Procedure 70-310, Rev. 0, "Waste Container Labeling." Oak Ridge, Tennessee.
- Memorandum of Understanding Between Lower East Fork Poplar Creek Project and the Y-12 Plant Waste Management Operations.
- Metcalf & Eddy, Inc. 1991. *Wastewater Engineering: Treatment, Disposal, Reuse*, Third Edition. McGraw-Hill.
- Wastewater Discharge Permit, Oak Ridge, Tennessee.

Appendix

WASTE ESTIMATE ASSUMPTIONS

WASTE ESTIMATE ASSUMPTIONS

1. Volume estimates were taken from the project cost estimate wherever possible.
2. The volume of removed grass and brush was estimated by multiplying the area of removal by three in., per Foster Wheeler Environmental Corporation.
3. The volume of all plastic waste streams was estimated by calculating their actual volume, then multiplying by a factor of 14.5, which is the approximate ratio of the actual material density to that of uncompacted residential plastic waste. Dewatering box liners were assumed to be the same volume as that of the truck bed liners, which were based on 288 ft² per truck, 15 yds³ per truck, and the total volume of soil being hauled.
4. The volume of trees to be sent for burning was assumed to be 10 times greater than the amount of chipped wood originally included in the estimate.
5. The volume of sanitary solid waste was estimated from the Y-12 Plant 1994 per capita generation rate of 230 ft³ per year per person times an estimation from the cost estimate of the total hours involved in each phase (about 6,100 for Phase I and 48,800 for Phase II).
6. The volume of broken pavement and gravel was determined by multiplying the area involved by 3 inches, which was the depth of replacement paving.
7. The volume of temporary fencing and gates was calculated assuming 7-ft chain-link, with sections stacked 1-1/2 inches apart (half of the assumed 3-in post diameter).
8. The volume of individual hay bales was assumed to be 5 ft³.
9. The volume of floodplain debris was calculated from the estimated weight using the density of noncombustible commercial rubbish (about 19 pounds per ft³).
10. The volumes of storm drain pipe and plastic pipe were calculated using the appropriate lengths and diameters.
11. The volume of hazardous waste was assumed to be equivalent to the volume of the containers procured for storing the hazardous waste.
12. Calculations of the volume of PPE were based on 28 changes per day (20 in the exclusion zone and 8 in the decontamination area) with durations of 24 days for Phase I and 86 days for Phase II. PPE was assumed to be approximately equivalent in each area, consisting of paper or Tyvek suits, gloves, and booties. The total weight of a suit was calculated to be about 23 oz, based on data in ES/WM-34, *Pollution Prevention Opportunity Assessment of Personal Protective Equipment used on the U.S. Department of Energy Oak Ridge Reservation, Oak Ridge, Tennessee* (January 1995). This document also stated that a 55-gal drum will hold 200 lb of PPE.
13. Spent filter volumes were assumed to be equivalent to the associated container volumes.

15. The volumes of the berms, which are basically inflatable pillows, were calculated assuming that they extended the perimeter of the decontamination pads, were one foot wide, and consisted of two thicknesses of 6 mil plastic, with twice that volume of residual air. The bulk volume was calculated the same way as other plastic streams.
16. Silt fences were assumed to be 3 feet high and consist of 2 mil plastic.
17. Sanitary sewage volumes were calculated based on the estimated manhours for each phase and a factor of 13 gal/employee/day for generic industrial buildings (Metcalf & Eddy, Table 2-10, 1962 data).

DISTRIBUTION

1. L. V. Asplund
2. B. W. Henderson
- 3-4. A. K. Lee/DOE-OSTI
- 5-7. D. M. Matteo
8. L. W. McMahon
- 9-10. J. Q. Miller
11. H. C. Newsom
- 12-13. P. T. Owen
14. J. K. Siberell
15. R. W. Weigel
16. Central Research Library
17. ER Document Management Center—RC
18. R. L. Nace, Team Leader, Fernald/Ohio Team, Office of Environmental Restoration, U.S. Department of Energy, Cloverleaf Building, EM-425, 19901 Germantown Road, Germantown, MD 20874
- 19-20. R. C. Sleeman, Director, Environmental Restoration Division, DOE Oak Ridge Operations Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
21. J. W. Wagoner II, Team Leader, Portsmouth/Paducah/Weldon Spring Team, Office of Environmental Restoration, U.S. Department of Energy, Cloverleaf Building, EM-424, 19901 Germantown Road, Germantown, MD 20874
22. B. Issel, Community Development Director, City of Oak Ridge, P. O. Box 1, Oak Ridge, TN 37831-0001
23. H. L. Wieland, Black & Veatch, 400 Northridge Road, Suite 350, Atlanta, GA 30350
- 24-26. R. Hedrick, U.S. Army Corps of Engineers, Nashville District, P.O. Box 1070, Nashville, TN 37902
27. R. M. Meccia, Foster Wheeler Environmental Corporation, 111 Union Valley Road, Oak Ridge, TN 37830
- 28-29. T. E. Myrick, Science Applications International Corporation, P.O. Box 2502, Oak Ridge, TN 37831
30. J. McCollum, MK-Ferguson of Oak Ridge Company, P.O. Box 2000, Oak Ridge, TN 37831