

LOCKHEED MARTIN



Y/ER-264/R1

ENVIRONMENTAL RESTORATION PROGRAM

Waste Management Plan for the Lower East Fork Poplar Creek Remedial Action Project, Oak Ridge, Tennessee

RECEIVED
NOV 04 1996
OSTI

This document has been approved for release
to the public by the Y-12 Plant Technical
Information Office. Date: 8/30/96

MANAGED BY
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

UCN-17580 (6 8-95)

ENERGY SYSTEMS



MASTER

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from 423-576-8401 (fax 423-576-2865).

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

Energy Systems Environmental Restoration Program

**Waste Management Plan
for the Lower East Fork Poplar Creek
Remedial Action Project
Oak Ridge, Tennessee**

Date Issued—August 1996

Prepared by
Environmental Restoration Waste Management Division
Oak Ridge, Tennessee

Prepared for the
U.S. Department of Energy
Office of Environmental Management
under budget and reporting code EW 20

Environmental Management Activities at the
OAK RIDGE Y-12 PLANT
Oak Ridge, Tennessee 37831-8169
managed by
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF ENERGY
under contract DE-AC05-84OR21400

MASTER

HH
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

**Portions of this document may be illegible
in electronic image products. Images are
produced from the best available original
document.**


DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.


APPROVALS


**Waste Management Plan
for the Lower East Fork Poplar Creek
Remedial Action Project,
Oak Ridge, Tennessee
(Y/ER-264/R1)**

Review and approval signatures indicate concurrence with and approval of the contents and intent of the *Waste Management Plan for the Lower East Fork Poplar Creek Operable Unit, Oak Ridge, Tennessee.*




Reviewed by: L. W. McMahon, Environmental Compliance


Date




Reviewed by: J. C. Henderson, Central ER Waste Management


Date





Reviewed by: C. M. R. Goddard, ER Pollution Prevention Program


Date




Approved by: T. J. McLaughlin, Project Manager


Date



Approved by: D. W. McCune, Y-12 Waste Management


Date

PREFACE

This *Waste Management Plan for the Lower East Fork Poplar Creek (LEFPC) Remedial Action Project, Oak Ridge, Tennessee (Y/ER-264/R1)* was prepared in support of the *Phase II Remedial Design Report (DOE/OR/01-1449&D2)* and in accordance with requirements under the Comprehensive Environmental Response, Compensation, and Liability Act of 1980 (CERCLA) to present the plan for waste management practices to be followed during the remediation. This work was performed under Work Breakdown Structure 1.4.12.3.1.04, Activity Data Sheet 9304 "Lower East Fork Poplar Creek." This document provides the Environmental Restoration Program (ER) with information about the waste handling, container and labeling requirements, waste characterization, transportation, waste staging areas, and disposal and waste minimization practices to be employed during the remediation project for the LEFPC Operable Unit.

CONTENTS

PREFACE	iii
TABLES	vii
ABBREVIATIONS	ix
1. PROJECT DESCRIPTION	1
2. SITE HISTORY	2
3. PROJECT CONTACTS	3
4. PROJECT PARTICIPANTS	4
4.1 WASTE GENERATOR	4
4.2 WASTE HANDLER	4
4.3 INTERIM WASTE STORAGE	4
4.4 PERMANENT WASTE STORAGE	4
4.5 WASTE TREATMENT	4
4.6 WASTE DISPOSAL	4
5. WASTE HANDLING	5
6. CONTAINER AND LABELING REQUIREMENTS	6
7. WASTE MANAGEMENT	7
8. WASTE CHARACTERIZATION	10
8.1 SUMMARY OF SOIL CHARACTERISTICS	10
8.2 MERCURY CONCENTRATIONS CREEK SEGMENT 1 (NOAA)	10
8.2 MERCURY CONCENTRATIONS CREEK SEGMENT 4 (BRUNER'S)	11
9. TRANSPORTATION	13
9.1 PUBLIC ROADS INVOLVED	13
9.2 APPLICABLE DOT REGULATIONS	13
9.3 REPORTABLE QUANTITIES	13
10. WASTE STAGING AREAS	14
11. TREATMENT	15
12. DISPOSAL	16
13. WASTE MINIMIZATION	17
REFERENCES	18

Appendix. WASTE ESTIMATE ASSUMPTIONS	A-1
--	-----

TABLES

Table 3.1	Key Project Personnel	3
Table 7.1	Phase I Waste Volume Estimates	8
Table 7.2	Phase II Waste Volume Estimates	9

ABBREVIATIONS

C/D	construction/demolition
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act of 1980
CFR	<i>Code of Federal Regulations</i>
CLP	Contract Laboratory Program
DOE	U.S. Department of Energy
DOT	U.S. Department of Transportation
EM	Environmental Management Program
EPA	U.S. Environmental Protection Agency
ER	Environmental Restoration Program
ESWMO	Energy Systems Waste Management Organization
FPSC	fixed-price subcontractor
IVC	independent verification contractor
km	kilometers
LEFPC	Lower East Fork Poplar Creek
Energy Systems	Lockheed Martin Energy Systems, Inc.
mg/l	milligrams per liter
MK-F	MK-F of Oak Ridge Company
NCR	nonconformance reports
NOAA	National Oceanic and Atmospheric Administration
NPL	National Priorities List
ORR	Oak Ridge Reservation
OU	operable unit
PAH	polyaromatic hydrocarbon
PCB	polychlorinated biphenyl
POTW	publicly-owned treatment works
PPE	personal protective equipment
pCi/g	picocuries per gram
ppb	parts per billion
ppm	parts per million
PVC	polyvinyl chloride
RCRA	Resource Conservation and Recovery Act of 1976
RI	remedial investigation
ROD	record of decision
TCLP	toxicity characteristic leaching procedure
TDEC	Tennessee Department of Environment and Conservation
WCO	waste certification officer

1. PROJECT DESCRIPTION

The Lower East Fork Poplar Creek (LEFPC) Remedial Action project will remove mercury-contaminated soils from the floodplain of LEFPC, dispose of these soils at the Y-12 Landfill V, and restore the affected floodplain upon completion of remediation activities. This effort will be conducted in accordance with the Record of Decision (ROD) for LEFPC (DOE/OR/02-1370&D1, August 18, 1995) as a Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) action.

Upon completion of the work, mercury-contaminated soils >400 ppm will have been removed from specified areas within the LEFPC floodplain and placed in the Y-12 Landfill V. The excavated areas will have been restored through application of approved fill material and topsoil and revegetated similar to existing conditions. As part of this action, approximately one acre of wetlands will be disturbed and restored in accordance with regulatory requirements. In support of the remediation activities, site security will be established at each of the removal areas as well as access roads, staging areas, equipment decontamination areas, and soil drying areas. These site support facilities will be removed at the end of remediation, and the sites will be restored to approximate preproject conditions. In addition to the removal of contaminated soils, secondary wastes (e.g., decontamination water, excavation water) will be collected and appropriately disposed. These activities will be accomplished in two phases: (1) Phase I of the Remedial Action in 1996 to remediate soils from one site to accommodate commercial development and (2) Phase II of the Remedial Action for the remaining contaminated soils in 1997. The Phase I Remedial Action is scheduled to start July 1, 1996, and scheduled to be completed August 30, 1996. The Phase II Remedial Action is scheduled to start in April 1997 and be completed October 23, 1997.

Activities critical to the success of this project include the on-schedule construction of the Y-12 Landfill V and the timely verification of remediation completion by the Independent Verification Contractor (IVC). The project has assumed that access to the Y-12 Landfill V Cell 2 for the Phase II Remedial Action will be available by May 1997 and that the IVC will perform their function concurrently with the team's confirmatory sampling program.

The *Waste Management Plan* addresses management and disposition of all wastes generated during the remedial action for the LEFPC Project. Most of the solid wastes will be considered to be sanitary or construction/demolition wastes and will be disposed of at existing Y-12 facilities for those types of waste. Some small amounts of hazardous waste are anticipated, and the possibility of low-level or mixed waste exists (greater than 35 pCi/g), although these are not expected. Liquid wastes will be generated which will be sanitary in nature and which will be capable of being disposed of at the Oak Ridge Sewage Treatment Plant (with the exception of sanitary sewage, which may be disposed of at any POTW chosen by service contractor).

2. SITE HISTORY

The LEFPC Operable Unit (OU) site includes the soil, sediment, and groundwater within the 100-year floodplain along the LEFPC and the Sewer Line Beltway. The LEFPC OU begins at the outfall of Lake Reality at the Y-12 Plant and ends at the confluence with Poplar Creek, which is located 23.3 km downstream. The site includes portions of the Oak Ridge Reservation (ORR), as well as commercial, residential, agricultural, and other areas within the City of Oak Ridge. Due to releases of mercury and other contaminants from the Y-12 Plant since the 1950s, the floodplain downstream of the Y-12 Plant became contaminated. Contaminated soils outside the floodplain consist exclusively of floodplain soils used for backfill along the City of Oak Ridge Sewer Line Beltway.

In 1989, the ORR was placed on the National Priorities List (NPL) and designated as a CERCLA site. In accordance with CERCLA, and as agreed to in the Federal Facilities Agreement (FFA) between the Department of Energy (DOE), Environmental Protection Agency (EPA), and the Tennessee Department of Environment and Conservation (TDEC), a Remedial Investigation (RI) and Baseline Risk Assessment was conducted on LEFPC beginning in 1991 to define the extent of contamination and estimate the human health and ecological risk associated with the OU. Results of these studies identified mercury as the primary contaminant, contributing over 85% of the total toxicity. Other contaminants included other heavy metals, polycyclic aromatic hydrocarbons (PAHs), polychlorinated biphenyls (PCBs), and low levels of radionuclides (primarily uranium isotopes), none of which were found to contribute substantially to the human health or ecological risks. Mercury contamination was found to be situated in defined areas along the floodplain, and at depths usually greater than 20 cm (8 in.) below the surface. Surface water, stream sediments, and Sewer Line Beltway soils were found to represent no significant human health or ecological risk.

The CERCLA decision-making process resulted in establishment of a remediation goal of 400 ppm for mercury in the floodplain. Based on this goal and additional sampling and analysis conducted since the RI, specific areas have been identified that require remediation at the National Oceanographic and Atmospheric Administration (NOAA) site and at the Bruner site. The mercury contamination greater than 400 ppm at the NOAA sites extends to a depth of approximately 40 cm (16 in.), while at the Bruner site, the depth extends up to 80 cm (32 in.) in some locations. Based on these depths and identified areas, the total identified volume of contaminated floodplain soils is approximately 35,000 yd³.

3. PROJECT CONTACTS

Names, affiliations, and telephone numbers of key personnel involved in the generation, management, and disposal of wastes in association with the LEFPC Remedial Action Project are identified in Table 3.1

Table 3.1 Key Project Personnel

Affiliation	Name	Telephone
ER Project Manager	Tom McLaughlin	574-9249
Project Health and Safety Manager	Rudy Weigel	241-2487
Construction Manager	John McCollum	873-7370
Design Manager	Robert Meccia	481-8650
ER Waste Certification Officer	Jeff Henderson	241-2410
Y-12 Waste Management	Dave McCune	576-5280
Environmental Management	Wayne McMahon	574-7535

4. PROJECT PARTICIPANTS

4.1 WASTE GENERATOR

The Lockheed Martin Energy Systems, Inc. (Energy Systems) Environmental Restoration Program Waste Certification Officer (WCO) or Project Manager will be the generator of the waste and will ensure that wastes are properly certified, placed in containers, labeled, documented (including completion of Request for Disposal forms), and managed. The WCO will be responsible for the management of any 90-day storage areas which may be required at the remediation sites.

4.2 WASTE HANDLER

MK-Ferguson (MK-F) personnel will be responsible for waste generated by the Fixed Priced Subcontractor (FPSC) during Phases I and II of the project. The FPSC will be responsible for handling, containerizing, labeling, and transporting wastes generated during the project with oversight from MK-F, and Environmental Management (EM). Any Resource Conservation and Recovery Act of 1976 (RCRA) waste generated will be handled according to applicable federal regulations and may require transport by organizations other than MK-F and the FPSC.

4.3 INTERIM WASTE STORAGE

Interim storage will be provided at the sites for hazardous wastes and those nonhazardous wastes for which the appropriate disposition has not been identified. These issues are discussed in more detail in Section 10. Liquid wastes will be staged at the sites prior to treatment and after treatment, awaiting analytical results prior to disposal.

4.4 PERMANENT WASTE STORAGE

Energy Systems Waste Management Operations (ESWMO) personnel will be responsible for proper transportation to, receipt of, and storage of mixed waste delivered to the Oak Ridge K-25 Site or the Y-12 Plant.

4.5 WASTE TREATMENT

Waste treatment will be provided onsite for project-generated wastewater (wastewater is defined as any water which comes into contact with contaminated soil). Energy Systems is responsible for procurement of a package treatment system for this purpose. The FPSC will operate the system during Phases I and II of the project.

4.6 WASTE DISPOSAL

Most of the solid wastes will be disposed of at the Y-12 Landfill V or one of the Construction/Demolition Landfills. In general, waste waters will be disposed of to the City of Oak Ridge sanitary sewer system via the manhole designated on the design drawings. FPSC personnel will be responsible for this activity.

5. WASTE HANDLING

Wastes generated by project activities will be stored, transported, and disposed of in accordance with applicable waste regulations and Department of Transportation (DOT) regulations, primarily DOT Federal Motor Carrier Safety Regulations, Hazardous Materials Regulations, and EPA regulations. MK-F will be responsible for assuring implementation of these regulations, while Energy Systems will provide oversight.

Y-12 Plant waste management procedures include:

- 70-903, Rev. 0 "Transfer of Waste to the Y-12 Plant ESWMO"
- 70-310, Rev. 0 "Waste Container Labeling"
- 70-303, Rev. 0 "Control of Industrial Wastes"

K-25 waste management procedures, which will be pertinent if hazardous wastes are generated which must be stored by Energy Systems, include:

- SPP-4600, Rev. 1 "Management of Wastes"
- SPP-4606, Rev. 1 "Waste Container Labeling"

The following waste acceptance criteria are applicable to all wastes going to the landfill:

- no free liquids present;
- storm drain pipe must be in sections less than 20 feet long to be disposed of at the landfill;
- the maximum size of root balls is eight feet and the maximum stump length is 18 inches; and
- floodplain debris can generally be disposed of at the landfill, with the exception of tires or other debris specifically excluded from disposal in Energy Systems landfills. Debris which is excluded from Energy Systems landfills will be the responsibility of MK-F or the FPSC.

In order to be received for burning at the Y-12 burn area, tree sections must be shorter than 10 feet in length.

6. CONTAINER AND LABELING REQUIREMENTS

Most of the waste to be generated by the project will be transported to the landfill by truck. However during the course of the project it is possible that various floodplain debris (glass bottles, large metal pieces, etc.), and potential hazardous wastes (batteries, spray paint, etc.), could be generated which would have to be containerized for disposal. Possible container types would include, but not be limited to, 55- and/or 30-gallon drums and 5- or 10-gallon buckets. There is also a possibility that some waste may be required to be strapped onto pallets to be accepted at designated ESWMO facilities.

Waste which is transported by truck requires little or no labeling unless it contains reportable quantities of a hazardous material (for mercury the reportable quantity is 1 lb. per container). If hazardous materials are transported the trucks will be labeled in accordance with 49 *Code of Federal Regulations (CFR)* requirements. However, other wastes which must be containerized require labeling in accordance with Y-12 procedure 70-310 "Waste Container Labeling" (for waste destined for Y-12) and K-25 procedure SPP-4606, "Waste Container Labeling" (for waste destined for the K-25).

7. WASTE MANAGEMENT

Tables 7.1 and 7.2 list the estimated volumes of waste anticipated during the two phases of the project. Actual volumes generated may vary from the values which appear in the tables. The assumptions upon which numbers in the table are based are listed in the appendix. In addition, the tables include information on the classification, characterization, packaging, transportation, and disposal of the wastes.

Most of the solid wastes will be classified as sanitary wastes and therefore will be disposed of at the Y-12 Sanitary Landfill or Construction/Demolition Landfill. Low levels of radioactivity do exist at the site, and thus the possibility of low-level or mixed waste generation exists, primarily for filters where material is concentrated. In the event that such waste is generated, the procedures cited in Section 5.0 will apply.

Management of wastes resulting from soil and water sampling activities is, in general, not listed specifically in these tables. A small amount of corrosive hazardous waste will be generated from analysis of soil samples and is included. Approximately 10% of the samples will be sent to offsite laboratories for analysis. The waste generated from these offsite analytical activities will not be returned and will not require management by Energy Systems, MK-F, or the FPSC. Wastes such as sampling equipment and trash associated with sampling activities is minimal and is considered to be included within the volume of sanitary solid waste cited in the tables. In the event that other hazardous wastes are generated during sampling activities or mixed wastes are generated during any project activity the WCO will ensure that they are properly certified, containerized, labeled, documented, managed and disposed of.

In addition, the following sanitary wastes will be generated during the surveillance and maintenance phase of the project (following the removal action), which will continue for five years.

- 120 L of creek sediment
- 150 starling carcasses remaining from tissue extraction
- 720 redbreast sunfish carcasses from tissue extraction

Table 7.1 Phase I Waste Volume Estimates

Waste Stream	Category	Contaminants	Solid Waste Volume (cubic feet)	Liquid Waste Volume (gallons)	Packaging	Transportation	Disposition
Contaminated soil and stumps	Special	Mercury	116,000	NA	NA	Truck	Y-12 Landfill V
Small trees and branches	Sanitary	Mercury	52,000	NA	NA	Truck	Burned at Y-12
Stone	Sanitary	None	12,000	NA	NA	Truck	Y-12 C/D Landfill
Sand	Sanitary	None	5,800	NA	NA	Truck	Y-12 C/D Landfill
Removed grass and brush	Sanitary	None	3,500	NA	NA	Truck	Y-12 C/D Landfill
Geotextile fabric and mat	Sanitary	Mercury	3,500	NA	NA	Truck	Y-12 Landfill V
Tree trunks	Sanitary	Mercury	1,900	NA	NA	Truck	Burned at Y-12
Truck bed/dewatering box liners	Sanitary	Mercury	740	NA	NA	Truck	Y-12 Landfill V
Sanitary solid waste	Sanitary	None	700	NA	Dumpster	Truck	Y-12 Landfill V
Broken pavement/gravel	Sanitary	None	590	NA	NA	Truck	Y-12 C/D Landfill
Temporary fencing and gate	Sanitary	None	450	NA	NA	Truck	Y-12 New Salvage Yard
Hay bales	Sanitary	Mercury	240	NA	NA	Truck	Y-12 Landfill V
Sandbags	Sanitary	None	100	NA	NA	Truck	Y-12 Landfill V
Floodplain debris	Sanitary	Mercury	53	NA	NA	Truck	Y-12 C/D Landfill
PPE	Sanitary	Mercury	34	NA	NA	Truck	Y-12 Landfill V
Storm drain pipe	Sanitary	Mercury	32	NA	Drum	Truck	Y-12 Landfill V
Hazardous waste ^a	Hazardous	Unknown	22	NA	NA	Truck	Y-12 Landfill V
Spent filters	Sanitary	Mercury	15	NA	Drum	Truck	K-25 storage
Spent activated carbon	Sanitary	Mercury	9	NA	Drum	Truck	Y-12 Landfill V
Berm	Sanitary	None	3	NA	NA	Truck	Y-12 C/D Landfill
Truck skirting	Sanitary	Mercury	3	NA	NA	Truck	Y-12 Landfill V
Silt fence	Sanitary	Mercury	1	NA	NA	Truck	Y-12 Landfill V
Dewatering water	Sanitary	Mercury	NA	140,000	NA	NA	Y-12 Landfill V
Decontamination water	Sanitary	Mercury	NA	34,000	NA	NA	Y-12 Landfill V
Excavation water	Sanitary	Mercury	NA	30,000	NA	NA	Y-12 Landfill V
Sanitary sewage ^b	Sanitary	None	NA	10,000	NA	Truck	Oak Ridge POTW
Soapy water/isopropanol	Sanitary	None	NA	1,200	Drum	Truck	POTW
Analytical waste	Hazardous	None	NA	2	Drum	Truck	Oak Ridge POTW
TOTAL			197,692	215,200			K-25 storage

^aNot expected.

^bTo be disposed of by the subcontractor.

Table 7.2 Phase II Waste Volume Estimates

Waste Stream	Category	Contaminants	Solid Waste Volume (cubic feet)	Liquid Waste Volume (gallons)	Packaging	Transportation	Disposition
Contaminated soil and stumps	Sanitary	Mercury	598,130	NA	NA	Truck	Y-12 Landfill V
Small trees and branches	Sanitary	Mercury	299,600	NA	NA	Truck	Burned at Y-12
Stone and gravel	Sanitary	None	288,900	NA	NA	Truck	Y-12 C/D Landfill
Removed grass and brush	Sanitary	None	149,800	NA	NA	Truck	Y-12 C/D Landfill
Geotextile fabric and mat	Sanitary	Mercury	14,980	NA	NA	Truck	Y-12 Landfill V
Tree trunks	Sanitary	Mercury	13,910	NA	NA	Truck	Burned at Y-12
Truck bed/dewatering box liners	Sanitary	Mercury	7,918	NA	NA	Truck	Y-12 Landfill V
Sand	Sanitary	None	6,206	NA	NA	Truck	Y-12 C/D Landfill
Temporary fencing and gate	Sanitary	None	5,600	NA	NA	Truck	Y-12 New Salvage Yard
Sanitary solid waste	Sanitary	None	5,778	NA	NA	Truck	Y-12 Landfill V
Broken pavement/gravel	Sanitary	None	5,350	NA	Dumpster	Truck	Y-12 C/D Landfill
Floodplain debris	Sanitary	Mercury	1,059	NA	NA	Truck	Y-12 Landfill V
Hay bales	Sanitary	Mercury	514	NA	NA	Truck	Y-12 Landfill V
Hazardous waste*	Hazardous	Unknown	160	NA	NA	Truck	Off-site hazardous waste facility
PPE	Sanitary	Mercury	139	NA	Drum	Truck	Y-12 Landfill V
Spent filters	Sanitary	Mercury	128	NA	Drum	Truck	Y-12 Landfill V
Storm drain pipe	Sanitary	Mercury	67	NA	Drum	Truck	Y-12 Landfill V
Spent activated carbon	Sanitary	Mercury	58	NA	NA	Truck	Y-12 Landfill V
Sandbags	Sanitary	None	50	NA	Drum	Truck	Y-12 C/D Landfill
Silt fence	Sanitary	Mercury	50	NA	NA	Truck	Y-12 Landfill V
PVC pipe	Sanitary	Mercury	21	NA	NA	Truck	Y-12 Landfill V
Berm	Sanitary	None	6	NA	NA	Truck	Y-12 Landfill V
Truck skirting	Sanitary	Mercury	5	NA	NA	Truck	Y-12 C/D Landfill
Dewatering water	Sanitary	Sanitary	NA	490,000	NA	Truck	Y-12 Landfill V
Decontamination solution	Sanitary	None	NA	200,000	NA	NA	Oak Ridge POTW
Excavation water	Sanitary	None	NA	170,000	NA	NA	Oak Ridge POTW
Sanitary sewage ^b	Sanitary	None	NA	80,000	NA	NA	Oak Ridge POTW
Analytical waste	Hazardous	None	NA	7	NA	NA	POTW
Soapy water/isopropanol	Sanitary	None	NA	8,600	Drum	NA	Off-site hazardous waste facility
Concrete curb/gutter	Sanitary	None	21	NA	Drum	Truck	Oak Ridge POTW
TOTAL			1,398,450	940,000	NA	Truck	Y-12 C/D Landfill

*Not expected.

^bTo be disposed of by the subcontractor.

8. WASTE CHARACTERIZATION

8.1 SUMMARY OF SOIL CHARACTERISTICS

The following summary of soil characterization is taken from data included in the special waste request submitted to TDEC in January 1995. Although the data indicates the presence of mercury at concentrations well below the removal standard of 400 ppm, only soil with concentrations above that level will be removed.

8.2 MERCURY CONCENTRATIONS CREEK SEGMENT 1 (NOAA)

Mercury concentrations in samples from creek segment 1 (NOAA) ranged from 30-1320 ppm (by neutron activation analysis) or 63-1590 ppm [by EPA Contract Laboratory Program (CLP) analytical procedures]. Uranium ranged from 9.5-98 ppm with a range of enrichment from 0.03-0.85% U-235. Cesium-137 was found in concentrations from 0.57-8.24 pCi/g, while americium-241, cobalt-60, neptunium-237, and protactinium-233 were all below 1 pCi/g maximum. The various isotopes of thorium were found at levels below 5 pCi/g maximum. Total uranium activity ranged from 13.3-50.7 pCi/g. The average activity is expected to be below 35 pCi/g, which is the upper limit for disposal at the Y-12 Plant Sanitary Landfill. Organics were generally found in the ppb or low ppm ranges, with none of the usual volatile organics being present. Concentration ranges for the RCRA metals (mercury is discussed above) are listed as follows (separate ranges are listed if data from different analytical techniques were available):

Contaminant	CLP Procedure	Neutron Activation Analysis
Arsenic	5.8-11.20 ppm	1.8-14 ppm
Barium	99.1-327 ppm	NA
Cadmium	3.1-26 ppm	NA
Chromium	34.7-67.4 ppm	51.9-117 ppm
Lead	62 ppm	NA
Selenium	4.75-110 ppm	NA
Silver	2.8-12.4 ppm	NA

8.3 MERCURY CONCENTRATIONS CREEK SEGMENT 4 (BRUNER'S)

For creek segment 4 (Bruner's), mercury concentrations ranged from 5.6-1390 ppm (by neutron activation analysis) or 225-1020 ppm (by CLP procedure). Uranium ranged from 19-83 ppm with a range of enrichment from 0.12-0.63% U-235. Cesium-137 was found in concentrations from 1.48-2.91 pCi/g, while americium-241, cobalt-60, and neptunium-237 were all below 1 pCi/g maximum. Total uranium activity ranged from 21.5-31.8 pCi/g. The average activity is expected to be below 35 pCi/g, which is the upper limit for disposal at the Y-12 Plant Sanitary Landfill. Organics were generally found in the ppb or low ppm ranges, with none of the usual volatile organics being present. Concentration ranges for the RCRA metals (mercury is discussed above) are listed as follows (separate ranges are listed if data from different analytical techniques were available):

Contaminant	CLP Procedure	Neutron Activation Analysis
Arsenic	6.1-15.1 ppm	5.1-17.3 ppm
Barium	178-454 ppm	NA
Cadmium	8.4-41.3 ppm	NA
Chromium	71.5-112 ppm	48-180 ppm
Lead	102-155 ppm	NA
Selenium	3.52-16 ppm	NA
Silver	10.3-29.7 ppm	NA

Soil samples from both the NOAA and Bruner's sites were tested for toxicity characteristic leaching procedure (TCLP) toxicity (sampling activity occurred from late March to early April 1995). The standard eight RCRA metals (As, Ba, Cd, Cr, Pb, Hg, Se, and Ag) were not detected in the TCLP extract. Likewise, the RCRA organics were not detected, except for two volatile organic compounds. 2-Butanone was estimated up to 0.17 mg/l in a number of samples, but was also found in laboratory blanks. Tetrachlorethane was estimated in several samples at concentrations up to 0.0096 mg/l. In both cases, all estimated concentrations are below the regulatory required detection limits. RCRA pesticides and herbicides were not detected. PCBs were found in two samples at estimated concentrations up to 0.0018 mg/l, which is below the regulatory required detection limit, as well as the limit for disposal at Y-12. Based on this data, the soil can be classified as non-RCRA characteristic waste.

The waste waters are expected to contain minimal amounts of metals, as shown by the following data below. Radionuclides, which are present in the soil, are expected to be below detection limits. Organics are also not expected to be present above detection limits.

Beryllium	0.24-0.66 ug/l
Cadmium	4.3-8.8 ug/l
Chromium	5.7-12.1 ug/l
Copper	10.1-54 ug/l
Lead	8.3-11.3 ug/l
Mercury	13.8-121 ug/l
Nickel	6.5-16.6 ug/l
Selenium	3.9-15.9 ug/l
Silver	1.7-3.2 ug/l
Thallium	0.2-5.5 ug/l
Zinc	12.1-29.4 ug/l

Other solid wastes, such as activated carbon or filters, are likely to contain similar contaminants, but it is unknown at this time exactly what the levels of contamination will be. These materials will be sampled and analyzed prior to disposal to determine the appropriate waste classification and, thus, the appropriate disposition.

Additional sampling will be required for non-sanitary wastes to be disposed of at ESWMO facilities. These will have to be characterized and certified in accordance with ES/WM-10 Waste Acceptance Criteria for the Oak Ridge Reservation. The Environmental Restoration Organization has in place an approved Waste Certification Procedure ERWM/ER-P2109, "Environmental Restoration and Waste Management Organization Waste Certification," which will be followed to properly certify wastes generated during the Lower East Fork Poplar Creek Project. The procedure calls for specific project waste information to be provided to the Site Waste Certification Group through completion of Appendix C of the above mentioned procedure. The Waste Certifier will complete the required information and any necessary revisions needed to receive authorization to certify waste. Any hazardous waste generated during the LEFPC project will be characterized using the most accurate and cost efficient method(s) including but not limited to documented process knowledge and/or sampling and analysis.

9. TRANSPORTATION

9.1 PUBLIC ROADS INVOLVED

During Phase I of the project, wastes will be transported from the NOAA site utilizing Woodbury Lane, Wilberforce Ave., Tulsa Rd., Illinois Avenue, Scarboro Road, and Bethel Valley Road. Phase II will utilize only the latter three thoroughfares for transportation from the NOAA site.

During Phase II, wastes will be transported from the Bruner's sites utilizing the Oak Ridge Turnpike, Illinois Avenue, Scarboro Road, and Bethel Valley Rd.

If hazardous waste is generated which must be transported to and stored at the K-25, the same roads will be utilized, with the exception of Bethel Valley Rd.

9.2 APPLICABLE DOT REGULATIONS

49 *CFR* 171-173, 177 DOT Hazardous Materials Regulations

49 *CFR* 382-399 Federal Motor Carrier Safety Regulations

9.3 REPORTABLE QUANTITIES

The reportable quantity for mercury is 1.0 lb per container or conveyance (drum, truck, etc.). If amounts of waste are spilled which result in the release of more than one pound, based on the total mass and the concentration, this is reportable. A 25-cy truckload could potentially contain anywhere from 25-50 lb of mercury at average concentrations of 400-600 ppm, or up to 120 lb at a maximum concentration of 1590 ppm.

If hazardous wastes are discovered during the excavation, they should be identified and the hazardous materials table in 49 *CFR* 172-101, Appendix A should be consulted to determine reportable quantities.

In general, the reportable quantity for D002 (corrosive) waste, such as will be generated during on-site analytical activities, is 1.0 lb. However, the regulatory citation reference above should be consulted to determine the reportable quantity of the particular acid involved. If elementary neutralization is conducted to eliminate the hazardous characteristic, this issue does not apply.

10. WASTE STAGING AREAS

The FPSC will be responsible for any hazardous waste generated during the project. Since the project fits the definition of a small quantity generator RCRA areas are not required. However due to the uncertainties concerning the amounts and types of RCRA waste that could potentially be encountered during excavation of flood plain soils the possibility exists that 90-day accumulation and/or satellite areas may be necessary. If RCRA areas are established at the site they will be managed by the WCO. The WCO will assure that the waste is secured during periods when Energy Systems, MK-Ferguson and FPSC personnel are not at the site. Securing the waste could include but not be limited to, locking container lids, securing the waste in a trailer or storage building or in a fenced in area with controlled access. In the unlikely event that mixed waste is generated during the project it will be transferred to K-25 or Y-12 for storage.

Non-RCRA materials without obvious dispositions will be staged on-site until the appropriate disposition can be determined.

11. TREATMENT

Treatment for solid wastes will consist of dewatering of excavated soils at the site and burning of tree trunks at Y-12.

Treatment will be provided for project-generated wastewater. A packaged waste water treatment system utilizing filters and carbon adsorption cartridges will be utilized to remove particulates and mercury. Small storage tanks will be used to collect the water for treatment and for sampling/analysis prior to disposal after treatment. No secondary containment of wastewater tanks will be provided since the wastewater is not considered to be hazardous waste.

12. DISPOSAL

Most of the solid wastes generated by the project will be disposed of at the Y-12 Landfill V (under the provisions of a special waste permit from TDEC) or one of the Y-12 Construction/Demolition (C/D) Landfills. Sanitary trash will be disposed of at the Y-12 Landfill V.

Wastewater will generally be discharged to the Oak Ridge POTW via the nearest sanitary sewer manhole. Specific discharge limits and sampling requirements will be established via the permit with the City of Oak Ridge and compliance with these will be required prior to any discharge to POTW. Sanitary sewage will be disposed of by the subcontractor.

Hazardous and other waste not suitable for landfill generated during the project will be the responsibility of the FPSC and will be disposed of at an approved off-site facility. In the unlikely event that mixed waste are generated they will be transported to K-25 or Y-12 for storage.

13. WASTE MINIMIZATION

Every attempt will be made in the field to avoid the generation of low-level or mixed waste if possible (e.g., by minimizing inventories of waste materials in filters, etc.).

Equipment will be decontaminated with water to remove residual mercury contamination and allow reuse. It may also be possible to decontaminate disposable construction materials such as pipe to allow disposal in a Y-12 Construction/Demolition Landfill rather than Landfill V. Decontamination solutions will be treated on-site, analyzed, and recycled to the maximum extent practical.

The volume of excavated soils will be minimized by excavation of layers of soil followed by sampling to determine whether the limits of excavation have been reached. Continued sampling is also being used to better define the areas of soil requiring excavation.

Personnel protective equipment volumes should be minimized by limiting the number of personnel entries into the exclusion zone and the contamination reduction zone and using launderable PPE instead of disposable materials.

Sanitary waste should be minimized by providing recycling opportunities for corrugated cardboard, mixed paper, and aluminum beverage cans.

Fencing should be stockpiled for reuse or dispositioned for recycling.

Stockpiling of materials, such as sand, stone, and gravel should be considered to avoid disposal and to avoid costs to future projects. Geotextile fabrics, mats, and berm materials from decontamination areas which are in good condition should be stored for similar use in the future.

Hazardous wastes from analytical activities, which are hazardous due to low pH, may be able to be minimized by being neutralized in the laboratory.

REFERENCES

ES/WM-10. *Waste Acceptance Criteria for the Oak Ridge Reservation*

ES/WM-34. *Pollution Prevention Opportunity Assessment of Personal Protective Equipment Use on the U.S. Department of Energy Oak Ridge Reservation, Oak Ridge, Tennessee.* January 1995.

Crabtree, J. P., letter to L.L. Radcliffe, Notice of Special Waste Approval, #01-0089, September 15, 1995.

Crabtree, J. P., letter to L. L. Radcliffe, Notice of Special Waste Approval, #01-0096 (revised), May 17, 1996.

Butz, T. R., letter to R. C. Sleeman. *Notification of Planned Open Burning Events to be Conducted in the Bear Creek Burial Grounds Located West of the Y-12 Plant Plant.*

Memorandum of Understanding Between LEFPC Project and Y-12 Waste Management Operations.

Metcalf & Eddy, Inc., *Wastewater Engineering: Treatment, Disposal, Reuse.* Third Edition, 1991, McGraw-Hill.

Wastewater Discharge Permit from City of Oak Ridge

K-25 Standard Practice Procedures

SPP-4600, Rev. 1 Management of Wastes

SPP-4606, Rev. 1 Waste Container Labeling

Y-12 Plant Procedures

70-903, Rev. 0 Transfer of Waste to Y-12 ESWMO

70-310, Rev. 0 Waste Container Labeling

Appendix

WASTE ESTIMATE ASSUMPTIONS

WASTE ESTIMATE ASSUMPTIONS

1. Volume estimates were taken from the project cost estimate wherever possible.
2. The volume of removed grass and brush was estimated by multiplying the area of removal by three inches, per FWENC.
3. The volume of all plastic waste streams was estimated by calculating their actual volume, then multiplying by a factor of 14.5, which is the approximate ratio of the actual material density to that of uncompacted residential plastic waste. Dewatering box liners were assumed to be the same volume as that of the truck bed liners, which were based on 288 square feet per truck, 15 cubic yards per truck, and the total volume of soil being hauled.
4. The volume of trees to be sent for burning was assumed to be 10 times greater than the amount of chipped wood originally included in the estimate.
5. The volume of sanitary solid waste was estimated from the Y-12 1994 per capita generation rate of 230 cubic feet per year per person times an estimation from the cost estimate of the total hours involved in each phase (about 6,100 for Phase I and 48,800 for Phase II).
6. The volume of broken pavement and gravel was determined by multiplying the area involved by 3 inches, which was the depth of replacement paving.
7. The volume of temporary fencing and gates was calculated assuming 7-ft chain-link, with sections stacked 1-1/2 inches apart (half of the assumed 3-in post diameter).
8. The volume of individual hay bales was assumed to be 5 cubic feet.
9. The volume of floodplain debris was calculated from the estimated weight using the density of noncombustible commercial rubbish (about 19 pounds per cubic foot).
10. The volumes of storm drain pipe and plastic pipe were calculated using the appropriate lengths and diameters.
11. The volume of hazardous waste was assumed to be equivalent to the volume of the containers procured for storing the hazardous waste.
12. Calculations of the volume of PPE were based on 28 changes per day (20 in the exclusion zone and 8 in the decontamination area) with durations of 24 days for Phase I and 86 days for Phase II. PPE was assumed to be approximately equivalent in each area, consisting of paper or Tyvek suits, gloves, and booties. The total weight of a suit was calculated to be about 23 oz, based on data in ES/WM-34, Pollution Prevention Opportunity Assessment of Personal Protective Equipment used on the U.S. Department of Energy Oak Ridge Reservation, Oak Ridge, Tennessee (January 1995). This document also stated that a 55-gal drum will hold 200 lb of PPE.
13. Spent filter volumes were assumed to be equivalent to the associated container volumes.

14. Spent carbon volumes were calculated based on generation rates of 650 lb for Phase I and 4000 lb for Phase II, using a wet, drained density for Calgon Filtrasorb 300 of 74 pounds per cubic foot.
15. The volumes of the berms, which are basically inflatable pillows, were calculated assuming that they extended the perimeter of the decontamination pads, were one foot wide, and consisted of two thicknesses of 6 mil plastic, with twice that volume of residual air. The bulk volume was calculated the same way as other plastic streams.
16. Silt fences were assumed to be 3 feet high and consist of 2 mil plastic.
17. Sanitary sewage volumes were calculated based on the estimated manhours for each phase and a factor of 13 gal/employee/day for generic industrial buildings (Metcalf & Eddy, Table 2-10, 1962 data).

DISTRIBUTION

1. L. V. Asplund
2. J. C. Henderson
- 3-4. A. K. Lee/DOE-OSTI
5. D. M. Matteo
6. D. W. McCune
7. L. W. McMahon
- 8-9. T. J. McLaughlin
10. H. C. Newsom
- 11-12. P. T. Owen
13. R. W. Weigel
14. S. A. White
15. ER Document Management Center—RC
16. R. M. Meccia, Foster Wheeler Environmental Corporation, 111 Union Valley Road, Oak Ridge, TN 37830
- 17-18. T. E. Myrick, Science Applications International Corporation, P.O. Box 2502, Oak Ridge, TN 37831
19. J. W. McCollum, MK-Ferguson of Oak Ridge Company, P.O. Box 2000, Oak Ridge, TN 37831