


Haines - Scagway Submarine Cable Intertie Project, Haines to Scagway, Alaska

RECEIVED
MAY 11 1999
OSTI

Final Technical and Construction Report

Glen Marin, Project Manager
Alan See, President, Goat Lake Hydro, Inc.
Alaska Power and Telephone Company

Bennie N. Rinehart, INEEL Consultant



LOCKHEED MARTIN

Haines - Skagway Submarine Cable Intertie Project, Haines to Skagway, Alaska Final Technical and Construction Report

**Prepared by
Glen Martin, Project Manager
Alan See, President, Goat Lake Hydro, Inc.
Alaska Power and Telephone Company**

Bennie N. Rinehart, INEEL Consultant

Published November 1998

**Idaho National Engineering and Environmental Laboratory
Renewable Energy Products Department
Lockheed Martin Idaho Technologies Company
Idaho Falls, Idaho 83415**

**Prepared for the
U.S. Department of Energy
Assistant Secretary for Energy Efficiency and Renewable Energy
Under DOE Idaho Operations Office
Grant Agreement 2185053**

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1 - INTRODUCTION	
1.1 - Location	
1.2 - History	
1.3 - Key Features	
1.4 - Chronological History	
1.5 - Power Purchase Agreement	
2 - PROJECT FEASIBILITY AND PLANNING	
2.1 - Introduction	
2.2 - Initial Planning	
2.3 - Permits	
3 - PROJECT CONSTRUCTION	
3.1 - Bathymetric Survey	
3.2 - Placing the Splice Vaults	
3.3 - Laying the Cable	
4 - PROJECT COSTS	
4.1 - Cost Estimates	
5 - APPENDICES	
Appendix A - Project Figures	
Appendix B - Select Project Drawings	
Appendix C - Project Photographs	

SECTION 1

1.0 INTRODUCTION

1.1 LOCATION

The submarine cable crossing from Skagway to Haines is located in Southeast Alaska at the head of Lynn Canal, in the Taiya and Chilkoot Inlet's, as in *Figure 1*. The USGS location is as follows: *T28S, R59E*, Sections 35, 34, 27, 23, 22, 15, 14; *T29S, R59E*, Sections 36, 25, 24; *T29S, R60E*, Sections 31, 30, 19, 18, 7, 6, 5; *T30S, R59E*, Sections 14, 13, 12, 11, 10, 1; *T30S, R60E*, Sections 18, 7, 6.

The project crossed from the Skagway City Limits into the Haines Borough. Both Skagway and Haines are terminuses of the Southeast Alaska Marine Highway System. This area is typified by rugged mountains, steep-walled valleys and glacial rivers, numerous glaciers, and ice-fields. Due to the high volume of freshwater and silt from the Taiya, Skagway, Chilkoot, Chilkat, and Katzeihin Rivers and the deep, steep-sided nature of Taiya Inlet, the Inlet is not very productive for aquatic species.¹

The Taiya Inlet consists of steep sides with mountains and glaciers in excess of 6,000 feet above sea level. The maximum water depth, along Taiya Inlet, is approximately 1,470 feet and it is in this deep channel that the cable was laid. At the Skagway end of Taiya Inlet, the cable was laid along hard bottom and some alluvial fill. The cable rests on bedrock at the Otter Creek Project landing. The remainder of the cable rests on a sediment covered seabed, until the cable reaches Haines where it crosses a gravel beach.

1.2 HISTORY

With the completion of the Goat Lake Hydroelectric Project (near Skagway) in November, 1997 and the community of Haines generating power with diesel generators, the Applicant proposed to connect both communities to share the power generating capacity of the hydro project. The reasons for connecting Haines via a submarine cable are as follows:

- ◆ To provide an environmentally friendly source of power generation to meet the long term needs of the Haines area. As a result, this action will avoid the burning of over 850,000 gallons of diesel fuel per year.
- ◆ To reduce environmental and visual impacts by not installing an over-head transmission line from Skagway to Haines along Taiya Inlet.

¹ Skagway Coastal Management Program, Prepared by the City of Skagway, June 1, 1994.

HAINES - SKAGWAY SUBMARINE CABLE INTERTIE PROJECT

- ◆ To reduce the cost to consumers that are associated with the installation of an over-head transmission line.
- ◆ To provide stable rates for consumers. A decrease in the real cost of power (as adjusted for inflation) by maintaining stable rates in nominal dollars. The use of tax exempt bonds, thereby lowering the borrowing costs by almost 2%, will assist in maintaining stable, low cost rates.
- ◆ This project will further administration and legislative objectives of increased rural self-reliance, long term economic growth, joint local/state participation in infrastructure development, regionalization of rural energy systems and increased use of renewable resources.

1.3 KEY FEATURES

As Constructed in 1998

Type of Project	Laying of Submarine Cable
Type of Cable	35 kV, 3-Phase
Length	Approximately 15 Miles
Maximum Depth	Approximately 1500 feet
Number of Splice Vaults	3
Capacity	Conservatively, 15 MW continuous (at rated voltage)

1.4 CHRONOLOGICAL HISTORY

1. 1995 - Technical Proposal Design and Cost Estimate received from Pirelli-Jacobson.
2. September 1996 - After sending Pirelli-Jacobson maps and information from Harza Engineering Intertie Study, they submitted updated Proposal that included increases in costs and time frame.
3. November 1996 - Requested and received permitting requirements and application from DNR.

4. January 1997
 - Met with Bryan Jacobson, Pirelli-Jacobson, to discuss their proposal, installation details, final cable design, and schedule.
 - Survey Agreement signed. Will do survey when weather permits.
5. February 1997
 - Received additional technical and commercial information and clarification from Pirelli-Jacobson.
 - Signed Professional Service Agreement with RW Beck For Upper Lynn Canal Regional Power System Planning Review.
6. April 1997
 - Interoffice Memo from Vern/Skagway: Review of Underwater Survey and inspection of Kasidaya Creek and Landfall area.
7. June 1997
 - Notice to all participating agencies that the Submarine Cable Project is feasible.
8. July 1997
 - Kevin (Craig) Keener, CRA, (sub-contractor for Pirelli-Jacobson) notified Pirelli of GPS Positioning and Temporary Survey Points. There are no hazards of concern along the survey route.
 - Applied to U.S. Army Corps of Engineers for a Nation-Wide Permit.
 - Request for Cost Estimate from Paul Gailey, Ph.D., Oak Ridge National Laboratory for Developing a Report on Submarine Cable Electro-Magnetic Fields.
 - EMF Calculations received from Pirelli-Jacobson Re: the radiation effects of the submarine cable.
9. August 1997
 - Issued Nationwide Permit #D-970592 from Army Corps of Engineers.
10. September 1997
 - Confirmed with FERC that the Submarine Cable Project is not part of Otter Creek Hydroelectric Project – more in relation to Goat Lake Hydroelectric, if any.
 - After communicating with ADF&G, notified Pirelli-Jacobson of commercial fisheries schedules in July and that we must schedule around those openings.
 - Applied to DGC for ACMP Determination.
 - Applied to DNR for R/W/E Land Use Permit.
 - Applied to USFS for Special Use Permit for Cable Splice Vaults.
 - House of Representatives make appropriations for Upper

Lynn Canal Regional Electric Project.

11. October 1997
 - Congress passes FY98 legislation containing \$1 million in grant funding for Skagway-Haines submarine cable.
 - President Clinton signed into law the FY98 Energy and Water Development Bill containing the grant funding.
 - Notified AIDEA of proposed installation – Haines Intertie.
 - Received permission from the White Pass & Yukon Railroad to place equipment.
 - Cable Installation Agreement signed with Pirelli-Jacobson.
12. November 1997
 - Discussion with DGC, ADF&G, DEC, and USFS re: revegetation, trenching, and erosion control methods.
 - Issued ACMP Final Consistency Determination by DGC.
13. December 1997
 - Informed DNR of Classification of Submerged Lands – Maps showing Taiya Inlet as designated for submarine cable use.
 - Sent DNR \$3,200 for fees to process right-of-way (ROW) and classification of submerged lands.
14. January 1998
 - USFS issued Request for Comments to Interested Parties, re: Proposal Cable Splice Vault on National Forest System Land at Kasidaya Creek.
15. February 1998
 - Sent revised cable installation schedule to all agencies.
16. March 1998
 - DNR public notice for Application for Right-of-Way Permit #ADL 106422.
17. April 1998
 - Updated schedule received from Pirelli-Jacobson.
 - #ADL 106422.
 - Updated schedule sent to DNR.
 - City of Skagway notified DNR that they have no objection to the proposed project.
 - USFS sent Decision Memorandum authorizing the cable splice vault project – Special Use Permit will follow.
 - Received Final Finding & Decision from DNR - Right-of-Way Permit #ADL106422.
18. May 1998
 - Bennie Rinehart - DOE, reviews plans for laying the cable.
 - Received draft Special Use Permit from USFS.
 - Bill for Collection for \$150 from USFS for the Special Use Permit #4306-03.

- Received Final Special Use Permit #4306-03.
 - Sent DNR \$6,000 for Right-of-Way Permit, \$2,000 for the Bond along with signed permit.
 - Received Right-of-Way/Early Entry Permit #ADL106422 from DNR (effective 6/1/98 to 5/31/99).
 - Cable ship Sea Beach arrived in Southampton, England May 7th.
 - Loading of Cable commenced on May 8th and departed on May 10th.
19. June 1998
- Cable ship Sea Beach arrived in Seattle June 23rd.
 - DNR sent Instructions to Perform an As-Built Survey on State Land.
 - Cable ship Sea Beach arrived in Skagway June 27th.
 - Bennie Rinehart - DOE, observes the installation of the cable.
20. July 1998
- Cable installation completed July 3rd.
 - Certification of Completion of Activity sent to U.S. Army Corps of Engineers July 14th.
 - Informed USFS of signage requirements.
 - Pirelli-Jacobson sent test results performed on two sections of cable – Delivered spare cable and “As-Laid” drawings under separate cover.
21. August 1998
- Amendment to USFS Special Use Permit FS-2700-23 authorizing AP&T to place warning signs.
22. September 1998
- Final “As-Laid” drawings sent to NOAA, NIMA, and U.S. Coast Guard-Juneau.
 - Sent “As-Laid” drawings to Horan-Korak, Sitka, Alaska for survey of R/W/E.

2.0 PROJECT FEASIBILITY AND PLANNING

2.1 INTRODUCTION

The Haines to Skagway submarine cable project is located in Taiya Inlet, at the north end of Lynn Canal, in Southeast Alaska. The cable is approximately 15 miles long, with three landings and splice vaults. In *Figure 2*, the cable route and landfalls are shown. The cable is 35 kV, 3-Phase, and armored. The diagram in *Figure 3* shows a cross section of the cable. The cable interconnects the Goat Lake Hydro Project near Skagway with the

community of Haines. Both communities are now on 100% hydroelectric power.

The Haines to Skagway submarine cable is the result of AP&T's goal of an alternative, economic, and environmentally friendly energy source for the communities served and to eliminate the use of diesel fuel as the primary source of energy. Diesel units will continue to be used as a backup system.

2.2 INITIAL PLANNING

Once the Federal Energy Regulatory Commission (FERC) issued the license for the Goat Lake Hydroelectric Project the go-ahead was given to investigate the interconnection of Haines with Skagway to provide the customers of Haines with the excess hydro power the Goat Lake Project would generate. Despite the fact that Haines Light and Power (a subsidiary of AP&T) has a FERC preliminary permit to investigate the construction of a hydroelectric project, it was determined that the submarine cable would be more cost effective. With the Otter Creek Hydroelectric Project proposed 3 miles south of Skagway on Taiya Inlet, it would be a simple solution to plan for an eventual interconnection to the submarine cable via a splice vault and still be more economical than constructing Haines Light and Power's proposed hydro project.

The submarine cable plan called for a cable about 15 miles long, operated at 35 kilovolts, at 3-phase, alternating current. There would be three landfalls, one each at the ends and one at the Otter Creek Project site, about 3 miles south of Skagway, as shown in *Figure 4*.

The submarine cable would leave Skagway from the rock jetty on the south side of the Skagway River, where the ore terminal is located, as shown in *Figure 5*. The cable would descend into the Taiya Inlet and proceed along a relatively smooth seabed. The cable would ascend to the Otter Creek Project site on the east side of Taiya Inlet to connect with a splice-vault, as shown in *Figure 6*. The splice-vault is for tying into a future hydro project presently under a FERC preliminary permit No. 11588. The cable will then descend from the splice-vault back into Taiya Inlet and proceed to Haines. The slope at the Haines end of the cable will be approximately 45°. The cable will landfall along the south side of Lutak Inlet, tying into the present transmission system, as shown in *Figure 7*.

The proposed submarine cable was expected to be laid in July, 1998 using a single ship to lay approximately 87,000 feet of cable in one pass along Taiya Inlet. Depending upon the weather, it was expected to take approximately 1 week to lay the cable.

It was proposed that the submarine cable would leave Skagway from municipal/private land, cross into DNR tide lands and then into DNR submerged lands, NE $\frac{1}{4}$, NW $\frac{1}{4}$, Section 14. The cable continues through DNR submerged lands until it ascends to the Otter Creek Project site where it crosses DNR tide lands and enters into USFS managed lands (Tongass National Forest) to the cable splice-vault, W $\frac{1}{2}$, NW $\frac{1}{4}$, Section 35. After the cable leaves the splice-vault, it again passes through DNR tide lands and DNR submerged lands until the cable lands at Lutak Inlet, near Haines, SE $\frac{1}{4}$, SW $\frac{1}{4}$, Section 10, mile 4.4 of the Lutak Highway. At Lutak Inlet, the cable again crosses DNR tide lands and then onto the DOT right-of-way to interconnect with our present transmission system.

Trenching for the cable was proposed at both ends (Skagway and Haines) and at the Otter Creek Project landing, to protect the cable from anchors, fishing, and forces of nature. The cable would not cross any streams or any significant aquatic beds of harvestable foods. The cable would not pose any significant threat to the environment, nor harm aquatic life or pose a threat or hindrance to navigation within the Taiya Inlet or Chilkoot Inlet.

Trenching for the cable landings would not be longer than 200 feet. In *Figure 8* the splice vault and buried portion of the cable landing is shown as it was proposed. The Applicant proposed to use a small excavator and backhoe to trench for the cable. The cable would be protected in an HDPE pipe from below the minimum low tide elevation to above the mean high tide elevation. The cable would then have a steel sleeve to protect the cable while crossing land above high tide to the splice vault. Trenching would take place during low tides for the area. Excavated material would be backfilled over the cable and its protective conduits.

After seeking qualified firms to supply and lay a submarine cable, Pirelli/Jacobson, Inc. of Seattle, Washington was hired to construct this 3-phase cable which would include a fiber-optic cable. A cable purchase and installation agreement was signed with Pirelli/Jacobson, Inc. on March 26, 1997. The price breakdown of the submarine cable is as follows:

◆ Purchase price for cable	\$3,000,000
◆ Transportation of cable	\$ 600,000
◆ Cable installation	\$1,550,000
◆ Kasidaya Creek Landing (Otter Creek Project)	\$ 110,000

Pirelli/Jacobson, Inc. manufactures parts of the cable in England and Italy and completes the manufacture of the cable in England. Photographs of the manufacturing of the cable are shown in the *Appendix B - Project Photographs*. The cable was then stored in England until AP&T could expect

to finished the installation of the splice vaults and when a special ship was available for transporting the cable.

Prior to laying the cable, the sea floor of Taiya Inlet also required a bathymetric survey to determine the exact length of cable needed which depended upon the bathymetry of the Inlets floor. The bathymetric survey also helped determine the feasibility of the project by evaluating the bathymetry at the landings and the composition of the Inlet's floor.

2.3 PERMITS

Initially we applied for permits from the following:

- ◆ U.S. Army Corps of Engineers for a Nationwide Permit 12 (NWP) #D-970592
- ◆ Alaska Dept. of Governmental Coordination for a Coastal Zone Management Program consistency determination, State ID #AK 9709-11JJ
- ◆ U.S. Forest Service for a special-use permit to use the Otter Creek Project site for a cable landing.
- ◆ Dept. of Natural Resources right-of-way easement (R/W/E) permit to use submerged lands.

The cable landing site in Skagway is owned by the City of Skagway. No permitting was required because the use of city property is covered under other agreements. However, because the White Pass & Yukon Route Railroad is leasing land from the city that the vault and some of the line poles would be on, we requested permission to cross this land. Permission was granted. In addition, this land is subleased by the Alaska Industrial Development and Export Authority (AIDEA). We requested authorization to cross this land also. They responded with a 'no objection'.

Initially, the U.S. Forest Service requested that FERC determine if this project was within their jurisdiction because of the interconnection of the Goat Lake Hydro Project with the cable. This would have required a license amendment of the Goat Lake Project FERC license to place the submarine cable. FERC issued a "no jurisdiction determination."

All of the permits required public notices. No comments objecting to the submarine cable were received. After the cable was laid, AP&T was required to have the right-of-way easement (R/W/E) assessed at the current market value for DNR to establish the annual fee.

3.0 PROJECT CONSTRUCTION

3.1 BATHYMETRIC SURVEY

Excerpts from the final Bathymetry & Side Scan Sonar Cable Route Survey, by Chris Ransome & Associates is included below. The report was issued on June 6, 1997.

"The bathymetric and side scan survey took place on April 21-28, 1997. The bathymetry data was collected using an Innerspace 440/441 single beam dual frequency system, which is capable of collecting data both in shallow and deep water environments. This system is coupled with a DGPS positioning system via a computer using software designed especially for this real-time acquisition. Data was collected moving parallel with the shore centering between land masses to place the cable in the middle of Taiya Inlet and Chilkoot Inlet and in the deepest part of the channels. As the most important part of this survey was to develop a route and then determine cable length, all bathymetry data was reduced for tides to give the highest vertical accuracy. The vertical control was provided by using tidal transfers with predicted tide tables. In addition, all three landing sites (Haines, Otter Creek Project, Skagway) a land survey was done to give a full data set for a complete cable route design. This data was done using DGPS and a Lasertrak with a computer to give a full 3-D line strength calculations."

"The side scan sonar survey was performed in conjunction with the bathymetric survey. The survey was performed utilizing the same navigation system and vessel as used for the bathymetric survey. The side scan sonar system used for the survey was a Klein digital slant correction system, model 595. The side scan sonar was integrated with an "ISIS" data processing system allowing for real-time geocoding of the digital data from the side scan sonar sensor as it was towed along the bottom. The bottom features were displayed both on the side scan sonar recorder and on the data processor's PC monitor. The digital data was stored on optical disk for archive and generating a digital strip chart."

"During the field data collection the side scan sonar was towed along 100 meter track lines with the sonar scanning at a 200 meter swath. Using this configuration, a 200 percent overlap of side scan sonar coverage of each line was accomplished. Upon completion of the survey, a digital strip chart of the surveyed area was prepared. The digital strip chart includes geocoded imagery of the water bottom features and can be quickly recovered from the archive data."

"This survey has proved to be one of the most challenging for our team in recent years due to the isolation and remoteness of the survey area. The

area in question for study contained very deep water depths, up to 1500', with some very steep channels. This caused considerable need for monitoring the bathymetry data so as to ensure proper bottom tracking. In addition, the side scan sonar fish was towed at layout lengths of up to 2500'. The high mountains were initially a concern on the quality of GPS satellite signal reception, but the full GPS satellite constellation is in place and the survey encountered no problems with signals at any time."

3.2 PLACING THE SPLICE VAULTS

The splice vaults were pre-cast concrete, 8-foot diameter, water-main manholes type structures, as shown in *Figure 9* for Haines and Skagway. In *Figure 10*, the splice vault for the Otter Creek Project is shown. The splice vault lid has an HS-20 standard load rating which allows heavy vehicles to drive over it. This rating indicates that this structure is very strong and will withstand significant events of nature. AP&T personnel placed the splice vaults at the Skagway, Haines, and Otter Creek Project landings, prior to the cable laying ships arrival, by utilizing a barge and excavator. AP&T personnel also performed the trenching for laying the cable to the splice vaults through the intertidal zone with a backhoe. The trenching was completed during minus tides to provide the maximum amount of protection to the cable by burying it with rock. About 240-feet of 8-inch high density polyethylene chloride (HDPE) pipe was used at each site to sheath the cable as it crossed the intertidal zone for protection. Approximately 80-feet of 12-inch steel pipe was used at each site to sheath the cable as it crossed the above mean high tide zone for protection.

3.3 LAYING THE CABLE

The schedule for laying the cable was adjusted depending upon Pirelli/Jacobson, Inc. ships availability. A diagram in *Figure 11* shows the ship plan and profile that laid the cable. Photographs of the ship laying the cable are shown in *Appendix B - Project Photographs*. The cable was first shipped from England to Seattle, Washington. From there a special ship was configured to lay this particular cable project. The ship arrive June 27th and began laying the cable from the Otter Creek Project site to Skagway. Once this portion of the cable was laid the next phase was to lay the second piece of cable from the Otter Creek Project splice vault to Haines. The cable was completely laid by July 3, 1998. Photographs of the cable being laid are in *Appendix B - Project Photographs*. AP&T personnel then spliced the cable to both systems in Haines, Skagway, and at the Otter Creek Project site, as shown in *Appendix B - Project Photographs*. On August 25, 1998 the cable was energized and Haines began operations with 100% hydroelectric power. One-line diagrams of both Haines and Skagway are included in *Appendix A* as well as other project diagrams.

To complete the installation of the cable the areas trenched were returned to normal appearances and signs warning of this potential navigational hazard were placed at each of the cable landings.

4.0 PROJECT COSTS

4.1 COST ESTIMATES

Costs for the project are itemized below:

◆ Purchase price for cable	\$3,000,000
◆ Transportation of cable	\$ 600,000
◆ Cable installation	\$1,550,000
◆ Kasidaya Creek Landing (Otter Creek Project)	\$ 110,000
◆ AP&T Costs	\$ 600,000

Funds for off-setting the total cost of this project are as follows:

◆ Federal Grant	\$1,000,000
-----------------	-------------

5.0 APPENDICES

Appendix A: Project Figures
Appendix B: Select Project Drawings
Appendix C: Project Photographs


HAINES - SKAGWAY
SUBMARINE CABLE INSTALLATION
TECHNICAL REPORT

APPENDIX A

PROJECT FIGURES

(THE FIGURES REFERENCED THROUGHOUT THIS DOCUMENT)

FIGURE 1: PROJECT VICINITY MAP






FIGURE 2: AS-LAID CABLE CONFIGURATION

ANCHOR	
ADDER	
ORDER NO.	SOLD 1-480 meters

 ALASKA POWER & TELEPHONE COMPANY	DESCRIPTION	AS-LAID POWER CABLE FROM SKAGWAY TO KASIDAYA CREEK
	PROJECT	DEWEY LAKES HYDRO PROJECT


FIGURE 3

PIRELLI

ALASKA POWER & TELEPHONE Co.
HAINES-SKAGWAY CROSSING


04/02/87


SUBMARINE COMPOSITE CABLE CROSS SECTIONAL AREA




Not to scale

1. Tinned Copper Conductor
2. Semi-Conducting Conductor Shield
3. EPR insulation
4. Semi-Conducting Conductor Shield
5. Metallic Shield
6. Polypropylene Fillers
7. Binder Tape
8. Polypropylene Bedding
9. Galvanised Steel Wire Armour
10. Polypropylene Serving







NOTE:

*STATION 19+474: Sprayed 'X' on elevated rock at Y=6585458.86, X=480641.13

TONGASS NATIONAL FOREST

SHORELINE

CABLE SPLICE VAULT

TIDAL ZONE

ROCK

*STATION 19+474

TIDAL ZONE

KASIDAYA CREEK

LARGE ROCK

SUBMARINE CABLES

FIGURE 6

FIGURE 6: CABLE LANDING AT KASIDAYA CREEK T28S, R59E, Sec. 35, W 1/2, NW 1/4

DESIGNED	DATE	DESCRIPTION	FIGURE 5	FILED	DATE
DRAWN	DATE	CABLE LANDING AT KASIDAYA CREEK	FIGURES		
CHECKED	DATE	PROJECT	SUBMARINE CABLE PROJECT	SCALE	1"=100'
RECORDED	DATE	SCALE	AS NOTED		

APT
ALASKA POWER & TELEPHONE COMPANY

NOTICE: This document contains confidential information. It is not to be distributed outside the Alaska Power & Telephone Company without written permission.

CERTIFICATION:
THIS DRAWING IS PART OF THE APPLICATION FOR LICENSE MADE BY THE UNDERSIGNED ON THE DAY OF 19
ALASKA POWER & TELEPHONE COMPANY

FIGURE 7






FIGURE 8

PROPOSED CABLE LANDING DESIGN FOR SKAGWAY AND HAINES



CABLE LANDING SPLICE VAULTS AT SKAGWAY AND HAINES



CABLE VAULT PLAN VIEW

CABLE VAULT SECTION VIEW


FIGURE 9: CABLE SPLICE VAULTS

NOTICE: The Designer warrants that the design and construction of the project shall conform to the applicable codes and standards, and that the design and construction shall be in accordance with the applicable codes and standards.			
DATE	REVISION	DESCRIPTION	BY
1/1/2018	1	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	2	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	3	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	4	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	5	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	6	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	7	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	8	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	9	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	10	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	11	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	12	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	13	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	14	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	15	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	16	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	17	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	18	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	19	ISSUED FOR PERMIT	SKAGWAY
1/1/2018	20	ISSUED FOR PERMIT	SKAGWAY

APL ALASKA POWER & TELEPHONE COMPANY			
REVISION	DATE	DESCRIPTION	BY
1	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
2	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
3	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
4	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
5	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
6	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
7	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
8	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
9	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
10	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
11	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
12	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
13	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
14	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
15	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
16	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
17	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
18	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
19	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
20	1/1/2018	ISSUED FOR PERMIT	SKAGWAY

OUTLINE DRAWING			
REVISION	DATE	DESCRIPTION	BY
1	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
2	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
3	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
4	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
5	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
6	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
7	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
8	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
9	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
10	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
11	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
12	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
13	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
14	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
15	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
16	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
17	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
18	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
19	1/1/2018	ISSUED FOR PERMIT	SKAGWAY
20	1/1/2018	ISSUED FOR PERMIT	SKAGWAY

CABLE LANDING SPLICE VAULT AT THE OTTER CREEK PROJECT




CABLE VAULT PLAN VIEW

CABLE VAULT SECTION VIEW

FIGURE 10: CABLE SPLICE VAULT

NOTICE: This drawing is for informational purposes only and is not to be used for construction. All dimensions and tolerances are in accordance with the project specifications and standards. All dimensions are in feet and inches, unless otherwise noted. All dimensions are to the centerline of the structure, unless otherwise noted. All dimensions are to the finished surface, unless otherwise noted. All dimensions are to the centerline of the structure, unless otherwise noted. All dimensions are to the finished surface, unless otherwise noted.
DATE: 10/1/2010
BY: [Signature]
CHECKED: [Signature]
APPROVED: [Signature]
PROJECT: HNS/SKG T-LINE PROJECT
PROJECT NO: SB708P1
DATE: 10/1/2010
SCALE: 1/4\"/>

		ALASKA POWER & LIGHT TELEPHONE CABLE & FIBER	
DESIGNER	M. RONDA	DESCRIPTION	OUTLINE DIAGRAM
DRAWN	DAVID L. MERT	GENERAL NOTES	LANDFILL
CHECKED		CABLE VAULT	INSTALLATION PLAN
APPROVED		PROJECT	HNS/SKG T-LINE PROJECT
SCALE			8/1/2
		JOB NO.	SB7008P1
		DATE	10/1/2010





FIGURE 11

FIRELLI JACOBSON, INC			
OFFSHORE CABLE LAYING VESSEL 267 x 51 x 16'			
Date	Scale	Checked	Drawn by
8/27/97			NJB

VESSEL CHARACTERISTICS

- Power cable 580 mt in 49'od x 20'id x 11'high
- 4 point mooring system (remotely controlled)
- On deck cable laying equipment @ approx. 250mt

HAINES - SKAGWAY
SUBMARINE CABLE INSTALLATION
TECHNICAL REPORT

APPENDIX B

SELECT PROJECT DRAWINGS

(DRAWINGS SHOWING AS-BUILT INFORMATION)

8

7

6

5

SKAGWAY TO KASIDAY

E

;Horizontal Datum: UTM, NAD83

;Horizontal Zone: 08

;Horizontal Units: Meters

;Horizontal Datum:

X

Y

LATITUDE

D

481315.20	6590220.90	59 27 00.42340
481249.36	6590128.13	59 26 57.41405
481195.63	6589997.95	59 26 53.19701
481017.12	6589659.23	59 26 42.21813
480939.53	6589536.34	59 26 38.23275
480888.06	6589448.56	59 26 35.38662
480843.09	6589360.45	59 26 32.53087
480786.94	6589220.79	59 26 28.00677
480769.40	6589157.87	59 26 25.96984
480685.31	6588788.41	59 26 14.01222
480045.13	6585960.21	59 24 42.47566
480092.91	6585655.75	59 24 32.64133
480177.21	6585594.97	59 24 30.69078
480284.79	6585516.00	59 24 28.15606
480328.54	6585487.68	59 24 27.24791
480373.41	6585465.11	59 24 26.52582
480421.62	6585448.06	59 24 25.98272
480465.53	6585426.98	59 24 25.30859
480502.42	6585411.05	59 24 24.79977
480536.15	6585405.48	59 24 24.62533
480562.57	6585399.93	59 24 24.45031
480570.30	6585397.67	59 24 24.37853
480667.64	6585424.43	59 24 25.25976

C

B

A

8

7

6

5

REVISION:		
REVISION:		
CHECKED BY:	SCALE:	
DRAWN BY: JRY	DATE: 8/20/98	SHEET 1 OF 6

532

CREEK ROUTE COORDINATES

Geographic, NAD83

;Horizontal Datum: UTM, NAD83
 ;Horizontal Zone: 08
 ;Horizontal Units: U.S. Survey Feet

LONGITUDE	X	Y
35 19 46.32520	1579115.0	21621416.4
35 19 50.47608	1578898.9	21621112
35 19 53.84613	1578722.7	21620684.9
35 20 05.07090	1578137.0	21619573.7
35 20 09.95696	1577882.4	21619170.5
35 20 13.19598	1577713.6	21618882.5
35 20 16.02216	1577566.0	21618593.4
35 20 19.54118	1577381.8	21618135.2
35 20 20.63415	1577324.3	21617928.8
35 20 25.85152	1577048.4	21616716.6
35 21 05.53298	1574948.1	21607437.8
35 21 02.40112	1575104.8	21606438.9
35 20 57.03516	1575381.4	21606239.5
35 20 50.18714	1575734.3	21605980.4
35 20 47.40356	1575877.9	21605887.5
35 20 44.55090	1576025.1	21605813.4
35 20 41.48830	1576183.3	21605757.5
35 20 38.69706	1576327.3	21605688.4
35 20 36.35267	1576448.4	21605636.1
35 20 34.21206	1576559.2	1605617.8
35 20 32.53498	1576645.7	21605599.6
35 20 32.04409	1576671.1	21605592.2
35 20 25.88053	1576990.4	21605680

EXHIBIT 1
 SKAGWAY TO KASIDAYA CREEK
 ROUTE COORDINATES

 RELLI COBSON, INC. <small>9th Ave. S.W. Seattle, WA 98107 (206)762-1613</small>	AS-LAID AND POWER CABLE FROM SKAGWAY TO KASIDAYA CREEK For ALASKA POWER & TELEPHONE CO. ALASKA	 ALASKA POWER & TELEPHONE COMPANY	DESCRIPTION	JOB DWG. NO.
			SKAGWAY TO KASIDAYA CREEK ROUTE COORDINATES	SUB
			PROJECT	SH 00
			SKAGWAY TO HAINES SUBMARINE CABLE PROJECT	FILE NO.

8

7

6

5

KASIDAYA CREEK TO HAI

E

;Horizontal Datum: UTM, NAD83

;Horizontal Zone: 08

;Horizontal Units: Meters

;Horizontal Datum: (

D

C

B

A

X

Y

LATITUDE

480667.64	6585424.43	59 24 25.25976
480570.29	6585397.61	59 24 24.37659
480516.76	6585392.63	59 24 24.20669
480473.95	6585382.65	59 24 23.87691
480427.37	6585371.11	59 24 23.49606
480356.59	6585371.44	59 24 23.49486
480271.80	6585359.78	59 24 23.10364
480162.24	6585328.83	59 24 22.08455
480038.64	6585277.25	59 24 20.39605
479931.65	6585232.95	59 24 18.94562
479877.34	6585213.80	59 24 18.31720
479829.50	6585183.98	59 24 17.34495
479771.69	6585056.46	59 24 13.21253
479771.15	6584997.69	59 24 11.31254
479772.74	6584912.51	59 24 08.55915
479777.10	6584844.05	59 24 06.34675
479780.53	6584797.16	59 24 04.83149
479737.45	6584604.61	59 23 58.59934
478670.00	6579890.00	59 21 25.99682
478210.00	6571900.00	59 17 07.61149
477380.00	6571290.00	59 16 47.73442
474508.66	6572092.24	59 17 13.08122
474200.00	6571600.00	59 16 57.10074
474115.22	6571488.65	59 16 53.48238
474031.78	6571405.06	59 16 50.76167
474017.73	6571373.88	59 16 49.75058
473990.19	6571301.62	59 16 47.40848
473992.19	6571296.59	59 16 47.24631
474001.47	6571292.13	59 16 47.10418

REVISION:		
REVISION:		
CHECKED BY: .	SCALE:	
DRAWN BY: JKH	DATE: 8/20/98	SHEET 2 OF 6

8

7

6

5

HAINES ROUTE COORDINATES

Geographic, NAD83
 ;Horizontal Datum: UTM, NAD83
 ;Horizontal Zone: 08
 ;Horizontal Units: U.S. Survey Feet

LONGITUDE	X	Y
35 20 25.88053	1576990.4	21605680
35 20 32.04470	1576671.0	21605592
35 20 35.43736	1576495.4	21605575.7
35 20 38.14863	1576355.0	21605542.9
35 20 41.09842	1576202.1	21605505.1
35 20 45.58658	1575969.9	21605506.1
35 20 50.95913	1575691.7	21605467.9
35 20 57.89585	1575332.3	21605366.3
35 21 05.71577	1574926.8	21605197.1
35 21 12.48476	1574575.8	21605051.8
35 21 15.92188	1574397.6	21604988.9
35 21 18.94513	1574240.6	21604891.1
35 21 22.56731	1574051.0	21604472.7
35 21 22.58160	1574049.2	21604279.9
35 21 22.45189	1574054.4	21604000.5
35 21 22.15224	1574068.7	21603775.9
35 21 21.91887	1574080.0	21603622
35 21 24.58465	1573938.6	21602990.3
35 22 30.57199	1570436.5	21587522.4
35 22 56.79326	1568927.3	1561308.6
35 23 49.00552	1566204.2	21559307.3
35 26 50.73497	1556783.8	21561939.3
35 27 10.02642	1555771.2	21560324.3
35 27 15.33461	1555493.0	21559959
35 27 20.56984	1555219.3	21559684.8
35 27 21.44395	1555173.2	21559582.5
35 27 23.15248	1555082.8	21559345.4
35 27 23.02396	1555089.4	21559328.9
35 27 22.43580	1555119.8	21559314.3

EXHIBIT 2 KASIDAYA CREEK TO HAINES ROUTE COORDINATES

<div>RELLI COBSON, INC. 10th Ave. N.E. Seattle, WA 98107 (206)782-1618</div>	<div>AS-LAID AND POWER CABLE FROM SKAGWAY TO KASIDAYA CREEK For ALASKA POWER & TELEPHONE CO. ALASKA</div>	<div> ALASKA POWER & TELEPHONE COMPANY</div>	DESCRIPTION	JOB DWG. NO.	
			PROJECT	FILE NO.	
			KASIDAYA CREEK TO HAINES ROUTE COORDINATES		SUB1
			SKAGWAY TO HAINES SUBMARINE CABLE PROJECT		SH 00

8

7

6

5

UTM ZONE 08

E

"PHEASANT"
NOS mon

TAIYA INLET

D


C

B

A

SEE DETAIL

481000



REVISION:	
REVISION:	
CHECKED BY:	SCALE:
DRAWN BY: JRH	DATE: 8/20/88
SHEET 3 OF 6	

8

7

6

5




EXHIBIT 3
AS-LAID POWER CABLE FROM
SKAGWAY TO KASIDAYA CREEK

RELLI COBSON, INC. 800 Ave. N.W. Seattle, WA 98107 (206) 762-1615	AS-LAID AND POWER CABLE FROM SKAGWAY TO KASIDAYA CREEK For ALASKA POWER & TELEPHONE CO. ALASKA	 ALASKA POWER & TELEPHONE COMPANY	DESCRIPTION AS-LAID POWER CABLE FROM SKAGWAY TO KASIDAYA CREEK PROJECT SKAGWAY TO HAINES SUBMARINE CABLE PROJECT	JOB DWG. NO. SUB2 SH 00 FILE NO.
------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------

E

D

C

B

A

8

7

6

5

TAIYA INLET

6577000

6578000

6579000

6580000

+478600

0

+478800

MATCHLINE FOR
DWG. NO. SUB4

REVISION:		
REVISION:		
CHECKED BY:	SCALE:	
DRAWN BY: JRM	DATE: 8/20/88	SHEET 4 OF 6


8

7

6

5

535



RELLI COBSON, INC. 1000 1st Ave. N.W., Seattle, WA 98107 (206) 782-1818	AS-LAID AND POWER CABLE FROM SKAGWAY TO KASIDAYA CREEK For ALASKA POWER & TELEPHONE CO. ALASKA	 ALASKA POWER & TELEPHONE COMPANY	DESCRIPTION	JOB DWG. NO.
			KASIDAYA CREEK TO HAINES ROUTE COORDINATES	SUB3
			PROJECT	SH 00
			SKAGWAY TO HAINES SUBMARINE CABLE PROJECT	FILE NO.

8

7

6

5

E

D

C

B

A

CHILKOOT INLET

+475000

MATCHLINE
DWG NO. SU

+477000

+6572000+

+475000 +

+475000

6573000

REVISION:		
REVISION:		
CHECKED BY:	SCALE:	
DRAWN BY: JRH	DATE: 8/20/98	SHEET 5 OF 8

8

7

6

5

532




EXHIBIT 5
KASIDAYA CREEK TO HAINES
ROUTE COORDINATES

RELLI COBSON, INC. 1000 1st Ave. N.W. Seattle, WA 98107	AS-LAID AND POWER CABLE FROM SKAGWAY TO KASIDAYA CREEK For ALASKA POWER & TELEPHONE CO. ALASKA	 ALASKA POWER & TELEPHONE COMPANY	DESCRIPTION	JOB DWG. NO.
			KASIDAYA CREEK TO HAINES ROUTE COORDINATES	SUB4
			PROJECT	SH 00
			SKAGWAY TO HAINES SUBMARINE CABLE PROJECT	FILE NO.

8

7

6

5

E

D

C

B

A

HAINES VAULT DETAIL
1"=100'

VAULT
N 85°12'22.1"
E 47°40'01.5"

PR
conduit

HAINES

1408'
NOS man

CHILKOOT INLET


REVISION:		
REVISION:		
CHECKED BY:	SCALE:	
DRAWN BY: JKH	DATE: 8/20/98	SHEET 6 OF 8

8

7

6

5




PIRELLI
 JACOBSON, INC.
 2000 Ave. N.W. Seattle, WA 98107

AS-LAID
 AND POWER CABLE FROM
 SKAGWAY TO KASIDAYA CREEK
 For ALASKA POWER & TELEPHONE CO.
 ALASKA


AP&T
 ALASKA POWER &
 TELEPHONE COMPANY

DESCRIPTION	KASIDAYA CREEK TO HAINES ROUTE COORDINATES
PROJECT	SKAGWAY TO HAINES SUBMARINE CABLE PROJECT

JOB DWG. NO.	SUB5
SH 00	
FILE NO.	




CABLE SPLICE VAULT AND SKAGWAY



CABLE VAULT SECTION VIEW

EXHIBIT 7: CABLE SPLICE VAULT

<small> All rights reserved. Trade names confidential, trade names Power & Telephone Company, Copyright 1997 All Rights Reserved. According to ANSI Y14.5 TOLERANCES PER ANSI/ASME </small>	AP&T ALASKA POWER & TELEPHONE COMPANY	ENGINEER	M. RONDA	DESCRIPTION OUTLINE DIAGRAM GENERAL HAINES LANDFALL CABLE VAULT INSTALLATION PLAN PROJECT HNS/SKG T-LINE PROJECT	JOB DWG. NO.
		DRAWN	NER		SB709P1
		CHECKED			SH1/2
		RECORDED	30Apr88		FILE C:\CAD\985-SK01
		SCALE	NTS		NO.




CABLE LA AT THE O

CABLE VAULT PLAN VIEW


					NOTICE This document contains information owned by A Company, Port Townsend, Washington Power Company. All Rights Reserved. DIMENSIONING AND TOLERANCES ELECTRICAL AND ELECTRONIC SYSTEMS C37.2 - 1979
A	DOT PERMIT APPLICATION	1MER		30Apr95	
REV	DESCRIPTION	AUTH	REV BY	DATE	


CABLE SPLICE VAULT GENERAL HAINES LANDFALL PROJECT



CABLE VAULT SECTION VIEW

EXHIBIT 8: CABLE SPLICE VAULT

<small> All rights reserved. Trade Power & Telephone Copyright 1987 reserved. According to ASCE 11-4.5 for ASCE/NEE </small>	 ALASKA POWER & TELEPHONE COMPANY	ENGINEER	M. RONDA	DESCRIPTION	OUTLINE DIAGRAM	JOB DWG. NO.
		DRAWN	NER	GENERAL HAINES LANDFALL CABLE VAULT INSTALLATION PLAN		SB709P1
		CHECKED		PROJECT	HNS/SGK T-LINE PROJECT	SH1/2
		RECORDED	30Apr88			FILE # VACAD/MS-SGT
		SCALE	HTS			NO.




- REVENUE QUALITY WATTHOUR METERING
 CONTINUOUSLY RECORDED QUANTITY
 SYNCHRONIZING CAPABILITY

EXHIBIT 9: HAINES-GL TRANSMISSION

NOTICE This document contains confidential, trade secret information owned by Alaska Power & Telephone Company. Copyright 1986. All Rights Reserved

DIMENSIONING AND TOLERANCES ACCORDING TO ANSI Y14.5
ELECTRICAL AND ELECTRONIC SYMBOLS PER ANSI/IEEE
C37.2 - 1979

 ALASKA POWER & TELEPHONE COMPANY	ENGINEER	Barrett	DESCRIPTION	JOB DWG. NO.
	DRAWN	Bb	HAINES-GL TRANSMISSION	HNSLINE
	CHECKED		PROJECT	SH 1
	RECORDED	16DEC96	SINGLE LINE METERING/DISTRIBUTION	FILE 6-VACAD/HAINES/
	SCALE	NONE		NO. HNSLINE.DWG




HAINES - SKAGWAY
SUBMARINE CABLE INSTALLATION
TECHNICAL REPORT


APPENDIX C

PROJECT PHOTOGRAPHS


(PHOTOGRAPHS SHOWING ALL PHASES OF PROJECT)




TESTING CABLE IN ENGLAND.



**CABLE BEING PREPARED TO STORE IN ENGLAND
UNTIL READY TO LOAD ONTO SHIP.**




JUNE 27, 1998: CABLE LAYING SHIP "SEA BEACH" AT THE OTTER CREEK PROJECT SITE PREPARING TO LAY CABLE.



SPLICE VAULTS PRIOR TO TRANSPORTING TO THE VARIOUS CABLE LANDING SITES. TWO OF THE CONCRETE STRUCTURES WERE REQUIRED FOR EACH VAULT.




**CABLE LAYING SHIP AT THE OTTER CREEK PROJECT SITE
PREPARING TO LAY CABLE. SPLICE VAULT IS IN
FOREGROUND. NOTE CABLE COMING OUT OF VAULT.**



**CABLE LAYING SHIP AT THE OTTER CREEK PROJECT SITE
ON THE TAIYA INLET.**




AN EXAMPLE OF THE SIZE OF THE CABLE.




**CABLE SPOOLED ON THE SHIP AS IT LAYS THE CABLE
ALONG TAIYA INLET.**




**THE CABLE LAYING SHIP "SEA BEACH" HEADING TO
HAINES AS IT LAYS THE CABLE IN TAIYA INLET.**




A CLOSEUP OF THE SUBMARINE CABLE.




**STERN VIEW OF CABLE LAYING SHIP WITH THE COMMAND
STATION FOR MONITORING THE EQUIPMENT AND THE
CABLE LOCATION AS IT IS LAID.**



**FROM STERN OF THE CABLE LAYING SHIP, PERSONNEL
EXAMINE THE CABLE.**



**COMMAND STATION FOR CONTROL OF THE CABLE
LAYING OPERATION.**




**REMOTE SUBMERSIBLE ON BACK OF BOAT USED TO
MONITOR THE LOCATION AND CONDITION OF THE
CABLE AS IT IS LAID.**



**THE CABLE LAYING SHIP "SEA BEACH" HEADING
TOWARDS SKAGWAY IN THE DISTANCE AS IT LAYS
THE CABLE FROM THE OTTER CREEK PROJECT SITE.**




**THE CABLE LAYING SHIP "SEA BEACH" AT THE SKAGWAY
CABLE LANDING SITE, JUNE 30, 1998.**




SKAGWAY CABLE LANDING; CABLE SHOWN PULLED THROUGH TO CONNECT WITH TRANSMISSION LINE.




SKAGWAY CABLE LANDING; CABLE SHOWN STRIPPED OF ITS OUTER ARMOUR.




OTTER CREEK PROJECT CABLE LANDING; CABLE IS BEING ANCHORED TO REINFORCED VAULT.



OTTER CREEK PROJECT CABLE LANDING; CABLE IS BEING ANCHORED TO REINFORCED VAULT.



TYPICAL CABLE SPlice VAULT AT HAINES AND SKAGWAY LANDINGS.



DETAIL OF CABLE SPlice VAULT ANCHORING.