

# **WIND-TO-HYDROGEN ENERGY PILOT PROJECT: BASIN ELECTRIC POWER COOPERATIVE**

Final Report

*(for the period of September 1, 2004, through December 31, 2008)*

*Prepared for:*

U.S. Department of Energy  
1617 Cole Boulevard  
Golden, CO 80401

Agreement No. DE-FG36-04GO14264

*Prepared by:*

Ron Rebenitsch  
Randall Bush  
Allen Boushee  
Jeremy Woeste

Basin Electric Power Cooperative  
1717 East Interstate Avenue  
Bismarck, ND 58503

Brad G. Stevens, P.E.  
Rhonda R. Peters  
Kirk D. Williams

University of North Dakota  
Energy & Environmental Research Center  
15 North 23rd Street, Stop 9018  
Grand Forks, ND 58202-9018

Keith Bennett

U.S. Department of Energy  
1617 Cole Boulevard  
Golden, CO 80401

## **DISCLAIMERS**

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government, nor any agency thereof, nor any of their employees makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

## **ACKNOWLEDGMENTS**

This report was prepared with the support of the U.S. Department of Energy (DOE) Agreement No. DE-FG36-04GO14264. However, any opinions, findings, conclusions, or recommendations expressed herein are those of the authors(s) and do not necessarily reflect the views of DOE.

## **EERC DISCLAIMER**

**LEGAL NOTICE** This research report was prepared by the Energy & Environmental Research Center (EERC), an agency of the University of North Dakota, and Basin Electric Power Cooperative (BEPC) as an account of work sponsored by DOE. Because of the research nature of the work performed, neither the EERC nor BEPC makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement or recommendation by the EERC or BEPC.

## TABLE OF CONTENTS

|   |     |
|---|-----|
| LIST OF FIGURES .....                   | iii |
| LIST OF TABLES .....                    | v   |
| EXECUTIVE SUMMARY .....                 | vi  |
| INTRODUCTION .....                      | 1   |
| BACKGROUND .....                        | 1   |
| Site Location .....                     | 1   |
| Feasibility Study.....                  | 1   |
| Mode 1 – Scaled Wind .....              | 3   |
| Mode 2 – Scaled Wind with Off-Peak..... | 3   |
| Mode 3 – Full Wind.....                 | 4   |
| Mode 4 – Full Wind with Off-Peak.....   | 4   |
| PROJECT ACTIVITIES.....                 | 5   |
| System Design.....                      | 5   |
| System Overview .....                   | 6   |
| System Enclosure.....                   | 6   |
| Electrolyzer Input .....                | 7   |
| Process Description .....               | 8   |
| Electrolyzer Output.....                | 9   |
| Hydrogen Storage .....                  | 9   |
| Dispenser .....                         | 9   |
| Dynamic Scheduling Software.....        | 11  |
| ION Scheduler Module.....               | 13  |
| ION Counter (Status) Module .....       | 13  |
| ION Arithmetic Module .....             | 13  |
| ION Set Point Module .....              | 13  |
| ION External Number Module .....        | 14  |
| Wind Source Selection .....             | 14  |
| Site Design .....                       | 16  |
| Site Construction .....                 | 17  |
| System Installation .....               | 19  |
| System Start-Up and Operation.....      | 25  |
| System Start-Up.....                    | 25  |
| System Operation.....                   | 29  |
| Education and Outreach Activities ..... | 35  |

Continued . . .

## TABLE OF CONTENTS (continued)

|  |            |
|--|------------|
| End-Use Activities .....   | 37         |
| On-Road Platform.....  | 37         |
| Off-Road Platform .....  | 38         |
| PROJECT SUMMARY AND LESSONS LEARNED .....                              | 39         |
| General Observations .....   | 39         |
| Dynamic Scheduling System .....  | 40         |
| System Operation .....   | 41         |
| End-Use Platforms .....  | 43         |
| CONCLUSIONS.....   | 44         |
| WIND-TO-HYDROGEN FEASIBILITY STUDY .....                               | Appendix A |
| SITE DESIGN DRAWINGS AND SAFETY-RELATED DOCUMENTS.....                 | Appendix B |
| HIGH-PRESSURE TESTING AND CERTIFICATION REPORT.....                    | Appendix C |
| NATIONALLY RECOGNIZED TESTING LABORATORY<br>CERTIFICATION REPORT ..... | Appendix D |
| CHRONOLOGICAL SUMMARY OF HYDROGEN PRODUCTION .....                     | Appendix E |



## LIST OF FIGURES

|    |  |    |
|----|--|----|
| 1  | Site location.....   | 2  |
| 2  | Photo of hydrogen system enclosure.....                                  | 6  |
| 3  | Photo of the water treatment room.....                                   | 7  |
| 4  | Photo of the electrolyzer cell stacks.....                               | 8  |
| 5  | Photo of the hydrogen production area.....                               | 10 |
| 6  | Photo of the hydrogen storage assembly.....                              | 10 |
| 7  | Photo of the hydrogen dispenser.....                                     | 11 |
| 8  | Dynamic scheduling process flow diagram.....                             | 12 |
| 9  | Graph of system control from start-up.....                               | 14 |
| 10 | Wind farm locations.....   | 15 |
| 11 | Hydrogen site prior to construction.....                                 | 17 |
| 12 | Photo of site after completion of site preparation.....                  | 18 |
| 13 | Photo of site with electrical service and storage assembly in place..... | 20 |
| 14 | Photo of hydrogen system being set in place.....                         | 20 |
| 15 | Photo of the gas control panel and hydrogen dispenser installed.....     | 21 |
| 16 | Photo of ICS personnel installing hydrogen piping.....                   | 21 |
| 17 | Photo of discharge tank installed.....                                   | 22 |
| 18 | Photo of discharge tank access riser installed.....                      | 22 |
| 19 | Photo during high-pressure testing.....                                  | 23 |
| 20 | Photo of the infrared flame detection sensors.....                       | 24 |

Continued . . .

## LIST OF FIGURES (continued)

|    |   |    |
|----|---|----|
| 21 | Drawing showing flame detection coverage area .....                           | 24 |
| 22 | Photo of completed site .....   | 26 |
| 23 | Ramp Test 1 results .....   | 31 |
| 24 | Ramp Test 1 results .....   | 31 |
| 25 | Ramp Test 2 results .....   | 32 |
| 26 | Ramp Test 2 results .....   | 33 |
| 27 | Graph of wind farm output to corresponding hydrogen production .....          | 33 |
| 28 | Ramp Test 3 .....   | 34 |
| 29 | Ramp Test 3 results .....   | 35 |
| 30 | Total hydrogen production in liters .....                                     | 36 |
| 31 | Total hydrogen production in kilograms .....                                  | 36 |
| 32 | Photo of one of the converted pickups .....                                   | 37 |
| 33 | Photo of the hydrogen storage in the pickup box .....                         | 38 |
| 34 | Photo of the converted NDSU tractor .....                                     | 39 |
| 35 | Photo of tractor piping and flow control .....                                | 40 |
| 36 | Example of wind farm output control signal and hydrogen production .....      | 42 |
| 37 | Comparison of balance-of-plant electrical load during summer and winter ..... | 42 |
| 38 | Comparison of the output of the three wind farms.....                         | 45 |

## LIST OF TABLES

|   |  |    |
|---|--|----|
| 1 | Emergency Protocol for Alarm Conditions..... | 25 |
| 2 | Ramp Test 1 Data.....                        | 30 |
| 3 | Ramp Test 2 Data.....                        | 32 |
| 4 | Ramp Test 3 Data.....                        | 34 |

# **WIND-TO-HYDROGEN ENERGY PILOT PROJECT: BASIN ELECTRIC POWER COOPERATIVE**

## **EXECUTIVE SUMMARY**

In an effort to address the hurdles of wind-generated electricity (specifically wind's intermittency and transmission capacity limitations) and support development of electrolysis technology, Basin Electric Power Cooperative (BEPC) conducted a research project involving a wind-to-hydrogen system. Through this effort, BEPC, with the support of the Energy & Environmental Research Center at the University of North Dakota, evaluated the feasibility of dynamically scheduling wind energy to power an electrolysis-based hydrogen production system.

The goal of this project was to research the application of hydrogen production from wind energy, allowing for continued wind energy development in remote wind-rich areas and mitigating the necessity for electrical transmission expansion.

Prior to expending significant funding on equipment and site development, a feasibility study was performed. The primary objective of the feasibility study was to provide BEPC and The U.S. Department of Energy (DOE) with sufficient information to make a determination whether or not to proceed with Phase II of the project, which was equipment procurement, installation, and operation.

Four modes of operation were considered in the feasibility report to evaluate technical and economic merits. It should be noted that all the modes studied represent hydrogen production efficiencies less than those achievable if the system were operated at full production on "grid" electricity. The modes of operation studied were the following:

- Mode 1 – scaled wind
- Mode 2 – scaled wind with off-peak
- Mode 3 – full wind
- Mode 4 – full wind with off-peak

In summary, the feasibility report, completed on August 11, 2005, found that the proposed hydrogen production system would produce between 8000 and 20,000 kg of hydrogen annually depending on the mode of operation. This estimate was based on actual wind energy production from one of the North Dakota wind farms of which BEPC is the electrical off-taker. The cost of the hydrogen produced ranged from \$20 to \$10 per kg (again depending on the mode of operation).

The economic sensitivity analysis performed as part of the feasibility study showed that several factors can greatly affect, both positively and negatively, the "per kg" cost of hydrogen. The study showed that in the best scenario the cost of production could be as low as \$4.00 per kg.

During a September 15, 2005, meeting where representatives from DOE, BEPC, and other involved parties convened to evaluate the advisability of funding Phase II of the project. DOE concurred with BEPC that Phase I results did warrant a “go” recommendation to proceed with Phase II activities.

Following nearly two years of contract negotiations, system and site design discussions, and system and site construction activities, a hydrogen production and fueling facility was installed in northwestern North Dakota near Minot, North Dakota.

The hydrogen production system was built by Hydrogenics and consisted of several main components:

- Hydrogen production system
- Gas control panel
- Hydrogen storage assembly
- Hydrogen-fueling dispenser

The hydrogen production system utilizes a bipolar alkaline electrolyzer nominally capable of producing 30 Nm<sup>3</sup>/h (2.7 kg/h). The hydrogen is compressed to 6000 psi and delivered to an on-site three-bank cascading storage assembly with 80 kg of storage capacity. Vehicle fueling is made possible through a Hydrogenics-provided gas control panel and dispenser able to fuel vehicles to 5000 psi.

A key component of this project was the development of a dynamic scheduling system to control the wind energy’s variable output to the electrolyzer cell stacks. The dynamic scheduling system received an output signal from the wind farm, processed this signal based on the operational mode, and dispatched the appropriate signal to the electrolyzer cell stacks.

BEPC had the option to select from three distinct wind farms for use in the project, one wind farm which it owns and operates and two others of which it is the electrical off-taker. For several reasons, BEPC chose to utilize output from the Wilton wind farm located in central North Dakota for the study.

Site design was performed from May 2006 through August 2006. In addition, a Hazard Identification and Risk Analysis and a Failure Modes and Effects Analysis were performed as part of the site and system design activities.

Upon completion of the site design work, site construction activities began in August 2006. Site construction involved necessary earthwork, infrastructure installation, and concrete slab construction and was completed by November 2006.

From April 2007 through October 2007, the system components were installed and connected. During this time period, high-pressure testing was also completed as well as other required inspections and approvals.

Beginning in November 2007, the system was operated in a start-up/shakedown mode. Because of numerous issues, the start-up/shakedown period essentially lasted until the end of January 2008, at which time a site acceptance test was performed.

Official system operation began on February 14, 2008, and continued through the end of December 2008, at which time the system was put into an “idle” state until consumption dictated production of hydrogen. Several issues continued to prevent consistent operation, resulting in operation of the system in fits and starts.

During the operational period, three ramp tests were performed on the electrolyzer cell stacks to evaluate cell stack degradation, if present. In addition, from December 23, 2008, through December 30, 2008, the hydrogen system was operated using Mode 1 protocol.

From February 14, 2008, through December 31, 2008, the system produced a total of just less than 26,000,000 liters (2320 kg), including approximately 3,300,000 liters (295 kg) of hydrogen during Mode 1 operation.

Unfortunately, the chronic shutdown issues prevented consistent operation and, therefore, did not allow for any accurate economic analysis as originally intended. With that said, much valuable experience was gained in the form of “lessons learned,” and the project served as an extremely valuable platform for educating the public.

# **WIND-TO-HYDROGEN ENERGY PILOT PROJECT: BASIN ELECTRIC POWER COOPERATIVE**

## **INTRODUCTION**

In an effort to address the hurdles of wind-generated electricity and support development of electrolysis technology, the U.S. Department of Energy (DOE) awarded Basin Electric Power Cooperative (BEPC) a contract to investigate a wind-to-hydrogen system. Through this effort, BEPC, with the support of the Energy & Environmental Research Center (EERC), is evaluating the technical and economic feasibility of dynamically scheduling wind energy to power an electrolysis-based hydrogen production system.

The capital costs of electrolysis systems and the current fossil fuel-dominated electric mix in the United States have limited the widespread adoption of electrolysis technology for hydrogen production. Technology development of electrolysis systems and integration with low-cost, low-emission, or renewable energy sources will be necessary for the technology to be competitive with conventional fossil fuel energy production.

Advances in technology have reduced the cost of wind-generated electricity in many wind-rich areas of the United States; however, significant development of these resources has not occurred. Two factors, wind's intermittency and transmission capacity limitations, make it difficult to supply the wind-generated electricity to market, thereby slowing investment.

The goal of this project was to research the application of hydrogen production from wind energy. The economics and feasibility of dynamic scheduling were also to be addressed.

## **BACKGROUND**

### **Site Location**

The site chosen for the hydrogen system was the North Central Research Extension Center (NCREC), an agriculture research facility owned and operated under North Dakota State University (NDSU). The NCREC is located approximately 1 mile south of Minot, North Dakota, in north-central North Dakota (Figure 1). The 1200-acre research center was established in 1945 for agricultural field research. Today, it specializes in crop research, education activities, and foundation seed production.

### **Feasibility Study**

Prior to expending significant funding on equipment and site development, BEPC hired the EERC to assess the feasibility of the project. The primary objective of the feasibility study, included in Appendix A, was to provide BEPC and DOE with sufficient information to make a determination whether or not to proceed with Phase II of the project, which was equipment procurement, installation, and operation.




Figure 1. Site location.

As part of the Phase I/Feasibility Study, the EERC in consort with BEPC performed the following activities:

- Developed a framework for site layout and system design and operation. This information served as the basis for much of the request for quotation.
- Issued a request for quotation for the desired hydrogen generation system. The companies that received requests for quotation were Proton Energy Systems (Proton), Hydrogenics Corporation (formerly Stuart Energy Systems) (Hydrogenics), Norsk Hydro (Norsk), and Teledyne.
- Assisted BEPC in the selection of a vendor for the hydrogen generation system. BEPC selected Hydrogenics Corporation as the supplier of the hydrogen generation system.
- Performed a technical evaluation of theoretical wind energy and hydrogen production. This analysis estimated wind energy production and resulting hydrogen production from actual wind resource data at the existing wind farm locations.
- Performed an economic sensitivity analysis. This analysis evaluated the impact of several input costs on the cost of the produced hydrogen.
- Established a framework for development of a dynamic scheduling interface between the wind generation and the hydrogen facility. The dynamic scheduling programming was to be developed as part of Phase II activities.



- Prepared and submitted the initial National Environmental Policy Act documentation.
- Compiled information regarding pertinent national, state, and local code and permitting requirements.
- Performed an evaluation of available hydrogen end-use technologies and identified the most suitable technologies for application at the facility. The end-use technology chosen for implementation on the project was determined based primarily on availability and cost.

Four modes of operation were considered in the feasibility report to evaluate technical and economic merits. It should be noted that all the modes studied represent hydrogen production efficiencies less than those achievable if the system were operated at full production on “grid” electricity. The modes of operation studied were the following:

- Mode 1 – scaled wind
- Mode 2 – scaled wind with off-peak
- Mode 3 – full wind
- Mode 4 – full wind with off-peak

#### ***Mode 1 – Scaled Wind***

As the mode name indicates, Mode 1 represented delivery of power to the electrolyzer scaled such that the maximum wind power is scaled to match the maximum load of the electrolyzer. This mode would imitate a scenario where the electrolyzer would be directly connected to a small wind turbine. For example, if the electrolyzer represents an electrical load of 150 kW and the dynamical scheduling software is monitoring wind turbine output of 1500 kW, the resulting maximum delivered power to the electrolyzer would be 150 kW, or the hourly delivered power would be the measured wind farm output in kW times 0.1. The power generation and delivery pattern would not be changed, only the magnitude. Because the electrolyzer requires a minimum input of 25% of rated power, when the scaled wind energy is less than this value, the electrolyzer will be run at the 25% minimum value. These values were used exclusively for the feasibility study based on input from Hydrogenics. The requirements of the actual system were 43% of the maximum electrolyzer load, which was 165 kW.

#### ***Mode 2 – Scaled Wind with Off-Peak***

Mode 2 will consisted of operating the system under the Mode 1 (scaled wind) scenario with the addition of utilizing off-peak power to supplement the wind energy (if needed) during the hours of 11 p.m. to 7 a.m. Off-peak power will be delivered to the electrolyzer to supplement the wind energy up to the maximum electrolyzer load (150 kW).

### ***Mode 3 – Full Wind***

Mode 3 is the nonscaled version of Mode 1; that is, the actual power output from the wind farm was dispatched to the electrolyzer up to the maximum electrolyzer load (150 kW). Wind power greater than 150 kW will be delivered to the electrical grid as it normally would.

This mode mimicked a scenario where the electrolyzer is operated by a utility-scale wind turbine or wind farm. Unlike Modes 1 and 2, the wind turbine(s) in Modes 3 and 4 are not scaled to match the electrolyzer and, therefore, generate more electricity than can be utilized by the electrolyzer. As a result, Modes 3 and 4 produce two products, hydrogen and electricity.

### ***Mode 4 – Full Wind with Off-Peak***

Mode 4 can be thought of in two ways: either as the nonscaled version of Mode 2 or as Mode 3 with the addition of off-peak power. Mode 4 represents operating the electrolyzer in a “maximum utilization” scenario.

In summary, the feasibility report, completed on August 11, 2005, found that the proposed hydrogen production system would produce between 8000 and 20,000 kg of hydrogen annually depending on the mode of operation. This estimate was based on actual wind energy production from one of the North Dakota wind farms of which BEPC is the electrical off-taker. The cost of the hydrogen produced ranged from \$20 to \$10 per kg (again depending on the mode of operation).

The economic sensitivity analysis performed as part of the feasibility study showed that several factors can greatly affect, both positively and negatively, the “per kg” cost of hydrogen. Not surprisingly, the capital cost of the hydrogen production system had the largest impact on cost of production, representing approximately 70%. In addition, the size of the system had potential to significantly impact the cost of production. In this case, the system could have been double in size (and double in hydrogen output) for approximately a 30% increase in equipment cost. Other factors having the largest impact on cost of production were the amortization period and the cost of the electricity.

The study showed that, in the best scenario, where a larger system was purchased, operated in Mode 4, and amortized over a longer period than 10 years, the cost of production would likely be at or below \$4.00 per kg.

A meeting was held on September 15, 2005, at BEPC’s headquarters in Bismarck, North Dakota, to present and discuss the Phase I Feasibility Study results, receive DOE’s stage gate decision, and if positive, plan the Phase II activities. Representatives from several agencies were either in attendance or on the conference call, including DOE, BEPC, the EERC, the city of Minot, NDSU, and Hydrogenics.

During the meeting, personnel from BEPC and the EERC presented the methodology and results of the feasibility study as well as recommendations for Phase II of the project. DOE concurred with BEPC that Phase I results did warrant a “go” recommendation to proceed with

Phase II activities. With a “go” decision in place, discussions followed to shape and kick off Phase II of the project.

## **PROJECT ACTIVITIES**

Phase II activities began with BEPC initiating contract discussions with Hydrogenics, selected to provide the hydrogen generation and fueling equipment during Phase I. Concurrent with the system design, BEPC and the EERC began securing contractors to perform site design, perform site construction, and provide end-use vehicles.

### **System Design**

The request for quotations to provide the hydrogen production system for the project specified a system capable of producing a minimum of 30 Nm<sup>3</sup>/h of hydrogen that had to include compression, storage, and dispensing (at 5000 psi). The EERC submitted requests for quotations to Proton, Hydrogenics, Norsk, and Teledyne. Norsk declined to provide a bid, but all other bidders provided similar prices for a complete refueling station (approximately \$1,000,000). Hydrogenics was the only company to offer a complete package. Proton and Teledyne would only supply the electrolyzer, with compression, storage, and dispensing provided by others.

Based on several factors, Hydrogenics was selected as the provider of the hydrogen system. In addition to demonstrated experience and the ability of the company to provide a complete package, Hydrogenics also provided contractual payment flexibility unique to the funding scenario for the project, which was not offered by other bidders.

Contract negotiations with Hydrogenics took the better part of the second half of 2005. The contract with Hydrogenics was finalized, and a kickoff conference call was held with Hydrogenics on January 10, 2006. From January 2006 through May 2007, BEPC, the EERC, and Hydrogenics discussed the design, construction, and operation of the hydrogen generation and fueling system.

The hydrogen production and fueling facility consisted of several main components:

- Hydrogen production system
- Gas control panel
- Hydrogen storage assembly
- Hydrogen-fueling dispenser

The hydrogen production system was built by Hydrogenics in Belgium (a change that occurred as a result of Hydrogenics acquiring Stuart Energy) and then was shipped to the Hydrogenics facility in Mississauga, Ontario, Canada, for initial testing and to undergo certification review by a nationally recognized testing laboratory (NRTL) for delivery and operation in the United States. The gas control panel and the dispenser were designed and built by Hydrogenics in Mississauga. The remaining major component, the storage assembly, was

designed and built by CP Industries, Inc., in McKeesport, Pennsylvania, and delivered directly to the site by CP Industries.

## **System Overview**

### ***System Enclosure***

With the exception of the storage and dispensing systems, the entire hydrogen production system consisting of an electrical control system, programmable logic controller system, electrical transformer-rectifier, uninterruptable power supply, water supply and purification system, hydrogen gas generation system (nominally rated at 30 Nm<sup>3</sup>/h or 2.7 kg/h), electrolyzer cooling system, hydrogen purification system, instrument air system, hydrogen compression system, and ancillary equipment was contained in a 40-ft ISO shipping container (Figure 2). The container is portioned into three separate areas: the electrical area, the water process area, and the hydrogen production area.

The electrical and water process areas are separated from the process equipment by a gastight division. The hydrogen production area of the enclosure includes the gas generation equipment, gas purification equipment, and compression system. The container is equipped with gas detection sensors as well as a ventilation system.



Figure 2. Photo of hydrogen system enclosure.

### *Electrolyzer Input*

Feed water was provided by North Prairie Rural Water and is of a potable water quality. Water is delivered to the system via underground piping and treated by a reverse osmosis (RO) purification system to obtain the water quality level required by the electrolyzer. The treated water is stored in a break tank and is automatically fed to the electrolytic cells through a series of control valves and separator/rinsing vessels. For each  $\text{Nm}^3$  of hydrogen produced, approximately 1 liter of RO-purified water is required. The system output (at maximum capacity) is  $30 \text{ Nm}^3/\text{h}$ , therefore the required inflow of treated water is approximately 30 liters/h. A photo of the water treatment room is shown in Figure 3.



Figure 3. Photo of the water treatment room.

Input energy is required to initiate and maintain the electrolytic process. A transformer-rectifier is required to transform alternating current (AC) from the electrical grid to direct current (DC) required by the electrolyzer. The DC current is adjusted via automatic controls to allow for variable hydrogen production. The production output is dependent on user-initiated settings (which will mainly be determined by preprogrammed operational control scenarios and the amount of available wind energy). An uninterruptible power supply battery provides backup power to control the critical parameters of the system in the event of a power failure. If a power failure were to occur, hydrogen production would be stopped, and the electrolyzer would be put in “standby” mode. If power is not restored in 30 minutes, the remaining power of the battery would be used to gradually depressurize the machine and restore all parameters to a stabilized position.

### ***Process Description***

The electrolytic cells are bipolar (positive and negative charge on opposite sides) and convert the liquid water ( $\text{H}_2\text{O}$ ) to hydrogen gas ( $\text{H}_2$ ) and oxygen gas ( $\text{O}_2$ ). The cell stack consists of circular electrolytic cells (90 cells in each stack), each containing two electrodes and an advanced proprietary alkaline inorganic ion exchange-type membrane (Figure 4).

The electrolyzer utilizes a potassium hydroxide (KOH) electrolyte to convert water to  $\text{H}_2$  and  $\text{O}_2$ . The electrolyte solution in the electrolyzer is a water-based solution of approximately 30% KOH.




Figure 4. Photo of the electrolyzer cell stacks.

A separate closed-loop cooling system and a chiller reduce the need for external cooling water to zero. The cooling system is used to remove KOH and moisture from the hydrogen stream. This is done in two rinsing stages where gas flows through two small pressure vessels that are connected to the cooling loop. When the hydrogen gas flows through these pressure vessels, it is cooled down to allow the KOH and moisture to condense and be removed from the gas stream. The system is designed so that the KOH condensate is sent back by gravity to a condensate tank within the hydrogen production area.

### ***Electrolyzer Output***

The oxygen created in the electrolysis process is not stored but is vented to the air via system piping.

The hydrogen created in the electrolysis process is first passed through a gas/liquid separator and rinser. After gas-rinsing, the H<sub>2</sub> will be at 99.9% purity and is sent for further purification via a deoxo-dryer, where a catalytic purifier removes trace O<sub>2</sub> and a twin tower dryer removes moisture. The moisture content in the hydrogen stream is reduced to an atmospheric dew point of less than -75°C after exiting the dryer. The resulting product is hydrogen gas with a minimum purity of 99.998%. The remaining impurities are nitrogen (N<sub>2</sub>) at less than 15 ppm (parts per million), O<sub>2</sub> at less than 2 ppm, water at less than 1 ppm, and carbon monoxide/carbon dioxide (CO/CO<sub>2</sub>) at less than 1 ppm.

The separated hydrogen gas is pressurized to 414 bar (approximately 6000 psig) by way of an integrated diaphragm compression system and piped to the hydrogen storage assembly (located outside). The compression system includes a motor and controls and is housed in the hydrogen production area (Figure 5).

### ***Hydrogen Storage***

The hydrogen storage system is comprised of six cylinders in a three-bank cascade system giving a combined storage capacity of 80 kg. Vessels are ASME-rated and mounted to a frame suitable for seismic zone 1. The storage system operates at a maximum pressure of 414 bar (6000 psig), and includes safety release valves. The system also includes liquid-filled pressure gauges, one per bank, complete with block and bleed valves, located on the vessel side of the manual isolation valves and manual valves, one per bank to allow for evacuation of each bank on an individual basis. Dump valves are provided on each bank for manual evacuation of the system for purging purposes (Figure 6).

### ***Dispenser***

The gas-dispensing system contains a three-bank gas control panel (GCP) comprised of priority valves for directing hydrogen from the compression system into storage. Its sequencing control system directs filling of the cascading storage system and a dispenser priority panel controls cascading storage vessels for vehicle fueling at 5000 psi. A photo of the hydrogen dispenser is shown in Figure 7.





Figure 5. Photo of the hydrogen production area (hydrogen compressor in the foreground).



Figure 6. Photo of the hydrogen storage assembly.





Figure 7. Photo of the hydrogen dispenser.

### Dynamic Scheduling Software

A key component of this project is the dynamic scheduling of the wind energy's variable output to the electrolyzer cell stacks. The dynamic scheduling system received an output signal from the wind farm, processed this signal based on the operational mode, and dispatched the appropriate signal to the electrolyzer cell stacks. With both systems connected to the electrical grid within BEPC's control area, several control scenarios could be utilized. These control scenarios were described as Modes 1 through 4 in the Feasibility Study section.

The Hydrogenics electrolyzer is always in one of three states, 1) cold: where the system is shut down and decompressed, 2) hot standby: where the cell stacks are energized, pressurized, and ready to produce hydrogen, and 3) operating: where the electrolyzer is producing hydrogen in relation to the electricity applied to the cell stacks. Since the electrolyzer took several minutes to start producing hydrogen from a cold state, and BEPC wanted the system to react quickly to the variability of the wind energy input, it was agreed that when the dynamic scheduling software was being utilized, the system would not be allowed to reach the cold state. To achieve this, the controlled variable load was limited to the 165-kW cell stack load. As another factor, Hydrogenics recommended a minimum operating level (43%) that had to be considered in the control scheme. All other electrical load (balance of plant) was considered as supplied from the grid and thus removed from variations considered in the development of the "follow-the-wind" control scheme.

The dynamic scheduling system, depicted in Figure 8, consists of an ION Enterprise SCADA (Supervisory Control and Data Acquisition) system manufactured by Schneider Electric. The ION components utilized are:

- One (1) 7550 RTU (Remote Terminal Unit)
- One (1) 8500 ION Meter with input/output (I/O) Extender
- One (1) 8600 ION Meter with I/O Extender
- One (1) computer server utilizing ION Enterprise Software - Version 5.5

A speed test was performed to measure the time required for passage of data. A clock seconds value was passed from the wind farm RTU through the system to the ION Meters at the electrolyzer and back again. The seconds value returned was then compared to the originating clock seconds value to determine the number of seconds for the communications signal round-trip. The average time for a round-trip communication was less than 3 seconds. Thus, the time for one-way communications through the system averaged less than 1.5 seconds.

The dynamic schedule program was developed using a combination of several standard ION logic modules. The Server polls the wind source data from the 7550 RTU located at the




Figure 8. Dynamic scheduling process flow diagram.

Minot wind farm. Central Power Electric Cooperative, the electric transmission cooperative serving the study area, has an Allen-Bradley PLC (programmable logic controller) at that location which can pass the electric system wind farm data to the ION 7550 RTU using an RS232C connection and DNP3 protocol. The Allen-Bradley unit is the DNP3 master unit, the 7550 RTU is the slave unit.

The server then passes the polled data to the ION 8600 meter located at the electrolyzer site. The data are scaled in the server to a percentage value for the wind source. The ION 8600 meter then takes the wind source percentage value and scales a proportionate 4- to 20-mA control signal, which is then input to the electrolyzer control system.

Several logic modules are used to integrate the decisions necessary to operate the electrolyzer in accordance with the desired operating scenario and are described below.

### ***ION Scheduler Module***

This module allows the development of a 2-year calendar that can be programmed to define holidays, weekends, on-peak and off-peak times, and a means to input daylight savings time adjustments. The output of this module is a logical 1 when follow-the-wind should be implemented and a logical 0 when other control values should apply.

### ***ION Counter (Status) Module***

This module provides the means to select either follow-the-wind operation or operation based on an operator manually entered production value.

### ***ION Arithmetic Module***

These modules provided a means to implement the logic and scaling functions needed to determine the control/production request values in accordance with the wind source input signals and control operating mode selected.

### ***ION Set Point Module***

This module provided a means to determine the minimum production value that should be used when the wind source is below 43%. The electrolyzer is limited at the lower production level to either operating at a sustained 43% or larger value or to go to a zero production value. Proportionate operation below 43% was not recommended by Hydrogenics, the electrolyzer manufacturer. To moderate the impact of this limitation on production in this range, the 43% range was transformed into a step-function-type operation using an ION Setpoint Module. The set point module has a trigger value and a reset value. The set point module outputs a logical 1 when the input value increases beyond the trigger value. The output then remains at logical 1 for all values exceeding the reset value. Once the current value falls below the reset value, the output is then set to logical 0 and remains at logical 0 until such time as the trigger value is exceeded again.

The trigger value was set at 26%. The reset value was set at 17%. This allowed a 9% buffer operation zone or deadband to avoid unnecessary cycling of production between 0 and 43% when wind production was fluctuating around the halfway value (21.5%). Figure 9 is a graphical representation of this control strategy.

### ***ION External Number Module***

This module provides the wind source value from the ION system server. This module is necessary whenever data are passed from one source—through the server—to another source in order to implement proper data communication monitoring and alarming. The number provided by this module is the wind farm output value as scaled to a percentage of full farm output value in the server. (The wind farm used for the source is a nominal 49,500-kW nameplate. The actual percentage used was calculated using 50,000 kW as the wind farm full output value, as the actual wind farm output can reach and exceed 50,000 kW.)

### ***Wind Source Selection***

BEPC has three wind farms located in the Central Power Electric Cooperative service territory. One wind farm is owned and operated by Basin and two are owned and operated by FPL Energy. Basin purchases 100% of the production from the two FPL Energy sites. Wind farm locations are shown in Figure 10, and details for each are as follows:

- Minot Wind Farm
  - Owned and operated by BEPC
  - Located south of Minot, North Dakota
  - Completed in 2002
  - Two (2) 1.3-MW Nordex N60 turbines, 60-meter hub height, 60-meter rotor diameter




Figure 9. Graph of system control from start-up.




Figure 10. Wind farm locations.

- Edgeley–Kulm Wind Farm
  - Owned and operated by FPL Energy
  - Located west of Edgeley, North Dakota
  - Completed in 2003
  - Twenty-seven (27) 1.5-MW General Electric SE turbines, 64.7-meter hub height, 70.5-meter rotor diameter
- Wilton Wind Farm
  - Owned and operated by FPL Energy
  - Located southeast of Wilton, North Dakota
  - Completed in 2006
  - Thirty-three (33) 1.5-MW General Electric SLE turbines, 80-meter hub height, 77-meter rotor diameter

When determining a wind source to follow, options considered were to follow any of the farms alone or a combination of one or all of the wind farms. Wind sources considered were limited to those located in Central Power's service territory, as a typical future application of this program would usually be by a specific utility entity of that size utilizing this process on its system.

It was decided to use the Wilton Wind farm production as the wind source to follow for the following reasons:

1. It involved the newest technology, which provided a more moderated power output.
2. The number of turbines at the Wilton site allowed for diversity of production and moderation of the wind farm output variability.
3. Downtime of any one turbine would have minimal impact on wind source output and cause the least disruption to data collection.
4. Higher turbine hub heights and larger rotor diameters along with advanced control scheme provided optimum capture and best utilization of the wind resource.
5. On-site 24-hour, 7-day operation and maintenance support would provide maximum availability of the wind turbines.

### **Site Design**

To perform the site design, BEPC solicited bids from qualified engineering firms having previous hydrogen-fueling facilities design experience. To perform the site design, BEPC selected the team of Albert Kahn Associates, Inc. (AKA), of Detroit, Michigan, and DMA Technical Services, Inc. (DMA), of Chatham, Ontario, Canada. AKA was responsible for traditional site design areas such as civil, electrical, and mechanical, and DMA was charged with designing the site safety-related design considerations.

In anticipation of the site design work, BEPC had the proposed site surveyed and contracted a geotechnical firm to perform subsurface drilling activities during May 2006. Upon selection of AKA/DMA as the site design contractors, BEPC provided the site survey and geotechnical information to them.

Based on the geotechnical results, system design information provided by Hydrogenics, and general site considerations provided by BEPC, AKA specified the necessary earthwork, the concrete slab to support the hydrogen system components, and the piping layout between components. AKA developed a specification package and site design figures. In addition, DMA performed a Hazard Identification and Risk Analysis (HIRA) and a Failure Modes and Effects Analysis (FMEA). The HIRA is a semiquantitative risk analysis intended to be a preliminary screening to determine priorities and identify risks worthy of more detailed quantitative risk analysis. The FMEA is a systematic method of identifying and preventing product and process problems before they occur. FMEAs are focused on preventing defects, enhancing safety, and increasing customer satisfaction. Site design drawings and safety-related documentation are included in Appendix B.



## Site Construction

Upon the completion of the site design work, BEPC solicited bids from construction contractors to perform site construction work specified by AKA and DMA. The contractor selected to perform the site construction work was Industrial Contract Services (ICS) of Grand Forks, North Dakota. Figure 11 shows the site prior to site construction activities. Other contractors involved in the site construction were the following:

- Verendrye Electric Power Cooperative of Velva, North Dakota
  - Installation of main electrical service
  - Provider of electricity at the retail level
- Central Power Electric Cooperative
  - Provider of electricity at the wholesale level
- North Prairie Rural Water
  - Provider of water to the system
- Steen Construction of Minot, North Dakota
  - Installation of water supply piping
  - Installation of the discharge storage system
- Dakota Fence of Minot, North Dakota
  - Installation of the security fence



Figure 11. Hydrogen site prior to construction.

Site construction began in August 2006 with initial grade and earthwork and general site preparation. The site was excavated down to appropriate native material and backfilled with engineered fill that was compacted to a minimum of 95% Proctor.

Upon completion of the earthwork, the concrete slab and associated vehicle-refueling slab were formed, poured, and finished. The concrete slab was designed and constructed to support the weight of the hydrogen production system (ISO container), the hydrogen storage system, the gas control panel, associated piping, and two potential gensets. To do so the slab was 10 in. thick with metal reinforcement and thickened edges of an additional 1 ft 3 in. In addition, the entire slab was underlain by 4 in. of extruded polystyrene insulation to protect the slab from differential settling because of the expansive soils present at the site.

The vehicle-refueling slab, referred to as the low-ohm pad, was designed and constructed with special attention to static electrical discharge. The slab was 8 in. thick with an extensive reinforcement and grounding network embedded in the concrete. The low-ohm pad was designed so that the electrical resistance to ground of the overall slab ground system would not exceed 5 ohms.

By November 2006, the main site construction was complete and ready for placement of the hydrogen system components (Figure 12).



Figure 12. Photo of site after completion of site preparation.



## **System Installation**

ICS was also awarded the contract to perform the installation of the hydrogen system as well as installation of the hydrogen piping. Other contractors involved in the system installation were the following:

- Main & Holmes Electric Company of Minot, North Dakota
  - Installation of system electrical and communication network
- C&C Plumbing and Heating of Minot, North Dakota
  - Installation of on-site HVAC retrofits
- Coritech Services of Royal Oak, Michigan
  - Installation and testing of flame detection system
- Engineering, Procurement, & Construction, LLC (EPC), of Lakewood, Colorado
  - Pressure testing of hydrogen piping network
- Praxair, Inc., of Minot, North Dakota
  - Provider of system gases

BEPC received the storage assembly, storing it until it was installed on the site in April 2007. The main electrical service to the site was also installed around this same time (Figure 13). The hydrogen production system arrived on-site in June 2007 and was set in place (Figure 14).

The gas control panel and hydrogen dispenser arrived on-site shortly after the ISO container and were also positioned on the slab immediately. ICS spent the next 3 months or so installing the piping connecting all the components as well as the necessary vents. Concurrently, Main & Holmes Electric installed the electrical and communications wiring. Figure 15 and 16 are photos of components and piping being installed. During this time, the underground discharge tank was installed, discharge from the system was connected to the underground tank, and the water supply line was connected to the system (Figures 17 and 18).

Since no sanitary sewer system was present at the site, the underground discharge tank was installed to store the RO reject stream and KOH condensate collected from the hydrogen system. The discharge tank is pumped out periodically, and water collected is taken for disposal at the city of Minot's wastewater treatment plant, where it is blended with its incoming wastewater, treated, and discharged.

When ICS completed all the high-pressure piping, EPC performed the necessary pressure testing of the piping. EPC's testing and certification report is included in Appendix C (Figure 19).



Figure 13. Photo of site with electrical service and storage assembly in place.



Figure 14. Photo of hydrogen system being set in place.



Figure 15. Photo of the gas control panel and hydrogen dispenser installed.



Figure 16. Photo of ICS personnel installing hydrogen piping.





Figure 17. Photo of discharge tank installed.



Figure 18. Photo of discharge tank access riser installed.



Figure 19. Photo during high-pressure testing.

During this time, Hydrogenics also performed modifications to the system on-site that were required to obtain certification on the system from a NRTL. For clarification, most people are familiar with Underwriters Laboratory (UL) and the phrase that something is UL-listed. In fact, UL is just one of several NRTLs. So it may be more appropriate to say that something is NRTL-certified instead of UL-listed, since the requirement is actually that it be NRTL-certified. BEPC contractually required Hydrogenics to provide a system that would be NRTL-certified. To meet this obligation, Hydrogenics hired QPS Evaluation Services, Inc. (QPS), a nationally-recognized Canadian testing laboratory, affiliated with SGS, and US-based NRTL, to certify the system when it arrived in Mississauga. QPS's inspection of the system resulted in numerous items to address prior to its certifying the system, so Hydrogenics performed many of these corrective actions on-site. QPS's report and final certification are included in Appendix D.

Once the on-site piping work was completed, Coritech Services installed and tested the site flame detection system. The flame detection system, installed in October 2007, is a stand-alone system interconnected with the Hydrogenics system consisting of a control panel, infrared detectors, emergency stop (E-stop) button, audible alarm, strobe light, and autodialer system. Utilizing two infrared detectors mounted on a column located at the north end of the system area, the flame detection system was configured to detect an invisible flame anywhere within the site area as well as the fueling area. Figure 20 shows a picture of the infrared detectors and Figure 21 shows the flame detection area. The flame detection system also incorporated one E-stop button at the north gate entrance. This E-stop is a manually activated alarm that can only be triggered by a person. In addition, the flame detection system was interconnected to the Hydrogenics system. The flame detection control panel was configured to respond to two types of alarms. A summary of the alarm protocols is included in Table 1.



Figure 20. Photo of the infrared flame detection sensors.




Figure 21. Drawing showing flame detection coverage area.

**Table 1. Emergency Protocol for Alarm Conditions**

| Condition   | Cause                           | Trigger                       | Location       | System Response                      |
|-------------|---------------------------------|-------------------------------|----------------|--------------------------------------|
| Critical    | Automated                       | Flame detection sensor        | External       | 1. Call 911<br>2. Call BEPC Dispatch |
| Critical    | Manual                          | E-Stop button                 | External       | 1. Call 911<br>2. Call BEPC Dispatch |
| Noncritical | Manual                          | ISO container stop button     | ISO container  | 1. Call BEPC Dispatch                |
| Noncritical | Manual                          | Dispenser stop button         | Dispenser area | 1. Call BEPC Dispatch                |
| Noncritical | Automated – system alarm        | Multiple                      | Internal       | 1. Call BEPC Dispatch                |
| Noncritical | Automated hydrogen gas detected | Internal gas detection sensor | ISO container  | 1. Call BEPC Dispatch                |

By the end of October 2007, the system installation activities were complete, including the NRTL certification on the system. Figure 22 shows the completed system installation.

### **System Start-Up and Operation**

#### *System Start-Up*

BEPC started operating the system at full capacity on November 1, 2007. It was anticipated that the start-up and shakedown period would take approximately 1 month but, because of numerous significant issues and the presence of several holidays, this period actually took until the end of January 2008.

#### *Compressor Diaphragm Failure*

Shortly after start-up, the first-stage diaphragm in the high-pressure compressor failed. This resulted in small amounts of hydrogen leaking by the diaphragm and forced the system to be shut down until the diaphragm could be replaced. Given the time of year and the workload of the vendor that provided the compressor, Power Product, Incorporated (PPI), the diaphragm replacement did not occur until January 22–26, 2008.

In June 2008, system measurements indicated a partial failure of the second-stage diaphragm in the high-pressure compressor. PPI was contacted, and a site visit was requested to repair the diaphragm. The hydrogen system was operated intermittently until the repair was done in November 2008. During the replacement of the diaphragm, PPI personnel noted scoring on the compressor plunger and indicated that it would also need to be replaced and would require another site visit. PPI personnel returned to the site on December 1, 2008, and replaced the plunger.





Figure 22. Photo of completed site.

### *Discharge Tank Leak*

Although not as critical to the operation of the system, an apparent leak in the underground discharge tank was discovered. The existence of a leak was assumed because the tank appeared to fill up much faster than anticipated. The tank was pumped down, and a local diving company was hired to enter the tank and confirm the presence of a leak. The leak was confirmed, and water was observed entering the tank at the joint where the two pieces of the tank are put together. Since the two-piece concrete tank was buried several feet below ground level, BEPC chose to attempt to repair the leak in situ by using the same local diving company to go into the tank (with the tank full of water) and use a special compound to seal the joint. This may seem like an unusual remedy, but this diving company does similar work throughout the state diving in large tanks that cannot be emptied to repair leaks. The repair did reduce that inflow of groundwater into the tank but did not fully seal the tank. BEPC chose to take no further action to repair the leak and decided to pump the tank more frequently than originally planned.

### *Electrical Issues*

There were two significant electrical issues that had to be addressed during the course of the project. The first issue was the tripping of the main breaker serving the site, and the second issue was the impact of harmonics affecting the ability of the local utilities to remotely read their meters.

The first problem (the tripping of the main breaker) was discovered when the unit was undergoing its initial test runs with various production levels and all processes working. The unit



would run without problem and then periodically would trip the main breaker. Once the unit had tripped and the main breaker was reset, the unit could return to normal operation. The initial assumption was that there may have been an inrush from some piece of equipment that caused the trip, or there may have been a hidden cable or device fault. However, we could not positively correlate the tripping with any particular device operation nor find physical evidence of cable or equipment failure.

The first remedy tried was to adjust the main breaker's instantaneous trip setting to a maximum level to determine if it related to a fault or to equipment operation. Adjusting the trip setting stopped the breaker tripping while still maintaining a maximum tripping level below the fault current level that would be expected for a cable or equipment fault. Thus if the tripping was due to a fault, the breaker should continue to trip. This led us to suspect the tripping may be due to equipment operation inrush.

A power quality monitoring recorder was then installed on the equipment. The data were inconclusive as to correlation of data with any inrush currents. Some inrush current was observed but was not significant enough to cause a breaker trip. To check on the validity of the data collected, Hydrogenics applied a power quality monitor at a similar facility to see if any inrush current associated with system operation was evident there. No inrush was observed.

Both the BEPC and Hydrogenics power quality meters were then placed on the Minot unit, and normal operation tests were performed. No inrush was observed by the Hydrogenics power quality monitor and inconsistent data were observed by the BEPC power quality monitor.

The breaker itself was then reset to the original instantaneous trip level, and data were recorded with both power quality monitors. The main breaker tripped during normal test operations, but the data recorders did not record a correlating inrush current. It was then decided that the site main breaker itself might be the cause, and a replacement was ordered.

During installation of the replacement breaker, it was discovered that one of the bolted connections on the original unit was discolored, indicating heating and arcing. The circuit breaker has two components, a switch unit and a trip module. The two components are connected by a bolted bus connection. Unfortunately the bolted connection is hidden from casual observation, and therefore, the problem was not diagnosed immediately. Our conclusion was that the additional heating due to the bus connection caused the circuit breaker to trip during normal operation. Since replacement of the unit, no main breaker trips have occurred.

The second electrical issue observed was the presence of harmonics. The problem was brought to our attention by VEPC, the electric distribution cooperative that serves the site. VEPC advised that it was having difficulty reading its site meter remotely. VEPC's remote reading system utilizes a power line carrier signal which can be affected by the presence of harmonics.

The ION meters used to collect study data for the site have power quality monitoring capability including harmonics. The meters were programmed to monitor and record harmonic data, and the unit was test-operated at full rating.

As a condition of electrical service, consumer loads connected to VEPC's system (including the BEPC W2H2 system) are required to comply with IEEE standard 519. As applied specifically to this site, the standards are as follows:

Voltage (for the 480 volt system)

Maximum Individual Harmonic Component (%)  $\leq 3.0\%$

Maximum Total Harmonic Distortion (%)  $\leq 5.0\%$

Current – Individual Frequency Limits

| <u>Harmonic Range</u>           | <u>Individual Frequency Limit (%)</u> |
|---------------------------------|---------------------------------------|
| $h < 11$                        | 7.0                                   |
| $11 \leq h < 17$                | 3.5                                   |
| $17 \leq h < 23$                | 2.5                                   |
| $23 \leq h < 35$                | 1.0                                   |
| $35 \leq h$                     | 0.5                                   |
| Total Harmonic Distortion (THD) | 8.0                                   |

The harmonic monitoring was done on the secondary side of the distribution transformer serving the site. Observing current values recorded on May 28th at 13:00 for near-full-load output (400 cell stack amperes), the 5th, 11th, 17th, 23rd, 29th, and THD current harmonics were outside of the above limits.

The harmonics issue was corrected by installing an MTE Matrix D harmonic filter on the low-voltage (480 volts) side of the transformer serving the site. The filter was installed just after the site main breaker. A more appropriate location would have been to intercept the circuits internal to the electrolyzer that serve the cell stack rectifiers. This was not feasible because of space limitations on the existing pad and in the system electric service room.

*Valve and Sensor Issues*

Clearly in a system of this type, numerous sensors and valves are necessary for proper and safe operation of the system. Since there was significant time passage between construction of the system in Belgium and start-up at the site, some of the gas detection sensors required replacement or recalibration almost immediately after start-up. Many of these sensors have a "shelf life" of 1 year.

*Site Acceptance Test*

On January 28, 2008, Hydrogenics personnel, along with BEPC personnel, performed the site acceptance test (SAT) of the hydrogen production system. The SAT consisted of testing several system operational and safety functions, witnessed by BEPC, and an acknowledgement of BEPC that the equipment performed satisfactorily. Since a few items required corrective action at the time of the SAT, BEPC's "sign-off" represented a partial SAT; full acceptance from BEPC would be granted at a time when the remaining "punch list" items were remedied. The full SAT was granted by BEPC on February 13, 2008, and this date represented the transition from the system start-up phase to full system operation phase.

## *System Operation*

The system operation phase, beginning on February 14, 2008, was initiated with the hydrogen system being operated at full capacity and not from wind energy production. This was done to allow operators and engineers time to gain operational experience and be more proficient at operating, troubleshooting, and maintaining the system.

Beginning on February 14, 2008, the intention was to operate the system at full capacity until BEPC was satisfied that the system would operate as designed. Unfortunately, because of the equipment and sensor problems described in the previous section, BEPC was not able to operate the system as desired. In spite of the numerous shutdowns, BEPC did manage to produce approximately 19,780,000 liters (1766 kg) of hydrogen intermittently between February 14, 2008, and December 5, 2008, when the system was switched to Mode 4 operation.

On June 18, 2008, BEPC performed a ramp test on the electrolyzer cell stacks. The ramp test was performed to establish a baseline of performance of the cell stacks for comparison to later ramp tests performed on the cell stacks as a measure of cell stack degradation. To perform the ramp test, an input signal was sent via the dynamic scheduling software, thereby inducing DC current to the cell stacks at a controlled level. As shown in Table 2 and corresponding to Figures 23 and 24, the 125-minute ramp test involved applying current to the cell stacks and measuring the corresponding hydrogen production rate at each step in liters per hour. The ramp test began at the minimum current for these cell stacks (175 amps) and was ramped up to a maximum of 430 amps, then dropped back down to 175 amps, each step being approximately 10%. The resulting ratio of hydrogen output to current input for Ramp Test 1 for Cell Stacks 1 and 2 was 37.61 and 37.60 liter per hour per amp, respectively. This ratio was the benchmark for determining cell stack degradation in later ramp tests. At the time of Ramp Test 1, the cell stacks had produced approximately 6,000,000 liters (535 kg) of hydrogen each (12,000,000 liters total). Since the Hydrogenics system does not log runtime hours for system components, including the cell stacks, actual runtime hours on the cell stacks could not be determined. The only method of determining runtime hours on system components is to manually record the information from the operator control panel.

On December 5, 2008, a second ramp test was performed to determine if any degradation of the cell stacks had occurred (presumably from cycling the cell stacks up and down with the wind). At the time of Ramp Test 2, the cell stacks had logged approximately 1200 hours of runtime and had produced approximately 10,500,000 liters (950 kg) of hydrogen each (21,000,000 liters total). The input signal pattern from the first test was repeated for Ramp Test 2, and the hydrogen output was compared to the results of Ramp Test 1. The results of Ramp Test 2 are summarized in Table 3 and Figures 25 and 26.

Data from Ramp Test 2 showed that the hydrogen production ratio (liters per hour/amp of DC current) for Cell Stacks 1 and 2 was 37.61 and 37.55, respectively.

Beginning on December 5, 2008 (after ramp Test 2 was performed), the intention was to operate the hydrogen system using Mode 1 protocol as described in the feasibility study section

**Table 2. Ramp Test 1 Data**

| Analog Signal<br>to Stacks | Stack 1 Current<br>(DC amps) | Stack 2 Current<br>(DC amps) | Stack 1<br>H <sub>2</sub> Output<br>(L/h) | Stack 2<br>H <sub>2</sub> Output<br>(L/h) |
|----------------------------|------------------------------|------------------------------|---|---|
| 0.76                       | 175                          | 175                          | 6598                                      | 6593                                      |
| 0.76                       | 177                          | 173                          | 6597                                      | 6584                                      |
| 0.80                       | 214                          | 216                          | 8060                                      | 8174                                      |
| 0.80                       | 215                          | 214                          | 8094                                      | 8109                                      |
| 0.84                       | 259                          | 260                          | 9760                                      | 9765                                      |
| 0.84                       | 260                          | 258                          | 9773                                      | 9793                                      |
| 0.88                       | 303                          | 303                          | 11,401                                    | 11,339                                    |
| 0.88                       | 305                          | 303                          | 11,462                                    | 11,242                                    |
| 0.92                       | 343                          | 346                          | 12,922                                    | 13,054                                    |
| 0.92                       | 345                          | 347                          | 13,025                                    | 12,872                                    |
| 0.96                       | 386                          | 388                          | 14,539                                    | 14,483                                    |
| 0.96                       | 391                          | 388                          | 14,691                                    | 14,660                                    |
| 1.00                       | 432                          | 430                          | 16,249                                    | 16,167                                    |
| 1.00                       | 426                          | 432                          | 16,052                                    | 16,239                                    |
| 0.96                       | 391                          | 387                          | 14,576                                    | 14,555                                    |
| 0.96                       | 386                          | 390                          | 14,627                                    | 14,594                                    |
| 0.92                       | 344                          | 345                          | 12,926                                    | 12,972                                    |
| 0.92                       | 343                          | 347                          | 12,896                                    | 13,043                                    |
| 0.88                       | 301                          | 304                          | 11,318                                    | 11,330                                    |
| 0.88                       | 305                          | 303                          | 11,485                                    | 11,517                                    |
| 0.84                       | 260                          | 261                          | 9776                                      | 9753                                      |
| 0.84                       | 260                          | 259                          | 9773                                      | 9695                                      |
| 0.80                       | 217                          | 216                          | 8154                                      | 8079                                      |
| 0.80                       | 216                          | 214                          | 8125                                      | 8163                                      |
| 0.76                       | 175                          | 176                          | 6572                                      | 6581                                      |
| 0.76                       | 176                          | 174                          | 6613                                      | 6574                                      |

of this report. Unfortunately, because of the issues with the heating system and other system sensors, the system was only operated in Mode 1 for approximately 7 days from December 23 through December 30, 2008.

During the 7 days of Mode 1 operation, the hydrogen system produced approximately 3,300,000 million liters (295 kg) of hydrogen. Figure 27 shows the hydrogen production profile during this period and its relationship with the Wilton Wind Farm output.

On December 30, 2008, the system was put into an idle state until consumption dictated production of hydrogen. Prior to “idling” the system on December 30, 2008, a third ramp test was performed using the same protocol and input signal pattern at the previous two ramp tests. Results from Ramp Test 3 are shown in Table 4 and Figures 28 and 29.




Figure 23. Ramp Test 1 results (Cell Stack 1).




Figure 24. Ramp Test 1 results (Cell Stack 2).

**Table 3. Ramp Test 2 Data**

| Analog Signal to Stacks | Stack 1 Current (DC amps) | Stack 2 Current (DC amps) | Stack 1 H <sub>2</sub> Output (L/h) | Stack 2 H <sub>2</sub> Output (L/h) |
|-------------------------|---------------------------|---------------------------|-------------------------------------|-------------------------------------|
| 0.76                    | 177                       | 177                       | 6593                                | 6551                                |
| 0.80                    | 176                       | 177                       | 6680                                | 6638                                |
| 0.84                    | 220                       | 220                       | 8197                                | 8184                                |
| 0.88                    | 263                       | 263                       | 9901                                | 9947                                |
| 0.92                    | 305                       | 306                       | 11,540                              | 11,506                              |
| 0.96                    | 350                       | 350                       | 13,150                              | 13,163                              |
| 1.00                    | 393                       | 392                       | 14,797                              | 14,928                              |
| 0.96                    | 426                       | 394                       | 16,052                              | 14,817                              |
| 0.92                    | 393                       | 394                       | 14,811                              | 14,863                              |
| 0.88                    | 350                       | 349                       | 13,141                              | 13,113                              |
| 0.84                    | 306                       | 307                       | 11,489                              | 11,521                              |
| 0.80                    | 263                       | 263                       | 9874                                | 9903                                |
| 0.76                    | 220                       | 220                       | 8304                                | 8239                                |
| 0.76                    | 177                       | 177                       | 6685                                | 6602                                |




Figure 25. Ramp Test 2 results (Cell Stack 1).




Figure 26. Ramp Test 2 results (Cell Stack 2).





Figure 27. Graph of wind farm output to corresponding hydrogen production.

**Table 4. Ramp Test 3 Data**

| Analog Signal<br>to Stacks | Stack 1 Current<br>(DC amps) | Stack 2 Current<br>(DC amps) | Stack 1<br>H <sub>2</sub> Output<br>(L/h) | Stack 2<br>H <sub>2</sub> Output<br>(L/h) |
|----------------------------|------------------------------|------------------------------|---|---|
| 0.76                       | 174                          | 176                          | 6615                                      | 6592                                      |
| 0.80                       | 216                          | 218                          | 8238                                      | 8124                                      |
| 0.84                       | 263                          | 263                          | 9884                                      | 9852                                      |
| 0.88                       | 307                          | 306                          | 11,466                                    | 11,478                                    |
| 0.92                       | 347                          | 348                          | 13,058                                    | 13,105                                    |
| 0.96                       | 392                          | 393                          | 14,770                                    | 14,770                                    |
| 1.00                       | 430                          | 426                          | 16,157                                    | 16,123                                    |
| 0.96                       | 392                          | 393                          | 14,722                                    | 14,738                                    |
| 0.92                       | 346                          | 348                          | 13,095                                    | 13,155                                    |
| 0.88                       | 304                          | 303                          | 11,449                                    | 11,452                                    |
| 0.84                       | 260                          | 262                          | 9836                                      | 9800                                      |
| 0.80                       | 219                          | 218                          | 8270                                      | 8196                                      |
| 0.76                       | 175                          | 174                          | 6622                                      | 6538                                      |

**Figure 28. Ramp Test 3 (Cell Stack 1).**

Data from Ramp Test 3 showed that the hydrogen production ratio (liters per hour/amp of DC current) for Cell Stacks 1 and 2 was 37.73 and 37.57, respectively.






Figure 29. Ramp Test 3 results (Cell Stack 2).

Upon completion of Ramp Test 3 and in anticipation of “idling” the system, the hydrogen system was operated at full output on December 31, 2009, to fully fill the on-site storage so fueling of project vehicles could continue to be performed. Once on-site storage was filled to capacity, the system was put into the “idled” state.

To summarize the total system production during the project, Figures 30 and 31 are provided and represent hydrogen production in both liters and kilograms from the start of operation through December 2008. From February 12, 2008, through December 31, 2008, the system produced a total of just less than 26,000,000 liters (2320 kg). A chronological summary of the hydrogen production is provided in Appendix E.

As the graphs show, the hydrogen production system saw limited operation during the project year, primarily because of equipment malfunction, component failure, and system alarming.

### ***Education and Outreach Activities***

Given a project of this novelty, it was not surprising that many occasions existed for providing the general public, as well as more technically inclined individuals, with an opportunity to understand the many facets of this project.

Over the course of the project, both EERC and BEPC personnel participated in numerous events showcasing the project and the hydrogen-capable pickups, described in the End-Use Activities section, such as the North Dakota State Fair, the dedication of the EERC’s National Center for Hydrogen Technologies building, and local energy workshops and electric cooperative events.




Figure 30. Total hydrogen production in liters.




Figure 31. Total hydrogen production in kilograms.

In most cases, the hydrogen pickups were either trailered or driven on gasoline to the events and idled on hydrogen at the events to increase people's awareness of hydrogen-related technologies.

## **End-Use Activities**

### ***On-Road Platform***

Although not a part of the original project scope, procurement and operation of end-use vehicles was the chosen alternative to venting or flaring the hydrogen produced.

For this end-use purpose, BEPC and the EERC evaluated both internal combustion engine (ICE) conversion and fuel cell technologies. Based on cost, availability, and platform flexibility, BEPC chose to pursue the ICE conversion vehicle platform. BEPC selected AFVTech, Incorporated (AFVTech), of Phoenix, Arizona, to perform conversions on three Chevrolet Silverado 1/2-ton pickups (Figure 32).

Two of the converted pickups were purchased by BEPC. The other pickup is owned by the state of North Dakota, which donated its use for the project.

The BEPC-owned pickups are utilized as corporate vehicles and are typically driven daily. The state-owned pickup is stationed at the NDSU NCREC and is used for education and outreach and, to a limited extent, for daily running.

The conversion of the pickups (performed by AFVTech) involved the addition of eight gas injectors to the intake manifold and custom programming of the factory powertrain control



Figure 32. Photo of one of the converted pickups.

module (PCM). The AFVTech system used the factory-installed PCM to maintain correct operational standards. The PCM programming was modified to accept this new calibration, which allowed the engine to operate on gasoline, E85, or hydrogen. AFVTech did not install a secondary PCM because the complexity of the program structure within the factory-installed PCM far exceeds any aftermarket unit. OBD2 compliance, transmission function, and body control functions would be affected if a secondary PCM were installed. AFVTech used sequential fuel injection (one injector per cylinder) as the basis for introducing fuel into the engine. Fuel injection allows for precise air fuel control. No factory-installed sensors on the converted vehicle were disconnected, and no signal was created to defeat the check engine light.

Hydrogen was stored in three tanks (located in the pickup box), each having a storage capacity of 2.2 kg at 5000 psi resulting in a total onboard storage capacity of 6.6 kg at 5000 psi. Unfortunately, at the time of the vehicle retrofits, the only available pressure relief valves were only rated for 3500 psi. For this reason, the project vehicles were only filled to a pressure of 3500 psi. The storage tanks were purchased from Structural Composite Industries and were constructed of aluminum and wrapped with carbon and fiberglass. Hydrogen is delivered to the engine at a lesser pressure through regulators and stainless steel piping. For safety reasons, two hydrogen gas detectors were installed, one in the engine compartment and one in the pickup box. Figure 33 shows the hydrogen storage tanks and associated regulators and piping.

### *Off-Road Platform*

In addition to the three pickups, Butler Machinery Company of Minot, North Dakota, provided a Caterpillar Challenger MT525B tractor to NDSU for engineering students to convert




Figure 33. Photo of the hydrogen storage in the pickup box.



to operate on a hydrogen/diesel blend. The engine in the tractor was a 3056E Caterpillar, six cylinder, direct fuel injection with electronic over mechanical control, and was turbocharged with air-to-air charge air cooler. Figure 34 is a photograph of the tractor and Figure 35 shows the hydrogen piping and flow control.

The NDSU students used one storage tank (located at the front of the tractor) of the same construction as the pickups and delivered the hydrogen to the engine via the air intake. Since a diesel engine operates by compression ignition as opposed to spark ignition, the hydrogen must be fumigated into the engine with the air intake.

## PROJECT SUMMARY AND LESSONS LEARNED

### General Observations

Hydrogen production facilities require unique siting considerations to both operate a safe system and satisfy often uninformed local officials and the general public. The siting requirements and safety codes and standards are new and evolving, and anyone planning to install a hydrogen system should spend sufficient time becoming familiar with not only the codes and standards but also local requirements.

Because some of the components of the hydrogen production system, specifically the ISO container and storage assembly, were extremely heavy, and significant funds were spent on the design and construction of the site, mainly the concrete slab.



Figure 34. Photo of the converted NDSU tractor.




Figure 35. Photo of tractor piping and flow control.

### **Dynamic Scheduling System**

The distance between the wind energy source and the hydrogen facility had no significant impact on ability to follow wind energy production: Communication times for the entire communications path were typically 2 seconds or less. This time was determined by sending a clock signal from the wind data source terminal to the electrolyzer and back to the wind data source location. The difference between the time value returned and the current time of the sending clock was calculated then divided by 2 to determine the communication time for a one-way signal transmission. This time included server processing time, time through the Internet and Internet service provider, time for communications to pass through a leased T1 line, and the utility internal communications links. The actual physical distance for the communication path from the utility data source to the server to the electrolyzer site was in excess of 200 miles.

VPN Internet connection worked well and was reliable with no downtime: No downtime for the VPN Internet connection was observed during the study. We were aware of only one event related to the Internet service during the study period. The local Internet provider e-mail system did not forward e-mails (alerts and alarms) from the ION meter located at the hydrogen site for a time period estimated at approximately a week. The VPN communications link itself remained in service throughout that time period.

Response and communications were within requirements necessary to be considered real-time operations: The total time between receipt of wind production information from the source to proportionate hydrogen production level/energy utilization requested was typically less than 9 seconds. The electric system area operator's, Western Area Power Administration's WAPA's, requirements for considering data communications as real time depends on the size of the unit being monitored. For larger plants, 10 MW or larger, real-time data systems are required to poll and update data every 4 seconds or less. For smaller plants, less than 10 MW, real-time data systems are required to poll and update data every 1 minute or less. The electrolyzer load was approximately 200 kW with approximately 165 kW of that as schedulable. Thus communications and response complied with WAPA's real-time requirements for that size schedulable load.

## **System Operation**

Minimum cell stack operation limited the reality of operating on wind energy: At the direction of Hydrogenics, the electrolyzer was not operated below 43% of full load or approximately 71 kW (at full production the cell stack power requirement is approximately 165 kW). This requirement somewhat defeated the concept of operating the electrolyzer on wind energy, in that at times maintaining the cell stack at 43% required significant supplemental power from the grid. Lowering the minimum requirement would allow a wider range for controllable production scheduling and a more legitimate claim of "renewable hydrogen." The main concern regarding lowering the minimum cell stack requirement was to eliminate or minimize the potential for hydrogen to be present in the oxygen stream, causing nuisance alarms to shut down the system.

Electrolyzer output response to control signal input was linear and consistent: The electrolyzer hydrogen production output and associated power consumption followed the input control signal quite well with only moderate delay between the sending of a new control level and response of the unit. The output responded to the control signal within 3 to 7 seconds with a typical response of 4+ seconds. Consistent output values were observed. Figure 36 shows a typical pattern of control signal and system response.

Balance-of-plant loads varied considerably depending on climate control requirements: Balance-of-plant loads for the electrolyzer site (i.e., all electric loads other than the electrolyzer stacks) included the auxiliary processes for hydrogen production as well as compressing and storing hydrogen. This also included auxiliary heating and cooling for the electrolyzer site, heat tracing for water supply and drainage lines, the fire detection and alarm system, ship-to-shore connection to the standby generator, and miscellaneous site needs such as lighting.

Although the entire balance-of-plant load was a variable load, the heating system represented the most significant variation (Figure 37).

No apparent cell stack degradation took place as a result of following the wind: In an attempt to measure cell stack degradation, if it occurred, three ramp tests were performed. The ratio of hydrogen produced in liters per hour to current input in amps was the benchmark used to determine the existence and magnitude of cell stack degradation. Based on the ramp tests, no significant reduction in the hydrogen production ratio could be ascertained.






Figure 36. Example of wind farm output control signal and hydrogen production (as a % of full output).




Figure 37. Comparison of balance-of-plant electrical load during summer and winter.

Additional logging of system operation data would have enhanced the research results:  
Both BEPC and EERC were disappointed in the lack of data collected and stored. Two specific areas were the most missed:

1. Hydrogenics as part of its normal programming, does not include runtime hours and cycle counts as part of the stored information data sets. In past experience, these data are very useful to evaluate system performance, troubleshoot equipment failures, and proactively perform component maintenance. The only method available on this system was to manually record runtime hours from the operator interface on-site. This proved to be an inefficient solution since the system was for the most part operated unattended. In future systems, it would be useful to not only make available runtime hours and cycle counts at the operator interface but also record that information for long-term reference and analysis.
2. Communication between the dispenser and the main system PLC was achieved with a pseudo local area network. This allowed access to the dispenser when remotely connecting to the main PLC, but no long-term information from the dispenser was recorded or stored. An additional complication was that the dispenser PLC and the main PLC were not of the same make. BEPC attempted to find a retrofit solution to be able to pass the dispenser information to BEPC's server, but concern was expressed about installing and tying in an additional piece of equipment in the dispenser, which was a classified area. Therefore, BEPC did not pursue a solution any further. In the future, it would be useful to be able to store pertinent dispenser-related information long term.

In retrospect, these two issues would have best been mitigated by installing a PC on-site to use as a local network server.

### **End-Use Platforms**

Converted ICE vehicles were chosen over fuel cell-based vehicles primarily based on cost. A secondary consideration was availability. Our experience regarding both ICE and fuel cell vehicles is that availability, performance, and reliability were being overstated by the industry at the time the project was pursuing vehicle purchases.

Specifically regarding converted ICE vehicles, the project team found that several companies offered vehicles, but upon requesting pricing and availability information, many could not deliver a vehicle in any reasonable time frame.

Although most reasonably priced, the ICE vehicle conversions were not without issue. The converted ICE vehicle is expected to operate on a gaseous fuel with far different combustion characteristics than its native fuel, liquid gasoline. Project vehicles exhibited significant power loss, most of which could be gained back with the installation of a supercharger. In addition, the vehicles experienced predetonation under certain driving conditions.

## CONCLUSIONS

Although the project experienced tremendous delays that resulted in less than desired operational time, several conclusions can be made:

- The equipment sector of the hydrogen industry (based on project and experience and discussions with others procuring equipment) needs to improve most facets of their product, including delivery of product on time, delivery of a product consistent with market expectations, providing a product requiring less operator attendance, and continuing to find ways to reduce the capital cost of equipment.
- The hydrogen production system operated during this project required considerable operator presence to maintain a high hydrogen production rate. Justified or not, both BEPC and EERC personnel had expectations that this system would require limited operator attendance, which was not our experience.
- The dynamic scheduling system, as proposed and briefly used, will work on a utility-scale application with due considerations given to the electrolyzer design operating condition restrictions.
- The electrolyzer response (both in rate of hydrogen production and in power usage) in relation to the input control signal was predictable and rapid enough to act as a counterpart to mitigate most of the intermittent and variable energy characteristics associated with a wind energy source.
- The dynamic scheduling system would work best with multiple unit wind farms using newer technology wind turbines. The electric production variations from this type of source would be moderated by the diversity associated with multiple units and by the kinetic energy management capabilities available in newer wind turbine technology. Older technology turbines would present larger and more frequent variations to follow. Figure 38 shows the production pattern of the three wind farms considered for the wind source.




Figure 38. Comparison of the output of the three wind farms.

## **APPENDIX A**

# **WIND-TO-HYDROGEN FEASIBILITY STUDY**

## **APPENDIX A**

### **WIND-TO-HYDROGEN FEASIBILITY STUDY**

Wind-to-Hydrogen Feasibility Study

August 11, 2005

Mr. Ron Rebenitsch  
Manager, Member Marketing  
Basin Electric Power Cooperative  
1717 East Interstate Avenue  
Bismarck, ND 58503

Dear Mr. Rebenitsch:

Subject: Final Report Entitled "Wind-to-Hydrogen Feasibility Study"

Enclosed please find the subject final report. If you have any questions, please call me at (701) 777-5120, fax at (701) 777-5181, or e-mail at [dschmidt@undeerc.org](mailto:dschmidt@undeerc.org).

Sincerely,

Darren D. Schmidt  
Research Manager

DDS/jlb

Enclosure



# **WIND-TO-HYDROGEN FEASIBILITY STUDY**

## **Final Report**

*Prepared for:*

Mr. Ron Rebenitsch

Manager, Member Marketing  
Basin Electric Power Cooperative  
1717 East Interstate Avenue  
Bismarck, ND 58503

*Prepared by:*

Darren D. Schmidt  
Chad A. Wocken  
Kerryanne M. Leroux  
Bradley G. Stevens  
Kirk D. Williams  
Rhonda R. Hill

Energy & Environmental Research Center  
University of North Dakota  
PO Box 9018  
Grand Forks, ND 58202-9018

## TABLE OF CONTENTS

|  |     |
|--|-----|
| LIST OF FIGURES .....                            | iii |
| LIST OF TABLES .....                             | iv  |
| EXECUTIVE SUMMARY .....                          | v   |
| INTRODUCTION/BACKGROUND .....                    | 1   |
| PROJECT GOAL AND OBJECTIVES .....                | 1   |
| Feasibility Report Objectives .....              | 2   |
| PROJECT DESCRIPTION AND CONCEPT .....            | 2   |
| System Operation .....                           | 3   |
| Equipment Selection .....                        | 4   |
| Dynamic Scheduling .....                         | 8   |
| Mode 1 – Scaled Wind .....                       | 9   |
| Mode 2 – Scaled Wind with Off-Peak .....         | 9   |
| Mode 3 – Full Wind .....                         | 9   |
| Mode 4 – Full Wind with Off-Peak .....           | 10  |
| Minimum Required Electrolyzer Energy Input ..... | 10  |
| Control Software .....                           | 10  |
| Control Hardware .....                           | 12  |
| Wind Energy Analysis .....                       | 13  |
| Gas Production Analysis .....                    | 14  |
| Economic Analysis .....                          | 14  |
| SAFETY CODES AND STANDARDS .....                 | 16  |
| PERMITTING AND SITE LOGISTICS .....              | 23  |
| Permits .....                                    | 23  |
| NEPA .....                                       | 23  |
| NDSU .....                                       | 24  |
| Local .....                                      | 24  |
| Inspections .....                                | 25  |
| Fire .....                                       | 25  |
| Electrical .....                                 | 25  |
| Logistics .....                                  | 25  |
| Utilities .....                                  | 25  |
| Electric .....                                   | 25  |
| Water .....                                      | 25  |
| Sewer .....                                      | 25  |

Continued . . .

## TABLE OF CONTENTS (continued)

|  |            |
|--|------------|
| PRODUCT END USE .....                            | 26         |
| FUEL CELL-POWERED VEHICLES .....                 | 26         |
| HYDROGEN HYBRID INTERNAL COMBUSTION ENGINE ..... | 31         |
| HYDROGEN INTERNAL COMBUSTION ENGINE.....         | 31         |
| CONVERSIONS .....                                | 32         |
| CNG/HCNG/Gasoline.....                           | 32         |
| Hydrogen/Gasoline or Diesel.....                 | 33         |
| Hydrogen/CNG .....                               | 33         |
| CNG/Gasoline .....                               | 34         |
| CONCLUSIONS .....                                | 35         |
| REFERENCES .....                                 | 36         |
| PERMIT APPROVALS .....                           | Appendix A |

## LIST OF FIGURES

|    |   |    |
|----|---|----|
| 1  | Project map .....   | 4  |
| 2  | Hydrogen production facility at NDSU NCREC .....                              | 5  |
| 3  | Hydrogen production system plan view .....                                    | 5  |
| 4  | Hydrogen production system elevation .....                                    | 6  |
| 5  | Hydrogen production system three-dimensional .....                            | 6  |
| 6  | Process flow diagram.....   | 7  |
| 7  | Mode 1 – scaled wind .....  | 10 |
| 8  | Mode 2 – scaled wind with off-peak.....                                       | 11 |
| 9  | Mode 3 – full wind.....   | 11 |
| 10 | Mode 4 – full wind with off-peak .....  | 12 |
| 11 | Estimated H <sub>2</sub> cost and H <sub>2</sub> produced for each mode ..... | 17 |
| 12 | Sensitivity of H <sub>2</sub> production cost to peak electricity price ..... | 17 |
| 13 | Sensitivity of H <sub>2</sub> production cost to electrolyzer price .....     | 18 |
| 14 | Sensitivity of H <sub>2</sub> production cost to electrolyzer life.....       | 18 |

## LIST OF TABLES

|   |   |    |
|---|---|----|
| 1 | Annual Wind Energy Production and Electrolyzer Power Requirement..... | 13 |
| 2 | Annual Hydrogen and Oxygen Production.....                            | 14 |
| 3 | Calculation of H <sub>2</sub> Production Cost.....                    | 15 |
| 4 | Derived Codes and Standards for Hydrogen Systems .....                | 19 |
| 5 | Hydrogen System Distance Requirements for Outdoor Exposure .....      | 24 |
| 6 | Commercial Hydrogen Vehicle Options and Capabilities.....             | 26 |
| 7 | End-Use Vehicle Report .....  | 27 |

# **WIND-TO-HYDROGEN FEASIBILITY STUDY**

## **EXECUTIVE SUMMARY**

A feasibility study was conducted to assess the potential for a wind-to-hydrogen project to provide a platform for the development of dynamic scheduling of wind power for hydrogen production and provide a working example to help facilitate the future development of renewable-based hydrogen energy. The project is proposed to be installed at the North Dakota State University (NDSU) North Central Research Extension Center located near Minot. Electrolytic hydrogen production is proposed for refueling vehicles. The electric power is dispatched from various wind turbine sites owned by Basin Electric Power Cooperative. Operation will include testing and experimentation of “real world” operational scenarios given wind scheduled power. Stuart Energy was the selected vendor for the hydrogen refueling station technology. The unit is sized to provide 30 Nm<sup>3</sup>/hr and includes 100 kg of storage capacity. The station would have the capacity to fuel a regularly operated bus or a small fleet of vehicles. Utilization of North Dakota state fleet vehicles for hydrogen retrofit will most likely be pursued. AFV Tech was identified as the most likely supplier for hydrogen vehicle technology. Retrofits for Chevrolet 3500 express vans are estimated to cost \$40,000. Hydrogen fumigation technology options are a lower-cost second choice. All other hydrogen-based vehicle options are significantly more expensive. Vehicle operation will include automatic switch-over capability to gasoline.

Study for dynamic scheduling was determined and economics evaluated. Four modes of operation were selected. Mode 1 includes a relative zero-net effect on the grid by the scaling of hydrogen production with power production from the turbines. Mode 2 is a modification of Mode 1 to include utilization of off-peak power to supplement wind-generated power. Mode 3 includes improved economics by the operation of the electrolyzer at full capacity and only curtailed when wind-generated power is unavailable; Mode 4 is Mode 3 modified to accept off-peak power. The software and hardware required to conduct the testing will include a Power Measurement ION<sup>®</sup> Enterprise system. The economics for the wind-generated power at 30 Nm<sup>3</sup>/hr equate to approximately \$20/gallon equivalent to gasoline for Mode 1 and \$10/gallon equivalent to gasoline for Mode 4. Certainly, a larger-scale electrolyzer could produce economics closer to \$3/gallon; however, the capital costs for such a unit are not within the budgetary scope for this project. A sensitivity analysis revealed that the best-case scenario costs could yield a production price for hydrogen of \$4.06/kg and a worst-case of \$46.54/kg.

The project will comply with all relevant safety standards, and procedures for construction approvals have been identified and are in process. A case is justified to follow National Fire Protection Association Standard 52 and recommendations from the U.S. Department of Energy (DOE) provided in Table ES1. A National Environmental Policy Act permit is currently in process with DOE. Formal approval has been granted to construct on the property of NDSU. Zoning has been reviewed with the adjacent city of Minot. The local fire marshall has been notified, even though a permit is not required. Underwriters Laboratories and Occupational Health and Safety Administration requirements have been reviewed with the local electrical inspector and provisions are being made to assure that Stuart Energy will deliver equipment that

complies with the inspector's requirements. Adequate electric, water, and sewer utilities are currently available at the project site.

The logistics, economics, process description, and operation are described in this feasibility study. The project is positioned to provide an excellent platform for the development of dynamic scheduling of wind power for hydrogen production and provide a working example to help facilitate the future development of renewable-based hydrogen energy.

**Table ES1. Annual Hydrogen and Oxygen Production**

| Operational Mode | Total Input Power to Electrolyzer, kWh/year | Estimated Annual Hydrogen Production, kg | Estimated Annual Oxygen Production, kg |
|------------------|---|--|--|
| 1                | 504,191                                     | 8,129                                    | 65,032                                 |
| 2                | 760,042                                     | 12,990                                   | 103,920                                |
| 3                | 1,021,408                                   | 18,228                                   | 145,824                                |
| 4                | 1,104,733                                   | 19,719                                   | 157,752                                |



# **WIND-TO-HYDROGEN FEASIBILITY STUDY**

## **INTRODUCTION/BACKGROUND**

In an effort to address the hurdles of wind-generated electricity and support development of electrolysis technology, the U.S. Department of Energy (DOE) awarded Basin Electric Power Cooperative (BEPC) a contract to investigate a wind-to-hydrogen system. Through this effort, BEPC, with the support of the Energy & Environmental Research Center (EERC), is evaluating the technical and economic feasibility of dynamically scheduling wind energy to power an electrolysis-based hydrogen production system.

The capital costs of electrolysis systems and the current fossil fuel-dominated electric mix in the United States have limited the widespread adoption of electrolysis technology for hydrogen production. Technology development of electrolysis systems and integration with low-cost, low-emission or renewable energy sources will be necessary for the technology to be competitive with conventional fossil fuel energy production.

Advances in technology have reduced the cost of wind-generated electricity in many wind-rich areas of the United States; however, significant development of these resources has not occurred. Two factors, wind's intermittency and transmission capacity limitations, make it difficult to supply the wind-generated electricity to market, thereby slowing investment.

This project will demonstrate an application of hydrogen production from wind energy. The economics and feasibility of dynamic scheduling will be addressed, and outreach from the fueling of vehicles will be completed. This report outlines the feasibility of the project for future implementation.

## **PROJECT GOAL AND OBJECTIVES**

The goal of this program is to research and demonstrate the production of a hydrogen stream from an electrolysis system using dynamically scheduled wind power and to quantify the savings associated with dynamically scheduled wind utilization. The result of successful completion of the demonstration would include improved energy self-sufficiency, economic development in rural areas with high wind resources, technology advancements in electrolysis and hydrogen delivery systems, and the creation of a local hydrogen supply to support further hydrogen end-use technology development, including fuel cell fleet vehicles. Further, if a new wind energy source can be utilized locally to create end-use products such as hydrogen or fertilizer, than costly interstate transmission lines to move power from remote wind generation projects can be avoided. New wind projects can then be completed based on local demand for end-use products and not impacted by siting, permitting, and construction of transmission lines.

A specific objective of this program is to develop a better understanding of the advantages, challenges, and technical hurdles related to dynamically scheduling wind power from geographically disparate locations to power a hydrogen production facility. Another objective is

to evaluate the operational considerations of hydrogen production and delivery systems, especially under non-steady-state operating conditions induced from dynamic scheduling. Further research into the marketing and use of the resulting hydrogen is also part of this endeavor.

### **Feasibility Report Objectives**

This feasibility study provides the preliminary design and economic analysis from which to evaluate the merit of proceeding with the design, construction, and operation of the demonstration system. Based on the data provided in this report, DOE will have sufficient data to authorize BEPC to proceed with acquisition of major equipment to expedite the construction of the wind-to-hydrogen facility.

This report is a working document and will be revised as information becomes available from detailed system design and economic analysis. A revised feasibility study will be prepared in advance of construction to provide for appropriate review by DOE.

### **PROJECT DESCRIPTION AND CONCEPT**

The wind-to-hydrogen pilot project is a multiphase effort. The first phase is ongoing and consists of the technical and economic feasibility study. The primary components of this Phase 1 investigation include the following:

- NEPA analysis/determination – BEPC will complete the National Environmental Policy Act (NEPA) requirements. The feasibility study includes NEPA submittal and environmental review of the proposed system. This project will initially accomplish conceptual design, preliminary design, and NEPA determination for the proposed demonstration project large-scale development.
- Equipment selection – A firm cost estimate will be developed for the electrolyzer, hydrogen-fueling station, and building structures (if necessary) and telecommunications needs/equipment for dynamically scheduling power. The optimum equipment will be selected to maximize efficiency of cost and production. Alternative experimental storage will be pursued if economically viable.
- Detailed design – Site, building, fueling station, storage, and telecommunications designs will be developed for the components and subsystems. Emphasis will be placed upon design of a durable and reliable system, assuming a 10-year project life.
- Economic sensitivity – An economic sensitivity analysis will be performed to evaluate various project approaches and variances for performance of the final design.

BEPC continues to proceed with the engineering documentation and verification for dynamic scheduling of wind power to the electrolyzer. The EERC is developing the predesign necessary to verify that the proposed electrolyzer, hydrogen-fueling station, and wind turbine

comply with the project objectives. Additionally, the EERC is developing general design criteria for performance and cost estimates. Experimental forms of storage are being explored and evaluated. In general, the study evaluates options in terms of cost and physical application, thereby providing documentation of project decisions for future planning.

Upon approval from DOE, the second phase of the program will include equipment acquisition, construction, and demonstration of the full-scale, dynamically scheduled hydrogen production facility. In general, the project consists of dynamically scheduling wind from two wind farms in North Dakota plus a possible third wind project now planned near Bismarck, North Dakota. Two turbines (2.6-MW nameplate capacity) are located south of Minot, North Dakota, along U.S. Highway 83. The second wind farm is located near Edgeley, North Dakota, and consists of 27 turbines (40-MW nameplate capacity). The third wind project would consist of 33 turbines with a nameplate of 49.5 MW. A hydrogen production system will be located at the North Dakota State University (NDSU) North Central Research Extension Center (NCREC) south of Minot, North Dakota, capable of producing hydrogen at a rate of 30 Nm<sup>3</sup>/hr at maximum rating. A map illustrating the location of the wind turbines and hydrogen production system are provided in Figure 1. The system consists of an electrolysis unit, water treatment, chiller, hydrogen storage, control system, and fuel-dispensing station. A plan view of the NDSU NCREC, where the hydrogen production system will be located, is provided in Figure 2. Conceptual plan view, elevation, and three-dimensional drawings of the equipment are provided in Figures 3–5, respectively.

Initial equipment design and specification have been coordinated with Stuart Energy. It is anticipated that their responsibility to the project will include supply of the hydrogen production system and technical support for installation and operation. A general process block flow diagram of the system is provided in Figure 6.

### **System Operation**

One of the main objectives of the wind-to-hydrogen demonstration project is to gain operational experience with the electrolyzer system with a variable electrical energy source (in this case, wind energy). This will be achieved by dispatching, in near-real time, electricity from BEPC's existing wind turbines in North Dakota to the electrolyzer located south of Minot.

The hydrogen fueling system will be assembled and tested off-site at the vendor's facility and then delivered to our prepared project site for installation. Upon completion of system installation, the hydrogen-fueling system will be operated for a period of time to perform start-up and shakedown procedures as well as provide operational training to project personnel. This phase is anticipated to require no more than 2 weeks.

Once the vendor and operational personnel are satisfied that personnel have been sufficiently trained and the start-up and shakedown period has been completed, the hydrogen fueling system operation will be transitioned into one of several operational modes. Each operational mode represents a unique but representative "real-world" scenario.




Figure 1. Project map.

## Equipment Selection

Equipment selection is driven by economics, conversion efficiency experience of the supplier, and an ability to provide a complete refueling station. The primary equipment and cost for the wind-to-hydrogen project is the electrolytic hydrogen production system. The goal of the project is to demonstrate the feasibility of producing a hydrogen stream from an electrolysis system using dynamically scheduled wind power. Since the project will focus on research




Figure 2. Hydrogen production facility at NDSU NCREC.





Figure 3. Hydrogen production system plan view.



Side View

Figure 4. Hydrogen production system elevation.




Figure 5. Hydrogen production system three-dimensional.




Figure 6. Process flow diagram.

regarding the dynamic scheduling of wind and vehicle fleet fueling, a commercial electrolytic hydrogen production system is desired that will prove reliable. High reliability of the electrolyzer/fueling station will enable project activities to focus on the economic study for scheduling wind power and enable successful vehicle fueling activities while avoiding hydrogen production maintenance. Also, within estimated funding, the largest hydrogen production module was sought to document the most favorable economies of scale.

Equipment suppliers were selected based on the ability to provide at least 30 Nm<sup>3</sup>/hr of hydrogen. A request for quotation (RFQ) was prepared and sent April 15, 2005, with responses provided within 2 weeks. The companies targeted and responding to the RFQ included Proton Energy Systems, Stuart Energy, Norsk Hydro, and Teledyne. Submitted quotations are confidential; therefore, only general information can be reported. All of the above-referenced companies were listed in an overview of electrolytic hydrogen production technology provided by National Renewable Energy Laboratory (NREL) (Archer Energy Systems, 2005). The NREL summary provided background information on commercial suppliers, performance, and economics. Norsk declined to bid, but all other bidders provided prices within a similar range (approximately \$1,000,000) for a complete refueling station. Stuart was the only company to offer a complete package, where Teledyne and Proton would only supply the electrolyzer, with compression, storage, and dispensing provided by others. Stuart was found to have a significant number of refueling station installations compared to Teledyne and Proton. Proton was the only company to propose more than one electrolyzer to meet the output requirement. Also, Proton is the only company building large solid-polymer electrolyte electrolyzers. Stuart and Teledyne offer bipolar alkaline electrolyzer technology.

Stuart Energy was selected as the preferred technology supplier. The quotations showed little difference in price or major technology components; therefore, the basis for selecting Stuart was the demonstrated experience—Stuart’s systems being the most efficient performers—and the ability of the company to provide a complete package. Stuart also provided contractual payment flexibility unique to the funding scenario for the project, which was not offered by other suppliers.

### **Dynamic Scheduling**

A key component to the successful demonstration of this project is the dynamic scheduling of the wind energy’s variable output to the electrolyzer. The dynamic scheduling system will receive an output signal from the wind farm, process this signal based on the operational mode, and dispatch the appropriate amount of power to the electrolyzer. When both systems are connected through the local power grid, multiple distinct control scenarios can be utilized. The system design currently contains four control “modes” and has the potential to add additional modes as needed. The four modes chosen for this demonstration project are based on anticipated needs of larger-scale development projects that might be initiated as a result of this study.

The four operational modes being considered for use during the demonstration are:

- Mode 1 – scaled wind
- Mode 2 – scaled wind with off-peak



- Mode 3 – full wind
- Mode 4 – full wind with off-peak

### **Mode 1 – Scaled Wind**

As the mode title indicates, Mode 1 represents delivery of power to the electrolyzer scaled such that the maximum wind power is scaled to match the maximum load of the electrolyzer. This mode would imitate a scenario where the electrolyzer would be directly connected to a small wind turbine. For example, if the electrolyzer represents an electrical load of 150 kW and the dynamical scheduling software is monitoring wind turbine output of 1500 kW, the resulting maximum delivered power to the electrolyzer would be 150 kW, or the hourly delivered power would be the measured wind farm output in kW times 0.1. The power generation and delivery pattern would not be changed, only the magnitude. Because the electrolyzer requires a minimum input of 25% of rated power, when the scaled wind energy is less than this value, the electrolyzer will be run at the 25% minimum value. In this demonstration project, the electrolyzer has a much smaller energy requirement than even a single wind turbine, so to simulate this scenario, the maximum wind energy can be multiplied by a scale factor of  $k$  ( $k < 1$ ) to correspond to the maximum electrolyzer energy input. A time delay is shown between the time the analog output signal is updated and the value when the available turbine power is read. This value can be set based on the response time of the electrolyzer to changes in hydrogen production levels. Figure 7 displays the software decision flowchart for Mode 1.

### **Mode 2 – Scaled Wind with Off-Peak**

Mode 2 will consist of operating the system under the Mode 1 (scaled wind) scenario with the addition of utilizing off-peak power to supplement the wind energy (if needed) during the hours of 11 p.m. to 7 a.m. Off-peak power will be delivered to the electrolyzer to supplement the wind energy up to the maximum electrolyzer load (150 kW). Figure 8 displays the software decision flowchart for Mode 2.

### **Mode 3 – Full Wind**

Mode 3 is the nonscaled version of Mode 1; that is, the actual power output from the wind farm will be dispatched to the electrolyzer up to the maximum electrolyzer load (150 kW). Wind power greater than 150 kW will be delivered to the electrical grid as it normally would.

This mode will mimic the scenario where the electrolyzer is operated by a utility-scale wind turbine or wind farm. Unlike Modes 1 and 2, the wind turbine(s) in Modes 3 and 4 are not scaled to match the electrolyzer and, therefore, generate more electricity than can be utilized by the electrolyzer. As a result, Modes 3 and 4 produce two products, hydrogen and electricity. Figure 9 displays the software decision flowchart for Mode 3.

## Mode 4 – Full Wind with Off-Peak

Mode 4 can be thought of in two ways: either as the nonscaled version of Mode 2 or as Mode 3 with the addition of off-peak power. Mode 4 represents operating the electrolyzer in a “maximum utilization” scenario. Figure 10 displays the software decision flowchart for Mode 4.

### Minimum Required Electrolyzer Energy Input

The Stuart SESF electrolyzer requires a minimum input energy for proper operation. When wind levels are below this value, the electrolyzer can be run either at no output or be provided its required minimum input value from integrated system energy sources, regardless of whether off-peak pricing is available. The minimum electrolyzer input value is approximately 25% of its rated full input energy. Because the electrolyzer has a relatively long warm-up time, it is generally not practical to shut it down, so for this demonstration project, the electrolyzer will be run at a minimum of 25% rated power (standby mode) at all times possible.

### Control Software

The software chosen for the supervisory control and data acquisition (SCADA) system used for dynamic scheduling, control, and monitoring of the electrolyzer is the Power Measurement (PWRM) ION Enterprise® 5.5. BEPC will provide support and maintenance of the system because it has dedicated support staff experienced with this product. A server separate from other BEPC systems will be utilized for this project. Remote access to the server and




Figure 7. Mode 1 – scaled wind.




Figure 8. Mode 2 – scaled wind with off-peak.




Figure 9. Mode 3 – full wind.




Figure 10. Mode 4 – full wind with off-peak.

software will be provided to the EERC to facilitate development of dynamic scheduling programming, data analysis, and future control and monitoring of the system.

The PWRM ION Enterprise 5.5 software collects and analyzes data, provides communication and control regarding dynamic scheduling, and interfaces with other energy management and SCADA systems through multiple communication channels and protocols. A primary function of the SCADA system is to accept digital data from the wind turbines and the electrolyzer and provide output data that is used to set the power input level of the electrolyzer. Data monitoring will be done in real time, and historic data can be stored in an structured query language (SQL) database. Graphical data reports are produced in Microsoft Excel™ format for energy consumption and power quality as well as customized user-defined quantities. Alarms can be created and set to alert via a variety of methods, including an operator's workstation, pager, or e-mail.

### Control Hardware

A PWRM ION meter/remote terminal unit (RTU) will be used at the electrolyzer site for control, measurement, and communication. It will be Web-enabled and integrate with ION Enterprise 5.5, as well as other energy management and SCADA systems. It will have multiple communication channels and protocols and will be capable of accepting digital inputs and providing digital output and analog output signals.

## Wind Energy Analysis

To develop hydrogen production estimates for each of the operational modes, wind energy production estimates had to first be generated. Actual production data were available and were used to estimate both wind energy and hydrogen production.

Actual wind farm production data for 2004 was used from the wind farm located near Kulm and Edgeley, North Dakota. This wind farm will likely be the wind energy generation source for the demonstration. The wind farm production data was provided by BEPC in the form of total hourly output in kW for the wind farm which consists of 27 wind turbines. The total hourly output was divided by the number of wind turbines (27) to obtain a nominal single turbine hourly output.

In 2004 the Kulm/Edgeley wind farm produced 5,041,928 kWh, resulting in a capacity factor of 38%. Following the operational protocol described in the System Operation section, the estimated electric energy delivered ranges from approximately 500,000 kWh/year in Modes 1 and 2 to 1,020,000 kWh/year in Modes 3 and 4, with an additional 83,000 kWh/year in Mode 4 and 256,000 kWh/year in Mode 2 being provided as off-peak electric energy. As a result, it is estimated that the total electric energy delivered to the electrolyzer will range from approximately 500,000 kWh/year in Mode 1 to 1,100,000 kWh/year in Mode 4. Table 1 summarizes the estimated annual power supplied to the electrolyzer by wind energy and off-peak energy for each operational mode.

Traditionally for this type of analysis, a wind-monitoring site would be used to derive the wind energy production estimates. This monitoring data would then be used to extrapolate the 40-m wind speed up to the wind turbine hub height for use in estimating the hourly wind turbine output in kW. Using the wind turbine power curve, the estimated wind turbine output is derived for each hour by using the wind turbine power at the corresponding 65-m wind speed. Once the hourly wind turbine output for each hour is estimated, the output values are totaled to obtain an estimated annual wind turbine production in kWh. This number is then reduced by 5% to adjust to 95% availability.

Monitoring data from the monitoring site at Edgeley was used to support the results coming from the actual wind farm data. Using the method described above, the 2004 data from the Edgeley monitoring site resulted in an estimated wind turbine power production of 4,989,685

**Table 1. Annual Wind Energy Production and Electrolyzer Power Requirement**

| Operational Mode | Input Power to Electrolyzer from Wind, kWh/year | Input Power to Electrolyzer from Off-Peak, kWh/year | Total Input Power to Electrolyzer, kWh/year |
|------------------|---|---|---|
| 1                | 504,191   | NA  | 504,191                                     |
| 2                | 504,191   | 255,851   | 760,042                                     |
| 3                | 1,021,408                                       | NA  | 1,021,408                                   |
| 4                | 1,021,408                                       | 83,326  | 1,104,733                                   |

kWh annually. The estimated generation very closely corroborated the estimates based on actual wind farm production data.

### Gas Production Analysis

Based on the energy production of each mode, both hydrogen and oxygen production was estimated assuming a linear relationship between power input to the electrolyzer and gases generated. Estimated annual hydrogen production ranged from approximately 8,000 kg in Mode 1 to 20,000 kg in Mode 4, and estimated annual oxygen production ranged from approximately 65,000 kg in Mode 1 to 158,000 kg in Mode 4. Table 2 summarizes the estimated annual hydrogen and oxygen production for each operational mode.

### Economic Analysis

The economics of this feasibility study were based on the potential cost of producing hydrogen in comparison to the current price of gasoline, estimated at \$2/gal in the Midwest (Energy Information Administration, 2005b). It is generally accepted that 1 kg H<sub>2</sub> is approximately equal to 1 gal of gasoline in its available energy content (Archer Energy Systems, 2005). Therefore, all costs were estimated on a per-kg-H<sub>2</sub> basis. Table 3 summarizes the cost of hydrogen production calculated for each mode.

As described in the Dynamic Scheduling and Wind Energy Analysis Sections, the electrolyzer, which represents a 150 kW load, will be operated in concert with available wind energy and will likely consume between 500,000 and 1,100,000 kWh per year. The balance of the hydrogen fueling system (i.e. balance of plant) will include but not be limited to the compression system, heaters, lights, and system controls and will be operated on grid power. The balance of plant is approximately 20 kW at full load. To derive an electrical usage, the assumption was made that the balance of plant would consume approximately 100,000 kWh annually and that usage would be divided evenly between peak and off-peak times.

For the purposes of the economic analysis, the costs for electricity were assumed to be \$0.066/kWh for on-peak energy and \$0.035/kWh for off-peak energy. These values were determined based on supply chain cost input from BEPC and by BEPC's member cooperatives Central Power Electric Cooperative (CPEC) and Verendrye Electric Cooperative (VEC). The electricity pricing assumptions reflect actual cost that would apply to service provided to an

**Table 2. Annual Hydrogen and Oxygen Production**

| Operational Mode | Total Input Power to Electrolyzer, kWh/year | Estimated Annual Hydrogen Production, kg | Estimated Annual Oxygen Production, kg |
|------------------|---|--|--|
| 1                | 504,191                                     | 8,129                                    | 65,032                                 |
| 2                | 760,042                                     | 12,990                                   | 103,920                                |
| 3                | 1,021,408                                   | 18,228                                   | 145,824                                |
| 4                | 1,104,733                                   | 19,719                                   | 157,752                                |

**Table 3. Calculation of H<sub>2</sub> Production Cost**

|   | Item                          | Unit                 | Mode 1<br>Scaled | Mode 2<br>Scaled and Off-<br>Peak | Mode 3<br>Maximum | Mode 4<br>Maximum and<br>Off-Peak |
|---|-------------------------------|----------------------|------------------|-----------------------------------|-------------------|-----------------------------------|
| <b>Wind<br/>Energy<br/>Generation/<br/>H<sub>2</sub> Fueling<br/>System<br/>Usage</b> | Peak price                    | \$/kWh               | 0.066            | 0.066                             | 0.066             | 0.066                             |
|   | Scaled power                  | kWh/yr               | 504,191          | 504,191                           | 1,021,408         | 1,021,408                         |
|   | Balance of plant              | kWh/yr               | 50,000           | 50,000                            | 50,000            | 50,000                            |
|   | Scaled cost                   | \$/yr                | 36,577           | 36,577                            | 70,713            | 70,713                            |
|   | Off-peak price                | \$/kWh               | 0.035            | 0.035                             | 0.035             | 0.035                             |
|   | Off-peak power                | kWh/yr               | –                | 255,851                           | –                 | 83,326                            |
|   | Balance of plant              | kWh/yr               | 50,000           | 50,000                            | 50,000            | 50,000                            |
|   | Off-peak cost                 | \$/yr                | 1,750            | 10,705                            | 1,750             | 4,666                             |
| <b>H<sub>2</sub><br/>Generation</b>   | H <sub>2</sub> fueling system | \$, installed        | 1,300,000        | 1,300,000                         | 1,300,000         | 1,300,000                         |
|   | Service life                  | yr                   | 10               | 10                                | 10                | 10                                |
|   | Conversion cost               | \$/yr                | 130,000          | 130,000                           | 130,000           | 130,000                           |
|   | H <sub>2</sub> O required     | gal/yr               | 24,386           | 38,969                            | 54,684            | 59,156                            |
|   | H <sub>2</sub> O cost         | \$/yr                | 417              | 481                               | 496               | 511                               |
|   | H <sub>2</sub>                | kg/yr                | 8,129            | 12,990                            | 18,228            | 19,719                            |
|   | O <sub>2</sub>                | kg/yr                | 65,032           | 103,920                           | 145,824           | 157,752                           |
| <b>Cost</b>   | Power                         | \$/kg H <sub>2</sub> | 4.71             | 3.64                              | 3.98              | 3.82                              |
|   | Conversion                    | \$/kg H <sub>2</sub> | 15.99            | 10.01                             | 7.13              | 6.59                              |
|   | Water                         | \$/kg H <sub>2</sub> | 0.05             | 0.04                              | 0.03              | 0.03                              |
|   | Total                         | \$/kg H <sub>2</sub> | 20.76            | 13.68                             | 11.13             | 10.44                             |

industrial customer having a comparably sized electric load in VEC’s service area near Minot. BEPC and its member cooperatives each serve different roles in the delivery of electric energy:

- BEPC serves as the generator of electricity and delivers this electricity through the high-voltage electrical transmission system to regional delivery point substations.
- CPEC is responsible for taking delivery of electricity at the regional substations and provides the sub-transmission “wheeling” of the wholesale electricity to the local distribution system delivery point substation.
- VEC in turn provides the local distribution system delivering the electricity to the retail customer.

The capital cost of the hydrogen fueling system and the utility cost of water consumed were incorporated into the analysis as well. The hydrogen fueling system cost, derived from a price quote provided by Stuart Energy, as well as site preparation and installation will total \$1.3

million. A 10-year service life is assumed, resulting in an annual cost of \$130,000 to produce hydrogen from water via electrolysis. Rural water rates in Minot (Minot Area Development Corporation, 2003) were used in estimating water requirement costs.

The price of electrolysis has the most influence on the hydrogen production cost, constituting 65%–80% for all modes. Peak electricity comprises 20%–35% of the production cost. The off-peak electricity is 5% the cost of hydrogen for Mode 2 and 1% for Mode 4. Water usage contributes less than 0.3% to the final cost of hydrogen. Figure 11 gives a graphical representation of each mode for estimated hydrogen production cost and quantity of hydrogen produced. It shows the influence of large capital and small operating costs, as the price to generate hydrogen becomes more economical with increased annual production.

Sensitivity analyses were performed to illustrate the effect of peak electricity price, hydrogen fueling system price, and hydrogen fueling system service life on the cost of producing hydrogen. Hydrogen production costs were studied over a range of \$0.025/kWh to \$0.100/kWh for the peak electricity price, shown in Figure 12. Changes in cost deviated –21% to 18% from baseline values given in Table 2 for all modes. The capital hydrogen fueling system price was varied over a range of \$1.0 million to \$1.6 million, Figure 13. The range of deviation in the cost of producing hydrogen was  $\pm 18\%$  from the baseline.

The economics amortize the price of the hydrogen fueling system over the span of expected service life. For this analysis a baseline service life of 10 years was recommended by the supplier because of the research nature of the project. However, it is expected that through proper equipment operation and maintenance that a significantly longer service life could be realized, thereby improving the economics of hydrogen production, as illustrated in Figure 14. Based on this sensitivity analysis, a service life of 5 years resulted in an increase in hydrogen cost of approximately 71% from the baseline. Should the service life be extended out to 20 years, the hydrogen production cost could be reduced from baseline values by an average of 36%. Under these conditions, the cost of hydrogen for Mode 4 could be reduced to \$6.88/kg H<sub>2</sub>.

## **SAFETY CODES AND STANDARDS**

The codes and standards necessary to regulate hydrogen usage are in a very early stage of development, much earlier than is the case for natural gas or gasoline, according to an Idaho National Engineering and Environmental Laboratory (INEEL) report (Cadwallader and Herring, 1999). The report further stated that the standard most similar to compressed hydrogen storage and dispensing was National Fire Protection Association (NFPA) Standard 52 for compressed natural gas (CNG). Therefore, hydrogen codes and standards can be built upon those in place for methane as a transportation fuel, since these are both lighter-than-air gases with low spark ignition energies for deflagration. Hydrogen codes and standards will have to take into account the unique physical, ignition, and combustion characteristics of hydrogen gas. For example, 40CFR68 Chemical Accident Prevention Provisions, the release point and the explosion end point distance are compared to the release point/site boundary distance to determine if the public could be exposed to the explosion end point's 1 psi overpressure.






Figure 11. Estimated H<sub>2</sub> cost and H<sub>2</sub> produced for each mode.




Figure 12. Sensitivity of H<sub>2</sub> production cost to peak electricity price.




Figure 13. Sensitivity of H<sub>2</sub> production cost to electrolyzer price.




Figure 14. Sensitivity of H<sub>2</sub> production cost to electrolyzer life.

A guide was generated by the DOE Office of Energy Efficiency and Renewable Energy (EERE) addressing the need for hydrogen codes and standards (Energy Efficiency and Renewable Energy, 2004). Within the guide, EERE provides a list of existing codes and standards both generalized and specific to hydrogen that affect the current design, installation, and operation of a hydrogen facility. The codes or standards particular to this project are summarized in Table 4.

**Table 4. Derived Codes and Standards for Hydrogen Systems (Energy Efficiency and Renewable Energy, 2004)**

| Issue   | Requirement Description   |
|---|---|
| Fuel Supply and Storage                           |   |
| Identification and Labeling of Storage Containers | Manifold gaseous hydrogen supply units shall be marked with the name “HYDROGEN” or a legend such as “This unit contains hydrogen” in accordance with CGA. <sup>a</sup>  |
| Structural support                                | Permanently installed containers must be provided with substantial supports, constructed of noncombustible material securely anchored to firm foundations of noncombustible material. Compressed gas containers, cylinders, tanks, and systems shall be secured against accidental dislodgement.        |
| Shutoff Valves                                    | A shutoff valve is required for containers and piping to equipment.   |
| Protection from Impact                            | Guard posts or other approved means shall be provided to protect storage tanks and connected piping, valves, fittings; dispensing areas; and use areas subject to vehicular damage. Container valves shall be protected from physical damage.   |
| Security and Access by Authorized Personnel       | Areas used for the storage, use, and handling of compressed gas containers, cylinders, tanks, and systems shall be secured against unauthorized entry and safeguarded in an approved manner.  |
| Containers  | Hydrogen storage containers shall be designed, constructed, and tested in accordance with applicable requirements of the ASME <sup>b</sup> Boiler and Pressure Vessel Code and DOT <sup>c</sup> regulations.  |
| Separation from Hazardous Conditions              | Aboveground storage of flammable and combustible liquids or liquefied oxygen shall be located on ground higher than the hydrogen storage, except where diking, diversion curbs, grading, or a separating solid wall is provided to prevent liquids accumulation within 50 ft of the hydrogen container. |
| Fueling Station Piping and Equipment Location     | Refueling station systems and equipment shall not be located beneath or where exposed to failure of electric power lines or to piping containing any class of flammable or combustible liquid, other flammable gases, or oxidizing materials.   |
| Bonding and Grounding                             | Equipment, containers, and associated piping shall be electrically bonded and grounded. Containers and systems shall not be located where they could become part of an electrical circuit nor used for electrical grounding.  |

<sup>a</sup> Compressed Gas Association.

<sup>b</sup> American Society of Mechanical Engineers.

<sup>c</sup> U.S. Department of Transportation.

continued . . .

**Table 4. Derived Codes and Standards for Hydrogen Systems (Energy Efficiency and Renewable Energy, 2004) (continued)**

| Issue   | Requirement Description   |
|---|---|
| Fuel Supply and Storage                                 |   |
| Materials   | Materials shall be approved for hydrogen service in accordance with ASME B31.3 for the rated pressure, volume, and temperature of the gas transported. Gray, ductile or malleable cast-iron pipe, valves and fittings shall not be used.  |
| Joints  | Joints on piping and tubing shall be listed for hydrogen service, including welded, brazed, flared, socket, slip, or compression fittings. Soft solder joints are not permitted. Threaded or flanged connections shall not be used in areas other than hydrogen cutoff rooms or outdoors. |
| Valve, Gauge, Regulator, and Piping Component Materials | All valves, gauges, regulators and other piping components shall be listed or approved for hydrogen service for the rated pressure, volume, and temperature of the gas or liquid transported. Cast-iron valves and fittings shall not be used.  |
| Testing   | After installation, all field-erected piping, tubing, and hose and hose assemblies shall be tested and proved hydrogen gas-tight for the rated pressure, volume, and temperature of the gas or liquid transported in that portion of the system.  |
| Cleaning  | Before placing into hydrogen service, piping systems shall be cleaned.  |
| Pressure Relief Devices (PRDs)                          | Containers and portions of the system subject to overpressure shall be protected by PRDs.   |
| Temperature-Corrected Fill Pressure Flow Shutoff        | A shutoff device shall be required for stopping fuel flow automatically when a fuel supply container reaches the temperature-corrected fill pressure.   |
| Connector Depressurization                              | Transfer systems must be capable of depressurizing to facilitate disconnection and bleed connections leading to a safe point of discharge.  |
| Compressed Gas Controls                                 | Controls shall be designed to prevent materials from entering or leaving process systems. Automatic controls shall be fail-safe.  |
| Operating and Maintenance Vehicle Access                | Storage containers shall be accessible to mobile supply equipment at ground level and to authorized personnel.  |
| Ignition Source Control                                 | Ignition sources shall be identified and kept out of the fueling area. Storage and refueling areas must be kept clean and free of combustibles.   |
| Warning Signs   | A warning sign with the words “STOP MOTOR, NO SMOKING, FLAMMABLE GAS” shall be posted at the dispensing station and in compressor areas.  |
| Fire Prevention and Emergency Planning                  | A written fire prevention and emergency plan is required based on the size and location of the refueling station.   |
| Regular Inspections                                     | Stationary containers shall be tested every 5 years, and cylinders shall be examined at each refilling. When containers are filled, PRDs shall be periodically examined externally for corrosion, damage, plugging of external channels, mechanical defects, and leakage.                 |

<sup>a</sup> Compressed Gas Association.

<sup>b</sup> American Society of Mechanical Engineers.

<sup>c</sup> U.S. Department of Transportation.

As mentioned previously, few official standards currently exist for hydrogen use in vehicles. Therefore, standards for CNG were identified. The general CNG and equipment qualifications apply to pressurized system components handling CNG (National Fire Protection Association, 2002). Standards not mentioned in the EERE report focus on compression, storage, and dispensing systems as follows:

- General requirements
  - The fueling connection shall prevent the escape of gas where the connector is not properly engaged or becomes separated.
  - Compression equipment shall incorporate a means to minimize liquid carryover to the storage system.
- Equipment installation
  - Containers shall be protected by painting or other equivalent means where necessary to inhibit corrosion. Horizontally installed containers shall not be in direct contact with each other.
  - PRDs shall have a set pressure not to exceed 125% of the service pressure of the fueling nozzle it supplies.
  - Regulators shall be designed, installed, or protected so that their operation is not affected by outdoor elements.
  - Gauges shall be installed to indicate compression discharge pressure, storage pressure, and fuel supply container fill pressure.
  - Manifolds connecting fuel containers shall be fabricated to minimize vibration and shall be installed in a protected location or shielded to prevent damage from unsecured objects.
  - A bend in piping or tubing shall be prohibited where such a bend weakens the pipe or tubing.
  - A joint or connection shall be located in an accessible location.
  - The use of hose shall be limited to a vehicle fueling hose, inlet connection to compression equipment, and a section of metallic hose not exceeding 36 in. in a pipeline to provide flexibility where necessary. Each section shall be installed to protect against mechanical damage and readily visible for inspection.
  - At public fueling stations, provision shall be provided to recycle gas used for calibration and testing.

- Installation of emergency equipment
  - The fill line on a storage container shall be equipped with a backflow check valve to prevent discharge of gas from the container in case of rupture of the line, hose, or fittings.
  - Where excess-flow check valves are used, the closing flow shall be less than the flow rating of the piping system that would result from a pipeline rupture between the excess-flow valve and the equipment downstream of the excess-flow check valve.
  - An emergency manual shutdown device shall be provided at the dispensing area and also at a location remote from the dispensing area. This device, when activated, shall shut off the power supply and gas supply to the compressor and the dispenser.
  - Emergency shutdown devices shall be distinctly marked for easy recognition with a permanently affixed legible sign.
  - Breakaway protection shall be provided in a manner that, in the event of a pullaway, gas ceases to flow at any separation.
  - A breakaway device shall be installed at every dispensing point. Such a device shall be arranged to separate using a force <150 lb when applied in any horizontal direction.
- Vehicle fueling appliances (VFAs)
  - VFAs shall be listed.
  - VFAs shall not exceed a gas flow of 10 scf/min or be installed within 10 ft of any storage.

The NFPA and the Occupational Safety and Health Administration (OSHA) specifically address hydrogen system requirements. The National Electrical Code (NEC), NFPA 70, focuses on electrical wiring from the meter to the load site. Hydrogen systems are classified as NEC Class I, Group B and require explosion-proof electrical systems. The NFPA 50A standard for gaseous hydrogen systems (National Fire Protection Agency, 1999) covers the requirements for installation where the hydrogen supply to the consumer originates outside the consumer premises and is delivered by mobile equipment. Requirements not mentioned in the EERE guide are as follows:

- Pressure relief devices – PRDs or vent piping shall be designed or located so that moisture cannot collect and freeze in a manner that would interfere with proper operation of the device.
- Equipment assembly – Installation of hydrogen systems shall be supervised by personnel familiar with proper practices with reference to their construction and use.

- Operating instructions – For installations that require any operation of equipment by the user, instructions shall be maintained at operating locations.
- Maintenance – Each hydrogen system installed on consumer premises shall be inspected annually and maintained by a qualified representative of the equipment owner.
- Clearance to combustibles – The area within 15 ft of any hydrogen container shall be kept free of dry vegetation and combustible material.
- Caution – Personnel should be cautioned that hydrogen flames are practically invisible.

NFPA standards are primarily a repetition of OSHA requirements. However, several specifications for gaseous hydrogen systems not mentioned previously are worthy of note as follows (Occupational Safety and Health Administration, 2005):

- Safety relief devices shall be arranged to discharge upward and unobstructed to the open air in such a manner as to prevent any impingement of escaping gas upon the container, adjacent structure, or personnel.
- For this system, a special room or inside buildings, exposed to other occupancies, is permissible; however, it is preferred that gaseous hydrogen systems are located outside or in a separate building.
- The minimum distance from a hydrogen system of indicated capacity located outdoors, in separate buildings, or in special rooms to any specified outdoor exposure shall be in accordance with Table 5 specific to this system.

## **PERMITTING AND SITE LOGISTICS**

As with any construction-type project, several permitting and inspection requirements must be met. In addition, this project required that utilities be brought to the system location. Appendix A contains permit approvals received at the time of this writing.

### **Permits**

#### ***NEPA***

The EF1 Environmental Checklist was submitted online on March 23, 2005, for review by DOE. At the time of this writing, no results from DOE were available regarding the NEPA.

**Table 5. Hydrogen System Distance Requirements for Outdoor Exposure**

| Type of Outdoor Exposure  |                                   | Minimum Distance, ft <sup>a</sup> |
|---|-----------------------------------|-----------------------------------|
| Building or Structure   | Wood frame construction           | 10                                |
| Wall Openings   | Not above any part of a system    | 10                                |
|   | Above any part of a system        | 25                                |
| Flammable Liquids Above Ground  | 0–1000 gallons                    | 10                                |
|   | In excess of 1000 gallons         | 25                                |
| Flammable Liquids Below Ground (0–1000 gallons)   | Tank                              | 10                                |
|   | Vent or fill opening of tank      | 25                                |
| Flammable liquids below Ground (>1000 gallons)  | Tank                              | 20                                |
|   | Vent or fill opening of tank      | 25                                |
| Flammable Gas Storage, Either High Pressure or Low Pressure   | 0–15,000 ft <sup>3</sup> capacity | 10                                |
|   |                                   |                                   |
| Oxygen Storage  | 12,000 ft <sup>3</sup> or less    | Refer to NFPA 51 <sup>b</sup>     |
| Fast-burning solids such as ordinary lumber, excelsior, or paper  |                                   | 50                                |
| Slow-burning solids such as heavy timber or coal  |                                   | 25                                |
| Open flames and other sources of ignition   |                                   | 25                                |
| Air compressor intakes or inlets to ventilating or air-conditioning equipment                           |                                   | 50                                |
| Concentration of people in congested areas such as offices, lunchrooms, locker rooms, time-clock areas. |                                   | 25                                |

<sup>a</sup> These distances (except for wall openings, air compressors, and concentrations of people) do not apply where protective structures such as adequate fire walls are located between the system and the exposure.

<sup>b</sup> NFPA 51: Standard for the Design and Installation of Oxygen–Fuel Gas Systems for Welding, Cutting, and Allied Processes.

### ***NDSU***

A formal request was submitted on May 10, 2005, to Mr. Bruce Bollinger of NDSU for approval to construct a concrete slab and place the hydrogen fueling station at the NDSU NCREC near Minot. Formal approval was granted by NDSU on June 9, 2005, via e-mail notification. A copy of the e-mail is included in Appendix A. Contractual details regarding property access and insurances are being negotiated between NDSU and BEPC.

### ***Local***

The city of Minot does have a permitting process under which jurisdiction for this project falls. The subject property is zoned as “Public.” The city of Minot planning requirements dictate that the Minot Planning Commission review and approve any planned construction. A planning review document was submitted July 1 for review by the Planning Commission at its July 25 meeting. The City of Minot Planning Commission approved the permit request for the proposed hydrogen fueling system during the July 25 meeting.



## **Inspections**

### ***Fire***

Mr. Ray Lambert with the of North Dakota Fire Marshall's Office was notified and provided with details regarding the project on March 11, 2005. Mr. Lambert indicated that the Fire Marshall's Office does not issue permits but appreciated being informed about the project.

### ***Electrical***

On March 11, 2005, Mr. Ron Ihmels, District 4, North Dakota Electrical Inspector, was informed of the proposed project. Mr. Ihmels indicated that a qualified electrical contractor would need to be hired and the contractor would need to acquire the appropriate electrical permits. In addition, the hydrogen system will be required to have an Underwriters Laboratory certification or equivalent obtained from a nationally recognized testing laboratory (NRTL) as designated by OSHA. Stuart Energy will be utilizing Entela, Inc., an OSHA-approved NRTL, to perform the electrical certification on the hydrogen fueling system prior to delivery of the hydrogen fueling system.

## **Logistics**

### ***Utilities***

In association with the proposed system, three utilities needed to be addressed: electrical service, water supply, and waste discharge.

### ***Electric***

Electrical service will be brought to the site from the existing electrical service in accordance with electrical codes. The system electrical load requirements are 480-V AC nominal, 60-hertz, 3-phase power.

### ***Water***

The electrolyzer/hydrogen fueling system requires water as a feed source to the electrolyzer. For this reason, rural water will be brought to the system site. The nominal feed water requirement at 100% capacity is 15 gal/min at a pressure between 20 and 50 psi gauge. The proposed system will only operate at 100% periodically.

### ***Sewer***

The system being proposed has several discharge options, one of which is a zero-discharge option. Each discharge scenario has advantages and disadvantages. For this application, the zero-discharge option is the most appropriate to eliminate the need for sewer service and to limit the associated permitting requirements. This is because a sewer system is unavailable and because issues associated with environmental permitting must be minimized.

## PRODUCT END USE

This section reports the results for obtaining hydrogen-powered vehicles (or equipment) that use either fuel cell technology, hydrogen hybrid (coupled to an electric motor) internal combustion engine (HH-ICE) or hydrogen internal combustion engines (H-ICE), or multifuel (hydrogen/gasoline, hydrogen/diesel, or hydrogen/ CNG engine conversion units. In an effort to understand the details of using dry gaseous fuels in an ICE, CNG/gasoline conversion kits were also investigated. The options are delineated in Table 6.

Most of the details for each option investigated were obtained through conversations with technical personnel from product manufacturers. Some of the individuals contacted also submitted informal proposals for review. These written proposals were received from Hydrogen Car Company (HCC) in California, Ford Motor Company in Michigan, AFVTech in Arizona, and Alternative Energy Products Laboratory Division of the Saskatchewan Research Council (SRC) in Saskatchewan.

With the exception of the fuel cell-powered vehicles and the Ford E-450 Shuttle Bus, all conversions would be performed on customer-supplied vehicles. For warranty validation, this would necessitate transporting the vehicle to and from the manufacturer's shop or a facility designated by the supplier of the conversion kit. The summary of results for the feasibility of vehicle procurement is included in Table 7.

## FUEL CELL-POWERED VEHICLES (FCVs)

Fuel cell research is presently being conducted by most of the automotive or transportation manufacturers worldwide. Only a small percentage of these developers have progressed to the point of offering this technology for sale in the near term. Others are not as optimistic and are simply claiming ongoing development. In all cases, where a product is either available

**Table 6. Commercial Hydrogen Vehicle Options and Capabilities**

| Power Plant Type        | Fuel Capability   | Vehicle Platforms   |
|-------------------------|---|---|
| Fuel Cell               | Hydrogen only   | All lift trucks and smaller vehicles more available than buses or cars. |
| HH-ICE                  | Hydrogen only and electric                              | Bus   |
| H-ICE                   | Hydrogen only   | Shuttle bus, trucks, cars   |
| Multifuel, CNG          | CNG, HCNG (hythane), switch-over to gasoline capability | Shuttle van, trucks   |
| Multifuel, gasoline     | Hydrogen with switch-over to gasoline capability        | GM 2500 truck   |
| Multifuel, diesel       | Hydrogen with switch-over to diesel capability          | GM 2500 truck   |
| Multifuel, CNG/gasoline | Hydrogen with switch-over to CNG or gasoline capability | Chevrolet Express Van   |
| Conversion Kits         | CNG/gasoline automatic switching                        | GM and Ford engines   |

**Table 7. End-Use Vehicle Report**

| Option  | Manufacturer/Supplier                    | Description   | Cost   | Delivery Time |
|---|--|---|--|---------------|
| Fuel Cell<br>(these vehicles operate using 100% hydrogen-powered fuel cells only)                     | Hydrogenics Corp./GEM                    | Neighborhood Electric Vehicle   | \$25K–\$30K  | 6 months      |
|   | Hydrogenics Corp./ePower Synergies, Inc. | Commercial transports, lift trucks, and ice refinishers; 4×6 Gator Delivery van | Lift truck: \$150K<br>Gator: \$150K–\$200K<br>Delivery van: \$250K | 3–6 months    |
|   | Astris Energi, Inc.                      | Golf cart (alkaline fuel cell)  | \$30K  | 3 months      |
|   | Quantum Technologies                     | Electric golf-cart style  | \$25K plus cost of base vehicle                                    | 6 months      |
|   | Clean-Tech LLC                           | Quad ATV/light duty on- or off-road vehicle                                     | \$25K–\$30K  | 3 months      |
|   | Renewable Power Solutions                | Quad/ATV (PEM <sup>a</sup> )  | \$25K  | 1 month       |
|   |  | Island golf cart (PEM)  | \$20K  | 1 month       |
|   |  | Reva (FCV <sup>b</sup> )  | \$32.5K  | 3–4 months    |
|   | TransTeq LLC                             | 12–22 passenger Ford FAST cutaway shuttle bus                                   | \$1M   | 6–9 months    |
|   |  | 45-foot, 60-passenger shuttle bus   | \$1.2M   | 6–9 months    |
| HH-ICE<br>(these vehicles operate using a 100% hydrogen-fueled ICE/electric motor hybrid system only) | ISE Corporation                          | 60-passenger full-size bus  | \$2M+  | 6–8 months    |
|   | ISE Corporation                          | 60-passenger full-size bus  | \$850K   | 6 months      |
|   | Ford Motor Company                       | 8–12-passenger shuttle van  | \$250K for 2–3-year lease  | 9–12 months   |
|   |  |   |  |               |
|   | TransTeq LLC                             | 15–22-passenger FAST cutaway Ford shuttle van                                   | \$300K–\$400K  | 6–9 months    |
|   | Quantum Technologies, Inc.               | Toyota Prius  | \$60K plus cost of vehicle   | 6 months      |
|   |  | Shuttle Bus   | \$200K–\$250K for shuttle  | 12 months     |

<sup>a</sup> Proton exchange membrane.<sup>b</sup> Fuel cell vehicle.

continued . . .

**Table 7. End-Use Vehicle Report (continued)**

| Option  | Manufacturer/Supplier  | Description   | Cost  | Delivery Time  |
|---|--|---|---|----------------|
| CNG/HCNG/<br>Gasoline<br>Conversions<br>(these vehicles<br>operate on a<br>variable mixture of<br>100% CNG, or<br>HCNG blend, and<br>100% gasoline with<br>an automatic<br>switch-over) | ETEC   | GM 1500 HD Series<br>Pickup   | \$120K–\$130K plus<br>cost of truck   | 6<br>months    |
|   | HCC  | Ford Ranger, Explorer,<br>Freestar, F-150,<br>Expedition SUV, or<br>Econoline van   | \$50K–\$55K plus cost<br>of vehicle   | 3<br>months    |
|   | PowerTech Labs   | GM 1500 HD Series<br>Pickup   | Lease for \$1.5K–\$2K<br>per month  | 9-12<br>months |
|   | Collier Technologies,<br>Inc.                                    | Ford 5.4-L CNG<br>platform;<br>GM platform in work  | \$12.5K plus cost of<br>CNG vehicle   | 1 month        |
|   | TransTeq LLC   | 15–22 passenger FAST<br>cutaway Ford shuttle van  | NA  | NA             |
| Hydrogen/Gasoline<br>Conversions<br>(these vehicles<br>operate on a<br>variable mixture of<br>100% hydrogen and<br>100% gasoline, or<br>diesel, with an<br>automatic switch-<br>over)   | Alternative Energy<br>Products Laboratory<br>(a division of SRC) | GM 2500 or HD pickup<br>trucks with 6.0-L<br>(modifications for diesel<br>are in progress); capable<br>of switching between<br>both fuel sources<br>automatically | \$305K plus cost of<br>vehicle (cost of two<br>vehicles is \$170K<br>each)  | 1 month        |
| Hydrogen/CNG<br>Conversions<br>(these vehicles<br>operate on a<br>variable mixture of<br>100% hydrogen and<br>100% CNG, or<br>gasoline, with an<br>automatic switch-<br>over)           | AFVTech  | 2005/2006 Chevrolet<br>Express Van with KL-5<br>heads; capable of<br>switching between either<br>fuel sources<br>automatically                                    | \$21K plus cost of<br>vehicle and hydrogen<br>storage tanks, which<br>are \$15K–\$20K. Total<br>cost is \$36K–\$41K<br>plus cost of vehicle | 1-3<br>months  |

<sup>a</sup> Proton exchange membrane.<sup>b</sup> Fuel cell vehicle.

continued . . .

**Table 7. End-Use Vehicle Report (continued)**

| Option   | Manufacturer/Supplier     | Description  | Cost   | Delivery Time |
|--|---------------------------|--|--|---------------|
| CNG/Gasoline Conversions<br>(these vehicles will cold start on gasoline and can automatically or manually switch-over to CNG. After the CNG source is depleted, the vehicle will autoswitch to gasoline) | DRV/ECO Fuel Systems      | Basic underhood conversions for select GM and Ford engines   | \$4.5K for basic kit plus CNG tanks (\$3K–\$5K each) all plumbing and installation (\$2K–\$3K)                         | 1 month       |
|  | Baytech Corp.             | Basic underhood fumigation conversion for older GM engines; direct, sequential-port injection for GM engines with KL-5 heads     | Fumigation: \$3.5K<br>Injection: \$5K–\$6K for CNG and \$7K–\$8K for HCNG, plus cost of storage tanks and all plumbing | 1 month       |
|  | Clean-Tech LLC            | Uses DRV/ECO and Baytech underhood CNG kits  | \$10K plus cost of storage tanks and all plumbing  | 1 month       |
|  | Technocarb Equipment Ltd. | Basic underhood fumigation conversion for some GM engines; direct, sequential-port injection for some GM engines with KL-5 heads | Fumigation: \$1.7K–\$3K.<br>Injection: \$3K–\$4K plus cost of storage tanks and all plumbing                           | < 1 month     |
|  | Hybrid Fuel Systems, Inc. | Simple underhood CNG delivery system for heavy-duty diesel engines only  | \$4.5K plus cost of storage tanks and all plumbing   | < 1 month     |
|  | Parnell USA, Inc.         | Basic underhood conversions for select Ford (5.4-L) engines  | \$8K–\$10K with 16–18-GGE tanks, \$10K–\$13K with 24–26-GGE tanks, plus cost of all plumbing                           | 1 month       |

<sup>a</sup> Proton exchange membrane.<sup>b</sup> Fuel cell vehicle.

(0–6 months) or will soon become available (6 months to less than 1 year), the current projected costs are very high depending on the intended application of the vehicle.

Small, short-range neighborhood type vehicles, golf carts, or scooters, can range between \$25K and \$50K. Hydrogenics Corporation in Canada and Global Electric Motorcars (GEM) in North Dakota have developed a demonstration neighborhood electric vehicle (NEV) that may be available soon for extended site demonstrations through ePower Synergies, Inc. (ePSI), of Illinois. Astris Energi, Inc., of Canada has placed alkaline fuel cell technology in a golf cart-type

vehicle that is currently available for about \$30K, lower if ordered in quantity. Various European manufacturers claim to have fuel cell-powered scooters available for the local home market. ePSI claims to be familiar with at least four models that were displayed at the European EVS-21 Conference earlier this year; however, no current pricing or availability could be confirmed.

The cost for material-handling equipment, delivery vehicles, and special purpose vehicles (lawn mowers, commercial transports, lift trucks, and ice refinishers) can range between \$150K and \$500K. Information from ePSI states the John Deere 4×6 Gator could be available for lease through Hydrogenics by the end of 2005 at a cost of \$150K to \$200K; a Hyster Class I lift truck would be available in 3 to 4 months at a cost of around \$150K, also through Hydrogenics; TORO has developed a Greens Mower, but there is no current pricing or availability information; small delivery step-van-type vehicles are presently being demonstrated by Purolator Package Delivery Service in Toronto and within a year may be offered for sale at a cost between \$250K and \$500K; and based on conversations between the EERC and ePSI, a fuel-cell powered ePower-Olympia ice refinisher may soon find its way to North Dakota. Other types of fuel cell-powered equipment (backhoes, garbage trucks, and trolleys) are planned through ePSI and Hydrogenics; however, the funding sources are still being secured.

Quantum Technologies is offering a fuel cell-powered utility vehicle that is suggested for use in an airport or university setting. A base electric, golf cart-type vehicle would be provided to Quantum Technologies, and for about \$25K, Quantum Technologies will convert the vehicle to use a fuel cell. This conversion process is scheduled to be available by the end of 2005. Quantum Technologies has also developed a fuel cell-powered all-terrain, off-road vehicle. No further details are available on this vehicle.

Clean-Tech LLC in California will soon be offering (end of summer 2005) a fuel cell-powered Quad ATV/light-duty vehicle for on- and off-road use at an estimated cost of \$25K to \$30K.

Renewable Power Solutions (RPS), also in California, is offering two hybrid electric FCVs that target the personal outdoor activities market. The first vehicle is a four-wheel off-road all-terrain vehicle (ATV) that uses a PEM fuel cell combined with lithium or nickel metal hydride batteries. The cost of this vehicle is \$25K, and it can be delivered in about 1 month after receiving the order with a deposit. The second FCV is known as a Special Edition Island Golf Cart that also uses a PEM fuel cell, costs just under \$20K, and can be delivered in 4 weeks after receiving the order with a deposit. RPS is just beginning to enter into the highway vehicle market by introducing the Reva Car. This FCV is also a battery/electric hybrid manufactured in India and will be considered a low-speed vehicle in the United States, even though it is considered a highway vehicle in most other countries. The introductory price for this vehicle will be \$32.5K free-on-board (FOB) Los Angeles and is expected to be available for delivery in 3 to 4 months.

For full-sized, heavy-duty 12–60-passenger buses, the cost is extremely variable, ranging from \$1M to \$2M (or more). All FCVs being developed by the major automotive manufacturers are either no longer offered for sale or have strict conditions related to how and where the vehicle can be used. In the passenger bus industry ISE and TransTeq offer to sell a fuel cell-powered bus. TransTeq currently has a fuel cell version of the 12-to 22-passenger Ford FAST

cutaway shuttle bus available for around \$1M, and a 45-foot, 60-passenger shuttle bus for \$1.2 M. Delivery on either of these vehicles is 6 to 9 months from receipt of purchase order. ISE Corporation offers a large heavy-duty passenger fuel cell bus for \$2M+; however, it is not yet available in large quantities, and delivery is in the 6- to 8-month time period.

### **HYDROGEN HYBRID INTERNAL COMBUSTION ENGINE (HH-ICE OR H2-ICE)**

Very few possibilities were found for this configuration. ISE Corporation (in combination with New Flyer and SunLine Transit) was the only manufacturer that has an engine/vehicle platform currently offered for sale. This configuration uses a hydrogen-powered ICE (the Ford Power Products V-10) to generate electrical power that runs electric motors to power the vehicle. ISE offered a hydrogen hybrid full-sized bus for \$850K with a 6-month delivery. This cost decreases to \$700K with quantities of 10 or more and to \$620K with 100 or more.

### **HYDROGEN INTERNAL COMBUSTION ENGINE (H-ICE)**

This engine/vehicle system has a few more possibilities to offer than the other engine options previously discussed. The primary goal of this category is to bridge current gasoline ICE technology to FCVs. This concept will put hydrogen-powered vehicles on the road in the shortest time frame and in a more cost-effective manner than fuel cell technology alone.

Ford is the only major automotive original equipment manufacturer (OEM) to offer a dedicated (100%) hydrogen-powered ICE/vehicle system, which is built as an E-450 shuttle bus. These shuttles would remain the property of Ford Motor Company because of their prototype status and would be made available only by a lease agreement for customer use during a period of 2 or 3 years. Ford will also retain all intellectual property. The shuttle bus cost is \$250K for the entire 2-to 3-year lease term as determined by Ford and the customer. It is expected that 50% of the vehicle price will be payable within 30 days of the agreement signing, and the remainder will be due upon delivery. All hydrogen system-related maintenance will be the responsibility of Ford Motor Company. Ford will provide training on use of the hydrogen system and on diagnostics for the system. During the lease period, the customer will be responsible for all normal vehicle maintenance and upkeep as defined by the standard Ford warranty. The customer will be required to have special tools on hand, cost for which will be shared 50–50 with Ford. These tools will remain the property of Ford. Ford Motor Company will monitor all vehicle performance and usage during the lease period to ensure ongoing customer satisfaction and satisfactory vehicle operating performance. All of the vehicles will be equipped with a telematics system allowing monitoring of vehicle function and system function from a remote location. It is expected that the fleet customer will work with a third party to install and operate a hydrogen-fueling infrastructure. Ford's experience with similar demonstration projects has shown that fleet customer facilities with central fueling, storage, and maintenance are the key to a successful program. To keep operating and maintenance costs low, Ford is further requesting a minimum of five vehicles be leased in close proximity to each other. The final details of this portion of the request are not clear at this time, and Ford indicated it will not rule out any discussions by potential customers.

TransTeq is offering its version of a FAST cutaway Ford-chassis shuttle van that would seat 15 to 22 passengers in a dedicated hydrogen-powered ICE for between \$300K and \$400K based on a single, demonstration-class vehicle. Delivery is expected 6 to 9 months from receipt of the order, depending on the availability of parts.

In addition, three non-OEM vehicle/engine developers were found to offer complete H-ICE systems for sale. These developers would be provided a specific vehicle/engine family package, and they would retrofit a complete, dedicated hydrogen combustion system to the base vehicle.

Quantum Technologies, Inc., is currently producing 36 dedicated hydrogen-powered Toyota Prius vehicles for use across southern California. The cost of this platform is \$60K excluding the base price of the new Toyota Prius (which is approximately \$30K), and delivery would be anticipated for late 2005. Quantum Technologies has also indicated it may have the ability to offer a shuttle bus for sale in mid-2006 at a unit cost ranging from \$200K to \$250K. No further details were disclosed at this time.

Electronic Transportation Engineering Corporation (ETEC) is currently offering a GM 1500 HD series full-size crew-cab pickup truck conversion to dedicated hydrogen power. The cost for this complete conversion, which would be done on a new or customer-supplied, 6.0-L V-8 vehicles, is between \$120K and \$130K with an estimated delivery by the end of 2005. This conversion is actually performed by Rouch Industries in cooperation with ETEC. Further investigation has shown that PowerTech Labs in Vancouver, British Columbia, could offer this same package as a lease for between \$1500 and \$2000 a month with an expected availability by the end of 2005, and delivery by early to mid-2006.

Hydrogen Car Company (HCC) is currently working with the Ford engine/vehicle platform. Their currently developed platforms include the Ford Ranger, Explorer, Freestar, F-150 pickup truck, Expedition SUV, and Econoline van. HCC replaces the stock engine with a naturally aspirated 5.7-L V-8, modifies the existing computer program, and adds the hydrogen storage tanks and all associated electronics and hardware to make it run on a dedicated hydrogen fuel source. This conversion would be performed on a customer-supplied vehicle, and the proposed cost of converting one of these vehicles with a 5-gallon gasoline equivalent (GGE) would be between \$50K and \$55K. The project vehicle delivery is anticipated 3 months after receiving the order.

## **CONVERSIONS**

### **CNG/HCNG/Gasoline**

The systems investigated under this option use CNG, a blend of hydrogen and CNG known as HCNG or Hythane<sup>®</sup>, or gasoline. Hythane<sup>®</sup> is a trademarked term referring to either a 70/30 or 80/20 blend of CNG and hydrogen and is commonly referred to as HCNG. The CNG is blended with hydrogen at the pump station before the on-vehicle tank is filled, and this gas mix tank is usually at the standard CNG pressure, which is around 350 psi. A vehicle converted to



run on HCNG can be done for a lower cost than for pure hydrogen; however, in addition to a hydrogen source, a source of CNG is also required as is a mechanism to do the actual blending at the refueling site. The cost of the CNG and blending equipment was not obtained at this time.

Most of Collier Technologies, Inc.'s (Nevada) current experience is with the Ford 5.4-L CNG engine. Collier Technologies' technical people indicate they can convert any Ford vehicle with the 5.4-L dedicated CNG engine to run on CNG or HCNG. The single kit cost is \$12.5K with the expected delivery about 1 month after the order is received. Since the base vehicle is already CNG-prepared, fuel storage tanks compatible with CNG/HCNG are part of the vehicle package and are on the vehicle. The HCNG conversion would use the same tanks since it does not require special storage tanks because of the low pressure of the blended gas. Collier Technologies further indicated it is currently working with Baytech Corp. to offer a CNG/HCNG/gasoline conversion kit for GM vehicles. At this time, no further information on this kit is available.

TransTeq indicated that it would be able to offer its FAST cutaway Ford-chassis shuttle van in a CNG/HCNG-powered ICE at a lower cost than the dedicated hydrogen vehicles. However, at this time, no further information was obtained for this option.

### **Hydrogen/Gasoline or Diesel**

The Alternative Energy Products Laboratory Division of the SRC in Saskatoon, Saskatchewan, is currently offering a hydrogen/gasoline (or diesel) retrofit system that is designed for installation in GM 2500 series pickup trucks with a 6.0-L gasoline engine and also claims to be working on a similar system for the Duramax diesel engine if development can be successfully completed by the end of summer 2005. Either of these vehicles, on average, will substitute from 30% to 50% hydrogen for gasoline (or diesel), depending on the load. At idle and very light cruise, the vehicles operate on up to 100% hydrogen, while maximum power is supplied on 100% gasoline (or diesel), they are automatically switched to 100% gasoline (or diesel) upon depleting the hydrogen fuel tanks. These conversions would be done on customer-supplied late model (2003–2006) GM 2500 or 2500HD trucks equipped with a 6.0-L gasoline (or 6.6-L diesel) ICE. Each vehicle ordered would be equipped with a storage tank assembly (3.5-kg storage tank rated for 5 ksi fueling probe, quarter-turn valve, and a high-pressure regulator), tank enclosure, under-hood assembly (injectors, low-pressure regulator, and ground fault indicator valves), electronic control module, safety and instrumentation system (four hydrogen detectors, pressure, temperature, manifold pressure, and engine speed), and wiring harness (for 16 injectors, gas detection system, and safety shutdown system). The cost of this conversion would be approximately \$305K (plus the cost of the vehicle) and would be completed about 1 month after receipt of the customer vehicle. Conversion of two vehicles lowers the cost to approximately \$170K each, and delivery would be one a month.

### **Hydrogen/CNG**

AFVTech in Arizona is offering a hydrogen/CNG conversion on a customer-supplied 2005 or 2006 Chevrolet 3500 Express Van with a 6.0-L engine with the KL-5 cylinder head option. This conversion can be done on any van meeting the specifications given by AFVTech with less

than 30,000 miles or 1000 hours of operation. In addition to the vehicle, the customer must also supply the hydrogen storage tanks equivalent to a 6 or 7 GGE. Approximate cost for these tanks and configuring the tanks to the vehicle is \$15K to \$20K, with delivery of the tanks and modifications to the vehicle taking up to 2 months. AFVTech will supply the conversion system, pollution control module reprogramming, fuel injectors, all high-pressure plumbing and regulators, wiring, fuel selector switch and secondary fuel gauge, laptop computer with diagnostic programming, spark plugs and wires, and technician training. The cost of the conversion with components specified above is about \$21K, and delivery would be within 1 month after receipt of the vehicle at AFVTech in Arizona.

### **CNG/Gasoline**

The systems discussed in this section are either underhood or complete conversion kits. The underhood kits consist of all hardware, plumbing, and electronics necessary to make the system functional. These kits do not include the low-pressure CNG fuel storage tanks, quarter-turn shutoff valves, plumbing to engine, or fueling probes with valves. The complete kits include everything needed to make the system fully functional. Most of the conversion kits offered start the engine on gasoline and switch to CNG after 90 seconds or until the induction system has reached a preset temperature. Two of the manufacturers (Technocarb Equipment and Baytech Corporation) offer both a fumigation system and a sequential, direct port injection system. The others offer only the sequential systems. The fumigation system introduces the CNG either before or after the carburetor, and the gas is drawn into the cylinders during the intake part of the ICE cycle. These systems are lower in cost and easier to install but suffer from several problems, including backfires and poor performance. The sequential direct-port systems inject the gas directly into each cylinder and are carefully metered and monitored by the onboard vehicle computer system. Performance is vastly improved, and backfires are virtually eliminated; however, installation is complex, and the kits are more costly. Most of the CNG conversion companies that were queried have tried some type of hydrogen injection or fumigation system and either stopped pursuing it or indicated they may return to hydrogen later.

DRV Energy in Oklahoma combined with ECO Fuel Systems in British Columbia offers conversion kits for five GM engines (4.3-L, 5.3-L, 6.0-L, 6.8-L, and 8.1-L) and three Ford engine platforms (4.6-L, 5.4-L, and 6.8-L). The basic underhood kit costs \$4500, and tanks cost anywhere from \$3000 to \$5000. Labor for installation by DRV Energy is about \$1500. Turnaround time can be up to 1 month after receipt of the customer-supplied vehicle.

Baytech Corporation in California offers the fumigation system conversion kits for older GM engines and the direct-port, sequential injection kits for GM engines with the KL-5 heads. Either conversion system is sold only to GM-certified shops. The fumigation system is sold as an underhood system only (without storage tanks and all the other components needed to make the system functional) and costs \$3500. For the sequential system, the underhood system cost is \$5000 to \$6000 for CNG fuel and \$7000 to \$8000 for HCNG fuel. The estimated installed cost for a complete sequential system with tanks, valves, and plumbing is around \$20K. Baytech technical staff claims its program can be optimized for only two fuels: either gasoline and CNG or CNG and HCNG. Thus a system using either of these two fuel combinations can be specified. Turnaround time can be up to 1 month after receipt of the customer-supplied vehicle.

Clean-Tech LLC in California uses DRV/ECO and Baytech CNG conversion kits for the specific GM engine platform. The installed cost of its underhood CNG conversion is around \$10K plus the cost of the tanks, plumbing, and valves (shutoff and refill). Turnaround time can be up to 1 month after receipt of the customer-supplied vehicle.

Technocarb Equipment Ltd. in British Columbia offers the CNG underhood fumigation system conversion for most GM vehicles at a cost of \$1700 to \$3000 and an underhood direct, sequential injection system for specific families of GM vehicles at a cost of \$3000 to \$4000. They do not offer any of the other parts needed to complete the system (storage tanks, fuel lines, refill valve, and quarter-turn shutoff valve). Availability of these kits is 1 to 2 weeks. A full system design with detailed costs for targeted GM vehicles would be available by contacting Carburetor and Turbo Systems in Minnesota.

Hybrid Fuel Systems, Inc., in Georgia primarily offers an underhood CNG fuel delivery system designed for use on diesel engines. At this time, the engine platforms are heavy-duty diesel engines including Mack, Cummins, and International. The cost for an underhood kit would be about \$4500 without storage tanks, fuel lines, refill valve, and quarter-turn shutoff valve. Turnaround time for converting the engine would be 2 to 3 weeks. This manufacturer expressed an interest in the possibility of developing an HCNG/diesel conversion system in the near future.

BAF Technologies in Texas is offering complete CNG conversion kits on the Ford 5.4-L and 6.8-L and the GM 8.1-L engine platforms. Cost for the complete conversion system on a customer-supplied Ford vehicle is between \$10K and \$11K for 12- to 15-GGE tanks and around \$17K to \$18K for 30-GGE tanks. The GM 8.1-L with 50- to 60-GGE tanks would cost around \$25K. Turnaround time can be up to 1 month after receipt of the customer-supplied vehicle.

Parnell USA, Inc., in Arizona offers a complete CNG conversion kit for the Ford 5.4-L engine platform. The cost for a complete conversion depends on the basic tank storage capacity. A 16- to 18-GGE tank system would cost between \$8000 and \$10K, while a 24- to 26-GGE system would cost between \$10K and \$13K. Turnaround time can be up to 1 month after receipt of the customer-supplied vehicle.

## **CONCLUSIONS**

It is anticipated that the wind-to-hydrogen project will provide an excellent platform for development of dynamic scheduling of wind power for hydrogen production and provide a working example to help facilitate the future development of renewable based hydrogen energy. The project has been fully described regarding equipment, layout, and concepts for testing. The location in Minot, North Dakota, will utilize electrolytic hydrogen production for refueling vehicles with electric power dispatched from various wind turbine sites owned by BEPC. Operation will include several shakedowns, and “real-world” operational scenarios given wind scheduled power. Stuart Energy was selected to provide the hydrogen refueling station sized to provide 30 Nm<sup>3</sup>/hr and including 100 kg of storage capacity. Regarding utilization, the capacity could fuel a regularly operated bus or a small fleet of vehicles. The most likely approach regarding vehicle fueling will be to retrofit North Dakota state fleet vehicles for hydrogen

operation with switch-over capability to gasoline. AFV Tech was identified as the most likely supplier for hydrogen fueling technology with the capability to retrofit Chevrolet 3500 express vans for approximately \$40,000. Fumigation technology options would be a lower-cost second choice for fleet vehicles. All other hydrogen-based vehicle options were significantly more expensive.

Study for dynamic scheduling was determined and economics evaluated. Four modes of operation were selected. Mode 1 includes a relative zero-net effect on the grid by scaling of hydrogen production with power production from the turbines. Mode 2 is a modification of Mode 1 to include utilization of off-peak power to supplement wind generated power. Mode 3 includes improved economics by operation of the electrolyzer at full capacity and only curtailed when wind generated power is not available, and Mode 4 is Mode 3 modified to accept off-peak power. The software and hardware required to conduct the testing will include a PWRM ION Enterprise system. The economics for the wind-generated power at 30 Nm<sup>3</sup>/hr equate to approximately \$20/gallon equivalent to gasoline for Mode 1 and \$10/gallon equivalent to gasoline for mode 4. Certainly, a larger-scale electrolyzer could produce economics closer to \$3/gal; however, the capital costs for such a unit are not within the budgetary scope of this project. A sensitivity analysis revealed that best-case scenario costs could yield a production price for hydrogen of \$2.32/kg and a worst-case of \$29.84/kg.

The project will comply with all relevant safety standards, and procedures for construction approval have been identified and are in process. A case is justified to follow NFPA Standard 52, and recommendations from DOE are provided in Table 2. A NEPA permit is currently in process with DOE. Formal approval has been granted to construct on the property of NDSU. Zoning has been reviewed with the adjacent city of Minot. The local fire marshall has been notified, even though a permit is not required. UL and OSHA requirements have been reviewed with the local electrical inspector and provisions are being made to assure that Stuart Energy will deliver equipment that complies with the inspector's requirements. Adequate electric, water, and sewer utilities are currently available at the project site.

The logistics, economics, process description, and operation are described in this feasibility study. The project is positioned to provide an excellent platform for development of dynamic scheduling of wind power for hydrogen production and provide a working example to help facilitate the future development of renewable-based hydrogen energy.

## REFERENCES

- Archer Energy Systems, Inc. *Report on the Commercial Electrolytic Production of Hydrogen*; [www.stardrivevehicle.com/electrolysis.html](http://www.stardrivevehicle.com/electrolysis.html) (accessed June 6, 2005).
- Cadwallader, L.C.; Herring, J.S. *Safety Issues with Hydrogen as a Vehicle Fuel*; Idaho National Engineering and Environmental Laboratory, INEEL/EXT-99-00522, September 1999.
- Energy Efficiency and Renewable Energy. *Regulators' Guide to Permitting Hydrogen Technologies: Hydrogen, Fuel Cells and Infrastructure*; U.S. Department of Energy, Version 1.0, PNNL-14518, Jan 12, 2004.

- Energy Information Administration. Weekly U.S. Retail Gasoline Prices, Regular Grade. U.S. Retail Gasoline Prices, [www.eia.doe.gov/oil\\_gas/petroleum/data\\_publications/wrgp/mogas\\_home\\_page.html](http://www.eia.doe.gov/oil_gas/petroleum/data_publications/wrgp/mogas_home_page.html) (accessed June 3, 2005b).
- Minot Area Development Corporation. *Minot Area Fact Book: Information and Statistics About the Minot Area*; Minot, ND, September 2003, [www.minotusa.com/](http://www.minotusa.com/).
- National Fire Protection Association. *Compressed Natural Gas (CNG) Vehicular Fuel Systems Code*; NFPA 52, 2002.
- National Fire Protection Association. *Standard for Gaseous Hydrogen Systems at Consumer Sites*; NFPA 50A, 1999.
- Occupational Safety and Health Administration. Hydrogen – 1910.103. U.S. Department of Labor, Regulations (Standards – 29 CFR), [www.osha.gov/pls/oshaweb/owadisp.show\\_document?p\\_table=STANDARDS&p\\_id=9749](http://www.osha.gov/pls/oshaweb/owadisp.show_document?p_table=STANDARDS&p_id=9749) (accessed May 31, 2005).

**APPENDIX A**

**PERMIT APPROVALS**

Stevens, Brad

---

**From:** Bruce Bollinger [bbolling@ndsuext.nodak.edu]  
**Sent:** Thursday, June 09, 2005 9:19 AM  
**To:** bstevens@undeerc.org  
**Cc:** k.grafton@ndsu.nodak.edu; gina.a.haugen@ndsu.nodak.edu;  
bruce.bollinger@ndsu.nodak.edu; jay.fisher@ndsu.nodak.edu  
**Subject:** Approved Request of your proposal dated May 10, 2005

Brad,  
Dr. Ken Grafton, Dean and Director of the Agricultural Experiment Station has approved your project request. Your request was also approved by the Office of the V.P. for Business and Finance at NDSU.  
Upon approval from Jay Fisher. Please proceed with your plan on locating the piece of equipment at the North Central Research Extension Center.  
Bruce Bollinger

Bruce Bollinger  
Director Ag Budget Office  
North Dakota State University  
P.O. Box 5437  
Fargo, ND 58105-5437  
Phone 701/231-8116 Fax 701/231-7510  
Bruce.Bollinger@ndsu.nodak.edu

## MEETING RESUME

### Planning Commission

Regular Meeting

July 25, 2005

Page 1

#### SUMMARY OF ACTION

##### Members Present:

Arneson, Berning, Dammen, Eggen, Hoffart, Curl-Langager, Langseth, Miller, Schempp and Semrau

##### Members Absent:

Conway, Hight and Volk

##### Others Present:

City Planner, City Engineer, City Attorney, City Assessor, Building Official, Public Works Director, Fire Marshal, Airport Director, Damon Druse, Rolly Ackerman, Alan Estvold, John Coughlin, Dean Feist, Bruce Walker, Mike Probst, Greg Oase, Aldermen Somerville, Boen and Krabseth

##### Approval of Minutes:

The minutes of the June 27, 2005 and July 11, 2005 meetings were approved by unanimous vote.

1. That the City Council pass a motion approving the request by George McLaughlin to subdivide the unplatted portion of SW1/4SE1/4, Section 33-156-83 to be known as Outlot 3, Section 33-156-83. Also, to pass an ordinance to change the zone from AG (Agricultural District) to R-A (Agricultural Residence District) on proposed Outlot 3, Section 33-156-83. This property is located north of County Road 10 and west of 30<sup>th</sup> Street NW.

Approval of this item is subject to the following conditions:

1. That a rural sanitary sewer study be required prior to issuance of a building permit, and
2. Driveway access to highway must be approved by County Engineer.

The above motion by Langseth, seconded by Miller and carried unanimously.



## MEETING RESUME

### Planning Commission

Regular Meeting

July 25, 2005

Page 2

#### SUMMARY OF ACTION

2. That the City Council pass an ordinance approving the request by Gene Krebs to change the zone from C-2 (General Commercial District) to M-1 (Light Industrial District) on Lots 11 & 12, North Side Addition, for the purpose of constructing mini-storage units. This property is located west of Main Street North and south of 36<sup>th</sup> Avenue NW.

The above motion by Langseth, seconded by Miller and carried unanimously.

3. That the City Council pass a motion approving the request by the City of Minot – Airport to subdivide the unplatted portion of W1/2SW1/4NW1/4 and W1/2NW1/4SW1/4, Section 12-155-83 to be known as Minot International Airport Second Addition. This property is located at 25 Airport Road.

The above motion by Langseth, seconded by Miller and carried unanimously.

4. That the City Council consider without recommendation the request by Brad Beeter and Sharon Morey to subdivide Lots 3 & 4, Block 1, Oens Addition, into 2 lots to be known as Lots 1 & 2, Oens 2<sup>nd</sup> Addition. Also, to change the zone from R-1 (Single-Family Residence District) to C-2 (General Commercial District) on proposed Lot 2, Oens 2<sup>nd</sup> Addition. This property is located at 502 7<sup>th</sup> Street NE.

Bob Goodwin explained that the house on the property would be remodeled by Mr. Beeter. He indicated that Ms. Morey wanted to keep the storage building for private storage for herself. Semrau read a letter of protest from the Public Works Director. The letter indicated that the storage building will be out of compliance with the zoning rules if the subdivision is allowed. Goodwin indicated that the building was already non-conforming. Bye stated that the Board of Adjustment approved a variance in 1994 for a reduced front yard setback from 25 feet to 20 feet and a variance for the square footage of accessory building. She indicated that if the request were approved the rear setback for the building would be required to be 25 feet when abutting a residential property. Also, the Commission discussed a variance to create one non-conforming C-2 zoned lot in respect to front and rear yard setbacks. Following due consideration, motion by Curl-Langager, second by Dammen to deny the request. Motion does not pass due to a tie in voting. Motion by Schempp, second by Langseth to pass the item on to City Council without a recommendation from the Planning Commission. Motion passed unanimously.



## MEETING RESUME

### Planning Commission

Regular Meeting

July 25, 2005

Page 3

#### SUMMARY OF ACTION

5. That the City Council pass a resolution to approve a request by Bruce & Diane Walker for a special use permit to offer apartment garages to people for rent other than apartment tenants, on Block 1, Lakeside Addition, less the north 185' and less Lot A. This property is located at 900 21<sup>st</sup> Avenue NW.

Approval of this item subject to the following condition:

1. That no signage be allowed advertising the storage facilities.

Bruce Walker passed out pictures of the garages. He indicated that they would be regular residential garages and would not look like mini storage buildings. He stated that he has made many improvements to the property over the last 10 years. He stated that a special use permit to rent out some of the garages would be the best fit for the situation. He indicated that there would be minimal effect on traffic in the area. The City Attorney asked if Mr. Walker would be willing to have it written into the special use permit that signage would not be allowed for advertising the storage facility. Mr. Walker was in agreement. Following due consideration motion by Schempp, second by Curl – Langager to approve the request. Motion passed 9 yes votes to 1 no vote with Semrau voting no.

6. That the City Council pass a motion to approve a request by Feist Construction to subdivide a portion of Blocks 4, 5, & 6, Edgeview Estates 1<sup>st</sup> Addition and a portion of Lot 2, Duchsherer Addition into 71 Lots to be known as Edgeview Estates 3<sup>rd</sup> Addition. Also, to pass an ordinance to change the zone from R-3 (Multiple Residence District) and C-2 (General Commercial District) to R-1 (Single-Family Residence District) on all proposed lots in Blocks 1,2,4, & 5 and from R-1 (Single-Family Residence District) and C-2 (General Commercial District) to R-3 (Multiple Residence District) on proposed Lots 1-8, Block 3. This property is located north of US 2 & 52 Bypass West and east of 18<sup>th</sup> Street West behind Countryside Homes.

Approval of this item subject to the following conditions:

1. Approval of a stormwater management plan; and
2. Sidewalks are required.

Rolly Ackerman indicated that the City would be involved in constructing one of the roads as a second access to the Cottonwoods area. Alan Estvold indicated that he is



## MEETING RESUME

### Planning Commission

Regular Meeting

July 25, 2005

Page 4

#### SUMMARY OF ACTION

working on the storm water management plan and stated that there would be a small retention pond somewhere in the vicinity. Dean Feist indicated that he would purchase additional land from the City so the detention pond would be on property owned by him. Following due consideration motion by Eggen, second by Hoffart to approve the request. Motion passed 9 yes votes to 1 no vote with Dammen voting no.

7. That the City Council pass a motion to approve a request by Sunrise Investments Inc. to subdivide a portion of Blocks 4, 5, 6 & 7, Norton's Addition and portions of 3<sup>rd</sup> and 4<sup>th</sup> Streets SE and Norton Drive, into one lot to be known as Norton's Second Addition. Also, to pass an ordinance to change the zone from C-2 (General Commercial District) to M-1 (Light Industrial District) on proposed Norton's Second Addition for the purpose of constructing mini-storage units. This property is located east of 2<sup>nd</sup> Street SE and north of US Highway 2 & 52 Bypass.

Approval of this item is subject to the following conditions:

1. Approval of a stormwater management plan, and
2. That City Council determines if sidewalks are required.

John Coughlin indicated that he and his partner Jim Meyer had plans to construct mini storage buildings on the proposed plat. He indicated that he was requesting reduced front yard setbacks due to the narrowness of the lots and that other buildings in the area have reduced front yard setbacks. He also requested that the condition of sidewalks be required be waived as there are no other sidewalks in the area and the zoning of the property would be M-1 (Light Industrial). Also, a request for a variance to reduce the front yard setback from 25 feet to 15 feet along 21<sup>st</sup> Avenue SE was requested and approved. Following due consideration, motion by Schempp, second by Langseth to approve the request and let City Council determine if sidewalks should be required. Motion passed unanimously.

8. That the City Council pass a motion to approve a request by MADC and Biodiesel Holding to subdivide the S1/2NE1/4, south of the Great Northern right of way, and a portion of Lot 7, Burlington Northern Industrial Park, Section 22-155-82 into four lots to be known as MADC First Addition. Also, to pass an ordinance to annex into city limits proposed MADC First Addition, Lot 7, Burlington Northern Industrial Park; and highway right of way. This property is located north of Highway 2 East and west of 72<sup>nd</sup> Street NE.



## MEETING RESUME

### Planning Commission

Regular Meeting

July 25, 2005

Page 5

#### SUMMARY OF ACTION

Approval of this request is subject to the following conditions:

1. Approval of a stormwater management plan,
2. An additional copy of the stormwater management plan submitted to the County Engineer to be coordinated with the drainage basin study; and
3. Access to public right of way be approved by the County Engineer.

Jerry Chavez, President of MADC, indicated that the project would be a 55 million dollar project and bring approximately 40 jobs to the area. Greg Oase explained the storm water management plan. He indicated that the drainage would be split along a ridge and that each site may be fenced independently. Bye indicated that the County Engineer is requesting that the storm water management plan be reviewed by his office prior to approval. Following due consideration, motion by Schempp, second by Eggen to approve the request. Motion passed unanimously.

9. That the City Council pass a resolution to approve a request by Minot Seed & Meal, Inc. along with MADC, for a special use permit to process canola seeds for canola oil to manufacture premium grade biodiesel fuels which includes the storage of 1B flammable liquids including methanol and hexane on proposed MADC First Addition. This property is located north of Highway 2 East and west of 72<sup>nd</sup> Street NE.

Approval of this request is subject to the following conditions:

1. Approval of a stormwater management plan,
2. An additional copy of the stormwater management plan submitted to the County Engineer to be coordinated with the drainage basin study.

Schempp question if everything was submitted for the special use permit. Bye stated yes, unless there are any changes, then a resubmittal would be necessary. Motion by Schempp, second by Arneson to approve the request. Motion passed unanimously.

#### GENERAL INFORMATION

1. A public hearing was held on a request by NDSU- North Central Research Extension Center and UND - EERC Energy & Environmental Research Center for a public zone plan review in regards to a hydrogen fueling



## MEETING RESUME

### Planning Commission

Regular Meeting

July 25, 2005

Page 6

#### SUMMARY OF ACTION

station on the NE1/4NE1/4, Section 11-154-83. This property is located west of US Highway 83 and south of 54<sup>th</sup> Ave SE.

The above motion by Langseth, seconded by Miller and carried unanimously.

2. An application was considered for Timbers construction to subdivide Outlot 4, Section 15-155-83 and lots 7-12, Lloyds Rearrangement of Block 5, Bel Air Addition and 26<sup>th</sup> 1/2 Street NW into 14 Lots to be known as Lots 1-14 Cobblestones at Bel Air. Also, to change the zone from AG (Agricultural District) to R-1 (Single Family Residence District) on proposed Lots 1-8 13 & 14, and from AG (Agricultural District) to R-2 (Two-Family Residence District) on proposed Lots 9-12, all Cobblestones at Bel Air. Also, to annex into city limits proposed Lots 1-14, Cobblestones at Bel Air. This property is located north of 4<sup>th</sup> Avenue NW and east of 27<sup>th</sup> Street NW.

Rolly Ackerman stated that lots 1-8 and lot 13 would be for single-family dwellings and that lots 9-12 would be for townhouses. He stated that lot 14 would be for a private park with a playground. Alan Estvold stated that the storm water management plan would have a small detention pond on the southwest corner of proposed Lot 14.

Bob Bossart, 425 26<sup>th</sup> Street NW, indicated that he was not in favor of the detention pond and that he is opposed to townhouses being in the area. Rich Fonder, 2708 5<sup>th</sup> Avenue NW, stated that he is opposed to annexation. He stated that he received a quote from the city of \$33,000 to receive sewer and water services to his lot. There was some discussion on annexation. Fonder stated that he would be left as an island and if annexation is forced he felt that all islands around Minot should be forced to annex as well. George Franklin, 401 26<sup>th</sup> Street NW, questioned where the retention pond would drain. Estvold stated that it would drain to the triple culverts that are currently there. Schempp questioned if the detention pond should be located on lot 13 closer to the triple culverts. Estvold indicated that proposed Lot 14 is designated green space. There was discussion regarding unbuildable lots and taxes not being paid. Mike Probst indicated that proposed Lot 14 would be owned by everyone who purchases Lots 1-13. Following due consideration, motion by Schempp second by Eggen to hold the item until the drainage issue is resolved. Motion passed unanimously.

3. Application was considered for Liechty Homes, Inc. to subdivide a portion of Outlot 9 and the unplatted portion of NE1/4, Section 2-154-83 into 2 lots

## MEETING RESUME

### Planning Commission

Regular Meeting

July 25, 2005

Page 7

#### SUMMARY OF ACTION

to be known as Liechty Homes 3<sup>rd</sup> Addition. Also, to change the zone from AG (Agricultural District) to C-4 (Planned Commercial District) on proposed Liechty Homes 3<sup>rd</sup> Addition. Also, a C-4 Plan Review and Approval to construct a retail sales facility on proposed Liechty Homes 3<sup>rd</sup> Addition. Also, to annex into city limits proposed Liechty Homes 3<sup>rd</sup> Addition. This property is located at 4030 Highway 83 South.

Doug Bercu, Timber Development, explained the proposed project. He indicated that there would be a 35,000 sq ft strip mall adjacent to the new Wal-Mart store. He stated that the project would bring in approximately 50-70 new full time jobs for the community. Alan Estvold indicated that there would be a detention pond on proposed Lot 2. He indicated that a storm water management plan was being designed. Schempp questioned access to the lot. Estvold indicated that access would be from South Broadway to 40<sup>th</sup> Avenue SW. Bercu also indicated that they had made a request for an additional curb cut from Wal-Mart but it has not been finalized. Bye indicated that as the area develops to the west, there is the possibility of more access points. The Public Works Director stated that the item should be held until the final plans can be reviewed. Following due consideration, motion by Schempp, second by Dammen to hold the item until the specific C-4 plans are submitted for review. Motion passed unanimously.

Meeting adjourned at 8:50 pm.

## **APPENDIX B**

### **SITE DESIGN DRAWINGS AND SAFETY-RELATED DOCUMENTS**

## APPENDIX B

### SITE DESIGN DRAWING AND SAFETY-RELATED DOCUMENTS

| Title  | Drawing No. | Description  |
|--|-------------|--|
| Abbreviations and Symbols                                  | OAI-0001    | Summary of abbreviations and symbols                     |
| Specifications   | OGI-0001    | Summary of general specifications                        |
| Site Plan  | OGA-0001    | Drawing of overall site                                  |
| Grading and Foundation Plan                                | OCC-0001    | Drawing of grading and foundation plan                   |
| Sections and Details                                       | OCC-0002    | Drawing of foundation details                            |
| Floor Plan and Details                                     | OAA-0001    | Drawing of site layout and pertinent details             |
| Mechanical Specifications                                  | OMI-0001    | Summary of mechanical specifications                     |
| Signs  | OMI-0002    | Drawing of required site signage                         |
| Process Flow Diagram                                       | OMF-0001    | Drawing of overall system process flow                   |
| Process and Integration Diagram                            | OMF-0002    | P&ID of overall system                                   |
| Process and Integration Diagram<br>Schedule                | OMF-0003    | P&ID schedule  |
| Mechanical Utilities Trench Layout                         | OMP-0001    | Drawing of system utility trench                         |
| Mechanical Utilities Details                               | OMP-0002    | Drawing of system utility details                        |
| Classified Zones and Physical Setbacks<br>General Notes    | OGI-0002    | Summary of classification zones and physical setbacks    |
| Physical Setbacks Elevations                               | OAI-0002    | Drawing of physical setbacks in elevation view           |
| Physical Setbacks Plan                                     | OAI-0003    | Drawing of physical setbacks                             |
| Gas and Flame Detection Coverage<br>Requirements           | OGI-0003    | Drawing of gas and flame detection coverage requirements |
| Electrical Specifications                                  | OED-0001    | Summary of electrical specifications                     |
| Electrical Specifications                                  | OED-0002    | Summary of electrical specifications (continued)         |
| Hydrogen Fueling System Grounding<br>Plan                  | OEG-0001    | Drawing of electrical grounding layout                   |
| Power Plan   | OEA-0001    | Drawing of overall site electrical layout                |
| <b>Hydrogen Refueling Station<br/>Equipment</b>            |             |  |
| Flame Detection Additions Riser<br>Diagram                 | 6033-001    | Control schematic of flame detection system              |
| Flame Detection Additions<br>Flame Detection Coverage Area | 6033-002    | Drawing of flame detection system coverage area          |
| Flame Detection Additions<br>Flame Detector Mounting       | 6033-003    | Drawing of flame detector details                        |
| Flame Detection Additions<br>Electrical Ladder             | 6033-004    | Ladder diagram of the flame detection electrical system  |
| Flame Detection Additions<br>Instrumentation Wiring        | 6033-005    | Drawing of flame detector wiring                         |
| Flame Detection Additions<br>Light-Horn Assembly           | 6033-006    | Drawing of light and horn wiring                         |
| Flame Detection Additions<br>Enclosure Layout              | 6033-007    | Drawing of flame detection system control panel          |
| Failure Modes and Effects Analysis Report                  |             |  |
| Hazard Identification & Risk Assessment Report             |             |  |





















ARCHITECTURAL AND STRUCTURAL ABBREVIATIONS

|          |   |         |  |        |   |        |                                |
|----------|---|---------|--|--------|---|--------|--------------------------------|
| A/E      | ARCHITECT-ENGINEER                        | DS      | DOWNSPOUT                                  | MTL    | MATERIAL                                      | SAF    | SPRAY-APPLIED FIREPROOFING     |
| AB       | ANCHOR BOLT                               | DT      | DRAIN TILE                                 | MAX    | SANITUM                                       | SAN    | SANITARY SEWER                 |
| ABR      | ABBREVIATION ABBREVIATED                  | DWC     | DRINKING WATER COOLER                      | MCA    | MEDICAL COMPRESSED AIR                        | SB     | SOIL BORING                    |
| AC&V     | AIR CONDITIONING & VENTILATION            | DWG     | DRAWING                                    | MCL    | METAL CEILING – LINEAR                        | SC     | STAFF CALL                     |
| ACOUS    | ACOUSTIC                                  | DWL     | DOWEL                                      | MCP    | METAL CEILING – PAN                           | SCHED  | SCHEDULE                       |
| ACP      | ACOUSTICAL CEILING PANEL                  | DX      | DIRECT EXPANSION                           | MECH   | MECHANICAL                                    | SE     | SOUTHEAST                      |
| ACT      | ACOUSTICAL CEILING TILE                   | E       | EAST                                       | MED    | MEDICINE, MEDICAL, MEDICATION                 | SECT   | SECTION                        |
| AD       | ACCESS DOOR                               | EA      | EACH                                       | MEMB   | MEMBRANE                                      | SECY   | SECRETARY                      |
| ADDL     | ADDITIONAL                                | EEW     | EMERGENCY EYE WASH                         | MET    | METALLIC, METAL                               | SER    | SERVICE                        |
| ADDUM    | ADDENDUM                                  | EF      | EACH FACE                                  | MEZZ   | MEZZANINE                                     | SH     | SHOWER                         |
| ADDN     | ADDITION                                  | EF      | EXHAUST FAN (MECH)                         | MF     | METAL FABRICATIONS                            | SHT    | SHEET                          |
| ADJ      | ADJACENT                                  | EIFS    | EXTERIOR INSULATION AND FINISH SYSTEM      | MFG    | MANUFACTURING                                 | SIM    | SIMILAR                        |
| AFF      | ABOVE FINISHED FLOOR                      | EJ      | EXPANSION JOINT                            | MFR    | MANUFACTURER                                  | SL     | SLIDING                        |
| AGGR     | AGGREGATE                                 | EKG     | ELECTRO-CARDIOGRAM                         | MH     | MANHOLE                                       | SLNT   | SEALANT                        |
| AHU      | AIR HANDLING UNIT                         | EL      | ELEVATION                                  | MIN    | MINIMUM                                       | SP     | SHAFT PARTITION                |
| AISC     | AMERICAN INSTITUTE OF STEEL CONSTRUCTION  | ELEC    | ELECTRICAL, ELECTRONIC                     | MISC   | MISCELLANEOUS                                 | SPEC   | SPECIFICATION                  |
| ALM      | ALARM                                     | ELEV    | ELEVATOR                                   | MM     | MILLIMETER                                    | SPKR   | SPEAKER                        |
| ALT      | ALTERNATE                                 | EMER    | EMERGENCY                                  | MO     | METHOD OF OPERATION, MASONRY OPENING          | SPR    | SPRINKLER                      |
| ALUM     | ALUMINUM                                  | EMSH    | EMERGENCY SHOWER                           | MOD    | MODIFIED                                      | SQ     | SQUARE                         |
| ANC      | ANCHOR                                    | EMSH/EW | EMERGENCY SHOWER/EYE WASH                  | MOR    | MOISTURE RESISTANT, MAGNETIC RESONANCE        | SR     | SUPPLY RISER                   |
| ANES     | ANESTHESIA, ANESTHESIOLOGY                | ENCL    | ENCLOSURE, ENCLOSED                        | MRI    | MAGNETIC RESONANCE IMAGING                    | SRC    | SECONDARY ROOF CONDUCTOR       |
| ANOD     | ANODIZED                                  | ENTR    | ENTRANCE                                   | MT     | MARBLE THRESHOLD                              | SSK    | SERVICE SINK                   |
| ANSI     | AMERICAN NATIONAL STANDARDS INSTITUTE     | EO      | ELECTRICAL OUTLET, ELECTRONICALLY OPERATED | MTD    | MOUNTED                                       | SSTL   | STAINLESS STEEL                |
| AP       | ACCESS PANEL                              | EPSR    | ELASTOMERIC/PLASTOMERIC SHEET ROOFING      | MULL   | MULLION                                       | STPM   | STORM                          |
| APPROX   | APPROXIMATE                               | EQ      | EQUAL                                      | MVAC   | MEDICAL VACUUM                                | STA    | STATION                        |
| ARCH     | ARCHITECTURAL                             | EQUIP   | EQUIPMENT                                  | N      | NORTH   | STD    | STANDARD                       |
| ASPH     | ASPHALT                                   | ER      | EMERGENCY ROOM                             | N2     | NITROGEN                                      | STIF   | STIFFENER                      |
| ASTM     | AMERICAN SOCIETY OF TESTING MATERIALS     | ETC     | ELAPSED TIME CLOCK                         | N2O    | NITROUS OXIDE                                 | STL    | STEEL                          |
| AUTO     | AUTOMATIC                                 | ETR     | EXISTING TO REMAIN                         | NARC   | NARCOTICS                                     | STR    | STRAM                          |
| AUX      | AUXILIARY                                 | EVAC    | EVACUATION                                 | NATL   | NATIONAL                                      | STOR   | STORAGE                        |
| AVG      | AVERAGE                                   | EW      | EACH WAY                                   | NC     | NURSE CALL, NOISE CRITERIA                    | STRUCT | STRUCTURAL                     |
| AWP      | ACOUSTIC WALL PANELS                      | EXCAV   | EXCAVATE, EXCAVATION                       | NE     | NORTHEAST                                     | SUP    | SUPPLY                         |
| AWS      | AMERICAN WELDING SOCIETY                  | EXGR    | EXISTING GRADE                             | NFPA   | NATIONAL FIRE PROTECTION ASSOCIATION          | SUPP   | SUPPORT                        |
| B/B      | BACK-TO-BACK                              | EXH     | EXHAUST                                    | NG     | NATURAL GAS                                   | SUSP   | SUSPENDED, SUSPENSION          |
| BC       | BOTTOM CHORD                              | EXIST   | EXISTING                                   | NIC    | NOT-IN-CONTRACT                               | SW     | SOUTHWEST                      |
| BD       | BOARD                                     | EXP     | EXPANSION                                  | NL     | NIGHT LIGHT                                   | SW     | SWITCH (ELEC                   |
| BETW     | BETWEEN                                   | EXPS    | EXPOSED                                    | NO     | NUMBER  | SYM    | SYMMETRICAL                    |
| BEV      | BEVELED                                   | EXT     | EXTERIOR, EXTERNAL                         | NOM    | NOMINAL                                       | SYST   | SYSTEM                         |
| BF       | BARRIER-FREE                              | EXTNG   | EXTINGUISHER                               | NOUR   | NOURISHMENT                                   | T      | TREAD, THERMOSTAT (MECH        |
| BIT      | BITUMINOUS                                | EXTR    | EXTRUDED                                   | NS     | NEAR SIDE                                     | T&B    | TOP AND BOTTOM                 |
| BLDG     | BUILDING                                  | F/F     | FACE-TO-FACE                               | NS     | NURSE STATION                                 | T&G    | TONGUE AND GROOVE              |
| BLK      | BLOCK                                     | FD      | FLOOR DRAIN, FIRE DAMPER (MECH)            | NSF    | NATIONAL SANITARY FOUNDATION                  | T&R    | TREAD AND RISER                |
| BLKG     | BLOCKING                                  | FDN     | FOUNDATION                                 | NTS    | NOT-TO-SCALE                                  | TA     | TOILET ACCESSORIES             |
| BOS      | BOTTOM OF STEEL                           | FE      | FIRE EXTINGUISHER                          | NUCL   | NUCLEAR                                       | TBD    | TACKBOARD                      |
| BOT      | BOTTOM                                    | FEC     | FIRE EXTINGUISHER CABINET                  | NW     | NORTHWEST                                     | TEL    | TELEPHONE                      |
| BP       | BASE PLATE                                | FH      | FUME HOOD                                  | O      | OXYGEN  | TEMP   | TEMPERATURE                    |
| BRG      | BRACING                                   | FHC     | FIRE HOSE CABINET                          | O/O    | OUT-TO-OUT                                    | TERR   | TERRAZO                        |
| BRKT     | BRACKET                                   | FHSP    | FIRE HOSE STAND PIPE                       | OA     | OUTSIDE AIR                                   | THD    | THREAD                         |
| BRZ      | BRONZE                                    | FIN     | FINISH, FINISHED                           | OBS    | OBSERVATION                                   | THK    | THICKNESS, THICK               |
| BS       | BOTH SIDES                                | FIXT    | FIXTURE                                    | OC     | ON CENTER                                     | THRESH | THRESHOLD                      |
| BSMT     | BASEMENT                                  | FJ      | FALSE JOINT                                | OD     | OUTSIDE DIAMETER                              | TLS    | TOUCHLESS SENSOR               |
| BT       | BENT                                      | FLASH   | FLASHING                                   | OF     | OFF FACE                                      | TOC    | TOP OF CONCRETE (ELEVATION)    |
| BUBR     | BUILT-UP BITUMINOUS ROOFING               | FLEX    | FLEXIBLE                                   | OFF    | OFFICE  | TOIL   | TOILET                         |
| BULLN    | BULLETIN                                  | FLG     | FLANGE                                     | OF/CI  | OWNER FURNISHED/CONTRACTOR INSTALLED          | TOS    | TOP OF STEEL (ELEVATION)       |
| C        | CONDUIT                                   | FLR     | FLOOR                                      | OF/OI  | OWNER FURNISHED/OWNER INSTALLED               | TOT    | TOTAL                          |
| C/C      | CENTER TO CENTER                          | FM      | FACTORY MUTUAL                             | OHDR   | OVERHEAD DOOR                                 | TR     | TOP OF RAIL (ELEVATION)        |
| C/F      | CENTER TO FACE                            | FOC     | FACE OF COLUMN                             | OPG    | OPENING                                       | TRAN   | TRANSOM                        |
| CA       | COMPRESSED AIR                            | FR      | FIRE RATED                                 | OPP    | OPPOSITE                                      | TV     | TELEVISION                     |
| CAB      | CABINET                                   | FRPFG   | FIREPROOFING                               | OPER   | OPERATOR, OPERATED                            | TW     | TOP OF WALL (ELEVATION)        |
| CAP      | CAPACITY                                  | FRW     | FIRE RETARDANT WOOD                        | OR     | ORIGINAL                                      | TYP    | TYPICAL                        |
| CATH     | CATHETERIZE, CATHETER, CATHETERISATION    | FRZ     | FREEZER                                    | ORIG   | ORIGINAL                                      | UFD    | UNDERFLOOR DUCT                |
| CBD      | CHALKBOARD                                | FS      | FAR SIDE                                   | ORN    | ORNAMENTAL                                    | UG     | UNDERGROUND                    |
| CCTV     | CLOSED CIRCUIT TELEVISION                 | FSP     | FIRE STANDPIPE                             | OSHA   | OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION | UH     | UNIT HEATER                    |
| CCW      | COUNTER CLOCKWISE                         | FT      | FOOT, FEET                                 | OTOS   | OTOSCOPE/OPHTHALMOSCOPE                       | UL     | UNDERWRITERS LABORATORIES      |
| CEM      | CEMENT                                    | FTG     | FOOTING                                    | OVR    | OVERFLOW ROOF SUMP                            | UNO    | UNLESS NOTED OTHERWISE         |
| CER      | CERAMIC                                   | FURN    | FURNITURE, FURNISH                         | PACU   | POST ANESTHESIA CARE UNIT                     | UR     | URINAL                         |
| F/C      | FACE TO CENTER                            | FUT     | FUTURE                                     | PASS   | PASSENGER                                     | VAC    | VACUUM                         |
| CF/CI    | CONTRACTOR FURNISHED/CONTRACTOR INSTALLED | GA      | GAUGE, GAGE                                | PAVT   | PAVEMENT                                      | VACD   | VACUUM DENTAL                  |
| CFMF     | COLD FORMED METAL FRAMING                 | GALV    | GALVANIZED                                 | PB     | PUSH BUTTON                                   | VEL    | VELOCITY                       |
| CG       | CORNER GUARD                              | GB      | GRADE BEAM                                 | PC     | PIECE (STRUC), PERSONAL COMPUTER              | VENT   | VENTILATING, VENTILATION       |
| CHKD     | CHECKERED                                 | GCW     | GLAZED CURTAIN WALL                        | PCS    | PIECES  | VERT   | VERTICAL, VERTICALLY           |
| CHL      | CHORD LENGTH                              | GENL    | GENERAL                                    | PEND   | PENDANT                                       | VEST   | VESTIBULE                      |
| CI       | CAST IRON                                 | GENR    | GENERATOR                                  | PERF   | PERFORATED                                    | VIF    | VERIFY IN FIELD                |
| CIRC     | CIRCLE, CIRCULAR, CIRCULATION             | GFI     | GROUND FAULT INTERRUPTER                   | PERM   | PERMANENT                                     | VOL    | VOLUME                         |
| CIRCUM   | CIRCUMFERENCE                             | GHT     | GLAZED HOLLOW TILE                         | PET    | POSITRON EMISSION TOMOGRAPHY                  | VP     | VISION PANEL                   |
| CJ       | CONTROL JOINT                             | GL      | GLASS, GLAZING                             | PH     | PHASE   | VWC    | VINYL WALL COVERING            |
| CL       | CENTER LINE                               | GR      | GRADE                                      | PHYS   | PHYSICAL, PHYSIOLOGICAL                       | W      | WEST, WIDE, WIDTH, WIDE FLANGE |
| CLG      | CEILING                                   | GYP     | GYPSUM                                     | PL     | PLATE (STRUCT)                                | W/O    | WITHOUT                        |
| CLIN     | CLINICAL                                  | H       | HIGH                                       | PLAM   | PLASTIC LAMINATE                              | WAGD   | WASTE ANESTHESIA GAS DEVICE    |
| CLK      | CLOCK                                     | H2      | HYDROGEN                                   | PLAS   | PLASTER                                       | WC     | WATER CLOSET                   |
| CLO      | CLOSET                                    | HB      | HOSE BIBB                                  | PLBG   | PLUMBING                                      | WD     | WOOD                           |
| CLR      | CLEAR                                     | HD      | HEAVY-DUTY                                 | PLT    | PLATE, PLATED                                 | WF     | WASH FOUNTAIN                  |
| CM       | CENTIMETER                                | HDW     | HARDWARE                                   | PLYWD  | PLYWOOD                                       | WG     | WALL GUARD                     |
| CMU      | CONCRETE MASONRY UNIT                     | HT      | HEIGHT                                     | PMF    | PERMANENT METAL FORM                          | WH     | WALL HYDRANT                   |
| CLEANOUT | CLEANOUT                                  | HORIZ   | HORIZONTAL, HORIZONTALLY                   | PNL    | PANEL   | WI     | WROUGHT IRON                   |
| CO2      | CARBON DIOXIDE                            | HOSP    | HOSPITAL                                   | POL    | POLISHED                                      | WO     | WINDOW OPENING                 |
| COEF     | COEFFICIENT                               | HP      | HORSEPOWER                                 | PORC   | PORCELAIN                                     | WP     | WEATHERPROOF                   |
| COL      | COLUMN                                    | HP      | HIGH POINT                                 | PORT   | PORTABLE                                      | WP     | WORK POINT                     |
| COMP     | COMPRESSIBLE, COMPRESSED                  | HSS     | HOLLOW STRUCTURAL SECTION                  | POS    | POSITION                                      | WPFG   | WATERPROOFING                  |
| COMPO    | COMPOSITION                               | HT      | HIGH TENSILE                               | PP     | PANEL POINT, PUSH PLATE                       | WR     | WATER RESISTANT                |
| COMPR    | COMPRESSOR                                | HTG     | HEATING                                    | PR     | PAIR  | WS     | WATERSTOP                      |
| CONC     | CONCRETE                                  | HTR     | HEATER                                     | PREFAB | PREFABRICATED                                 | WT     | WEIGHT                         |
| COND     | CONDENSATE, CONDUIT                       | HVY     | HEAVY                                      | PREP   | PREPARATION                                   | WTG    | WAITING                        |
| CONDR    | CONDENSER                                 | HW      | HOT WATER                                  | PRES   | PRESENT                                       | WWF    | WELDED WIRE FABRIC             |
| CONF     | CONFERENCE                                | HWY     | HIGHWAY                                    | PRI    | PRIMARY                                       | XH     | EXTRA HEAVY                    |
| CONN     | CONNECTION                                | HYD     | HYDRANT                                    | PROC   | PROCESS, PROCESSOR, PROCESSING                |        |                                |
| CONST    | CONSTRUCTION                              | HZ      | HAZARD WASTE                               | PROJ   | PROJECT, PROJECTION                           |        |                                |
| CONTR    | CONTRACTOR                                | INT     | INSIDE DIAMETER                            | PROP   | PROPERTY                                      |        |                                |
| COORD    | COORDINATE                                | IE      | INVERT ELEVATION                           | PRTN   | PARTITION                                     |        |                                |
| COR      | CORRIDOR                                  | IF      | INSIDE FACE                                | PT     | PAINT (ARCH)                                  |        |                                |
| CORR     | CORRUGATED                                | ILLUM   | ILLUMINATOR PANEL (FILM)                   | PTME   | PATCH TO MATCH EXISTING                       |        |                                |
| CP       | CONTROL PANEL                             | IN      | INCH, INCHES                               | PTUBE  | PNEUMATIC TUBE                                |        |                                |
| CPS      | CARPET, SHEET                             | INCL    | INCLUDING, INCLUSIVE                       | PVG    | PAVING  |        |                                |
| CPT      | CARPET TILE                               | INDL    | INDUSTRIAL                                 | PW     | PLANE OF WEAKNESS                             |        |                                |
| CPW      | CARPET, WALL                              | INFO    | INFORMATION                                | PWP    | POWER POLE                                    |        |                                |
| CR       | CARD READER, COLD ROLLED                  | INSUL   | INSULATION, INSULATED                      | PWR    | POWER   |        |                                |
| CRIT     | CRITICAL                                  | INT     | INTERIOR, INTERNAL                         | QC     | QUALITY CONTROL                               |        |                                |
| CRS      | COURSE(S)                                 | INTRM   | INTERMEDIATE                               | QUAD   | QUADRUPLE                                     |        |                                |
| CSK      | CUP SINK                                  | INV     | INVERT                                     | QT     | QUARRY TILE                                   |        |                                |
| CSS      | CLINIC SERVICE SINK                       | IV      | INTRAVENOUS                                | R      | RADIUS  |        |                                |
| CTB      | CERAMIC TILE, COMPUTED TOMOGRAPHY         | JB      | JUNCTION BOX                               | R      | RISER (ARCH, MECH)                            |        |                                |
| CTC      | CERAMIC TILE BASE                         | JC      | JEROME'S CLOSET                            | RAD    | RADIOGRAPHIC, RADIATOR, RADIATION             |        |                                |
| CTR      | CENTER, CENTRAL                           | K       | KIP (1000 POUNDS)                          | RB     | RESILIENT BASE                                |        |                                |
| CTRD     | CENTERED                                  | KG      | KILOGRAM                                   | RC     | ROOF CONDUCTOR                                |        |                                |
| CTSK     | COUNTERSUNK                               | KIT     | KITCHEN                                    | RCVG   | RECEIVING                                     |        |                                |
| CTW      | CERAMIC TILE WALL                         | KP      | KICK PLATE                                 | REC    | RECESS, RECESSED                              |        |                                |
| CU       | CUBIC                                     | KEY     | KEY SWITCH                                 | RECEP  | RECEIVED                                      |        |                                |
| CUH      | CABINET UNIT HEATER                       | L       | LENGTH, LONG                               | REF    | REFERENCE                                     |        |                                |
| CW       | CLOCKWISE (MECH)                          | LAB     | LABORATORY                                 | REFRIG | REFRIGERANT, REFRIGERATION, REFRIGERATOR      |        |                                |
| DA       | COLD WATER                                | LAM     | LAMINATED                                  | REG    | REGISTER                                      |        |                                |
| DB       | DOUBLE-ACTING                             | LAV     | LAVATORY                                   | REINF  | REINFORCED, REINFORCING                       |        |                                |
| DD       | DUTCH DOOR                                | LBS     | POUNDS                                     | REQD   | REQUIRED                                      |        |                                |
| DECON    | DECONTAMINATION                           | LDY     | LAUNDRY                                    | RESIL  | RESILIENT                                     |        |                                |
| DEG      | DEGREE                                    | LEV     | LEVEL                                      | REV    | REVISION                                      |        |                                |
| DEMO     | DEMOLISH, DEMOLITION                      | LH      | LEFT-HAND                                  | RF     | RADIOGRAPHY & FLUOROSCOPY                     |        |                                |
| DEPT     | DEPARTMENT                                | LHR     | LEFT-HAND REVERSE                          | RFO    | ROOF OPENING                                  |        |                                |
| DET      | DETAIL                                    | LHS     | LEFT-HAND SIDE                             | RH     | RIGHT-HAND                                    |        |                                |
| DEV      | DEVELOPER                                 | LIN     | LINEAR                                     | RHR    | RIGHT-HAND REVERSE                            |        |                                |
| DF       | DRINKING FOUNTAIN                         | LKR     | LOCKER                                     | RM     | ROOM  |        |                                |
| DI       | DEIONIZED                                 | LL      | LIVE LOAD                                  | RND    | ROUND   |        |                                |
| DIA      | DIAMETER                                  | LH      | LONG LEG HORIZONTAL                        | RO     | ROUGH OPENING                                 |        |                                |
| DIAG     | DIAGONAL                                  | LV      | LONG LEG VERTICAL                          | ROR    | RAILROAD                                      |        |                                |
| DIFF     | DIFFUSER                                  | LO      | LOUVER OPENING                             | RS     | ROOF SUMP                                     |        |                                |
| DIM      | DIMENSION                                 | LP      | LOW POINT                                  | RSF    | RESILIENT SHEET FLOORING                      |        |                                |
| DISC     | DISCONNECT                                | LR      | LONG RADIUS                                | RTF    | RESILIENT TILE FLOORING                       |        |                                |
| DIST     | DISTANCE                                  | LT      | LIGHT                                      | RTNG   | RETAINING                                     |        |                                |
| DIV      | DIVISION                                  | LTC     | LIGHTING                                   | RYS    | REVERSE                                       |        |                                |
| DL       | DEAD LOAD                                 | LWT     | LIGHTWEIGHT                                | S      | SOUTH   |        |                                |
| DN       | DOWN                                      | LVR     | LOUVER                                     | SA     | SUPPLY AIR                                    |        |                                |
| DO       | DOOR OPENING, DATA OUTLET, DITTO          | M       | MOTOR, MOTORIZED                           | SAB    | SOUND ATTENUATION BLANKET                     |        |                                |
| DOPFG    | DAMP-PROOFING                             | M       | MACHINE                                    |        |   |        |                                |
| DR       | DRAIN (MECH, CIVIL)                       | MAG     | MAGNET, MAGNETIC                           |        |   |        |                                |
| DRW      | DECAY RETARDANT WOOD                      | MAN     | MANUAL                                     |        |   |        |                                |
|          |   | MAR     | MARBLE                                     |        |   |        |                                |
|          |   | MAS     | MASONRY                                    |        |   |        |                                |

INDEX TO DRAWINGS

| BASIN ELECTRIC<br>DRAWING NUMBER | ALBERT KAHN ASSOCIATES<br>DRAWING NUMBER | TITLE  |
|----------------------------------|--|--|
| GENERAL                          |  |  |
| DRAWING NUMBER                   |  | DESCRIPTION  |
| OAI-0001                         | G-001                                    | SHEET INDEX, ABBREVIATIONS AND SYMBOLS               |
| OGI-0001                         | G-002                                    | SPECIFICATIONS                                       |
|                                  |  |  |
| CIVIL                            |  |  |
| DRAWING NUMBER                   |  | DESCRIPTION  |
| OGA-0001                         | C-100                                    | SITE PLAN  |
| OCC-0001                         | C-101                                    | GRADING AND FOUNDATION PLAN                          |
| OCC-0002                         | C-102                                    | SECTIONS AND DETAILS                                 |
|                                  |  |  |
| ARCHITECTURAL                    |  |  |
| DRAWING NUMBER                   |  | DESCRIPTION  |
| OAA-0001                         | A-100                                    | FLOOR PLAN AND DETAILS                               |
|                                  |  |  |
| MECHANICAL                       |  |  |
| DRAWING NUMBER                   |  | DESCRIPTION  |
| OMI-0001                         | M-100                                    | MECHANICAL SPECIFICATIONS                            |
| OMI-0002                         | M-101                                    | SIGNS  |
| OMF-0001                         | M-200                                    | PROCESS FLOW DIAGRAM                                 |
| OMF-0002                         | M-300                                    | PROCESS INTEGRATION DIAGRAM                          |
| OMF-0003                         | M-301                                    | PROCESS INTEGRATION DIAGRAM SCHEDULE                 |
| OMP-0001                         | M-400                                    | MECHANICAL UTILITIES – TRENCH LAYOUT                 |
| OMP-0002                         | M-401                                    | MECHANICAL UTILITIES DETAILS                         |
| OGI-0002                         | M-500                                    | CLASSIFIED ZONES & PHYSICAL SETBACKS – GENERAL NOTES |
| OEI-0001                         | M-501                                    | ELECTRICALLY CLASSIFIED ZONES                        |
| OAI-0002                         | M-502                                    | PHYSICAL SETBACKS (ELEVATION)                        |
| OAI-0003                         | M-503                                    | PHYSICAL SETBACKS (PLAN)                             |
| OGI-0003                         | M-600                                    | GAS FLAME DETECTION COVERAGE REQUIREMENTS            |
|                                  |  |  |
| ELECTRICAL                       |  |  |
| DRAWING NUMBER                   |  | DESCRIPTION  |
| OED-0001                         | E-001                                    | ELECTRICAL SPECIFICATIONS                            |
| OED-0002                         | E-002                                    | ELECTRICAL SPECIFICATIONS                            |
| OEG-0001                         | E-100                                    | GROUNDING FLOOR PLAN                                 |
| OEA-0001                         | E-101                                    | POWER PLAN   |

ARCHITECTURAL SYMBOLS

| SYMBOL  | DESCRIPTION   | SYMBOL  | DESCRIPTION  |
|---|---|---|--|
|  | PROJECT NORTH – TRUE NORTH IS INDICATED ONLY ON SITE PLAN.                        |  | DOOR   |
|  | DETAIL OR PLAN ENLARGEMENTS – ie., DETAIL 5 ON SHEET A-503                        |  | SECTION INDICATION – ie., SECTION A-A ON SHEET A-301 |
|  | DETAIL IDENTIFICATION – DETAIL NUMBER AT TOP, SHEET WHERE DETAIL OCCURS AT BOTTOM |  | DETAIL CUTS – ie., DETAIL 2 ON SHEET A-501           |
|  | COMBINED ROOM ELEVATION SYMBOL  |  | EQUIP BY OWNER UNLESS NOTED OTHERWISE                |
|  | 5/8"  |  | DIMENSION LINE                                       |
|  | BRICK   |  | ALL METAL IN ELEVATION                               |
|  | BLOCK (CMU)   |  | STEEL  |
|  | CONCRETE  |  | 1. SMALL SCALE<br>2. LARGE SCALE<br>EARTH OR FILL    |
|  | PRECAST, PLASTER OR SAND  |  | 1. SMALL SCALE<br>2. LARGE SCALE<br>GRAVEL           |

GENERAL NOTES

01/27/08

SECTION 02300 – EARTHWORK

- A. UTILIZE SERVICES OF REGISTERED LAND SURVEYOR OR ENGINEER ACCEPTABLE TO OWNER TO ESTABLISH TEMPORARY BENCHMARKS, SURVEY TO LOCATE LINES AND LEVELS, SET GRADE STAKES AND PERFORM INCIDENTAL SURVEYING.
- B. PROOF ROLL ENTIRE SITE AFTER SITE HAS BEEN GRUBBED, CLEARED AND LEVELED. IN AREAS YIELDING UNDER ACTION OF PROOF ROLLER, REMOVE UNSTABLE MATERIAL AND FILL WITH ENGINEERED FILL UNLESS DIRECTED OTHERWISE BY ARCHITECT-ENGINEER.
- C. GRADE SITE TO ESTABLISH AND MAINTAIN LINES AND FINAL ROUGH GRADES INDICATED ON DRAWINGS. CONSTRUCT ROUGH GRADES REASONABLY SMOOTH AND FREE FROM IRREGULAR SURFACE CHANGES AS ORDINARILY OBTAINABLE FROM BLADE GRADER OR SCRAPER OPERATIONS.
- D. CONSTRUCT EARTH SURFACES TO CONTRACT GRADE ELEVATIONS HAVING MAXIMUM DEVIATION OF PLUS 0 AND MINUS 0.1 FOOT FOR CUT AREAS AND PLUS 0.1 FOOT AND MINUS 0 FOOT FOR FILL AREAS.
- E. CROWN OR SLOPE COMPACTED SUBGRADE IN CUTS AND FILLS TO FACILITATE DRAINAGE OF SURFACE.
- F. CLEAR SUBGRADE AND, PRIOR TO PLACING FILL IN SITE AREAS, WORK TO REMOVE RUTS AND RIDGES, AERATE, ROLL AND COMPACT.
- G. AERATE, ROLL AND COMPACT SUBGRADE AFTER COMPLETING EXCAVATION IN CUT AREAS OF SITE AREAS.
- H. COMPACT SUBGRADE WITH EQUIPMENT BEST SUITED TO OBTAIN DENSITY OF NOT LESS THAN 95 PERCENT AS DETERMINED BY STANDARD PROCTOR.
- I. IF AFTER SUBGRADE PREPARATION IS COMPLETE, UNSTABLE MATERIAL IS FOUND IN WORK AREA, NOTIFY ARCHITECT-ENGINEER AND OBTAIN INSTRUCTIONS BEFORE PROCEEDING WITH WORK.
- J. PROVIDE ENGINEERED FILL IN ACCORDANCE WITH ASTM D2487. ENGINEERED FILL SHALL BE FREE FROM DEBRIS, WASTE, FROZEN MATERIALS, ORGANIC AND DELETERIOUS MATERIALS. ORGANIC CONTENT OF EARTH SHALL NOT BE MORE THAN 5 PERCENT AS DETERMINED BY ASTM D2974.
- K. PROTECT GRADED AREAS AGAINST EROSION.
- L. PLACE NEW FILL OVER EXTRUDED POLYSTYRENE INSULATION SO AS NOT TO DAMAGE INSULATION.
- END OF SECTION

SECTION 02821

- CHAIN LINK FENCES AND GATES
- PART 2 PRODUCTS
- 1.01 MANUFACTURERS
- A. CHAIN LINK FENCES AND GATES:
1. MASTER-HALCO, INC./ ANCHOR FENCE: WWW.FENCEONLINE.COM.
- 1.02 MATERIALS
- A. POSTS, RAILS, AND FRAMES: ASTM F 1083 SCHEDULE 40 HOT-DIPPED GALVANIZED STEEL PIPE, WELDED CONSTRUCTION, MINIMUM YIELD STRENGTH OF 25 KSI (172 MPA).
- B. WIRE FABRIC: ASTM A 392 ZINC COATED STEEL CHAIN LINK FABRIC.
- C. CONCRETE: TYPE SPECIFIED IN SECTION 03300.
- 1.03 COMPONENTS
- A. LINE POSTS: 2.38 INCH (60 MM) DIAMETER.
- B. CORNER AND TERMINAL POSTS: 2.88 INCH (73 MM).
- C. GATE POSTS: 2.875 INCH (73 MM) DIAMETER FOR GATES 6 FEET OR LESS, 4 INCH, 101.6 MM FOR GATE LEAFS 6 TO 12 FEET WIDE..
- D. TOP, BRACE RAIL AND BOTTOM RAIL: 1.66 INCH (42 MM) DIAMETER, PLAIN END, SLEEVE COUPLED.
- E. GATE FRAME: 2.875 INCH (73 MM) DIAMETER FOR GATES 3 TO 6 FEET WIDE AND 4 INCH, 102MM FOR GATE LEAF FRAMES OVER 6 FEET. GATE FRAMES: WELDED FABRICATION. CENTER UPRIGHT REQUIRED ON GATE LEAVES 8 FEET AND WIDER.
- F. FABRIC: 2 INCH (51 MM) DIAMOND MESH INTERWOVEN WIRE, 11 GAGE THICK, TOP SELVAGE KNUCKLE END CLOSED, BOTTOM SELVAGE TWISTED TIGHT.
- G. TIE WIRE: GALVANIZED STEEL WIRE.
- 1.04 ACCESSORIES
- A. CAPS: CAST STEEL GALVANIZED; SIZED TO POST DIAMETER, SET SCREW RETAINER.
- B. FITTINGS: SLEEVES, BANDS, CLIPS, RAIL ENDS, TENSION BARS, TRUSS RODS, FASTENERS AND FITTINGS; STEEL.
- C. HARDWARE FOR SINGLE SWINGING GATES: 180 DEGREE HINGES, 2 FOR GATES UP TO 60 INCHES (1525 MM) HIGH, 3 FOR TALLER GATES; FORK LATCH WITH GRAVITY DROP AND PADLOCK HASP; KEEPER TO HOLD GATE IN FULLY OPEN POSITION.
- D. HARDWARE FOR DOUBLE SWINGING GATES: 180 DEGREE HINGES, 2 FOR GATES UP TO 60 INCHES (1525 MM) HIGH, 3 FOR TALLER GATES; DROP BOLT ON INACTIVE LEAF ENGAGING SOCKET STOP SET IN CONCRETE, ACTIVE LEAF LATCHED TO INACTIVE LEAF PREVENTING RAISING OF DROP BOLT, PADLOCK HASP; KEEPERS TO HOLD GATE IN FULLY OPEN POSITION.
- 1.05 FINISHES
- A. COMPONENTS (OTHER THAN FABRIC): GALVANIZED IN ACCORDANCE WITH ASTM A 123/A 123M, AT 1.7 OZ/SQ FT (530 G/SQ M).
- B. HARDWARE: HOT-DIP GALVANIZED TO WEIGHT REQUIRED BY ASTM A 153/A 153M.
- C. ACCESSORIES: SAME FINISH AS FRAMING.
- PART 3 EXECUTION
- 2.01 INSTALLATION
- A. INSTALL FRAMEWORK, FABRIC, ACCESSORIES AND GATES IN ACCORDANCE WITH ASTM F 567.
- B. PLACE FABRIC ON OUTSIDE OF POSTS AND RAILS.
- C. SET INTERMEDIATE, TERMINAL, GATE, AND LINE POSTS PLUMB.
- D. BRACE EACH GATE AND CORNER POST TO ADJACENT LINE POST WITH HORIZONTAL CENTER BRACE RAIL AND DIAGONAL TRUSS RODS.
- E. PROVIDE TOP RAIL THROUGH LINE POST TOPS AND SPLICE WITH 6 INCH (150 MM) LONG RAIL SLEEVES.
- F. INSTALL CENTER BRACE RAIL ON CORNER GATE LEAVES.
- G. INSTALL BOTTOM RAIL BETWEEN POSTS WITH FITTINGS AND ACCESSORIES.
- H. DO NOT STRETCH FABRIC UNTIL CONCRETE FOUNDATION HAS CURED 28 DAYS.
- I. POSITION BOTTOM OF FABRIC 2 INCHES (50 MM) ABOVE FINISHED GRADE.
- J. FASTEN FABRIC TO TOP RAIL, LINE POSTS, BRACES, AND BOTTOM TENSION RAIL WITH TIE WIRE AT MAXIMUM 15 INCHES (380 MM) ON CENTERS.
- K. ATTACH FABRIC TO END, CORNER, AND GATE POSTS WITH TENSION BARS AND TENSION BAR CLIPS.
- L. INSTALL GATE WITH FABRIC TO MATCH FENCE. INSTALL HARDWARE.
- M. PROVIDE CONCRETE CENTER DROP TO FOOTING DEPTH AND DROP ROD RETAINERS AT CENTER OF DOUBLE GATE OPENINGS.
- END OF SECTION

SECTION 03300 – CAST-IN-PLACE CONCRETE

- A. STRUCTURAL DESIGN FOR CONCRETE WORK IS BASED ON THE STRENGTH DESIGN METHOD OF 'BUILDING CODE REQUIREMENTS FOR STRUCTURAL CONCRETE', ACI 318–05.
- B. DETAILING OF REINFORCEMENT SHALL BE GOVERNED BY THE 'ACI MANUAL OF STANDARD PRACTICE FOR DETAILING REINFORCED CONCRETE STRUCTURES', ACI 315.
- C. CEMENT.
1. PORTLAND CEMENT: ASTM C 150, TYPE I.
- D. WATER.
1. CLEAN AND FREE FROM INJURIOUS MATERIALS SUCH AS OIL, ACID, SALT, ALKALI, AND ORGANIC MATTER.
- E. AGGREGATE, FINE AND COARSE.
1. GENERAL REQUIREMENTS: ASTM C 33.
2. FINE AGGREGATE: NATURAL SAND.
3. COARSE AGGREGATE: WELL GRADED, MEETING THE REQUIREMENTS OF ASTM C33, SIZE 57.
- F. ADMIXTURES
1. AIR-ENTRAINING IN ACCORDANCE WITH ASTM C 260.
- G. REINFORCING STEEL SHALL BE DEFORMED STEEL BARS CONFORMING TO ASTM A615 OR A996 WITH A MINIMUM YIELD STRENGTH OF 60,000 PSI.
- H. WELDED WIRE REINFORCEMENT
1. IN ACCORDANCE WITH ASTM A 185, MINIMUM YIELD STRENGTH OF 65 KSI.
2. FLAT SHEETS; ROLLED FABRIC NOT ACCEPTABLE.
- I. IN ACCORDANCE WITH ACI 301 AND ACI 318, EXCEPT AS MODIFIED BY THESE SPECIFICATIONS.
- J. CONCRETE REQUIREMENTS.
1. ENTRAINED AIR FOR SURFACES EXPOSED TO WEATHER: 6 PERCENT, PLUS OR MINUS 1–1/2 PERCENT.
2. FIELD CONTROL SHALL BE BY COMPRESSIVE STRENGTH.
- K. CONCRETE MIX DESIGN.
1. ULTIMATE COMPRESSIVE STRENGTH F'C AT 28 DAYS: NOT LESS THAN 4500 PSI.
2. CEMENT CONTENT: NOT LESS THAN 560 POUNDS PER CUBIC YARD.
3. WATER/CEMENT RATIO: NOT MORE THAN 0.44.
4. SLUMP: NOT MORE THAN 3 INCHES.
5. MODULUS OF RUPTURE AT 28 DAYS: NOT LESS THAN 575 PSI.
- L. PROTECT ALL CONCRETE FROM FREEZING DURING PLACEMENT AND CURING.
- M. BEFORE PLACING CONCRETE COORDINATE WORK WITH OTHER TRADES. ITEMS TO BE COORDINATED ARE, BUT NOT LIMITED TO, OPENINGS, PIPING, CONDUITS AND EMBEDDED ITEMS.
- N. CURING.
1. WATER CURE FOR MINIMUM OF 7 DAYS BY COVERING WITH WATER OR OTHER ACCEPTABLE METHOD.
2. CURING COMPOUNDS IN ACCORDANCE WITH ASTM C 309, TYPE 2, WHITE PIGMENT.
- END OF SECTION


SECTION 05500

- METAL FABRICATIONS
- 1.01 MATERIALS – STEEL
- A. STEEL SECTIONS: ASTM A 36/A 36M.
- B. STEEL TUBING: ASTM A 500, GRADE B COLD-FORMED STRUCTURAL TUBING.
- C. PLATES: ASTM A 283.
- D. PIPE: ASTM A 53/A 53M, GRADE B SCHEDULE 40, BLACK FINISH.
- E. BOLTS, NUTS, AND WASHERS: ASTM A 325 (ASTM A 325M), TYPE 1, GALVANIZED TO ASTM A 153/A 153M WHERE CONNECTING GALVANIZED COMPONENTS.
- F. WELDING MATERIALS: AWS D1.1, TYPE REQUIRED FOR MATERIALS BEING WELDED.
- G. SHOP AND TOUCH-UP PRIMER: SSPC-PAINT 15, COMPLYING WITH VOC LIMITATIONS OF AUTHORITIES HAVING JURISDICTION.
- H. TOUCH-UP PRIMER FOR GALVANIZED SURFACES: SSPC-PAINT 20, TYPE 1 – INORGANIC, COMPLYING WITH VOC LIMITATIONS OF AUTHORITIES HAVING JURISDICTION.
- 1.02 FABRICATION
- A. FIT AND SHOP ASSEMBLE ITEMS IN LARGEST PRACTICAL SECTIONS, FOR DELIVERY TO SITE.
- B. FABRICATE ITEMS WITH JOINTS TIGHTLY FITTED AND SECURED.
- C. GRIND EXPOSED JOINTS FLUSH AND SMOOTH WITH ADJACENT FINISH SURFACE. MAKE EXPOSED JOINTS BUTT TIGHT, FLUSH, AND HAIRLINE. EASE EXPOSED EDGES TO SMALL UNIFORM RADIUS.
- D. SUPPLY COMPONENTS REQUIRED FOR ANCHORAGE OF FABRICATIONS. FABRICATE ANCHORS AND RELATED COMPONENTS OF SAME MATERIAL AND FINISH AS FABRICATION, EXCEPT WHERE SPECIFICALLY NOTED OTHERWISE.
- 1.03 FABRICATED ITEMS
- A. BOLLARDS: STEEL PIPE, CONCRETE FILLED, CROWNED CAP, AS DETAILED; PRIME PAINT FINISH.
- 1.04 FINISHES – STEEL
- A. PRIME PAINTING: ONE COAT.
- END OF SECTION


SECTION 09900

- PAINTS AND COATINGS
- PRODUCTS
- 1.01 MANUFACTURERS
- A. PAINTS:
1. ICI PAINTS NORTH AMERICA: WWW.ICIPAINTSINNA.COM.
2. BENJAMIN MOORE & CO: WWW.BENJAMINMOORE.COM.
3. PPG ARCHITECTURAL FINISHES, INC: WWW.PPGAF.COM.
- 1.02 PAINTS AND COATINGS – GENERAL
- A. PAINTS AND COATINGS: READY MIXED.
- B. VOLATILE ORGANIC COMPOUND (VOC) CONTENT:
1. PROVIDE COATINGS THAT COMPLY WITH THE MOST STRINGENT REQUIREMENTS SPECIFIED IN THE FOLLOWING:
- a. 40 CFR 59, SUBPART D—NATIONAL VOLATILE ORGANIC COMPOUND EMISSION STANDARDS FOR ARCHITECTURAL COATINGS.
2. DETERMINATION OF VOC CONTENT: TESTING AND CALCULATION IN ACCORDANCE WITH 40 CFR 59, SUBPART D (EPA METHOD 24), EXCLUSIVE OF COLORANTS ADDED TO A TINT BASE AND WATER ADDED AT PROJECT SITE; OR OTHER METHOD ACCEPTABLE TO AUTHORITIES HAVING JURISDICTION.
- C. CHEMICAL CONTENT: THE FOLLOWING COMPOUNDS ARE PROHIBITED:
1. AROMATIC COMPOUNDS: IN EXCESS OF 1.0 PERCENT BY WEIGHT OF TOTAL AROMATIC COMPOUNDS (HYDROCARBON COMPOUNDS CONTAINING ONE OR MORE BENZENE RINGS).
2. ACROLEIN, ACRYLONITRILE, ANTIMONY, BENZENE, BUTYL BENZYL PHTHALATE, CADMIUM, DI (2-ETHYLHEXYL) PHTHALATE, DI-N-BUTYL PHTHALATE, DI-N-OCTYL PHTHALATE, 1,2-DICHLOROBENZENE, DIETHYL PHTHALATE, DIMETHYL PHTHALATE, ETHYLBENZENE, FORMALDEHYDE, HEXAVALENT CHROMIUM, ISOPHORONE, LEAD, MERCURY, METHYL ETHYL KETONE, METHYL ISOBUTYL KETONE, METHYLENE CHLORIDE, NAPHTHALENE, TOLUENE (METHYLBENZENE), 1,1,1-TRICHLOROETHANE, VINYL CHLORIDE.
- 1.03 PAINT SYSTEMS – EXTERIOR
- A. PAINT ME-OP-2A – FERROUS METALS, PRIMED, ALKYD, 2 COAT:
1. TOUCH-UP WITH RUST-INHIBITIVE PRIMER RECOMMENDED BY TOP COAT MANUFACTURER.
2. SEMI-GLOSS: TWO COATS OF ALKYD ENAMEL; COLOR AS SELECTED BY OWNER..
- EXECUTION
- 2.01 APPLICATION
- A. APPLY PRODUCTS IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTIONS.
- B. DO NOT APPLY FINISHES TO SURFACES THAT ARE NOT DRY. ALLOW APPLIED COATS TO DRY BEFORE NEXT COAT IS APPLIED.
- C. APPLY EACH COAT TO UNIFORM APPEARANCE. APPLY EACH COAT OF PAINT SLIGHTLY DARKER THAN PRECEDING COAT UNLESS OTHERWISE APPROVED.
- END OF SECTION



|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT – BASIN NUMBER AND TITLE BLOCK | L. FROELUCH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|                    |  |   |  |   |  |
|--------------------|--|---|--|---|--|
| REFERENCE DRAWINGS |  | FACILITY: WIND TO HYDROGEN SYSTEM   |  | DESIGN BY: ALBERT KAHN ASSOCIATES                 |  |
|                    |  | LOCATION/UNIT: MINOT, NORTH DAKOTA  |  | DRAWN BY:   |  |
|                    |  | CONTRACT/DESIGNATION:   |  | DESIGN CHK:                                       |  |
|                    |  |   |  | DRAFT CHK:  |  |
|                    |  |   |  | APPROVED:   |  |
|                    |  | SPECIFICATIONS  |  | SCALE: NONE                                       |  |
|                    |  |  <b>BASIN ELECTRIC POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0441 |  | VENDOR/ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES |  |
|                    |  |   |  | VENDOR DRAWING NO. ORIGINAL REV<br>G-002 5        |  |
|                    |  |   |  | BASIN DRAWING NO. REV. NO.<br>OGI-0001 0          |  |

5/27/08



SITE PLAN



LEGEND:


- PORTION OF EXISTING GRAVELED AREA TO BE REGRADED
- PROVIDE NEW GRAVELED AREA. SEE GRAVEL PAVING DETAIL ON SHEET C-102
- EXISTING GRADE ELEVATIONS
- NEW GRADE ELEVATIONS

NOTES :

1. REFER TO SHEET NO. C-101 FOR GRADING AND FOUNDATION PLAN AT HYDROGEN FUELING STATION.
2. REFER TO ELECTRICAL DRAWINGS FOR NEW ELECTRICAL SITE WORK.
3. TOPOGRAPHIC SURVEY PROVIDED BY BASIN ELECTRIC POWER COOPERATIVE DATED: JUNE 2005.

|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

REFERENCE DRAWINGS


|   |   |   |                |
|---|---|---|----------------|
| FACILITY: WIND TO HYDROGEN SYSTEM   |   | DESIGN BY: ALBERT KAHN ASSOCIATES                 |                |
| LOCATION/UNIT: MINOT, NORTH DAKOTA  |   | DRAWN BY: _____                                   |                |
| CONTRACT/DESIGNATION:   |   | DESIGN CHK: _____                                 |                |
|   |   | DRAFT CHK: _____                                  |                |
|   |   | APPROVED: _____                                   |                |
| SITE PLAN   |   | SCALE: AS SHOWN                                   |                |
|   |   | VENDOR/ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES |                |
|   |   | VENDOR DRAWING NO. C-100                          | ORIGINAL REV 5 |
|  | BASIN ELECTRIC<br>POWER COOPERATIVE   |   | REV. NO. 0     |
|   | 1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE: 701-223-0000 |   |                |
|   | BASIN DRAWING NO. OGA-0001  |   |                |



**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441









NOTE : STEEL GRATING/CHECKERED PLATE/SHAPE SUPPLIER TO COORDINATE INSTALLATION OF GRATING, PLATE AND SHAPES EMBEDDED IN CONCRETE WITH CONCRETE CONTRACTOR

DETAIL 4  
1/2" = 1'-0"




NOTE: CONSTRUCTION PROCEDURES, METHODS AND EQUIPMENT SHALL CONFORM TO SECTION 302 OF THE NDDOT STANDARD SPECIFICATIONS

GRAVEL PAVING DETAIL




- NOTES :
- REFER TO TYPICAL SECTION AT CONCRETE ON GROUND, THIS SHEET.
  - SEE A-100 FOR FOOTING DETAIL AND LOCATIONS OF LARGE GATE POSTS.

DETAIL 3  
1/2" = 1'-0"




NOTE: INSULATION AND FILL ABOVE INSULATION SHALL BE OMITTED UNDER LOW OHM PAD EXCEPT FOR 5'-1" EXTENSION BEYOND EDGE OF CONCRETE EQUIPMENT PAD AS INDICATED IN DET 1 ON THIS SHEET

TYPICAL SECTION AT CONCRETE ON GROUND




NOTE : REFER TO DETAIL 3 THIS SHEET FOR REINFORCEMENT.

DETAIL 7  
1/2" = 1'-0"




DETAIL 2  
1/2" = 1'-0"




NOTE : REFER TO TYPICAL SECTION AT CONCRETE ON GROUND, THIS SHEET.

DETAIL 1  
1/2" = 1'-0"




DETAIL 6  
1/2" = 1'-0"




NOTE : REFER TO TYPICAL SECTION AT CONCRETE ON GROUND, THIS SHEET.


DETAIL 5  
1/2" = 1'-0"



TYPICAL POST DETAIL




EDGE DETAIL - CHECKERED PLATE  
3" = 1'-0"



EDGE DETAIL - GRATING  
3" = 1'-0"

| REFERENCE DRAWINGS                   |  |  |  |  | FACILITY: WIND TO HYDROGEN SYSTEM  |  | DESIGN BY: ALBERT KAHN ASSOCIATES              |  |
|--------------------------------------|--|--|--|--|------------------------------------|--|--|--|
| BASIN DRAWING NUMBER                 |  |  |  |  | LOCATION/UNIT: MINOT, NORTH DAKOTA |  | DRAWN BY:                                      |  |
| OCC-0001 GRADING AND FOUNDATION PLAN |  |  |  |  | CONTRACT/DESIGNATION:              |  | DESIGN CHK:                                    |  |
|                                      |  |  |  |  |                                    |  | DRAFT CHK:                                     |  |
|                                      |  |  |  |  |                                    |  | APPROVED:                                      |  |
|                                      |  |  |  |  |                                    |  | SCALE: AS SHOWN                                |  |
|                                      |  |  |  |  |                                    |  | VENDOR/ORIGINATED FROM: ALBERT KAHN ASSOCIATES |  |
|                                      |  |  |  |  |                                    |  | VENDOR DRAWING NO. C-102                       |  |
|                                      |  |  |  |  |                                    |  | ORIGINAL REV 5                                 |  |
|                                      |  |  |  |  |                                    |  | BASIN DRAWING NO. OCC-0002                     |  |
|                                      |  |  |  |  |                                    |  | REV. NO. 0                                     |  |


|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |



6" PIPE GUARD POST

1 A-100



1A A-100



HOUSEKEEPING PAD  
DETAIL



2 A-100

3/4" = 1'-0"



GATE POST

3/4" = 1'-0"




GENERAL NOTE:

→ INDICATES THE DIRECTION  
OF DOWNWARD SLOPE

⊙ INDICATES THE FOOTING AT  
LARGE GATE POSTS - SEE  
4/A-100 - TYP FOR 5

HYDROGEN FUELING STATION PLAN

1/4" = 1'-0"



| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
|------|---|-------------|------------|---------|--------|
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

| REFERENCE DRAWINGS |  | FACILITY:             | WIND TO HYDROGEN SYSTEM |  | DESIGN BY:              | ALBERT KAHN ASSOCIATES |                |
|--------------------|--|-----------------------|-------------------------|--|-------------------------|------------------------|----------------|
|                    |  | LOCATION/UNIT:        | MINOT, NORTH DAKOTA     |  | DRAWN BY:               |                        |                |
|                    |  | CONTRACT/DESIGNATION: |                         |  | DESIGN CHK:             |                        |                |
|                    |  |                       |                         |  | DRAFT CHK:              |                        |                |
|                    |  |                       |                         |  | APPROVED:               |                        |                |
|                    |  |                       |                         |  | SCALE:                  | AS SHOWN               |                |
|                    |  |                       |                         |  | VENDOR/ORIGINATED FROM: | ALBERT KAHN ASSOCIATES |                |
|                    |  |                       |                         |  | VENDOR DRAWING NO.      | A-100                  | ORIGINAL REV 5 |
|                    |  |                       |                         |  | BASIN DRAWING NO.       | OAA-0001               | REV. NO. 0     |

SPECIFICATIONS

1.0 STATEMENT OF WORK

1. COORDINATE THE DELIVERY OF THE EQUIPMENT SUPPLIED BY THE OWNER WITH THE OWNER AND OTHER TRADES. OWNER SUPPLIED EQUIPMENT INCLUDES:

1. HYDROGENICS HYSTAT-A-30 FUEL GENERATOR

2. HYDROGENICS STORAGE MODULE

3. HYDROGENICS GAS CONTROL PANEL

4. HYDROGENICS FUEL DISPENSER

5. HYDROGENICS STORAGE VENT STACK

6. 50 KW DIESEL FUELED GENERATOR

7. 60 KW HYDROGEN FUELED GENERATOR

8. 'K' OR 'I' SIZE NITROGEN CYLINDER

9. NITROGEN PRESSURE REGULATOR SET c/w FLEXIBLE HOSE

10. DETRONICS OR EQUIVALENT GAS AND FLAME DETECTION SYSTEM
2. COORDINATE THE MECHANICAL WORK WITH OTHER TRADES FOR ORDERLY AND EFFICIENT INSTALLATION OF ALL EQUIPMENT IN THE CAST-IN-PLACE TRENCHES.
3. INSTALL THE HYDROGENICS VENT STACKS AS PER THE DRAWINGS.

1. STORAGE VENT STACK

2. PROCESS HYDROGEN VENT STACK

3. PROCESS OXYGEN VENT STACK
4. FABRICATE AND INSTALL:

1. THE STATION VENT STACK MAST AS PER THE DRAWINGS.

2. THE STATION VENT STACK RISERS AS PER THE DRAWINGS.

3. THE GAS AND FLAME DETECTION SYSTEM MAST AS PER THE DRAWINGS.
5. SUPPLY AND INSTALL HYDROGEN VENT TUBING AS PER THE DRAWINGS:

1. FROM THE FUEL GENERATOR TO THE STATION VENT STACK (2 LINES).

2. FROM THE DISPENSER TO THE STATION VENT STACK.
6. SUPPLY AND INSTALL THE HYDROGEN SUPPLY TUBING AND VALVES AS PER THE DRAWINGS:

1. FROM THE FUEL GENERATOR TO THE GAS CONTROL PANEL.

2. FROM THE GAS CONTROL PANEL TO THE STORAGE MODULE, HIGH, MEDIUM AND LOW BANKS.

3. FROM THE GAS CONTROL PANEL TO THE DISPENSER

4. FROM THE GAS CONTROL PANEL TO THE HYDROGEN FUELED GENERATOR.
7. SUPPLY AND INSTALL INSTRUMENT AIR TUBING AND VALVES AS PER THE DRAWINGS:

1. FROM THE FUEL GENERATOR TO THE GAS CONTROL PANEL.

2. FROM THE GAS CONTROL PANEL TO THE DISPENSER.
8. INSTALL NITROGEN COMPONENTS AS PER THE DRAWINGS:

1. REGULATOR SET ON THE STATION VENT STACK.

2. 'K' CYLINDER AT THE STATION VENT STACK.
9. SUPPLY AND INSTALL PURGE TUBING FROM THE NITROGEN PRESSURE REGULATOR SET TO THE FUEL GENERATOR.
10. SUPPLY AND INSTALL PERMANENT LABELS ON EACH PROCESS GAS LINE TO IDENTIFY PROCESS GAS AND DIRECTION OF FLOW AS PER CODES AND STANDARDS.
11. SUPPLY AND INSTALL SIGNAGE IN THE SIZES AND QUANTITIES SHOWN. SIGNS TO BE FABRICATED FROM DIE-BOND LAMINATED MATERIAL. SIGN DESIGNS WILL BE SUPPLIED TO THE CONTRACTOR IN ELECTRONIC FORMAT BY OWNER. SIGN LOCATIONS WILL BE PROVIDED TO THE CONTRACTOR AT A LATER DATE.
12. CONDUCT CLEANING/PRESSURE/LEAK/ACCEPTANCE TEST OF THE HYDROGEN SUPPLY SYSTEM AS PER DIVISION 15, SECTION 15950.
13. STARTUP AND COMMISSION THE HYDROGEN, INSTRUMENT AIR, NITROGEN SUPPLY SYSTEM AS PER THE SPECIFICATIONS. COORDINATE THIS TASK WITH OTHER TRADES AND HYDROGENICS FORCES.
14. PARTICIPATE IN SITE ACCEPTANCE TEST (SAT). SAT PROCEDURE WILL BE PUBLISHED AT A LATER DATE. CONTRACTOR SHALL PROVIDE THE SERVICES OF ONE TECHNICIAN FOR FOUR (4) DAYS TO ASSIST THE OWNER WITH THE SAT.
15. PROVIDE ASBUILTS, SHOP DRAWINGS, OEM BULLETINS AS SPECIFIED.
16. PROVIDE ONE YEAR WARRANTY ON MATERIALS AND WORKMANSHIP.

2.0 GENERAL DRAWING NOTES

1. ANY DEVIATION FROM THE DESIGN COVERED SHALL BE APPROVED BY THE ENGINEER.
2. UNLESS SPECIFIED OTHERWISE THESE NOTES APPLY TO AL DRAWINGS IN THE MECHANICAL DIVISION.
3. APPLICABLE DESIGN CODES, LATEST EDITION, LATEST ADDENDA:

1. ASME B31.3 PROCESS PIPING

2. NFPA 52 VEHICULAR FUEL SYSTEM CODE

3. NFPA 55 STANDARD FOR THE USE, STORAGE, AND HANDLING OF COMPRESSED GASES AND CRYOGENIC FLUIDS IN PORTABLE AND STATIONARY CONTAINERS, CYLINDERS AND TANKS.

4. NFPA 70 NATIONAL ELECTRIC CODE
4. ALL FITTINGS SHALL BE RATED BY THE MANUFACTURER FOR THE DESIGN PRESSURE AND TEMPERATURES GIVEN IN THE RELEVANT SPECIFICATION. THE INSTALLER IS RESPONSIBLE TO ENSURE THIS REQUIREMENT IS SATISFIED.
5. ALL PIPE FITTINGS SHALL BE INSTRUMENT QUALITY SWAGelok (OR APPROVED EQUIVALENT). MATERIAL FOR THESE FITTINGS SHALL BE STAINLESS STEEL FOR TEMPERATURE SERVICE -40°C TO +93°C (-40°F TO +200°F).
6. ALL TUBE FITTINGS SHALL BE SWAGelok (OR APPROVED EQUIVALENT). TUBE FITTING MATERIAL TO BE 316LSS WHEN USED WITH 316LSS TUBE
7. SEE DRAWING M-401 FOR TRENCH DETAILS.
8. ALL BELOW GRADE PIPE SHALL BE WELDED.
9. ALL ABOVE GRADE PIPING SIZES GREATER THAN NPS 2 SHALL BE WELDED. SIZES NPS 2 AND SMALLER MAY BE THREADED OR WELDED.
10. ALL BELOW GRADE TUBE SHALL BE WELDED.
11. ALL ABOVE GRADE TUBING, ALL SIZES, MAY BE WELDED OR CONNECTED WITH FERRULED FITTINGS, SWAGelok OR APPROVED EQUIVALENT.
12. ALL WELDED PIPING AND TUBING SHALL BE SOCKET WELDED OR BUTT WELDED IN ACCORDANCE WITH THE REQUIREMENTS OF ASME B31.3 CHAPTER IX.
13. ALL BUTT WELDMENTS SHALL UNDERGO 100% RADIOGRAPHIC EXAMINATION PER ASME B31.3 (OR APPROVED ALTERNATIVE).
14. ALL SOCKET WELDMENTS SHALL UNDERGO 100% LIQUID DYE PENETRANT EXAMINATION.
15. ALL ASTM A269 TUBING SHALL BE THE BRIGHT ANNEALED GRADE.
16. TEST PRESSURE AS PERCENTAGE OF DESIGN PRESSURE IS 110%. DESIGN PRESSURE SHALL BE THE SETTING OF THE MECHANICAL RELIEF VALVE(S) IN THAT PORTION OF THE SYSTEM.
17. NORMAL PRESSURE: 1.0132 BAR. NORMAL TEMPERATURE: 15°C.
18. ALL PIPING AND TUBING SHALL BE CLEANED AND PNEUMATIC TESTED IN ACCORDANCE WITH ASME B31.3 (OR APPROVED ALTERNATIVE). AS FOLLOWS:

DIVISION 15 SECTION 15950

1.0 GENERAL

1.1 WORK INCLUDED

1. THIS DOCUMENT OUTLINES THE PNEUMATIC PRESSURE PIPING TESTING PROCEDURE FOR THE INTERCONNECTING PIPING AND TUBING. ALL VENDOR SUPPLIED EQUIPMENT SHALL BE TESTED AND APPROVED BY THE VENDOR'S PRIOR TO SHIPMENT, ACCORDING TO ANSI / ASME B31-3 AND SHALL NOT BE THE RESPONSIBILITY OF THE CONTRACTOR.

NO LEAKS SHALL BE REPAIRED UNDER PRESSURE

NO LEAKS ARE ACCEPTABLE
2. UPON COMPLETION OF THE INSTALLATION AND INTERCONNECTIONS OF THE EQUIPMENT THAT COMPRISE THIS STATION, THE CONTRACTOR SHALL VISUALLY INSPECT THE SITE TO ENSURE THAT IT IS CLEAN AND READY FOR THE PRESSURE TEST. THE PRESSURE TEST SHALL BE CONDUCTED IN ACCORDANCE WITH ANSI / ASME B31.3.
3. THE INTERNAL GAS-WETTED SURFACES OF THE PIPING SYSTEM AND COMPONENTS SHOULD BE CLEANED TO REMOVE ANY CONTAMINANTS THAT COULD COMPROMISE THE PERFORMANCE OF FUEL CELLS, GAS TURBINES, OR OTHER APPLICATIONS EQUIPMENT. CLEANING THE SYSTEM PIPING AND COMPONENTS TO AN OXYGEN CLEAN LEVEL IS ACCEPTABLE. APPLICABLE STANDARDS INCLUDE:

COMPRESSED GAS ASSOCIATION PAMPHLET G-4.1, "CLEANING EQUIPMENT FOR OXYGEN SERVICE".

ASTM PAMPHLET G23, "PRACTICE FOR CLEANING METHODS FOR MATERIAL AND EQUIPMENT USED IN OXYGEN ENRICHED ENVIRONMENTS".
4. DURING FABRICATION AND ASSEMBLY OF THE SYSTEM ALL COMPONENTS, PIPING EXTERIORS AND APPURTENANCES SHALL BE CLEANED TO REMOVE FOREIGN MATERIALS, CORROSION PRODUCTS, AND MILL SCALE. AFTER CLEANING, OPEN ENDS OF PIPING AND VESSELS SHALL BE SUITABLY CAPPED OR PLUGGED TO PREVENT CONTAMINATION.

2.0 PRODUCTS

2.1 LIST OF TEST EQUIPMENT AND MATERIALS

LIST OF TEST EQUIPMENT

1. CERTIFIED ACCURATE GAUGES C/W 3-WAY VALVES
2. TEST GAS INJECTION VALVES AND TUBING PLUG FITTINGS.
3. HYDROGEN LEAK DETECTOR: H2 ELECTRONIC DETECTOR BACHARACH LEAKATOR 10 OR APPROVED EQUIVALENT
4. HELIUM LEAK DETECTOR: ION SCIENCE GASCHECK 3000 OR APPROVED EQUIVALENT

2.2 LIST OF TEST CONSUMABLES

1. HELIUM (QUANTITY DEPENDING ON SYSTEM CAPACITY AND AMOUNT OF LEAK REPAIR REQUIRED).
2. PROCESS GAS AT MAXIMUM AVAILABLE PRESSURE AT 99.95 % PURITY (QUANTITY DEPENDING ON SYSTEM CAPACITY AND AMOUNT OF LEAK REPAIR REQUIRED).
3. NUPRO "SNOOP" OR APPROVED EQUIVALENT LEAK DETECTION SOLUTION
4. MAXPRO OR EQUIVALENT AIR-DRIVE BOOSTER COMPRESSOR TO BOOST TEST GASES TO TEST PRESSURES.
5. PORTABLE AIR COMPRESSOR OF SUITABLE CAPACITY FOR THE OPERATION OF THE MAXPRO OR EQUIVALENT BOOSTER COMPRESSOR

3.0 EXECUTION

3.1 WATER LINES / CHILLED WATER LINES

1. ALL WATER LINES SHALL BE TESTED WITH AIR TO 1.1 TIMES THE MAXIMUM OPERATING PRESSURE (MOP) (THE TEST PRESSURE) FOR A MINIMUM OF 30 MINUTES. THE CONTRACTOR WILL CHANGE THE SYSTEM TO THE TEST PRESSURE AND WILL INSPECT THE SYSTEM TO IDENTIFY ANY LEAKS. TESTING OF ANY LEAKS. TESTING OF THE JOINTS SHALL BE WITH A SUITABLE LEAK-DETECTION SOLUTION AS APPROVED BY THE ENGINEER. THE CONTRACTOR SHALL THEN RELIEVE THE PRESSURE IN THE SYSTEM AND REPAIR ANY LEAKS. THE CONTRACTOR SHALL REPEAT THIS PROCEDURE UNTIL THE SYSTEM WILL HOLD THE TEST PRESSURE FOR 30 MINUTES.

3.2 COMPRESSED AIR LINES

1. ALL COMPRESSED AIR LINES SHALL BE TESTED WITH AIR TO 1.1 TIMES THE MAXIMUM OPERATIN PRESSURE (MOP) (THE TEST PRESSURE) FOR A MINIMUM OF 30 MINUTES. THE CONTRACTOR WILL INTRODUCE 25 PSIG PRESSURE TO THE SYSTEM AND TEST FOR LEAKS. THE CONTRACTOR WILL THEN GRADUALLY INCREASE THE PRESSURE IN THE SYSTEM UNTIL A PRESSURE OF 120 PSIG IS REACHED. THE CONTRACTOR WILL INSPECT THE SYSTEM TO IDENTIFY ANY LEAKS. TESTING OF THE JOINTS SHALL BE WITH A SUITABLE LEAK-DETECTION IDENTIFY ANY LEAKS. TESTING OF THE JOINTS SHALL BE WITH A SUITABLE LEAK-DETECTION SOLUTION AS APPROVED BY THE ENGINEER. THE CONTRACTOR SHALL THEN RELIEVE THE PRESSURE IN THE SYSTEM AND REPAIR ANY LEAKS. THE CONTRACTOR SHALL REPEAT THIS PROCEDURE UNTIL THE SYSTEM WILL HOLD THE TEST PRESSURE FOR 30 MINUTES.

3.3 PROCESS GAS LINES

3.3.1 INTRODUCTION

1. THE MAXIMUM OPERATING PRESSURE (MOP) IS THE STEADY STATE GAUGE PRESSURE AT WHICH THE SEGMENT OF THE SYSTEM NORMALLY OPERATES.
2. THE SET PRESSURE IS DEFINED AS THE SET POINT OF THE PRESSURE RELIEF VALVES THAT ARE CONNECTED TO THE SEGMENT OF PIPE TO BE TESTED. THE SET PRESSURE IS THE MOP X 1.10.
3. ALL PROCESS GAS "WETTED" EQUIPMENT, COMPONENTS AND TUBING SHALL BE SUBJECTED TO A PRESSURE, TEST, LEAK TEST AND ACCEPTANCE TEST, AS DEFINED BELOW. PRESSURE TEST SHALL BE CONDUCTED AT 1.1 TIMES THE SET PRESSURE WITH HELIUM. LEAK TEST SHALL BE CONDUCTED AT THE MAXIMUM OPERATING PRESSURE WITH HELIUM. ACCEPTANCE TEST SHALL BE CONDUCTED AT THE MAXIMUM OPERATING PRESSURE PRESSURE WITH HYDROGEN.

3.3.2 PROCEDURE


1. THE CONTRACTOR SHALL ENSURE THAT THE ENGINEER, A REPRESENTATIVE FROM BASIN ELECTRIC AND A QUALIFIED REPRESENTATIVE FROM THE AHJ, ARE PRESENT PRIOR TO CONDUCTING ANY TESTING. ATTENDANCE BY THE AHJ IS AT THE AHJ'S DISCRETION.
2. TEST SEGMENTS THAT ARE EXEMPT FROM THE PRESSURE TEST WILL BE ISOLATED BY CLOSING MANUAL ISOLATION VALVES OR DISCONNECTING AND PLUGGING THE TUBING WITH AN APPROVED PLUG FITTING.

FOR THE PORTION OF THE SYSTEM SUBJECTED TO THE HIGHEST MOP, THE CONTRACTOR SHALL:  
CLOSE THE VALVES AS SHOWN ON THE TEST PLAN SCHEMATICS WHICH WILL BE PROVIDED BY THE ENGINEER, OR AS DIRECTED BY THE ENGINEER DURING THE TEST.
3. THE CONTRACTOR SHALL USE THE INJECTION POINT FOR THE TEST GAS AS SHOWN ON THE TEST PLAN SCHEMATICS, OR AS DIRECTED BY THE ENGINEER DURING THE TEST.
4. THE CONTRACTOR SHALL USE THE TEST PRESSURE GAUGE AS THE CERTIFIED GAUGE TO CONDUCT THE PRESSURE TEST FOR THIS PORTION OF THE SYSTEM. THE CONTRACTOR SHALL VENT THE SYSTEM WHEN REQUIRED AS SHOWN ON THE TEST PLAN SCHEMATIC, OR AS DIRECTED BY THE ENGINEER DURING THE TEST.
5. THE CONTRACTOR SHALL ATTACH THE "TEST GAS" CYLINDER(S) AT THE INJECTION POINT.
6. THE CONTRACTOR SHALL THEN PROCEED WITH THE PRELIMINARY LEAK TEST. THE PRELIMINARY LEAK TEST SHALL BE CONDUCTED USING HELIUM AS THE TEST GAS. THE CONTRACTOR WILL CHARGE THE SYSTEM TO A PRESSURE OF 25 PSIG AND WILL INSPECT THE SYSTEM TO IDENTIFY ANY SIGNIFICANT LEAKS. IF NECESSARY, THE CONTRACTOR WILL ACHIEVE THE TEST PRESSURE BY THE USE OF A PNEUMATIC PUMP APPROVED BY THE ENGINEER. TESTING OF THE JOINTS SHALL BE WITH A SUITABLE LEAK-DETECTION SOLUTION AS APPROVED BY THE ENGINEER. THE CONTRACTOR SHALL THEN RELIEVE THE PRESSURE IN THE SYSTEM AND REPAIR ANY LEAKS. THE CONTRACTOR SHALL REPEAT THIS PROCEDURE UNTIL THE SYSTEM WILL HOLD 25 PSIG FOR 5 MINUTES.
7. UPON SUCCESSFUL COMPLETION OF THE PRELIMINARY LEAK TEST, THE CONTRACTOR SHALL THEN PROCEED WITH THE PRESSURE TEST. THE PRESSURE TEST SHALL BE CONDUCTED USING HELIUM AS THE TEST GAS. THE CONTRACTOR WILL CHARGE THE SYSTEM TO THE TEST PRESSURE. THIS PRESSURE WILL BE ACHIEVED GRADUALLY IN INCREMENTS COMMENCING WITH 25 PSIG FOR THE FIRST PLATEAU AND THEN IN INCREMENTS EQUAL TO 10% OF THE TEST PRESSURE OR 100 PSIG/INCREMENT, WHICHEVER IS GREATER. IF NECESSARY, THE CONTRACTOR WILL ACHIEVE THE TEST PRESSURE BY THE USE OF A PNEUMATIC PUMP APPROVED BY THE ENGINEER. THE CONTRACTOR WILL INSPECT THE SYSTEM TO IDENTIFY ANY LEAKS. TESTING OF THE JOINTS SHALL BE WITH A SUITABLE LEAK-DETECTION SOLUTION AND HELIUM LEAK DETECTION INSTRUMENT AS APPROVED BY THE ENGINEER. THE CONTRACTOR WILL THEN RELIEVE THE PRESSURE FROM THE SYSTEM AND REPAIR ANY LEAKS. THE CONTRACTOR SHALL REPEAT THIS PROCEDURE UNTIL THE SYSTEM WILL HOLD THE TEST PRESSURE FOR 30 MINUTES. AT THE CONCLUSION OF THE 30 MINUTE TEST, THE CONTRACT SHALL RELIEVE THE PRESSURE IN THIS PORTION OF THE SYSTEM.
8. REPEAT STEPS 1 THROUGH 7 FOR THE PROCESS GAS LINES WHICH OPERATE AT LOWER MOP'S. THE TEST PRESSURE SHALL BE AS INDICATED.
9. UPON SUCCESSFUL COMPLETION OF ALL THE PRESSURE TESTS, THE CONTRACTOR SHALL RELIEVE THE PRESSURE FROM THE SYSTEM, RECONNECT ALL TUBING AND RE-INSTALL THE PROS. THE CONTRACTOR SHALL THEN PURGE THE SYSTEM 4 TIMES WITH HELIUM AT A PRESSURE OF 480 KPAG (70PSIG) TO SCAVENGE ANY OXYGEN IN THE SYSTEM SUCH THAT THE RESIDUAL OXYGEN REMAINING IN THE SYSTEM IS LESS THAN OR EQUAL TO 0.1% OXYGEN BY VOLUME. AFTER THE FOURTH PURGE THE CONTRACTOR SHALL CHARGE THE SYSTEM TO 0.1 BARG (15 PSIG) WITH HELIUM.
10. UPON SUCCESSFUL COMPLETION OF THE OXYGEN PURGING OF THE SYSTEM, THE CONTRACTOR SHALL THEN PROCEED WITH THE LEAK TEST. THE LEAK TEST WILL BE CONDUCTED AT THE MOP. THE LEAK TEST SHALL BE CONDUCTED USING HELIUM. AT THE START OF THE LEAK TEST, THE SYSTEM WILL BE PRESSURIZED TO NOMINALLY 1 BARG (15 PSIG) WITH HELIUM. THE CONTRACTOR WILL THEN CHARGE THE SYSTEM WITH HELIUM TO THE MOP. IF NECESSARY, THE CONTRACTOR WILL ACHIEVE THE TEST PRESSURE BY THE USE OF A PNEUMATIC PUMP APPROVED BY THE ENGINEER. THIS PRESSURE WILL BE ACHIEVED GRADUALLY IN INCREMENTS EQUAL TO 10% OF THE MOP OR 100 PSIG INCREMENTS, WHICHEVER IS GREATER. THE CONTRACTOR WILL THEN INSPECT THE SYSTEM TO IDENTIFY ANY LEAKS. TESTING OF THE JOINTS SHALL BE WITH A SUITABLE LEAK-DETECTION SOLUTION AS APPROVED BY THE ENGINEER AND HELIUM LEAK DETECTION INSTRUMENT AS APPROVED BY THE ENGINEER. THE CONTRACTOR WILL THEN RELIEVE THE PRESSURE FROM THE SYSTEM AND REPAIR ANY LEAKS. THE CONTRACTOR SHALL REPEAT THIS PROCEDURE UNTIL THE SYSTEM WILL HOLD THE MOP FOR 5 MINUTES.
11. UPON SUCCESSFUL COMPLETION OF THE LEAK TEST, THE CONTRACTOR SHALL RELIEVE THE PRESSURE FROM THE SYSTEM. THE CONTRACTOR SHALL THEN PURGE THE SYSTEM 4 TIMES WITH HYDROGEN AT A PRESSURE OF 480 KPAG (70 PSIG) TO SCAVENGE ANY HELIUM IN THE SYSTEM SUCH THAT THE RESIDUAL HELIUM REMAINING IN THE SYSTEM IS LESS THAN OR EQUAL TO 0.1% HELIUM BY VOLUME PRIOR TO HIGH PRESSURE PROCESS GAS BEING INTRODUCED.
12. UPON SUCCESSFUL COMPLETION OF THE HELIUM PURGING, THE CONTRACTOR SHALL REDUCE THE SYSTEM PRESSURE TO 1 PSIG AND PROCEED WITH THE ACCEPTANCE TEST. THE ACCEPTANCE TEST SHALL BE CONDUCTED USING HYDROGEN AS THE TEST GAS. THE CONTRACTOR SHALL COMPLETE THE CHARGING OF THE SYSTEM TO THE MOP WITH PROCESS GAS. THIS PRESSURE WILL BE ACHIEVED GRADUALLY IN 10% INCREMENTS TO THE MOP OR 100 PSIG INCREMENTS, WHICHEVER IS GREATER. THE CONTRACTOR WILL THEN INSPECT THE SYSTEM TO IDENTIFY ANY LEAKS. TESTING OF THE JOINTS SHALL BE WITH A SUITABLE LEAK-DETECTION SOLUTION AND ELECTRONIC EQUIPMENT DESIGNED FOR LEAK DETECTION OF PROCESS GAS AS APPROVED BY THE ENGINEER. THE CONTRACTOR SHALL THEN RELIEVE THE PRESSURE IN THE SYSTEM AND REPAIR ANY LEAKS. THE CONTRACTOR SHALL REPEAT THIS PROCEDURE UNTIL THE SYSTEM WILL HOLD THE MOP FOR 30 MINUTES.
13. UPON SUCCESSFUL COMPLETION OF THE ACCEPTANCE TEST, THE CONTRACTOR SHALL RETURN ALL VALVES IN THE "SYSTEM" TO THEIR NORMAL POSITION AND RETURN THE SYSTEM TO ITS NORMAL OPERATING CONDITIONS AND LEAVE THE SYSTEM FILLED WITH HYDROGEN AT THE INDICATED MOP'S UNLESS INSTRUCTED OTHERWISE BY THE ENGINEER.
14. THE CONTRACTOR WILL PROVIDE ALL "TEST GAS", AN APPROVED LEAK-DETECTION SOLUTION, THE ELECTRONIC GAS-DETECTION EQUIPMENT, ANY EQUIPMENT NECESSARY TO BOOST THE SYSTEM PRESSURE TO THE REQUIRED TEST PRESSURE AND ALL GAUGES NECESSARY FOR THE EXECUTION OF THIS PROCEDURE. THE CONTRACTOR SHALL PROVIDE APPROPRIATE PERSONNEL TO CONDUCT THE TEST AND UNDERTAKE REPAIRS UNDER THE ENGINEER'S SUPERVISION.





| VALVES                          | DESIGNATORS   | INSTRUMENTATION DESCRIPTION          |
|---------------------------------|---|--------------------------------------|
| N.C.                            | DRAIN   | CE CONDUCTIVITY ELEMENT              |
| NORMALLY CLOSED VALVE           | OPEN DRAIN  | CV CHECK VALVE                       |
| NORMALLY OPEN VALVE             | CHEMICAL SEWER  | DPS DIFFERENTIAL PRESSURE SWITCH     |
| BALL VALVE                      | SEWER   | DPT DIFFERENTIAL PRESSURE TRANSDUCER |
| GLOBE VALVE                     | SEWER   | FE FLOW ELEMENT                      |
| NEEDLE VALVE                    | ELECTRICAL INTERLOCK  | FSL FLOW SWITCH LOW                  |
| THREE-WAY VALVE                 | ANNUNCIATOR ALARM POINT   | FT FLOW TRANSMITTER                  |
| DIAPHRAM VALVE                  | FLOW RATE   | HAE HYDROGEN ANALYSER ELEMENT        |
| CHECK VALVE                     | VALVE DESIGNATION   | HE HYDROGEN ELEMENT                  |
| BUTTERFLY VALVE                 | DEVICE DESIGNATION  | LD LIQUID LEAK DETECTOR              |
| CONTROL VALVE                   | TERMINATION POINT   | LSH LEVEL SWITCH HIGH                |
| SAFETY VALVE                    | INSTRUMENT DESIGNATION (LOCAL)  | LSHH LEVEL SWITCH HIGH-HIGH          |
| SOLENOID VALVE                  | INSTRUMENT DESIGNATION (REMOTE)   | LSL LEVEL SWITCH LOW                 |
| MOTORIZED VALVE                 | VENT OUT  | LSLL LEVEL SWITCH LOW-LOW            |
| PNEUMATIC VALVE                 | REVISION INDICATOR  | LS LEVEL SWITCH                      |
| EXCESS FLOW VALVE               | S.P. SAMPLE POINT   | LTS LIMIT TILT SWITCH                |
| STRAINER                        | S.P. SAMPLE POINT WITH VALVE  | NRV NON RETURN VALVE                 |
| MOTOR                           | NORMALLY CLOSED   | OAE OXYGEN ANALYSER ELEMENT          |
| PUMP                            | NORMALLY OPEN   | PCV PRESSURE CONTROL VALVE           |
| COMPRESSOR                      | FAIL OPEN   | PD PRESSURE DAMPENER                 |
| ELECTRIC GENERATOR              | FAIL CLOSED   | PG PRESSURE GAUGE                    |
| INTERNAL COMBUSTION ENGINE      | BULKHEAD FITTING IF LOCATED AT A CABINET WALL CHANGE OF TUBE SIZE OTHERWISE | PI PRESSURE INDICATOR                |
| FLOW INDICATOR                  | DIELECTRIC FLANGE & UNION   | PRV PRESSURE RELIEF VALVE            |
| FIXED ORIFICE / FLOW RESTRICTOR |   | PSL LOW PRESSURE SWITCH              |
| FLEXIBLE JOINT                  | THREE PHASE LINE-380V   | PT PRESSURE TRANSDUCER               |
| COALESCING FILTER               | SINGLE PHASE LINE-380V  | PV PNEUMATIC VALVE                   |
| DESICCANT FILTER                | SINGLE PHASE LINE-220V  | LI LEVEL GLASS                       |
| CARTRIDGE FILTER                | RJ-45 CAT.5 ETHERNET CABLE  | LV SOLENOID VALVE                    |
|                                 | RJ-11 TWISTED PAIR ANALOG CABLE   | TE TEMPERATURE ELEMENT               |
|                                 | 4 WIRE SHIELDED BELDEN TYPE COMMUNICATION CABLE                             | Ti TEMPERATURE INDICATOR             |
|                                 | FUSIBLE UNIT  | TSH TEMPERATURE SWITCH HIGH          |
|                                 | DISCONNECT SWITCH   | TT TEMPERATURE TRANSMITER            |
|                                 | CIRCUIT BREAKER   | V VALVE                              |
|                                 | EMERGENCY SHUT DOWN (LOCALIZED)   | XV PILOTED VALVE                     |
|                                 | EMERGENCY STOP (FULL FACILITY)  | ZS LIMIT SWITCH                      |
|                                 | KWH METER WITH KWH, MAX. POWER VA, KVAR RECORDING                           | MI DEW POINT ANALYSER                |
|                                 | ALARM HORN  | MT DEW POINT TRANSDUCER              |
|                                 | ALARM STROBE LIGHT  | OT OXYGEN PPM TRANSDUCER             |
|                                 | HYDROGEN FLAME SENSOR   | OZ OXYGEN PPM ANALYSER               |
|                                 | COMBUSTIBLE GAS SENSOR  |                                      |

|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT – BASIN NUMBER AND TITLE BLOCK | L. FROELUCH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|                    |                       |                           |            |   |                        |
|--------------------|-----------------------|---------------------------|------------|---|------------------------|
| REFERENCE DRAWINGS | FACILITY:             | WIND TO HYDROGEN SYSTEM   |            | DESIGN BY:  | ALBERT KAHN ASSOCIATES |
|                    | LOCATION/UNIT:        | MINOT, NORTH DAKOTA       |            | DRAWN BY:   |                        |
|                    | CONTRACT/DESIGNATION: |                           |            | DESIGN CHK.                                       |                        |
|                    |                       |                           | DRAFT CHK. |   |                        |
|                    |                       | MECHANICAL SPECIFICATIONS |            | APPROVED:   |                        |
|                    |                       |                           |            | SCALE:  | NONE                   |
|                    |                       |                           |            | VENDOR/ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES |                        |
|                    |                       |                           |            | VENDOR DRAWING NO.                                | ORIGINAL REV           |
|                    |                       |                           |            | M-100   | 5                      |
|                    |                       |                           |            | BASIN DRAWING NO.                                 | REV. NO.               |
|                    |                       |                           |            | OMI-0001  | 0                      |



**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441




|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT – BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|                    |                       |                         |                         |                        |
|--------------------|-----------------------|-------------------------|-------------------------|------------------------|
| REFERENCE DRAWINGS | FACILITY:             | WIND TO HYDROGEN SYSTEM | DESIGN BY:              | ALBERT KAHN ASSOCIATES |
|                    | LOCATION/UNIT:        | MINOT, NORTH DAKOTA     | DRAWN BY:               |                        |
|                    | CONTRACT/DESIGNATION: |                         | DESIGN CHK:             |                        |
|                    |                       |                         | DRAFT CHK:              |                        |
|                    |                       |                         | APPROVED:               |                        |
|                    | SIGNS                 |                         | SCALE:                  | AS SHOWN               |
|                    |                       |                         | VENDOR/ORIGINATED FROM: |                        |
|                    |                       |                         | ALBERT KAHN ASSOCIATES  |                        |
|                    |                       |                         | VENDOR DRAWING NO.      | ORIGINAL REV           |
|                    |                       |                         | M-101                   | 5                      |
|                    |                       |                         | BASIN DRAWING NO.       | REV. NO.               |
|                    |                       |                         | OMI-0002                | 0                      |




LEGEND

- 3"Ø
- 1"Ø
- DC
- COMMUNICATIONS
- PROCESS
- INSTRUMENT AIR





|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|   |   |                         |   |              |                        |  |
|---|---|-------------------------|---|--------------|------------------------|--|
| REFERENCE DRAWINGS  | FACILITY:   | WIND TO HYDROGEN SYSTEM |   | DESIGN BY:   | ALBERT KAHN ASSOCIATES |  |
|   | LOCATION/UNIT:  | MINOT, NORTH DAKOTA     |   | DRAWN BY:    |                        |  |
|   | CONTRACT/DESIGNATION:   |                         |   | DESIGN CHK:  |                        |  |
|   |   |                         |   | DRAFT CHK:   |                        |  |
|   |   |                         |   | APPROVED:    |                        |  |
|   | PROCESS FLOW DIAGRAM  |                         | SCALE:  | NONE         |                        |  |
|   |   |                         | VENDOR/ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES |              |                        |  |
|   |   |                         | VENDOR DRAWING NO.                                | ORIGINAL REV |                        |  |
|  | <b>BASIN ELECTRIC<br/>POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0641 |                         | M-200   |              | 5                      |  |
|   |   |                         | BASIN DRAWING NO.                                 |              | REV. NO.               |  |
|   |   |                         | OMF-0001  |              | 0                      |  |



**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441




|                         |   |  |                        |                        |          |
|-------------------------|---|--|------------------------|------------------------|----------|
| REFERENCE DRAWINGS      | FACILITY:   | WIND TO HYDROGEN SYSTEM  | DESIGN BY:             | ALBERT KAHN ASSOCIATES |          |
|                         | LOCATION/UNIT:  | MINOT, NORTH DAKOTA  | DRAWN BY:              |                        |          |
|                         | CONTRACT/DESIGNATION:   |  | DESIGN CHK:            |                        |          |
|                         |   |  | DRAFT CHK:             |                        |          |
|                         | PROCESS<br>AND<br>INTEGRATION DIAGRAM   |  | APPROVED               |                        |          |
|                         |  | <b>BASIN ELECTRIC<br/>POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE: 701-323-1111 | SCALE:                 | NONE                   |          |
| VENDOR/ORIGINATED FROM: |   |  | ALBERT KAHN ASSOCIATES |                        |          |
| VENDOR DRAWING NO.      |   |  | ORIGINAL REV           |                        |          |
|                         |   |  | M=300                  |                        | 5        |
|                         |   |  | BASIN DRAWING NO.      | OMF-0002               | REV. NO. |
|                         |   |  |                        |                        | 0        |

01/27/08


| ID No.            | ITEM NAME                  | QTY.   | DESCRIPTION  | EQUIPMENT<br>VENDOR SPECIFICATIONS                               | FUNCTION   | SET POINT OR RANGE  | SCOPE        |
|-------------------|----------------------------|--------|--|--|--|---|--------------|
| 1.1               | FUEL GENERATOR             | 1      | HYDROGENICS MODEL Hystat A-30 ELECTROLYZER                           | BY HYDROGENICS   | GENERATES HIGH PURITY HYDROGEN WHICH IS COMPRESSED TO THE STATION WORKING PRESSURE WITH AN INTEGRATED COMPRESSION MODULE             | Pmax = 6000 psig<br>Qmax = 2.5 kg/hr  | OSOI         |
| 1.2               | VALVE, ISOLATION           | 1      | MANUAL ISOLATION VALVE, 2 WAY,<br>c/w LOCKING KIT                    | SWAGelok, 80 SERIES,<br>¾ INCH                                   | SHUTS OFF THE FLOW OF HYDROGEN FROM THE FUEL GENERATOR TO THE BALANCE OF PLANT   | Pmax = 6000 psig<br>NO  | CSCI         |
| 1.3               | TEST PORT                  | 1      | "T" FITTING c/w NEEDLE VALVE AND CAP                                 | SWAGelok, HN SERIES,<br>316 SS, ¼ INCH                           | ACCESS PORT FOR CONNECTION OF PRESSURE TESTING APPARATUS   | Pmax = 6000 psig<br>NC  | CSCI         |
| 1.4               | TUBE, SUPPLY               | 20 ft± | 316 L STAINLESS STEEL TUBE   | SWAGelok, ¾ INCH OD x<br>0.083 INCH WALL THICKNESS<br>ASTM A269  | DELIVERS HYDROGEN FROM THE FUEL GENERATOR TO THE GAS CONTROL PANEL (GCP)   | Pmax = 6000 psig<br>Qmax = 2.5 kg/hr  | CSCI         |
| 1.5               | VALVE, ISOLATION           |        | MANUAL ISOLATION VALVE, 2 WAY,<br>c/w LOCKING KIT                    | SWAGelok, 80 SERIES,<br>¾ INCH                                   | SHUTS OFF THE FLOW OF HYDROGEN FROM THE FUEL GENERATOR AT THE GCP  | Pmax = 6000 psig<br>Qmax = 2.5 kg/hr<br>NO  | CSCI         |
| 1.6.1 to<br>1.6.3 | VALVE, ISOLATION           | 3      | MANUAL ISOLATION VALVE, 2 WAY  | SWAGelok, 60 SERIES,<br>BRASS, ½ INCH                            | SHUTS OFF FLOW OF INSTRUMENT AIR AT THE FUEL GENERATOR, DISPENSER,<br>AND THE GAS CONTROL PANEL                                      | Pmax = 100 psig<br>Qmax =   | CSCI<br>NO   |
| 1.7               | TUBE, SUPPLY               | 35 ft± | GALVANIZED PIPE  | GALVANIZED PIPE,<br>½ INCH ID                                    | DELIVERS INSTRUMENT AIR TO THE GCP AND DISPENSER   | Pmax = 100 psig<br>Qmax =   | CSCI         |
| 1.8               | NOT USED                   |        |  |  |  |   |              |
| 1.9               | CYLINDER, NITROGEN         | 1      | "1" SIZE NITROGEN BOTTLE   | BY CUSTOMER  | NITROGEN SUPPLY FOR THE FUEL GENERATOR   | Pmax = 2400 psig<br>Mmax = 9 kg   | OSOI         |
| 1.10              | VALVE,<br>PRESSURE CONTROL | 1      | NITROGEN PRESSURE CONTROL VALVE<br>c/w GAUGES (PCV)                  | BY CUSTOMER  | CONTROLS THE PRESSURE OF THE NITROGEN SUPPLY TO THE FUEL GENERATOR   | Pis/max = 2400 psig<br>Pout = 75 psig   | OSOI         |
| 1.11              | HOSE, SUPPLY               | 1      | FLEXIBLE HOSE TO CONNECT<br>THE NITROGEN CYLINDER TO THE PCV         | BY CUSTOMER  | FLEXIBLE HOSE FOR CONNECTING THE N2 CYLINDER TO THE PCV  | Pmax = 2400 psig  | OSOI         |
| 1.12              | TUBE, SUPPLY               | 1      | 316 L STAINLESS STEEL TUBE   | SWAGelok, ¾" INCH OD x<br>0.083 INCH WALL THICKNESS<br>ASTM A269 | DELIVERS NITROGEN TO THE FUEL GENERATOR  | Pmax = 75 psig  | CSCI         |
| 1.13              | TUBE, VENT                 | 25 ft± | 316 L STAINLESS STEEL TUBE   | SWAGelok, ¾" INCH OD x<br>0.083 INCH WALL THICKNESS<br>ASTM A269 | DELIVERS HYDROGEN VENT GASES FROM THE FUEL GENERATOR TO THE VENT STACK   | Pmax = 6900 psig<br>Qmax = (f/c)  | CSCI         |
| 1.14              | PIPE, SUPPLY               | 6 ft±  | BY OWNER   | BY OWNER   | DELIVERS POTABLE WATER FROM THE OWNER'S SUPPLY STUB TO THE FUEL GENERATOR  | Pmax = 60 psig<br>Qmax = 8 gpm  | OSOI         |
| 1.15              | TUBE, VENT                 | 25 ft± | 316L STAINLESS STEEL   | SWAGelok, ¾" INCH OD x<br>0.049 INCH WALL THICKNESS<br>ASTM A269 | DELIVERS HYDROGEN VENT GASES FROM THE FUEL GENERATOR TO THE VENT STACK   | Pmax = _____psig<br>Qmax =  | CSCI         |
| 2.1               | PANEL, GAS CONTROL         | 1      | HYDROGENICS GAS CONTROL PANEL  | BY HYDROGENICS   | RECEIVES HYDROGEN FROM THE FUEL GENERATOR AND CONTROLS THE FLOW TO / FROM STORAGE, TO THE DISPENSER AND TO THE ELECTRICITY GENERATOR | Pis/max = 6000 psig<br>Pout/max = 6000 psig   | OSOI         |
| 2.2               | TEST PORT                  | 1      | "T" FITTING c/w NEEDLE VALVE AND CAP                                 | SWAGelok, HN SERIES,<br>316 SS, ¼ INCH                           | ACCESS PART FOR CONNECTION OF PRESSURE TESTING APPARATUS   | Pmax = 6000 psig<br>NC  | CSCI         |
| 2.3               | TUBE, SUPPLY               | 15 ft± | 316 L STAINLESS STEEL TUBE   | SWAGelok, ¾ INCH OD x<br>0.083 INCH WALL THICKNESS<br>ASTM A269  | DELIVERS HYDROGEN FROM THE GCP TO THE DISPENSER  | Pmax = 6000 psig<br>Qmax = 4.0 kg/min   | CSCI<br>CSCI |
| 2.4               | VALVE, ISOLATION           | 1      | MANUAL ISOLATION VALVE, 2 WAY,<br>c/w LOCKING KIT                    | SWAGelok, 80 SERIES,<br>¾ INCH                                   | SHUTS OFF THE FLOW OF HYDROGEN FROM THE GCP AT THE DISPENSER   | Pmax = 6000 psig<br>NO  | CSCI         |
| 2.5.1 to<br>2.5.3 | TEST PORT                  | 3      | "T" FITTING c/w NEEDLE VALVE AND CAP                                 | SWAGelok, HN SERIES,<br>316 SS, ¼ INCH                           | ACCESS PART FOR CONNECTION OF PRESSURE TESTING APPARATUS   | Pmax = 6000 psig<br>NC  | CSCI         |
| 2.6.1 to<br>2.6.3 | TUBE, SUPPLY               | 25 ft± | 316 L STAINLESS STEEL TUBE   | SWAGelok, ¾ INCH OD x<br>0.083 INCH WALL THICKNESS<br>ASTM A269  | DELIVERS HYDROGEN TO / FROM THE GCP AND THE 3 BANK CASCADE STORAGE   | Pmax = 6000 psig<br>Qmax = 4.0 kg/hr  | CSCI         |
| 2.7               | NOT USED                   |        |  |  |  |   |              |
| 2.8               | TEST PORT                  | 1      | "T" FITTING c/w NEEDLE VALVE AND CAP                                 | SWAGelok, HN SERIES,<br>316 SS, ¼ INCH                           | ACCESS PART FOR CONNECTION OF PRESSURE TESTING APPARATUS   | P = 150 psig<br>NC  | CSCI         |
| 2.9               | TUBE, SUPPLY               | 20 ft± | 316 L STAINLESS STEEL TUBE   | SWAGelok, ½ INCH OD x<br>0.049 INCH WALL THICKNESS<br>ASTM A269  | DELIVERS HYDROGEN FROM THE GCP TO THE ELECTRICITY GENERATOR  | P = 80 psig<br>Qmax = 2.5 kg/hr   | CSCI         |
| 2.10              | VALVE, ISOLATION           | 1      | MANUAL ISOLATION VALVE, 2 WAY,<br>c/w LOCKING KIT                    | SWAGelok, 60 SERIES,<br>¾ INCH                                   | SHUTS OFF THE FLOW OF HYDROGEN FROM THE GCP TO THE ELECTRICITY GENERATOR   | P = 80 psig<br>Qmax = 37 scfm (5.27 kg/hr)  | NO CSCI      |
| 2.11              | TUBE, VENT                 | 10 ft± | 316 L STAINLESS STEEL TUBE   | SWAGelok, ¾ INCH OD x<br>0.065 INCH WALL THICKNESS<br>ASTM A269  | DELIVERS HYDROGEN VENT GASES FROM THE GAS CONTROL PANEL TO THE VENT STACK  | Pmax = _____psig<br>Qmax =  | FUTURE       |
| 2.12              | INLET, PORT                | 1      | BULKHEAD FITTING   | BY HYDROGENICS   | CAPPED FITTING FOR FUTURE CONNECTION OF TUBE TRAILER TRANSFER HOSE   | P = (f/c)<br>Q = (f/c)  | OSOI         |
| 3.1               | DISPENSER                  | 1      | HYDROGENICS FUEL DISPENSER   | BY HYDROGENICS   | SINGLE HOSE DISPENSER TO PROVIDE 5000 psig (350 barg) SETTLED VEHICLE FILLS,<br>c/w BREAKAWAY COUPLER AND SAE NOZZLE                 | Pmax = 6000 psig<br>Psettled = 5000 psig<br>Qmax = 4.0 kg/min   | OSOI         |
| 3.2               | TUBE, VENT                 | 15 ft± | 316 L STAINLESS STEEL TUBE   | SWAGelok, 1 INCH OD x<br>0.083 INCH WALL THICKNESS<br>ASTM A269  | DELIVERS HYDROGEN VENT GASES FROM THE DISPENSER TO THE VENT STACK  | Pmax = 6300 psig<br>Qmax = 9.4 kg/min   | CSCI         |
| 4.1               | STORAGE MODULE             | 1      | OP INDUSTRIES ASME STEEL CYLINDERS,<br>6 Ø16 IN OD x 19" 6" L        | BY HYDROGENICS   | HYDROGEN STORAGE ASSEMBLY IN 3 BANK CASCADE CONFIGURATION<br>c/w PRESSURE RELIEF VALVES AND DEDICATED VENT STACK                     | Pmax = 6000 psig<br>Mmax = 80 kg  | OSOI         |
| 4.2               | STACK, VENT                | 1      | DEDICATED STORAGE VENT STACK   | BY HYDROGENICS   | DELIVERS FUGITIVE EMISSIONS FROM THE HYDROGEN STORAGE CYLINDERS TO A LOCATION THAT IS AWAY FROM EQUIPMENT AND PERSONNEL              | Pmax = 6667 psig<br>Qmax = 68.58 kg/min   | OSOI         |
| 5.1               | MAST, VENT STACK           | 1      | STRUCTURAL STEEL MAST<br>AS PER AKA DRAWINGS                         | CUSTOM DESIGN FOR BEPC<br>AS PER AKA DRAWINGS                    | SUPPORTS VENT STACK RISERS AND SELF CLOSING RAINCAP  | N/A   | CSCI         |
| 5.2.1             | RISERS, VENT STACK         | 1      | 316 L STAINLESS STEEL TUBE AND FITTINGS                              | SWAGelok, 1INCH OD x<br>0.083 INCH WALL THICKNESS<br>ASTM A269   | DELIVERS FUGITIVE EMISSIONS FROM THE FUEL GENERATOR TO A LOCATION THAT IS AWAY FROM EQUIPMENT AND PERSONNEL                          | Pmax = 6900 psig<br>Qmax = _____kg/min  | CSCI         |
| 5.2.2             | RISERS, VENT STACK         | 1      | 316 L STAINLESS STEEL TUBE AND FITTINGS                              | SWAGelok, ½ INCH OD x<br>0.049 INCH WALL THICKNESS<br>ASTM A269  | DELIVERS FUGITIVE EMISSIONS FROM THE FUEL GENERATOR TO A LOCATION THAT IS AWAY FROM EQUIPMENT AND PERSONNEL                          | Pmax = _____psig<br>Qmax = _____kg/min  | CSCI         |
| 5.2.3             | RISERS, VENT STACK         | 1      | 316 L STAINLESS STEEL TUBE AND FITTINGS                              | SWAGelok, 1½ INCH OD x<br>0.109 INCH WALL THICKNESS<br>ASTM A269 | DELIVERS FUGITIVE EMISSIONS FROM THE DISPENSER TO A LOCATION THAT IS AWAY FROM EQUIPMENT AND PERSONNEL                               | Pmax = 6300 psig<br>Qmax = 9.4 kg/min   | CSCI         |
| 6.1               | GENERATOR                  | 1      | STATIONARY ELECTRICITY GENERATOR                                     | BY OWNER<br>DIESEL FUELED  | STANDBY ELECTRICAL GENERATOR TO PROVIDE POWER TO THE STATION WHEN POWER IS NOT AVAILABLE FROM THE GRID                               | 480/3/60<br>50 kW   | OSOI         |
| 6.2               | GENERATOR                  | 1      | STATIONARY ELECTRICITY GENERATOR                                     | BY OWNER<br>HYDROGEN GAS FUELED                                  | STANDBY ELECTRICAL GENERATOR TO DEMONSTRATE WIND TO ELECTRICITY TO HYDROGEN TO ELECTRICITY ENERGY CYCLE                              | 480/3/60<br>60 kW   | OSOI         |
| 7.1.1 to<br>7.1.2 | ESD                        | 2      | EMERGENCY SHUT DOWN BUTTON   | BY HYDROGENICS   | EMERGENCY LOCALIZED SHUTDOWN OF THE ELECTROLYZER;<br>OTHER STATION OPERATIONS ARE NOT INTERRUPTED                                    | N/C<br>MANUAL RESET   | OSOI         |
| 7.2               | ESD                        | 1      | EMERGENCY SHUT DOWN BUTTON   | BY HYDROGENICS   | EMERGENCY LOCALIZED SHUTDOWN OF THE DISPENSER;<br>OTHER STATION OPERATIONS ARE NOT INTERRUPTED                                       | N/C<br>MANUAL RESET   | OSOI         |
| 8.1               | E-STOP                     | 1      | EMERGENCY STOP BUTTON  | BY ELECTRICAL DIVISION   | EMERGENCY FULL FACILITY SHUTDOWN;<br>ALL EQUIPMENT AND SYSTEMS STOP AND FAIL SAFE  | N/C<br>MANUAL RESET   | N/A          |
| 9.1               | PANEL,<br>EMERGENCY ALARM  | 1      | GAS AND FLAME DETECTION SYSTEM<br>CONTROL PANEL c/w UPS BATTERY PACK | TBD  | MICROPROCESSOR BASED MODULE THAT PERFORMS ALL OF THE CONTROL AND COMMUNICATIONS FUNCTIONS FOR THE GAS AND FLAME DETECTION SENSORS    | -   | OSOI         |
| 9.2               | ALARM, AUDIBLE             | 1      | ALARM HORN   | WEDC<br>EE4d, DB3  | PROVIDES AUDIBLE SIGNAL THAT A GAS LEAK OR FLAME HAS BEEN DETECTED   | ON IF ANY SENSOR IS ON;<br>OFF WHEN ALL SENSORS ARE OFF,<br>WHEN E-STOP IS RESET OR<br>WHEN ACKNOWLEDGED.             | OSOI         |
| 9.3               | ALARM, VISUAL              | 1      | ALARM STROBE LIGHT   | FEDERAL SIGNAL<br>STROBE, 225XT                                  | PROVIDES VISIBLE SIGNAL THAT A GAS LEAK OR FLAME HAS BEEN DETECTED   | ON IF ANY SENSOR IS ON OR<br>IF THE E-STOP IS ACTUATED<br>OFF WHEN ALL SENSORS ARE OFF<br>OR WHEN THE E-STOP IS RESET | OSOI         |
| 9.4 to<br>9.5     | SENSOR, FLAME              | 2      | HYDROGEN FLAME SENSOR  | DETECTOR ELECTRONICS<br>X3302                                    | FLAME SENSOR, CALIBRATED TO DETECT FLAMES FROM A HYDROGEN FIRE   | -   | OSOI         |
| 9.6               | MAST, GDS                  | 1      | STRUCTURAL STEEL MAST<br>AS PER AKA DRAWINGS                         | CUSTOM DESIGN FOR BEPC<br>AS PER AKA DRAWINGS                    | SUPPORTS GAS AND FLAME DETECTION EQUIPMENT   | -   | CSCI         |
| 9.7 to<br>9.8     | SENSOR, GAS                | 2      | COMBUSTIBLE GAS SENSOR   | DETECTOR ELECTRONICS<br>GDS SERIES                               | GAS SENSOR, DETECTS HYDROGEN VAPOURS   | TBD   | OSOI         |

CSCI = CONTRACTOR SUPPLY  
CONTRACTOR INSTALL  
OSOI = OWNER SUPPLY  
CONTRACTOR INSTALL  
OSOI = OWNER SUPPLY  
OWNER INSTALL


|      |  |             |            |         |         |
|------|--|-------------|------------|---------|---------|
| 0    | AS BUILT -- BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/14/07 |
| REV. | DESCRIPTION                              | DRWN        | DSGN       | APPD    | DATE    |

|                    |  |   |  |   |  |
|--------------------|--|---|--|---|--|
| REFERENCE DRAWINGS |  | FACILITY: WIND TO HYDROGEN SYSTEM   |  | DESIGN BY: ALBERT KAHN ASSOCIATES                 |  |
|                    |  | LOCATION/UNIT: MINOT, NORTH DAKOTA  |  | DRAWN BY: _____                                   |  |
|                    |  | CONTRACT/DESIGNATION:   |  | DESIGN CHK: _____                                 |  |
|                    |  |   |  | DRAFT CHK: _____                                  |  |
|                    |  |   |  | APPROVED: _____                                   |  |
|                    |  | PROCESS AND<br>INTEGRATION DIAGRAM<br>SCHEDULE  |  | SCALE: NONE                                       |  |
|                    |  |   |  | VENDOR/ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES |  |
|                    |  |   |  | VENDOR DRAWING NO. ORIGINAL REV                   |  |
|                    |  |   |  | M-301 5   |  |
|                    |  |  <b>BASIN ELECTRIC<br/>POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0441 |  | BASIN DRAWING NO.                                 |  |
|                    |  |   |  | OMF-0003  |  |
|                    |  |   |  | REV. NO.  |  |
|                    |  |   |  | 0   |  |


FOR PIPE AND TUBING SPECIFICATIONS  
SEE DRAWING NO. M-301 BASIN DWG.  
NO. OMF-0003



PLAN VIEW




VIEW 'A'






VIEW 'B'

| REFERENCE DRAWINGS                    |  |
|---------------------------------------|--|
| BASIN DRAWING NUMBER                  |  |
| OMP-0002 MECHANICAL UTILITIES DETAILS |  |

|   |  |   |  |
|---|--|---|--|
| FACILITY: WIND TO HYDROGEN SYSTEM   |  | DESIGN BY: ALBERT KAHN ASSOCIATES                 |  |
| LOCATION/UNIT: MINOT, NORTH DAKOTA  |  | DRAWN BY:   |  |
| CONTRACT/DESIGNATION:   |  | DESIGN CHK:                                       |  |
| MECHANICAL UTILITIES<br>TRENCH<br>LAYOUT  |  | DRAFT CHK:  |  |
|   |  | APPROVED:   |  |
|  <b>BASIN ELECTRIC<br/>POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0441 |  | SCALE: NONE                                       |  |
|   |  | VENDOR/ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES |  |
| VENDOR DRAWING NO. M-400  |  | ORIGINAL REV 5                                    |  |
| BASIN DRAWING NO. OMP-0001  |  | REV. NO. 0  |  |

|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FRÖHLICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRAWN       | DSGN       | APPD    | DATE   |



|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FRÖHLICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|   |  |                                    |  |  |  |
|---|--|------------------------------------|--|--|--|
| REFERENCE DRAWINGS                          |  | FACILITY: WIND TO HYDROGEN SYSTEM  |  | DESIGN BY: ALBERT KAHN ASSOCIATES              |  |
| BASIN DRAWING NUMBER                        |  | LOCATION/UNIT: MINOT, NORTH DAKOTA |  | DRAWN BY:                                      |  |
| OMP-0001 MECHANICAL UTILITIES TRENCH LAYOUT |  | CONTRACT/DESIGNATION:              |  | DESIGN CHK:                                    |  |
| MECHANICAL UTILITIES DETAILS                |  |                                    |  | DRAFT CHK:                                     |  |
|   |  |                                    |  | APPROVED:                                      |  |
|   |  |                                    |  | SCALE: NONE                                    |  |
|   |  |                                    |  | VENDOR/ORIGINATED FROM: ALBERT KAHN ASSOCIATES |  |
|   |  |                                    |  | VENDOR DRAWING NO. ORIGINAL REV                |  |
|   |  | M-401 5                            |  |  |  |
|   |  | BASIN DRAWING NO. REV. NO.         |  |  |  |
|   |  | OMP-0002 0                         |  |  |  |



| H2 COMPRESSION – PHYSICAL SETBACKS |    |                    |   |  |
|------------------------------------|----|--------------------|---|--|
| ID                                 | D  | CODE               | DESCRIPTION   |  |
| D1                                 | 10 | NFPA 52: 9.3.1.3.1 | (i) FROM THE NEAREST IMPORTANT BUILDING                         |  |
| D2                                 | 10 | NFPA 52: 9.3.1.3.1 | (ii) FROM THE LINE OF ADJOINING PROPERTY THAT CAN BE BUILT UPON |  |
| D3                                 | 10 | NFPA 52: 9.3.1.3.1 | (iii) FROM ANY SOURCE OF IGNITION                               |  |
| D4                                 | 10 | NFPA 52: 9.3.1.3.2 | FROM THE NEAREST PUBLIC STREET OR SIDEWALK LINE                 |  |
| D5                                 | 50 | NFPA 52: 9.3.1.3.3 | FROM THE NEAREST RAIL OF ANY RAIL ROAD MAIN TRACK               |  |

| H2 ANCILLARY (GENERATION/GAS CONTROL PANEL/EMERGENCY DUMP PANEL) – PHYSICAL SETBACKS |    |                    |   |  |
|--|----|--------------------|---|--|
| ID   | D  | CODE               | DESCRIPTION   |  |
| D6   | 10 | NFPA 52: 9.3.1.3.1 | (i) FROM THE NEAREST IMPORTANT BUILDING                         |  |
| D7   | 10 | NFPA 52: 9.3.1.3.1 | (ii) FROM THE LINE OF ADJOINING PROPERTY THAT CAN BE BUILT UPON |  |
| D8   | 10 | NFPA 52: 9.3.1.3.1 | (iii) FROM ANY SOURCE OF IGNITION                               |  |
| D9   | 10 | NFPA 52: 9.3.1.3.2 | FROM THE NEAREST PUBLIC STREET OR SIDEWALK LINE                 |  |
| D10  | 50 | NFPA 52: 9.3.1.3.3 | FROM THE NEAREST RAIL OF ANY RAIL ROAD MAIN TRACK               |  |

| H2 DISPENSING EQUIPMENT – PHYSICAL SETBACKS |    |                    |   |  |
|---|----|--------------------|---|--|
| ID  | D  | CODE               | DESCRIPTION   |  |
| D11   | 10 | NFPA 52: 9.3.1.3.1 | (i) FROM THE NEAREST IMPORTANT BUILDING                         |  |
| D12   | 10 | NFPA 52: 9.3.1.3.1 | (ii) FROM THE LINE OF ADJOINING PROPERTY THAT CAN BE BUILT UPON |  |
| D13   | 10 | NFPA 52: 9.3.1.3.1 | (iii) FROM ANY SOURCE OF IGNITION                               |  |
| D14   | 10 | NFPA 52: 9.3.1.3.2 | FROM THE NEAREST PUBLIC STREET OR SIDEWALK LINE                 |  |
| D15   | 50 | NFPA 52: 9.3.1.3.3 | FROM THE NEAREST RAIL OF ANY RAIL ROAD MAIN TRACK               |  |


| H2 POINT OF TRANSFER – PHYSICAL SETBACKS |    |                    |   |  |
|--|----|--------------------|---|--|
| ID                                       | D  | CODE               | DESCRIPTION   |  |
| D16                                      | 0  | NFPA 52: 9.3.1.3.7 | FROM BUILDINGS CONSTRUCTED OF MATERIALS WITH FIRE RESISTANCE => 2 HOURS   |  |
| D17                                      | 3  | NFPA 52: 9.3.1.3.8 | FROM STORAGE  |  |
| D18                                      | 10 | NFPA 52: 9.3.1.3.6 | (i) FROM BUILDINGS CONSTRUCTED OF MATERIALS WITH FIRE RESISTANCE < 2HOURS |  |
| D19                                      | 10 | NFPA 52: 9.3.1.3.6 | FROM A STREET OR PUBLIC SIDEWALK  |  |
| D20                                      | 10 | NFPA 52: 9.3.2.4   | (ii) FROM ANY BUILDING OPENING  |  |

| DISTRIBUTOR'S TRANSFER PANEL / GASEOUS H2 STORAGE> 15,000 scf – PHYSICAL SETBACKS |     |                                   |   |  |
|---|-----|-----------------------------------|---|--|
| ID  | D   | CODE                              | DESCRIPTION   |  |
| D21   | 3   | NFPA 52:9.3.1.3.9                 | VALVES AND FITTINGS OF MULTIPLE GROUPS OF CONTAINERS FROM ANY OBSTRUCTION   |  |
| D22   | 3   | NFPA 52:9.3.1.3.8                 | FROM POINT OF TRANSFER  |  |
| D23   | 5*  | NFPA 55: 10.3.2.2.1 (1)(A) 1.     | FROM A SPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIAL                                   |  |
| D24   | 5*  | NFPA 55: 10.3.2.2.1 (1)(A) 1.     | FROM AN UNSPRINKLERED BUILDING HAVING NON-COMBUSTIBLE CONTENTS AND WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIAL |  |
| D25   | 5*  | NFPA 55: 10.3.2.2.1 (1)(A) 2. (b) | FROM AN UNSPRINKLERED BUILDING WITH COMBUSTIBLE CONTENTS AND WITH WALLS OF FIRE RESISTANCE => 2 HOURS                                   |  |
| D26   | 5*  | NFPA 55: 10.3.2.2.1 (14)          | FROM THE LINE OF ADJOINING PROPERTY THAT IS ABLE TO BE BUILT UPON   |  |
| D27   | 5   | NFPA 55: 10.3.2.2.1 (15) (B)      | HORIZONTAL DISTANCE FROM THE VERTICAL PLANE BELOW THE NEAREST OVERHEAD ELECTRIC WIRE OTHER THAN AN ELECTRIC TROLLEY, TRAIN OR BUS LINE  |  |
| D28   | 10  | NFPA 52: 9.3.1.3.1                | FROM THE NEAREST IMPORTANT BUILDING   |  |
| D29   | 10  | NFPA 52: 9.3.1.3.1                | FROM THE LINE OF ADJOINING PROPERTY THAT CAN BE BUILT UPON  |  |
| D30   | 10  | NFPA 52: 9.3.1.3.1                | FROM ANY SOURCE OF IGNITION   |  |
| D31   | 10  | NFPA 52: 9.3.1.3.2                | FROM THE NEAREST PUBLIC STREET OR SIDEWALK LINE   |  |
| D32   | 10  | NFPA 52: 9.3.1.3.4                | FROM READILY IGNITABLE MATERIAL   |  |
| D33   | 10  | NFPA 55: 10.3.2.2.1 (2) (A)       | FROM WALL OPENINGS NOT ABOVE ANY PART OF A SYSTEM   |  |
| D34   | 10* | NFPA 55: 10.3.2.2.1 (4) (A)       | FROM AN UNDERGROUND TANK, 0–1000 GALLONS CONTAINING ANY CLASSES OF FLAMMABLE OR COMBUSTIBLE LIQUIDS                                     |  |
| D35   | 15  | NFPA 55: 10.3.2.2.1 (13)          | (i)FROM PUBLIC SIDEWALKS  |  |
| D36   | 15  | NFPA 55: 10.3.2.2.1(13)           | (ii)FROM PARKED VEHICLES  |  |
| D37   | 15  | NFPA 55: 10.3.2.2.1 (15) (C)      | FROM OVERHEAD PIPING CONTAINING OTHER HAZARDOUS MATERIALS   |  |
| D38   | 20  | NFPA 52: 9.3.1.3.5                | FROM ABOVE GROUND TANKS CONTAINING FLAMMABLE OR COMBUSTIBLE LIQUIDS   |  |
| D39   | 20* | NFPA 55: 10.3.2.2.1 (5) (A)       | FROM ANY UNDERGROUND STORAGE TANKS, >1000 GALLONS CONTAINING ANY CLASS OF FLAMMABLE OR COMBUSTIBLE LIQUID                               |  |
| D40   | 25* | NFPA 55: 10.3.2.2.1 (1) (A) 2 (a) | FROM AN UNSPRINKLERED BUILDING WITH COMBUSTIBLE CONTENTS AND WITH WALLS OF FIRE RESISTANCE < 2 HOURS                                    |  |
| D41   | 25  | NFPA 55: 10.3.2.2.1 (2) (B)       | FROM WALL OPENINGS ABOVE ANY PART OF THE SYSTEM   |  |
| D42   | 25* | NFPA 55: 10.3.2.2.1 (3) (A)       | FROM AN ABOVE GROUND TANKS 0–1000 GALLONS CONTAINING ANY CLASS OF FLAMMABLE OR COMBUSTIBLE LIQUID                                       |  |
| D43   | 25* | NFPA 55: 10.3.2.2.1 (4) (B)       | FROM THE VENT OR FILL OPENING OF ANY TANK CONTAINING ANY CLASS OF FLAMMABLE OR COMBUSTIBLE LIQUID                                       |  |
| D44   | 25* | NFPA 55: 10.3.2.2.1 (5) (B)       | FROM FLAMMABLE GAS STORAGE OTHER THAN H2, 0–15000 scf   |  |
| D45   | 25* | NFPA 55: 10.3.2.2.1 (9)           | FROM SLOW BURNING SOLIDS  |  |
| D46   | 25* | NFPA 55: 10.3.2.2.1 (10)          | FROM OPEN FLAMES AND WELDING  |  |
| D47   | 25* | NFPA 55: 9.3.2 (12) (iv)          | FROM BULK LIQUID OXYGEN STORAGE IF GAS H2 STORAGE IS =< 25000 scf   |  |
| D48   | 50  | NFPA 52: 9.3.1.3.3                | FROM THE NEAREST TRACK OF ANY RAIL ROAD MAIN TRACK  |  |
| D49   | 50* | NFPA 55: 10.3.2.2.1 (1) (B)       | FROM A BUILDING WITH WALLS CONSTRUCTED OF OTHER THAN NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIAL                                    |  |
| D50   | 50* | NFPA 55: 10.3.2.2.1 (3) (B)       | FROM AN ABOVE GROUND TANK, >1000 GALLONS CONTAINING ANY CLASS OF FLAMMABLE OR COMBUSTIBLE LIQUID  |  |
| D51   | 50* | NFPA 55: 10.3.2.2.1 (6) (B)       | FROM FLAMMABLE GAS STORAGE OTHER THAN H2, >15000 scf  |  |
| D52   | 50* | NFPA 55: 10.3.2.2.1 (8)           | FROM FAST BURNING SOLIDS  |  |
| D53   | 50  | NFPA 55: 10.3.2.2.1 (11)          | (i) FROM AIR COMPRESSOR INTAKES   |  |
| D54   | 50  | NFPA 55: 10.3.2.2.1 (11)          | (ii) FROM HVAC INLETS   |  |
| D55   | 50  | NFPA 55: 10.3.2.2.1 (12)          | FROM PLACES OF PUBLIC ASSEMBLY  |  |
| D56   | 50  | NFPA 55: 10.3.2.2.1 (15) (A)      | FROM HORIZONTAL DISTANCE FROM THE VERTICAL PLANE BELOW THE NEAREST OVERHEAD WIRE OF AN ELECTRIC TROLLEY, TRAIN OR BUS LINE              |  |
| D57   | 50* | NFPA 55: 9.3.2 (12) (v)           | FROM BULK LIQUID OXYGEN STORAGE IF GAS SYSTEM IS >25000 scf   |  |


| DISTRIBUTOR'S TRANSFER PANEL / LIQUID H2 STORAGE =<3500 GALLONS – PHYSICAL SETBACKS |      |                                     |  |  |
|---|------|-------------------------------------|--|--|
| ID  | D    | CODE                                | DESCRIPTION  |  |
| D58   | 5    | NFPA 55: 11.3.1.2 (1) (b)           | FROM THE VERTICAL PLANE BELOW THE NEAREST OVERHEAD ELECTRIC WIRE   |  |
| D59   | 5    | NFPA 55: 11.3.2.2.1 (a) (1)         | (i) FROM UNSPRINKLERED BUILDINGS WITH WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIAL   |  |
| D60   | 5    | NFPA 55: 11.3.2.2.1 (a) (1)         | (ii) FROM UNSPRINKLERED BUILDINGS HAVING NON-COMBUSTIBLE CONTENTS AND WITH WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIALS                               |  |
| D61   | 5    | NFPA 55: 11.3.2.2.1 (a) (2) (b)     | FROM AN UNSPRINKLERED BUILDING WITH COMBUSTIBLE CONTENTS AND WITH WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIALS WITH FIRE RESISTANCE RATING => 3 HOURS |  |
| D62   | 5    | NFPA 55: 11.3.2.2.5                 | FROM ANOTHER STATIONARY LIQUIFIED HYDROGEN CONTAINER   |  |
| D63   | 5    | NFPA 55: 11.3.2.2.12                | FROM INLETS TO UNDERGROUND SEWERS  |  |
| D64   | 25** | NFPA 55: 11.3.2.2.1 (a) (2) (a)     | FROM AN UNSPRINKLERED BUILDING WITH COMBUSTIBLE CONTENTS WITH WALLS CONTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIALS WITH FIRE RESISTANCE RATING OF <3 HOURS     |  |
| D65   | 25   | NFPA 55: 11.3.2.2.2 (b)             | FROM INOPERABLE WALL OPENINGS  |  |
| D66   | 25** | NFPA 55: 11.3.2.2.11                | (i) FROM PUBLIC WAYS   |  |
| D67   | 25** | NFPA 55: 11.3.2.2.11                | (ii) FROM RAIL ROADS   |  |
| D68   | 25** | NFPA 55: 11.3.2.2.11                | (iii) FROM PROPERTY LINES  |  |
| D69   | 50   | NFPA 55: 11.3.1.2 (1) (a)           | FROM THE VERTICAL PLANE BELOW THE NEAREST OVERHEAD WIRE OF AN ELECTRIC TROLLEY, TRAIN OR BUS LINE  |  |
| D70   | 50** | NFPA 55: 11.3.2.2.1 (a) (2) (c) (1) | (i) FROM A SPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF COMBUSTIBLE MATERIALS  |  |
| D71   | 50** | NFPA 55: 11.3.2.2.1 (a) (2) (c) (1) | (ii) FROM A SPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF COMBUSTIBLE MATERIALS   |  |
| D72   | 50** | NFPA 55: 11.3.2.2.4                 | (i) FROM ABOVE GROUND TANKS CONTAINING ALL CLASSES OF FLAMMABLE AND COMBUSTIBLE LIQUIDS  |  |
| D73   | 50** | NFPA 55: 11.3.2.2.6                 | (ii) FROM THE VENT OPENING AND FILL OPENING OF BELOW GROUND TANKS CONTAINING ALL CLASSES OF FLAMMABLE AND COMBUSTIBLE LIQUIDS*   |  |
| D74   | 50** | NFPA 55: 11.3.2.2.8                 | FROM FLAMMABLE GAS STORAGE OTHER THAN HYDROGEN   |  |
| D75   | 50   | NFPA 55: 11.3.2.2.9                 | FROM COMBUSTIBLE SOLIDS  |  |
| D76   | 75   | NFPA 55: 11.3.2.2.2 (a)             | FROM OPEN FLAMES AND WELDING   |  |
| D77   | 75   | NFPA 55: 11.3.2.2.3                 | FROM OPERABLE WALL OPENINGS  |  |
| D78   | 75** | NFPA 55: 11.3.2.2.7                 | (i) FROM AIR COMPRESSOR INTAKES  |  |
| D79   | 75   | NFPA 55: 9.3.2 (12)                 | (ii) FROM HVAC EQUIPMENT INLETS*   |  |
| D80   | 75   | NFPA 55: 11.3.2.2.10                | (i) FROM LIQUID OXYGEN STORAGE   |  |
| D81   | TBD  | NFPA 55: 11.3.1.2 (2)               | (ii) FROM OXIDIZERS STORAGE*   |  |
| D79   | 75   | NFPA 55: 9.3.2 (12)                 | FROM BULK LIQUID OXYGEN STORAGE  |  |
| D80   | 75   | NFPA 55: 11.3.2.2.10                | FROM PLACES OF PUBLIC ASSEMBLY   |  |
| D81   | TBD  | NFPA 55: 11.3.1.2 (2)               | FROM PIPING CONTAINING OTHER HAZARDOUS MATERIALS   |  |

| DISTRIBUTOR'S TRANSFER PANEL / LIQUID H2 STORAGE 3501 to 15000 GALLONS – PHYSICAL SETBACKS |      |                                     |   |  |
|--|------|-------------------------------------|---|--|
| ID   | D    | CODE                                | DESCRIPTION   |  |
| D82  | 5    | NFPA 55: 11.3.1.2 (1) (b)           | FROM THE VERTICAL PLANE OF THE NEAREST OVERHEAD ELECTRICAL WIRE,EXCEPT AN ELECTRIC TROLLEY, TRAIN OR BUSLINE  |  |
| D83  | 5    | NFPA 55: 11.3.2.2.1 (a) (1)         | (i) FROM SRINKLERED BUILDING WITH WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIAL  |  |
| D84  | 5    | NFPA 55: 11.3.2.2.1 (a) (1)         | (ii) FROM UNSPRINKLERED BUILDINGS HAVING NON-COMBUSTIBLE CONTENTS AND WITH WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIALS                              |  |
| D85  | 5    | NFPA 55: 11.3.2.2.1 (a) (2) (b)     | FROM AN UNSPRINKLERED BUILDING WITH COMBUSTIBLE CONTENTS AND WITH WALLS CONTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIALS WITH FIRE RESISTANCE RATING => 3 HOURS |  |
| D86  | 5    | NFPA 55: 11.3.2.2.5                 | FROM ANOTHER STATIONARY LIQUIFIED HYDROGEN CONTAINER  |  |
| D87  | 5    | NFPA 55: 11.3.2.2.12                | FROM INLETS TO UNDERGROUND SEWERS   |  |
| D88  | 50** | NFPA 55: 11.3.2.2.1 (a) (2) (a)     | FROM AN UNSPRINKLERED BUILDING WITH COMBUSTIBLE CONTENTS WITH WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIALS WITH FIRE RESISTANCE RATING OF <3 HOURS   |  |
| D89  | 50   | NFPA 55: 11.3.2.2.2 (b)             | FROM INOPERABLE WALL OPENINGS   |  |
| D90  | 50** | NFPA 55: 11.3.2.2.11                | (i) FROM PUBLIC WAYS  |  |
| D91  | 50** | NFPA 55: 11.3.2.2.11                | (ii) FROM RAIL ROADS  |  |
| D92  | 50** | NFPA 55: 11.3.2.2.11                | (iii) FROM PROPERTY LINES   |  |
| D93  | 50   | NFPA 55: 11.3.1.2 (1) (b)           | FROM THE VERTICAL PLANE BELOW THE NEAREST OVERHEAD WIRE OF AN ELECTRIC TROLLEY, TRAIN OR BUS LINE   |  |
| D94  | 50** | NFPA 55: 11.3.2.2.1 (a) (2) (c) (1) | (i) FROM A SPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF COMBUSTIBLE MATERIAL  |  |
| D95  | 75** | NFPA 55: 11.3.2.2.1 (a) (2) (c) (2) | (ii) FROM A SPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF COMBUSTIBLE MATERIALS  |  |
| D96  | 75** | NFPA 55: 11.3.2.2.4                 | (i) FROM ABOVE GROUND TANKS CONTAINING ALL CLASSES OF FLAMMABLE AND COMBUSTIBLE LIQUIDS   |  |
| D97  | 75** | NFPA 55: 11.3.2.2.6                 | (ii) FROM THE VENT OPENING AND FILL OPENING OF BELOW GROUND TANKS CONTAINING ALL CLASSES OF FLAMMABLE AND COMBUSTIBLE LIQUIDS*  |  |
| D98  | 75** | NFPA 55: 11.3.2.2.8                 | FROM FLAMMABLE GAS STORAGE OTHER THAN HYDROGEN  |  |
| D99  | 50   | NFPA 55: 11.3.2.2.9                 | FROM COMBUSTIBLE SOLIDS   |  |
| D100   | 75   | NFPA 55: 11.3.2.2.2 (a)             | FROM OPEN FLAMES AND WELDING  |  |
| D101   | 75   | NFPA 55: 11.3.2.2.3                 | FROM OPERABLE WALL OPENINGS   |  |
| D102   | 75** | NFPA 55: 11.3.2.2.7                 | (i) FROM AIR COMPRESSOR INTAKES   |  |
| D103   | 75   | NFPA 55: 9.3.2 (12)                 | (ii) FROM HVAC EQUIPMENT INLETS   |  |
| D104   | 75   | NFPA 55: 11.3.2.2.10                | (i) FROM LIQUID OXYGEN STORAGE  |  |
| D105   | TBD  | NFPA 55: 11.3.1.2 (2)               | (ii) FROM OXIDIZERS STORAGE*  |  |
| D103   | 75   | NFPA 55: 9.3.2 (12)                 | FROM BULK LIQUID OXYGEN STORAGE   |  |
| D104   | 75   | NFPA 55: 11.3.2.2.10                | FROM PLACES OF PUBLIC ASSEMBLY  |  |
| D105   | TBD  | NFPA 55: 11.3.1.2 (2)               | FROM OVERHEAD PIPING CONTAINING OTHER HAZARDOUS MATERIALS   |  |

| DISTRIBUTOR'S TRANSFER PANEL / LIQUID H2 STORAGE =<15000 GALLONS – PHYSICAL SETBACKS |       |                                     |   |
|--|-------|-------------------------------------|---|
| ID   | D     | CODE                                | DESCRIPTION   |
| D106   | 5     | NFPA 55: 11.3.1.2 (1) (b)           | FROM THE VERTICAL PLANE BELOW THE NEAREST OVERHEAD WIRE OF AN ELECTRIC TROLLEY, TRAIN OR BUS LINE   |
| D107   | 5     | NFPA 55: 11.3.2.2.1 (a) (1)         | (i) FROM A SPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIAL   |
| D108   | 5     | NFPA 55: 11.3.2.2.1 (a) (1)         | (ii) FROM AN UNSPRINKLERED BUILDING HAVING NON-COMBUSTIBLE CONTENTS AND WALLS CONSTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIAL                                  |
| D109   | 5     | NFPA 55: 11.3.2.2.1 (a) (2) (b)     | FROM AN UNSPRINKLERED BUILDING WITH COMBUSTIBLE CONTENTS AND WITH WALLS CONTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIALS WITH FIRE RESISTANCE RATING => 3 HOURS |
| D110   | 5     | NFPA 55: 11.3.2.2.5                 | FROM ANOTHER STATIONARY LIQUIFIED HYDROGEN CONTAINER  |
| D111   | 5     | NFPA 55: 11.3.2.2.12                | FROM INLETS TO UNDERGROUND SEWERS   |
| D112   | 75**  | NFPA 55: 11.3.2.2.1 (a) (2) (a)     | FROM AN UNSPRINKLERED BUILDING WITH COMBUSTIBLE CONTENTS WITH WALLS CONTRUCTED OF NON-COMBUSTIBLE OR LIMITED COMBUSTIBLE MATERIALS WITH FIRE RESISTANCE RATING OF <3 HOURS    |
| D113   | 50    | NFPA 55: 11.3.2.2.2 (b)             | FROM INOPERABLE WALL OPENINGS   |
| D114   | 75**  | NFPA 55: 11.3.2.2.11                | (i) FROM PUBLIC WAYS  |
| D115   | 75**  | NFPA 55: 11.3.2.2.11                | (ii) FROM RAIL ROADS  |
| D116   | 75**  | NFPA 55: 11.3.2.2.11                | (iii) FROM PROPERTY LINES   |
| D117   | 50    | NFPA 55: 11.3.1.2 (1) (a)           | FROM THE VERTICAL PLANE BELOW THE NEAREST OVERHEAD WIRE OF AN ELECTRIC TROLLEY, TRAIN OR BUS LINE   |
| D118   | 50**  | NFPA 55: 11.3.2.2.1 (a) (2) (c) (1) | (i) FROM A SPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF COMBUSTIBLE MATERIAL  |
| D119   | 50**  | NFPA 55: 11.3.2.2.1 (a) (2) (c) (1) | (ii) FROM A SPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF COMBUSTIBLE MATERIAL   |
| D120   | 100** | NFPA 55: 11.3.2.2.1 (a) (2) (c) (2) | (i) FROM AN UNSPRINKLERED BUILDING WITH WALLS CONSTRUCTED OF COMBUSTIBLE MATERIALS  |
| D121   | 100** | NFPA 55: 11.3.2.2.4                 | (i) FROM ABOVE GROUND TANKS CONTAINING ALL CLASSES OF FLAMMABLE AND COMBUSTIBLE LIQUIDS   |
|  |       |                                     | (ii) FROM THE VENT OPENING AND FILL OPENING OF BELOW GROUND TANKS CONTAINING ALL CLASSES OF FLAMMABLE AND COMBUSTIBLE LIQUIDS*  |
| D122   | 75**  | NFPA 55: 11.3.2.2.6                 | FROM FLAMMABLE GAS STORAGE OTHER THAN HYDROGEN  |
| D123   | 100** | NFPA 55: 11.3.2.2.8                 | FROM COMBUSTIBLE SOLIDS   |
| D124   | 50    | NFPA 55: 11.3.2.2.9                 | FROM OPEN FLAMES AND WELDING  |
| D125   | 75    | NFPA 55: 11.3.2.2.2 (a)             | FROM OPERABLE WALL OPENINGS   |
| D126   | 75    | NFPA 55: 11.3.2.2.3                 | (i) FROM AIR COMPRESSOR INTAKES   |
|  |       |                                     | (ii) FROM HVAC EQUIPMENT INLETS   |
| D127   | 75**  | NFPA 55: 11.3.2.2.7                 | (i) FROM LIQUID OXYGEN STORAGE  |
|  |       |                                     | (ii) FROM OXIDIZERS STORAGE   |
| D128   | 75    | NFPA 55: 9.3.2 (12)                 | FROM BULK LIQUID OXYGEN STORAGE   |
| D129   | 75    | NFPA 55: 11.3.2.2.10                | FROM PLACES OF PUBLIC ASSEMBLY  |
| D130   | TBD   | NFPA 55: 11.3.1.2 (2)               | FROM OVERHEAD PIPING CONTAINING OTHER HAZARDOUS MATERIALS   |



SOUTH ELEVATION




WEST ELEVATION

|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|                    |                              |                         |                         |              |                        |   |
|--------------------|------------------------------|-------------------------|-------------------------|--------------|------------------------|---|
| REFERENCE DRAWINGS | FACILITY:                    | WIND TO HYDROGEN SYSTEM |                         | DESIGN BY:   | ALBERT KAHN ASSOCIATES |   |
|                    | LOCATION/UNIT:               | MINOT, NORTH DAKOTA     |                         | DRAWN BY:    |                        |   |
|                    | CONTRACT/DESIGNATION:        |                         |                         | DESIGN CHK:  |                        |   |
|                    | PHYSICAL SETBACKS ELEVATIONS |                         | DRAFT CHK:              |              |                        |   |
|                    |                              |                         | APPROVED:               |              |                        |   |
|                    |                              |                         | SCALE:                  | NONE         |                        |   |
|                    |                              |                         | VENDOR/ORIGINATED FROM: |              | ALBERT KAHN ASSOCIATES |   |
|                    |                              | VENDOR DRAWING NO.      | M-502                   | ORIGINAL REV | 5                      |   |
|                    |                              | BASIN DRAWING NO.       |                         | OAI-0002     | REV. NO.               | 0 |




**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441



01/27/08


|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|   |   |                         |   |             |                        |  |
|---|---|-------------------------|---|-------------|------------------------|--|
| REFERENCE DRAWINGS  | FACILITY:   | WIND TO HYDROGEN SYSTEM |   | DESIGN BY:  | ALBERT KAHN ASSOCIATES |  |
|   | LOCATION/UNIT:  | MINOT, NORTH DAKOTA     |   | DRAWN BY:   |                        |  |
|   | CONTRACT/DESIGNATION:   |                         |   | DESIGN CHK: |                        |  |
|   |   |                         |   | DRAFT CHK:  |                        |  |
|   |   |                         |   | APPROVED:   |                        |  |
|   | PHYSICAL SETBACKS PLAN  |                         | SCALE:  | NONE        |                        |  |
|   |   |                         | VENDOR/ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES |             |                        |  |
|   |   |                         | VENDOR DRAWING NO.<br>M-503                       |             | ORIGINAL REV<br>5      |  |
|  | <b>BASIN ELECTRIC<br/>POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0641 |                         | BASIN DRAWING NO.<br>OAI-0003                     |             | REV. NO.<br>0          |  |



**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441






LEGEND:

- FUEL GENERATOR
- FUEL STORAGE
- GAS CONTROL PANEL
- FUEL DISPENSER

NOTES:

- GFDS EQUIPMENT LOCATIONS ARE PRELIMINARY. FINAL LOCATIONS TO BE SET BY DESIGN-BUILD CONTRACTOR AS APPROVED BY LOCAL AHJ.
- DISPENSER INTERIOR, GAS CONTROL PANEL INTERIOR AND FUEL GENERATOR ELECTROLYSIS COMPARTMENT ARE FACTORY EQUIPPED WITH GAS DETECTION SYSTEM.

|      |  |             |            |         |        |
|------|--|-------------|------------|---------|--------|
| 0    | AS BUILT -- BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                              | DRWN        | DSGN       | APPD    | DATE   |

|   |  |                         |                         |              |                        |
|---|--|-------------------------|-------------------------|--------------|------------------------|
| REFERENCE DRAWINGS  | FACILITY:  | WIND TO HYDROGEN SYSTEM |                         | DESIGN BY:   | ALBERT KAHN ASSOCIATES |
|   | LOCATION/UNIT:   | MINOT, NORTH DAKOTA     |                         | DRAWN BY:    |                        |
|   | CONTRACT/DESIGNATION:  |                         |                         | DESIGN CHK:  |                        |
|   |  |                         |                         | DRAFT CHK:   |                        |
|  | GAS AND FLAME DETECTION COVERAGE REQUIREMENTS  |                         | APPROVED:               | SCALE:       | NONE                   |
|   |  |                         | VENDOR/ORIGINATED FROM: |              |                        |
|   | BASIN ELECTRIC POWER COOPERATIVE   |                         | ALBERT KAHN ASSOCIATES  |              |                        |
|   | 1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0441 |                         | VENDOR DRAWING NO.      | ORIGINAL REV |                        |
|   |  | M-600                   | 5                       |              |                        |
|   |  | BASIN DRAWING NO.       | 0GI-0003                | REV. NO.     | 0                      |

DIVISION 16 – ELECTRICAL

SECTION 16050 – BASIC ELECTRICAL MATERIALS AND METHODS

- PART 1 GENERAL  
1.01 RELATED SECTIONS  
1.02 REFERENCES

- A. NECA 1 – STANDARD PRACTICES FOR GOOD WORKMANSHIP IN ELECTRICAL CONTRACTING; 2000.  
B. NECA 101 – STANDARD FOR INSTALLING STEEL CONDUITS (RIGID, IMC, EMT); 2001.  
C. NFPA 70 – NATIONAL ELECTRICAL CODE 2002.  
UL 360 – LIQUID-TIGHT FLEXIBLE STEEL CONDUITS; 1992.  
D. UL (ECMD) – ELECTRICAL CONSTRUCTION MATERIALS DIRECTORY; CURRENT EDITION.

PART 2 PRODUCTS  
2.01 MATERIALS

A. CONDUIT AND FITTINGS.

- FITTINGS SHALL BE U.L. LISTED, CONSTRUCTED OF FORMED MATERIAL, ELECTRICALLY CONDUCTIVE OF THE SAME SIZE AND FINISH AS THE CONDUIT ON WHICH INSTALLED.
- CONDUIT ONE INCH AND LARGER IN SIZE SHALL BE PROVIDED WITH A GROUNDING AND INSULATED BUSHING SIMILAR, AND EQUAL TO O.Z. ELECTRICAL PRODUCTS COMPANY'S TYPE "BL", INSULATED BUSHINGS AND DOUBLE LOCKNUTS (THAT IS, ONE INSIDE AND ONE OUTSIDE) SHALL BE PROVIDED AT JUNCTION BOXES, OUTLET BOXES, PULL BOXES AND CABINET ENTRANCES.
- PROVIDE U.L. SEAL-OFF FITTINGS FOR CONDUITS DUE TO HIGH OR LOW TEMPERATURE PLACES SUCH AS WALK-IN COOLERS AND FOR HAZARDOUS APPLICATIONS SUCH AS GASOLINE PUMPS, PAINT STORAGE, PAINT SPRAY BOOTH, STORM WATER OR SEWAGE WATER LIFT STATIONS. FILL SEAL OFF AS RECOMMENDED BY CROUSE HINDS CO. FOR EXPLOSION-PROOF APPLICATIONS.
- BONDED GALVANIZED EXPANSION JOINTS SHALL PROVIDE FOR MINIMUM OF 4 INCH MOVEMENT AND SHALL HAVE A TINNED COPPER FLEXIBLE-BRAIDED JUMPER AROUND THE JOINT, O.Z. TYPE EX OR TX AS REQUIRED, WITH TYPE BJ JUMPER.
- CONDUIT PENETRATIONS THROUGH FLOORS (NOT SLAB ON GRADE AND FOUNDATION WALLS) AND FIREWALLS SHALL BE SLEEVED USING GRC AND SEALED WITH A U.L. APPROVED/LISTED MATERIAL GIVING A MINIMUM FIRE RATING OF 2 HOURS.
- PROVIDE O.Z. ELECTRICAL PRODUCTS COMPANY'S TYPE "DUX" DUCT WATERSTOP SEALING COMPOUND FOR ALL SERVICE ENTRANCE AND ANY OTHER FEEDER CONDUITS TO PREVENT WATER TO DRAIN INTO ELECTRICAL EQUIPMENT SPACE.

1. RIGID STEEL CONDUIT, ELBOWS AND COUPLINGS.

- a. ZINC COATED STEEL IN ACCORDANCE WITH ANSI C80.1.  
b. ACCEPTABLE MANUFACTURERS:  
1) GRINNELL.  
2) LTV.  
3) TRIANGLE PWC, INCORPORATED.  
4) WHEATLAND TUBE COMPANY, INCORPORATED.

c. FITTINGS.

- 1) CAST OR MALLEABLE IRON BODIES.  
2) CADMIUM OR ZINC PLATED.  
3) TAPER THREADS, SCREW ATTACHED COVER PLATES, AND GASKETS WHEN LOCATED IN DAMP, WET OR INDUSTRIAL AREAS.  
4) ACCEPTABLE MANUFACTURERS.  
(a) APPLETON ELECTRIC COMPANY.  
(b) CROUSE-HINDS COMPANY.  
(c) PYLE-NATIONAL.  
(d) O-Z/GEDNEY COMPANY.

d. EXPANSION FITTINGS.

- 1) CAST OR MALLEABLE IRON BODIES.  
2) THREADED END CAPS FOR RECEIVING FIXED AND MOVEABLE CONDUITS.  
3) METALLIC PRESSURE PACKING AND COPPER BONDING JUMPER ASSEMBLY.  
4) MOVEMENT OF CONDUIT, MINIMUM OF 4 INCHES.  
5) ACCEPTABLE MANUFACTURERS.  
(a) TYPE XJ BY APPLETON ELECTRIC COMPANY.  
(b) TYPE XJ BY CROUSE-HINDS COMPANY.  
(c) TYPE AX BY O-Z/GEDNEY COMPANY.  
(d) TYPE AF BY SPRING CITY.

e. LOCKNUTS, MALLEABLE IRON OR STEEL, ZINC OR CADMIUM PLATED.

- 1) BUSHING FOR ONE INCH AND SMALLER CONDUIT.  
(a) INSULATING PLASTIC.  
(b) NONBURNABLE THERMOSETTING PHENOLIC, IN ACCORDANCE WITH UL REQUIREMENTS.  
(c) DO NOT INCLUDE NONRIGID PLASTIC BUSHINGS.  
2) BUSHINGS FOR 1-1/4 INCH AND LARGER CONDUIT.  
(a) MALLEABLE IRON OR STEEL, ZINC OR CADMIUM PLATED.  
(b) INSULATING INSERT OR THERMOSETTING PLASTIC, AS SPECIFIED FOR SMALLER CONDUIT BUSHINGS, MOLDED LOCKED INTO BUSHING RING.

2. LIQUIDTIGHT FLEXIBLE STEEL CONDUIT.

- a. IN ACCORDANCE WITH UL 360.  
b. PVC JACKET.  
c. ACCEPTABLE MANUFACTURERS.  
1) ALFLEX.  
2) ANAMET.  
3) CARLON.  
4) O-Z/GEDNEY COMPANY, FLEXI-GARD.

d. FITTINGS.

- 1) DESIGNED TO MAINTAIN LIQUIDTIGHT FEATURE OF INSTALLATION.  
2) ACCEPTABLE MANUFACTURERS.  
(a) ST SERIES BY APPLETON ELECTRIC COMPANY.  
(b) CROUSE-HINDS COMPANY.  
(c) THOMAS AND BETTS STEELCITY.

3. EXPLOSION PROOF FLEXIBLE METAL CONDUIT.

- a. APPROVED FOR USE IN CLASS 1, GROUP A, B, C AND D AREAS AND NOT REQUIRING BONDING JUMPER.  
b. ACCEPTABLE MANUFACTURERS.  
1) TYPE EX BY APPLETON ELECTRIC COMPANY.  
2) TYPE EC BY CROUSE-HINDS COMPANY ANAMET.  
3) PYLE-O-FLEX BY PYLE-NATIONAL.

4. SEAL FITTINGS FOR SEALING CONDUITS, HAZARDOUS AREAS.

- a. UL LISTED FOR USE IN CLASS 1, GROUP B OR D AREAS.  
b. TYPE EYS FOR USE IN VERTICAL RUNS ONLY.  
c. ACCEPTABLE MANUFACTURERS.  
1) APPLETON ELECTRIC COMPANY.  
2) CROUSE-HINDS COMPANY.  
3) STEEL ELECTRIC.

B. PULL AND JUNCTION BOXES.

1. GALVANIZED, CAST, OR MALLEABLE IRON.  
2. THREADED HUBS AND THREADED COVERS.  
3. APPROVED FOR USE IN CLASS 1, GROUP A, B, C OR D AREAS AS APPLICABLE.  
4. SIZED IN ACCORDANCE WITH NFPA 70 REQUIREMENTS FOR WIRING SPACE.  
5. ACCEPTABLE MANUFACTURERS.  
a) APPLETON ELECTRIC COMPANY.  
b) CROUSE-HINDS COMPANY.  
c) PYLE-NATIONAL.

SECTION 16060 – GROUNDING AND BONDING

PART 1 GENERAL  
1.01 REFERENCES

- A. NFPA 70 – NATIONAL ELECTRICAL CODE; 2002.  
B. UL (ECMD) – ELECTRICAL CONSTRUCTION MATERIALS DIRECTORY; CURRENT EDITION.

PART 2 PRODUCTS  
2.01 MATERIALS.

A. GROUNDING CONDUCTORS (WIRE AND CABLE)

1. SYSTEMS

- a. GENERAL USE ABOVE GRADE, BARE AND INSULATED.  
b. CONDUIT WITH PHASE CONDUCTORS, INSULATED.  
c. UNDERGROUND USE, BARE COPPER.  
d. GROUND ELECTRODE CONDUCTOR, STRANDED CABLE.  
e. GROUND BUS; BARE ANNEALED COPPER BARS OF RECTANGULAR CROSS SECTION.  
f. BRAIDED BONDING JUMPERS; COPPER TAPE, BRAIDED NO.30 GAUGE BARE COPPER WIRE TERMINATED WITH COPPER FERRULES.  
g. BONDING STRAP/CONNECTORS; SOFT COPPER
2. WIRE  
a. BARE, STRANDED ANNEALED COPPER.  
b. INSULATED, STRANDED ANNEALED COPPER.  
c. INSULATED WITH HEAT AND MOISTURE RESISTANT POLYVINYL CHLORIDE COMPOUND.  
1) MEET UL REQUIREMENTS FOR TYPE THW, 75 DEGREES C.  
2) RATED 600 VOLTS.  
3) COLOR-CODED, GREEN.  
4) ACCEPTABLE MANUFACTURERS.  
(a) ANAMET.  
(b) GENERAL ELECTRIC.  
(c) ROME CABLE CORP.  
(d) TRIANGLE WIRE & CABLE.  
(e) GROUNDING ELECTRODES

1. GROUND RODS; COPPER-CLAD STEEL WITH HIGH STRENGTH STEEL CORE AND ELECTROLYTIC-GRADE COPPER OUTER SHEATH, MOLTEN WELDED TO CORE – 3/4" x 10' IN SIZE.  
2. PLATE ELECTRODES; COPPER PLATES, MINIMUM 0.10 INCH THICK, SIZES AS INDICATED.

GROUNDING CONNECTIONS.

1. TO STRUCTURAL STEEL USED FOR MAIN BUILDING FRAMING OR NEAREST AVAILABLE GROUND BUS.  
a. BOLTED LUGS.  
1) ACCEPTABLE MANUFACTURERS.  
(a) BLACKBURN/HOLUB, DIV. THOMAS & BETTS.  
(b) ILSCO.  
(c) O-Z/GEDNEY.  
2. TO NONPERMANENTLY FIXED EQUIPMENT.  
a. LUGS BOLTED TO EQUIPMENT.  
1) ACCEPTABLE MANUFACTURERS.  
(a) BLACKBURN/HOLUB, DIV. THOMAS & BETTS.  
(b) ILSCO.  
3. FOR FENCE GROUNDING  
a. USE TYPE G0, G1, AND G2 BURNDY GROUND CONNECTOR.

GROUNDING FITTINGS.

1. FOR BONDING A GROUND CONDUCTOR TO OWN CONDUIT.  
a. ACCEPTABLE PRODUCTS.  
1) TYPE NE BY BURNDY.  
2) TYPE BD BY TELEDYNE PENN. UNION.  
b. EQUIPMENT GROUNDING CONDUCTOR APPLICATION: COMPLY WITH NEC ARTICLE 250 FOR SIZES AND QUANTITIES OF EQUIPMENT GROUNDING CONDUCTORS, EXCEPT WHERE LARGER SIZES OR MORE CONDUCTORS ARE INDICATED.  
1) INSTALL SEPARATE INSULATED EQUIPMENT GROUNDING CONDUCTORS WITH CIRCUIT CONDUCTORS FOR THE FOLLOWING IN ADDITION TO THOSE LOCATIONS WHERE REQUIRED BY CODE:  
(a) FEEDERS AND BRANCH CIRCUITS, RECEPTACLE CIRCUITS, SINGLE-PHASE MOTOR OR APPLIANCE CIRCUITS AND THREE-PHASE MOTOR OR APPLIANCE BRANCH CIRCUITS.

- c. NONMETALLIC RACEWAYS: INSTALL AN INSULATED EQUIPMENT GROUND CONDUCTOR IN NONMETALLIC RACEWAYS UNLESS THEY ARE DESIGNATED FOR TELEPHONE OR DATA CABLES.

- d. UNDERGROUND CONDUCTORS: BARE, STRANDED COPPER EXCEPT AS OTHERWISE INDICATED.

- e. SIGNAL AND COMMUNICATIONS: FOR TELEPHONE, ALARM AND COMMUNICATION SYSTEMS, PROVIDE A #4 AWG MINIMUM GREEN INSULATED COPPER CONDUIT IN RACEWAY FROM THE GROUNDING ELECTRODE SYSTEM TO EACH TERMINAL CABINET OR CENTRAL EQUIPMENT LOCATION.

- f. SEPARATELY DERIVED SYSTEMS REQUIRED BY NEC TO BE GROUNDED SHALL BE GROUNDED IN ACCORDANCE WITH NEC PARAGRAPH 250-26.

PART 3 EXECUTION  
3.01 INSTALLATION.

A. GENERAL.

1. GROUND ELECTRICAL SYSTEMS AND EQUIPMENT IN ACCORDANCE WITH NEC REQUIREMENTS EXCEPT WHERE THE DRAWINGS OR SPECIFICATIONS EXCEED NEC REQUIREMENTS.  
2. BOND GROUND CONDUCTOR TO CONDUIT AT EACH END OF METALLIC CONDUIT USED FOR MECHANICAL PROTECTION OF GROUND CONDUCTOR.  
3. MAKE METALLIC RACEWAY FITTINGS AND GROUNDING CLAMP TIGHT TO ENSURE GROUNDING PATH.  
4. DO NOT SOLDER GROUNDING CIRCUIT CONNECTIONS.  
5. MAINTAIN CONTINUITY OF EQUIPMENT GROUNDING SYSTEM LOCATED IN NONMETALLIC CONDUIT AND DUCTS WITH BAR OR CONDUCTOR INSTALLED AND CONNECTED BY ACCEPTED METHOD TO EQUIPMENT AT BOTH ENDS.  
6. MAKE GROUND CONTINUITY POSITIVE THROUGHOUT.  
7. GROUND STRUCTURAL STEEL BUILDING FRAMING IN WEB OF COLUMN.  
8. GROUND TO NONPERMANENTLY FIXED EQUIPMENT.  
a. LUGS BOLTED TO EQUIPMENT.  
1. THOROUGHLY CLEAN BONDING SURFACES OF NONCONDUCTING MATERIALS.  
2. WHERE BOLTED CONNECTIONS ARE USED, TREAT SURFACES WITH CORROSION INHIBITING COMPOUND.  
9. GROUND EACH SECTION OF FENCE, FENCE POST, AND FENCE GATES.  
10. GROUND RODS: LOCATE A MINIMUM OF ONE-ROD LENGTH FROM EACH OTHER AND AT LEAST THE SAME DISTANCE FROM ANY OTHER GROUNDING ELECTRODE. INTERCONNECT GROUND RODS WITH BARE CONDUCTORS BURIED AT LEAST 24" BELOW GRADE. CONNECT BARE-CABLE GROUND CONDUCTORS TO GROUND RODS BY MEANS OF EXOTHERMIC WELDS EXCEPT AS OTHERWISE INDICATED. MAKE THESE CONNECTIONS WITHOUT DAMAGING THE COPPER OR EXPOSING THE STEEL. USE 3/4" BY 10' GROUND RODS EXCEPT AS OTHERWISE INDICATED.  
C. BRAIDED-TYPE BONDING JUMPERS: INSTALL TO CONNECT GROUND CLAMPS ON WATER METER PIPING TO BYPASS WATER METERS ELECTRICALLY. USE ELSEWHERE FOR FLEXIBLE BONDING AND GROUNDING CONNECTIONS.

- D. ROUTE GROUNDING CONDUCTORS ALONG THE SHORTEST AND STRAIGHTEST PATHS WITHOUT OBSTRUCTING ACCESS OR PLACING CONDUCTORS WHERE THEY MAY BE SUBJECTED TO STRAIN, IMPACT, OR DAMAGE, EXCEPT AS INDICATED.

- E. BOND INTERIOR METAL PIPING SYSTEMS AND METAL AIR DUCTS TO EQUIPMENT GROUND CONDUCTORS OF PUMPS, FANS, ELECTRIC HEATERS AND AIR CLEANERS SERVING INDIVIDUAL SYSTEMS.  
F. TEST WELLS: LOCATE AS INDICATED AND FABRICATE IN ACCORDANCE WITH DETAILS INDICATED.

3.02 CONNECTIONS

- A. MAKE CONNECTIONS IN SUCH A MANNER AS TO MINIMIZE POSSIBILITY OF GALVANIC ACTION OR ELECTROLYSIS. SELECT CONNECTORS, CONNECTION HARDWARE, CONDUCTORS AND CONNECTION METHODS SO METALS IN DIRECT CONTACT WILL BE GALVANICALLY COMPATIBLE.

1. USE ELECTROPLATED OR HOT-TIN COATED MATERIALS TO ASSURE HIGH CONDUCTIVITY AND MAKE CONTACT POINTS CLOSER IN ORDER OF GALVANIC SERIES.  
2. MAKE CONNECTIONS WITH CLEAN BARE METAL POINTS OF CONTACT.  
3. ALUMINUM TO STEEL CONNECTIONS SHALL BE WITH STAINLESS STEEL SEPARATORS AND MECHANICAL CLAMPS.  
4. ALUMINUM TO GALVANIZED STEEL CONNECTIONS SHALL BE WITH TIN-PLATED COPPER JUMPERS AND MECHANICAL CLAMPS.  
5. COAT AND SEAL CONNECTIONS INVOLVING DISSIMILAR METALS WITH INERT MATERIALS SUCH AS RED LEAD PAINT TO PREVENT FUTURE PENETRATION OF MOISTURE TO CONTACT SURFACES.  
6. RESTORE SURFACE FEATURES AT AREAS DISTURBED BY EXCAVATION AND RE-ESTABLISH ORIGINAL GRADES EXCEPT AS OTHERWISE INDICATED.

- B. EXOTHERMIC WELD CONNECTIONS: USE OF CONNECTIONS TO STRUCTURAL STEEL AND FOR UNDERGROUND CONNECTIONS EXCEPT THOSE AT TEST WELLS. INSTALL AT CONNECTIONS TO GROUND RODS AND PLATE ELECTRODES. COMPLY WITH MANUFACTURER'S WRITTEN RECOMMENDATION. WELDS THAT ARE PUFFED UP OR THAT CONVEX SURFACES INDICATING IMPROPER CLEANING ARE NOT ACCEPTABLE.  
C. TERMINATE INSULATED EQUIPMENT GROUNDING CONDUCTORS FOR FEEDERS AND BRANCH CIRCUITS WITH PRESSURE-TYPE GROUNDING LUGS. WHERE METALLIC RACEWAYS TERMINATE AT METALLIC HOUSINGS WITHOUT MECHANICAL AND ELECTRICAL CONNECTION TO THE HOUSING, TERMINATE EACH CONDUIT WITH A GROUNDING BUSHING. CONNECT GROUNDING BUSHING WITH A BARE GROUNDING CONDUCTOR TO THE GROUND BUS IN THE HOUSING. BOND ELECTRICALLY NONCONTINUOUS CONDUITS AT BOTH ENTRANCES AND EXITS WITH GROUNDING BUSHINGS AND BARE GROUNDING CONDUCTORS.

- D. TIGHTEN GROUNDING AND BONDING CONNECTORS AND TERMINALS, INCLUDING SCREWS AND BOLTS, IN ACCORDANCE WITH MANUFACTURER'S PUBLISHED TORQUE TIGHTENING VALUES FOR CONNECTORS AND BOLTS. WHERE MANUFACTURER'S TORQUING REQUIREMENTS ARE NOT INDICATED, TIGHTEN CONNECTIONS TO COMPLY WITH TORQUE TIGHTENING VALUES SPECIFIED IN U.L. 486A AND U.L. 486B.

- E. CONNECTIONS AT TEST WELLS: USE COMPRESSION-TYPE CONNECTORS ON CONDUCTORS AND MAKE BOLTED- AND CLAMPED-TYPE CONNECTIONS BETWEEN CONNECTORS AND GROUND RODS.

- F. COMPRESSION-TYPE CONNECTIONS: USE HYDRAULIC COMPRESSION TOOLS TO PROVIDE THE CORRECT CIRCUMFERENTIAL PRESSURE FOR COMPRESSION CONNECTORS. USE TOOLS AND DIES RECOMMENDED BY THE MANUFACTURER OF THE CONNECTORS. PROVIDE EMBOSSING DIE CODE OR OTHER STANDARD METHOD TO MAKE ADVISABLE INDICATION THAT A CONNECTOR HAS BEEN ADEQUATELY COMPRESSED ON THE GROUND CONDUCTOR.

- G. MOISTURE PROTECTION: WHERE INSULATED GROUND CONDUCTORS ARE CONNECTED TO GROUND RODS OR GROUND BUSES, INSULATE THE ENTIRE AREA OF THE CONNECTION AND SEAL AGAINST MOISTURE PENETRATION OF THE INSULATION AND CABLE.

REFERENCE DRAWINGS

BASIN DRAWING NUMBER

OED-0002 ELECTRICAL SPECIFICATIONS

FACILITY: WIND TO HYDROGEN SYSTEM

LOCATION/UNIT: MINOT, NORTH DAKOTA

CONTRACT/DESIGNATION:

APPROVED:

SCALE: NONE

VENDOR/ORIGINATED FROM: ALBERT KAHN ASSOCIATES

VENDOR DRAWING NO. E-001

BASIN DRAWING NO. OED-0001

REV. NO. 0

DESIGN BY: ALBERT KAHN ASSOCIATES

DRAWN BY:

DESIGN CHK:

DRAFT CHK:

APPROVED:

SCALE: NONE

VENDOR/ORIGINATED FROM: ALBERT KAHN ASSOCIATES

VENDOR DRAWING NO. E-001

BASIN DRAWING NO. OED-0001

REV. NO. 0



**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441

SECTION 16120 – CONDUCTORS AND CABLES

- PART 1 GENERAL REFERENCES
- 1.01 REFERENCES
- A. NFPA 70 – NATIONAL ELECTRICAL CODE; 2002.
- B. TIA/EIA-568 – COMMERCIAL BUILDING TELECOMMUNICATIONS CABLEING STANDARD; B, 2003.
- C. UL (EOMD) – ELECTRICAL CONSTRUCTION MATERIALS DIRECTORY; CURRENT EDITION.
- D. UL 44 – STANDARD FOR THERMOSET-INSULATED WIRES AND CABLES; 1999.
- E. UL 83 – THERMOPLASTIC-INSULATED WIRES AND CABLES; 1998.
- F. UL 1569 – METAL-CLAD CABLES; 1999.
- 1.02 QUALITY ASSURANCE
- A. WIRE AND CABLE.
1. LISTED BY UNDERWRITERS LABORATORIES INC. (UL) AND LABELED AS MEETING NATIONAL ELECTRICAL CODE REQUIREMENTS.
2. FURNISH WIRE AND CABLE ON WHICH STANDARD FACTORY TESTS ESTABLISHED BY ASTM, ANSI, ICEA, NEMA, NFPA AND UL HAVE BEEN PERFORMED.
- PART 2 PRODUCTS
- 2.01 MATERIALS
- A. WIRE.
1. CHARACTERISTICS.
- a. IN ACCORDANCE WITH STANDARD SPECIFICATIONS ESTABLISHED FOR MATERIAL AND CONSTRUCTION BY ASTM, ANSI, ICEA, NEMA, NFPA AND UL WHERE APPLICABLE.
- b. CONDUCTORS, ANNEALED COPPER, MINIMUM OF 98 PERCENT CONDUCTIVITY.
- c. SINGLE CONDUCTOR UNLESS MULTICONDUCTOR IS INDICATED ON CONTRACT DRAWINGS.
- d. CONDUCTOR SIZES IN ACCORDANCE WITH NEC (NFPA 70) REQUIREMENTS, UNLESS OTHERWISE INDICATED IN CONTRACT DOCUMENT, BUT NOT LESS THAN 12 AWG.
- e. SOLID OR STRANDED CONDUCTORS FOR 10 AWG AND SMALLER.
- f. STRANDED CONDUCTORS FOR 8 AWG AND LARGER.
- g. 600 VOLTS.
- h. TYPE, NEC (NFPA 70) SPECIFIED.
2. ACCEPTABLE MANUFACTURERS.
- a. AMERICAN INSULATED WIRE CORPORATION.
- b. AETNA INSULATED WIRE CO, CERROWIRE.
- c. THE OKONITE COMPANY.
- d. PIRELLI CABLE CORPORATION.
- e. SOUTHWIRE COMPANY.
3. LOCATIONS.
- a. FOR GENERAL INTERIOR AND EXTERIOR USE.
- 1) 600 VOLTS.
- 2) TYPE THHN/THWN-2, RATED 90 DEGREES C IN DRY AND WET LOCATIONS.
- B. MULTICONDUCTOR CONTROL CABLE, FOR INSTALLATION IN CONDUIT.
1. SIZE AND NUMBER OF CONDUCTORS, AS INDICATED ON DRAWINGS.
2. CONDUCTORS, 19 STRAND INDIVIDUAL, ANNEALED COPPER.
3. COLOR CODING, IN ACCORDANCE WITH ICEA, METHOD 1, TABLE K1.
4. CABLEING, ROUND WITH FILLERS AND BINDER TAPE.
5. JACKET, PVC.
6. 600 VOLTS.
7. INSULATION, RATED 90 DEGREES C.
- a. 26 MILS LINEAR POLYETHYLENE AND 4 MILS NYLON, OR 20 MILS HMW POLYETHYLENE AND 10 MILS PVC.
- b. ACCEPTABLE PRODUCT.
- 1) TYPE SDC-90 BY TRIANGLE PWC.
- 2) OLFEX TRAY # CY BY LAPP SYSTEMS USA.
- 3) UNITRONIC 300CY BY LAPP SYSTEMS USA.
- 4) UTP CABLE BY LAPP SYSTEMS USA.
- C. CONNECTORS.
1. FOR SPLICING COPPER CONDUCTORS 8 AWG AND SMALLER.
- a. SOLDERLESS COMPRESSION TYPE.
- b. ACCEPTABLE MANUFACTURERS.
- 1) AMP PRODUCTS.
- 2) IDEAL ELECTRIC COMPANY.
- 3) ILSCO CORPORATION.
- 4) THOMAS AND BETTS CORPORATION.
2. FOR STRAIGHT SPLICING CONDUCTORS 6 AWG AND LARGER.
- a. SOLDERLESS COMPRESSION 2-WAY TYPE.
- b. ACCEPTABLE MANUFACTURERS.
- 1) AMP.
- 2) BLACKBURN/HOLUB.
- 3) TYPE YS-L BY BURNDY.
- 4) IDEAL ELECTRIC COMPANY.
- 5) ILSCO DIVISION OF BARDES CORPORATION.
- 6) SERIES 54500 BY THOMAS AND BETTS CORPORATION.
- D. LUGS FOR TERMINATING COPPER CONDUCTORS.
1. FOR 8 AWG AND SMALLER.
- a. SOLDERLESS TYPE.
- b. EQUIPMENT MANUFACTURER'S STANDARD, UNLESS OTHERWISE SPECIFIED.
2. FOR 6 AWG AND LARGER.
- a. SOLDERLESS COMPRESSION TYPE.
- b. ONE HOLE FOR 6 AWG THROUGH 4/0 AWG INCLUSIVE.
- c. 2-HOLE FOR LARGER SIZES.
- d. ACCEPTABLE MANUFACTURERS.
- 1) TYPE YA-L BY BURNDY.
- 2) ILSCO DIVISION OF BARDES CORPORATION.
- 3) SERIES 54000 BY THOMAS AND BETTS CORPORATION.
3. FOR CONTROL WIRING.
- a. SOLDERLESS COMPRESSION TYPE WITH TINNED RING TONGUE.
- b. ACCEPTABLE MANUFACTURERS.
- 1) HYDENT BY BURNDY.
- 2) ILSCO DIVISION OF BARDES CORPORATION.
- 3) STA-KON BY THOMAS AND BETTS CORPORATION.
- E. WIRE LABELS FOR IDENTIFICATION OF CONDUCTORS.
1. ACCEPTABLE MANUFACTURERS.
- a. AMP PRODUCTS.
- b. IDEAL ELECTRIC COMPANY.
- c. PANDUIT CORPORATION.
- d. RAYCHEM CORPORATION.
- e. 3M COMPANY.
- F. INSULATING TAPE, FOR GENERAL USE.
1. ACCEPTABLE PRODUCTS.
- a. CATALOG NO. 602-35-7010 BY OKONITE.
- b. 33 PLUS BY 3M COMPANY.
- c. FOR HIGH TEMPERATURE USE, 27 BY 3M COMPANY.
- d. SUBSTITUTIONS: SEE SECTION 01600 – PRODUCT REQUIREMENTS.

- PART 3 EXECUTION
- 3.01 INSTALLATION
- A. CONVENTIONAL WIRING.
1. INSTALL IN RACEWAY WHERE EXPOSED WIRING IS INDICATED OR SPECIFIED.
2. WIRE ONLY IN COMPLETED RACEWAY SYSTEMS WHEN PROTECTED FROM WEATHER.
3. INSTALL CONDUCTORS CONTINUOUS, WITHOUT SPLICES, BETWEEN EQUIPMENT.
4. WHERE SPLICES ARE REQUIRED, MAKE UP SPLICES IN BOXES.
5. DO NOT USE FITTINGS FOR SPLICES.
6. INSTALL PHASE AND NEUTRAL CONDUCTORS OF EACH BRANCH OR FEEDER CIRCUIT AS INDICATED.
7. TERMINATE CONDUCTORS AT SAME LOCATION, MECHANICALLY AND ELECTRICALLY, AT BOTH ENDS, FOR EQUAL DIVISION OF TOTAL CURRENT BETWEEN CONDUCTORS.
8. INSTALL CONDUCTORS SO BENDING RADIUS OF ANY WIRE OR CABLE IS NOT LESS THAN MINIMUM RECOMMENDED BY ICEA OR MANUFACTURER.
9. CONNECT ALL POWER WIRING TO EQUIPMENT FOR PHASING A-B-C-N LEFT TO RIGHT, TOP TO BOTTOM, AND FRONT TO BACK, WHERE POSSIBLE, AND PERMANENTLY IDENTIFY PHASING ON THE STRUCTURE OR HOUSING ADJACENT TO BUS.
10. PHASE IDENTIFICATION A-B-C IS EQUIVALENT TO TRANSFORMER PHASE IDENTIFICATION X1-X2-X3 AND H1-H2-H3.
11. CONNECT PHASE WIRING TO ALL 3 PHASE RECEPTACLES FOR SAME PHASE ROTATION IN ALL RECEPTACLES WITH INTERCHANGEABLE PLUGS.
- B. COLOR CODING AND CONDUCTOR IDENTIFICATION.
1. IDENTIFY INDIVIDUAL FEEDER AND SUBFEEDER CONDUCTORS AS TO PHASE, CONNECTION A, B, C, BY MEANS OF WIRE LABELS AT EACH SPLICE AND TERMINATION.
- C. SPLICES AND TERMINATIONS.
1. USE LUGS FOR SPECIFIC SIZE AND TYPE OF CONDUCTOR.
2. INDENT COMPRESSION CONNECTORS AND LUGS WITH TOOLS RECOMMENDED BY CONNECTOR OR LUG MANUFACTURER.
3. THOROUGHLY CLEAN WIRE ENDS BEFORE CONNECTORS OR LUGS ARE APPLIED.
4. WHENEVER COPPER LUGS ARE TERMINATED ON ALUMINUM BUS, USE A BELLEVILLE WASHER AND 2 TIN OR CADMIUM PLATED WASHERS, ONE ON EACH SIDE IN COMBINATION WITH ALUMINUM JOINT COMPOUND ON CONTACTING SURFACES.
5. TIGHTEN BOLTS UNTIL BELLEVILLE WASHER IS FLAT.
6. INSULATE BARE SURFACES OF CONDUCTORS WITH 4 LAYERS (HALF LAP IN 2 DIRECTIONS) OF ELECTRICAL INSULATING TAPE.
7. ON LARGER SPLICES AND TERMINALS, BUILD UP CONNECTION WITH ELECTRICAL INSULATING PUTTY BEFORE APPLYING TAPE, TO ELIMINATE SHARP EDGES AND VOIDS.
8. TERMINATE ARMORED CABLES AT EQUIPMENT WITH AN ARMORED CABLE TERMINATOR.
9. TERMINATE CABLE GROUND CONDUCTORS ON EQUIPMENT GROUND BUS.
- D. CABLE IDENTIFICATION.
1. IDENTIFY CABLES PER SECTION 16075.

SECTION 16121 – ELECTRIC HEAT TRACING SYSTEMS

- 1.01 MANUFACTURED UNITS
- A. ELECTRIC HEAT TRACING SYSTEMS
1. FURNISH AND INSTALL ELECTRIC HEAT TRACING SYSTEMS, WHERE INDICATED ON DRAWINGS, COMPLETE WITH ELECTRIC HEATING CABLE, COLD LEADS, CONTROL PANEL, JUNCTION BOXES, OUTDOOR THERMOSTAT, LINE THERMOSTATS, INTERCONNECTING WIRING AND CONDUIT, CIRCUIT BREAKER PANELS, AND ALL CONTROL CONTACTORS REQUIRED FOR DISTRIBUTION TO ELECTRIC HEAT TRACING CIRCUITS.
2. ELECTRIC HEATING CABLE
- a. FLAT, FLEXIBLE, ELECTRICAL RESISTANCE, HEATER STRIPS WITH ELECTRICALLY CONDUCTIVE CORE MATERIAL BETWEEN 2 COPPER BUS STRIPS, FLEXIBLE, ABRASION RESISTANT, AND ELECTRICALLY INSULATING OUTER SHEATH AND WIRING CONNECTIONS WITH END SEALS.
- b. ELECTRICAL CONDUCTIVITY OF CORE MATERIAL SHALL DECREASE WITH INCREASING TEMPERATURE.
- c. FURNISH AND INSTALL HEATER STRIPS SUITABLE FOR OPERATION AT MAXIMUM MAINTAINENCE TEMPERATURE OF 120 °F AND MAXIMUM CONTINUOUS EXPOSURE TEMPERATURE OF 185 °F.
- d. REFER TO DRAWINGS FOR OPERATING VOLTAGE.
- e. ACCEPTABLE MANUFACTURERS:
- 1.) RAYCHEM: CHEMELEX AUTO-TRACE TYPE BTV
- 2.) THERMON: TYPE HSX/TSX
3. CONTROLS
- a. OUTDOOR THERMOSTAT SET AT 40 °F COMPLETE WITH SENSING BULB AND CAPILLARY TUBING.
- b. FURNISH EACH INDIVIDUAL TRACING CIRCUIT WITH PIPE SENSING THERMOSTAT AND CONTROL RELAY.

- PART 2 EXECUTION
- 2.01 INSTALLATION
- A. ELECTRIC HEAT TRACING
1. INSTALL ELECTRIC HEAT TRACING CABLE IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTIONS AND ARCHITECT-ENGINEER REVIEWED INSTALLATION DRAWINGS.
2. AT PIPE SUPPORTS, GUIDES AND ANCHORS, ROUTE CABLES TO PREVENT CRUSHING, FRAYING, TEARING, BREAKING OR SHEARING UNDER FORCES AND MOTIONS EXPECTED DURING INSTALLATION AND OPERATION.
3. AT EXPANSION JOINTS, INSTALL ENOUGH SLACK IN CABLE TO COMPENSATE FOR THE MOST EXTREME JOINT ELONGATION EXPECTED.
4. STRAIGHTEN KINKS IN CABLE PRIOR TO INSTALLATION.
5. TAPE CABLE TO ENSURE CONTINUOUS CONTACT BETWEEN CABLE AND PIPE.
6. TERMINATE LEADS IN JUNCTION BOXES. LOCATE AND SEAL JUNCTION BOXES TO PREVENT ENTRY OF MOISTURE. FURNISH ONE JUNCTION BOX FOR EACH PIPING SYSTEM.
7. LIMIT MAXIMUM CABLE CIRCUIT LENGTH SO STARTING INRUSH CURRENT AT 0 °F DOES NOT EXCEED CIRCUIT BREAKER RATING.


SECTION 16500 – TESTING

1. GENERAL
- A. THIS DOCUMENT OUTLINES THE TESTING PROCEDURES FOR THE ELECTRICAL SYSTEMS. ALL EQUIPMENT VENDOR SUPPLIED EQUIPMENT SHALL BE TESTED AND APPROVED BY THE EQUIPMENT VENDOR(S) PRIOR TO SHIPMENT AND SHALL NOT BE THE RESPONSIBILITY OF THE CONTRACTOR.
- B. ELECTRICAL CONTRACTOR TO HIRE A QUALIFIED TESTING FIRM TO PERFORM TESTING AFTER THE INSTALLATION OF ELECTRICAL EQUIPMENT, DEVICES AND ASSOCIATED WIRE AND CONDUIT IS COMPLETED.
- 2.0 TEST
- THE ELECTRICAL CONTRACTOR SHALL:
1. FOR ALL CIRCUITS ENSURE THAT ALL ELECTRICAL EQUIPMENT, MATERIALS AND SYSTEMS INSTALLED ARE SUBJECTED TO AN INSPECTION AND APPLICABLE TESTS PRIOR TO COMMISSIONING TO ENSURE THAT THE COMPLETE INSTALLATION IS IN ACCORDANCE WITH ALL DRAWINGS AND SPECIFICATIONS.
2. ENSURE THAT THE SYSTEM AND ITS COMPONENT WIRING IS COMPLETE AND CIRCUIT IS PRETESTED PRIOR TO THE INSPECTION AND TEST FOR ACCEPTANCE.
3. CAREFULLY CHECK WIRING FOR EACH SYSTEM AND/OR PART OF A SYSTEM TO ENSURE THAT THE SYSTEM WILL FUNCTION PROPERLY AS INDICATED BY WIRING AND SCHEMATIC DIAGRAMS, DESCRIPTION OF OPERATION, ETC.
4. SUPPLY ALL INSTRUMENTS, METERS AND PERSONNEL REQUIRED FOR TESTS.
5. ENSURE TESTING BE CONDUCTED BY FULLY QUALIFIED PERSONNEL ONLY. TESTS REQUIRING INITIAL POWER ENERGIZATION OF A SYSTEM SHALL NOT BE MADE WITHOUT NOTIFICATION TO THE ENGINEER. TEST, CHECKS AND THE LIKE CARRIED OUT BY OR ON BEHALF OF THE CONTRACTOR SHALL BE DOCUMENTED AND SIGNED OFF AT NO ADDITIONAL COST TO PURCHASER. SUBMIT FIVE COPIES OF THE TEST CERTIFICATES TO THE ENGINEER.
6. FAILURE OR DEFECTS IN WORKMANSHIP REVEALED BY TESTS SHALL BE CORRECTED PROMPTLY AND TESTS RECONDUCTED AT NO EXTRA EXPENSE TO PURCHASER.
- 2.1 INSULATION RESISTANCE TESTS – 1000 VOLTS AND BELOW
- A. TESTS ON CABLE AND WIRE IN THIS VOLTAGE RANGE SHALL BE LIMITED TO INSULATION RESISTANCE MEASUREMENTS USING A MEGGER INSTRUMENT (500V INSTRUMENT FOR CIRCUITS UP TO 350V SYSTEMS; 1000V INSTRUMENT FOR 351-600V SYSTEMS).
- B. REPLACE OR REPAIR ALL CIRCUITS WHICH DO NOT MEET MINIMUM REQUIREMENTS SPECIFIED BY THE CABLE OR WIRE MANUFACTURER. INSULATION RESISTANCE OF THE FOLLOWING CIRCUITS SHALL BE MEASURED:
1. POWER CIRCUITS (WITH EQUIPMENT DISCONNECTED): PHASE-TO-PHASE, PHASE-TO-NEUTRAL AND PHASE-TO-GROUND.
2. CONTROL CIRCUITS (WITH EQUIPMENT DISCONNECTED): MEASURE TO GROUND.
3. DO NOT PERFORM MEGGER TESTS ON CONTROL CIRCUITS CONTAINING TRANSISTOR OR SOLID-STATE COMPONENTS.
4. DO NOT PERFORM MEGGER TEST ON INSTRUMENTATION OR THERMOCOUPLE WIRING.
5. WHERE POWER FACTOR CORRECTION EQUIPMENT IS INSTALLED IT MAY BE NECESSARY TO DISCONNECT THE CAPACITORS FROM THE SYSTEM PRIOR TO TESTING TO AVOID OVERVOLTAGE.
6. AT COMPLETION OF TEST, ENSURE ALL EQUIPMENT AND WIRING ARE DISCHARGED TO GROUND POTENTIAL.
7. THE CONTRACTOR SHALL RECORD ALL TEST RESULTS ON ALL CABLES AND WIRES AND SUBMIT RESULTS TO THE ENGINEER.
- 2.2 CONTINUITY LOOP CHECKS
- A. THE CONTRACTOR SHALL:
1. UPON WIRING COMPLETION, CHECK THE CONTINUITY OF THE ENTIRE CIRCUIT FROM FIELD DEVICE TO SOURCE; THE ENGINEER SHALL WITNESS AND APPROVE THIS PROCEDURE.
2. VERIFY THAT ALL WIRE NUMBERS CORRESPOND TO THE RESPECTIVE FIELD DEVICE AND SOURCE TERMINATION'S AS PER DRAWINGS AND/OR SUPPORTING DOCUMENTS.
3. WITH INSTRUMENTATION AND THERMOCOUPLE WIRING, THE CONTRACTOR SHALL CHECK CONTINUITY OF EACH CIRCUIT FROM FIELD DEVICE TO SOURCE USING AN OHMMETER OR A DC BUZZER. MEGGER OR 120 VOLT FILAMENT LAMP TESTING IS NOT ACCEPTABLE.
4. RECORD ALL TEST RESULTS ON ALL CABLES AND WIRES AND SUBMIT TO THE ENGINEER FOR APPROVAL.
- 2.3 GROUNDING RESISTANCE TESTS
- A. THE CONTRACTOR SHALL:
1. TEST THE GROUND SYSTEM EFFICIENCY WITH THE "FALL-OF-POTENTIAL" GROUND RESISTANCE TEST AT EACH GROUND BED. VERIFY THAT THE OHMIC RESISTANCE VALUES ARE ACCEPTABLE AS PER THE GROUNDING INSTALLATION SPECIFICATIONS.
2. NOTIFY ELECTRIC AUTHORITIES THAT THEY MAY BE PRESENT TO WITNESS CONTRACTOR TESTING AND PROVIDE ANY ASSISTANCE REQUIRED BY ELECTRIC AUTHORITY FOR THEIR OWN TESTING PROCEDURES.
3. FIVE (5) TEST COPIES SHALL BE FURNISHED TO THE ENGINEER WITHIN ONE (1) WEEK AFTER TEST.
- 3.0 VEHICLE FUELING PAD TEST
- A. TESTING:
1. PERFORM SURFACE RESISTANCE TESTING IN ACCORDANCE WITH DIN 1081 TEST (DIN = DEUTSCHES INSTITUT FUR NORMUNG)
2. PERFORM SURFACE RESISTANCE TESTING IN ACCORDANCE WITH CAFCP GROUND PATH (NOZZLE TO 1081 PROBE) TEST (CAFCP = CALIFORNIA FUEL CELL PARTNERSHIP).
3. EACH OF THE ABOVE TESTS SHALL RECORD THE MATERIAL, CONDITION OF MATERIAL (DRY, WET, ETC), A RESISTANCE READING AT 10 SECONDS AND A READING AT 15 SECONDS.
4. PERFORM EACH OF THE TESTS INDICATED IN #1 AND #2 AT THE FOLLOWING LOCATIONS:
- a. CURB 3' EAST OF DISPENSER HOSE CONNECTION.
- b. 6' EAST OF DISPENSER HOSE CONNECTION.
- c. 9' EAST OF DISPENSER HOSE CONNECTION.
- d. APPROX. 16' EAST AND 6' NORTH OF DISPENSER HOSE CONNECTION.
- e. 9' EAST AND 6' NORTH OF DISPENSER HOSE CONNECTION.
5. PERFORM SURFACE RESISTANCE TESTING TO CONFIRM THAT PAD SURFACE TO GROUND RESISTANCE IS EQUAL TO OR LESS THAN 5 OHMS.


- B. REPORT:
1. REPORT SHALL INDICATE THE FOLLOWING:
- a. TESTING TEAM/OBSERVERS
- b. WEATHER CONDITIONS DAY OF TEST
- c. EXACT EQUIPMENT USED INCLUDING OPERATING RANGES
- d. PICTURES OF TEST CONDITIONS
- e. TESTING METHODS
- f. TABLES INDICATING TEST RESULTS
- g. CONCLUSIONS BASED ON TESTING RESULTS
- h. RECOMMENDATIONS BASED ON TESTING RESULTS

2. THE PURPOSE OF THE ABOVE TESTING PROCEDURE IS TO VERIFY THAT THE SUPPLEMENTAL GROUNDING STRAP (PROVIDED BY MANUFACTURER ON DISPENSING EQUIPMENT) IS NOT NECESSARY TO MEET STATIC ELECTRICITY THRESHOLD OF 1 MEGA-OHM OR LESS (IEEE STIPULATES THAT 1 MEGA-OHM OR LESS IS ADEQUATE FOR STATIC GROUNDING). RECOMMENDATIONS SHALL BE INDICATED IN THE EVENT THAT THE SURFACE RESISTANCE EXCEEDS THE 1 MEGA-OHM THRESHOLD.

|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT – BASIN NUMBER AND TITLE BLOCK | L. FROELUCH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|   |  |   |  |                                   |  |
|---|--|---|--|-----------------------------------|--|
| REFERENCE DRAWINGS  |  | FACILITY:<br>WIND TO HYDROGEN SYSTEM              |  | DESIGN BY: ALBERT KAHN ASSOCIATES |  |
| BASIN DRAWING NUMBER<br>OED-0001 ELECTRICAL SPECIFICATIONS  |  | LOCATION/UNIT:<br>MINOT, NORTH DAKOTA             |  | DRAWN BY: _____                   |  |
|   |  | CONTRACT/DESIGNATION:                             |  | DESIGN CHK: _____                 |  |
|   |  | ELECTRICAL SPECIFICATIONS                         |  | DRAFT CHK: _____                  |  |
|   |  |   |  | APPROVED: _____                   |  |
|  <b>BASIN ELECTRIC POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0441 |  | VENDOR/ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES |  | SCALE: NONE                       |  |
|   |  | VENDOR DRAWING NO.<br>E-002                       |  | ORIGINAL REV<br>5                 |  |
|   |  | BASIN DRAWING NO.<br>OED-0002                     |  | REV. NO.<br>0                     |  |
|   |  |   |  |                                   |  |







DETAIL #1  
GROUNDING ROD INSTALLATION - BURIED TYPE  
SCALE = NONE

NOTES:


- 1 - ALL GROUND LOOP CONNECTIONS SHALL BE THERMITE WELD.
- 2 - TRENCH GRATE SEAT SHALL BE CONTINUOUS AND BONDED TO GROUNDING GRID.
- 3 - ALL EQUIPMENT SHALL BE BONDED TO GROUNDING GRID.
- 4 - GROUND TEST WELL FOR TESTING. FURNISH AND INSTALL WELL COVER.




DETAIL #2  
CORNER SET GROUNDING ELECTRODES  
SCALE = NONE



DETAIL #3  
FENCE/GATE POST GROUNDING DETAIL  
SCALE = NONE



DETAIL #4  
FENCE POST GROUNDING DETAIL  
SCALE = NONE



SYMBOL LEGEND

- BURIED GROUND CABLE, #4/0 BARE SOFT DRAWN COPPER (BSDC). FOR BURIAL DEPTH 36" MINIMUM FOR MAIN GROUND LOOP AND #2/0 BARE SOFT DRAWN COPPER FOR PIG TAILS.
- #4/0 GROUND ALONG THE FENCE.
- GROUND SPLICE:  
BELOW GRADE: EXOTHERMIC WELD (CADWELD) OR UL APPROVED COMPRESSION TYPE CONNECTION.  
ABOVE GRADE: EXOTHERMIC WELD (CADWELD) OR UL APPROVED BOLT TYPE MECHANICAL CONNECTION.
- #2/0 BSDC PIG TAIL FOR FUTURE CONNECTION TO EQUIPMENT. 10' FREE LENGTH ABOVE FINAL GRADE OR TOP OF FINISHED CONCRETE, UNLESS NOTED OTHERWISE.
- GROUND ROD, 3/4" DIA. X 10'-0" LONG, COPPER-CLAD. THE ROD SHALL BE DRIVEN TO A MINIMUM DEPTH OF 10 FEET BELOW GRADE AND CONNECT TO GROUND GRID. IN SANDY OR GRAVELY SOIL DRIVE (2) RODS.
- GROUND TEST WELL.
- GROUNDING CONNECTION TO REBAR FOR CONCRETE PAD.
- W1 = #4/0 GROUND BARE COPPER CABLE FOR MAIN GROUND LOOP.
- W2 = #2/0 BARE COPPER IN 1" RIGID GALVANIZED STEEL CONDUIT FOR EQUIPMENT (PIG TAILS) GROUNDING.
- EMERGENCY STOP PULL STATION
- COMBINATION HORN/STROBE FIRE ALARM DEVICE
- STROBE
- DETECTOR  
S - SMOKE DETECTOR (ION OR PHOTO AS SPECIFIED)  
D - DUCT DETECTOR (ION OR PHOTO AS SPECIFIED)  
H - HEAT DETECTOR  
B - BEAM DETECTOR  
F - FLAME DETECTOR
- 10' PIG TAILS FOR FENCE AND POST GROUNDING ALONG SIDE PAD


GENERAL NOTES


1. ALL WORK SHALL BE PERFORMED ACCORDING TO BASIN ELECTRIC POWER STANDARDS, NATIONAL ELECTRIC CODE AND LOCAL REQUIREMENTS.
2. TRANSFORMER PAD LOCATION IS SHOWN FOR SCHEMATIC PURPOSE ONLY. REFER TO CIVIL SHEET C-100 FOR EXACT LOCATION.

ELECTRICAL GROUNDING NOTES

1. CONTRACTOR TO PROVIDE CONDUIT STUBBED UP FOR GROUNDING PIG TAIL IN 1" CONDUIT. FURNISH AND INSTALL #2/0 PIG TAILS FOR FUTURE CONNECTION TO EQUIPMENT COIL AT LEAST 10'-0" GROUNDING CABLE AT EQUIPMENT END
2. TIE GROUND LOOP TO REBAR USED FOR CONCRETE PAD.
3. GROUND WELL FOR TESTING.
4. GROUNDING SYSTEM MATERIAL INSTALLATION AND TERMINATION LABOR IS THE RESPONSIBILITY OF THE ELECTRICAL CONTRACTOR.
5. GROUNDING CONNECTION: BELOW GRADE: EXOTHERMIC WELD (CADWELD) OR UL APPROVED COMPRESSION TYPE CONNECTION. ABOVE GRADE: EXOTHERMIC WELD (CADWELD) OR UL APPROVED BOLT TYPE MECHANICAL CONNECTION.
6. GROUNDING GRID CONDUCTOR: MINIMUM SIZE #4/0 COPPER. INSTALL THE GROUNDING GRID IN DIRECT CONTACT WITH THE EARTH AT A DEPTH OF NOT LESS THAN 36" BELOW GRADE.
7. FURNISH AND INSTALL GROUNDING FOR POST/BOLLARDS AS SHOWN ON THIS SHEET.
8. CHECK ALL ACCESSIBLE GROUNDING ELECTRODES, USING A GROUND RESISTANCE TESTER. RESISTANCE MUST NOT EXCEED 5 OHMS.
9. GROUND HYDROGEN STORAGE TANKS, TUBES AND VENT STACKS AND OTHER EQUIPMENT AS SUGGESTED BY MANUFACTURER.
10. ALL 10' LONG GROUNDING PIG TAILS PENETRATING CONCRETE SHALL BE COILED AND STACKED, SO AS TO EXIT THE CONCRETE POUR AS NEARLY PERPENDICULAR AS POSSIBLE.
11. FREE LENGTHS OF PIG TAIL PENETRATIONS SHALL BE PROTECTED FROM DAMAGE AND CONTAMINATION BY WET CONCRETE DURING AND AFTER INSTALLATION.
12. GROUND ALL EQUIPMENT USING EXOTHERMIC WELD (CADWELD) CONNECTIONS.
13. COORDINATE WITH EQUIPMENT SUPPLIER FOR EXACT DIMENSIONS.
14. PROVIDE GROUND FOR STORAGE BOTTLES USING THE FLEXIBLE BONDING JUMPEES.
15. FURNISH AND INSTALL #4/0 BARE COPPER GROUND WIRE ALONG THE FULL LENGTH OF FENCE ENCLOSURE AND ATTACH TO FENCE AT 3'-0" INTERVALS. REFER TO GROUND CONNECTION DETAIL FOR FENCE POST AS SHOWN IN DETAIL #3 AND 4.
16. USE BURNDY CONNECTORS OR APPROVED EQUAL TO GROUND FENCE AND FENCE POST.


|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|   |  |                         |                         |                        |                        |  |
|---|--|-------------------------|-------------------------|------------------------|------------------------|--|
| REFERENCE DRAWINGS  | FACILITY:  | WIND TO HYDROGEN SYSTEM |                         | DESIGN BY:             | ALBERT KAHN ASSOCIATES |  |
|   | LOCATION/UNIT:   | MINOT, NORTH DAKOTA     |                         | DRAWN BY:              |                        |  |
|   | CONTRACT/DESIGNATION:  |                         |                         | DESIGN CHK:            |                        |  |
|   | HYDROGEN FUELING SYSTEM<br>GROUNDING PLAN                        |                         | DRAFT CHK:              |                        |                        |  |
|   |  |                         | APPROVED:               |                        |                        |  |
|   |  |                         | SCALE:                  | AS SHOWN               |                        |  |
|   |  |                         | VENDOR/ORIGINATED FROM: | ALBERT KAHN ASSOCIATES |                        |  |
|   |  |                         | VENDOR DRAWING NO.      | ORIGINAL REV           |                        |  |
|  | <b>BASIN ELECTRIC<br/>POWER COOPERATIVE</b>                      |                         | E-100                   | 0                      |                        |  |
|   | 1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564 |                         | BASIN DRAWING NO.       | REV. NO.               |                        |  |
|   | PHONE: 701-223-2100  |                         | 0EG-0001                | 0                      |                        |  |





**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441

| TABLE 1 |  |                       |  |
|---------|--|-----------------------|--|
| ID      | DESCRIPTION  | CONDUIT SIZE AND TYPE | CABLE TYPE   |
| (A)     | 24V POWER FROM CSD PANEL   | 1 1/2" GALV. RMC      | W850 (OLFLEX TRAY II CY 3GAWG14)                             |
| (B)     | 24V POWER FROM CSD PANEL   | 1 1/2" GALV. RMC      | W851 (UNITRONIC 300CY 10GAWG18)                              |
| (C)     | 120VAC CSD PANEL (2)   | 1" GALV. RMC          | W850 (OLFLEX TRAY II CY 3GAWG14) (2)                         |
| (D)     | SPARE FROM CSD PANEL   | 1" GALV. RMC          | (PULL STRING)  |
| (E)     | ETHERNET CABLE   | 1" GALV. RMC          | UTP CABLE (ETHERNET)   |
| (F)     | NOT USED   |                       |  |
| (G)     | CONTROL 24V DC FROM CONTROL PANEL                                      | 1 1/2" CONDUIT RMC    | W860 (UNITRONIC 300CY 10GAWG18)                              |
| (H)     | CONTROL ANALOG FROM CONTROL PANEL                                      | 1 1/2" CONDUIT RMC    | W861 (UNITRONIC 300CY 10GAWG18)                              |
| (I)     | EMS-B FROM CONTROL PANEL (2)   | 1" GALV. RMC          | W31 (UNITRONIC 300CY 4GAWG18) (2)                            |
| (J)     | AIRCO TO CONTROL PANEL THROUGH CONNECTION PLATE                        | 1 1/2" GALV RMC       | W800 (OLFLEX TRAY II CY 4GAWG14                              |
| (K)     | AIRCO TO CONTROL PANEL THROUGH CONNECTION PLATE                        | 1 1/2" GALV RMC       | W801 (UNITRONIC 300CY 6GAWG18)                               |
| (L)     | THERMOSTAT   | 1 1/2" GALV RMC       | W803 (UNITRONIC 300CY 10GAWG18)                              |
| (M)     | DRY COOLER (CLC) TO CONTROL PANEL THROUGH CONNECTION PLATE             | 1 1/2" GALV RMC       | W46A (OLFLEX TRAY II CY 4GAWG14)                             |
| (N)     | DRY COOLER (CLC) TO CONTROL PANEL THROUGH CONNECTION PLATE             | 1 1/2" GALV RMC       | W46C (OLFLEX TRAY II CY 3GAWG14)                             |
| (O)     | DRY COOLER (CLC) TO CONTROL PANEL THROUGH CONNECTION PLATE             | 1 1/2" GALV RMC       | W47A (OLFLEX TRAY II CY 4GAWG14)                             |
| (P)     | DRY COOLER (CLC) TO CONTROL PANEL THROUGH CONNECTION PLATE             | 1 1/2" GALV RMC       | W47C (OLFLEX TRAY II CY 3GAWG14)                             |
| (Q)     | FAN PROCESS FOR VENTILATION GROUP FROM HVAC UNIT TO CONTROL PANEL      | 1 1/2" GALV RMC       | W160 (OLFLEX TRAY II CY 4GAWG14) (CABLE FURNISHED BY VENDOR) |
| (R)     | HEATING ELEMENTS FOR VENTILATION GROUP FROM HVAC UNIT TO CONTROL PANEL | 1 1/2" GALV RMC       | W177 (OLFLEX TRAY II CY 4GAWG6) (CABLE FURNISHED BY VENDOR)  |
| (S)     | HEATING ELEMENTS FOR VENTILATION GROUP FROM HVAC UNIT TO CONTROL PANEL | 1 1/2" GALV RMC       | W178 (UNITRONIC 300CY 10GAWG18) (CABLE FURNISHED BY VENDOR)  |
| (T)     | FROM HVAC SYSTEM TT TO CONTROL PANEL                                   | 1 1/2" GALV RMC       | W266 (OLFLEX TRAY II CY 2GAWG14) (CABLE FURNISHED BY VENDOR) |
| (U)     | FROM HVAC UNIT FOR FLOW AND PRESSURE TO CONTROL PANEL                  | 1 1/2" GALV RMC       | W508 (UNITRONIC 300CY 4GAWG18) (CABLE FURNISHED BY VENDOR)   |
| (W)     | FROM GAS & FLAME DETECTOR CONTROL PANEL TO PCCP GUTTER                 | 1" GALV RMC           |  |
| (X)     | FROM GAS & FLAME DETECTOR CONTROL PANEL TO DISPENSER                   | 1" GALV RMC           |  |
| (Y)     | FROM GAS & FLAME DETECTOR CONTROL PANEL TO GAS CONTROL PANEL           | 1" GALV RMC           |  |
| (Y1)    | FROM GAS & FLAME DETECTOR CONTROL PANEL TO RISER                       | 1" GALV RMC           |  |
| (Y2)    | FROM GAS & FLAME DETECTOR CONTROL PANEL TO RISER                       | 1" GALV RMC           |  |
| (Z)     | FROM GAS & FLAME DETECTOR CONTROL PANEL TO HORN/STROBE AT 1 BEAM       | 1" GALV RMC           |  |
| (Z1)    | FROM GAS & FLAME DETECTOR CONTROL PANEL TO HORN/STROBE AT 1 BEAM       | 1" GALV RMC           |  |
| (Z2)    | FROM GAS & FLAME DETECTOR CONTROL PANEL TO HORN/STROBE AT 1 BEAM       | 1" GALV RMC           |  |
| (AA)    | FROM PCCP GUTTER TO STANDBY GENERATOR                                  | 3" GALV RMC           |  |
| (AB)    | FROM PCCP GUTTER FOR GROUNDING   | 1" GALV RMC           |  |
| (AC)    | FROM PCCP GUTTER FOR CT/SERVICE NOTES 2 & 3                            | 4" GALV RMC           |  |
| (AD)    | FROM PCCP GUTTER SPARE NOTES 2 & 3                                     | 4" GALV RMC           |  |
| (AE)    | FROM PCCP GUTTER SPARE NOTES 2 & 3                                     | 3" GALV RMC           |  |
| (AF)    | FROM PCCP GUTTER SPARE NOTES 2 & 3                                     | 2" GALV RMC           |  |
| (AG)    | FROM PCCP GUTTER FOR COMMUNICATIONS SPARE NOTES 2 & 3                  | 2" GALV RMC           |  |
| (AH)    | FROM PCCP GUTTER FOR COMMUNICATIONS PHONE AND DATA                     | 2" GALV RMC           |  |
| (AI)    | FROM GAS & FLAME DETECTOR CONTROL PANEL FOR GROUNDING                  | 1" GALV RMC           |  |



1  
1"=1'-0"




POWER PLAN  
1/4"=1'-0"


|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

## SHEET NOTES


- CONFORM WITH CODES, REGULATIONS, AND NATIONAL ELECTRICAL CODE (NEC) FOR INSTALLATION OF EQUIPMENT AND DEVICES IN HAZARDOUS LOCATIONS AS INDICATED ON SHEET M-500 AND M-501.
- CONDUIT STUBS TO BE STUBBED OUT AT LEAST 3' BEYOND THE EDGE OF PAD WITH THE TOP OF THE CONDUIT AT LEAST 36" BELOW GRADE. CAP BOTH ENDS OF CONDUIT TO PREVENT ANY TYPE OF DEBRIS AND DIRT FROM GETTING INSIDE THE CONDUIT STUBS.
- REFER TO VENDOR (HYDROGENICS) PROVIDED LAYOUT DRAWINGS FOR EXACT LOCATION OF CONDUIT ENTRY AND EXIT LOCATIONS.
- CONTRACTOR TO FURNISH AND INSTALL CONDUIT BETWEEN AIR HANDLING UNIT, DRY COOLER, AIRCO AND CONTROL PANEL AS MENTIONED IN TABLE 1 ON THIS SHEET. WIRES ARE PROVIDED WITH CONTAINER BY VENDOR AND CONNECTED BY CONTRACTOR.
- CONTRACTOR TO FURNISH AND INSTALL CONDUIT AND WIRE AS NOTED IN TABLE 1.
- PROVIDE AND INSTALL ELECTRIC HEAT TRACING FOR RURAL WATER (FEED WATER) LINE, ELECTROLYZER HYDROGEN VENT LINE AND ELECTROLYZER OXYGEN VENT LINE. HEAT TRACING SHALL BE AS SPECIFIED IN SECTION 16121 AND AS LISTED BELOW:
  - A. ELECTRIC HEAT TRACE SHALL OPERATE AT 120 VOLTS.
  - B. 1-15 AMP AND 2-6 AMP CIRCUIT BREAKERS ARE AVAILABLE IN THE ELECTRICAL CONTROL ROOM. ROUTE ALL CONDUIT TO THESE BREAKERS THROUGH THE CONNECTION PLATE ON THE TOP CONTAINER.
  - C. COORDINATE HEAT TRACING ON WATER LINE WITH THE MECHANICAL TRADES.
- CONTRACTOR TO VERIFY EXACT LOCATION WITH VENDOR PROVIDED DRAWINGS FOR DIESEL AND HYDROGEN GENERATOR.
- TRANSFORMER PAD LOCATION IS SHOWN FOR SCHEMATIC PURPOSE ONLY. REFER TO CIVIL SHEET C-100 FOR APPROXIMATE LOCATION.
- FURNISH AND INSTALL 120V POWER SOURCE FOR FLAME DETECTION SYSTEM CONTROL PANEL (FROM CSD PANEL).
- FURNISH AND INSTALL HORN/STROBE/FLAME DETECTOR ON POST PROVIDED BY ARCHITECTURAL DIVISION. REFER TO ARCHITECTURAL PLANS FOR EXACT LOCATION OF POST.
- FURNISH WIRING AND CONDUIT FOR GAS DETECTION IN THE CONTROL ROOM OR WATER ROOMS BY SENSORS PROVIDED WITH FLAME DETECTION SYSTEM. A CONTACT CLOSURE FROM THE FLAME DETECTION PANEL WILL SHUTDOWN THE ELECTROLYZER.
- CONTRACTOR TO FURNISH AND INSTALL EMERGENCY STOP (E-STOP) BUTTON. E-STOP BUTTON WILL CAUSE THE FLAME DETECTION PANEL TO SHUTDOWN THE ELECTROLYZER AND DISPENSER FUNCTIONS.
- CONTRACTOR TO FIELD LOCATE 120V, 20A, WP, GFI RECEPTACLE. TIE THIS RECEPTACLE INTO THE RECEPTACLE LOCATED IN THE ELECTRICAL CONTROL ROOM ADJACENT TO DOOR. CONTRACTOR TO FIELD LOCATE ALL ASSOCIATED WIRING AND CONDUIT.




2  
1"=1'-0"



3  
1"=1'-0"



4  
1"=1'-0"



5  
1"=1'-0"

## REFERENCE DRAWINGS

|                       |                         |  |                         |                        |
|-----------------------|-------------------------|--|-------------------------|------------------------|
| FACILITY:             | WIND TO HYDROGEN SYSTEM |  | DESIGN BY:              | ALBERT KAHN ASSOCIATES |
| LOCATION/UNIT:        | MINOT, NORTH DAKOTA     |  | DRAWN BY:               |                        |
| CONTRACT/DESIGNATION: |                         |  | DESIGN CHK:             |                        |
|                       |                         |  | DRAFT CHK:              |                        |
|                       |                         |  | APPROVED:               |                        |
|                       |                         |  | SCALE:                  | AS SHOWN               |
|                       |                         |  | VENDOR/ORIGINATED FROM: | ALBERT KAHN ASSOCIATES |
|                       |                         |  | VENDOR DRAWING NO.      | ORIGINAL REV           |
|                       |                         |  | E-101                   | 5                      |
|                       |                         |  | BASIN DRAWING NO.       | REV. NO.               |
|                       |                         |  | OEA-0001                | 0                      |



**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441



BASIN ELECTRIC  
POWER COOPERATIVE

# HYDROGEN REFUELING STATION EQUIPMENT WIND TO HYDROGEN STATION NORTH DAKOTA RESEARCH CENTER MINOT, ND

| DRAWING INDEX |                                |
|---------------|--------------------------------|
| SHT.NO.       | SHEET TITLE                    |
| 00            | COVER/INDEX                    |
| 01            | RISER DIAGRAM                  |
| 02            | FLAME DETECTION COVERAGE AREA  |
| 03            | DISPENSER AREA DEVICE MOUNTING |
| 04            | ELECTRICAL LADDER              |
| 05            | INSTRUMENTATION WIRING         |
| 06            | LIGHT-HORN ASSEMBLY            |
| 07            | ENCLOSURE LAYOUT               |
| 08            | UPS ENCLOSURE                  |
| 09            | UPS ELECTRICAL LADDER          |




CORITECH JOB# 6033

4716 DELEMERE BLVD  
ROYAL OAK, MI 48073  
(248-549-3300)  
WWW.CORITECH.COM

FOR  
CONSTRUCTION  
8-17-07

# BASIN ELECTRIC-WIND TO HYDROGEN STATION

## RISER DIAGRAM



NOTE:

ALL CONDUIT RUNS REQUIRE SEALED FITTINGS  
AT BOTH ENDS. RELAY PANEL AND FLAME  
DETECTORS TO BE MOUNTED IN UNCLASSIFIED  
AREA.

SEALED FITTING POURED FOLLOWING  
COMMISSIONING.

## Trouble

A marshaled trouble signal from the electrolyzer panel (Hydrogenics) or any individual flame detector trouble signal will activate a "Trouble" alert. The relay panel indicating lamp will illuminate and the auto dialer will call out with a trouble call. Basin Electric Power Cooperative and all maintenance entities identified in the call out protocol will be notified via the auto dialer.

## Fire Detection

Detection of a hydrogen flame will activate the Fire Alert signal. The relay panel "Fire" indicating lamp will illuminate, the fire strobe will flash, the horn will annunciate, the auto dialer will call out with a Fire Alert. Relay panel output contacts dedicated to shutdown the Electrolyzer system, the Dispenser, and the Standby Generator, will open the individual control circuits. There is at least one spare shutdown contact available for future use. The horn can be reset during alarming, but the strobe will remain on until the alarm has been cleared. Basin Electric Power Cooperative, 911, and all maintenance entities identified in the call out protocol will be notified via the auto dialer.

## E-Stop

Depressing the E-Stop button will perform all the functions mentioned in the Fire Detection description above, but only Basin Electric Power Cooperative and all maintenance entities identified in the call out protocol will be notified via the auto dialer. "911" is not called for E-Stop notification.



1717 E.INTERSTATE AVE.  
BISMARCK, ND  
58503

SEAL/APPROVAL STAMP

FOR  
CONSTRUCTION

[illegible]

4716 DELEMERE BLVD  
ROYAL OAK, MI 48073  
(248-549-3300)  
WWW.CORITECH.COM

PROJECT

WIND TO HYDROGEN STATION AT  
ND RESEARCH EXTENSION CENTER  
MINOT, ND


|                     |                   |
|---------------------|-------------------|
| DRAWN BY:<br>WD     | DATE:<br>07/18/07 |
| APPROVED BY:<br>JTS | DATE:<br>07/18/07 |

ACAD FILE NAME:  
6033-R1.dwg

| DRAWING TITLE   |
|-----------------|
| FLAME DETECTION |
| ADDITIONS       |
| RISER DIAGRAM   |

|                             |               |               |
|-----------------------------|---------------|---------------|
| JOB NUMBER<br>6033          | SHEET<br>1 OF | SHEETS<br>9   |
| DRAWING NUMBER:<br>6033-001 |               | REVISION<br>1 |

BASIN ELECTRIC-WIND TO HYDROGEN STATION  
FLAME DETECTION COVERAGE AREA



- NOTES:

- 1) FLAME DETECTOR AIMED DOWNWARDS NO LESS THAN 10 DEGREES
- 2) MOUNT DETECTORS NEAR TOP OF MAST
- 3) FINAL AIMING OF DETECTORS DURING COMMISSIONING
- 4) STROBE NOT TO BE MOUNTED IN DIRECT PATH OR PROXIMITY OF FLAME DETECTORS, NO LESS THAN 3' FROM DETECTOR.
- 5) COMMISSIONING ENGINEER MAY REVISE DETECTOR LOCATIONS FOR FALSE ALARM PREVENTION OR OPTIMUM COVERAGE



FLAME DETECTOR  
COVERAGE

 COVERAGE AREA  
FLAME DETECTOR

AIMING  
LOCATIONS

BASIN ELECTRIC  
POWER COOPERATIVE



1717 E.INTERSTATE AVE.  
BISMARCK, ND  
58503

SEAL/APPROVAL STAMP

FOR  
CONSTRUCTION

[illegible]

**CORITECH**  **SERVICES**

4716 DELEMERE BLVD  
ROYAL OAK, MI 48073  
(248-549-3300)  
WWW.CORITECH.COM

PROJECT  
WIND TO HYDROGEN STATION AT  
ND RESEARCH EXTENSION CENTER  
MINOT, ND

|                     |                   |
|---------------------|-------------------|
| DRAWN BY:<br>WD     | DATE:<br>07/18/07 |
| APPROVED BY:<br>JTS | DATE:<br>07/18/07 |

ACAD FILE NAME:  
6033-R1.dwg



| DRAWING TITLE                 |
|-------------------------------|
| FLAME DETECTION               |
| ADDITIONS                     |
| FLAME DETECTION COVERAGE AREA |

|                             |               |               |
|-----------------------------|---------------|---------------|
| JOB NUMBER<br>6033          | SHEET<br>2 OF | SHEETS<br>9   |
| DRAWING NUMBER:<br>6033-002 |               | REVISION<br>1 |



# BASIN ELECTRIC-WIND TO HYDROGEN STATION

## FLAME DETECTOR MOUNTING



## FLAME DETECTOR MOUNTING TO MAST



SEAL/APPROVAL STAMP

FOR  
CONSTRUCTION

[illegible]




4716 DELEMERE BLVD  
ROYAL OAK, MI 48073  
(248-549-3300)  
WWW.CORITECH.COM

PROJECT  
WIND TO HYDROGEN STATION AT  
ND RESEARCH EXTENSION CENTER  
MINOT, ND

|  |                   |                   |                 |
|--|-------------------|-------------------|-----------------|
| DRAWN BY:<br>WD  |                   | DATE:<br>07/18/07 |                 |
| APPROVED BY:<br>JTS  |                   | DATE:<br>07/18/07 |                 |
| ACAD FILE NAME:<br>6033--R1.dwg  |                   |                   |                 |
| DRAWING TITLE<br><br>FLAME DETECTION<br>ADDITIONS<br>FLAME DETECTOR MOUNTING |                   |                   |                 |
| JOB NUMBER<br><br>6033   | SHEET<br><br>3 OF |                   | SHEETS<br><br>9 |
| DRAWING NUMBER:<br>6033--003   |                   | REVISION<br><br>1 |                 |

# BASIN ELECTRIC-WIND TO HYDROGEN STATION

## ELECTRICAL LADDER



1717 E.INTERSTATE AVE.  
BISMARCK, ND  
58503

SEAL/APPROVAL STAMP

FOR  
CONSTRUCTION

[illegible]

4716 DELEMERE BLVD  
ROYAL OAK, MI 48073  
(248-549-3300)  
WWW.CORITECH.COM

PROJECT  
WIND TO HYDROGEN STATION AT  
ND RESEARCH EXTENSION CENTER  
MINOT, ND

|                     |                   |
|---------------------|-------------------|
| DRAWN BY:<br>WD     | DATE:<br>07/18/07 |
| APPROVED BY:<br>JTS | DATE:<br>07/18/07 |

ACAD FILE NAME:  
6033-R1.dwg

DRAWING TITLE:

FLAME DETECTION  
ADDITIONS  
ELECTRICAL LADDER

|                             |               |               |
|-----------------------------|---------------|---------------|
| JOB NUMBER<br>6033          | SHEET<br>4 OF | SHEETS<br>9   |
| DRAWING NUMBER:<br>6033-004 |               | REVISION<br>1 |

# BASIN ELECTRIC-WIND TO HYDROGEN STATION

## INSTRUMENTATION WIRING

BASIN ELECTRIC  
POWER COOPERATIVE



1717 E.INTERSTATE AVE.  
BISMARCK, ND  
58503

SEAL/APPROVAL STAMP

FOR  
CONSTRUCTION

[illegible]

**CORITECH**  **SERVICES**

4716 DELEMERE BLVD  
ROYAL OAK, MI 48073  
(248-549-3300)  
WWW.CORITECH.COM

PROJECT  
WIND TO HYDROGEN STATION AT  
ND RESEARCH EXTENSION CENTER  
MINOT, ND

|                     |                   |
|---------------------|-------------------|
| DRAWN BY:<br>WD     | DATE:<br>07/18/07 |
| APPROVED BY:<br>JTS | DATE:<br>07/18/07 |


ACAD FILE NAME:  
6033-R1.dwg

| DRAWING TITLE          |
|------------------------|
| FLAME DETECTION        |
| ADDITIONS              |
| INSTRUMENTATION WIRING |


|                 |          |        |
|-----------------|----------|--------|
| JOB NUMBER      | SHEET    | SHEETS |
| 6033            | 5 OF     | 9      |
| DRAWING NUMBER: | REVISION |        |
| 6033-005        | 1        |        |

8/16/2007 3:04 PM



BSH-101  
FLAME DETECTOR  
WIRING



BSH-102  
FLAME DETECTOR  
WIRING



BASIN ELECTRIC-WIND TO HYDROGEN STATION  
LIGHT-HORN ASSEMBLY



NOT TO SCALE



1717 E.INTERSTATE AVE.  
BISMARCK, ND  
58503

SEAL/APPROVAL STAMP

FOR  
CONSTRUCTION

[illegible]

4716 DELEMERE BLVD  
ROYAL OAK, MI 48073  
(248-549-3300)  
WWW.CORITECH.COM

PROJECT  
WIND TO HYDROGEN STATION AT  
ND RESEARCH EXTENSION CENTER  
MINOT, ND

|                     |                   |
|---------------------|-------------------|
| DRAWN BY:<br>WD     | DATE:<br>07/18/07 |
| APPROVED BY:<br>JTS | DATE:<br>07/18/07 |





ACAD FILE NAME:  
6033-R1.dwg

DRAWING TITLE

FLAME DETECTION  
ADDITIONS  
LIGHT-HORN ASSEMBLY

|                 |          |        |
|-----------------|----------|--------|
| JOB NUMBER      | SHEET    | SHEETS |
| 6033            | 6 OF     | 9      |
| DRAWING NUMBER: | REVISION |        |
| 6033-006        | 1        |        |

## ENCLOSURE LAYOUT

[illegible]

| BILL OF MATERIALS |     |                              |                   |              |
|-------------------|-----|------------------------------|-------------------|--------------|
| ITEM              | QTY | DESCRIPTION                  | MFG               | PART #       |
| 1                 | 1   | ENCLOSURE 36"H X 30"W X 12"D | SCE               | SCE-36H30DLP |
| 2                 | 1   | SUB-PANEL 33"H X 27"W        | SCE               | SCE-36P30    |
| 3                 | 1   | HEATER                       | HOFFMAN           | DAH8001B     |
| 4                 | 1   | 24VDC POWER SUPPLY           | IDEC              | PS5R-F24     |
| 5                 | 1   | GROUND BAR                   | CORITECH          | CUSTOM       |
| 6                 | 1   | AUTODIALER                   | SENSAPHONE        | F6D-2000     |
| 7                 | 1   | RECEPTACLE                   | AUTOMATION DIRECT | FA-REC3      |
| 8                 | 5   | 24VDC RELAY                  | ALLEN-BRADLEY     | 700-CF220J   |
| 9                 | -   | 3A FUSE                      | FUSETRON          | FNA-3        |
| 10                | -   | 1 POLE FUSE BLOCK            | ALLEN-BRADLEY     | 1492-CE6     |
| 11                | 1   | 15A CIRCUIT BREAKER          |                   |              |
| 12                | 60  | TERMINALS                    | ALLEN-BRADLEY     | 1492-W4      |
| 13                | 2   | TERMINAL END ANCHOR          | ALLEN-BRADLEY     | 1492-EA35    |
| 14                | 6   | SINGLE CIRCUIT FUSE BLOCK    | ALLEN-BRADLEY     | 1492-H4      |
| 15                | 1   | SINGLE CIRCUIT FUSE BLOCK    | ALLEN-BRADLEY     | 1492-H5      |
| 16                | 1   | PUSH TO TEST PILOT LIGHT     | ALLEN BRADLEY     | 800T-QT110W  |
| 17                | 1   | PUSH TO TEST PILOT LIGHT     | ALLEN BRADLEY     | 800T-QT24R   |
| 18                | 1   | PUSH TO TEST PILOT LIGHT     | ALLEN BRADLEY     | 800T-QT124B  |
| 19                | 2   | PUSHBUTTON                   | ALLEN BRADLEY     | 800T-A6D1    |
| 20                | 1   | CONTROL RELAY                | ALLEN BRADLEY     | 700-CF220D   |
| 21                | 1   | AUXILIARY CONTACT BLOCK, 4NC | ALLEN BRADLEY     | 100-FA04     |
| 22                | 1   | 24VDC RELAY                  | ALLEN BRADLEY     | 700-CF400E   |

BASIN ELECTRIC  
POWER COOPERATIVE



1717 E.INTERSTATE AVE.  
BISMARCK, ND  
58503

SEAL/APPROVAL STAMP

FOR  
CONSTRUCTION

[illegible]

**CORITECH**  **SERVICES**

4716 DELEMERE BLVD  
ROYAL OAK, MI 48073  
(248-549-3300)  
WWW.CORITECH.COM

PROJECT  
WIND TO HYDROGEN STATION AT  
ND RESEARCH EXTENSION CENTER  
MINOT, ND

|                     |                   |
|---------------------|-------------------|
| DRAWN BY:<br>WD     | DATE:<br>07/18/07 |
| APPROVED BY:<br>JTS | DATE:<br>07/18/07 |

ACAD FILE NAME:  
6033-R1.dwg

DRAWING TITLE  
FLAME DETECTION

FLAME DETECTION  
ADDITIONS  
ENCLOSURE LAYOUT

|            |       |        |
|------------|-------|--------|
| JOB NUMBER | SHEET | SHEETS |
| 6033       | 7 OF  | 9      |

|                 |          |
|-----------------|----------|
| DRAWING NUMBER: | REVISION |
| 6033-007        | 1        |



## **FMEA**

(Failure Modes and Effects Analysis)

for

Basin Electric Power Cooperative

Wind to Hydrogen

Vehicle Fueling Station

Minot, North Dakota

July 2006

Rev : 0





## FMEA Rating Scale Guide

### Severity Rating Scale

| Rating | Description      | Definition  |
|--------|------------------|---|
| 10     | Dangerously high | Failure could injure the customer or an employee  |
| 9      | Extremely high   | Failure would create noncompliance with federal / state / municipal regulations                                     |
| 8      | Very high        | Failure renders the unit inoperable or unfit for use  |
| 7      | High             | Failure causes a high degree of customer dissatisfaction  |
| 6      | Moderate         | Failure results in a subsystem or partial malfunction of the product  |
| 5      | Low              | Failure creates enough of a performance loss to cause the customer to complain                                      |
| 4      | Very low         | Failure can be overcome with modification to the customer's process or product, but there is minor performance loss |
| 3      | Minor            | Failure would create a minor nuisance to the customer, but the customer can overcome it without performance loss.   |
| 2      | Very minor       | Failure may not be readily apparent to the customer, but would have minor effects on the customer.                  |
| 1      | None             | Failure would not be noticeable to the customer and would not affect the customer's process or product.             |

### Occurrence Rating Scale

| Rating | Description                             | Potential Failure Rate   |
|--------|---|--|
| 10     | Very high: Failure is almost inevitable | More than one occurrence per day for installed system ( $Cpk < 0.33$ )   |
| 9      |   | One occurrence every three to four days for installed systems ( $Cpk \approx 0.33$ )                           |
| 8      | High: Repeated failure                  | One occurrence per week in installed systems ( $Cpk \approx 0.67$ )  |
| 7      |   | One occurrence every month or one occurrence in 100 events ( $Cpk \approx 0.83$ )                              |
| 6      | Moderate: Occasional failure            | One occurrence every three months or three occurrences in 1,000 events ( $Cpk \approx 1.00$ )                  |
| 5      |   | One occurrence every six months to one year or one occurrence in 10,000 events ( $Cpk \approx 1.17$ )          |
| 4      |   | One occurrence per year or six occurrences in 100,000 events ( $Cpk \approx 1.33$ ).                           |
| 3      | Low: Relatively few failures            | One occurrence every one to three years or six occurrences in ten million events ( $Cpk \approx 1.67$ ).       |
| 2      |   | One occurrence every three to five years or 2 occurrences in one billion events ( $Cpk \approx 2.00$ ).        |
| 1      | Remote: Failure is unlikely             | One occurrence in greater than five years or less than two occurrences in one billion events ( $Cpk > 2.00$ ). |



## FMEA Rating Scale Guide

### Detection / Prevention / Control Rating Scale

| Rating | Description  | Definition   |
|--------|--|--|
| 10     | Significant Uncertainty of Hydrogen Station Status               | Third Party Notification of Event (Security Personnel / Employee / General Public)   |
| 9      | Uncertainty of Hydrogen  | Manual Inspection with Test Equipment conducted by a Qualified Technician  |
| 8      | Station Status   | Notification by an Hydrogen Station user (Vehicle Operator)  |
| 7      |  | Manual Inspection without Test Equipment conducted by a Qualified Technician   |
| 6      | Likely Awareness of Hydrogen Station Status                      | Interpretation of Sensor data at Power / Control / Communication Panel or Data Acquisition Computer  |
| 5      |  | Sensor input generates an Hydrogen Station alarm   |
| 4      | System Response with Likely Awareness of Hydrogen Station Status | Closed loop control c/w indirect monitoring via Hydrogen Station sensors (mechanical relief valve and pressure sensors)  |
| 3      |  | Closed loop control c/w indirect monitoring via Hydrogen Station sensors and Hydrogen Station alarm (mechanical relief valve and pressure sensors that generate a low pressure alarm if valve doesn't re-seat) |
| 2      | System Response with Awareness of Hydrogen Station Status        | Single sensor and / or actuator with direct closed loop control and associated Hydrogen Station alarm  |
| 1      |  | Redundant sensors and / or actuators with direct closed loop control and associated Hydrogen Station alarm   |

### Rationale for Detection / Prevention / Control Rating Scale

1. All equipment and material is of high quality, compatible with usage in a hydrogen system.
2. All manufacture and field installations will be conducted by certified technicians skilled in working with high-pressure piping and associate electrical and control systems.
3. The Hydrogen Station is designed to safely handle the remedial impact of the events addressed in this FMEA.
4. At start -up, the Hydrogen Station will undergo a rigorous Pneumatic Pressure Test in accordance NFPA 52 and/or ASME B31.3 or the local equivalent.
5. The Hydrogen Station will be maintained according to the prescribed Preventive and Predictive Maintenance Schedule as defined by the Vendor.
6. For maintenance, the section of the Hydrogen Station taken out of service will be subjected to a leak test at working pressure with a suitable leak- detection solution and / or electronic leak-detection instruments when being returned to service.
7. Given the above assumptions, the Detection / Prevention / Control Rating Scale is developed from the perspective of how well the Hydrogen Station detects, prevents, controls, and notifies the Station Operator that an event has occurred. Therefore, redundant sensors or actuators with direct closed loop control and associated Hydrogen Station alarm is a much preferred response than the Station Operator finding out from a Third Party that an event has occurred at the Hydrogen Station.

### Scope of Analysis:

The Station FMEA is limited to an analysis of the integrated system and the components used to integrate the primary equipment. It is assumed that the manufacturers of the primary equipment (e.g. the fuel generator, storage module, dispenser, gas and flame detection, etc) have conducted an FMEA for their products and that the products will fail safe. It is further assumed that the product FMEA is available to the Owner of the station upon request.

| Item | A) Device Quantity | Part Description                          | Part Function   | Potential Failure Mode                                   | Effect of Failure   | B) Severity | Potential Causes of Failure  | C) Occurrence / Current Detection / Prevention / Controls   | D) Detection / Prevention / Control | Actual Risk Priority Number (AxBxCxD) | Maximum Potential Risk Priority Number (Ax1000) | Recommended Action | Person Responsible - Action Date | Action Results |     |     |     |        |
|------|--------------------|---|---|--|---|-------------|--|---|-------------------------------------|---------------------------------------|---|--------------------|----------------------------------|----------------|-----|-----|-----|--------|
|      |                    |   |   |  |   |             |  |   |                                     |                                       |   |                    |                                  | Actions Taken  | SOV | OCC | DET | R.P.N. |
| 1.1  | 1                  | generator, fuel                           | generation of hydrogen by the electrolysis of water process                   | loss of electric power                                   | *unit cannot generate hydrogen<br>*h20 wetted componenets are vulnerable to freeze damage | 8           | * loss of electric power from the grid<br>* failure of standby electric generator to start | 5<br>* preventative maintenance of genset<br>* system exercised regularly<br>* system Master Control Panel is able to communicate fault conditions to Owner's central dispatch  | 5                                   | 200                                   | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | generator, fuel                           | generation of hydrogen by the electrolysis of water process                   | fail safe shutdown by the supervisory control system     | *unit cannot generate hydrogen  | 6           | * wear and tear  | 6<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* system Master Control Panel is able to communicate fault conditions to Owner's central dispatch   | 5                                   | 180                                   | 1000  |                    |                                  |                |     |     |     |        |
| 1.2  | 1                  | NO ball valve                             | isolates flow of hydrogen from the fuel generator to the balance of the plant | leak at packing  | * high pressure hydrogen release to outdoors  | 2           | * wear and tear<br>* improper manufacture  | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | NO ball valve                             | isolates flow of hydrogen from the fuel generator to the balance of the plant | leak at compression fitting                              | * high pressure hydrogen release to outdoors  | 2           | * wear and tear<br>* improper assembly   | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
| 1.3  | 1                  | NC needle valve c/w end plug              | vent, injection and sample port in fuel line                                  | leak at packing  | high pressure hydrogen release to outdoors  | 2           | * wear and tear<br>* improper manufacture  | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use<br>* limited h2 flow rate<br>* installed by a certified installer  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | NC needle valve c/w end plug              | vent, injection and sample port in fuel line                                  | leak at compression fitting                              | * high pressure hydrogen release to outdoors  | 2           | * wear and tear  | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
| 1.4  | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 at 6000 psig from the fuel generator to the gas control panel     | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors  | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision                       | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 at 6000 psig from the fuel generator to the gas control panel     | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors  | 8           | * vibration, fatigue, fitting leak or failure, earthquake, collision                       | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate  | 8                                   | 64                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 at 6000 psig from the fuel generator to the gas control panel     | crack, break or loose fitting causing auto-ignition fire | * h2 fire inside the station  | 10          | * vibration, fatigue, fitting leak or failure, earthquake, collision                       | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate<br>* limited h2 inventory<br>* flame detection system shuts down all systems if a flame is detected<br>* flame detection system calls out to fire department | 2                                   | 20                                    | 1000  |                    |                                  |                |     |     |     |        |
| 1.5  | 1                  | NO ball valve                             | isolates flow of hydrogen from the fuel generator at the gas control panel    | leak at packing  | * high pressure hydrogen release to outdoors  | 2           | *wear and tear<br>*improper assembly   | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | NO ball valve                             | isolates flow of hydrogen from the fuel generator at the gas control panel    | leak at compression fitting                              | * high pressure hydrogen release to outdoors  | 2           | * wear and tear<br>* improper assembly   | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
| 1.6  | 3                  | NO ball valve                             | shuts off instrument air for maintenance                                      | leak at packing  | * low pressure air leak   | 2           | *wear and tear<br>*improper manufacture  | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use<br>* limited air flow rate   | 9                                   | 54                                    | 3000  |                    |                                  |                |     |     |     |        |
|      | 3                  | NO ball valve                             | shuts off instrument air for maintenance                                      | leak at compression fitting                              | * low pressure air leak   | 2           | *wear and tear<br>*improper assembly   | 1<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited air flow rate   | 9                                   | 54                                    | 3000  |                    |                                  |                |     |     |     |        |

| Item | A) Device Quantity | Part Description                          | Part Function  | Potential Failure Mode                             | Effect of Failure  | B) Severity | Potential Causes of Failure   | C) Occurrence | Current Detection / Prevention / Controls   | D) Detection / Prevention / Control | Actual Risk Priority Number (AxBxCxD) | Maximum Potential Risk Priority Number (Ax1000) | Recommended Action | Person Responsible - Action Date | Action Results |     |     |     |        |
|------|--------------------|---|--|--|--|-------------|---|---------------|---|-------------------------------------|---------------------------------------|---|--------------------|----------------------------------|----------------|-----|-----|-----|--------|
|      |                    |   |  |  |  |             |   |               |   |                                     |                                       |   |                    |                                  | Actions Taken  | SOV | OCC | DET | R.P.N. |
| 1.7  | 2                  | pipe, air                                 | delivers instrument air from the fuel generator to other devices | crack, break or loose fitting causing a minor leak | * low pressure air leak                                      | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision                        | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited air flow rate  | 9                                   | 36                                    | 2000  |                    |                                  |                |     |     |     |        |
|      | 2                  | pipe, air                                 | delivers instrument air from the fuel generator to other devices | crack, break or loose fitting causing a major leak | * low pressure air leak                                      | 6           | * vibration, fatigue, fitting leak or failure, earthquake, collision                        | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited air flow rate  | 7                                   | 84                                    | 2000  |                    |                                  |                |     |     |     |        |
| 1.8  |                    | not used                                  |  |  |  |             |   |               |   |                                     | 0                                     | 0   |                    |                                  |                |     |     |     |        |
| 1.9  | 1                  | cylinder, nitrogen                        | supply of inert gas for fuel generator operations                | no nitrogen in the cylinder                        | * unit cannot generate hydrogen                              | 6           | * operator error  | 3             | * preventative maintenance<br>* infrequent use  | 7                                   | 126                                   | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | cylinder, nitrogen                        | supply of inert gas for fuel generator operations                | no nitrogen in the cylinder                        | * unit cannot generate hydrogen                              | 6           | * leak in gas train   | 2             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* infrequent use   | 9                                   | 108                                   | 1000  |                    |                                  |                |     |     |     |        |
| 1.10 | 1                  | valve, pressure control                   | regulates the pressure of the n2 supply to the fuel generator    | fails open   | * allows n2 above set pressure to flow to the fuel generator | 8           | * failure of valve  | 1             | * robust equipment designed exclusively for this purpose<br>* preventative maintenance<br>* system Master Control Panel is able to communicate fault conditions to Owner's central dispatch | 6                                   | 48                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | valve, pressure control                   | regulates the pressure of the n2 supply to the fuel generator    | fails closed                                       | * unit cannot generate hydrogen                              | 6           | * failure of valve  | 1             | * robust equipment designed exclusively for this purpose<br>* preventative maintenance<br>* system Master Control Panel is able to communicate fault conditions to Owner's central dispatch | 6                                   | 36                                    | 1000  |                    |                                  |                |     |     |     |        |
| 1.11 | 1                  | hose, supply                              | connects n2 cylinder to the n2 pcv                               | crack, break or loose fitting causing a minor leak | * loss of n2   | 6           | * wear and tear<br>* improper assembly  | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* robust equipment designed exclusively for this purpose                   | 9                                   | 54                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | hose, supply                              | connects n2 cylinder to the n2 pcv                               | crack, break or loose fitting causing a major leak | * loss of n2   | 6           | * wear and tear   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* robust equipment designed exclusively for this purpose                   | 7                                   | 42                                    | 1000  |                    |                                  |                |     |     |     |        |
| 1.12 | 1                  | tube, supply                              | delivers n2 from n2 cylinder to the fuel generator               | crack, break or loose fitting causing a minor leak | * loss of n2   | 6           | * wear and tear<br>* improper assembly  | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* robust equipment designed exclusively for this purpose                   | 9                                   | 54                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | tube, supply                              | connects n2 cylinder to the n2 pcv                               | crack, break or loose fitting causing a major leak | * loss of n2   | 6           | * wear and tear   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* robust equipment designed exclusively for this purpose                   | 7                                   | 42                                    | 1000  |                    |                                  |                |     |     |     |        |
| 1.13 | 1                  | 3/4 in, 316 SS seamless tube c/w fittings | delivers vented h2 to the vent stack                             | crack, break or loose fitting causing a minor leak | * high pressure hydrogen release to outdoors                 | 1           | *improper assembly<br>* vibration, fatigue, fitting leak or failure, earthquake, collision  | 1             | * preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate<br>* limited h2 inventory  | 9                                   | 9                                     | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | 3/4 in, 316 SS seamless tube c/w fittings | delivers vented h2 to the vent stack                             | crack, break or loose fitting causing a major leak | * high pressure hydrogen release to outdoors                 | 2           | * improper assembly<br>* vibration, fatigue, fitting leak or failure, earthquake, collision | 1             | * preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate<br>* limited h2 inventory  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |

| Item | A) Device Quantity | Part Description                          | Part Function   | Potential Failure Mode                                   | Effect of Failure  | B) Severity | Potential Causes of Failure  | C) Occurrence | Current Detection / Prevention / Controls   | D) Detection / Prevention / Control | Actual Risk Priority Number (AxBxCxD) | Maximum Potential Risk Priority Number (Ax1000) | Recommended Action | Person Responsible - Action Date | Action Results |     |     |     |        |
|------|--------------------|---|---|--|--|-------------|--|---------------|---|-------------------------------------|---------------------------------------|---|--------------------|----------------------------------|----------------|-----|-----|-----|--------|
|      |                    |   |   |  |  |             |  |               |   |                                     |                                       |   |                    |                                  | Actions Taken  | SOV | OCC | DET | R.P.N. |
| 1.14 | 1                  | pipe, water                               | delivers potable water to the fuel generator                        | crack, break or loose fitting causing a minor leak       | * water loss in summer<br>* freeze damage in winter          | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer   | 7                                   | 14                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | pipe, water                               | delivers potable water to the fuel generator                        | crack, break or loose fitting causing a major leak       | * unit cannot generate hydrogen<br>* freeze damage in winter | 6           | * vibration, fatigue, fitting leak or failure, earthquake, collision   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer   | 5                                   | 30                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | pipe, water                               | delivers potable water to the fuel generator                        | water in pipe freezes                                    | * unit cannot generate hydrogen<br>* freeze damage in winter | 6           | * loss of electric power from the grid<br>* failure of standby electric generator to start<br>* overloaded circuit breaker | 5             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer   | 5                                   | 150                                   | 1000  |                    |                                  |                |     |     |     |        |
| 1.15 | 1                  | 1/2 in, 316 SS seamless tube c/w fittings | delivers vented h2 to the vent stack                                | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors                 | 1           | * improper assembly<br>* vibration, fatigue, fitting leak or failure, earthquake, collision                                | 1             | * preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate<br>* limited h2 inventory  | 9                                   | 9                                     | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | 1/2 in, 316 SS seamless tube c/w fittings | delivers vented h2 to the vent stack                                | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors                 | 2           | * improper assembly<br>* vibration, fatigue, fitting leak or failure, earthquake, collision                                | 1             | * preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate<br>* limited h2 inventory  | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
| 2.1  | 1                  | gas control panel                         | controls the flow of high pressure hydrogen to / from all equipment | crack, break or loose fitting causing a minor leak       | * hydrogen release to gcp cabinet                            | 2           | * wear and tear<br>* vibration, fatigue, fitting leak or failure, earthquake, collision                                    | 3             | * thoroughly tested during manufacture<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer   | 5                                   | 30                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | gas control panel                         | controls the flow of high pressure hydrogen to / from all equipment | crack, break or loose fitting causing a major leak       | * hydrogen release to gcp cabinet                            | 6           | * wear and tear<br>* vibration, fatigue, fitting leak or failure, earthquake, collision                                    | 2             | * thoroughly tested during manufacture<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* gas detection system causes fail safe shutdown<br>* system Master Control Panel is able to communicate fault conditions to Owner's central dispatch  | 5                                   | 60                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | gas control panel                         | controls the flow of high pressure hydrogen to / from all equipment | crack, break or loose fitting causing auto-ignition fire | * h2 fire inside the station                                 | 10          | * failure of valve   | 1             | * thoroughly tested during manufacture<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* flame detection system shuts down all systems if a flame is detected<br>* flame detection system calls out to fire department<br>* system Master Control Panel is able to communicate fault conditions to Owner's central dispatch | 5                                   | 50                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | gas control panel                         | controls the flow of high pressure hydrogen to / from all equipment | fails open   | * allows hydrogen to flow to storage or dispenser            | 10          | * wear and tear<br>* vibration, fatigue, fitting leak or failure, earthquake, collision                                    | 1             | * robust equipment designed exclusively for this purpose<br>* thoroughly tested during manufacture<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* fails safe in closed position  | 6                                   | 60                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | gas control panel                         | controls the flow of high pressure hydrogen to / from all equipment | fails closed   | * prevents flow of hydrogen to storage, dispenser            | 8           | * failure of valve<br>* loss of instrument air<br>* loss of control signal<br>* wear and tear                              | 3             | * robust equipment designed exclusively for this purpose<br>* thoroughly tested during manufacture<br>* thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* fails safe in closed position  | 6                                   | 144                                   | 1000  |                    |                                  |                |     |     |     |        |

| Item           | A) Device Quantity | Part Description                          | Part Function   | Potential Failure Mode                                   | Effect of Failure                            | B) Severity | Potential Causes of Failure  | C) Occurrence | Current Detection / Prevention / Controls  | D) Detection / Prevention / Control | Actual Risk Priority Number (AxBxCxD) | Maximum Potential Risk Priority Number (Ax1000) | Recommended Action   | Person Responsible - Action Date | Action Results |     |     |     |        |
|----------------|--------------------|---|---|--|--|-------------|--|---------------|--|-------------------------------------|---------------------------------------|---|--|----------------------------------|----------------|-----|-----|-----|--------|
|                |                    |   |   |  |  |             |  |               |  |                                     |                                       |   |  |                                  | Actions Taken  | SOV | OCC | DET | R.P.N. |
| 2.2            | 1                  | NC needle valve c/w end plug              | vent, injection and sample port in fuel line                          | leak at packing  | * high pressure hydrogen release to outdoors | 2           | * wear and tear<br>* improper manufacture                            | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 18                                    | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | NC needle valve c/w end plug              | vent, injection and sample port in fuel line                          | leak at compression fitting                              | * high pressure hydrogen release to outdoors | 2           | * wear and tear  | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 18                                    | 1000  |  |                                  |                |     |     |     |        |
| 2.3            | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 at 6000 psig from the gas control panel to the dispenser  | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* hydrogen rises and disperses rapidly in case of leak<br>* nearby electrical equipment is Class 1 Div. 2 rated                 | 9                                   | 18                                    | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 at 6000 psig from the gas control panel to the dispenser  | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors | 8           | * vibration, fatigue, fitting leak or failure, earthquake, collision | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* hydrogen rises and disperses rapidly in case of leak<br>* nearby electrical equipment is Class 1 Div. 2 rated                 | 8                                   | 64                                    | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 at 6000 psig from the gas control panel to the dispenser  | crack, break or loose fitting causing auto-ignition fire | * h2 fire inside the station                 | 10          | * vibration, fatigue, fitting leak or failure, earthquake, collision | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* flame detection system shuts down all systems if a flame is detected<br>* flame detection system calls out to fire department | 2                                   | 20                                    | 1000  |  |                                  |                |     |     |     |        |
| 2.4            | 1                  | NO ball valve                             | isolates flow of hydrogen from the gas control panel to the dispenser | leak at packing  | * high pressure hydrogen release to outdoors | 2           | *wear and tear<br>*improper manufacture                              | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use  | 9                                   | 18                                    | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | NO ball valve                             | isolates flow of hydrogen from the gas control panel to the dispenser | leak at compression fitting                              | * high pressure hydrogen release to outdoors | 2           | * wear and tear<br>* improper assembly                               | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* infrequent use  | 9                                   | 18                                    | 1000  |  |                                  |                |     |     |     |        |
| 2.5.1 to 2.5.3 | 3                  | NC needle valve c/w end plug              | vent, injection and sample port in fuel line                          | leak at packing  | * high pressure hydrogen release to outdoors | 2           | * wear and tear<br>* improper manufacture                            | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 54                                    | 3000  |  |                                  |                |     |     |     |        |
|                | 3                  | NC needle valve c/w end plug              | vent, injection and sample port in fuel line                          | leak at compression fitting                              | * high pressure hydrogen release to outdoors | 2           | * wear and tear  | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate  | 9                                   | 54                                    | 3000  |  |                                  |                |     |     |     |        |
| 2.6.1 to 2.6.3 | 3                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 to / from the gcp and the storage cylinders               | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* hydrogen rises and disperses rapidly in case of leak  | 9                                   | 54                                    | 3000  |  |                                  |                |     |     |     |        |
|                | 3                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 to / from the gcp and the storage cylinders               | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors | 8           | * vibration, fatigue, fitting leak or failure, earthquake, collision | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* hydrogen rises and disperses rapidly in case of leak  | 8                                   | 192                                   | 3000  | Confirm that Hydrogenics has an algorithm in the PLC that indicates a trouble condition if there is a pressure drop at each storage PT, if there is no "consumption activity occurring |                                  |                |     |     |     |        |
|                | 3                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 to / from the gcp and the storage cylinders               | crack, break or loose fitting causing auto-ignition fire | * h2 fire inside the station                 | 10          | * vibration, fatigue, fitting leak or failure, earthquake, collision | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* flame detection system shuts down all systems if a flame is detected<br>* flame detection system calls out to fire department | 2                                   | 60                                    | 3000  |  |                                  |                |     |     |     |        |

| Item | A) Device Quantity | Part Description                          | Part Function   | Potential Failure Mode                                   | Effect of Failure                            | B) Severity | Potential Causes of Failure  | C) Occurrence | Current Detection / Prevention / Controls   | D) Detection / Prevention / Control | Actual Risk Priority Number (AxBxCxD) | Maximum Potential Risk Priority Number (Ax1000) | Recommended Action | Person Responsible - Action Date | Action Results |     |     |     |        |
|------|--------------------|---|---|--|--|-------------|--|---------------|---|-------------------------------------|---------------------------------------|---|--------------------|----------------------------------|----------------|-----|-----|-----|--------|
|      |                    |   |   |  |  |             |  |               |   |                                     |                                       |   |                    |                                  | Actions Taken  | SOV | OCC | DET | R.P.N. |
| 2.7  |                    | not used                                  |   |  |  |             |  |               |   |                                     | 0                                     | 0   |                    |                                  |                |     |     |     |        |
| 2.8  | 1                  | NC needle valve c/w end plug              | vent, injection and sample port in fuel line                        | leak at packing  | * high pressure hydrogen release to outdoors | 2           | * wear and tear<br>* improper manufacture  | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* infrequent use<br>* limited h2 flow rate   | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | NC needle valve c/w end plug              | vent, injection and sample port in fuel line                        | leak at compression fitting                              | * high pressure hydrogen release to outdoors | 2           | * wear and tear<br>* improper assembly   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate   | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
| 2.9  | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 from the gcp and the electricity generator              | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision                   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate   | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 from the gcp and the electricity generator              | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors | 8           | * vibration, fatigue, fitting leak or failure, earthquake, collision                   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate   | 8                                   | 64                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | delivers h2 from the gcp and the electricity generator              | crack, break or loose fitting causing auto-ignition fire | * h2 fire inside the station                 | 10          | * vibration, fatigue, fitting leak or failure, earthquake, collision                   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate<br>* flame detection system shuts down all systems if a flame is detected<br>* flame detection system calls out to fire department                                  | 2                                   | 20                                    | 1000  |                    |                                  |                |     |     |     |        |
| 2.10 | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | isolates flow of hydrogen from the gcp to the electricity generator | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision                   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate   | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | isolates flow of hydrogen from the gcp to the electricity generator | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors | 8           | * vibration, fatigue, fitting leak or failure, earthquake, collision                   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate   | 8                                   | 64                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | 3/8 in, 316 ss seamless tube c/w fittings | isolates flow of hydrogen from the gcp to the electricity generator | crack, break or loose fitting causing auto-ignition fire | * h2 fire inside the station                 | 10          | * vibration, fatigue, fitting leak or failure, earthquake, collision                   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate<br>* flame detection system shuts down all systems if a flame is detected<br>* flame detection system calls out to fire department                                  | 2                                   | 20                                    | 1000  |                    |                                  |                |     |     |     |        |
| 2.11 |                    | not used                                  |   |  |  |             |  |               |   |                                     | 0                                     | 0   |                    |                                  |                |     |     |     |        |
| 2.12 | 1                  | plug fitting                              | isolates compressor inlet   | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision                   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate   | 9                                   | 18                                    | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | plug fitting                              | isolates compressor inlet   | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors | 8           | * vibration, fatigue, fitting leak or failure, earthquake, collision                   | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* limited h2 flow rate   | 9                                   | 72                                    | 1000  |                    |                                  |                |     |     |     |        |
| 3.1  | 1                  | dispenser                                 | provides 350 bar (settled) fueling of dual fuel (gas / h2) vehicles | unit will not flow fuel                                  | * vehicles cannot run on hydrogen            | 5           | * wear and tear<br>* loss of electric power<br>* failure of standby generator to start | 5             | * pm of genset<br>* system exercised regularly<br>* preventative maintenance<br>* thoroughly tested during installation<br>* robust equipment designed exclusively for this purpose<br>* thoroughly tested during manufacture   | 8                                   | 200                                   | 1000  |                    |                                  |                |     |     |     |        |
|      | 1                  | dispenser                                 | provides 350 bar (settled) fueling of dual fuel (gas / h2) vehicles | unit continues to flow fuel to a full cylinder           | * vehicle cylinder is overfilled             | 9           | * wear and tear<br>* improper manufacture<br>* improper assembly                       | 1             | * thoroughly tested during installation<br>* thoroughly tested during manufacture<br>* preventative maintenance<br>* installed by a certified installer<br>* robust equipment designed exclusively for this purpose<br>* fails safe in closed position<br>* attended fueling with trained vehicle operators | 8                                   | 72                                    | 1000  |                    |                                  |                |     |     |     |        |



| Item           | A) Device Quantity | Part Description                                  | Part Function  | Potential Failure Mode                                   | Effect of Failure  | B) Severity | Potential Causes of Failure   | C) Occurrence | Current Detection / Prevention / Controls  | D) Detection / Prevention / Control | Actual Risk Priority Number (AxBxCxD) | Maximum Potential Risk Priority Number (Ax1000) | Recommended Action   | Person Responsible - Action Date | Action Results |     |     |     |        |
|----------------|--------------------|---|--|--|--|-------------|---|---------------|--|-------------------------------------|---------------------------------------|---|--|----------------------------------|----------------|-----|-----|-----|--------|
|                |                    |   |  |  |  |             |   |               |  |                                     |                                       |   |  |                                  | Actions Taken  | SOV | OCC | DET | R.P.N. |
| 3.2            | 1                  | 1 in, 316 SS seamless tube c/w fittings           | delivers vented h2 to the vent stack   | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors                                     | 1           | *improper assembly<br>* vibration, fatigue, fitting leak or failure, earthquake, collision  | 1             | * preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate   | 9                                   | 9                                     | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | 1 in, 316 SS seamless tube c/w fittings           | delivers vented h2 to the vent stack   | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors                                     | 2           | * improper assembly<br>* vibration, fatigue, fitting leak or failure, earthquake, collision | 1             | * preventative maintenance<br>* installed by a certified installer<br>* infrequent use<br>* limited h2 flow rate   | 9                                   | 18                                    | 1000  |  |                                  |                |     |     |     |        |
| 4.1            | 3                  | storage module                                    | high pressure storage of fuel  | crack, break or loose fitting causing a minor leak       | * high pressure hydrogen release to outdoors                                     | 2           | * vibration, fatigue, fitting leak or failure, earthquake, collision                        | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* hydrogen rises and disperses rapidly in case of leak  | 9                                   | 54                                    | 3000  |  |                                  |                |     |     |     |        |
|                | 3                  | storage module                                    | high pressure storage of fuel  | crack, break or loose fitting causing a major leak       | * high pressure hydrogen release to outdoors                                     | 8           | * vibration, fatigue, fitting leak or failure, earthquake, collision                        | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* hydrogen rises and disperses rapidly in case of leak  | 8                                   | 192                                   | 3000  | Confirm that Hydrogenics has an algorithm in the PLC that indicates a trouble condition if there is a pressure drop at each storage PT, if there is no "consumption activity occurring |                                  |                |     |     |     |        |
|                | 3                  | storage module                                    | high pressure storage of fuel  | crack, break or loose fitting causing auto-ignition fire | * h2 fire inside the station   | 10          | * vibration, fatigue, fitting leak or failure, earthquake, collision                        | 1             | * thoroughly tested during installation<br>* preventative maintenance<br>* installed by a certified installer<br>* flame detection system shuts down all systems if a flame is detected<br>* pressure relief values present over-pressure condition<br>* flame detection system calls out to fire department | 2                                   | 60                                    | 3000  |  |                                  |                |     |     |     |        |
| 4.2            | 1                  | 3 in ID steel pipe                                | Directs all vented h2 to a point 12 ft above the equipment pad   | stack clogs or seals-off                                 | * main vent stack is rendered inoperable   | 10          | * debris<br>* ice   | 1             | * preventative maintenance - regular vent line check   | 7                                   | 70                                    | 1000  | Confirm that the Hydrogenics vent stack has a primary and secondary vent outlet  |                                  |                |     |     |     |        |
|                | 1                  | 3 in ID steel pipe                                | Directs all vented h2 to a point 12 ft above the equipment pad   | stack fails structurally                                 | * main vent stack is crimped and directs flow non-vertically                     | 8           | * wind loading<br>* earthquake<br>* structural fatigue                                      | 1             | * preventative maintenance<br>* nearby area is an electrically classified area<br>* regardless of vent orientation h2 will rise  | 7                                   | 56                                    | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | 3 in ID steel pipe                                | Directs all vented h2 to a point 12 ft above the equipment pad   | stack fails structurally                                 | * main vent stack is severed releasing h2 in the station enclosure               | 9           | * wind loading<br>* earthquake<br>* structural fatigue                                      | 1             | * preventative maintenance<br>* entire storage area is an electrically classified area<br>* storage structure designed to safely vent H2 to atmosphere<br>* storage system designed to handle an auto-ignition fire via integrated PRD's   | 7                                   | 63                                    | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | 3 in ID steel pipe                                | Directs all vented h2 to a point 12 ft above the equipment pad   | stack fails structurally                                 | * main vent stack is completely crimped and seals-off vent                       | 10          | * wind loading<br>* earthquake<br>* structural fatigue                                      | 1             | * preventative maintenance   | 7                                   | 70                                    | 1000  |  |                                  |                |     |     |     |        |
| 5.1            | 1                  | 8 x 6 H-beam c/w base plate and top vents         | supports riser pipes   | structural failure                                       | * risers are crimped and direct the flow non-vertically                          | 8           | * wind / ice loading<br>* earthquake<br>* structural fatigue                                | 1             | * robust equipment designed exclusively for this purpose<br>* regardless of vent orientation h2 will rise and disperse rapidly   | 7                                   | 56                                    | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | 8 x 6 H-beam c/w base plate and top vents         | supports riser pipes   | structural failure                                       | * risers are crimped and sealed off  | 10          | * wind / ice loading<br>* earthquake<br>* structural fatigue                                | 1             | * robust equipment designed exclusively for this purpose   | 7                                   | 70                                    | 1000  |  |                                  |                |     |     |     |        |
| 5.2.1 to 5.2.3 | 3                  | various OD 316 SS seamless tube c/w fittings      | directs all vented h2 to a point 12 ft above the equipment pad   | riser clogs or seals off                                 | * vented h2 cannot be released to outdoors                                       | 10          | * debris<br>* ice   | 1             | * preventative maintenance<br>* secondary vent path  | 7                                   | 210                                   | 3000  |  |                                  |                |     |     |     |        |
| 6.1            | 1                  | diesel fueled generator c/w transfer switch       | backup electricity supply to h2 station  | will not start or stops running                          | * loss of backup electrical power  | 8           | multiple  | 5             | * preventative maintenance<br>* infrequent use<br>* system Master Control Panel is able to communicate fault conditions to Owner's central dispatch  | 6                                   | 240                                   | 1000  |  |                                  |                |     |     |     |        |
|                | 1                  | transfer switch to service back-up power circuits | automatically switches from purchased power to ICE / Gen Set upon purchased power failure or manual demonstration mode | fails open   | * ICE / Gen Sets cannot service back-up circuits OR demonstration cannot proceed | 8           | * failure of transfer switch  | 1             | * robust equipment designed exclusively for this purpose<br>* preventative maintenance<br>* system exercised regularly<br>* alarms when transfer not completed**   | 3                                   | 24                                    | 1000  | ** confirm this is true  |                                  |                |     |     |     |        |

| Item                 | A) Device Quantity | Part Description                  | Part Function   | Potential Failure Mode          | Effect of Failure  | B) Severity | Potential Causes of Failure  | C) Occurrence / Current Detection / Prevention / Controls  | D) Detection / Prevention / Control | Actual Risk Priority Number (AxBxCxD) | Maximum Potential Risk Priority Number (Ax1000) | Recommended Action | Person Responsible - Action Date | Action Results |     |     |     |        |
|----------------------|--------------------|-----------------------------------|---|---------------------------------|--|-------------|--|--|-------------------------------------|---------------------------------------|---|--------------------|----------------------------------|----------------|-----|-----|-----|--------|
|                      |                    |                                   |   |                                 |  |             |  |  |                                     |                                       |   |                    |                                  | Actions Taken  | SOV | OCC | DET | R.P.N. |
| 6.2                  | 1                  | hydrogen fueled generator         | demonstrates hydrogen as electric storage medium                      | will not start or stops running | * loss of power backfeed to the grid                                     | 2           | multiple   | 5<br>* preventative maintenance<br>* infrequent use  | 7                                   | 70                                    | 1000  |                    |                                  |                |     |     |     |        |
| 7.1.1 to 7.3         | 3                  | manually actuated, latched button | emergency shutdown of individual pieces of equipment                  | fails open                      | * cannot shutdown equipment  | 5           | * loss of electrical supply<br>* failure of device                     | 2<br>* preventive maintenance<br>* device on UPS<br>* separate circuit from Master Controller<br>* multiple ESD locations<br>* manual ESD by-pass by shutting down equipment separately                      | 5                                   | 150                                   | 3000  |                    |                                  |                |     |     |     |        |
|                      | 3                  | manually actuated, latched button | emergency shutdown of individual pieces of equipment                  | fails closed                    | * shuts down equipment inadvertently                                     | 8           | * failure of device  | 1<br>* preventative maintenance  | 2                                   | 48                                    | 3000  |                    |                                  |                |     |     |     |        |
| 8.1                  | 1                  | manually actuated, latched button | emergency shutdown of individual pieces of equipment                  | fails open                      | * cannot shutdown equipment  | 5           | * loss of electrical supply<br>* failure of device                     | 2<br>* preventive maintenance<br>* device on UPS<br>* separate circuit from Master Controller<br>* multiple ESD locations<br>* manual ESD by-pass by shutting down equipment separately                      | 5                                   | 50                                    | 1000  |                    |                                  |                |     |     |     |        |
|                      | 1                  | manually actuated, latched button | emergency stop of all station operations                              | fails closed                    | * shuts down equipment inadvertently<br>* false alarm to Fire Department | 8           | * failure of device  | 1<br>* preventive maintenance  | 2                                   | 16                                    | 1000  |                    |                                  |                |     |     |     |        |
| 9.1                  | 1                  | emergency alarm panel c/w UPS     | controls gas and flame detection system and Hydrogenics trouble alarm | fails off or locked up          | * cannot monitor or react to sensed events                               | 10          | * loss of electricity supply<br>* equipment failure                    | 2<br>* continuously self monitors and alarms on failure<br>* equipped with UPS<br>* preventative maintenance   | 2                                   | 40                                    | 1000  |                    |                                  |                |     |     |     |        |
|                      | 1                  | emergency alarm panel c/w UPS     | controls gas and flame detection system and Hydrogenics trouble alarm | UPS fails off                   | * cannot work if main and standby power is OFF                           | 9           | * batteries discharged<br>* equipment failure                          | 1<br>* preventative maintenance<br>* infrequent use  | 7                                   | 63                                    | 1000  |                    |                                  |                |     |     |     |        |
| 9.2 to 9.3           | 2                  | alarm annunciators                | gives visual & audible indication of alarm conditions                 | fails open                      | * does not alarm when required   | 1           | * loss of electrical supply<br>* failure of device                     | 1<br>* preventative maintenance<br>* device on UPS<br>* separate circuit from Master Controller<br>* multiple alarm beacons  | 7                                   | 14                                    | 2000  |                    |                                  |                |     |     |     |        |
|                      | 2                  | alarm annunciators                |   | fails closed                    | * false alarm to fire department   | 1           | * failure of device  | 1<br>* preventative maintenance  | 6                                   | 12                                    | 2000  |                    |                                  |                |     |     |     |        |
| 9.4 to 9.5           | 2                  | flame sensors                     | continuously monitors field of view for hydrogen flames               | "0" current reading             | * cannot sense and react to hydrogen flame                               | 8           | * loss of electricity<br>* loss of control circuit<br>sensor failure   | 2<br>* preventative maintenance<br>* robust equipment designed exclusively for this purpose<br>* continuously self monitors and alarms on system or device failure<br>* double redundant backup power supply | 2                                   | 64                                    | 2000  |                    |                                  |                |     |     |     |        |
| 9.6                  | 1                  | 8 x 6 H-beam c/w base plate       | supports gas and flame detection system alarm annunciators            | structural failure              | * alarms may be damaged  | 8           | * wind / ice loading<br>* earthquake<br>* structural failure           | 1<br>* robust equipment designed exclusively for this purpose  | 7                                   | 56                                    | 1000  |                    |                                  |                |     |     |     |        |
| 9.7 to 9.8           | 2                  | gas sensors                       | continuously monitors HYSTAT 30 compartments for h2                   | "0" current reading             | * cannot sense and react to hydrogen vapors in the air                   | 8           | * loss of electricity<br>* loss of control circuit<br>* sensor failure | 2<br>* preventative maintenance<br>* robust equipment designed exclusively for this purpose<br>* continuously self monitors and alarms on system or device failure<br>* double redundant backup power supply | 2                                   | 64                                    | 2000  |                    |                                  |                |     |     |     |        |
| SUB-TOTAL ACTUAL RPN |                    |                                   |   |                                 |  |             |  |  |                                     |                                       | SUB-TOTAL MAXIMUM RPN                           |                    |                                  |                |     |     |     |        |
| 4949                 |                    |                                   |   |                                 |  |             |  |  |                                     |                                       | 117000  |                    |                                  |                |     |     |     |        |

| FMEA Risk Priority Number (RPN) Summary |            |                       |
|---|------------|-----------------------|
| Vehicle Fueling Station                 | Actual RPN | Maximum Potential RPN |
|   | 4949       | 117000                |
| RPN Quotient                            | 0.04230    |                       |



**DRAFT**

# ***Hazard Identification & Risk Assessment (HIRA)***

*Revision 0*

*Hydrogen Fuelling Station*

*for*

*Basin Electric Power Cooperative*

*Minot, North Dakota*

*May 2006*



## Basin Electric Power Cooperative (BEPC) Hazard Identification and Risk Assessment(HIRA) Revision 0

### Introduction

The primary focus of this analysis is on the Hydrogen Fuelling Station (H2 Station) and risks associated with Hydrogen (H2). General risks from ancillary equipment (eg. diesel generator) were included in this HIRA but not necessarily in sufficient detail since detailed design documentation or safety analysis was not available to the HIRA team.

Preliminary consideration of the interfaces with the H2 Station Construction as well as BEPC Operation and Maintenance were also included in the scope of the analysis.

### Definitions

HIRA is a semi-quantitative risk analysis. It is intended to be a preliminary screening process to determine priorities and identify risks worthy of more detailed quantitative risk analysis. By definition, Risk = Probability X Consequence. Suggested estimators for Probability and Consequence used were based on U.S. Military specification 882 on Risk Assessment and shown in Figure 1.

Figure 1A: Probability

| DESCRIPTION<br>(events over a lifetime) | LEVEL |
|---|-------|
| Frequent<br>$P > 10^{-1}$ , continuous  | A     |
| Probable<br>$P > 10^{-2}$ , regular     | B     |
| Occasional<br>$P > 10^{-3}$ , several   | C     |
| Remote<br>$P > 10^{-6}$ , few           | D     |
| Improbable<br>$P < 10^{-6}$ , one       | E     |

Figure 1B: Consequence

| DESCRIPTION   | CATEGORY |
|---|----------|
| Catastrophic<br>(Death, \$1M loss, major spill, etc.) | 1        |
| Critical<br>(Serious injury, >\$200K loss, etc.)      | 2        |
| Marginal<br>(Lost time injury, >\$10k loss, etc.)     | 3        |
| Negligible<br>(Minor injury, >\$2k loss, etc.)        | 4        |

The definitions in Figure 1 are guidelines and should be modified over time to best fit company experience. If in doubt, be conservative and rank either probability or consequence at a higher level or category pending more detailed analysis.

The multiplication of Probability X Consequence yields a matrix of risk scores shown in Figure 2.

Figure 2: Risk Assessment Value

| <i>Severity</i><br><i>Frequency</i> | 1 - Catastrophic   | 2 - Critical       | 3 - Marginal       | 4 - Negligible    |
|-------------------------------------|--------------------|--------------------|--------------------|-------------------|
| <b>A - Frequent</b>                 | 1A<br>Unacceptable | 2A<br>Unacceptable | 3A<br>Unacceptable | 4A<br>Acceptable* |
| <b>B - Probable</b>                 | 1B<br>Unacceptable | 2B<br>Unacceptable | 3B<br>Undesirable  | 4B<br>Acceptable* |
| <b>C - Occasional</b>               | 1C<br>Unacceptable | 2C<br>Undesirable  | 3C<br>Undesirable  | 4C<br>Acceptable  |
| <b>D - Remote</b>                   | 1D<br>Undesirable  | 2D<br>Undesirable  | 3D<br>Acceptable*  | 4D<br>Acceptable  |
| <b>E - Improbable</b>               | 1E<br>Acceptable*  | 2E<br>Acceptable*  | 3E<br>Acceptable*  | 4E<br>Acceptable  |

The matrix in Figure 2 implies that certain level of organizational authority shall be consulted and certain types of risk controls or mitigations shall be considered:

- Red Zone risks must be referred to senior management and require a design solution if possible since design is the most effective risk control (eg. fail-safe shutdown). Work must stop for any Red Zone risk until mitigations are in place.
- Yellow Zone risks must be referred to middle management and a design solution is preferred but if not practical a safety device may be substituted (eg. automated warnings). Yellow Zone risks should be the subject of more frequent and intense monitoring and audit, primarily because of the potential consequence of failure.
- Green Zone risks must be referred to front line supervision and administrative controls can be used (eg. procedures or training). Green Zone risks marked\* should be reviewed periodically to ensure the quality of risk controls is being maintained, to prevent loss from either probability or consequence.

The acceptability of the risk scores in Figure 2 are based on the Probability and Consequence of an event after the risk controls have been considered.

For example, the results can be summarized in the worksheet shown in Figure 3.

| Hazard ID<br>(Energy)                                   | Existing<br>Controls<br>(Barriers)   | Risk Estimate<br>(P X C) | Risk Assessment<br>Matrix          | Action/Comments  |
|---|--|--------------------------|------------------------------------|--|
| Construction<br>"Dig-in" to:<br>-H2 Piping<br>-H2 Cable | Work Plan<br>-drawings<br>-depth / fill<br>-warning tape<br>-concrete<br>-operator skill | Remote X<br>Catastrophic | ID = Undesirable<br>or Yellow Zone | Additional<br>controls:<br>-Dig permit<br>-Locate proc.<br><br>Risk reduced to:<br>IE = Acceptable*<br>or Green Zone |
| Etc.  |  |                          |                                    |  |

The purpose of the exercise is not simply to classify risk but instead to identify priorities and additional controls for continuous improvement in risk reduction where feasible.

## Analysis Method

Some risks may be identified more than once in a HIRA and there may be overlap with other safety analysis techniques (eg. FMEA). Our philosophy is that it is better to look at a risk more than once than to overlook it.

The HIRA is intended to be a dynamic document. Priority risks will be updated as site projects progress. Revisions to date:

- R0 = Draft Review of Preliminary Design by DMA

## HIRA Results

The results are presented in a series of charts at the end of this report. Items noted in blue require further clarification and discussion to properly assess risk.

## Conclusions

### *Priority Risks*

1. No Red Zone risks were identified.

2. Yellow Zone risks identified in the Charts include the following scenarios:
  - D1.1 H2 leak or fire in Electrical / PLC / Compressed Air Room
  - D1.2 H2 leak or fire in Water Treatment / Chiller Room
  - D7. BEPC General Station and Site Hazards
3. Several Green Zone risks were judged to be acceptable based on certain assumptions listed under Actions / Comments in the Charts. Continuous improvement ideas for further risk reduction and follow up were also listed.
4. It was not possible at this time to determine the risks for BEPC beyond the Design phase, however, several suggestions have been offered to reduce the risk during the Construction, Commissioning, Operations and Maintenance phases of this project.

### *Priority Actions*

All risks should be monitored and reassessed as the project progresses. Priority risks will be the subject of more frequent monitoring and audit

Specific actions:

### *Design Team*

- ☐ Review NFPA 55 requirement for setback from storage to building intake and exhausts. Consider the addition of gas detection and process shutdown.

### *Client*

- ☐ BEPC to develop H2 Station Emergency Plan and integrate with existing System Operating Center (SOC) plans.
- ☐ BEPC to coordinate alarm communication protocol with local Fire Department.
- ☐ BEPC to arrange Department of energy (DOE) H2 emergency responder training for local Fire Department.



## *Safety by Design*

| Hazard ID<br>(Energy)   | Risk Controls<br>(Barriers)   | Risk Estimate<br>(Prob. X Cons.)  | Risk Assessment<br>Matrix Value | Actions / Comments  |
|---|---|---|---------------------------------|---|
| <b>Safety by Design</b> <ul style="list-style-type: none"> <li>Design is the most effective risk control so the focus of the analysis at this stage was primarily on the inherent hardware risks presented by the design concept since it is intended to be a remotely controlled station linked to a BEPC System Operations Center. The training and experience of people and the availability of work procedures were also considered as these risk controls also affect the integrity of the hardware.</li> <li>The focus of this HIRA is on the integration of various modules into the overall site design and not on the specific risks within the Hydrogenics designed modules since these are manufactured to meet code.</li> </ul> |   |   |                                 |   |
| <b>D1. Electrolyser</b> <ul style="list-style-type: none"> <li>Self-contained modular Design by Hydrogenics includes separate “rooms” housed in a shipping container. Features include general ventilation air and roof exhaust, glycol cooling system, waste oil/water collection system, O2 roof vent, H2 vent to station stack, emergency shutdown (ESD) and other safety features.</li> </ul>   |   |   |                                 |   |
| D1.1 H2 leak or fire in Electrical / PLC / Compressed Air Room  | -Not electrically classified but outside classification zone (see M-501)<br>-Roof perforated for 50% as per Hydrogenics drawing 1023797             | Remote X Catastrophic<br><br>-leak into intake and gas pocket               | 1D = Undesirable                | -Review NFPA 55 re setback from storage to intake and exhausts<br>-Addition of gas detection and process shutdown = 1E = Acceptable |
| D1.2 H2 leak or fire in Water Treatment / Chiller Room  | -Not electrically classified but outside classification zone (see M-501)<br>-Gas tight seal to prevent penetration from adjacent Electrolysis Room  | Remote X Catastrophic<br><br>-failure of gas tight seal or leak into intake | 1D = Undesirable                | -Review NFPA 55 re setback from storage to intake and exhausts<br>-Addition of gas detection and process shutdown = 1E = Acceptable |
| D1.3 H2 leak or fire in Electrolysis Room   | -Partially within classification zone<br>-Class 1, Division 2 rated equipment<br>-H2 gas detection interlocked to ventilation and process shutdown. | Improbable X Catastrophic   | 1E = Acceptable                 |   |
| D1.4 H2 leak or fire associated with equipment on top of container  | -Not electrically classified but outside classification zone (see M-501)<br>-outdoor, so dispersion is most likely                                  | Improbable X Catastrophic   | 1E = Acceptable                 |   |

## *Safety by Design*

| Hazard ID<br>(Energy)   | Risk Controls<br>(Barriers)  | Risk Estimate<br>(Prob. X Cons.) | Risk Assessment<br>Matrix Value | Actions / Comments   |
|---|--|----------------------------------|---------------------------------|--|
| D2. Gas Control Panel <ul style="list-style-type: none"> <li>Self-contained modular Design by Hydrogenics includes internal piping and assorted devices, instruments and valves (DIV's).</li> </ul>                       |  |                                  |                                 |  |
| D2.1 H2 piping leak or fire at panel  | -stainless piping steel piping and Swagelok (or equivalent) fittings<br>-Panel within classification zone<br>-Class 1, Division 2 rated equipment<br>-gas detector in panel interlocked to shut down H2 supply<br>-outdoor, so dispersion is most likely   | Improbable X<br>Catastrophic     | 1E = Acceptable                 |  |
| D3. H2 Vehicle Dispenser <ul style="list-style-type: none"> <li>Self-contained modular Design by Hydrogenics breakaway hose, vibration/knock-down sensor, emergency shut down (ESD) and other safety features.</li> </ul> |  |                                  |                                 |  |
| D3.1 H2 piping leak or fire at dispenser  | -stainless piping steel piping and Swagelok (or equivalent) fittings<br>-Dispenser within classification zone<br>-Class 1, Division 2 rated equipment<br>-gas detector in panel interlocked to shut down H2 supply<br>-outdoor, so dispersion is most likely   | Improbable X<br>Catastrophic     | 1E = Acceptable                 |  |
| D4. H2 Storage <ul style="list-style-type: none"> <li>Self-contained modular Design by Hydrogenics including pressure relief valves and dedicated vent stack.</li> </ul>  |  |                                  |                                 |  |
| D4.1 H2 leak or fire in piping to / from storage  | -worst case scenario for a leak due to available volume (80 kg) and maximum pressure (6000 psig)<br>-stainless piping steel piping and Swagelok (or equivalent) fittings<br>-majority of connections at north end of storage outside classified zone<br>-2 hour fire rated wall to maintain separation from liquid diesel fuel<br>-outdoor, so dispersion is most likely | Improbable X<br>Catastrophic     | 1E = Acceptable                 | -Review design of vent stack cap for possibility of blockage. (See D5.1 for comparison)<br>-Review need for an excess flow valve to minimize potential release |

## *Safety by Design*

| Hazard ID<br>(Energy)   | Risk Controls<br>(Barriers)   | Risk Estimate<br>(Prob. X Cons.)  | Risk Assessment<br>Matrix Value | Actions / Comments  |
|---|---|---|---------------------------------|---|
| D5. Station Vent Stack  |   |   |                                 |   |
| • Custom design for site  |   |   |                                 |   |
| D5.1 Inoperability of vent stack due to blockage                    | -stainless piping steel piping and Swagelok (or equivalent) fittings<br>-self-sealing top venting cap design with side venting in case of ice/snow and bird screening   | Improbable X<br>Catastrophic  | 1E = Acceptable                 | -Confirm cap design.  |
| D6. Auxiliary Equipment and Grounding                               |   |   |                                 |   |
| • Custom design for site  |   |   |                                 |   |
| D6.1 H2 leak or fire in vicinity of Diesel Generator or diesel fire | -located outside classified zone (see M501)<br>-outdoor, so dispersion likely<br>-generator not required to be classified (NFPA37)<br>-2 hour fire rated wall to maintain separation from liquid diesel fuel  | Improbable X<br>Critical  | 2E = Acceptable                 |   |
| D6.2 H2 Generator (future option)                                   | -To be determined   |   |                                 |   |
| D6.3 Grounding problems lead to static discharge                    | -continuous station ground mat<br>-bonding lugs on all major equipment<br>-CAD weld ground connections<br>-low ohm concrete pad for vehicle users   | Improbable X<br>Catastrophic  | 1E = Acceptable                 |   |
| D7. BEPC General Station and Site Hazards                           | -Site is setback from road to the north and highway to east<br>-Pipe guard posts are present on the west and south sides to protect storage and dispenser from vehicles in parking lot<br>-Security included chain link fence and dusk to dawn lighting | Remote X<br>Critical<br><br>-given the listed risk controls, a catastrophic station design failure, security, | 2D = Undesirable                | -Station is designed to be operated unmanned with safety features for vehicle users<br><br><input type="checkbox"/> BEPC to develop H2 Station Emergency Plan and integrate with existing SOC plans |

## *Safety by Design*

| Hazard ID<br>(Energy) | Risk Controls<br>(Barriers)   | Risk Estimate<br>(Prob. X Cons.)        | Risk Assessment<br>Matrix Value | Actions / Comments  |
|-----------------------|---|---|---------------------------------|---|
|                       | -Station Flame and Gas Detection System as per NFPA52:2006 will alarm and automatically shut down station<br>-E-Stop located inside north walk-in gate and reachable from outside through hand hole in fence<br>-E-Stop produces visual and audible alarm with acknowledge button, e-stops can only be reset locally by BEPC<br>-Site alarms are will be monitored remotely by BEPC SOC<br>-H2 Station meets all code setback and electrically classified zone requirements<br>-Closest buildings are part of a University Research Facility, other public exposure is minimal. | traffic or public emergency is unlikely |                                 | <input type="checkbox"/> BEPC to coordinate alarm communication protocol with local Fire Department<br><br><input type="checkbox"/> BEPC to arrange DOE H2 emergency responder training for local Fire Department<br><br>-Completion of actions listed above = <b>2E = Acceptable</b> |

## *Safety in Construction and Commissioning*

| Hazard ID<br>(Energy)   | Risk Controls<br>(Barriers)   | Risk Estimate<br>(Prob. X Cons.) | Risk Assessment<br>Matrix Value | Actions / Comments  |
|---|---|----------------------------------|---------------------------------|---|
| <b><i>Safety in Construction and Commissioning</i></b> <ul style="list-style-type: none"> <li>Focus of this stage of the analysis is a review of the risks associated with ongoing major construction and commissioning activities and the interface with site operations or vice versa. Changing conditions can introduce new risks and good work planning and coordination is a necessary control.</li> </ul> |   |                                  |                                 |   |
| <b>C1. Construction of H2 Station</b> <ul style="list-style-type: none"> <li>H2 risks at this stage should be minimal for BEPC since it is a green field site.</li> </ul>   |   |                                  |                                 |   |
| C1.1 General construction risks   | -Risks of excavation, hot work, construction traffic or public traffic will not be compounded since there will be no H2 on site until the commissioning phase | Not applicable                   |                                 | <input type="checkbox"/> BEPC should develop a Project Safety Plan to coordinate the site work of Hydrogenics and the various construction trades   |
| <b>C2. Commissioning of H2 Station Phase 2</b> <ul style="list-style-type: none"> <li>H2 risks at this stage will increase for BEPC as H2 is introduced to the site for commissioning purposes.</li> </ul>  |   |                                  |                                 |   |
| C2.1 General commissioning risks  | -work scheduling will become a more critical issue as H2 is required on site for testing and start up purposes (eg. pressure testing of piping)               | To be determined                 |                                 | <input type="checkbox"/> As part of the Project Safety Plan, BEPC should integrate the H2 risks associated with start up and testing of equipment and systems<br><br><input type="checkbox"/> BEPC should also develop a Station Acceptance Test to prove the design functions as intended, especially critical safety systems and features |

## *Safety in Operations and Maintenance*

| Hazard ID<br>(Energy)  | Risk Controls<br>(Barriers)  | Risk Estimate<br>(Prob. X Cons.) | Risk<br>Assessment<br>Matrix Value | Actions / Comments   |
|--|--|----------------------------------|------------------------------------|--|
| <b><i>Safety in Operations and Maintenance</i></b> <ul style="list-style-type: none"> <li>Focus of this stage of the analysis is on the risks to people who operate, inspect and maintain the hardware as well as the general public. (Vehicle operations and maintenance is beyond the scope of this analysis but must be considered by owners.)</li> </ul> |  |                                  |                                    |  |
| <b>O1. Station Operations</b> <ul style="list-style-type: none"> <li>Station designed to run unattended.</li> </ul>  |  |                                  |                                    |  |
| O1.1 Routine risks to vehicle users and general public   | -training to be provided to all users including refueling, emergency shutdown and other safety features ... possible station emergency stop if any abnormal event is detected<br>-security card access and code required for refueling<br>-minimal exposure of general public to station risks                                   | To be determined                 |                                    | <input type="checkbox"/> BEPC to provide the necessary training to all vehicle users   |
| O1.2 Emergency risks   | -H2 Station specific emergency response plan to be developed<br>-training to be provided to employees and external emergency response people as noted in D7  | To be determined                 |                                    | <input type="checkbox"/> BEPC to develop and integrate emergency plans<br><br><input type="checkbox"/> BEPC to provide training  |
| <b>O2. Station Maintenance</b> <ul style="list-style-type: none"> <li>Maintenance should be no more complicated for an experienced technician than any gas system.</li> </ul>  |  |                                  |                                    |  |
| O2.1 Inspection and Maintenance risks  | -H2 maintenance work should be considered high risk and requires: <ul style="list-style-type: none"> <li>written work plans, procedures and permits (lockout, hot work)</li> <li>non-sparking tools, H2 gas detector, etc.</li> <li>Entry Protocol (open all gates, use corn broom to detect invisible H2 fire, etc.)</li> </ul> | To be determined                 |                                    | <input type="checkbox"/> BEPC to develop H2 Station inspection / maintenance plans and procedures<br><br><input type="checkbox"/> BEPC to provide H2 hazard specific training to operations and maintenance employees or contractors |

### *Safety in Decommissioning and Disposal*

| <b>Hazard ID<br/>(Energy)</b>  | <b>Risk Controls<br/>(Barriers)</b> | <b>Risk Estimate<br/>(Prob. X Cons.)</b> | <b>Risk<br/>Assessment<br/>Matrix Value</b> | <b>Actions / Comments</b> |
|--|-------------------------------------|--|---|---------------------------|
| <i>Safety in Decommissioning and Disposal</i> <ul style="list-style-type: none"><li>No significant risks identified at this time for this stage of the life cycle.</li></ul> |                                     |  |   |                           |
|  |                                     |  |   |                           |



## **APPENDIX C**

# **HIGH-PRESSURE TESTING AND CERTIFICATION REPORT**

## **APPENDIX C**

### **HIGH-PRESSURE TESTING AND CERTIFICATION REPORT**

EPC Pressure Testing Documentation



Energy Independence through Hydrogen and Fuel Cells  
12211 W Alameda Parkway, Suite 105  
Lakewood, CO 80228

720 974 1709

[www.epc4h2.com](http://www.epc4h2.com)

July 17, 2007

Basin Electric Power Cooperative  
1717 East Interstate Avenue  
Bismarck, ND 58503-0564

Attn.: Mr. Randy Bush

Dear Randy,

Attached is our report for the high pressure testing of the hydrogen lines at the Minot Hydrogen system. It includes the revised procedure which we agreed upon on Tuesday before beginning the work, and each of the individual test packages for the lines tested. I have also included copies of my daily reports for you reference and files. Finally, I have enclosed the invoice for our services. Please call me if you have any questions or concerns or require additional submittals.

I greatly appreciate the opportunity to participate on your project and hope that we can be of further assistance in upcoming phases of the work. It was especially good to meet you and Brad face to face and I hope we can get together again in the near future.

Best regards,

  
John Cornish, PE  
President

The Contract scope of testing was reviewed after inspecting the physical system. The Test Procedure was modified as shown below (changes in blue and underlined) and agreed upon between EPC, Randy Bush and Brad Stevens as reasonable, appropriate and sufficient to demonstrate and insure the integrity of the piping system. By virtue of performing this procedure, EPC assures Basin Electric Power Cooperative that the system complies with ANSI B31.3 and is safe for operation.

**Testing Procedure:**

3.3 PROCESS GAS LINES

3.3.1 INTRODUCTION

- .1 The maximum operating pressure (mop) is the steady state gauge pressure at which the segment of the system normally operates.
- .2 The set pressure is defined as the set point of the pressure relief valves that are connected to the segment of pipe to be tested. The set pressure is the mop x 1.10.
- .3 All process gas "wetted" equipment, components and tubing shall be subjected to a pressure test, leak test and acceptance test, as defined below. Pressure test shall be conducted at 1.1 times the set pressure with helium. Leak test shall be conducted at the maximum operating pressure with helium. Acceptance test shall be conducted at the maximum operating pressure with hydrogen.

**Testing pressure clarification 3.3.1.3:**

- *Pressure relief valve blinded the required pressure is required to be at 1.1 times the maximum operating pressure - none*
- *Pressure relief valves unblinded for the acceptance testing should be done at maximum operating pressure. - none*

3.3.2 PROCEDURE

.1 The Company shall ensure that either Owner's representative or a qualified representative from the authority having jurisdiction are present prior to conducting any testing. Attendance by the other entities of authority is at their discretion. (Brad or Randy)

.2 Test segments that are exempt from the pressure test will be isolated by closing manual isolation valves or disconnecting and plugging the tubing with an approved plug fitting. Limits of test were the ICS installed piping. Hydrogenics equipment and piping was not tested.

For the portion of the system subjected to the highest mop, the Company shall close the valves as shown on the test plan schematics which will be provided by the engineer, or as directed by the engineer during the test. All sections tested at 6600 psi.

.3 The Company shall use the injection point for the test gas as shown on the test plan schematics, or as directed by the engineer during the test. Test ports were adequately located for helium injection on all five test packages.

.4 The Company shall use the test pressure gauge as the certified gauge to conduct the pressure test for this portion of the system. The Company shall vent the system when required as shown on the test plan schematic, or as directed by the engineer during the test.

.5 The Company shall attach the "test gas" cylinder(s) at the injection point.

.6 For each line segment to be tested, connect purge air to inlet of test port. Fully

disconnect both ends of segment to be tested. Disconnect and cap tubing so as to avoid sending potential contaminants into valves or sensing devices. Cap or plug one end of the segment and leave the other end open and unrestricted to atmosphere. Cover this opened end lightly with clean white toweling to catch and observe the presence of any foreign material which may come from the tubing during the purge. Open purge valve to tubing segment for several seconds to allow approximately 100 psi dry, bottled, compressed air to blow freely through tubing, exiting through the clean towel. Continue purge until all foreign material is purged from tubing. If it is determined that foreign material cannot be satisfactorily purged with this method, tubing should be appropriately cleaned in place or replaced as needed, to remove the foreign material and retested. Reconnect or plug this end of the tubing segment and repeat the procedure for the other end of the segment being tested. Reconnect each end to the system or leave plugged, as required, in preparation for pressure and leak testing.

.7 The Company shall then proceed with the preliminary leak test. The preliminary leak test shall be conducted using helium as the test gas. The Company shall charge the system to a pressure of 25 psig and will inspect the system to identify any significant leaks. If necessary, the Company shall achieve the test pressure by the use of a pneumatic pump approved by the engineer. Testing of the joints shall be with a suitable leak-detection solution as approved by the engineer. The Company shall then relieve the pressure in the system and repair any leaks. The Company shall repeat this procedure until the system will hold 25 psig for 5 minutes.

.8 Upon successful completion of the preliminary leak test, the Company shall then proceed with the pressure test. The pressure test as outlined here shall also serve as the MOP leak test. The pressure test shall be conducted using helium as the test gas. The Company shall charge the system to the test pressure. This pressure will be achieved gradually in increments commencing with 25 psig for the first plateau and then in increments equal to 10% of the test pressure or 100 psig increment, whichever is greater. If necessary, the Company shall achieve the test pressure by the use of a pneumatic pump approved by the engineer. The Company shall inspect the system to identify any leaks. Testing of the joints shall be with a suitable leak-detection solution and helium leak detection instrument as approved by the engineer. The Company shall then relieve the pressure from the system and repair any leaks. The Company shall repeat this procedure until the system will hold the test pressure for 30 minutes. At the conclusion of the 30 minute test, the contract shall relieve the pressure in this portion of the system.

.9 Repeat steps 1 through 7 for the process gas lines which operate at lower mop's. the test pressure shall be as indicated. None

**Oxygen cleaning step 3.3.2.9:**

***Oxygen cleaning step is not necessary and could be replaced with an air cleaning step or air blow cleaning at 150 psi. The oxygen will be bottled air to further reduce the potential of introducing moisture into the piping. Section 3.3.6 added***

.10 Upon successful completion of all the pressure tests, the Company shall relieve the pressure from the system, reconnect all tubing and re-install the prds. Balance of section deleted.

.11 deleted

.12 deleted

.13 deleted

.14 deleted

.15 The Company shall provide all "test gas", an approved leak-detection solution, the electronic gas-detection equipment, any equipment necessary to boost the system pressure to the required test pressure and all gauges necessary for the execution of this procedure. The Company

shall provide appropriate personnel to conduct the test and undertake repairs under the engineer's supervision

EPC

7:30-5

## DAILY FIELD REPORT

JOB NAME  
PROJECT  
JOB NO.  
LOCATION  
CLIENT

Basin Electric  
  
  
MINOT / EERC

DATE  
REPORT NO.  
SHEET  
WEATHER  
TEMP

7/3/07  
1  
1 OF 1  
FAIR  
90 AT 3 AM (PM)

## WORK IN PROGRESS OR COMPLETE (INCLUDING SUBCONTRACTORS):

Arrived on site @ 7:20 Met Al & Mike = Began setting up pump. Helium in air delivered ~ 11:00. Revised procedure. Met with Randy Bush & Brad Starns who reviewed & approved. Performed air blow into clean white cloth of each of the 5 systems. All 5 were witnessed by Clint as clean. Hooked up pump & air to begin testing system #1. At ~ 3:00 pm, ready to pressurize & found valve on HP line missing. Called crane for 2 hours - no luck. Arranged to FedEx for 7/5 delivery.

| CONTRACTOR<br>EQUIPMENT | QUANTITY | CONTRACTOR<br>WORK FORCE | QUANTITY |
|-------------------------|----------|--------------------------|----------|
| ILS                     |          | 2                        |          |
| EPL                     |          | 2                        |          |
|                         |          |                          |          |
|                         |          |                          |          |
|                         |          |                          |          |
|                         |          |                          |          |

## VERBAL DISCUSSIONS/INSTRUCTIONS

Found valve at hotel and replanned to start next AM.  
Brad off on 4th

## REQUEST FOR PROJECT ACTION

## VISITORS

Praxair delivered 2 cylinders He + 1 cyl. air.

ACCIDENTS REPORTED TODAY  
ACCIDENTS TO DATE  
EPC REPRESENTATIVE  
CLIENT REPRESENTATIVE

g  
g  
CL



6:30 - 5:30

EPC

## DAILY FIELD REPORT

JOB NAME Basin Electric  
 PROJECT \_\_\_\_\_  
 JOB NO. \_\_\_\_\_  
 LOCATION MINIT / EERC  
 CLIENT \_\_\_\_\_

DATE 7/4/07  
 REPORT NO. 2  
 SHEET 1 OF 1  
 WEATHER Hot  
 TEMP 90 AT 3 AM PND

## WORK IN PROGRESS OR COMPLETE (INCLUDING SUBCONTRACTORS):

Arrived @ 7:00 AM. Installed one and tested systems per procedure. Got to last one (system 5) and couldn't find leak. Come up at 5:15 went back to hotel. Found leaks @ the stove inlet & replaced small spool & fitting into valve. Still small leak @ 4:00 Gas Check went dark!! Replaced batteries - no fix. No fire or electrical work today (Holiday).

| CONTRACTOR<br>EQUIPMENT | QUANTITY | CONTRACTOR<br>WORK FORCE | QUANTITY |
|-------------------------|----------|--------------------------|----------|
| <u>ILS</u>              |          |                          | <u>2</u> |
| <u>EPC</u>              |          | <u>Barstow Pump</u>      | <u>2</u> |
|                         |          |                          |          |
|                         |          |                          |          |
|                         |          |                          |          |
|                         |          |                          |          |

## VERBAL DISCUSSIONS/INSTRUCTIONS

JP from Hydrogenics arrived late. Said they were waiting fire official direction on what to do to shut up.  
 Randy left & much to be in discussion from Basin

## REQUEST FOR PROJECT ACTION

## VISITORS

ACCIDENTS REPORTED TODAY  
 ACCIDENTS TO DATE  
 EPC REPRESENTATIVE  
 CLIENT REPRESENTATIVE

0  
0  
0  
0

6:30 - 5:30 PM

## EPC

## DAILY FIELD REPORT

|          |                       |            |                          |
|----------|-----------------------|------------|--------------------------|
| JOB NAME | <u>Basin Electric</u> | DATE       | <u>7/5/07</u>            |
| PROJECT  |                       | REPORT NO. | <u>3</u>                 |
| JOB NO.  |                       | SHEET      | <u>1</u> OF <u>1</u>     |
| LOCATION | <u>M. 117 / ECR</u>   | WEATHER    | <u>Rain during night</u> |
| CLIENT   |                       | TEMP       | <u>AT</u> AM/PM          |

## WORK IN PROGRESS OR COMPLETE (INCLUDING SUBCONTRACTORS):

Pumped system S to 6000 psi & immediately found small leak at EPC coupling on test port. Depressurized, tightened fitting & repressurized at about 7:30. Mark arrived from Basin a little after 8:00 and observed recorded pressure. We let it sit for another half hour then signed it off. We then unblanked the line & connected it to the tank isolation valve which we thought was leaking. Repressurized to 6600 and pressure held solid for 25 minutes. Depressurized. Packed up & left the site at 9:30 AM.


| CONTRACTOR<br>EQUIPMENT | QUANTITY | CONTRACTOR<br>WORK FORCE | QUANTITY |
|-------------------------|----------|--------------------------|----------|
| <u>FLS</u>              | <u>2</u> |                          |          |
| <u>EPC</u>              | <u>2</u> |                          |          |
| <u>Hydrogases</u>       | <u>1</u> |                          |          |
|                         |          |                          |          |
|                         |          |                          |          |
|                         |          |                          |          |

## VERBAL DISCUSSIONS/INSTRUCTIONS

## REQUEST FOR PROJECT ACTION

## VISITORS

ACCIDENTS REPORTED TODAY  
 ACCIDENTS TO DATE  
 EPC REPRESENTATIVE  
 CLIENT REPRESENTATIVE

  
 \_\_\_\_\_  
 \_\_\_\_\_



Energy Independence through Hydrogen and Fuel Cells  
12211 W Alameda Parkway, Suite 105  
Lakewood, CO 80228

720 974 1709

[www.epc4h2.com](http://www.epc4h2.com)

July 17, 2007

## **High Pressure Test Report Cover Sheet**

The project was in Minot, ND for Basin Electric Power Cooperative at the NDSU NCERC location. EPC used an air powered booster pump to apply high pressures to each of 5 test packages, described below and on the test package drawings attached. All high pressure tubing was successfully tested to 6600 psi per the attached procedure. Pressure test forms for each test are also attached.

### **Material Data**

All tubing was 3/8 OD 316 SS, 0.065 wall. Per Swagelok Tube Fitters Manual, 1998 edition, and based on ANSI B31.3, pg 9-6, this tube is designed for a working pressure of up to 6500 psig. Male fittings are rated for 7800 psi and female fittings for 5300 psi (pg 9-10) with a 3.75:1 design factor. All of these are suitable for testing at 6600 psi and operation at the intended design working pressure of 6000 psi.

All tubing, fittings and valves are by Swagelok, except as noted. No material certification or mill test data were available for inclusion with this test documentation. Supports (Swagelok clamps) were inspected for safe location to minimize whip if a failure should occur and the nominal spacing of 36 inches was prudent.

### **Legend (on isometric drawings)**

Valve type 1:

3/8" Locking

Swagelok

SS-83KS6-LH

Seat PCTFE

6000 PSI @ 100F

Valve type 2:

1/4"

Swagelok

6S3NBS4

6000 PSI @ 100F

Valve type 3:

Butech

K106-LT-7-22-HLD

HT#A16155 316 CW

MAWP 10,000 PSI @ 72F

*We welcome the opportunity to participate in your hydrogen and fuel cell projects*

# EPC

## Flushing & Hydrotest Record

Project: *Basin Electric*  
Date: *7/2/07*  
System: *Pressure Test System 1*

Description of piping system, pipe class or materials of construction, location of blinds, extent of test and other pertinent information (include sketch showing joints, low point drain and high point vents, blinds, etc.):

*See attached dwg @ 150.*

*Started pressure test at 7:50. Raised pressure in ~ 660 psi increments to full bottle pressure of 2200 psi. Started pump and continued in 660 psi increments. 6600 psi @ 8:22. Pressure gage ann. leaked. Repaired, Reestablished pressure @ 8:46. Test complete 9:16 AM 7/4/07.*

*Air Blow @ 125 psi for 10 seconds - 2 times. OJG*  
*Air Blow completed: 1:45 PM 7/3/07 OJG - EPC*  
*MMW - BEPC*

System walkthrough complete (initials of inspector):

Hangers installed: ☒  
Springs cold set: ☒ N/A  
Relief valves gagged: ☒ N/A  
Instruments isolated: ☒ N/A  
Pumps/equipment isolated: ☒ N/A  
Insulation removed to expose joints: ☒ N/A


Maximum operating pressure: *6000* Test pressure: *6750 psi*  
Description of how pressures were determined: *1.1 x MOP*

Time test began: *0:46 7/4/07* Time test ended *9:17*

Corrective measures needed, if any: *None*

System flushing/restoration procedure *Left @ 50 psi behind capped!*  
*Reconnected Hydrogenics tubing in gas cabinet*  
Performed by: *John Coenish*  
Witnessed by: *Randal G Buss* *(RGB)*

Test Purchase # 1




NOTE:  
FOR A DETAILED PROCESS AND INTEGRATION DIAGRAM OF  
THE FUEL GENERATOR, GAS CONTROL PANEL, DISPENSER  
AND STORAGE MODULE SEE HYDROGENICS DRAWINGS.

| REV | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |
|-----|---|-------------|------------|---------|--------|
| 0   | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |

|                    |  |                                    |  |                                   |
|--------------------|--|------------------------------------|--|-----------------------------------|
| REFERENCE DRAWINGS |  | FACILITY: WIND TO HYDROGEN SYSTEM  |  | DESIGN BY: ALBERT KAHN ASSOCIATES |
|                    |  | LOCATION/UNIT: MINOT, NORTH DAKOTA |  | DRAWN BY:                         |
|                    |  | CONTRACT/DESCRIPTION:              |  | DESIGN OK:                        |
|                    |  |                                    |  | CONSTR OK:                        |
|                    |  |                                    |  | APPROVED:                         |
|                    |  |                                    |  | SCALE: NONE                       |
|                    |  |                                    |  | VENDOR/ORIGINATED FROM:           |
|                    |  |                                    |  | ALBERT KAHN ASSOCIATES            |
|                    |  |                                    |  | VENDOR DRAWING NO. ORIGINAL REV   |
|                    |  |                                    |  | M-300 5                           |
|                    |  |                                    |  | BASIN DRAWING NO. REV NO.         |
|                    |  |                                    |  | OMF-0002 0                        |



**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441



**LEGEND**  
 CL CLAMP  
 CP COUPLING  
 BHC BULKHEAD CONNECTOR  
 (X) VALVE TYPE (SEE COVER SHEET)

NOT TO SCALE

| NO. | DATE   | REVISION                            | DESIGNED BY | DRAWN BY | CHECKED BY | ENGINEER STAMP | <b>EPC</b> Engineering<br>Procurement &<br>Construction, LLC<br><small>6221 Chimney Rock Trail<br/>           Morrison CO 80465<br/>           303-967-9268<br/>           www.epc4h2.com</small> | <b>BASIN ELECTRIC</b><br><b>HYDROGEN DISPENSING STATION</b><br><b>LINE 1.4 ISOMETRIC</b><br><small>DWG NO. TEST PACKAGE 1 REV. 0</small> |
|-----|--------|-------------------------------------|-------------|----------|------------|----------------|---|--|
| 0   | 7/7/07 | H2 COMPRESSOR TO CONTROL PANEL LINE |             | RAY      | AJC        |                |   |  |
|     |        |                                     |             |          |            |                |   |  |
|     |        |                                     |             |          |            |                |   |  |
|     |        |                                     |             |          |            |                |   |  |
|     |        |                                     |             |          |            |                |   |  |

# EPC

## Flushing & Hydrotest Record

Project: *Basin Electric*  
Date: *7/4/07*  
System: *Pressure Test System 2*

Description of piping system, pipe class or materials of construction, location of blinds, extent of test and other pertinent information (include sketch showing joints, low point drain and high point vents, blinds, etc.):

*Air blow @ 125 psi for 10 seconds - twice*  
*Air blow complete 1:55 7/3/07* *aqk EPC*  
*(RGR)*

System walkthrough complete (initials of inspector):

Hangers installed: ~~NA~~ ✓  
Springs cold set: *N/A*  
Relief valves gagged: *N/A*  
Instruments isolated: *N/A*  
Pumps/equipment isolated: *N/A*  
Insulation removed to expose joints: *N/A*

Maximum operating pressure: *6000 psi* Test pressure: *6600*  
Description of how pressures were determined: *1.1 x MOP*

Time test began: *10:00 - 6600* Time test ended: *10:30*

Corrective measures needed, if any:  
*7/4/07*

~~NA~~ *Tightened 150.0 lb in dispenser during pre-test*


System flushing/restoration procedure

*Reconnected tubing in Hydrogenics gas cabinet.*

Performed by: *John Carver*  
Witnessed by: *Randall G Bush* *(RGR)*



Test Package # 2



NOTE:  
FOR A DETAILED PROCESS AND INTEGRATION DIAGRAM OF  
THE FUEL GENERATOR, GAS CONTROL PANEL, DISPENSER  
AND STORAGE MODULE SEE HYDROGENICS DRAWINGS.

| REV | DESCRIPTION                             | DESIGN      | CHECK      | APPROVE | DATE   |
|-----|---|-------------|------------|---------|--------|
| 0   | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FRODLICH | A. BOUSHEE | R. BUSH | 5/7/97 |

|                    |                                    |  |
|--------------------|------------------------------------|--|
| REFERENCE DRAWINGS | FACILITY: WIND TO HYDROGEN SYSTEM  | DESIGN BY: ALBERT KAHN ASSOCIATES              |
|                    | LOCATION/UNIT: MINOT, NORTH DAKOTA | DRAWN BY:                                      |
|                    | CONTRACT/DESCRIPTION:              | DESIGN CHK:                                    |
|                    |                                    | DRAFT CHK:                                     |
|                    |                                    | APPROVED:                                      |
|                    |                                    | SCALE: NONE                                    |
|                    |                                    | VENDOR/ORIGINATED FROM: ALBERT KAHN ASSOCIATES |
|                    |                                    | VENDOR DRAWING NO. ORIGINAL REV                |
|                    |                                    | M-300 5  |
|                    |                                    | BASIN DRAWING NO. REV NO                       |
|                    |                                    | OMF-0002 0                                     |



# EPC

## Flushing & Hydrotest Record

Project: Basin Electric  
Date: 7/3/07  
System: Pressure Test System 3

Description of piping system, pipe class or materials of construction, location of blinds, extent of test and other pertinent information (include sketch showing joints, low point drain and high point vents, blinds, etc.):

See attached dwg & iso.

Air blow @ 125 psi for 10 seconds - twice.  
Air Blow Completed: 2:00 PM 7/3/07 *Q/G* - EPC

System walkthrough complete (initials of inspector):

Hangers installed: ~~XXXX~~ ✓  
Springs cold set: N/A  
Relief valves gagged: N/A  
Instruments isolated: N/A  
Pumps/equipment isolated: N/A  
Insulation removed to expose joints: N/A

Maximum operating pressure: 6000 psi

Test pressure:

Description of how pressures were determined: from org. dwgs 1.1 x MOP

Time test began: 7/4/07 11:17 AM  
12:11

Time test ended  
12:46

Corrective measures needed, if any:

At 3000 psi, ferrule on back side of test port required tightening - fixed before going to full pressure. After 1/2 hour P = 6500. No leaks found @ 105 ppm so started retest. Temperature 6630 (a little white between needle & 6600.)


System flushing/restoration procedure

Reconnected Hydrogenous tubing in gas cabinet.

Performed by: John Coenst

Witnessed by: Randall G Bush *RGB*

Test Purchase #3




NOTE:  
FOR A DETAILED PROCESS AND INTEGRATION DIAGRAM OF  
THE FUEL GENERATOR, GAS CONTROL PANEL, DISPENSER  
AND STORAGE MODULE SEE HYDROGENICS DRAWINGS.

| REV | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |
|-----|---|-------------|------------|---------|--------|
| 0   | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |

|                    |  |                                    |  |                                   |
|--------------------|--|------------------------------------|--|-----------------------------------|
| REFERENCE DRAWINGS |  | FACILITY: WIND TO HYDROGEN SYSTEM  |  | DESIGN BY: ALBERT KAHN ASSOCIATES |
|                    |  | LOCATION/UNIT: MINOT, NORTH DAKOTA |  | DRAWN BY:                         |
|                    |  | CONTRACT/DESIGNATION:              |  | DESIGN OK:                        |
|                    |  |                                    |  | DRAWN OK:                         |
|                    |  |                                    |  | APPROVED:                         |
|                    |  |                                    |  | SCALE: NONE                       |
|                    |  |                                    |  | VENDOR/ORIGINATED FROM:           |
|                    |  |                                    |  | ALBERT KAHN ASSOCIATES            |
|                    |  |                                    |  | VENDOR DRAWING NO. ORIGINAL REV   |
|                    |  |                                    |  | M-300 5                           |
|                    |  |                                    |  | BASIN DRAWING NO. REV NO.         |
|                    |  |                                    |  | OMF-0002 0                        |

**BASIN ELECTRIC  
POWER COOPERATIVE**  
1717 EAST INTERSTATE AVENUE  
BISMARCK, NORTH DAKOTA 58503-0564  
PHONE 701-223-0441



|     |        |                                  |             |          |            |                |   |  |
|-----|--------|----------------------------------|-------------|----------|------------|----------------|---|--|
| NO. | DATE   | REVISION                         | DESIGNED BY | DRAWN BY | CHECKED BY | ENGINEER STAMP | <div style="display: flex; align-items: center;"> <div style="font-size: 4em; margin-right: 10px;">EPC</div> <div>             engineering<br/>             procurement &amp;<br/>             construction, LLC<br/> <br/>             6221 Chimney Rock Trail<br/>             Morrison, CO 80465<br/>             303-697-9266<br/>             www.epc4h2.com           </div> </div> | <b>BASIN ELECTRIC</b><br><br><b>HYDROGEN DISPENSING STATION</b><br><br><b>LINE 2.6.1 ISOMETRIC</b><br><br><div style="display: flex; justify-content: space-between; font-size: 0.8em;"> <span>DWG NO.</span> <span>TEST PACKAGE 3</span> <span>REV. 0</span> </div> |
| 0   | 7/7/07 | CONTROL PANEL TO H2 STORAGE LINE |             | RAY      | AJC        |                |   |  |
|     |        |                                  |             |          |            |                |   |  |
|     |        |                                  |             |          |            |                |   |  |
|     |        |                                  |             |          |            |                |   |  |
|     |        |                                  |             |          |            |                |   |  |
|     |        |                                  |             |          |            |                |   |  |

# EPC

## Flushing & Hydrotest Record

Project: Basin Electric  
Date: 7/3/07  
System Pressure Test System 4

Description of piping system, pipe class or materials of construction, location of blinds, extent of test and other pertinent information (include sketch showing joints, low point drain and high point vents, blinds, etc.):

Air Blow performed at 125 psi for 10 seconds - twice  
Air Blow Completed: 2:05 PM. JG ENG  
RCB

System walkthrough complete (initials of inspector):

Hangers installed: ✓  
Springs cold set: N/A  
Relief valves gagged: N/A  
Instruments isolated: N/A  
Pumps/equipment isolated: N/A  
Insulation removed to expose joints: N/A

Maximum operating pressure: 6000 psi.

Test pressure: 6650 (just below cert) )

Description of how pressures were determined: 1.1 MOP

Time test began: 1:20 PM

Time test ended

Corrective measures needed, if any:


NONE

System flushing/restoration procedure reconnected hydrogenics tubing in gas cabinet

Performed by: John Cornish.

Witnessed by: Randall G. Bust RCB


Test Purchase # 4



NOTE:  
FOR A DETAILED PROCESS AND INTEGRATION DIAGRAM OF  
THE FUEL GENERATOR, GAS CONTROL PANEL, DISPENSER  
AND STORAGE MODULE SEE HYDROGENICS DRAWINGS.

|     |   |             |            |         |        |
|-----|---|-------------|------------|---------|--------|
| 0   | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FROELICH | A. BOUSHEE | R. BUSH | 5/7/07 |
| REV | DESCRIPTION                             | OWN         | DSN        | APPD    | DATE   |

|   |                       |                         |                         |                        |
|---|-----------------------|-------------------------|-------------------------|------------------------|
| REFERENCE DRAWINGS  | FACILITY:             | WIND TO HYDROGEN SYSTEM | DESIGN BY:              | ALBERT KAHN ASSOCIATES |
|   | LOCATION/UNIT:        | MINOT, NORTH DAKOTA     | DESIGN OR:              |                        |
|   | CONTRACT/RESERVATION: |                         | DRAW OR:                |                        |
|   | APPROVED:             |                         | SCALE:                  | NONE                   |
| PROCESS AND INTEGRATION DIAGRAM   |                       |                         | VENDOR/ORIGINATED FROM: | ALBERT KAHN ASSOCIATES |
| <b>BASIN ELECTRIC POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0441 |                       |                         | VENDOR DRAWING NO.      | ORIGINAL REV           |
|   |                       |                         | M-300                   | 5                      |
|   |                       |                         | BASIN DRAWING NO.       | REV. NO.               |
|   |                       |                         | OMF-0002                | 0                      |



**LEGEND**

CL CLAMP  
 CP COUPLING  
 BHC BULKHEAD CONNECTOR  
 (X) VALVE TYPE (SEE COVER SHEET)

NOT TO SCALE

| NO. | DATE   | REVISION                         | DESIGNED BY | DRAWN BY | CHECKED BY | ENGINEER STAMP | Engineering Procurement & Construction, LLC                                    | BASIN ELECTRIC HYDROGEN DISPENSING STATION LINE 2.6.2 ISOMETRIC |
|-----|--------|----------------------------------|-------------|----------|------------|----------------|--|---|
| 0   | 7/7/07 | CONTROL PANEL TO H2 STORAGE LINE |             | RAY      | AJC        |                | 6321 Chimney Rock Trail<br>Merriam, CO 80465<br>303-687-9288<br>www.epc4h2.com | DWG NO. TEST PACKAGE 4 REV. 0                                   |
|     |        |                                  |             |          |            |                |  |   |
|     |        |                                  |             |          |            |                |  |   |
|     |        |                                  |             |          |            |                |  |   |
|     |        |                                  |             |          |            |                |  |   |



# EPC

## Flushing & Hydrotest Record

Project: Basin Electric  
Date: 7/5/07  
System: Pressure Test System 5-

Description of piping system, pipe class or materials of construction, location of blinds, extent of test and other pertinent information (include sketch showing joints, low point drain and high point vents, blinds, etc.):

This form documents retesting on 7/5/07.

System walkthrough complete (initials of inspector):

Hangers installed: ✓  
Springs cold set: N/A  
Relief valves gagged: N/A  
Instruments isolated: N/A  
Pumps/equipment isolated: N/A  
Insulation removed to expose joints: N/A

T = 65°F

Maximum operating pressure: 6000

Test pressure: 6630 (white between needle  
± 6600)

Description of how pressures were determined: 1.1 x mop

Time test began: 7:08 AM 7/5/07

Time test ended: 7:56 white still showing

Corrective measures needed, if any: Reconnected under gas cab, in ck

System flushing/restoration procedure

Performed by: John Oenish-  
Witnessed by: Mark M. Winn (MMW) BEPC

# EPC

## Flushing & Hydrotest Record

Project: *Basin Electric*  
Date: *7/3/07*  
System: *Pressure Test System 5*

Description of piping system, pipe class or materials of construction, location of blinds, extent of test and other pertinent information (include sketch showing joints, low point drain and high point vents, blinds, etc.):

*See attached ISO & DWG*

*Air Blw at 125 psi for 10 seconds - twice*  
*Air Blw Completed: 2:08 PM 7/3/07* *DL EPL*  
*RGB*

System walkthrough complete (initials of inspector):

Hangers installed: ☒  
Springs cold set: *N/A*  
Relief valves gagged: *N/A*  
Instruments isolated: *N/A*  
Pumps/equipment isolated: *N/A*  
Insulation removed to expose joints: *N/A*

Maximum operating pressure: *6000 psi.* Test pressure:

Description of how pressures were determined: *1.1 x MOP.*

Time test began: *~~2:28~~ just in middle of 6600.* Time test ended

*7/4/07. ~~3:38~~ end of 6600.*

Corrective measures needed, if any:

*Fitting at Tank valve had slow leak & had to be replaced. Twice!*


System flushing/restoration procedure

*Reconnected Hydrogenics tubing in gas cabinet*

Performed by: *John Cornish*


Witnessed by:

Test Purchase # 5



NOTE:  
FOR A DETAILED PROCESS AND INTEGRATION DIAGRAM OF  
THE FUEL GENERATOR, GAS CONTROL PANEL, DISPENSER  
AND STORAGE MODULE SEE HYDROGENICS DRAWINGS.

|      |   |             |            |         |        |
|------|---|-------------|------------|---------|--------|
| 0    | AS BUILT - BASIN NUMBER AND TITLE BLOCK | L. FREEHUCH | A. BOUSHEE | R. EUSH | 5/7/07 |
| REV. | DESCRIPTION                             | DRWN        | DSGN       | APPD    | DATE   |

|                                    |  |   |
|------------------------------------|--|---|
| REFERENCE DRAWINGS<br><br><br><br> | FACILITY: WIND TO HYDROGEN SYSTEM<br>LOCATION/UNIT: MINOT, NORTH DAKOTA<br>CONTRACT/DESIGNATION:   | DESIGN BY: ALBERT KAHN ASSOCIATES<br>DRAWN BY: _____<br>CHECKED BY: _____<br>DATE OK: _____<br>APPROVED: _____<br>SCALE: NONE         |
|                                    | PROCESS<br>AND<br>INTEGRATION DIAGRAM<br><br> <b>BASIN ELECTRIC<br/>POWER COOPERATIVE</b><br>1717 EAST INTERSTATE AVENUE<br>BISMARCK, NORTH DAKOTA 58503-0564<br>PHONE 701-223-0441 | VENDOR, ORIGINATED FROM:<br>ALBERT KAHN ASSOCIATES<br>VENDOR DRAWING NO. M-500 ORIGINAL REV 5<br>BASIN DRAWING NO. OMF-0002 REV NO. 0 |




## **APPENDIX D**

# **NATIONALLY RECOGNIZED TESTING LABORATORY CERTIFICATION REPORT**

## **APPENDIX D**

### **NATIONALLY RECOGNIZED RESTING LABORATORY CERTIFICATION REPORT**

QPS Final Certification Documentation



## PRODUCT LABELLED

- MANUFACTURER**

**Hydrogenics Corporation**  
5985 McLaughlin Road,  
Mississauga, Ontario, L5R 1B8



**LOCATION OF INSPECTION**

Same as above

**APPLICABLE STANDARDS**

The labelled product was certified to the following standards/codes:

- UL 913: UL Standard for Intrinsically Safe Apparatus and Associated Apparatus for Use in Class I, II and III, Division I, Hazardous (Classified) Location- 7<sup>th</sup> Edition.
- UL 1604: UL Standard for Electrical Equipment For Use in Class I and II Division 2, and Class III Hazardous (Classified) Locations. Third Edition;
- UL508: Standard for Industrial Control Equipment. (17th Edition, 2005 ANSI adopted)
- UL 508A: Standard for Industrial Control Panels 1<sup>st</sup> Edition
- NFPA 70 National Electrical Code 2005 Edition, Article 500, Hazardous (Classified) Locations, Classes I, II, III Division 1 and 2.

**LABEL LOG**

| Field Certification Serial Number | Equipment Serial Number                     |
|-----------------------------------|---|
| Label No: S 10065                 | Hystat-A System Serial Number: P06081-001   |
| Label No: S 10066                 | Control Panel, Serial Number: P06081-003    |
| Label No: QSF 10004               | Power Rack, Serial Number: P06081-002       |
| Label No: QSF 10002               | Compressor Panel, Serial Number: P06081-004 |

**MODIFICATIONS REQUIRED**

Upon examination of the subject product on location, the modifications listed below were required by QPS to bring the product into compliance with the applicable standard(s) and have been incorporated into the labelled product.

- Drain Vessel in the generation area shall be marked with type of liquid & quantity.

***Corrected, label verified in place: "condensate collection tank, capacity 650 Liters".***

- Drainage and cable entrance of main electrical cabinet in water supply room: There is a probability of liquid from the pump unit or at any other point in the room flood the electrical cabinet in the water supply room. The cables are entering to cabinet at the floor level allowing liquid not trapped by the drain reach the internals of the electrical cabinet. See Article 501.15 (f) (1), NEC 70.

***Corrected, ¾ x ¾ angles welded rear to the electrical at the floor level.***

- Assembly techniques of components in the hazardous area. Solenoid valves need to be mechanically secured and mounted in position that will prevent them being exposed to mechanical damage.

***Corrected***

- Openings in walls: Openings in walls for cables and conduits between hazardous and non-hazardous areas shall be adequately sealed.

***Correct: Cables passing through listed UL cable glands specific for multi passage cables.***

- Explosion proof enclosure of the heater in the classified hazardous area is not sealed protected.

**Corrected:** *air heater is UL listed 317H, Class I Group B, C and D. Seal was verified in place at this time.*

- Intrinsically safe conductors in the hazardous areas have several contact points with other non intrinsically safe circuits along the raceway and also verified in the main electrical cabinet.

**Corrected:** *IS circuits were separated, and rearranged in the race way. All verified in accordance with the code.*

- The intrinsically safe circuits are not mechanically separated in the raceway and are not identified.

**Corrected:** *labels in place identifying IS circuits.*

- IS barriers Tag numbers 855A2, 855A5, 855A8 and 856A2, are barriers without function in the installation and shall be removed of the electrical cabinet.

**Corrected:** *barriers removed.*

- Bare live parts of all electrical parts in the Power Rack, (rectifier) is to be guarded so adequate provision is made for the safety of persons and protection of mechanical equipments.

**Corrected:** *Bare live parts of Power Rack were covered and protected against tools or personnel access.*

- Bare live parts of stacks 1 and 2 are to be guarded so adequate provision is made for the safety of persons and protection of mechanical equipments.

**Corrected:** *Stacks properly covered and protected against tools or personnel access.*

- Intrinsically safe grounding and bounding equipment: It is recommended to review bounding and grounding of shielded wiring in junction boxes. For intrinsically safe and non incensive wires, shield shall be grounded in the non-hazardous area at one point only.

**Corrected:** *IS wires, shield grounded in the electrical cabinet, non hazardous section, electrical installation reviewed.*

- Equipment located in hazardous area shall be marked its designated area: three heaters modules in the hazardous area do not contain hazardous markings for Class I Div 2 and Temperature code. In addition these heaters do not bear approval markings for USA or Canada.

**Corrected:** *Heaters verified c CSA us approved, maximum temperature also indicated in the name plate.*

- HySTAT-A System shall be provided with a nameplate of a permanent nature and of corrosion resistive material, which is to be located on the outside of the Marine Container enclosure by the main disconnect power at the entrance.

**Corrected:** *name plate verified in place.*

- HySTAT-A System shall be provided with disconnecting means which shall be suitably rated for the application and which shall be installed in accordance with NEC 66.6.1/2/3 (a)(b)(c).

**Corrected:** *disconnect switch provided, it is a Cutler Hammer heavy duty safety switch, 480 Vac.*

-HySTAT –A System Disconnecting means shall be marked with the ON and OFF positions.

**Corrected:** *Markings provided with the panel manufacturer.*

- The following or equivalent caution markings shall be applied on the disconnect switch outside of the HySTAT-A System, Main Control Panel and Power Rack- by the main nameplate: CAUTION - HIGH VOLTAGE 480V

***Corrected***

- Main electrical cabinet (control panel) shall be provided with a nameplate of a permanent nature and of corrosion resistive material, which is to be located on the outside of the enclosure.

***Corrected: name plate verified in place.***

- Main electrical Cabinet shall be provided with disconnecting means which shall be suitably rated for the application and which shall be installed in accordance with NEC 66.6.1/2/3 (a)(b)(c).

***Corrected: Disconnect switch provided, Cutler Hammer heavy duty safety switch, 480 Vac. (pull handle and disconnect switch at the door removed)***

- The following or equivalent caution markings shall be applied on the Main electrical Cabinet nameplate: DISCONNECT 30Q1 SWITCH BEFORE OPENING

***Corrected, warning label verified in place.***

- Compressor Control Panel shall be provided with a nameplate of a permanent nature and of corrosion resistive material, which is to be located on the outside of the enclosure.

***Corrected: name plate verified in place.***

- Compressor Control Panel shall be provided with disconnecting means which shall be suitably rated for the application and which shall be installed in accordance with NEC 66.6.1/2/3 (a)(b)(c).

***Corrected: Disconnect switch provided, Cutler Hammer heavy duty safety switch, 480 Vac.***

- In the utility room, metering pump and centrifugal pumps 740M2 ,740M5 752M7 and 753M2 shall be provided with disconnecting means which shall be suitably rated for the application and which shall be installed in accordance with NEC 66.6.1/2/3 (a)(b)(c).

***Corrected: Disconnect switch provided, it is a Cutler Hammer heavy duty safety switch, 480 Vac. Also all disconnects were verified with proper Tag number identifying pumps and caution marling 40 Volts.***

- All 3 phase in the block distribution of control panels, and cable entrance of power rack shall have the input terminals identified with: L1 L2 L3

***Corrected, L1 L2 and L3 verified in place.***

- Provide updated complete electrical schematics wiring diagram

***Corrected, Drawings Revision 8 provided.***

- Each heater shall be provided with the following or equivalent caution markings - adjacent to the space heater: CAUTION – HOT SURFACE

***Corrected***

- The safety interlock key at the door of the power rack panel is verified non operational, there is no safety and the key is not cutting power when door is open. The latch of the sensor was verified positioned in the sensor and shall riveted in place at the door.

***Corrected***

- Battery terminals, connectors and wiring in the electrical control panel shall have the polarity identified. In addition batteries shall be guarded so adequate provision is made for the safety of persons and protection of tools.

***Corrected***

- The following labels shall be placed in the batteries section
- "Caution risk of explosion if battery is replaced by an in corrected type"
- "Dispose of Batteries in accordance with local regulations"
- Caution –Battery Circuits Live When Main D/C Off – 240 VA
- The following marking:



***All markings and labels verified in place, Corrected***

-Receptacle in the electrical control cabinet, to be marked with maximum amperage allowed and the following marking: " Isolated Power"

***Corrected, now indicating 12 Amps maximum***

- Switches in the utility room shall have metal covers for the application.

***Corrected, plastic covers removed***

- The following marking shall appear on Hystat-A disconnect means, Control Panel, disconnect means of Control Panel tag 30Q1, Power Rack, Compressor Panel, disconnect means of Compressor Panel and all disconnecting means located in the water supply room.



***Corrected, verified in all panels and disconnect means listed above.***

- Junction box of the compressor in the hazardous area shall Door panel be bonded to the chassis ground and the conductor shall be green colour & sized no. 14 awg min. The connections shall terminate on separate no. 6 bolt, starlockwasher & nut assembly. Both ends of the bonding conductor shall terminate in ring connectors.

***Corrected, Bonding and grounding issues, all verified in the final inspection, all verified corrected.***

## **MARKINGS**

Markings on the Equipment: The labelled product is plainly marked in a permanent manner in a place where the details are readily visible after installation with the following:

### **1) Markings Hystat-A system**

#### **a) On the exterior of Hystat-A system**

Hydrogen Hystat-A System gas generator and compressor manufactured by Hydrogenics

Model Number: 1000D/30/454

Serial Number: P06081-001

Power Supply: 480 Vac, 3 Ph, 60 Hz, 175W

Hazardous location rating:   Electrical Room: Non Hazardous,  
  Water Room: Non Hazardous  
  Process Room: Class I Div 2, Group B, T1

Outdoor use, 3R

Ambient Temperature - 40°C + 40°C (-40°F to +104°F)

Power Supply:       Input  
                          480 V, 3 hp, 60 Hz, 400 A, 35 K SCC  
                          Largest Motor: 480 V, 20 HP, 3 ph, 60 hz,  
                          Outputs  
                          Dispenser  
                          120 Vac, 1 ph, 60 Hz, 175 W  
                          24V dc, 6 Amps,  
                          Heat Trace:  
                          120 Vac, 1 ph, 60 Hz, 360 W, 3 circuits.

Hydrogen Production Rate: 17.6 cfm (30N m<sup>3</sup>/h)

Hydrogen Discharge Pressure: 6600 psi (454 bar-g)

Oxygen Production Rate: 8.8 cfm (15 N m<sup>3</sup>/h)

Oxygen Discharge Pressure: 145 psig (10 bar-g)

Water Inlet Flow Rate: 20 gph (100 l/h)

Water Inlet Max Pressure: 43.5 psig (3bar-g)

The QPS/SGS label applied to the name plate.

## **2) Warning/Caution Notices Hystat-A system**

### **a) On the Hystat-A System name plate**

- Install in a Non Hazardous Area
- Refer to Control Drawing P06081 before servicing the equipment
- Intrinsically Safe Device [ia]
- Do not service this equipment unless area is know to be non-hazardous
- See maintenance manual for instructions before servicing this equipment.

### **b) Warning Labels to be placed at the doors of the process area**

CAUTION High Pressure Gas System  
Class I, Div 2, Group B, T1

### **c) Warning Label to be placed on the main disconnect switch of Hystat-A system**

HYSTAT SYSTEM MAIN DISCONNECT  
480 VOLTS



## 2) Markings of Control Panel

### 2a) On the exterior of Control Panel

Model Number: 100D/30/454

Serial Number: P06081-003

Power Supply: 480 Vac, 3 ph, 60 Hz, 125 A, 35 KA

Ambient Temperature - 40°C + 40°C (-40°F to +104°F)

#### Power Supply:

##### Input:

480 V, 3 hp, 60 Hz, 125 A, 35 K SCC

Largest Motor: 480 V, 20 HP, 3 ph, 60 hz

##### Output:

##### Heating Doxo:

120V, 1 Ph, 60 Hz, 1.2 kW

##### Heating Drier A:

120V, 1 Ph, 60 Hz, 1.2 kW

##### Heating Drier B:

120V, 1 Ph, 60 Hz, 1.2 kW

##### RO pressure Pump:

115V, 1 Ph, 60 Hz, 1HP

##### RO anti-scalent Pump

115V, 1 HP, 60 Hz, 0.8A

##### CLC Heating Blower 1:

120 V, 1 ph, 60 Hz, 0.11 kW

##### CLC Heating Blower 2:

120 V, 1 ph, 60 Hz, 0.11 kW

##### Air Compressor Drier:

120V, 1 Ph, 60 Hz, 0.15A

##### Air compressor:

480V, 3 HP, 60 Hz, 0.9A

#### Chiller:

480V, 3 HP, 60 Hz, 7.2A

##### H2 Compressor:

480V 3 ph, 60 Hz, 3.4A

##### Ex heating 1:

480V, 3 Ph, 60 Hz, 3.2 kW

##### Heating EPS:

480V, 3 ph, 60 Hz, 1.7 kW

##### Heating Utility:

480V, 3 ph, 60 Hz, 1.7 kW

##### AHU Fan:

480V, 3 ph, 60 Hz, 0.75 HP

##### AHU heating:

480V, 3 ph, 60 Hz, 24 kW

##### Dispenser:

120 Vac, 1 ph, 60 Hz, 175 W / 24 Vdc, 10 Amps

##### Heat Trace:

120 Vac, 1 Ph, 60 Hz, 360W, 3 circuits

##### Closed loop blower 2:

480V, 3 ph, 60 Hz, 2.15 HP

##### Regulator pump electrolyte cooling:

480V, 3 ph, 60 Hz, 2.7 A

##### Closed loop cooling pump:

480V, 3 ph, 60 Hz, 1.5 HP

The QPS/SGS label applied to the name plate.

### 2b) Warning/Caution Notices Control Panel

- Install in a Non Hazardous Area
- Refer to Control Drawing P06081 before servicing the equipment
- Intrinsically Safe Device [ia]
- Do not service this equipment unless area is know to be non-hazardous
- See maintenance manual for instructions before servicing this equipment.

- WARNING: Substitution of components May Impair intrinsic Safety
- The following label



- DISCONNECT 30Q1 SWITCH BEFORE OPENING
- 480 VOLTS
- The following marking shall be added inside the panel near to where the fuses are located: "Caution – Replace Fuses with Same Type & Rating".

**2c) On the disconnect switch Tag No 30Q1 (disconnecting means of Control Panel)**

- 480 VOLTS
- The following label



**2d) on the interior of Control Panel, battery section**

- Caution risk of explosion if battery is replaced by an in corrected type
- Dispose of Batteries in accordance with local regulations
- Caution –Battery Circuits Live When Main D/C Off – 240 VA
- The following marking:



**2e) On the interior of Control Panel,**

All grounding terminals shall be identified with the words "G", "GR" or the international ground symbol (IEC Symbol 5019). [Ref: NEC Article 250.126]

Alternatively, the ground point may be marked "G", "GR", "GRD", "GND", "GRND" "GROUND" "GROUNDING" or use IEC 5019. [Ref: Para. 40.1.5 – UL 508]

Also, a green colored terminal screw with hexagonal head, terminal or pressure wire connector may be used. [Ref: Para. 40.1.5 – UL 508]

**Ref: (USA) UL 508 – 40.1.5/UL 508A – 54.5/NEC Article 250.126 NFPA 79 – 8.2.1.2.4**

**3) Markings Compressor Panel**

**3a) On the exterior of Control Panel**

Model Number: 100D/30/454



Serial Number: P06081-004

Ambient Temperature 10°C to 40°C (50°F to 104°F)

Power Supply:

Input:

480 V, 3 ph, 60 Hz, 35A, SCC 35 kA

Largest Motor:

480 V ac, 20 HP, 3 ph, 60 Hz

Output:

Compressor Heater:

120 V ac, 3 Ph, 60 Hz, 500 W

Compressor motor:

480 Vac, 3 Ph, 60 Hz, 20 HP

The QPS/SGS label applied to the name plate.

### 3b) Warning/Caution Notices on the external of the Compressor Panel

- See maintenance manual, schematic dwg d-10360-4 for instructions before servicing this equipment.
- The following label




- 480 VOLTS

### 3c) on the disconnect switch of Compressor Panel

- 480 VOLTS
- The following label



### 3d) on the interior of Compressor Panel

- Grounding symbol as per IEC 60417 -5019  or "GND" or "GD"
- The following marking shall be added inside the panel near to where the fuses are located: "Caution – Replace Fuses with Same Type & Rating".

## CONDITIONS OF ACCEPTABILITY/CERTIFICATION

### Parts not covered in this report

- Hydrogen storage system, Diesel Generator system and auxiliary services, Field installation of Gas Control Panels and Dispenser interconnecting the Hystat-A module at site in Minot, ND, USA.

- Pressure piping parts and systems under the Technical Standards and Safety Act, Boilers and Pressure Vessels Regulation is not part of the examination covered by QPS Field Evaluation Services Inc.

### **General**

- The field certified and labeled product has been altered to include the required modifications outlined above.
- The approved construction of the labelled product is as described below in this report.
- Certification is voided if the labeled product has been modified or changed by the manufacturer or end user after labeling, unless the changes have been reviewed and approved in writing by QPS. Verbal approval is not permitted.
- Certification covers only safety from electric shock and fire/explosion hazards, and applies only to the construction elements described in this report.
- QPS did not evaluate the suitability of the use of equipment involving toxic or corrosive gases; steam locations defined as hazardous locations by the National Electrical Code.

### **DESCRIPTION OF LABELED PRODUCT**

The Hystat-A, model Number: 1000D/30/454 is a water electrolysis based product that generates high-purity hydrogen for use in fuelling applications of high pressure storage vessels and/or vehicle fuelling applications.

All modules of Hystat-A are constructed in the internals of a metal shipping container with dimensions approximately 8 Ft (2.4 m) W x 8 Ft (2.4 m) D x 40 Ft (12.2m) L.

The container is segregated in three sections as it follows:

- 1) EPS room containing the main electrical panel, power rack panel, auxiliary air compressor and control panel, and also the control panel of main compressor in the hazardous area,
- 2) Water supply room and filtration system,
- 3) Hydrogen generation room also containing, purification process and gas compression module,

The EPS room and Water supply room are non classified hazardous area and,

### **System Characteristics of the Control, Generator and Compressor module.**

**Control module:** The control module of the Hystat- A is mounted in the main electrical cabinet in the EPS room. The panel is assembled in a heavy steel frame enclosure, NEMA 3R, with dimensions approximately of 1.64 Ft (0,5 m) W x 1.14 Ft (0,35 m) D x 2.2 Ft (0,7m) L.

**Generator module:** The generator module contains the two electrolysis cell stacks, gas analysis panel, the electrolyte cooler, gas separator, gas cooler and heating system. The stack is covered and protected against access to components under voltage.

**Compressor module:** The compressor module is mounted in sequence of the generation and gas separator, close to the forced ventilation system. The room has two electrical motors; the electrical motor of the compressor and also the motor of the ventilation system. The electrical motor with

maximum power ratings is the electrical motor of compressor, 20 PH and thermal analysis indicates motor with the hottest temperature classification, T2B (260°C).

**Capacity:** The entire system has a generation capacity of 17 cubic feet per minute ( 30 cubic meters per hour), maximum operational compression is 6600 psi.

**Hydrogen Leak Detector System:** Two gas detectors manufactured by Zellweger Analytics transmitter model 2110B are used to verify major Hydrogen leaks. One is installed above of the gas compressor module and the second is mounted above the stacks. At 10 % of Hydrogen's Lower Explosive Limit (LEL = 4% H<sub>2</sub> in air), the detector activates the ventilation supply system (CFM 2600 capacity) and also shut down the unit at a 25% of LEL.

### **Electrical Protection**

As described in this report, the construction of these units provides the degree of protection against electrical shock, fire and injury required for hazardous (classified) locations.

### **Area Classification**

The system investigated meets the area classification **Class I Division 2**, as per requirements presented in the document: dwg DEI-0001, Basin Electric Power Cooperative Rev 1

### **Hazardous Locations Wiring**

- Wiring connections for intrinsically safe circuits were verified adequately separated from nonintrinsically safe circuits.
- Intrinsically safe and non intrinsically safe terminals are separated by use of mechanical barrier in the electrical cabinet.
- The conductors of the intrinsically circuits are placed in raceway and were found in compliance with wiring techniques for intrinsically safe circuits, are identified and also separated from other system or wiring methods.
- Intrinsically safe circuits and wiring were verified designed for the application and were verified in accordance with the design.

### **Grounding/Bonding:**

- All grounding and bonding size of conductors were verified in accordance with the required standards.
  - All grounding terminals were verified identified. The terminals shall be identified with the words "G", "GR" or the international ground symbol (IEC Symbol 5019). [Ref: NEC Article 250.126] Alternatively, the ground point may be marked "G", "GR", "GRD", "GND", "GRND" "GROUND" "GROUNDING" or use IEC 5019. [Ref: Para. 40.1.5 – UL 508] Also, a green colored terminal screw with hexagonal head, terminal or pressure wire connector may be used. [Ref: Para. 40.1.5 – UL 508]
- Ref: (USA) UL 508 – 40.1.5/UL 508A – 54.5/NEC Article 250.126 NFPA 79 – 8.2.1.2.4**

**Protective Earthing Method:** A green or green/yellow insulated 18 AWG conductor is connected to the protective earth terminal of the power entry module of Hystat Control Panel, by an insulated crimp-type quick connect terminal. The opposite end of the conductor is terminated with a crimp-type, closed-loop connector and secured to the chassis by a plated steel threaded stud, min size No 6 or M4, with a lock washer or star washer and nut.

### **Bonding Details**

- All modules; Electrical Cabinet, Power Rack, Gas Generation System, Hydrogen Purification & Compression System modules, were verified in compliance with the applicable standards and code.
- Enclosures of Control Panel and Power Rack are bonded to the chassis ground connection by masking paint and use of star washers to ensure good metal to metal contact between surfaces.
- When required, paint was masked, star washers, or other positive means were provided to ensure good metal to metal contact between surfaces.
- Fixed equipments mounted in the Hystat - A unit such as the compressor skid, stacks and gas vessels are mounted on the metal frame and exposed non-current-carrying metal parts, including frames, metal exteriors of motors, lighting fixtures, cabinets, were verified properly bonded.
- All bonding connections are looped to the normal grounding wire in the power entrance/feed.
- Isolated sections of metal raceway were verified to be bonded to ground by connections to other grounded raceways or frames.
- The bonding conductors run with a circuit conductor and are provided with individual covering in green color or a green / yellow combination.
- Interconnecting Cables: All interconnecting cables are Certified/Recognized cable having min 0.8mm wire insulation with min 0.8 mm insulation jacket.
- Internal Wiring: All internal wiring is certified and is reliably routed and secured away from sharp edges having a radius less than 1.5 mm. Additional insulation was provided where wiring passes over sharp edges and through holes. Primary and Extra Low Voltage wires are routed and secured away from each other.

### **T-Code Review and Evaluation**

The Hystat-A system are Class I hazardous locations, and the units shall not be installed in an area where vapors or gases are present to have an ignition temperature less than the maximum external temperature found of each equipment.

Generator unit: All components and electrical equipment were verified as analysis revealed that the high surface temperatures found was 445°C. The Hystat-A is awarded T1, based on the surface temperature of heaters located in the generation and compressor area.

### **Environmental Ratings**

The environmental rating of the Hystat-A system was found to be NEMA 3R.

### **Critical Components:**

See "Table of Critical Components" below

### **Bill of Material**

The bill of materials and supported documents provided by the manufacturer are available at QPS under file No QFC 35100-8

### **Drawings & Supported documents:**

- Area Classification Drawing No OEL-001 Rev 1, July 11, 2007, Albert Kahn Associates
- DWG No/project Number P06081, Electrical Diagrams, April 04, 2006, Revision 08, 170 pages
- DWG No S100252-112, Rev 0, Name plate Hydrogenics, Control Panel
- DWG No S100252-113, Rev 0, Name plate Hydrogenics, Power Rack
- DWG No S100252-114, Rev 0, Name plate Hydrogenics, Compressor Panel
- DWG No S100252-115, Rev 0, Name plate Hydrogenics, Hystat-A System
- P&D H2 Process part Hystat-A 10000/30/10, 8 pages
- Intrinsic safety data table P06081, Rev 0
- BOM document No P06081 Control Panel/compressor panel/power Rack BOM, 7 pages
- Basin Electric Power Cooperative Hystat –A Manual S100252
- Basin Electric Power Cooperative Hystat –A Model 4LX-123080 Diaphragm Compressor System
- Electrical Components – Control Panel, Volume 1
- Electrical Components – Power Rack Volume 2
- Electrical Components – Container Volume 3

### **Tests**

The following tests were performed to the Hystat-A unit.

| STD               | INFORMATION  | VERDICT |      |     |
|-------------------|--|---------|------|-----|
| CLAUSE NO.        |  | Pass    | Fail | N/A |
| UL 508 Cl. 49.1.2 | <b>Dielectric Voltage Withstand Test</b>                                   |         |      |     |
|                   | 1- H2 Compressor, schematics 770; 1,960 KV/60 sec                          | X       |      |     |
|                   | 2- Closing Loop Cooling Pump , schematics 752; 1,960 KV/60 sec             | X       |      |     |
|                   | 3-Closing Loop Cooling Pump outside, schematics 750 & 751; 1,960 KV/60 sec | X       |      |     |
|                   | 4- H2 Chiller Schematics 760; 1,960 KV/60 sec                              | X       |      |     |
|                   | 5- Drier Heater, 1,240 KV, 60 sec  | X       |      |     |
|                   | 6- Ventilation Group; 1,960 KV/60 sec                                      | X       |      |     |
|                   | 7- Container Heating; 1,960 KV/60 sec                                      | X       |      |     |
|                   | 8- Control Panel, 120 Vac Power Distribution 1,240 KV /60 sec              | X       |      |     |

|  |   |   |  |  |
|--|---|---|--|--|
|  | 9- Control Panel 480 Vac Power Distribution,<br>1,960 KV/60 sec | X |  |  |
|--|---|---|--|--|

**TEST EQUIPMENT INFORMATION**

| <b>Inst.<br/>ID No.</b> | <b>Instrument<br/>Type</b>   | <b>Test<br/>Number</b> | <b>Range</b>              | <b>Last Cal.<br/>Date</b> | <b>Next Cal. Date</b> |
|-------------------------|--|------------------------|---------------------------|---------------------------|-----------------------|
| Quad<br>Tech Inc<br>USA | Dielectric<br>Strength tester<br>model Sentry<br>plus serial<br>number 71411 | 1 – 9                  | As indicated<br>above Vac | April 23, 2007            | April 23, 2008        |

Note: No additional tests were deemed necessary due to all components being approved and being used within intended application.

**Photographs**

1) Hystat-A unit in the field.



2) View of Class I Div 2 area; compressor skid, gas sensor at the ceiling, and forced ventilation.





## 3) Control Panel of Hystat-A and disconnect Switch 30Q1 on the left.



## 4) Name plate of Hystat-A unit



**Pages 17–21 are intentionally left out because of confidentiality reasons.**

## **APPENDIX E**

# **CHRONOLOGICAL SUMMARY OF HYDROGEN PRODUCTION**

## **APPENDIX E**

### **CHRONOLOGICAL SUMMARY OF HYDROGEN PRODUCTION**

Hydrogen Production Data

Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production      |                          | Daily Total | Cumulative Total | Daily Total | Cumulative Total | Wilton Wind Farm          |
|-----------|--------------------------|--------------------------|-------------|------------------|-------------|------------------|---------------------------|
|           | Cell Stack 1<br>(liters) | Cell Stack 2<br>(liters) | (liters)    | (liters)         | (kg)        | (kg)             | Electrical Output<br>(kW) |
| 1-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 2-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 3-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 4-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 5-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 6-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 7-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 8-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 9-Feb-08  | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 10-Feb-08 | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 11-Feb-08 | 0                        | 0                        | 0           | 0                | 0.00        | 0.0              |                           |
| 12-Feb-08 | 25,426                   | 25,200                   | 50,626      | 50,626           | 4.52        | 4.5              |                           |
| 13-Feb-08 | 25,873                   | 24,384                   | 50,257      | 100,883          | 4.49        | 9.0              |                           |
| 14-Feb-08 | 43,300                   | 42,741                   | 86,041      | 186,924          | 7.68        | 16.7             |                           |
| 15-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 16-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 17-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 18-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 19-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 20-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 21-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 22-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 23-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 24-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 25-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 26-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 27-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 28-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 29-Feb-08 | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 1-Mar-08  | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 2-Mar-08  | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 3-Mar-08  | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 4-Mar-08  | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |
| 5-Mar-08  | 0                        | 0                        | 0           | 186,924          | 0.00        | 16.7             |                           |

Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production<br>Cell Stack 1    Cell Stack 2<br>(liters)            (liters) |         | Daily Total<br>(liters) | Cumulative Total<br>(liters) | Daily Total<br>(kg) | Cumulative Total<br>(kg) | Wilton Wind Farm<br>Electrical Output<br>(kW) |
|-----------|---|---------|-------------------------|------------------------------|---------------------|--------------------------|---|
| 6-Mar-08  | 0   | 0       | 0                       | 186,924                      | 0.00                | 16.7                     |   |
| 7-Mar-08  | 0   | 0       | 0                       | 186,924                      | 0.00                | 16.7                     |   |
| 8-Mar-08  | 0   | 0       | 0                       | 186,924                      | 0.00                | 16.7                     |   |
| 9-Mar-08  | 0   | 0       | 0                       | 186,924                      | 0.00                | 16.7                     |   |
| 10-Mar-08 | 0   | 0       | 0                       | 186,924                      | 0.00                | 16.7                     |   |
| 11-Mar-08 | 0   | 0       | 0                       | 186,924                      | 0.00                | 16.7                     |   |
| 12-Mar-08 | 1,020   | 996     | 2,016                   | 188,940                      | 0.18                | 16.9                     |   |
| 13-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 14-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 15-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 16-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 17-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 18-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 19-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 20-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 21-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 22-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 23-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 24-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 25-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 26-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 27-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 28-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 29-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 30-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 31-Mar-08 | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 1-Apr-08  | 0   | 0       | 0                       | 188,940                      | 0.00                | 16.9                     |   |
| 2-Apr-08  | 73,569  | 68,315  | 141,884                 | 330,824                      | 12.67               | 29.5                     |   |
| 3-Apr-08  | 111,171   | 101,560 | 212,731                 | 543,555                      | 18.99               | 48.5                     |   |
| 4-Apr-08  | 57,468  | 57,373  | 114,841                 | 658,396                      | 10.25               | 58.8                     |   |
| 5-Apr-08  | 104,243   | 102,005 | 206,248                 | 864,644                      | 18.42               | 77.2                     |   |
| 6-Apr-08  | 323,882   | 322,590 | 646,472                 | 1,511,116                    | 57.72               | 134.9                    |   |
| 7-Apr-08  | 158,614   | 158,687 | 317,301                 | 1,828,417                    | 28.33               | 163.3                    |   |
| 8-Apr-08  | 94,654  | 98,232  | 192,886                 | 2,021,303                    | 17.22               | 180.5                    |   |

Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production      |                          | Daily Total<br>(liters) | Cumulative Total<br>(liters) | Daily Total<br>(kg) | Cumulative Total<br>(kg) | Wilton Wind Farm<br>Electrical Output<br>(kW) |
|-----------|--------------------------|--------------------------|-------------------------|------------------------------|---------------------|--------------------------|---|
|           | Cell Stack 1<br>(liters) | Cell Stack 2<br>(liters) |                         |                              |                     |                          |   |
| 9-Apr-08  | 240,861                  | 240,512                  | 481,373                 | 2,502,676                    | 42.98               | 223.5                    |   |
| 10-Apr-08 | 52,589                   | 50,986                   | 103,575                 | 2,606,251                    | 9.25                | 232.7                    |   |
| 11-Apr-08 | 0                        | 0                        | 0                       | 2,606,251                    | 0.00                | 232.7                    |   |
| 12-Apr-08 | 9,763                    | 9,404                    | 19,167                  | 2,625,418                    | 1.71                | 234.4                    |   |
| 13-Apr-08 | 0                        | 0                        | 0                       | 2,625,418                    | 0.00                | 234.4                    |   |
| 14-Apr-08 | 526                      | 526                      | 1,052                   | 2,626,470                    | 0.09                | 234.5                    |   |
| 15-Apr-08 | 112,417                  | 109,296                  | 221,713                 | 2,848,183                    | 19.80               | 254.3                    |   |
| 16-Apr-08 | 53,102                   | 46,022                   | 99,124                  | 2,947,307                    | 8.85                | 263.2                    |   |
| 17-Apr-08 | 0                        | 0                        | 0                       | 2,947,307                    | 0.00                | 263.2                    |   |
| 18-Apr-08 | 0                        | 0                        | 0                       | 2,947,307                    | 0.00                | 263.2                    |   |
| 19-Apr-08 | 0                        | 0                        | 0                       | 2,947,307                    | 0.00                | 263.2                    |   |
| 20-Apr-08 | 0                        | 0                        | 0                       | 2,947,307                    | 0.00                | 263.2                    |   |
| 21-Apr-08 | 148,080                  | 148,013                  | 296,093                 | 3,243,400                    | 26.44               | 289.6                    |   |
| 22-Apr-08 | 268,128                  | 267,754                  | 535,882                 | 3,779,282                    | 47.85               | 337.4                    |   |
| 23-Apr-08 | 206,156                  | 206,092                  | 412,248                 | 4,191,530                    | 36.81               | 374.2                    |   |
| 24-Apr-08 | 167,321                  | 167,474                  | 334,795                 | 4,526,325                    | 29.89               | 404.1                    |   |
| 25-Apr-08 | 158,057                  | 158,106                  | 316,163                 | 4,842,488                    | 28.23               | 432.4                    |   |
| 26-Apr-08 | 158,216                  | 158,275                  | 316,491                 | 5,158,979                    | 28.26               | 460.6                    |   |
| 27-Apr-08 | 157,740                  | 157,743                  | 315,483                 | 5,474,462                    | 28.17               | 488.8                    |   |
| 28-Apr-08 | 156,990                  | 157,095                  | 314,085                 | 5,788,547                    | 28.04               | 516.8                    |   |
| 29-Apr-08 | 157,170                  | 157,259                  | 314,429                 | 6,102,976                    | 28.07               | 544.9                    |   |
| 30-Apr-08 | 157,380                  | 157,557                  | 314,937                 | 6,417,913                    | 28.12               | 573.0                    |   |
| 1-May-08  | 166,340                  | 166,415                  | 332,755                 | 6,750,668                    | 29.71               | 602.7                    |   |
| 2-May-08  | 124,026                  | 180,200                  | 304,226                 | 7,054,894                    | 27.16               | 629.9                    |   |
| 3-May-08  | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 4-May-08  | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 5-May-08  | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 6-May-08  | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 7-May-08  | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 8-May-08  | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 9-May-08  | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 10-May-08 | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 11-May-08 | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |
| 12-May-08 | 0                        | 0                        | 0                       | 7,054,894                    | 0.00                | 629.9                    |   |



Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production |              | Daily Total | Cumulative Total | Daily Total | Cumulative Total | Wilton Wind Farm  |
|-----------|---------------------|--------------|-------------|------------------|-------------|------------------|-------------------|
|           | Cell Stack 1        | Cell Stack 2 |             |                  |             |                  | Electrical Output |
|           | (liters)            | (liters)     | (liters)    | (liters)         | (kg)        | (kg)             | (kW)              |
| 13-May-08 | 0                   | 0            | 0           | 7,054,894        | 0.00        | 629.9            |                   |
| 14-May-08 | 0                   | 0            | 0           | 7,054,894        | 0.00        | 629.9            |                   |
| 15-May-08 | 0                   | 0            | 0           | 7,054,894        | 0.00        | 629.9            |                   |
| 16-May-08 | 0                   | 0            | 0           | 7,054,894        | 0.00        | 629.9            |                   |
| 17-May-08 | 0                   | 0            | 0           | 7,054,894        | 0.00        | 629.9            |                   |
| 18-May-08 | 0                   | 0            | 0           | 7,054,894        | 0.00        | 629.9            |                   |
| 19-May-08 | 9,439               | 9,448        | 18,887      | 7,073,781        | 1.69        | 631.6            |                   |
| 20-May-08 | 0                   | 0            | 0           | 7,073,781        | 0.00        | 631.6            |                   |
| 21-May-08 | 0                   | 0            | 0           | 7,073,781        | 0.00        | 631.6            |                   |
| 22-May-08 | 0                   | 0            | 0           | 7,073,781        | 0.00        | 631.6            |                   |
| 23-May-08 | 0                   | 0            | 0           | 7,073,781        | 0.00        | 631.6            |                   |
| 24-May-08 | 0                   | 0            | 0           | 7,073,781        | 0.00        | 631.6            |                   |
| 25-May-08 | 0                   | 0            | 0           | 7,073,781        | 0.00        | 631.6            |                   |
| 26-May-08 | 0                   | 0            | 0           | 7,073,781        | 0.00        | 631.6            |                   |
| 27-May-08 | 0                   | 0            | 0           | 7,073,781        | 0.00        | 631.6            |                   |
| 28-May-08 | 138,435             | 154,792      | 293,227     | 7,367,008        | 26.18       | 657.8            |                   |
| 29-May-08 | 157,164             | 157,061      | 314,225     | 7,681,233        | 28.06       | 685.8            |                   |
| 30-May-08 | 167,049             | 167,134      | 334,183     | 8,015,416        | 29.84       | 715.7            |                   |
| 31-May-08 | 156,926             | 157,412      | 314,338     | 8,329,754        | 28.07       | 743.7            |                   |
| 1-Jun-08  | 164,219             | 164,488      | 328,707     | 8,658,461        | 29.35       | 773.1            |                   |
| 2-Jun-08  | 191,088             | 191,119      | 382,207     | 9,040,668        | 34.13       | 807.2            |                   |
| 3-Jun-08  | 170,567             | 170,412      | 340,979     | 9,381,647        | 30.44       | 837.6            |                   |
| 4-Jun-08  | 113,955             | 113,849      | 227,804     | 9,609,451        | 20.34       | 858.0            |                   |
| 5-Jun-08  | 59,630              | 59,679       | 119,309     | 9,728,760        | 10.65       | 868.6            |                   |
| 6-Jun-08  | 156,878             | 156,947      | 313,825     | 10,042,585       | 28.02       | 896.7            |                   |
| 7-Jun-08  | 157,005             | 157,533      | 314,538     | 10,357,123       | 28.08       | 924.7            |                   |
| 8-Jun-08  | 157,913             | 158,037      | 315,950     | 10,673,073       | 28.21       | 953.0            |                   |
| 9-Jun-08  | 105,083             | 105,095      | 210,178     | 10,883,251       | 18.77       | 971.7            |                   |
| 10-Jun-08 | 90,336              | 90,290       | 180,626     | 11,063,877       | 16.13       | 987.8            |                   |
| 11-Jun-08 | 145,256             | 145,203      | 290,459     | 11,354,336       | 25.93       | 1,013.8          |                   |
| 12-Jun-08 | 10,841              | 10,819       | 21,660      | 11,375,996       | 1.93        | 1,015.7          |                   |
| 13-Jun-08 | 177,159             | 177,228      | 354,387     | 11,730,383       | 31.64       | 1,047.4          |                   |
| 14-Jun-08 | 45,083              | 45,095       | 90,178      | 11,820,561       | 8.05        | 1,055.4          |                   |
| 15-Jun-08 | 0                   | 0            | 0           | 11,820,561       | 0.00        | 1,055.4          |                   |

Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production      |                          | Daily Total<br>(liters) | Cumulative Total<br>(liters) | Daily Total<br>(kg) | Cumulative Total<br>(kg) | Wilton Wind Farm<br>Electrical Output<br>(kW) |
|-----------|--------------------------|--------------------------|-------------------------|------------------------------|---------------------|--------------------------|---|
|           | Cell Stack 1<br>(liters) | Cell Stack 2<br>(liters) |                         |                              |                     |                          |   |
| 16-Jun-08 | 18,161                   | 17,938                   | 36,099                  | 11,856,660                   | 3.22                | 1,058.6                  |   |
| 17-Jun-08 | 20,585                   | 20,587                   | 41,172                  | 11,897,832                   | 3.68                | 1,062.3                  |   |
| 18-Jun-08 | 145,529                  | 145,450                  | 290,979                 | 12,188,811                   | 25.98               | 1,088.3                  |   |
| 19-Jun-08 | 28,990                   | 29,019                   | 58,009                  | 12,246,820                   | 5.18                | 1,093.5                  |   |
| 20-Jun-08 | 55,380                   | 55,511                   | 110,891                 | 12,357,711                   | 9.90                | 1,103.4                  |   |
| 21-Jun-08 | 0                        | 0                        | 0                       | 12,357,711                   | 0.00                | 1,103.4                  |   |
| 22-Jun-08 | 0                        | 0                        | 0                       | 12,357,711                   | 0.00                | 1,103.4                  |   |
| 23-Jun-08 | 0                        | 0                        | 0                       | 12,357,711                   | 0.00                | 1,103.4                  |   |
| 24-Jun-08 | 68,497                   | 68,496                   | 136,993                 | 12,494,704                   | 12.23               | 1,115.6                  |   |
| 25-Jun-08 | 282,002                  | 281,768                  | 563,770                 | 13,058,474                   | 50.34               | 1,165.9                  |   |
| 26-Jun-08 | 74,491                   | 74,504                   | 148,995                 | 13,207,469                   | 13.30               | 1,179.2                  |   |
| 27-Jun-08 | 140,074                  | 140,004                  | 280,078                 | 13,487,547                   | 25.01               | 1,204.2                  |   |
| 28-Jun-08 | 0                        | 0                        | 0                       | 13,487,547                   | 0.00                | 1,204.2                  |   |
| 29-Jun-08 | 0                        | 0                        | 0                       | 13,487,547                   | 0.00                | 1,204.2                  |   |
| 30-Jun-08 | 40,079                   | 40,074                   | 80,153                  | 13,567,700                   | 7.16                | 1,211.4                  |   |
| 1-Jul-08  | 125,802                  | 125,761                  | 251,563                 | 13,819,263                   | 22.46               | 1,233.9                  |   |
| 2-Jul-08  | 0                        | 0                        | 0                       | 13,819,263                   | 0.00                | 1,233.9                  |   |
| 3-Jul-08  | 26,538                   | 26,538                   | 53,076                  | 13,872,339                   | 4.74                | 1,238.6                  |   |
| 4-Jul-08  | 0                        | 0                        | 0                       | 13,872,339                   | 0.00                | 1,238.6                  |   |
| 5-Jul-08  | 0                        | 0                        | 0                       | 13,872,339                   | 0.00                | 1,238.6                  |   |
| 6-Jul-08  | 0                        | 0                        | 0                       | 13,872,339                   | 0.00                | 1,238.6                  |   |
| 7-Jul-08  | 0                        | 0                        | 0                       | 13,872,339                   | 0.00                | 1,238.6                  |   |
| 8-Jul-08  | 30,740                   | 30,700                   | 61,440                  | 13,933,779                   | 5.49                | 1,244.1                  |   |
| 9-Jul-08  | 0                        | 0                        | 0                       | 13,933,779                   | 0.00                | 1,244.1                  |   |
| 10-Jul-08 | 147                      | 147                      | 294                     | 13,934,073                   | 0.03                | 1,244.1                  |   |
| 11-Jul-08 | 32,009                   | 32,003                   | 64,012                  | 13,998,085                   | 5.72                | 1,249.8                  |   |
| 12-Jul-08 | 0                        | 0                        | 0                       | 13,998,085                   | 0.00                | 1,249.8                  |   |
| 13-Jul-08 | 0                        | 0                        | 0                       | 13,998,085                   | 0.00                | 1,249.8                  |   |
| 14-Jul-08 | 0                        | 0                        | 0                       | 13,998,085                   | 0.00                | 1,249.8                  |   |
| 15-Jul-08 | 45,286                   | 45,292                   | 90,578                  | 14,088,663                   | 8.09                | 1,257.9                  |   |
| 16-Jul-08 | 53,023                   | 53,010                   | 106,033                 | 14,194,696                   | 9.47                | 1,267.4                  |   |
| 17-Jul-08 | 0                        | 0                        | 0                       | 14,194,696                   | 0.00                | 1,267.4                  |   |
| 18-Jul-08 | 68,957                   | 69,028                   | 137,985                 | 14,332,681                   | 12.32               | 1,279.7                  |   |
| 19-Jul-08 | 107,359                  | 107,294                  | 214,653                 | 14,547,334                   | 19.17               | 1,298.9                  |   |

Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production |              | Daily Total | Cumulative Total | Daily Total | Cumulative Total | Wilton Wind Farm  |
|-----------|---------------------|--------------|-------------|------------------|-------------|------------------|-------------------|
|           | Cell Stack 1        | Cell Stack 2 |             |                  |             |                  | Electrical Output |
|           | (liters)            | (liters)     | (liters)    | (liters)         | (kg)        | (kg)             | (kW)              |
| 20-Jul-08 | 0                   | 0            | 0           | 14,547,334       | 0.00        | 1,298.9          |                   |
| 21-Jul-08 | 0                   | 0            | 0           | 14,547,334       | 0.00        | 1,298.9          |                   |
| 22-Jul-08 | 3,127               | 3,126        | 6,253       | 14,553,587       | 0.56        | 1,299.4          |                   |
| 23-Jul-08 | 34,601              | 34,552       | 69,153      | 14,622,740       | 6.17        | 1,305.6          |                   |
| 24-Jul-08 | 0                   | 0            | 0           | 14,622,740       | 0.00        | 1,305.6          |                   |
| 25-Jul-08 | 0                   | 0            | 0           | 14,622,740       | 0.00        | 1,305.6          |                   |
| 26-Jul-08 | 42,957              | 42,961       | 85,918      | 14,708,658       | 7.67        | 1,313.3          |                   |
| 27-Jul-08 | 18,169              | 95,288       | 113,457     | 14,822,115       | 10.13       | 1,323.4          |                   |
| 28-Jul-08 | 89,080              | 89,047       | 178,127     | 15,000,242       | 15.90       | 1,339.3          |                   |
| 29-Jul-08 | 82,595              | 82,609       | 165,204     | 15,165,446       | 14.75       | 1,354.1          |                   |
| 30-Jul-08 | 84,726              | 84,724       | 169,450     | 15,334,896       | 15.13       | 1,369.2          |                   |
| 31-Jul-08 | 151,703             | 151,593      | 303,296     | 15,638,192       | 27.08       | 1,396.3          |                   |
| 1-Aug-08  | 192,273             | 192,239      | 384,512     | 16,022,704       | 34.33       | 1,430.6          |                   |
| 2-Aug-08  | 0                   | 0            | 0           | 16,022,704       | 0.00        | 1,430.6          |                   |
| 3-Aug-08  | 0                   | 0            | 0           | 16,022,704       | 0.00        | 1,430.6          |                   |
| 4-Aug-08  | 5,876               | 5,718        | 11,594      | 16,034,298       | 1.04        | 1,431.6          |                   |
| 5-Aug-08  | 0                   | 0            | 0           | 16,034,298       | 0.00        | 1,431.6          |                   |
| 6-Aug-08  | 0                   | 0            | 0           | 16,034,298       | 0.00        | 1,431.6          |                   |
| 7-Aug-08  | 0                   | 0            | 0           | 16,034,298       | 0.00        | 1,431.6          |                   |
| 8-Aug-08  | 0                   | 0            | 0           | 16,034,298       | 0.00        | 1,431.6          |                   |
| 9-Aug-08  | 0                   | 0            | 0           | 16,034,298       | 0.00        | 1,431.6          |                   |
| 10-Aug-08 | 0                   | 0            | 0           | 16,034,298       | 0.00        | 1,431.6          |                   |
| 11-Aug-08 | 0                   | 0            | 0           | 16,034,298       | 0.00        | 1,431.6          |                   |
| 12-Aug-08 | 0                   | 0            | 0           | 16,034,298       | 0.00        | 1,431.6          |                   |
| 13-Aug-08 | 46,284              | 46,282       | 92,566      | 16,126,864       | 8.26        | 1,439.9          |                   |
| 14-Aug-08 | 40,666              | 40,847       | 81,513      | 16,208,377       | 7.28        | 1,447.2          |                   |
| 15-Aug-08 | 824                 | 829          | 1,653       | 16,210,030       | 0.15        | 1,447.3          |                   |
| 16-Aug-08 | 106,749             | 107,056      | 213,805     | 16,423,835       | 19.09       | 1,466.4          |                   |
| 17-Aug-08 | 72,401              | 72,370       | 144,771     | 16,568,606       | 12.93       | 1,479.3          |                   |
| 18-Aug-08 | 0                   | 0            | 0           | 16,568,606       | 0.00        | 1,479.3          |                   |
| 19-Aug-08 | 0                   | 0            | 0           | 16,568,606       | 0.00        | 1,479.3          |                   |
| 20-Aug-08 | 22,030              | 21,969       | 43,999      | 16,612,605       | 3.93        | 1,483.3          |                   |
| 21-Aug-08 | 23,869              | 23,854       | 47,723      | 16,660,328       | 4.26        | 1,487.5          |                   |
| 22-Aug-08 | 0                   | 0            | 0           | 16,660,328       | 0.00        | 1,487.5          |                   |

Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production |              | Daily Total | Cumulative Total | Daily Total | Cumulative Total | Wilton Wind Farm  |
|-----------|---------------------|--------------|-------------|------------------|-------------|------------------|-------------------|
|           | Cell Stack 1        | Cell Stack 2 |             |                  |             |                  | Electrical Output |
|           | (liters)            | (liters)     | (liters)    | (liters)         | (kg)        | (kg)             | (kW)              |
| 23-Aug-08 | 0                   | 0            | 0           | 16,660,328       | 0.00        | 1,487.5          |                   |
| 24-Aug-08 | 0                   | 0            | 0           | 16,660,328       | 0.00        | 1,487.5          |                   |
| 25-Aug-08 | 12,190              | 12,149       | 24,339      | 16,684,667       | 2.17        | 1,489.7          |                   |
| 26-Aug-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 27-Aug-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 28-Aug-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 29-Aug-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 30-Aug-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 31-Aug-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 1-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 2-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 3-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 4-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 5-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 6-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 7-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 8-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 9-Sep-08  | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 10-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 11-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 12-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 13-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 14-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 15-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 16-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 17-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 18-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 19-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 20-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 21-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 22-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 23-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 24-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 25-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |

Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production |              | Daily Total | Cumulative Total | Daily Total | Cumulative Total | Wilton Wind Farm  |
|-----------|---------------------|--------------|-------------|------------------|-------------|------------------|-------------------|
|           | Cell Stack 1        | Cell Stack 2 |             |                  |             |                  | Electrical Output |
|           | (liters)            | (liters)     | (liters)    | (liters)         | (kg)        | (kg)             | (kW)              |
| 26-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 27-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 28-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 29-Sep-08 | 0                   | 0            | 0           | 16,684,667       | 0.00        | 1,489.7          |                   |
| 30-Sep-08 | 57,172              | 57,211       | 114,383     | 16,799,050       | 10.21       | 1,499.9          |                   |
| 1-Oct-08  | 130,724             | 130,817      | 261,541     | 17,060,591       | 23.35       | 1,523.3          |                   |
| 2-Oct-08  | 179,127             | 178,504      | 357,631     | 17,418,222       | 31.93       | 1,555.2          |                   |
| 3-Oct-08  | 33,414              | 33,274       | 66,688      | 17,484,910       | 5.95        | 1,561.2          |                   |
| 4-Oct-08  | 0                   | 0            | 0           | 17,484,910       | 0.00        | 1,561.2          |                   |
| 5-Oct-08  | 13,003              | 12,964       | 25,967      | 17,510,877       | 2.32        | 1,563.5          |                   |
| 6-Oct-08  | 18,271              | 18,280       | 36,551      | 17,547,428       | 3.26        | 1,566.7          |                   |
| 7-Oct-08  | 0                   | 0            | 0           | 17,547,428       | 0.00        | 1,566.7          |                   |
| 8-Oct-08  | 14,579              | 14,584       | 29,163      | 17,576,591       | 2.60        | 1,569.3          |                   |
| 9-Oct-08  | 44,573              | 44,592       | 89,165      | 17,665,756       | 7.96        | 1,577.3          |                   |
| 10-Oct-08 | 4,709               | 4,709        | 9,418       | 17,675,174       | 0.84        | 1,578.1          |                   |
| 11-Oct-08 | 35,955              | 35,964       | 71,919      | 17,747,093       | 6.42        | 1,584.6          |                   |
| 12-Oct-08 | 0                   | 0            | 0           | 17,747,093       | 0.00        | 1,584.6          |                   |
| 13-Oct-08 | 3,481               | 3,482        | 6,963       | 17,754,056       | 0.62        | 1,585.2          |                   |
| 14-Oct-08 | 0                   | 0            | 0           | 17,754,056       | 0.00        | 1,585.2          |                   |
| 15-Oct-08 | 0                   | 0            | 0           | 17,754,056       | 0.00        | 1,585.2          |                   |
| 16-Oct-08 | 0                   | 0            | 0           | 17,754,056       | 0.00        | 1,585.2          |                   |
| 17-Oct-08 | 0                   | 0            | 0           | 17,754,056       | 0.00        | 1,585.2          |                   |
| 18-Oct-08 | 0                   | 0            | 0           | 17,754,056       | 0.00        | 1,585.2          |                   |
| 19-Oct-08 | 0                   | 0            | 0           | 17,754,056       | 0.00        | 1,585.2          |                   |
| 20-Oct-08 | 0                   | 0            | 0           | 17,754,056       | 0.00        | 1,585.2          |                   |
| 21-Oct-08 | 19,673              | 19,483       | 39,156      | 17,793,212       | 3.50        | 1,588.7          |                   |
| 22-Oct-08 | 53,808              | 53,658       | 107,466     | 17,900,678       | 9.60        | 1,598.3          |                   |
| 23-Oct-08 | 0                   | 0            | 0           | 17,900,678       | 0.00        | 1,598.3          |                   |
| 24-Oct-08 | 0                   | 0            | 0           | 17,900,678       | 0.00        | 1,598.3          |                   |
| 25-Oct-08 | 0                   | 0            | 0           | 17,900,678       | 0.00        | 1,598.3          |                   |
| 26-Oct-08 | 0                   | 0            | 0           | 17,900,678       | 0.00        | 1,598.3          |                   |
| 27-Oct-08 | 183,281             | 180,710      | 363,991     | 18,264,669       | 32.50       | 1,630.8          |                   |
| 28-Oct-08 | 208,544             | 202,899      | 411,443     | 18,676,112       | 36.74       | 1,667.5          |                   |
| 29-Oct-08 | 0                   | 0            | 0           | 18,676,112       | 0.00        | 1,667.5          |                   |


Appendix E.xls  
BEPC W2H2 System Production Chronology

| Date      | Hydrogen Production |              | Daily Total | Cumulative Total | Daily Total | Cumulative Total | Wilton Wind Farm  |
|-----------|---------------------|--------------|-------------|------------------|-------------|------------------|-------------------|
|           | Cell Stack 1        | Cell Stack 2 |             |                  |             |                  | Electrical Output |
|           | (liters)            | (liters)     | (liters)    | (liters)         | (kg)        | (kg)             | (kW)              |
| 30-Oct-08 | 0                   | 0            | 0           | 18,676,112       | 0.00        | 1,667.5          |                   |
| 31-Oct-08 | 0                   | 0            | 0           | 18,676,112       | 0.00        | 1,667.5          |                   |
| 1-Nov-08  | 0                   | 0            | 0           | 18,676,112       | 0.00        | 1,667.5          |                   |
| 2-Nov-08  | 0                   | 0            | 0           | 18,676,112       | 0.00        | 1,667.5          |                   |
| 3-Nov-08  | 85,666              | 85,571       | 171,237     | 18,847,349       | 15.29       | 1,682.8          |                   |
| 4-Nov-08  | 77,075              | 76,966       | 154,041     | 19,001,390       | 13.75       | 1,696.6          |                   |
| 5-Nov-08  | 0                   | 0            | 0           | 19,001,390       | 0.00        | 1,696.6          |                   |
| 6-Nov-08  | 0                   | 0            | 0           | 19,001,390       | 0.00        | 1,696.6          |                   |
| 7-Nov-08  | 0                   | 0            | 0           | 19,001,390       | 0.00        | 1,696.6          |                   |
| 8-Nov-08  | 0                   | 0            | 0           | 19,001,390       | 0.00        | 1,696.6          |                   |
| 9-Nov-08  | 0                   | 0            | 0           | 19,001,390       | 0.00        | 1,696.6          |                   |
| 10-Nov-08 | 0                   | 0            | 0           | 19,001,390       | 0.00        | 1,696.6          |                   |
| 11-Nov-08 | 0                   | 0            | 0           | 19,001,390       | 0.00        | 1,696.6          |                   |
| 12-Nov-08 | 18,214              | 17,980       | 36,194      | 19,037,584       | 3.23        | 1,699.8          |                   |
| 13-Nov-08 | 0                   | 0            | 0           | 19,037,584       | 0.00        | 1,699.8          |                   |
| 14-Nov-08 | 0                   | 0            | 0           | 19,037,584       | 0.00        | 1,699.8          |                   |
| 15-Nov-08 | 0                   | 0            | 0           | 19,037,584       | 0.00        | 1,699.8          |                   |
| 16-Nov-08 | 0                   | 0            | 0           | 19,037,584       | 0.00        | 1,699.8          |                   |
| 17-Nov-08 | 0                   | 0            | 0           | 19,037,584       | 0.00        | 1,699.8          |                   |
| 18-Nov-08 | 0                   | 0            | 0           | 19,037,584       | 0.00        | 1,699.8          |                   |
| 19-Nov-08 | 15,477              | 15,278       | 30,755      | 19,068,339       | 2.75        | 1,702.5          |                   |
| 20-Nov-08 | 0                   | 0            | 0           | 19,068,339       | 0.00        | 1,702.5          |                   |
| 21-Nov-08 | 0                   | 0            | 0           | 19,068,339       | 0.00        | 1,702.5          |                   |
| 22-Nov-08 | 0                   | 0            | 0           | 19,068,339       | 0.00        | 1,702.5          |                   |
| 23-Nov-08 | 0                   | 0            | 0           | 19,068,339       | 0.00        | 1,702.5          |                   |
| 24-Nov-08 | 0                   | 0            | 0           | 19,068,339       | 0.00        | 1,702.5          |                   |
| 25-Nov-08 | 31,729              | 31,440       | 63,169      | 19,131,508       | 5.64        | 1,708.2          |                   |
| 26-Nov-08 | 39,864              | 39,707       | 79,571      | 19,211,079       | 7.10        | 1,715.3          |                   |
| 27-Nov-08 | 0                   | 0            | 0           | 19,211,079       | 0.00        | 1,715.3          |                   |
| 28-Nov-08 | 0                   | 0            | 0           | 19,211,079       | 0.00        | 1,715.3          |                   |
| 29-Nov-08 | 0                   | 0            | 0           | 19,211,079       | 0.00        | 1,715.3          |                   |
| 30-Nov-08 | 0                   | 0            | 0           | 19,211,079       | 0.00        | 1,715.3          |                   |
| 1-Dec-08  | 56,411              | 52,279       | 108,690     | 19,319,769       | 9.70        | 1,725.0          |                   |
| 2-Dec-08  | 105,781             | 104,553      | 210,334     | 19,530,103       | 18.78       | 1,743.8          |                   |

Appendix E.xls  
BEPC W2H2 System Production Chronology


| Date      | Hydrogen Production |              | Daily Total | Cumulative Total | Daily Total | Cumulative Total | Wilton Wind Farm  |
|-----------|---------------------|--------------|-------------|------------------|-------------|------------------|-------------------|
|           | Cell Stack 1        | Cell Stack 2 |             |                  |             |                  | Electrical Output |
|           | (liters)            | (liters)     | (liters)    | (liters)         | (kg)        | (kg)             | (kW)              |
| 3-Dec-08  | 120,182             | 116,006      | 236,188     | 19,766,291       | 21.09       | 1,764.8          |                   |
| 4-Dec-08  | 57,086              | 56,925       | 114,011     | 19,880,302       | 10.18       | 1,775.0          |                   |
| 5-Dec-08  | 195,561             | 181,686      | 377,247     | 20,257,549       | 33.68       | 1,808.7          | 991,020           |
| 6-Dec-08  | 167,152             | 163,566      | 330,718     | 20,588,267       | 29.53       | 1,838.2          | 512,484           |
| 7-Dec-08  | 0                   | 0            | 0           | 20,588,267       | 0.00        | 1,838.2          | 417,924           |
| 8-Dec-08  | 0                   | 0            | 0           | 20,588,267       | 0.00        | 1,838.2          | 635,616           |
| 9-Dec-08  | 0                   | 0            | 0           | 20,588,267       | 0.00        | 1,838.2          | 153,816           |
| 10-Dec-08 | 0                   | 0            | 0           | 20,588,267       | 0.00        | 1,838.2          | 814,692           |
| 11-Dec-08 | 0                   | 0            | 0           | 20,588,267       | 0.00        | 1,838.2          | 456,648           |
| 12-Dec-08 | 30,476              | 29,929       | 60,405      | 20,648,672       | 5.39        | 1,843.6          | 483,600           |
| 13-Dec-08 | 30,476              | 29,929       | 60,405      | 20,709,077       | 5.39        | 1,849.0          | 918,288           |
| 14-Dec-08 | 220,265             | 219,779      | 440,044     | 21,149,121       | 39.29       | 1,888.3          | 913,368           |
| 15-Dec-08 | 0                   | 0            | 0           | 21,149,121       | 0.00        | 1,888.3          | 503,604           |
| 16-Dec-08 | 0                   | 0            | 0           | 21,149,121       | 0.00        | 1,888.3          | 280,608           |
| 17-Dec-08 | 0                   | 0            | 0           | 21,149,121       | 0.00        | 1,888.3          | 470,040           |
| 18-Dec-08 | 0                   | 0            | 0           | 21,149,121       | 0.00        | 1,888.3          | 516,792           |
| 19-Dec-08 | 195,815             | 195,937      | 391,752     | 21,540,873       | 34.98       | 1,923.3          | 279,504           |
| 20-Dec-08 | 197,948             | 197,922      | 395,870     | 21,936,743       | 35.35       | 1,958.6          | 1,015,536         |
| 21-Dec-08 | 198,128             | 197,907      | 396,035     | 22,332,778       | 35.36       | 1,994.0          | 810,072           |
| 22-Dec-08 | 197,522             | 197,562      | 395,084     | 22,727,862       | 35.28       | 2,029.3          | 712,128           |
| 23-Dec-08 | 92,242              | 92,267       | 184,509     | 22,912,371       | 16.47       | 2,045.7          | 468,576           |
| 24-Dec-08 | 120,344             | 120,316      | 240,660     | 23,153,031       | 21.49       | 2,067.2          | 638,904           |
| 25-Dec-08 | 280,732             | 280,308      | 561,040     | 23,714,071       | 50.09       | 2,117.3          | 842,952           |
| 26-Dec-08 | 110,361             | 110,379      | 220,740     | 23,934,811       | 19.71       | 2,137.0          | 274,632           |
| 27-Dec-08 | 206,134             | 206,179      | 412,313     | 24,347,124       | 36.81       | 2,173.9          | 589,956           |
| 28-Dec-08 | 217,652             | 217,673      | 435,325     | 24,782,449       | 38.87       | 2,212.7          | 619,896           |
| 29-Dec-08 | 232,269             | 232,286      | 464,555     | 25,247,004       | 41.48       | 2,254.2          | 646,584           |
| 30-Dec-08 | 198,156             | 198,216      | 396,372     | 25,643,376       | 35.39       | 2,289.6          | 531,912           |
| 31-Dec-08 | 167,828             | 167,863      | 335,691     | 25,979,067       | 29.97       | 2,319.6          |                   |

## Hydrogen Production






## Hydrogen Production



**Mode 4 Operation**  
**12/05/09 - 12/30/09**



**Mode 4 Operation**  
**12/05/09 - 12/30/09**

