

Final Status Survey Report for Corrective Action Unit 117 - Pluto Disassembly Facility, Building 2201, Nevada National Security Site, Nevada

*National Security Technologies, LLC
Environmental Restoration Group
Nevada National Security Site, Nevada*

**Jeremy Gwin
Douglas Frenette**




September 2010

DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Government or any agency thereof.

Final Status Survey Report for Corrective Action Unit 117 - Pluto Disassembly Facility, Building 2201, Nevada National Security Site, Nevada


Prepared By:



Jeremy Gwin, Radiological Engineer

9/2/2010

Date



Douglas Frenette, Health Physics Supervisor

9/2/10

Date


Approved By:



Annette Primrose, Environmental Restoration Manager

9/2/10


Date



Jeffrey Smith, Radiological Operations Manager

9/2/10

Date



Mark McMahon, Radiological Control Manager

9/2/10

Date

Table of Contents

Table of Contents	4
Executive Summary.....	7
1. INTRODUCTION	8
1.1. Purpose	8
1.2. Authorized Limits for Release	9
1.3. Site Location and History.....	10
1.4. Multi Agency Radiation Survey and Site Investigation Manual (MARSSIM) Methodology and Final Status Survey Design	12
2. RADIOLOGICAL CONDITIONS.....	14
2.1. Historical Site Assessment (HSA).....	14
2.2. Scoping Survey	14
2.3. Characterization Survey	15
2.4. Remedial Action Support Survey (Decontamination) Before FSS	16
2.5. Remedial Action Support Survey (Decontamination) During FSS	17
2.6. Volumetric Evaluation of Building Materials.....	17
3. REFERENCE AREAS (BACKGROUND RADIATION).....	18
4. PERFORMANCE OF THE FINAL STATUS SURVEYS (Data Collection)	20
5. DEVIATIONS FROM THE FINAL STATUS SURVEY PLAN	24
5.1. Incorrect Maps	24
5.2. Starting Locations.....	24
6. ASSESSMENT PHASE	25
6.1. Data Verification.....	25
6.2. Preliminary Data Review	25
6.3. Investigation of Elevated Readings	27
6.4. Negative Beta Surface Activity	28
6.5. Graphical Representation of Data.....	29
6.6. Sign Test	34
7. RESULTS.....	34
7.1. Class 3 Survey Unit Results.....	34

7.2.	Class 1 and 2 Survey Unit Results.....	36
7.3.	Scanning Results.....	38
8.	CONCLUSIONS	39
9.	REFERENCES	40
APPENDIX A – Corrected Survey Maps		41
APPENDIX B – Approved Survey Results		45
APPENDIX C – Data for Each Room or Survey Unit.....		262
APPENDIX D - MARSSIM Table I.3.....		343
APPENDIX E - Class 3 Detailed Results by Room.....		346
APPENDIX F - Room 102 and Ledges Detailed Results by Survey Unit		350
APPENDIX G - Room 104 Detailed Results by Survey Unit.....		357
APPENDIX H - Room 106 Detailed Results by Survey Unit.....		360
APPENDIX I - Room 107 Detailed Results by Survey Unit		363

List of Figures

Figure 1.	Building 2201, Pluto Disassembly Facility	8
Figure 2.	RCTs performing scan surveys in Room 107.	21
Figure 3.	RCTs perform surveys at height on scissor lift in Room 106.....	22
Figure 4.	RCTs perform surveys at height on a knuckle boom lift in Room 107	23
Figure 5.	RCTs accessing roof in preparation for surveys in Rooms 201 and 301	24
Figure 6.	Class 3 Cumulative Alpha Measurements.....	29
Figure 7.	Class 3 Cumulative Beta Measurements.....	29
Figure 8.	Room 102 Cumulative Alpha Measurements	30
Figure 9.	Room 102 Cumulative Beta Measurements	30
Figure 10.	Room 104 Cumulative Alpha Measurements	31
Figure 11.	Room 104 Cumulative Beta Measurements	31
Figure 12.	Room 106 Cumulative Alpha Measurements	32
Figure 13.	Room 106 Cumulative Beta Measurements	32
Figure 14.	Room 107 Cumulative Alpha Measurements	33
Figure 15.	Room 107 Cumulative Beta Measurements	33

List of Tables

Table 1. Table 4-2 from the NNSS Radiological Control Manual	9
Table 2. Building 2201 Room Classifications.....	13
Table 3. Room 105 Background	18
Table 4. Room 117 Background	19
Table 5. Electra 1120 Background for Different Materials	19
Table 6. Electra 1504 Background for Different Materials	20
Table 7. Updated Survey Unit Specific Parameters	25
Table 8. Elevated vs. Remediated Scans	27
Table 9. Elevated vs. Remediated Static Measurements	27
Table 10. Comparison of LBGR.....	28
Table 11. Results of Rooms within a Class 3 Survey Unit.....	35
Table 12. Class 3 Summary Table	35
Table 13. Room 102 Survey Units	36
Table 14. Room 104 Survey Units	37
Table 15. Room 106 Survey Units	37
Table 16. Room 107 Survey Units	38
Table 17. Combined Ledges Survey Unit.....	38

List of Attachments

- ATTACHMENT 1. Survey Plan 10-015, “Final Status Survey Plan for Corrective Action Unit 117 – Pluto Disassembly Facility, Building 2201”
- ATTACHMENT 2. Survey Plan 09-022, “Pluto Disassembly Facility – Building Radiological Characterization”
- ATTACHMENT 3. Survey Plan 09-031, “Pluto Disassembly Facility – Radiological Characterization (Phase II) and Post Remediation Survey Requirements”

Executive Summary

This document contains the process knowledge, radiological data and subsequent statistical methodology and analysis to support approval for the radiological release of Corrective Action Unit (CAU) 117 – Pluto Disassembly Facility, Building 2201 located in Area 26 of the Nevada National Security Site (NNSS).

Preparations for release of the building began in 2009 and followed the methodology described in the Multi-Agency Radiation Survey and Site Investigation Manual (MARSSIM). MARSSIM is the DOE approved process for release of Real Property (buildings and landmasses) to a set of established criteria or authorized limits. The pre-approved authorized limits for surface contamination values and corresponding assumptions were established by DOE O 5400.5. The release criteria coincide with the acceptance criteria of the U10C landfill permit. The U10C landfill is the proposed location to dispose of the radiologically non-impacted, or “clean,” building rubble following demolition. However, other disposition options that include the building and/or waste remaining at the NNSS may be considered providing that the same release limits apply.

The Final Status Survey was designed following MARSSIM guidance by reviewing historical documentation and radiological survey data. Following this review a formal radiological characterization survey was performed in two phases. The characterization revealed multiple areas of residual radioactivity above the release criteria. These locations were remediated (decontaminated) and then the surface activity was verified to be less than the release criteria. Once remediation efforts had been successfully completed, a Final Status Survey Plan (10-015, “Final Status Survey Plan for Corrective Action Unit 117 – Pluto Disassembly Facility, Building 2201”) was developed and implemented to complete the final step in the MARSSIM process, the Final Status Survey.

The Final Status Survey Plan consisted of categorizing each individual room into one of three categories: Class 1, Class 2 or Class 3 (a fourth category is a “Non-Impacted Class” which in the case of Building 2201 only pertained to exterior surfaces of the building.) The majority of the rooms were determined to fall in the less restrictive Class 3 category, however, Rooms 102, 104, 106, and 107 were identified as containing Class 1 and 2 areas. Building 2201 was divided into “survey units” and surveyed following the requirements of the Final Status Survey Plan for each particular class.

As each survey unit was completed and documented, the survey results were evaluated. Each sample (static measurement) with units of counts per minute (cpm) was corrected for the appropriate background and converted to a value with units of dpm/100 cm². With a surface contamination value in the appropriate units, it was compared to the surface contamination limits, or in this case the derived concentration guideline level (DCGL_w). The appropriate statistical test (sign test) was then performed. If the survey unit was statistically determined to be below the DCGL_w, then the survey unit passed and the null hypothesis (that the survey unit is above limits) was rejected. If the survey unit was equal to or below the critical value in the sign test, the null hypothesis was not rejected. This process was performed for all survey units within Building 2201. A total of thirty-three “Class 1,” four “Class 2,” and one “Class 3” survey units were developed, surveyed, and evaluated. All survey units successfully passed the statistical test.

Building 2201 meets the release criteria commensurate with the Waste Acceptance Criteria (for radiological purposes) of the U10C landfill permit residing within NNSS boundaries. Based on the thorough statistical sampling and scanning of the building’s interior, Building 2201 may be considered radiologically “clean,” or free of contamination.

1. INTRODUCTION

This document contains the process knowledge, radiological data and subsequent statistical methodology and analysis to support approval for the radiological release of Corrective Action Unit (CAU) 117 – Pluto Disassembly Facility, Building 2201 (Figure 1) located in Area 26 of the Nevada National Security Site (NNSS), formerly known as the Nevada Test Site (NTS). CAU 117 is located approximately 10 miles northwest of Mercury, Nevada, in the southwest region of Area 26 at the NNSS and comprises one Corrective Action Site (CAS) 26-41-01.

Figure 1. Building 2201, Pluto Disassembly Facility



1.1. Purpose

With the radiological data and statistical analysis presented in this document, there is sufficient information to confirm that Building 2201 was successfully surveyed in accordance with Survey Plan 10-015, “Final Status Survey Plan for Corrective Action Unit 117 – Pluto Disassembly Facility, Building 2201” (Attachment 1). By meeting the requirements within Survey Plan 10-015, NSTec personnel completed a Multi-Agency Radiation Survey and Site Investigation Manual (MARSSIM) Final Status Survey (FSS) for Building 2201.

This report provides a discussion on the limits for unrestricted release of real property, the MARSSIM process, a brief history of the building, actions taken to prepare the building for demolition, results of the FSS, and analysis and interpretation of those results. To successfully pass the FSS would mean that Building 2201 meets the established release criteria (Section 1.2) and may be disposed of as radiologically non-impacted, or “clean,” rubble.

What will be left at the Pluto site after the rubble is removed will be the concrete slab and other rubble that will be buried in the basement, storage vaults, and other subsurface facility features. Residual radioactivity associated with the storage vaults or internal passageways within the remaining concrete foundation will be left in place for future end-use consideration. The underground drain lines will also remain. The storage vaults, concrete slab and underground drain lines will all be posted as Underground Radioactive Material Areas (URMAs). These areas will require further evaluation if there is a desire to remove all remaining radiological postings.

1.2. Authorized Limits for Release

The release criteria for Pluto were established by NNSA/NSO. The release criteria chosen by the NNSA/NSO for Building 2201 are the allowable total residual surface contamination values established by DOE O 5400.5, "Radiation Protection of the Public and the Environment." These pre-approved authorized limits for surface contamination values and corresponding assumptions were established by DOE O 5400.5 and can be found in Table 1 of this report. The release criteria coincide with the acceptance criteria of the U10C landfill permit. The U10C landfill is the proposed location to dispose of the radiologically non-impacted, or "clean," building rubble following demolition. However, other disposition options that include the building and/or waste remaining at the NNSS may be considered providing that the same release limits apply.

Per the Final Status Survey Plan for CAU 117, the building will be considered "clean" if every survey unit has an average contamination value below the authorized limits. For this particular scenario, the surface contamination value of the most limiting nuclide within a mixture of nuclides was used as the release limit. The isotopes that were identified by in-situ measurements during the characterization phase were Cs-137, Am-241, Pu-239, U-235, and Th-231. This means that the average gross alpha contamination in the survey unit must be below the transuranic surface contamination value of 100 dpm/100 cm². The average gross beta/gamma contamination in the survey unit must be below the Cs-137 surface contamination value of 5000 dpm/100 cm².

Table 1. Table 4-2 from the NNSS Radiological Control Manual

Radionuclides	Contamination levels in dpm/100 cm ²		
	Removable	Average	Maximum
Group 1 – Transuranics, I-125, I-129, Ac-227, Ra-226, Ra-228, Th-228, Th-230, Pa-231	20	100	300
Group 2 – Th-natural, Sr-90, I-126, I-131, I-133, Ra-223, Ra-224, U-232, Th-232	200	1,000	3,000
Group 3 – U-natural, U-235, U-238, and associated decay products, alpha emitters	1,000	5,000	15,000
Group 4 – Beta-gamma emitters (radionuclides with decay modes other than alpha emission or spontaneous fission) except Sr-90 and others noted above	1,000	5,000	15,000
Tritium (applicable to surface and subsurface)	10,000	N/A	N/A

According to National Security Technologies, LLC (NSTec), Organization Instruction OI-0441.212, Revision 4, "Controlled and Unrestricted Release," items that have inaccessible surfaces and have been used in a Contamination Area, High Contamination Area, Airborne Radioactivity Area, have been decontaminated, or have an unknown history, require a review by either a Radiological Operations or Radiological Engineering Manager and approval from the Radiological Control Manager and the senior line manager of the project.

1.3. Site Location and History

CAU 117 is located north of Cane Spring Road in the southwestern portion of Area 26 of the NNSS. It comprises a single CAS, CAS 26-41-01, which consists of the Pluto Disassembly Facility, Building 2201.

Construction of Building 2201 began in May 1959 for Project Pluto, approximately four years after the project's initiation by the Department of Defense in 1955. After completion of the building in October 1960, the project was passed to Lawrence Radiation Laboratory (LRL), who managed Project Pluto, until its cancellation in 1964. The objective of Project Pluto was to design a nuclear reactor that could propel a missile through the atmosphere at altitudes ranging from sea level to several miles and at velocities up to three times the speed of sound (SNJV, 2009). As a result, the earthbound Tory II-A reactor and its flyable counterpart, the Tory II-C, were developed. The cores of these reactors incorporated several hundred thousand fuel elements consisting of a homogenous mixture of highly enriched uranium dioxide and beryllium oxide (SNJV, 2009). The propulsion system operated on the ramjet principle, in which large quantities of air were ingested, heated by the reactor, and expelled at a high temperature and pressure to provide thrust. Between 1961 and 1964, LRL conducted several tests of the Tory reactors, including four successful power runs with the Tory II-A and two power runs with the Tory II-C (SNJV, 2009).

Project Pluto was also associated with "Hot Box" tests performed in Building 2201. These tests consisted of using stacks of graphite blocks interspersed with a few or alloy (U-235) foils. Air was heated to high temperatures and circulated through the reactor to obtain initial test data. Results from these tests were used to design the Tory II-A reactor (SNJV, 2009).

Only the Tory II-A was disassembled in Building 2201 (SNJV, 2009). The Tory II-C reactor was stored in Building 2201 until 1974, when it was moved to the Reactor Maintenance, Assembly, and Disassembly (R-MAD) building for storage (SNJV, 2009). Actual disassembly of the Tory II-C was performed at the Engine Maintenance, Assembly, and Disassembly (E-MAD) building in 1976 (SNJV, 2009).

Building 2201 was designed specifically to perform remote adjustments, component replacement, and complete disassembly of the Tory II reactor systems. The Main Disassembly Bay (Room 102) housed the Tory II test vehicle when activities dictated that remote handling be used. Disassembly operations were viewed through 4-foot (ft)-thick leaded-glass observation windows immersed in oil (SNJV, 2009). During disassembly, the reactor core was removed from the railcar (used to transport the reactor to the test pad) with remotely operated manipulators. The heavily shielded postmortem hot cells adjacent to the disassembly bay were used to monitor control rod actuators during Project Pluto. Vaults within each cell were operated with remote manipulators for "fuel elements and classified core parts" (SNJV, 2009). The Cold Assembly Bay (Room 101) was used for storage and assembly of modular components for the reactor test vehicle (SNJV, 2009). A maintenance service pit and battery charger for the locomotive were also located in Room 101 (SNJV, 2009).

The disassembly bay was supported by a maintenance shop, darkroom, offices, and equipment storage rooms. All controls for Building 2201 operation were located in Room 105 (SNJV, 2009). The Warm & Cold Storage Room (109) was used for repair and maintenance of equipment contaminated with low-activity radiological contaminants and was also intended for low-activity glove-box work (SNJV, 2009). Both the Shower/Change Room (113) and Rad Safety Room (114) were designed as change rooms and check stations for personnel needing access to the hot cell and assembly areas (SNJV, 2009). Before it was converted into a restroom, Room 115 served as a darkroom for quickly developing photograph negatives (SNJV, 2009). Room 116 was originally used to store the many spare parts required for the facility. A small electronics maintenance area was later set up in Room 116.

During operation, Rooms 105 and 108 were air conditioned and maintained at a positive pressure so that air flowed into the Main Disassembly Bay (Room 102) and the hot cells (Rooms 104, 106, and 107) when equipment or services were passed through openings at each operating station (SNJV, 2009). These openings were plugged with lead plates or bagged shot when not in use (SNJV, 2009). The ventilation system in Room 102 was exhausted at the west end of the room through roughing and absolute filters before being vented to the atmosphere via the main exhaust stack in Room 103 (SNJV, 2009). In 1998, a portable air-conditioning system was installed by an unidentified "user." This user set up a portable system outside of the building with ducts running through external penetrations in the building that otherwise would have remained closed (SNJV, 2009).

The drainage system originating in the disassembly bay and postmortem cell area was designed to collect rinsate from gross decontamination efforts. Information from interviews with former personnel suggests that the septic drainage system was disconnected in 1964 (SNJV, 2009).

Following the cancellation of Project Pluto, Building 2201 was used for the Fuel Repackaging Operations Project conducted between 1971 and 1972 (SNJV, 2009). During this period, fuel elements from the Tory II reactors were removed from their original containers and placed in 6-liter containers that were then sealed, cleaned, and removed from the hot cells (Rooms 104, 106, and 107) of Building 2201. The containers were temporarily stored in the machine shop area of Building 2201, until they were taken to the decontamination pad in Area 6 for storage or potential future use (SNJV, 2009). The packaged fuel elements were eventually shipped to the Idaho National Engineering Laboratory (SNJV, 2009).

Starting in 1972, Building 2201 was used for a series of classified experiments following the fuel repackaging operations (SNJV, 2009). In the late 1970s and early 1980s, the Room 101 and Room 102 High Bays were modified to house the Hydrogen Content Test Facility (HCTF). The primary purpose of the HCTF was to simulate large holes for calibration of core logging instrumentation. The HCTF equipment consisted of a series of aluminum cells, each containing a different combination of water content and density. The cells contained sand, aluminum oxide, glass marbles, and varying water moisture content (SNJV, 2009).

As of 1986, Sandia National Laboratories (SNL) was using portions of Building 2201 to conduct weapons-related nondestructive testing of fast-acting closure systems (SNJV, 2009). Since 1996, SNL has performed activities in Building 2201 associated with non-nuclear rocket launching and other classified projects. Due to their sensitive nature, specific information on experiments conducted by SNL inside Building 2201 is not readily available (SNJV, 2009). In 1998, an unidentified "user" used Building 2201 for additional classified activities (SNJV, 2009).

Within the last decade, Building 2201 was included in an extensive Decontamination and Decommissioning (D&D) effort for the U.S. Department of Energy, Environmental Restoration Division,

to identify possible sites that will need remediation within NNSS. The Preliminary Assessment investigation indicated that chemical, radiological, and environmental hazards were present at Building 2201, in particular lead, beryllium, PCBs, and chemicals associated with photographic development and routine maintenance and repair. Activities have been ongoing to sufficiently remediate chemical, toxic, environmental, and radiological hazards to meet acceptable regulatory requirements and prepare the building for final demolition.

Preparations for final demolition of Building 2201 have included:

- placing the building in a “cold and dark” configuration (de-energizing and disconnecting the building from plant power)
- sampling and draining of remaining piping systems
- sampling and grouting of drainage systems
- removal of wooden false floors in hot cells
- removal of ceiling tiles in office areas
- removal of HEPA filter plenum racks
- removal of leaded glass shield windows
- general equipment strip-out
- removal of Hydrogen Content Test Units
- asbestos abatement
- removal of the personnel platform in Room 102

Several individual campaigns to remove identified Asbestos Containing Material (ACM) have been completed with the most notable being the removal of paint, primer and skim coat on multiple building surfaces. Final Status Surveys were delayed until after the removal of paint, primer and skim coat was completed to ensure the building was in a “Final Status” condition. No fixatives were allowed to be used following removal of ACM. This was to ensure the FSS accurately measured remaining residual radioactive material on raw building surfaces.

1.4. Multi Agency Radiation Survey and Site Investigation Manual (MARSSIM) Methodology and Final Status Survey Design

Preparations for release of the building began in 2009 and followed the methodology described in MARSSIM. MARSSIM is the DOE approved process for release of Real Property (buildings and landmasses) to a set of established criteria or authorized limits.

MARSSIM recommends completion of the following process:

- Historical Site Assessment (HSA)
- Scoping Survey
- Characterization Survey
- Remedial Action Support Survey

- Final Status Survey (FSS)
- Verification Survey (not required for Building 2201)

The execution and results of the HSA, scoping survey, characterization survey, and remedial action support survey are discussed in Survey Plan 10-015 (Attachment 1). The FSS is the final validation using the most rigorous and formal survey methodology to prove that real property meets the desired release criteria. Based off the HSA, Scoping, Characterization, and Remedial Action Support survey, the criteria for the FSS is developed. Areas and rooms were placed into survey units and were classified into one of four risk classes:

- Class 1 (highest risk)
- Class 2
- Class 3
- Non Impacted (no risk)

Building 2201 was determined to contain areas from each risk class. The FSS design categorized these rooms as illustrated in Table 2.

Table 2. Building 2201 Room Classifications

Survey Class	Room Number and Name	Specific Locations/Surfaces
Class 1	Room 102 – Main Disassembly Bay	Floor and Walls
Class 1	Room 104 – Hot & Warm Cell	Floor and Walls
Class 1	Room 106 – Kilo-Curie Hot Cell	Floor and Walls
Class 1	Room 107 – Hot Storage & Packaging Room	Floor and Walls
Class 2	Room 102 – Main Disassembly Bay	Ceiling
Class 2	Room 104 – Hot & Warm Cell	Ceiling
Class 2	Room 106 – Kilo-Curie Hot Cell	Ceiling
Class 2	Room 107 – Hot Storage & Packaging Room	Ceiling
Class 3	Room 101 – Cold Disassembly Bay	All
Class 3	Room 103 – Equipment Room	All
Class 3	Room 105 – Control Room	All
Class 3	Room 108 – Operating Area/Viewing Gallery	All
Class 3	Room 109 – Warm & Cold Storage Room	All
Class 3	Room 110 – Main Entrance Hallway	All
Class 3	Room 111 – Janitor’s Closet	All
Class 3	Room 112 – Restroom (Toilets and Sinks)	All

Survey Class	Room Number and Name	Specific Locations/Surfaces
Class 3	Room 113 – Restroom (Showers)	All
Class 3	Room 114 – Restroom (Lockers)	All
Class 3	Room 115 – Storage	All
Class 3	Room 116 – Supply & Parts Room	All
Class 3	Room 117 – Office	All
Class 3	Room 201 – Equipment Room (lower)	All
Class 3	Room 301 – Equipment Room (upper)	All
Class 3	Basement Room 1 – Equipment Room	All
Class 3	Basement Room 2 – Equipment Room	All
Class 3	Basement Room 3 – Equipment Room	All
Class 3	Basement Room 4 – Equipment & Storage Room	All
Non Impacted	Building Exterior	All

Each MARSSIM survey class has a specific set of criteria used to design the required surveys. The higher the risk class the more stringent the survey criteria and the smaller the allowable size of the survey unit. The requirements for Building 2201 were documented and approved through Survey Plan 10-015 (Attachment 1).

Once survey data was properly obtained, documented and approved, the data was run through a statistical test (the sign test). Based on the results of the statistical tests, a survey unit either passed or failed. Failed survey units would be areas of the building that contain surface contamination above the release criteria and would require further remediation to pass.

The next several sections explain in detail the intent of each step in the MARSSIM process, how it was accomplished, and any relevant data used or documented in the process.

2. RADIOLOGICAL CONDITIONS

2.1. Historical Site Assessment (HSA)

The HSA is the collection of data from historical documentation, observation, or personnel interviews, also known as “process knowledge.” The HSA for Building 2201 is summarized in Section 1.3.

2.2. Scoping Survey

A scoping survey is a “big picture” type of survey performed if the HSA indicates an area may be impacted. It should also determine the specific contaminant(s) of concern. In the case of the Pluto Disassembly Facility, the HSA established that various rooms and systems were radiologically impacted. The intent of the scoping survey step in MARSSIM has been accomplished through review of multiple

documented pre-job, on-the-job, and post-job surveys performed over the previous years. The scoping survey was a culmination of several smaller surveys and analytical samples.

Various radiological surveys and decontamination activities took place in Building 2201 from 1971 to 1999. In 2008, radiological surveys were performed at various locations within the CAS. These radiological surveys were performed to identify the presence, the nature, and the extent of the remaining radiological contaminants. Various radiological walkover surveys were conducted at CAS 26-41-01. The walkover surveys included the Main Disassembly Bay (Room 102), the hot cells (rooms 104, 106, and 107), and an approximate 1,000-square-meter (m²) area within the fenced area surrounding the exterior of Building 2201. Radiological walkover surveys were performed using an NE Technology Electra fitted with a DP6BD dual-alpha and beta/gamma radiation probe.

In 2009, Environmental Restoration performed a review of documented radiological survey results. This survey review revealed that some rooms in Building 2201 still contained low levels of residual radioactive material from previous operations.

2.3. Characterization Survey

A characterization survey is a more comprehensive survey and determines the nature and extent of the contamination, remedial alternatives, and provides data for the Final Status Survey. In the case of Building 2201, this survey was accomplished and documented in two separate phases based on accessibility of specific areas and surfaces in accordance with survey plans 09-022, "Pluto Disassembly Facility – Building Radiological Characterization," and 09-031, "Pluto Disassembly Facility – Radiological Characterization (Phase II) and Post Remediation Survey Requirements." These survey plans are included for reference as attachments in this document (Attachments 2 and 3).

Phase I of the characterization survey focused on areas and surfaces of the building that were readily accessible. The building was separated, or categorized, into "higher risk" and "lower risk" areas based off of scoping survey data and the HSA. Higher risk areas required a more thorough survey of the area where lower risk areas incorporated less rigorous survey requirements. The characterization survey included a random sampling of the building's exterior surfaces as well. In addition to building surfaces, any equipment remaining inside the building at the time of characterization was surveyed. This included the building stack, ventilation system, cranes, HTCUs, light fixtures, machine shop tools (drill press, lathe, work bench, etc.), electrical cabinets and auxiliary building support equipment (boiler, compressors, pumps, ventilation ducting, etc.) in the basement.

Upon completion of the Phase I characterization surveys, it was documented that multiple locations of fixed contamination above release criteria remained in Rooms 102, 104, 106 and 107. These locations were physically marked and noted for future action during the remediation phase. No removable contamination above release criteria was found.

Phase II of the characterization survey focused on additional areas inside Building 2201 that were inaccessible during Phase I surveys. These inaccessible areas were made accessible for RCT surveys. Once again, the remaining areas were separated, or categorized, into "higher risk" and "lower risk" areas based off of scoping survey data and the HSA. These areas were surveyed under varying degrees of rigor accordingly. Higher risk areas required a more thorough survey of the area where lower risk areas incorporated less rigorous survey requirements.

Phase II areas surveyed included: all four of the second stage filter plenums located in Room 103 and the basement, floor surfaces of Rooms 104, 106, and 107 following removal of a wooden flooring material,

and the west mezzanine of Room 101. Upon completion of Phase II characterization surveys, no additional areas were found to be radiologically impacted.

Four vaults are located in Rooms 104 (1 vault), 106 (1 vault), and 107 (2 vaults) and were used for storage of nuclear fuel (uranium/beryllium). There is documentation that all remaining nuclear fuel was removed years ago. The vaults are illustrated in drawings as all being of similar size, design and construction. As stated in the approved Closure Report for CAU 117 (DOE/NV-1324), each of the four vault lids were core drilled, visually inspected with video, and had radiological monitoring performed. Radiological monitoring equipment was lowered into the vaults through the core drilled opening and "...no radiological contamination was found and all readings were indistinguishable from background levels" (SNJV, 2009). Although this information provided data to indicate the vaults were not radiologically impacted, MARSSIM does not recognize the methodology used to obtain the data based on the anticipated risk class (Class 1). [The vaults are below grade and will remain after demolition is complete.](#) Without any additional characterization or release surveys, these areas will be posted as Underground Radioactive Material Areas (URMAs) following the demolition of the above ground structure.

2.4. Remedial Action Support Survey (Decontamination) Before FSS

Remedial action support surveys were required prior to commencement of the FSS. Upon completion of the Phase I and Phase II characterization surveys, multiple isolated areas were identified that would exceed the waste acceptance criteria for the onsite landfill. These areas were physically marked and all were eventually decontaminated. The identified radiologically impacted and remediated areas were:

Room 102 (Survey #09-ER-A26-029)

- North Wall – 796 dpm/100 cm² alpha
- North Wall (Electrical panel) – 1,110 dpm/100 cm² alpha
- South Wall – 1,200 dpm/100 cm² beta
- Floor (Multiple locations) – 5,210 to 19,500 dpm/100 cm² beta

Room 104 (Survey #09-ER-A26-032)

- South Wall (Entire upper ledge) – 300 to 400 dpm/100 cm² alpha
- South Wall (Inside penetration) – 354 dpm/100 cm² alpha
- East Wall (Bottom, left side of filter rack) – 200 dpm/100 cm² alpha
- East Wall (Bottom of window ledge) – 12,000 dpm/100 cm² beta

Room 106 (Survey #09-ER-A26-033)

- South Wall (Bottom, inside penetration) – 226 dpm/100 cm² alpha
- South Wall (Inside plenum) – 210 to 710 dpm/100 cm² alpha
- South Wall (Between grids A-3 and A-4) – 19,500 dpm/100 cm² beta
- East Wall (3' high) - 2,640 dpm/100 cm² beta
- East Wall (7' high) - 1,644 dpm/100 cm² beta

Room 107 (Survey #09-ER-A26-034)

- Floor (Multiple locations) – 158 to 519 dpm/100 cm² alpha

Typically, the contaminated areas were successfully decontaminated by removing the initial layer of concrete, approximately 1 to 3 inches in depth using various methods. The remedial action surveys were performed at each location during and immediately following decontamination. These surveys verified the success of decontamination efforts at each impacted location and that no contamination was spread to immediate surrounding areas during the decontamination process. The thin surface removal of impacted material provided reasonable assumptions that there was no basis for volumetrically contaminated concrete in the impacted areas as it was evident contamination did not migrate deep into any concrete surface. The survey requirements during this phase were captured in Survey Plan 09-031, "Pluto Disassembly Facility – Radiological Characterization (Phase II) and Post Remediation Survey Requirements" (Attachment 3).

2.5. Remedial Action Support Survey (Decontamination) During FSS

During the planning phase of the FSS, allowances were granted to perform remediation of areas with elevated activities during the execution of the FSS. Provisions for decontaminating "hot spots" and directions on re-surveying the area were provided in Survey Plan 10-015. Some "hot spots" were found and all were decontaminated to levels below the release limit. A further discussion on the details of these hot spots is found in Section 6.3.

2.6. Volumetric Evaluation of Building Materials

A review of historical documentation provided evidence that there were no known tests or experiments that involved operational nuclear reactors, neutron generating devices, or neutron sources capable of activating building materials. All porous materials analyzed, such as concrete and wood, contained in Building 2201 have shown no potential for volumetric contamination. Samples have been taken in concrete, paint, and wood and analyzed at both offsite laboratories and by onsite gamma spectroscopy. Prior to the commencement of the MARSSIM process, separate campaigns to analyze the paint in the four known impacted rooms (102, 104, 106, and 107) were conducted and the results are included in the Pluto Closure Report CAU 117 DOE/NV--1324 and the CAU 117 SAFER Plan DOE/NV--1228.

In addition to the above radiological assays, paint samples from the walls of Rooms 102, 104, 106, and 107 were collected and analyzed at an offsite laboratory in April 2010. These samples were analyzed for isotopic uranium, isotopic plutonium, gamma emitters, and for Strontium-90. The results showed that all samples had activities that were below detectable limits of gamma spectroscopy laboratory instrumentation. Strontium-90 concentration was not above laboratory instrument detection limits. The alpha spectroscopy instruments detected slightly elevated concentrations above the detection limits for uranium 233/234 and 238 (about 359 times lower than the U-10c landfill waste acceptance criteria) and for plutonium 239/240 (about 358 times lower than U-10c landfill waste acceptance criteria).

Another indication that volumetric contamination was not an issue was during remediation of the known contaminated areas found during the characterization survey. These areas were successfully decontaminated by removing the initial layer of concrete, no more than 1 to 3 inches in depth. This provided a reasonable assumption that there was no basis for volumetrically contaminated concrete in the impacted areas prior to initiating the FSS.

Following characterization surveys, the painted walls and ceiling surfaces of Rooms 102, 104, 106, and 107 were stripped during asbestos abatement activities. This process involved using a high pressure water system that effectively removed and collected all paint, primer, skim coat, and the initial layer of underlying concrete. This process occurred in the vast majority of all wall and ceiling surfaces in Rooms 102, 104, 106, and 107. The FSS was performed following completion of this effort and in all instances where surveys were performed in areas where painted surfaces had been removed, no contamination was detected.

By performing the FSS after the removal of the paint, the possibility of the paint shielding the contamination from instrumentation was negated. Furthermore, the direct survey of the underlying concrete proved that the contamination did not migrate into the sub-surface concrete during historical or remediation activities. All evidence demonstrates that Building 2201 contains no volumetric contamination.

3. REFERENCE AREAS (BACKGROUND RADIATION)

Reference areas provide a location for background measurements which are used for comparisons with survey unit data. A site background reference area should have similar physical and radiological characteristics as the the survey unit being evaluated.

The reference areas were located in rooms 105 and 117 and are in a Class 3 area. Initially, room 117 was designated as the only reference area. Room 117 has an exterior wall with windows. Room 105 was added as a reference area after data showed that room 117 had a higher beta background than some of the hot cells. Natural background is lower in the hot cells because the walls and ceilings are composed of 4 feet of concrete. Room 105 was an ideal location for a reference area because it is surrounded on three sides by 4-foot thick concrete walls, yet resides outside the Class 1 area. Room 105 served as the reference area for the survey units with thick concrete walls, while room 117 served as the reference area for survey units that are not heavily shielded.

Each detector used in the FSS had 20 measurements taken in the reference area on different materials. The averages of all the measurements in the reference area, by material type, are listed in Tables 3 and 4.

Table 3. Room 105 Background

Combined Background Averages for Room 105		
	<i>cpm</i>	<i>dpm/100 cm²</i>
<i>α Concrete</i>	4.3	20.9
<i>Standard Deviation</i>	2.0	9.7
<i>β Concrete</i>	1040.5	1735.9
<i>Standard Deviation</i>	82.8	138.1
<i>α Concrete Block</i>	4.8	23.4
<i>Standard Deviation</i>	2.1	10.2
<i>β Concrete Block</i>	696.7	1162.2
<i>Standard Deviation</i>	46.8	78.0

Table 4. Room 117 Background

Combined Background Averages for Room 117		
	<i>cpm</i>	<i>dpm/ 100 cm²</i>
<i>α Concrete</i>	6.6	32.1
<i>Standard Deviation</i>	3.7	18.0
<i>β Concrete</i>	1665.3	2778.3
<i>Standard Deviation</i>	79.3	132.2
<i>α Concrete Block</i>	10.1	48.8
<i>Standard Deviation</i>	3.5	16.9
<i>β Concrete Block</i>	1386.5	2313.2
<i>Standard Deviation</i>	87.7	146.4

Two detectors were chosen to survey other materials such as drywall, wood, and metal. These materials are mainly found within Class 3 areas. The averages of all the measurements in the reference area, by material type, are listed in Tables 5 and 6.

Table 5. Electra 1120 Background for Different Materials

Electra 1120 Background Averages for Different Materials		
	<i>cpm</i>	<i>dpm/ 100 cm²</i>
<i>α Drywall</i>	11.5	54.1
<i>Standard Deviation</i>	4.2	20.0
<i>β Drywall</i>	1250.8	2004.5
<i>Standard Deviation</i>	46.2	74.0
<i>α Wood</i>	4.8	22.5
<i>Standard Deviation</i>	2.1	10.2
<i>β Wood</i>	1410.7	2260.7
<i>Standard Deviation</i>	34.7	55.5
<i>α Metal</i>	4.7	22.0
<i>Standard Deviation</i>	1.9	8.8
<i>β Metal</i>	1331.7	2134.1
<i>Standard Deviation</i>	36.2	58.0

Table 6. Electra 1504 Background for Different Materials

Electra 1504 Background Averages for Different Materials		
	<i>cpm</i>	<i>dpm/ 100 cm²</i>
<i>α Drywall</i>	8.8	45.2
<i>Standard Deviation</i>	2.4	12.2
<i>β Drywall</i>	1177.6	1982.4
<i>Standard Deviation</i>	26.8	45.1
<i>α Wood</i>	6.9	35.4
<i>Standard Deviation</i>	3.5	17.9
<i>β Wood</i>	1295.7	2181.2
<i>Standard Deviation</i>	40.6	68.4
<i>α Metal</i>	5.3	27.4
<i>Standard Deviation</i>	2.4	12.6
<i>β Metal</i>	1238.9	2085.6
<i>Standard Deviation</i>	23.2	39.1

4. PERFORMANCE OF THE FINAL STATUS SURVEYS (Data Collection)

Radiological surveys were performed by qualified Radiological Control Technicians (RCTs) utilizing the NE Electra specially fitted with the DP-8B 600cm² large-area, dual-scintillation probe. The addition of the DP-8B probes allowed RCTs to obtain the required MDA in a shorter amount of time (1.0 minute with the DP-8B versus 13.5 minutes with a standard DP-6 probe.) In addition, scan rate speeds were increased (one foot per second with the DP-8B versus 1 inch per second with a standard DP-6 probe.) These increased efficiencies allowed for the actual data collection phase of the FSS to be done in an expedited manner.

Surveys were performed during the months of July and August 2010 and typically documented by individual rooms (for Class 3 areas) or survey units (for Class 1 and 2 areas). During this time the building was undergoing a large scale asbestos abatement effort. As rooms were cleared for asbestos and determined to be in their final configuration (a.k.a. final status), they would be turned over to Radiological Control personnel to perform the FSS. No fixatives were allowed to be used following the removal of asbestos. This was to ensure the FSS accurately measured remaining residual radioactive material on raw building surfaces.

Once RCTs began surveys in a room or area, as a protective measure to ensure no radioactive materials were introduced while surveys were in process or following completion of surveys in a particular room or area, administrative controls were used. These controls involved placing signage at all access points to a room or area that had been surveyed or was in the process of being surveyed. The signage stated:

“Building 2201 is currently undergoing a radiological MARSSIM Final Status Survey.

This area is either currently undergoing surveys or has been cleared. Absolutely no entry is allowed in this area of the building without prior Radcon authorization.”

Once signage was in place, RCTs began collecting data (Figure 2). One of the major challenges of performing surveys was access to elevated areas. Many of the rooms in Building 2201 have walls and

ceilings that were outside the reach of an RCT. In particular, the four Class 1 & 2 rooms (102, 104, 106, & 107) all have 35-foot high ceilings. These rooms required a 100% scan survey and were only accessible by the use of aerial lift platforms. RCTs were trained and qualified on the use of fall protection and aerial lift platforms. Scissor lifts and knuckle boom lifts provided the required accessibility (Figures 3 and 4). In addition, access to the roof to survey Rooms 201 and 301 required a "Roof Access / Elevated Work Plan" (Figure 5) due to the deteriorated condition of the existing roof.

Figure 2. RCTs performing scan surveys in Room 107.



Figure 3. RCTs perform surveys at height on scissor lift in Room 106



Figure 4. RCTs perform surveys at height on a knuckle boom lift in Room 107



Figure 5. RCTs accessing roof in preparation for surveys in Rooms 201 and 301



5. DEVIATIONS FROM THE FINAL STATUS SURVEY PLAN

Upon performing surveys, some minor errors were found in the survey maps and in some of the starting locations. These errors were corrected by the Radiological Engineer (RE) and Health Physics Supervisor (HPS). The corrections to Survey Plan 10-015 are documented in this section. These corrections fulfill the intent of Survey Plan 10-015.

5.1. Incorrect Maps

The survey map for the east wall of Room 102 was modified to accurately reflect the wall configuration. As a result, the survey unit was split into two separate Class 1 survey units, 102-EW-1 and 102-EW-2. The revised survey maps may be found in Appendix A.

Also, the ceiling above the external shield door in Room 102 was incorporated with the Class 2 ceiling survey unit, 102-C-1.

5.2. Starting Locations

Two of the random starting locations for two survey units in Room 107 were incorrectly calculated in Table 15 of Survey Plan 10-015. In addition, due to splitting the east wall of Room 102 into two separate

survey units, the random starting locations had to be re-calculated. A corrected table was provided to the RCTs to perform the survey. The generated values are in Table 7, where X and Y are the starting coordinates (in meters), A is the area (in square meters), n is the number of samples per survey unit, and L is the distance between the survey points (in meters).

Table 7. Updated Survey Unit Specific Parameters

	X (m)	Y (m)	A (m ²)	n	L (m)
Room 102, East Wall – Class 1					
Survey Unit 102-EW-1	3.64	3.79	70.7	11	2.72
Survey Unit 102-EW-2	4.2	3.01	61.2	11	2.53
Room 107, Floor – Class 1					
Survey Unit 107-F-1	3.64	4.28	84.5	16	2.47
Room 107, Ceiling – Class 2					
Survey Unit 107-C-1	3.64	4.28	90.1	16	2.55

6. ASSESSMENT PHASE

As each survey unit was completed, the average cpm value, standard deviation, median, maximum, and minimum was determined. Each sample with units of cpm was corrected for the appropriate background and converted to a value with units of dpm/100 cm². With a surface contamination value in the appropriate units, it was compared to the surface contamination limits, or in this case the derived concentration guideline level (DCGL_w). The appropriate statistical test (sign test) was performed. If the survey unit was statistically determined to be below the DCGL_w, then the survey unit passed and the null hypothesis (that the survey unit is above limits) was rejected. If the survey unit was equal to or below the critical value in the sign test, the null hypothesis was not rejected.

6.1. Data Verification

Data verification was performed to determine whether field personnel obtained data in accordance with the FSS plan. Daily quality control (QC) checks were performed for each field instrument. These QC checks were documented on a FRM-0077B, "Count Rate Survey Meter Operability Log" and reviewed by the HPS. RCTs then used the QC tested instruments to perform the survey. The survey results were documented on a FRM-0108B, "Radiological Survey Report – Data." The HPS reviewed each FRM-0108B to ensure that the intent of the survey plan was fulfilled (i.e. number of samples was correct for each survey unit, proper instrumentation used, etc.). The FRM-0108B was then approved by the HPS and was then forwarded to the RE. See Appendix B for a compilation of all the approved survey results.

6.2. Preliminary Data Review

The RE performed a preliminary data review of the survey results. This data review was necessary in order to quickly identify survey units, or samples within a survey unit, that exceeded the DCGL_w. Typically the survey results were reviewed by the RE within days of the survey being performed. The results of the data review were communicated to the HPS.

When the RE received the survey results, a manipulation of data was needed to convert the results into usable data. The survey results were documented on the FRM-0108B in units of gross cpm. Essentially these results were in units of gross cpm per 600 cm² (this area corresponds to the physical detector area).

The gross cpm value was then adjusted for the appropriate background material. The average alpha and beta backgrounds for different materials in reference areas were determined prior to the start of the FSS. If the sample was taken with the probe spanning more than one material, the background corresponding to the most abundant material was used. It should be noted that the background reference area in room 105 was used to adjust all samples taken on concrete surfaces. The background radiation levels were significantly lower in that reference area compared to room 117. By adjusting the gross cpm value with the lower background, this intentionally biased surface activity to a larger value as a matter of conservatism. With the background adjusted cpm determined, the value was then converted to units of dpm/100 cm².

This conversion process was accomplished for both alpha and beta measurements by the following equation:

$$\text{Surface Activity} \left(\frac{\text{dpm}}{100 \text{ cm}^2} \right) = \frac{C_g - C_b}{E_i E_s \frac{A}{100}}$$

Where: C_g is gross counts (cpm), C_b is the appropriate background counts (cpm), E_i is the average instrument (2π) efficiency, E_s is the surface efficiency (fraction of the decays that a detectable particle leaves the surface: default is 0.5 for betas with maximum energies above 400 keV and 0.25 for alpha and betas with maximum energies between 150 and 400 keV), and A is the physical probe area (cm²).

With the sample values in the appropriate units (dpm/100 cm²), the data could then be manipulated and used for statistical testing. The concentration (known as the lower boundary of the gray region, or LBGR) was determined for each measurement by the following equation (MARSSIM):

$$\text{LBGR} = \frac{\alpha \text{ activity}}{100 \frac{\text{dpm}}{100 \text{ cm}^2}} + \frac{\beta \text{ activity}}{5000 \frac{\text{dpm}}{100 \text{ cm}^2}}$$

The LBGR of the survey unit was primarily driven by the alpha measurement because of the low surface activity limit of 100 dpm/100 cm². The LBGR was compared to the DCGL_w (which is unity) for each sample in the survey unit. A sample whose LBGR was greater than the DCGL_w would constitute a sample that was above the release limits. The comparison of the LBGR to the DCGL_w is the basis for the sign test and will be discussed further in Section 6.6.

The gross counts, background adjusted counts, counts to dpm conversion, average, standard deviation, median, maximum, minimum, and the LBGR (using the average surface activity) for each survey unit or room was determined. For a complete list of results, see Appendix C. All calculations were standardized into a Microsoft Excel spreadsheet template. This spreadsheet was verified by the HPS to contain the correct equations and, with the use of the spreadsheet, the equations were consistently applied to all data contained in the FRM-0108B received by the RE.

6.3. Investigation of Elevated Readings

In the Class 3 area, 587 static measurements (samples) were taken. These samples were background corrected with the Class 1 reference area (Room 105). By subtracting the lower background, the calculated surface activities were biased to an elevated activity. There was one sample in a Class 3 area that had an LBGR greater than the DCGL_w. This sample had an LBGR of 1.01 and was located in Room 4 of the basement. Some of the highest average surface activities in the Class 3 areas were in the basement. The HSA did not support any history of radioactive material or radiological/nuclear operations in the basement. This elevated reading was believed to be caused by natural radioactivity, specifically from radon. Higher radon levels were expected in the basements and in the vaults than in other areas of the facility. This was a specified concern in the FSS plan. Though the average activity was higher in the basements, no alpha or beta trigger levels were exceeded, the average LBGR was still below the DCGL_w, and the survey unit passed the sign test based on 49 samples taken in Room 4.

If a hot spot was found during the FSS when performing a static or scan survey, the area was marked, decontaminated, resurveyed, and documented according to the provisions of Survey Plan 10-015. A list of all elevated scan surveys and their corresponding scan surveys after decontamination is provided in Table 8. After decontamination was performed, static measurements were taken within the hot spot area to verify that decontamination efforts were successful. Since Hot Spot C in Room 106 was around 4 square feet, the hot spot was divided into four different areas (Hot Spot C-1, C-2, C-3, and C-4 in Table 9) and each area was surveyed after decontamination. The static measurements obtained after decontamination replaced the previous elevated measurements in the survey unit to obtain an average LBGR. A list of all elevated static measurements and their corresponding post decontamination static measurements is provided in Table 9.

Table 8. Elevated vs. Remediated Scans

Location	Hot Spot Area	α Elevated Reading (dpm/100 cm ²)	β Elevated Reading (dpm/100 cm ²)	Post Decon Reading (dpm/100 cm ²)
Room 106 Floor - Hot Spot A	~ 1 square foot	182.0	56675.8	< Trigger Levels
Room 106 Floor - Hot Spot B	~ 1 square foot	172.3	18893.0	< Trigger Levels
Room 106 Floor - Hot Spot C	~ 4 square feet	167.5	29667.1	< Trigger Levels
Room 106 Floor - Hot Spot D	~ 1 square foot	104.7	5598.1	< Trigger Levels

Table 9. Elevated vs. Remediated Static Measurements

Location	α Elevated Measurement (dpm/100 cm ²)	α Post Decon Measurement (dpm/100 cm ²)	β Elevated Measurement (dpm/100 cm ²)	β Post Decon Measurement (dpm/100 cm ²)
Room 106 Floor - Hot Spot A	182	17.8	56675.8	-699.9

Location	α Elevated Measurement (dpm/100 cm ²)	α Post Decon Measurement (dpm/100 cm ²)	β Elevated Measurement (dpm/100 cm ²)	β Post Decon Measurement (dpm/100 cm ²)
Room 106 Floor - Hot Spot B	172.3	32.2	18893.0	206.0
Room 106 Floor - Hot Spot C-1	167.5	41.9	29667.1	262.7
Room 106 Floor - Hot Spot C-2	167.5	70.9	29667.1	262.7
Room 106 Floor - Hot Spot C-3	167.5	37.1	29667.1	-97.6
Room 106 Floor - Hot Spot C-4	167.5	37.1	29667.1	-30.9
Room 106 Floor - Hot Spot D	104.7	61.2	5598.1	241.0

6.4. Negative Beta Surface Activity

In the Class 1 areas, the beta surface activities were consistently negative. This negative activity was a result of the background subtract with the average beta activity from the reference area in Room 105. Though Room 105 is surrounded on three sides with 4-foot thick concrete walls, the background in the area was higher than the Class 1 areas. The Class 1 areas, for the most part, are surrounded by 4-feet thick concrete walls. Even if background was totally negated (i.e. background was not subtracted from the gross count) and every gross count was treated as actual surface activity, all survey units would still be lower than the DCGL_w. This is illustrated in Table 10 with the six survey units in Room 104. The highest non-background adjusted LBGR from a Class 1 or 2 survey unit was equal to 0.83 and was found in Room 106.

Table 10. Comparison of LBGR

Survey Unit	Calculated LBGR	LBGR without a subtracted beta background
104-F-1	0.02	0.32
104-NW-1	0.07	0.32
104-EW-1	0.06	0.27
104-SW-1	0.16	0.40
104-WW-1	0.15	0.40
104-C-1	0.17	0.52

6.5. Graphical Representation of Data

To aid in the visualization of the hundreds of sample measurements, some graphs were plotted of the most relevant data (Figures 6-15). From the graphs, one can visualize the range of measurements. The alpha and beta surface activities within the survey units were sorted from least to greatest. Multiple Class 1 or Class 2 survey units were combined by room number. All Class 3 measurements were combined into one graph.

Figure 6. Class 3 Cumulative Alpha Measurements




Figure 7. Class 3 Cumulative Beta Measurements




Figure 8. Room 102 Cumulative Alpha Measurements




Figure 9. Room 102 Cumulative Beta Measurements




Figure 10. Room 104 Cumulative Alpha Measurements




Figure 11. Room 104 Cumulative Beta Measurements




Figure 12. Room 106 Cumulative Alpha Measurements




Figure 13. Room 106 Cumulative Beta Measurements




Figure 14. Room 107 Cumulative Alpha Measurements





Figure 15. Room 107 Cumulative Beta Measurements



6.6. Sign Test

It was determined in the planning phases of this project that the sign test would be used to evaluate the data since the measurements were not nuclide specific. In order to perform the sign test, the surface activities needed to be in a form that could be compared to the $DCGL_w$. For this cause, every sample was converted to units of $dpm/100\text{ cm}^2$ and then the LBGR was calculated (Section 6.2) for that particular sample.

The sign test was performed in the following manner:

1. Each measurement LBGR was subtracted from the $DCGL_w$ to obtain the difference, D_i :
2. Each difference that was exactly zero was discarded and the sample size, N , was reduced by the number of such zero measurements.
3. The number of positive differences was counted. The result was the test statistic $S+$. (Note that a positive measurement corresponds to a measurement below the $DCGL_w$ and contributes evidence that the survey unit meets the release criterion.)
4. Large values of $S+$ indicated that the null hypothesis (i.e. that the survey unit exceeds the release criterion) was false. The value of $S+$ was compared to the critical value in MARSSIM Table I.3 (Appendix D). If $S+$ was greater than the critical value, k , in that table, then the null hypothesis was rejected (Abelquist, 2001).

7. RESULTS

The LBGR based on the average and median surface activities, number of measurements, and the statistical determination for each survey unit is provided in Sections 7.1 and 7.2. Because of the large amount of data generated, this section contains only a summary of the results. Since the LBGR is the basis for determining if a survey unit passes, each measurement in the survey unit had the LBGR calculated and compared to the $DCGL_w$. Both the average and median LBGR are listed in the summary tables. With 95% confidence, every average LBGR in each survey unit was less than the $DCGL_w$. The sign test was performed and the determination of either "PASS" or "FAIL" is listed for each room. See Appendices E-I for the detailed results of each room and/or survey unit.

7.1. Class 3 Survey Unit Results

The LBGR based on the average and median surface activities in the individual rooms of the Class 3 survey unit are provided in Table 11. Each measurement in the room had the LBGR calculated and compared to the $DCGL_w$. The sign test was performed and the determination of either "PASS" or "FAIL" is listed for each room. Since the rooms are part of a Class 3 area with an unlimited surface area, all the static measurements were tallied together and the official Class 3 results are found in the bolded row entitled "Total." See Appendix E for the detailed results of each room in the Class 3 survey unit.

Only 1 of the 587 static measurements resulted in a LBGR greater than the $DCGL_w$. This measurement was found in the Room 4 of the basement and was discussed in Section 6.3 "Investigation of Elevated Readings." All individual rooms within the Class 3 survey unit passed the sign test. The whole Class 3 area passed the sign test.

Table 11. Results of Rooms within a Class 3 Survey Unit

Class 3 Room Number	LBGR (based on averages)	LBGR (based on median values)	Static Measurements	Statistical Test Determination
101	0.18	0.18	112	PASS
103	0.40	0.48	25	PASS
105	0.00	0.00	16	PASS
108	0.14	0.14	74	PASS
109	0.26	0.25	80	PASS
110	0.28	0.28	30	PASS
111	0.25	0.27	10	PASS
112, 113, 114	0.43	0.48	24	PASS
115	0.30	0.31	6	PASS
116	0.32	0.33	45	PASS
117	0.35	0.37	12	PASS
201	0.49	0.54	12	PASS
301	0.29	0.32	12	PASS
Basement 1	0.49	0.53	23	PASS
Basement 2	0.35	0.32	24	PASS
Basement 3	0.23	0.24	33	PASS
Basement 4	0.52	0.49	49	PASS
Total	0.28	0.29	587	PASS

The descriptive statistics for all the measurements in the Class 3 area are presented in Table 12.

Table 12. Class 3 Summary Table

Class 3	dpm/100 cm2	
	alpha	beta
Average	22.9	239.4
Standard Deviation	23.5	542.3
Median	22.6	297.8
Maximum	95.0	1467.1
Minimum	-25.6	-1170.7
LBGR	0.28	Average
LBGR	0.29	Median

Descriptive Statistics	
Total Samples:	587
Negative LBGR:	1
Class 3 Test Statistic:	586
Critical Value (k):	313
Sign Test Determination:	PASS

7.2. Class 1 and 2 Survey Unit Results

The LBGR based on the average and median surface activities for each Class 1 or 2 survey unit are provided in Tables 13-17 and are grouped by room number. Each measurement in the survey unit had the LBGR calculated and compared to the $DCGL_w$. The sign test was performed and the determination of either "PASS" or "FAIL" is listed for each survey unit. See Appendix F-I for the detailed results of each Class 1 or 2 survey unit.

After the hot spots in Room 106 were decontaminated, none of the 535 static measurements resulted in a LBGR greater than the $DCGL_w$.

All survey units in Rooms 102, 104, 106, and 107 passed the statistical test.

Table 13. Room 102 Survey Units

Class 1 or 2 Survey Unit Number	LBGR (based on averages)	LBGR (based on median values)	Static Measurements	Statistical Test Determination
102-F-1	0.03	0.04	14	PASS
102-F-2	0.07	0.09	11	PASS
102-F-3	0.06	0.01	12	PASS
102-F-4	0.05	0.03	15	PASS
102-C-1	0.21	0.20	12	PASS
102-NW-1	0.17	0.18	14	PASS
102-NW-2	0.33	0.32	14	PASS
102-NW-3	0.24	0.27	13	PASS
102-EW-1	0.23	0.23	13	PASS
102-EW-2	0.43	0.37	12	PASS
102-SW-1	0.16	0.18	13	PASS
102-SW-2	0.05	0.03	11	PASS
102-SW-3	0.10	0.11	12	PASS
102-WW-1	0.16	0.18	11	PASS

Class 1 or 2 Survey Unit Number	LBGR (based on averages)	LBGR (based on median values)	Static Measurements	Statistical Test Determination
102-WW-2	0.30	0.25	11	PASS
102-SDW-1	0.31	0.26	12	PASS

Table 14. Room 104 Survey Units

Class 1 or 2 Survey Unit Number	LBGR (based on averages)	LBGR (based on median values)	Static Measurements	Statistical Test Determination
104-F-1	0.02	0.00	18	PASS
104-C-1	0.17	0.16	17	PASS
104-NW-1	0.07	0.08	17	PASS
104-EW-1	0.06	0.03	16	PASS
104-SW-1	0.16	0.15	18	PASS
104-WW-1	0.15	0.08	21	PASS

Table 15. Room 106 Survey Units

Class 1 or 2 Survey Unit Number	LBGR (based on averages)	LBGR (based on median values)	Static Measurements	Statistical Test Determination
106-F-1 (Post- Decon)	0.10	0.08	13	PASS
106-C-1	0.49	0.49	13	PASS
106-NW-1	0.12	0.15	14	PASS
106-EW-1	0.09	0.08	15	PASS
106-SW-1	0.23	0.18	13	PASS
106-WW-1	0.24	0.23	13	PASS

Table 16. Room 107 Survey Units

Class 1 or 2 Survey Unit Number	LBGR (based on averages)	LBGR (based on median values)	Static Measurements	Statistical Test Determination
107-F-1	0.24	0.23	16	PASS
107-C-1	0.32	0.25	18	PASS
107-NW-1	0.42	0.42	16	PASS
107-NW-2	0.34	0.25	17	PASS
107-EW-1	0.22	0.20	20	PASS
107-SW-1	0.22	0.15	16	PASS
107-SW-2	0.16	0.13	18	PASS
106-WW-1	0.20	0.23	20	PASS

Table 17. Combined Ledges Survey Unit

102, 104, 106, 107 Ledges	LBGR (based on average)	LBGR (based on median value)	Static Measurements	Statistical Test Determination
Ledges-1	0.33	0.34	17	PASS

7.3. Scanning Results

Class 3 areas were subjectively scanned according to survey plan guidance. The scans focused on entryways and direct access points to Class 1 and 2 areas. No elevated measurements were detected during the scans in Class 3 areas.

Class 2 areas were scanned at 10% of the surface area of the survey unit. No elevated measurements were detected during the scans in Class 2 areas.

Class 1 areas were scanned at 100% of the surface area of the survey unit.

- Room 106 had a total of four locations on the floor ranging in size from 1 ft² to 4 ft² that were identified during scan surveys to have residual radioactivity greater than the release limits. These locations were all subsequently decontaminated and resurveyed. Results confirmed the decontamination efforts were successful (see Section 6.3).
- No other elevated measurements were detected in the remainder of the Class 1 survey units.

8. CONCLUSIONS

Building 2201 meets the release criteria commensurate with the Waste Acceptance Criteria (for radiological purposes) of the U10C landfill permit. Based on the thorough statistical sampling and scanning of the building's interior, Building 2201 may be considered radiologically "clean," or free of contamination.

- Every Class 3 designated room had an average surface contamination below the $DCGL_w$ and all rooms passed the statistical test. The null hypothesis (that the survey unit exceeds the release criteria) is rejected.
- Every survey unit in Room 102 had an average surface contamination below the $DCGL_w$ and all survey units passed the statistical test. The null hypothesis (that each individual survey unit exceeds the release criteria) is rejected.
- Every survey unit in Room 104 had an average surface contamination below the $DCGL_w$ and all survey units passed the statistical test. The null hypothesis (that each individual survey unit exceeds the release criteria) is rejected.
- Every survey unit in Room 106 had an average surface contamination below the $DCGL_w$ and all survey units passed the statistical test. The null hypothesis (that each individual survey unit exceeds the release criteria) is rejected.
- Every survey unit in Room 107 had an average surface contamination below the $DCGL_w$ and all survey units passed the statistical test. The null hypothesis (that each individual survey unit exceeds the release criteria) is rejected.

Every survey unit in Building 2201 had an average surface contamination below the $DCGL_w$ and all survey units passed the statistical test. The null hypothesis (that each individual survey unit exceeds the release criteria) is rejected. Building 2201 meets the release criteria.

9. REFERENCES


- Abelquist, E. W., 2001. *Decommissioning Health Physics – A Handbook for MARSSIM Users*. New York, NY: Taylor & Francis Group LLC.
- National Security Technologies, LLC, 2007. Streamlined Approach for Environmental Restoration (SAFER) Plan for Corrective Action Unit 117: Area 26 Pluto Disassembly Facility, Nevada Test Site, Nevada. DOE/NV--1228. Las Vegas, NV.
- National Security Technologies, LLC, 2008. Company Directive CD-0441.004, "Material Release Program." Las Vegas, NV.
- National Security Technologies, LLC, 2009. Final Status Survey Plan for Corrective Action Unit 117 – Pluto Disassembly Facility, Building 2201. Survey Plan 10-015. Las Vegas, NV.
- National Security Technologies, LLC, 2008. Organization Instruction OI-0441.212, "Controlled and Unrestricted Release," Revision 4. Las Vegas, NV.
- National Security Technologies, LLC, 2009. *Pluto Disassembly Facility – Building Radiological Characterization*. Survey Plan 09-022. Las Vegas, NV.
- National Security Technologies, LLC, 2009. Pluto Disassembly Facility – Radiological Characterization (Phase II) and Post Remediation Survey Requirements. Survey Plan 09-031. Las Vegas, NV.
- Ott, R. L., M. T. Longnecker, 2001. *Statistical Methods and Data Analysis*. 5th ed. Duxbury: Wadsworth Group.
- Stoller-Navarro Joint Venture (SNJV), 2009. Closure Report for Corrective Action Unit 117: Area 26 Pluto Disassembly Facility, Nevada Test Site, Nevada. DOE/NV--1324. Las Vegas, NV.
- U.S. Nuclear Regulatory Commission, 2001. *Multi-Agency Radiation Survey and Site Investigation Manual (MARSSIM)*. NUREG-1575 Rev. 1. August 2000. Washington, D.C.
- U.S. Department of Energy, 1993. DOE O 5400.5, "Radiation Protection of the Public and the Environment." Washington, D.C.
- U.S. Department of Energy, 1999. DOE Guidance 441.1-XX, "Control and Release of Property with Residual Radioactive Material for use with DOE 5400.5, Radiation Protection of the Public and the Environment." Washington, D.C.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office, 2010. *Nevada Test Site Radiological Control Manual*, Revision 1. DOE/NV/25946--801. Las Vegas, NV.

APPENDIX A – Corrected Survey Maps

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____


Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PROFILE VIEW: EAST WALL

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: EAST WALL

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____


Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PROFILE VIEW: EAST WALL

LEGEND

O = Swipe

* __/__ = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

APPENDIX B – Approved Survey Results







Pluto Final Status Surveys – Completion Status (by room)

Room Number	Floor	Ceiling	North Wall	East Wall	South Wall	West Wall	Comments
101	157,158	158, 161,165	158, 161, 162	164	158,161,163	158,161	Complete
102	256, 257, 258, 259	278	261, 262, 263	273, 277	267, 268, 269, 285	264, 266	Complete
103	190	189	188	188	188	188	Complete
104	206	226	213	218	215	221	Complete
105	168	168	168	168	N/A	168	Complete
106	275, 276 (Post Decon)	297	291	290	284	282	Complete
107	279	296	280, 281	288	283, 289	286	Complete
102/104/106/107 Ledges	292						Complete
108	173	172	171	170	170	171	Complete
109	183	180	181	181	181	181	Complete
110	228	228	228	228	228	228	Complete
111	194	194	194	194	194	194	Complete
112	204	205	203	203	203	203	Complete
113	204	205	203	203	203	203	Complete
114	204	205	203	203	203	203	Complete
115	176	176	176	176	176	176	Complete
116	177	178	179	179	179	179	Complete
117	186	186	186	186	186	186	Complete
201	239	239	239	239	239	239	Complete
301	240	240	240	240	240	240	Complete
Basement #1	191	193	192	192	192	192	Complete
Basement #2	244	244	244	244	244	244	Complete
Basement #3	246	246	246	246	246	246	Complete
Basement #4	197	196	195	195	195	195	Complete

Note: Judgemental scan surveys of Class 3 areas directly adjacent to Class 1 & 2 areas performed on 7/29/10 and included rooms 105, 108, & 109. Survey # 10-ER-A26-230. Also Survey Unit 102-SDW-1 was included in the 102 South Wall completion (#285)

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-273


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 East Wall 102-EW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/17/2010 1600		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A				
Electra	2125	4/6/2011	14.4/18.2	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013				
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 		
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 		
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 		
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 		
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr		
		Alpha	Beta	Alpha	Beta					
1	Wall, Metal (Electra 1120)	N / A	N / A	9	689	N / A	N / A	N / A		
2	Wall, Metal (Electra 1120)	N / A	N / A	5	730	N / A	N / A	N / A		
3	Wall, Metal (Electra 1120)	N / A	N / A	15	1068	N / A	N / A	N / A		
4	Wall, Concrete (Electra 1201)	N / A	N / A	9	933	N / A	N / A	N / A		
5	Wall, Concrete (Electra 1201)	N / A	N / A	9	977	N / A	N / A	N / A		
6	Wall, Metal (Electra 1120)	N / A	N / A	17	1013	N / A	N / A	N / A		
7	Wall, Wood (Electra 1120)	N / A	N / A	5	715	N / A	N / A	N / A		
8	Wall, Metal (Electra 1120)	N / A	N / A	6	655	N / A	N / A	N / A		
9	Wall, Concrete (Electra 1120)	N / A	N / A	6	990	N / A	N / A	N / A		
10	Wall, Concrete (Electra 1120)	N / A	N / A	9	910	N / A	N / A	N / A		
11	Wall, Concrete (Electra 1120)	N / A	N / A	13	968	N / A	N / A	N / A		
Reviewed By (Print): 					Signature: 			Date: 8/20/10		

SURVEY # 10-ER-A26-273

[illegible]


Survey # 10 EN A26273

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: EAST WALL

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010







LEGEND

1 Minute Static Count Locations
○ = *Source*
— = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-277

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 East Wall 102-EW-2		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/18/2010 1000	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1201)	N / A	N / A	17	996	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1201)	N / A	N / A	10	964	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1201)	N / A	N / A	14	886	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1201)	N / A	N / A	10	965	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1201)	N / A	N / A	20	895	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1201)	N / A	N / A	21	963	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1201)	N / A	N / A	13	994	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1201)	N / A	N / A	11	953	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1201)	N / A	N / A	10	935	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1201)	N / A	N / A	9	979	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1201)	N / A	N / A	14	947	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/21/10	


SURVEY # 10-ER-A26-277

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-277


Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PROFILE VIEW: EAST WALL

RADIOLOGICAL ENGINEERING









CREATOR: BWM // DATE: 06/21/2010

LEGEND
1 minute static Count Location
O = Sweep
--- = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-256

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102, Floor / FSS-102-F-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/12/2010 1000			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 			
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: B. Foscett		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Floor, Concrete (Electra 4806)				N / A	N / A	2	1189	N / A	N / A	N / A
2	Floor, Concrete (Electra 4806)				N / A	N / A	4	1107	N / A	N / A	N / A
3	Floor, Concrete (Electra 4806)				N / A	N / A	1	961	N / A	N / A	N / A
4	Floor, Concrete (Electra 4806)				N / A	N / A	1	1148	N / A	N / A	N / A
5	Floor, Concrete (Electra 4806)				N / A	N / A	2	1188	N / A	N / A	N / A
6	Floor, Concrete (Electra 4806)				N / A	N / A	2	1234	N / A	N / A	N / A
7	Floor, Concrete (Electra 4806)				N / A	N / A	5	1078	N / A	N / A	N / A
8	Floor, Concrete (Electra 4806)				N / A	N / A	5	1160	N / A	N / A	N / A
9	Floor, Concrete (Electra 4806)				N / A	N / A	11	1169	N / A	N / A	N / A
10	Floor, Concrete (Electra 4806)				N / A	N / A	4	1233	N / A	N / A	N / A
11	Floor, Concrete (Electra 4806)				N / A	N / A	3	1028	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/17/10	


SURVEY # 10-ER-A26-256

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-256

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

1m x 1m Static Count Location
O = Sweep
— = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW



RADIOLOGICAL ENGINEERING









PLUTO ROOM 102
PLAN VIEW: FLOOR

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-257

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102, Floor / FSS-102-F-2		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015		Date/Time: 08/12/2010 1100				
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 			
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: B. Foscett		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Floor, Concrete (Electra 6697)				N / A	N / A	7	1125	N / A	N / A	N / A
2	Floor, Concrete (Electra 6697)				N / A	N / A	5	1168	N / A	N / A	N / A
3	Floor, Concrete (Electra 6697)				N / A	N / A	3	931	N / A	N / A	N / A
4	Floor, Concrete (Electra 6697)				N / A	N / A	2	1051	N / A	N / A	N / A
5	Floor, Concrete (Electra 6697)				N / A	N / A	7	1054	N / A	N / A	N / A
6	Floor, Concrete (Electra 6697)				N / A	N / A	2	1025	N / A	N / A	N / A
7	Floor, Concrete (Electra 6697)				N / A	N / A	9	1051	N / A	N / A	N / A
8	Floor, Concrete (Electra 6697)				N / A	N / A	10	1069	N / A	N / A	N / A
9	Floor, Concrete (Electra 6697)				N / A	N / A	4	1120	N / A	N / A	N / A
10	Floor, Concrete (Electra 6697)				N / A	N / A	7	1110	N / A	N / A	N / A
11	Floor, Concrete (Electra 6697)				N / A	N / A	6	986	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/17/10	


SURVEY # 10-ER-A26-257

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-257

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING









CREATOR: BWM // DATE: 06/21/2010

LEGEND:
102-F-2 (89.4 mR/h) = Contact / 30cm
O = Swipe

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-258

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102, Floor / FSS-102-F-3		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/12/2010 1300			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	RCT Name: D.Cotroneo Jr.	Signature: 				
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: Kevin Wilcox	Signature: 				
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	RCT Name: S.Brown/B.Bunce	Signature: 				
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: B. Foskett	Signature: 				
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Floor, Concrete (Electra 6697)				N / A	N / A	1	1132	N / A	N / A	N / A
2	Floor, Concrete (Electra 6697)				N / A	N / A	4	1062	N / A	N / A	N / A
3	Floor, Concrete (Electra 6697)				N / A	N / A	3	968	N / A	N / A	N / A
4	Floor, Concrete (Electra 6697)				N / A	N / A	4	635	N / A	N / A	N / A
5	Floor, Concrete (Electra 6697)				N / A	N / A	4	1109	N / A	N / A	N / A
6	Floor, Concrete (Electra 6697)				N / A	N / A	13	1126	N / A	N / A	N / A
7	Floor, Concrete (Electra 6697)				N / A	N / A	11	1125	N / A	N / A	N / A
8	Floor, Concrete (Electra 6697)				N / A	N / A	6	1114	N / A	N / A	N / A
9	Floor, Concrete (Electra 6697)				N / A	N / A	10	1025	N / A	N / A	N / A
10	Floor, Concrete (Electra 6697)				N / A	N / A	2	1068	N / A	N / A	N / A
11	Floor, Concrete (Electra 6697)				N / A	N / A	4	1022	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/17/10	


SURVEY # 10-ER-A26-258

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-258

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS I SURVEY


- 1x1m grid

LEGEND

2.4 m/min Static Count Location
O = Static Count Location
--- = Contact / 30cm



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

RADIOLOGICAL ENGINEERING









PLUTO ROOM 102
PLAN VIEW: FLOOR

CREATOR: BWM // DATE: 06/21/2010

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-259

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102, Floor / FSS-102-F-4		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/12/2010 1500			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 			
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: B. Foskett		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Floor, Concrete (Electra 6697)				N / A	N / A	4	967	N / A	N / A	N / A
2	Floor, Concrete (Electra 6697)				N / A	N / A	6	938	N / A	N / A	N / A
3	Floor, Concrete (Electra 6697)				N / A	N / A	4	1002	N / A	N / A	N / A
4	Floor, Concrete (Electra 6697)				N / A	N / A	6	1032	N / A	N / A	N / A
5	Floor, Concrete (Electra 6697)				N / A	N / A	5	998	N / A	N / A	N / A
6	Floor, Concrete (Electra 6697)				N / A	N / A	4	975	N / A	N / A	N / A
7	Floor, Concrete (Electra 6697)				N / A	N / A	7	1014	N / A	N / A	N / A
8	Floor, Concrete (Electra 6697)				N / A	N / A	4	799	N / A	N / A	N / A
9	Floor, Concrete (Electra 6697)				N / A	N / A	4	1003	N / A	N / A	N / A
10	Floor, Concrete (Electra 6697)				N / A	N / A	3	978	N / A	N / A	N / A
11	Floor, Concrete (Electra 6697)				N / A	N / A	7	1021	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/17/10	

SURVEY # 10-ER-A26-259

[illegible]


NSTec
Form
FRM-0108C

RADIOLOGICAL SURVEY REPORT - FULL MAP

05/24/10
Rev. 01
Page 3 of 3

Survey # 10-ER-A26-259

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

2 minute static Count Location
O = *Swipe* = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ LAW

0 5 10 20 Feet

Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PLAN VIEW: FLOOR







RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-261

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102, North Wall / FSS-102-NW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/13/2010 1500	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1120)	N / A	N / A	7	1233	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1120)	N / A	N / A	2	1059	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1120)	N / A	N / A	12	1024	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1120)	N / A	N / A	2	1025	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1120)	N / A	N / A	9	1158	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1120)	N / A	N / A	9	1180	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1120)	N / A	N / A	8	1064	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1120)	N / A	N / A	7	1054	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1120)	N / A	N / A	8	1020	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1120)	N / A	N / A	9	1048	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1120)	N / A	N / A	10	1068	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/17/10	


SURVEY # 10-ER-A26-261

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10 ER A26261

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

1 MINUTE STATIC Count Location
O = Swipe
0.1 6-1340 = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

0 5 10 20 Feet
Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PROFILE VIEW: NORTH WALL







RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-263

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102, North Wall / FSS-102-NW-2		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/16/2010 0900	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.	Signature: 		
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne	Signature: 		
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce	Signature: 		
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch	Signature: 		
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1504)	N / A	N / A	9	1027	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1504)	N / A	N / A	12	1271	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1504)	N / A	N / A	8	1282	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1504)	N / A	N / A	12	1053	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1504)	N / A	N / A	10	993	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1504)	N / A	N / A	11	1081	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1504)	N / A	N / A	11	1011	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1504)	N / A	N / A	9	1022	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1504)	N / A	N / A	13	1069	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1504)	N / A	N / A	18	1013	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1504)	N / A	N / A	11	1049	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/17/10	


SURVEY # 10-ER-A26-263

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A26263

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: NORTH WALL

LEGEND
O = Sweep
10-26-10
/minute static Count Location
___/___ = Contact / 30cm

RADIOLOGICAL ENGINEERING









CREATOR: BWM // DATE: 06/21/2010

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-262

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102, North Wall / FSS-102-NW-3		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/13/2010 1400			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Fosskett		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Wall, Concrete (Electra 1504)				N / A	N / A	10	1082	N / A	N / A	N / A
2	Wall, Concrete (Electra 1504)				N / A	N / A	12	1086	N / A	N / A	N / A
3	Wall, Concrete (Electra 1504)				N / A	N / A	13	953	N / A	N / A	N / A
4	Wall, Concrete (Electra 1504)				N / A	N / A	8	973	N / A	N / A	N / A
5	Wall, Concrete (Electra 1504)				N / A	N / A	8	1039	N / A	N / A	N / A
6	Wall, Concrete (Electra 1504)				N / A	N / A	5	1062	N / A	N / A	N / A
7	Wall, Concrete (Electra 1504)				N / A	N / A	4	1078	N / A	N / A	N / A
8	Wall, Concrete (Electra 1504)				N / A	N / A	8	1143	N / A	N / A	N / A
9	Wall, Concrete (Electra 1504)				N / A	N / A	7	1049	N / A	N / A	N / A
10	Wall, Concrete (Electra 1504)				N / A	N / A	10	1020	N / A	N / A	N / A
11	Wall, Concrete (Electra 1504)				N / A	N / A	11	941	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/17/10	


SURVEY # 10-ER-A26-262

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A26-262

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: NORTH WALL







LEGEND

= 1 minute STATIC count Location
 = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-285

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 Shield Doors /102-SDW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/21/2010 1000	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: Cotroneo3/Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Front East Door, Metal (Electra 1120)	N / A	N / A	2	543	N / A	N / A	N / A	
2	Front East Door, Metal (Electra 1120)	N / A	N / A	11	560	N / A	N / A	N / A	
3	Front East Door, Metal (Electra 1120)	N / A	N / A	8	491	N / A	N / A	N / A	
4	Side East Door, Metal (Electra 1120)	N / A	N / A	10	425	N / A	N / A	N / A	
5	Front West Door, Metal (Electra 1504)	N / A	N / A	10	494	N / A	N / A	N / A	
6	Front West Door, Metal (Electra 1504)	N / A	N / A	8	417	N / A	N / A	N / A	
7	Front West Door, Metal (Electra 1120)	N / A	N / A	11	565	N / A	N / A	N / A	
8	Side West Door, Metal (Electra 1120)	N / A	N / A	10	440	N / A	N / A	N / A	
9	Side West Door, Metal (Electra 1120)	N / A	N / A	9	452	N / A	N / A	N / A	
10	Front West Door, Metal (Electra 1120)	N / A	N / A	16	599	N / A	N / A	N / A	
11	Backside West Door, Metal (Electra 1120)	N / A	N / A	20	463	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/21/10	

SURVEY # 10-ER-A26-285

[illegible]

NSTec

Form

FRM-0108C

10-ER-A26-285

RADIOLOGICAL SURVEY REPORT - FULL MAP

05/24/10

Rev. 01


Page 3 of 3

Survey #

10 RA 7.6.285 DC 8.21-10


Description/Map/Drawing/Picture/Comments

"UNFOLDED" VIEW



MARSSIM CLASS 1 SURVEY

- 1x1m grid

PLUTO ROOM 102 - SHIELD
DOORS & WINDOW OPENING

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010







LEGEND

1 minute STATIC count locations

O = Survey DC = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-268

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 South Wall 102-SW-2		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/17/2010 1100	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1201)	N / A	N / A	4	626	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1201)	N / A	N / A	7	727	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1201)	N / A	N / A	3	664	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1201)	N / A	N / A	4	752	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1201)	N / A	N / A	7	723	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1201)	N / A	N / A	5	769	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1201)	N / A	N / A	2	900	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1201)	N / A	N / A	8	854	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1201)	N / A	N / A	8	717	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1201)	N / A	N / A	4	668	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1201)	N / A	N / A	7	659	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/18/10	

SURVEY # 10-ER-A26-268

[illegible]


NSTec
Form
FRM-0108C

RADIOLOGICAL SURVEY REPORT - FULL MAP

05/24/10
Rev. 01
Page 3 of 2

Survey # 10-BK-A26-268

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

1 Minute STATIC Count Location
O = SURF
- = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW



PLUTO ROOM 102
PROFILE VIEW: SOUTH WALL







RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-267


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 South Wall 102-SW-3		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/17/2010 0900	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: K. Wilcox/ M. Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 4806)	N / A	N / A	10	1029	N / A	N / A	N / A	
2	Wall, Concrete (Electra 4806)	N / A	N / A	6	621	N / A	N / A	N / A	
3	Wall, Concrete (Electra 4806)	N / A	N / A	8	636	N / A	N / A	N / A	
4	Wall, Concrete (Electra 4806)	N / A	N / A	7	718	N / A	N / A	N / A	
5	Wall, Concrete (Electra 4806)	N / A	N / A	2	825	N / A	N / A	N / A	
6	Wall, Concrete (Electra 4806)	N / A	N / A	8	1036	N / A	N / A	N / A	
7	Wall, Concrete (Electra 4806)	N / A	N / A	5	693	N / A	N / A	N / A	
8	Wall, Concrete (Electra 4806)	N / A	N / A	9	963	N / A	N / A	N / A	
9	Wall, Wood (Electra 1504)	N / A	N / A	5	676	N / A	N / A	N / A	
10	Wall, Concrete (Electra 4806)	N / A	N / A	5	1018	N / A	N / A	N / A	
11	Wall, Concrete (Electra 4806)	N / A	N / A	9	1024	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/18/10	

SURVEY # 10-ER-A26-267

[illegible]

Survey # 10-ER-A26-267

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

O = Swipe
1 Minute static Count Location
1.7-15-06 = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW



RADIOLOGICAL ENGINEERING



PLUTO ROOM 102
PROFILE VIEW: SOUTH WALL

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-266

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 West Wall 102-WW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/16/2010 1600	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature:	
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature:	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature:	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature:	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1120)	N / A	N / A	6	1014	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1120)	N / A	N / A	7	915	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1120)	N / A	N / A	5	708	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1120)	N / A	N / A	8	900	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1120)	N / A	N / A	12	949	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1120)	N / A	N / A	12	1160	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1120)	N / A	N / A	8	996	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1120)	N / A	N / A	9	838	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1120)	N / A	N / A	5	1006	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1120)	N / A	N / A	9	1147	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1120)	N / A	N / A	3	973	N / A	N / A	N / A	
Reviewed By (Print): 					Signature:			Date: 8/17/10	


SURVEY # 10-ER-A26-266

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A25-266

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: WEST WALL

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

LEGEND

1. Handle, STATIC Count Locations
O = Sample
- 1x1m grid

— / — = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-264

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 West Wall/FSS-102-WW-2		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/16/2010 1500			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.	Signature:				
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: K. Wilcox/ M.Payne	Signature:				
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce	Signature:				
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch	Signature:				
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Wall, Concrete (Electra 1504)				N / A	N / A	9	1473	N / A	N / A	N / A
2	Wall, Concrete (Electra 1504)				N / A	N / A	16	2244	N / A	N / A	N / A
3	Wall, Concrete (Electra 1504)				N / A	N / A	11	1047	N / A	N / A	N / A
4	Wall, Concrete (Electra 1504)				N / A	N / A	5	1469	N / A	N / A	N / A
5	Wall, Concrete (Electra 1504)				N / A	N / A	9	1036	N / A	N / A	N / A
6	Wall, Concrete (Electra 1504)				N / A	N / A	10	1044	N / A	N / A	N / A
7	Wall, Concrete (Electra 1504)				N / A	N / A	6	1104	N / A	N / A	N / A
8	Wall, Concrete (Electra 1504)				N / A	N / A	9	1280	N / A	N / A	N / A
9	Wall, Concrete (Electra 1504)				N / A	N / A	8	1133	N / A	N / A	N / A
10	Wall, Concrete (Electra 1504)				N / A	N / A	9	1016	N / A	N / A	N / A
11	Wall, Concrete (Electra 1504)				N / A	N / A	7	1025	N / A	N / A	N / A
Reviewed By (Print): 					Signature:					Date: 8/17/10	

SURVEY # 10-ER-A26-264

[illegible]


NSTec
Form
FRM-0108C

RADIOLOGICAL SURVEY REPORT - FULL MAP

05/24/10
Rev. 01
Page 2 of 3


Survey # 10-FR-H24-264

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: WEST WALL

LEGEND
1/11/10
O = SWR
8.16.10
STATIC Count Location
= Contact / 30cm

RADIOLOGICAL ENGINEERING









CREATOR: BWM // DATE: 06/21/2010

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-218


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 104 East Wall, Unit # 104-EW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/22/2010 1600	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	East Wall, Concrete (Electra 1120)	N / A	N / A	4	773	N / A	N / A	N / A	
2	East Wall, Concrete (Electra 1120)	N / A	N / A	7	699	N / A	N / A	N / A	
3	East Wall, Concrete (Electra 1504)	N / A	N / A	1	694	N / A	N / A	N / A	
4	East Wall, Concrete (Electra 1504)	N / A	N / A	4	599	N / A	N / A	N / A	
5	East Wall, Concrete (Electra 1120)	N / A	N / A	6	611	N / A	N / A	N / A	
6	East Wall, Concrete (Electra 1120)	N / A	N / A	10	661	N / A	N / A	N / A	
7	East Wall, Concrete (Electra 1120)	N / A	N / A	3	652	N / A	N / A	N / A	
8	East Wall, Concrete (Electra 1120)	N / A	N / A	4	740	N / A	N / A	N / A	
9	East Wall, Concrete (Electra 1120)	N / A	N / A	6	628	N / A	N / A	N / A	
10	East Wall, Concrete (Electra 1120)	N / A	N / A	3	728	N / A	N / A	N / A	
11	East Wall, Metal (Electra 1120)	N / A	N / A	6	509	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/27/10	

SURVEY # 10-ER-A26-218

[illegible]






RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-218



RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-206


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 104, Floor		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/14/2010 1400			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	2125	4/6/2011	14.4/18.2	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Steve Munns		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N / A		Signature:			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Floor, Metal (Electra 1504)				N / A	N / A	4	611	N / A	N / A	N / A
2	Floor, Concrete (Electra 1504)				N / A	N / A	2	1023	N / A	N / A	N / A
3	Floor, Concrete (Electra 1504)				N / A	N / A	3	1008	N / A	N / A	N / A
4	Floor, Concrete (Electra 1504)				N / A	N / A	8	915	N / A	N / A	N / A
5	Floor, Concrete (Electra 2125)				N / A	N / A	1	973	N / A	N / A	N / A
6	Floor, Concrete (Electra 2125)				N / A	N / A	3	890	N / A	N / A	N / A
7	Floor, Concrete (Electra 2125)				N / A	N / A	10	996	N / A	N / A	N / A
8	Floor, Concrete (Electra 2125)				N / A	N / A	6	1014	N / A	N / A	N / A
9	Floor, Concrete (Electra 2125)				N / A	N / A	1	943	N / A	N / A	N / A
10	Floor, Concrete (Electra 2125)				N / A	N / A	2	712	N / A	N / A	N / A
11	Floor, Concrete (Electra 1504)				N / A	N / A	6	1046	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 7/21/10	

SURVEY # 10-ER-A26-206

[illegible]

Survey # 10-FR-A26-206

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet



Drawing Scale: 1 Inch = 10 feet

RADIOLOGICAL ENGINEERING



PLUTO ROOM 104
PLAN VIEW: FLOOR







CREATOR: BWM // DATE: 06/21/2010

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-213


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 104 North Wall, Unit # 104-NW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/21/2010 1400	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foksett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	North Wall, Concrete	N / A	N / A	4	896	N / A	N / A	N / A	
2	North Wall, Concrete	N / A	N / A	6	675	N / A	N / A	N / A	
3	North Wall, Concrete	N / A	N / A	2	609	N / A	N / A	N / A	
4	North Wall, Concrete	N / A	N / A	7	576	N / A	N / A	N / A	
5	North Wall, Concrete	N / A	N / A	6	636	N / A	N / A	N / A	
6	North Wall, Concrete	N / A	N / A	5	675	N / A	N / A	N / A	
7	North Wall, Concrete	N / A	N / A	6	922	N / A	N / A	N / A	
8	North Wall, Concrete	N / A	N / A	7	612	N / A	N / A	N / A	
9	North Wall, Concrete	N / A	N / A	9	661	N / A	N / A	N / A	
10	North Wall, Concrete	N / A	N / A	7	644	N / A	N / A	N / A	
11	North Wall, Concrete	N / A	N / A	6	867	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/27/10	

SURVEY # 10-ER-A26-213

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-213









PLUTO ROOM 104
PROFILE VIEW: NORTH WALL(s)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-215


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 104 South Wall, Unit # 104-SW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/22/2010 1100			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foksett		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	South Wall, Concrete (Electra 1120)				N / A	N / A	8	686	N / A	N / A	N / A
2	South Wall, Concrete 15%, Metal 85% (Electra 1120)				N / A	N / A	4	571	N / A	N / A	N / A
3	South Wall, Concrete 90%, Metal 10% (Electra 1504)				N / A	N / A	6	660	N / A	N / A	N / A
4	South Wall, Concrete (Electra 1504)				N / A	N / A	11	900	N / A	N / A	N / A
5	South Wall, Concrete (Electra 1504)				N / A	N / A	8	631	N / A	N / A	N / A
6	South Wall, Concrete (Electra 1120)				N / A	N / A	4	644	N / A	N / A	N / A
7	South Wall, Concrete (Electra 1120)				N / A	N / A	15	802	N / A	N / A	N / A
8	South Wall, Concrete (Electra 1120)				N / A	N / A	9	764	N / A	N / A	N / A
9	South Wall, Concrete (Electra 1120)				N / A	N / A	5	848	N / A	N / A	N / A
10	South Wall, Concrete (Electra 1120)				N / A	N / A	7	836	N / A	N / A	N / A
11	South Wall, Concrete (Electra 1120)				N / A	N / A	6	700	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 7/27/10	

SURVEY # 10-ER-A26-215

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP







Survey # 10-ER-A26-215



Kw 7/22/10

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-221


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 104 West Wall, Unit # 104-WW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/26/2010 1530	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	West Wall, Concrete (Electra 1120)	N / A	N / A	12	868	N / A	N / A	N / A	
2	West Wall, Concrete (Electra 1120)	N / A	N / A	6	714	N / A	N / A	N / A	
3	West Wall, Concrete 80%, Metal 20% (Electra 1120)	N / A	N / A	8	590	N / A	N / A	N / A	
4	West Wall, Concrete 60%, Metal 40% (Electra 1120)	N / A	N / A	5	626	N / A	N / A	N / A	
5	West Wall, Concrete (Electra 1120)	N / A	N / A	12	608	N / A	N / A	N / A	
6	West Wall, Concrete (Electra 1120)	N / A	N / A	7	670	N / A	N / A	N / A	
7	West Wall, Concrete (Electra 1120)	N / A	N / A	6	941	N / A	N / A	N / A	
8	West Wall, Concrete (Electra 1120)	N / A	N / A	10	985	N / A	N / A	N / A	
9	West Wall, Concrete (Electra 1120)	N / A	N / A	10	1028	N / A	N / A	N / A	
10	West Wall, Concrete (Electra 1120)	N / A	N / A	5	948	N / A	N / A	N / A	
11	West Wall, Concrete (Electra 1120)	N / A	N / A	8	938	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/27/10	

SURVEY # 10-ER-A26-221

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP







Survey # 10-ER-A26-221



KW
7/26/10

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-290

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 106 East Wall / 106-EW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/22/2010 1330	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1504)	N / A	N / A	5	920	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1504)	N / A	N / A	3	609	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1504)	N / A	N / A	4	641	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1504)	N / A	N / A	5	784	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1504)	N / A	N / A	6	692	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1504)	N / A	N / A	6	661	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1504)	N / A	N / A	13	1033	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1504)	N / A	N / A	7	1085	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1504)	N / A	N / A	4	964	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1504)	N / A	N / A	5	662	N / A	N / A	N / A	
11	Wall, Metal (Electra 1504)	N / A	N / A	7	430	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/23/10	


SURVEY # 10-ER-A26-290

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A26-290

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 106
PROFILE VIEW: EAST WALL(s)

LEGEND

1 Minute STATIC Count / Contact / 30cm
Q = Swipe AL

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW







RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA


SURVEY # 10-ER-A26-276

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 106 Floor, 106-F-1, Post-Decon		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/19/2010 1400	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Mike Payne		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N / A		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor, Concrete (Electra 1504)	N / A	N / A	8	621	N / A	N / A	N / A	
2	Floor, Concrete (Electra 1120)	N / A	N / A	11	1164	N / A	N / A	N / A	
3	Floor, Concrete (Electra 6697)	N / A	N / A	13	1198	N / A	N / A	N / A	
4	Floor, Concrete (Electra 6697)	N / A	N / A	19	1198	N / A	N / A	N / A	
5	Floor, Concrete (Electra 6697)	N / A	N / A	12	982	N / A	N / A	N / A	
6	Floor, Concrete (Electra 6697)	N / A	N / A	12	1022	N / A	N / A	N / A	
7	Floor, Concrete (Electra 6697)	N / A	N / A	17	1185	N / A	N / A	N / A	
N / A	**Post decon survey of hot spots and surrounding areas** **in Room 106 (106-F-1).**	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	**Re-survey of hot spots plus surrounding areas** **(1 square meter perimeter on each side of hot spot)**	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	**Performed scan surveys for both alpha and beta on** **100% of surrounding areas. No trigger levels exceeded**	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/20/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A26-276

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 106
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

LEGEND


O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW ☁ = decon locations

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-276

Description/Map/Drawing/Picture/Comments

Building 2201 Pluto Disassembly Facility
Survey Plan 10-015
Room 106, Hot Spot A, Post Decon



LEGEND


O = ~~Swipe~~ * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW \bigcirc = decon location
Hot Spot/Post Decon Location

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-276

Description/Map/Drawing/Picture/Comments

Building 2201 Pluto Disassembly Facility
Survey Plan 10-015
Room 106, Hot Spot B, Post Decon



LEGEND


O = ~~Swipe~~ * / = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW = decon location
= Hot Spot / Post Decon Location

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-276

Description/Map/Drawing/Picture/Comments

Building 2201 Pluto Disassembly Facility
Survey Plan 10-015
Room 106, Hot Spot C & D, Post Decon









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW \odot = decon locations

Hot Spot / Post Decon Location

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-275

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 106, Floor, 106-F-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015		Date/Time: 08/19/2010 1100	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A		
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013		
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Mike Payne		Signature: 
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N / A		Signature: 
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1	Floor, Concrete (Electra 1120)	N / A	N / A	7	1100	N / A	N / A	N / A
2	Floor, Concrete (Electra 1120)	N / A	N / A	10	1314	N / A	N / A	N / A
3	Floor, Concrete (Electra 1120)	N / A	N / A	2	958	N / A	N / A	N / A
4	Floor, Concrete (Electra 1120)	N / A	N / A	3	951	N / A	N / A	N / A
5	Floor, Concrete (Electra 1120)	N / A	N / A	13	967	N / A	N / A	N / A
6	Floor, Concrete (Electra 1120)	N / A	N / A	5	1352	N / A	N / A	N / A
7	Floor, Concrete (Electra 1120)	N / A	N / A	42	35012	N / A	N / A	N / A
8	Floor, Metal (Electra 1120)	N / A	N / A	11	661	N / A	N / A	N / A
9	Floor, Metal (Electra 1120)	N / A	N / A	5	724	N / A	N / A	N / A
10	Floor, Concrete (Electra 1120)	N / A	N / A	9	999	N / A	N / A	N / A
11	Floor, Concrete (Electra 1120)	N / A	N / A	2	896	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 			Date: 8/20/10


SURVEY # 10-ER-A26-275

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A26-275

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 106
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010







LEGEND

1 minute static count
O = Swipe * / = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW ☁ = spot where trigger level exceeded

KW 8/17/10

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-291


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 106 North Wall / 106-NW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/22/2010 1430	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1504)	N / A	N / A	6	990	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1504)	N / A	N / A	8	666	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1504)	N / A	N / A	8	657	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1504)	N / A	N / A	12	899	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1120)	N / A	N / A	4	988	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1120)	N / A	N / A	6	983	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1120)	N / A	N / A	8	656	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1120)	N / A	N / A	9	600	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1120)	N / A	N / A	2	786	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1120)	N / A	N / A	1	749	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1504)	N / A	N / A	7	941	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/23/10	

SURVEY # 10-ER-A26-291

[illegible]







RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER A26-291



RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-284


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 106 South Wall / 106-SW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/20/2010 1500			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B.Bunce		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Wall, Concrete (Electra 1504)				N / A	N / A	9	707	N / A	N / A	N / A
2	Wall, Concrete (Electra 1504)				N / A	N / A	16	808	N / A	N / A	N / A
3	Wall, Concrete (Electra 1504)				N / A	N / A	8	626	N / A	N / A	N / A
4	Wall, Concrete (Electra 1504)				N / A	N / A	8	762	N / A	N / A	N / A
5	Wall, Concrete (Electra 1504)				N / A	N / A	11	734	N / A	N / A	N / A
6	Wall, Concrete (Electra 1504)				N / A	N / A	8	780	N / A	N / A	N / A
7	Wall, Concrete (Electra 1504)				N / A	N / A	11	805	N / A	N / A	N / A
8	Wall, Concrete (Electra 1504)				N / A	N / A	7	797	N / A	N / A	N / A
9	Wall, Concrete (Electra 1504)				N / A	N / A	8	862	N / A	N / A	N / A
10	Wall, Concrete (Electra 1504)				N / A	N / A	7	773	N / A	N / A	N / A
11	Wall, Concrete (Electra 1504)				N / A	N / A	7	720	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/21/10	

SURVEY # 10-ER-A26-284

[illegible]







RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-PA-A26-284



RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-282

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 106, West Wall, 106-WW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/20/2010 1100	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Dave Welch		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete	N / A	N / A	7	739	N / A	N / A	N / A	
2	Wall, Concrete	N / A	N / A	7	1557	N / A	N / A	N / A	
3	Wall, Concrete	N / A	N / A	7	746	N / A	N / A	N / A	
4	Wall, Concrete	N / A	N / A	11	720	N / A	N / A	N / A	
5	Wall, Concrete	N / A	N / A	13	670	N / A	N / A	N / A	
6	Wall, Concrete	N / A	N / A	8	726	N / A	N / A	N / A	
7	Wall, Concrete	N / A	N / A	11	741	N / A	N / A	N / A	
8	Wall, Concrete	N / A	N / A	4	757	N / A	N / A	N / A	
9	Wall, Concrete	N / A	N / A	9	695	N / A	N / A	N / A	
10	Wall, Concrete	N / A	N / A	10	691	N / A	N / A	N / A	
11	Wall, Concrete	N / A	N / A	16	672	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/20/10	


SURVEY # 10-ER-A26-282

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A26-282

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 106
PROFILE VIEW: WEST WALL(s)

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW







RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-288

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 107 East Wall / 107-EW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015		Date/Time: 08/22/2010 1000				
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
Electra	2125	4/6/2011	14.4/18.2	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foscett		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Wall, Concrete (Electra 1120)				N / A	N / A	8	1039	N / A	N / A	N / A
2	Wall, Concrete (Electra 1120)				N / A	N / A	3	659	N / A	N / A	N / A
3	Wall, Concrete (Electra 2125)				N / A	N / A	11	515	N / A	N / A	N / A
4	Wall, Concrete (Electra 2125)				N / A	N / A	10	617	N / A	N / A	N / A
5	Wall, Metal (Electra 1120)				N / A	N / A	10	461	N / A	N / A	N / A
6	Wall, Metal (Electra 1504)				N / A	N / A	8	494	N / A	N / A	N / A
7	Wall, Concrete (Electra 2125)				N / A	N / A	5	690	N / A	N / A	N / A
8	Wall, Concrete (Electra 1504)				N / A	N / A	7	987	N / A	N / A	N / A
9	Wall, Concrete (Electra 1120)				N / A	N / A	13	982	N / A	N / A	N / A
10	Wall, Concrete (Electra 1120)				N / A	N / A	5	1022	N / A	N / A	N / A
11	Wall, Metal (Electra 1504)				N / A	N / A	7	480	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 				Date: 8/23/10		


SURVEY # 10-ER-A26-288

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-FR-A26-288

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

1/Min 5THrc count locations
Q = Swipe DL = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

0 5 10 20 Feet
Drawing Scale: 1 inch = 10 feet

RADIOLOGICAL ENGINEERING



PLUTO ROOM 107
PROFILE VIEW: EAST WALL(s)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-279


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 107 Floor 107-F-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/18/2010 1400	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	2125	4/6/2011	14.4/18.2	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature:	
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature:	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature:	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foscett/Welch		Signature:	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor, Concrete (Electra 2125)	N / A	N / A	6	797	N / A	N / A	N / A	
2	Floor, Concrete (Electra 2125)	N / A	N / A	7	1280	N / A	N / A	N / A	
3	Floor, Concrete (Electra 2125)	N / A	N / A	7	961	N / A	N / A	N / A	
4	Floor, Concrete (Electra 2125)	N / A	N / A	6	963	N / A	N / A	N / A	
5	Floor, Concrete (Electra 2125)	N / A	N / A	11	673	N / A	N / A	N / A	
6	Floor, Concrete (Electra 2125)	N / A	N / A	9	816	N / A	N / A	N / A	
7	Floor, Concrete (Electra 2125)	N / A	N / A	10	812	N / A	N / A	N / A	
8	Floor, Concrete (Electra 2125)	N / A	N / A	11	996	N / A	N / A	N / A	
9	Floor, Concrete (Electra 2125)	N / A	N / A	12	963	N / A	N / A	N / A	
10	Floor, Concrete (Electra 2125)	N / A	N / A	11	1231	N / A	N / A	N / A	
11	Floor, Concrete (Electra 2125)	N / A	N / A	9	894	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/21/10	

SURVEY # 10-ER-A26-279

[illegible]

Survey # 10-ER-A26-279

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet

Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 107
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

LEGEND *1x1m Static Count Location*

1x1m Static Count Location
O = *Swiper* / *NC* = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ LAW








RADIOLOGICAL SURVEY REPORT - DATA

05/24/10

Rev. 0

Page 1 of 3

SURVEY # 10-ER-A26-280


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 107 North Wall / 107-NW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015		Date/Time: 08/20/2010 1000	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A		
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013		
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signatures:  
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1	Wall, Concrete (Electra 4806)	N / A	N / A	19	983	N / A	N / A	N / A
2	Wall, Concrete (Electra 1120)	N / A	N / A	13	880	N / A	N / A	N / A
3	Wall, Concrete (Electra 4806)	N / A	N / A	16	777	N / A	N / A	N / A
4	Wall, Concrete (Electra 1120)	N / A	N / A	10	776	N / A	N / A	N / A
5	Wall, Concrete (Electra 4806)	N / A	N / A	16	895	N / A	N / A	N / A
6	Wall, Concrete (Electra 1120)	N / A	N / A	13	905	N / A	N / A	N / A
7	Wall, Concrete (Electra 4806)	N / A	N / A	12	1003	N / A	N / A	N / A
8	Wall, Concrete (Electra 1120)	N / A	N / A	10	926	N / A	N / A	N / A
9	Wall, Concrete (Electra 4806)	N / A	N / A	19	980	N / A	N / A	N / A
10	Wall, Concrete (Electra 1120)	N / A	N / A	7	930	N / A	N / A	N / A
11	Wall, Concrete (Electra 4806)	N / A	N / A	7	964	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 			Date: 8/21/10

SURVEY # 10-ER-A26-280

[illegible]

Survey # 10-ER-A26-280

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY


- 1x1m grid

LEGEND

1m = 100cm
O = Static Count Locations
O = Swipe
O = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

RADIOLOGICAL ENGINEERING









PLUTO ROOM 107
PROFILE VIEW: NORTH WALL(s)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-281

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 107 North Wall / 107-NW-2		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/20/2010 1300	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1120)	N / A	N / A	17	1065	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1120)	N / A	N / A	5	1039	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1120)	N / A	N / A	15	1105	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1120)	N / A	N / A	16	1040	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1120)	N / A	N / A	9	1095	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1120)	N / A	N / A	9	1139	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1120)	N / A	N / A	4	1101	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1120)	N / A	N / A	4	1066	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1120)	N / A	N / A	7	1158	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1120)	N / A	N / A	9	1167	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1120)	N / A	N / A	9	1083	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/21/10	

SURVEY # 10-ER-A26-281

[illegible]


NSTec
Form
FRM-0108C

RADIOLOGICAL SURVEY REPORT - FULL MAP

05/24/10
Rev. 01
Page 2 of 3

Survey # 10EN A26-281

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW



RADIOLOGICAL ENGINEERING









PLUTO ROOM 107
PROFILE VIEW: NORTH WALL(s)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-283


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 107 South Wall / 107-SW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/20/2010 1600	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B.Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1120)	N / A	N / A	9	707	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1120)	N / A	N / A	6	808	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1120)	N / A	N / A	9	626	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1120)	N / A	N / A	12	762	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1120)	N / A	N / A	13	734	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1120)	N / A	N / A	7	780	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1120)	N / A	N / A	7	805	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1120)	N / A	N / A	5	797	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1120)	N / A	N / A	6	862	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1120)	N / A	N / A	12	773	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1120)	N / A	N / A	8	720	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/21/10	

SURVEY # 10-ER-A26-283

[illegible]







Survey # 10 ER A26-283

Description/Map/Drawing/Picture/Comments



RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-289

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 107 South Wall / 107-SW-2		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/22/2010 1200	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 1120)	N / A	N / A	10	749	N / A	N / A	N / A	
2	Wall, Concrete (Electra 1120)	N / A	N / A	10	859	N / A	N / A	N / A	
3	Wall, Concrete (Electra 1120)	N / A	N / A	6	781	N / A	N / A	N / A	
4	Wall, Concrete (Electra 1120)	N / A	N / A	4	871	N / A	N / A	N / A	
5	Wall, Concrete (Electra 1120)	N / A	N / A	6	825	N / A	N / A	N / A	
6	Wall, Concrete (Electra 1120)	N / A	N / A	5	836	N / A	N / A	N / A	
7	Wall, Concrete (Electra 1120)	N / A	N / A	3	798	N / A	N / A	N / A	
8	Wall, Concrete (Electra 1120)	N / A	N / A	5	676	N / A	N / A	N / A	
9	Wall, Concrete (Electra 1120)	N / A	N / A	8	853	N / A	N / A	N / A	
10	Wall, Concrete (Electra 1120)	N / A	N / A	5	810	N / A	N / A	N / A	
11	Wall, Concrete (Electra 1120)	N / A	N / A	10	808	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/23/10	


SURVEY # 10-ER-A26-289

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10 ER A26 289


Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND
18 static count locations
O = Swipe
--- = Contact / 30cm



RADIOLOGICAL ENGINEERING









PLUTO ROOM 107
PROFILE VIEW: SOUTH WALL(s)

CREATOR: BWM // DATE: 06/21/2010

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-286

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 107 West Wall / 107-WW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/21/2010 1400	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: CotroneoIII/Bunce		Signature: 	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Wall, Concrete (Electra 4806)	N / A	N / A	11	981	N / A	N / A	N / A	
2	Wall, Concrete (Electra 4806)	N / A	N / A	11	636	N / A	N / A	N / A	
3	Wall, Metal (Electra 1120)	N / A	N / A	13	480	N / A	N / A	N / A	
4	Wall, Metal (Electra 1120)	N / A	N / A	6	475	N / A	N / A	N / A	
5	Wall, Concrete (Electra 4806)	N / A	N / A	11	1006	N / A	N / A	N / A	
6	Wall, Concrete (Electra 4806)	N / A	N / A	11	899	N / A	N / A	N / A	
7	Wall, Concrete (Electra 4806)	N / A	N / A	10	738	N / A	N / A	N / A	
8	Wall, Concrete (Electra 4806)	N / A	N / A	3	613	N / A	N / A	N / A	
9	Wall, Metal (Electra 1120)	N / A	N / A	9	456	N / A	N / A	N / A	
10	Wall, Concrete (Electra 4806)	N / A	N / A	7	944	N / A	N / A	N / A	
11	Wall, Concrete (Electra 4806)	N / A	N / A	9	1055	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/21/10	


SURVEY # 10-ER-A26-286

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-286

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

1 Minute STATIC Count Locations
Q = Swipe
4-21-10 DL = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW



RADIOLOGICAL ENGINEERING









PLUTO ROOM 107
PROFILE VIEW: WEST WALL(s)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-269


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 South Wall 102-SW-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/17/2010 1300			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	2125	4/6/2011	14.4/18.2	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 			
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Wall, Concrete (Electra 2125)				N / A	N / A	15	895	N / A	N / A	N / A
2	Wall, Concrete (Electra 2125)				N / A	N / A	11	754	N / A	N / A	N / A
3	Wall, Concrete (Electra 2125)				N / A	N / A	5	1129	N / A	N / A	N / A
4	Wall, Concrete (Electra 2125)				N / A	N / A	9	759	N / A	N / A	N / A
5	Wall, Concrete (Electra 2125)				N / A	N / A	4	731	N / A	N / A	N / A
6	Wall, Concrete (Electra 2125)				N / A	N / A	11	1030	N / A	N / A	N / A
7	Wall, Concrete (Electra 2125)				N / A	N / A	9	1013	N / A	N / A	N / A
8	Wall, Concrete (Electra 2125)				N / A	N / A	4	626	N / A	N / A	N / A
9	Wall, Concrete (Electra 2125)				N / A	N / A	4	712	N / A	N / A	N / A
10	Wall, Concrete (Electra 2125)				N / A	N / A	4	1016	N / A	N / A	N / A
11	Wall, Concrete (Electra 2125)				N / A	N / A	9	861	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/18/10	

SURVEY # 10-ER-A26-269

[illegible]


Survey # 10-ER-A26-269

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: SOUTH WALL

RADIOLOGICAL ENGINEERING









CREATOR: BWM // DATE: 06/21/2010

LEGEND
1 minute static count location
O = Swipe
OL = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-292

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Rm 102, 104,106, 107 / Ledges-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/22/2010 1530			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: CotroneoIII/Bunce		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Brown		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Ledge 102, Concrete (Electra 6697)				N / A	N / A	11	1313	N / A	N / A	N / A
2	Ledge 102, Concrete (Electra 6697)				N / A	N / A	22	1246	N / A	N / A	N / A
3	Ledge 102, Concrete (Electra 6697)				N / A	N / A	6	1120	N / A	N / A	N / A
4	Ledge 102, Concrete (Electra 6697)				N / A	N / A	12	1094	N / A	N / A	N / A
5	Ledge 102, Concrete (Electra 6697)				N / A	N / A	8	1003	N / A	N / A	N / A
6	Ledge 102, Concrete (Electra 6697)				N / A	N / A	12	959	N / A	N / A	N / A
7	Ledge 102, Concrete (Electra 6697)				N / A	N / A	11	1059	N / A	N / A	N / A
8	Ledge 102, Concrete (Electra 6697)				N / A	N / A	7	986	N / A	N / A	N / A
9	Ledge 102, Concrete (Electra 6697)				N / A	N / A	11	1224	N / A	N / A	N / A
10	Ledge 102, Concrete (Electra 6697)				N / A	N / A	10	1297	N / A	N / A	N / A
11	Ledge 102, Concrete (Electra 6697)				N / A	N / A	15	1291	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/23/10	


SURVEY # 10-ER-A26-292

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-FR-A26-292

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO HOT CELL LEDGES
PLAN VIEW

LEGEND

Q = Swipe
1414714 (only) Loc. 102
12.2 = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA


SURVEY # 10-ER-A26-278

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 102 Ceiling 102-C-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/19/2010 1000	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1201	4/6/2011	14.4/20.3	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature:	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature:	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature:	
Electra	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett/Welch		Signature:	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Ceiling, Concrete (Electra 1201)	N / A	N / A	4	1006	N / A	N / A	N / A	
2	Ceiling, Concrete (Electra 1201)	N / A	N / A	5	1044	N / A	N / A	N / A	
3	Ceiling, Concrete (Electra 1201)	N / A	N / A	12	1112	N / A	N / A	N / A	
4	Ceiling, Concrete (Electra 1201)	N / A	N / A	8	993	N / A	N / A	N / A	
5	Ceiling, Concrete (Electra 1201)	N / A	N / A	5	1065	N / A	N / A	N / A	
6	Ceiling, Concrete (Electra 1120)	N / A	N / A	7	1238	N / A	N / A	N / A	
7	Ceiling, Concrete (Electra 1120)	N / A	N / A	8	1097	N / A	N / A	N / A	
8	Ceiling, Concrete (Electra 1120)	N / A	N / A	10	1122	N / A	N / A	N / A	
9	Ceiling, Concrete (Electra 1120)	N / A	N / A	8	1202	N / A	N / A	N / A	
10	Ceiling, Concrete (Electra 1120)	N / A	N / A	13	1143	N / A	N / A	N / A	
11	Ceiling, Concrete (Electra 1120)	N / A	N / A	9	1223	N / A	N / A	N / A	
Reviewed By (Print):					Signature:			Date: 8/21/10	

SURVEY # 10-ER-A26-278

[illegible]

Survey # 10-ER-A 26-278



MARSSIM CLASS 2 SURVEY

- 1x1m grid

LEGEND

1 Minute Static Count Location
O = Sample Location
X = Contact / 30cm

γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW







0 5 10 20 Feet

Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PLAN VIEW: CEILING

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-226

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 104, Ceiling, Unit # 104-C-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/27/2010 1600			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Ceiling, Concrete				N / A	N / A	7	1235	N / A	N / A	N / A
2	Ceiling, Concrete				N / A	N / A	13	1142	N / A	N / A	N / A
3	Ceiling, Concrete				N / A	N / A	10	1117	N / A	N / A	N / A
4	Ceiling, Concrete				N / A	N / A	7	1057	N / A	N / A	N / A
5	Ceiling, Concrete				N / A	N / A	9	1127	N / A	N / A	N / A
6	Ceiling, Concrete				N / A	N / A	7	1125	N / A	N / A	N / A
7	Ceiling, Concrete				N / A	N / A	7	1173	N / A	N / A	N / A
8	Ceiling, Concrete				N / A	N / A	7	1128	N / A	N / A	N / A
9	Ceiling, Concrete				N / A	N / A	9	984	N / A	N / A	N / A
10	Ceiling, Concrete				N / A	N / A	9	1092	N / A	N / A	N / A
11	Ceiling, Concrete				N / A	N / A	3	1128	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 7/29/10	


SURVEY # 10-ER-A26-226

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-226

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 2 SURVEY

- 1x1m grid



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 104
PLAN VIEW: CEILING

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

LEGEND

1 minute static count location
O = Swipe
— / — = Contact / 30cm

γ = gamma

β = beta

n = neutron







x-x-x-x = Boundary

Δ LAW

hw
7/27/10

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-297

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 106 Ceiling / 106-C-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/23/2010 1500	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/ S.Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Ceiling, Concrete (Electra 1504)	N / A	N / A	12	1154	N / A	N / A	N / A	
2	Ceiling, Concrete (Electra 1504)	N / A	N / A	18	1101	N / A	N / A	N / A	
3	Ceiling, Concrete (Electra 1504)	N / A	N / A	12	979	N / A	N / A	N / A	
4	Ceiling, Concrete (Electra 1504)	N / A	N / A	18	1093	N / A	N / A	N / A	
5	Ceiling, Concrete (Electra 1504)	N / A	N / A	11	1492	N / A	N / A	N / A	
6	Ceiling, Concrete (Electra 1504)	N / A	N / A	15	1136	N / A	N / A	N / A	
7	Ceiling, Concrete (Electra 1504)	N / A	N / A	10	813	N / A	N / A	N / A	
8	Ceiling, Concrete (Electra 1504)	N / A	N / A	10	1371	N / A	N / A	N / A	
9	Ceiling, Concrete (Electra 1504)	N / A	N / A	14	1117	N / A	N / A	N / A	
10	Ceiling, Concrete (Electra 1504)	N / A	N / A	18	1104	N / A	N / A	N / A	
11	Ceiling, Concrete (Electra 1504)	N / A	N / A	9	1093	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/23/10	


SURVEY # 10-ER-A26-297

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-BR-A26-297

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 2 SURVEY

- 1x1m grid



0 5 10 20 Feet

Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 106
PLAN VIEW: CEILING

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

LEGEND

Minute Locations STATIC counts
O = *Surface*
— = Contact / 30cm

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-296

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 107 Ceiling / 107-C-1		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/23/2010 1000	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: K. Wilcox/ M.Payne		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/ S.Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Fosskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Ceiling, Concrete (Electra 1504)	N / A	N / A	11	1133	N / A	N / A	N / A	
2	Ceiling, Concrete (Electra 1504)	N / A	N / A	9	1024	N / A	N / A	N / A	
3	Ceiling, Concrete (Electra 1504)	N / A	N / A	9	1105	N / A	N / A	N / A	
4	Ceiling, Concrete (Electra 1504)	N / A	N / A	9	1135	N / A	N / A	N / A	
5	Ceiling, Concrete (Electra 1504)	N / A	N / A	16	1188	N / A	N / A	N / A	
6	Ceiling, Concrete (Electra 1504)	N / A	N / A	8	1166	N / A	N / A	N / A	
7	Ceiling, Concrete (Electra 1504)	N / A	N / A	19	1106	N / A	N / A	N / A	
8	Ceiling, Concrete (Electra 1504)	N / A	N / A	10	1076	N / A	N / A	N / A	
9	Ceiling, Concrete (Electra 1504)	N / A	N / A	7	1180	N / A	N / A	N / A	
10	Ceiling, Concrete (Electra 1504)	N / A	N / A	15	1075	N / A	N / A	N / A	
11	Ceiling, Concrete (Electra 1504)	N / A	N / A	16	1026	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/23/10	


SURVEY # 10-ER-A26-296

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-296

Description/Map/Drawing/Picture/Comments



LEGEND
18 Static Count Locations
0 = Static Count Location
1 = Contact / 30cm

RADIOLOGICAL ENGINEERING









PLUTO ROOM 107
PLAN VIEW: CEILING

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-193


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Basement Room # 1, Ceiling		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1345	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Ceiling, Concrete	N / A	N / A	10	1273	N / A	N / A	N / A	
2	Ceiling, Concrete	N / A	N / A	16	1266	N / A	N / A	N / A	
3	Ceiling, Concrete	N / A	N / A	13	1326	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-193

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Basement Room # 1, "Equipment Room", Floor









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-191


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Basement Room # 1, Floor		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1300	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor, Concrete	N / A	N / A	15	1465	N / A	N / A	N / A	
2	Floor, Concrete	N / A	N / A	22	1419	N / A	N / A	N / A	
3	Floor, Concrete	N / A	N / A	16	1324	N / A	N / A	N / A	
4	Floor, Concrete	N / A	N / A	14	1531	N / A	N / A	N / A	
5	Floor, Concrete	N / A	N / A	14	1466	N / A	N / A	N / A	
6	Floor, Concrete	N / A	N / A	14	1375	N / A	N / A	N / A	
7	Floor, Concrete	N / A	N / A	12	1421	N / A	N / A	N / A	
8	Floor, Concrete	N / A	N / A	14	1470	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-191

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Basement Room # 1, "Equipment Room", Floor









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-192

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Basement Room # 1, Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1320	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	West Wall, Concrete	N / A	N / A	23	1224	N / A	N / A	N / A	
2	West Wall, Concrete	N / A	N / A	13	1207	N / A	N / A	N / A	
3	North Wall, Concrete	N / A	N / A	17	894	N / A	N / A	N / A	
4	North Wall, Concrete	N / A	N / A	14	965	N / A	N / A	N / A	
5	North Wall, Metal	N / A	N / A	4	841	N / A	N / A	N / A	
6	East Wall, Concrete	N / A	N / A	18	1183	N / A	N / A	N / A	
7	East Wall, Concrete	N / A	N / A	13	1225	N / A	N / A	N / A	
8	South Wall, Concrete	N / A	N / A	13	1159	N / A	N / A	N / A	
9	South Wall (Door), Metal	N / A	N / A	14	948	N / A	N / A	N / A	
10	South Wall, Concrete	N / A	N / A	10	1235	N / A	N / A	N / A	
11	South Wall, Concrete	N / A	N / A	14	1120	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

SURVEY # 10-ER-A26-192


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-192

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Basement Room # 1, "Equipment Room"
Walls









LEGEND

O = Swipe * ___ / ___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-244

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Basement Room # 2		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/09/2010 1030			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Floor, Concrete				N / A	N / A	14	1413	N / A	N / A	N / A
2	Floor, Concrete				N / A	N / A	7	1357	N / A	N / A	N / A
3	Floor, Concrete				N / A	N / A	11	1252	N / A	N / A	N / A
4	Floor, Concrete				N / A	N / A	7	1026	N / A	N / A	N / A
5	Floor, Concrete				N / A	N / A	11	1020	N / A	N / A	N / A
6	Floor, Concrete				N / A	N / A	9	1076	N / A	N / A	N / A
7	East Wall, Concrete				N / A	N / A	9	649	N / A	N / A	N / A
8	East Wall, Concrete				N / A	N / A	11	775	N / A	N / A	N / A
9	East Wall, Concrete				N / A	N / A	15	669	N / A	N / A	N / A
10	East Wall, Concrete				N / A	N / A	12	1083	N / A	N / A	N / A
11	South Wall, Concrete				N / A	N / A	11	1107	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 					Date: 8/10/10	

SURVEY # 10-ER-A26-244


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-244

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan # 10-015
Basement Room # 2, "Equipment Room"



LEGEND

\bigcirc = $\frac{1 \text{ minute static count}}{\text{Swipe}}$ * $\frac{\text{Contact}}{\text{30cm}}$

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-246

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Basement Room # 3		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/09/2010 1300	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor, Concrete	N / A	N / A	4	1470	N / A	N / A	N / A	
2	Floor, Concrete	N / A	N / A	8	1430	N / A	N / A	N / A	
3	Floor, Concrete	N / A	N / A	11	1248	N / A	N / A	N / A	
4	Floor, Concrete	N / A	N / A	4	1312	N / A	N / A	N / A	
5	Floor, Concrete	N / A	N / A	7	1269	N / A	N / A	N / A	
6	Floor, Concrete	N / A	N / A	11	1376	N / A	N / A	N / A	
7	Floor, Concrete	N / A	N / A	9	1373	N / A	N / A	N / A	
8	Floor, Concrete	N / A	N / A	10	1356	N / A	N / A	N / A	
9	Floor, Concrete	N / A	N / A	12	1311	N / A	N / A	N / A	
10	Floor, Concrete	N / A	N / A	7	1312	N / A	N / A	N / A	
11	North Wall, Metal Plenum	N / A	N / A	4	578	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/10/10	

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 10-ER-A26-246


Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
12	North Wall, Metal Duct	N/A	N/A	7	706	N/A	N/A	N/A
13	North Wall, Concrete	N/A	N/A	8	934	N/A	N/A	N/A
14	North Wall, Metal Duct	N/A	N/A	6	796	N/A	N/A	N/A
15	North Wall, Metal Plenum	N/A	N/A	3	578	N/A	N/A	N/A
16	East Wall, Concrete	N/A	N/A	14	1216	N/A	N/A	N/A
17	East Wall, Concrete	N/A	N/A	14	1254	N/A	N/A	N/A
18	South Wall, Concrete	N/A	N/A	10	1172	N/A	N/A	N/A
19	South Wall, Concrete	N/A	N/A	9	1112	N/A	N/A	N/A
20	South Wall, Concrete	N/A	N/A	6	1116	N/A	N/A	N/A
21	South Wall, Concrete	N/A	N/A	5	1064	N/A	N/A	N/A
22	South Wall, Concrete	N/A	N/A	14	1131	N/A	N/A	N/A
23	West Wall, Concrete	N/A	N/A	21	1148	N/A	N/A	N/A
24	West Wall, Metal	N/A	N/A	6	704	N/A	N/A	N/A
25	Ceiling, Concrete	N/A	N/A	8	1319	N/A	N/A	N/A
26	Ceiling, Metal	N/A	N/A	4	843	N/A	N/A	N/A
27	Ceiling, Concrete	N/A	N/A	14	1213	N/A	N/A	N/A
28	Ceiling, Concrete	N/A	N/A	8	1325	N/A	N/A	N/A
29	Ceiling, Concrete	N/A	N/A	12	1250	N/A	N/A	N/A
30	Ceiling, Concrete	N/A	N/A	17	1226	N/A	N/A	N/A
31	Ceiling, Concrete	N/A	N/A	7	1273	N/A	N/A	N/A
32	Ceiling, Metal	N/A	N/A	6	753	N/A	N/A	N/A
33	Ceiling, Concrete	N/A	N/A	12	1261	N/A	N/A	N/A
N/A	N / A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-246

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Basement Room # 3, "Equipment Room"



LEGEND

\bigcirc = $\frac{1 \text{ minute static counts}}{\text{Swipe}}$

* $\frac{\text{Contact}}{\text{30cm}}$

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-196



Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Basement Room # 4, Ceiling		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1520	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Ceiling, Concrete	N / A	N / A	16	1442	N / A	N / A	N / A	
2	Ceiling, Concrete	N / A	N / A	20	1309	N / A	N / A	N / A	
3	Ceiling, Concrete	N / A	N / A	12	1399	N / A	N / A	N / A	
4	Ceiling, Concrete	N / A	N / A	8	1455	N / A	N / A	N / A	
5	Ceiling, Concrete	N / A	N / A	14	1473	N / A	N / A	N / A	
6	Ceiling, Concrete	N / A	N / A	9	1430	N / A	N / A	N / A	
7	Ceiling, Concrete	N / A	N / A	14	1480	N / A	N / A	N / A	
8	Ceiling, Concrete	N / A	N / A	17	1387	N / A	N / A	N / A	
9	Ceiling, Concrete	N / A	N / A	17	1509	N / A	N / A	N / A	
10	Ceiling, Concrete	N / A	N / A	9	1425	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-196

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Basement Room #4, "Equipment and Storage Room", Ceiling









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-197

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Basement Room # 4, Floor		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1530	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor, Concrete	N / A	N / A	9	1304	N / A	N / A	N / A	
2	Floor, Concrete	N / A	N / A	9	1565	N / A	N / A	N / A	
3	Floor, Concrete	N / A	N / A	10	1508	N / A	N / A	N / A	
4	Floor, Concrete	N / A	N / A	11	1509	N / A	N / A	N / A	
5	Floor, Concrete	N / A	N / A	7	1447	N / A	N / A	N / A	
6	Floor, Concrete	N / A	N / A	5	1486	N / A	N / A	N / A	
7	Floor, Concrete	N / A	N / A	4	1386	N / A	N / A	N / A	
8	Floor, Concrete	N / A	N / A	14	1467	N / A	N / A	N / A	
9	Floor, Concrete	N / A	N / A	13	1525	N / A	N / A	N / A	
10	Floor, Concrete	N / A	N / A	6	1439	N / A	N / A	N / A	
11	Floor, Concrete	N / A	N / A	11	1410	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

SURVEY # 10-ER-A26-197



[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-197

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Basement Room #4, "Equipment and Storage Room", Floor









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-195

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Basement Room # 4, Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1500	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foksett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	West Wall, Concrete	N / A	N / A	24	1221	N / A	N / A	N / A	
2	West Wall, Concrete	N / A	N / A	20	1209	N / A	N / A	N / A	
3	West Wall, Concrete	N / A	N / A	6	1265	N / A	N / A	N / A	
4	West Wall, Concrete	N / A	N / A	20	1220	N / A	N / A	N / A	
5	North Wall, Concrete	N / A	N / A	19	1266	N / A	N / A	N / A	
6	North Wall, Concrete	N / A	N / A	10	1154	N / A	N / A	N / A	
7	North Wall, Concrete	N / A	N / A	20	1196	N / A	N / A	N / A	
8	North Wall, Concrete	N / A	N / A	12	1276	N / A	N / A	N / A	
9	North Wall, Concrete	N / A	N / A	17	1172	N / A	N / A	N / A	
10	North Wall, Concrete	N / A	N / A	7	1197	N / A	N / A	N / A	
11	East Wall, Concrete	N / A	N / A	8	1198	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

SURVEY # 10-ER-A26-195



[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-195

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Basement Room #4, "Equipment and Storage Room", Walls







LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW







RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-230

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Class 3 Areas, Rooms 105, 108, 109		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015		Date/Time: 07/29/2010 1400	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A		
Electra	2125	4/6/2011	14.4/18.2	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013		
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N / A		Signature: N/A
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N / A		Signature: N/A
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
N / A	**Judgemental Scans of Class 3 Areas...**	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	**...Adjacent to Class 1 and Class 2 Areas**	N / A	N / A	N / A	N / A	N / A	N / A	N / A
1	Room 109, Bottom of Ramp, Concrete Floor	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	**Performed scan surveys for both Alpha and Beta...**	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	**...on 100% of survey unit. No trigger levels exceeded**	N / A	N / A	N / A	N / A	N / A	N / A	N / A
2	Room 105, Floor, Concrete	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	**Performed scan surveys for both Alpha and Beta...**	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	**...on 100% of survey unit. No trigger levels exceeded**	N / A	N / A	N / A	N / A	N / A	N / A	N / A
3	Room 108, Floor, Concrete	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	**Performed scan surveys for both Alpha and Beta...**	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	**...on 100% of survey unit. No trigger levels exceeded**	N / A	N / A	N / A	N / A	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 		Date: 8/2/10	

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-165


Location: Area 26 CAU117 Pluto			Purpose: Final Status Status, Ceiling of Main Room 101		Comments: All one minute static counts are in cpm Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/08/2010 1300	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
N / A	Ceiling of Main Room (east of mezzanine to roll-up door)	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
1	Ceiling Concrete	N / A	N / A	8	1413	N / A	N / A	N / A	
2	Ceiling Concrete	N / A	N / A	9	1427	N / A	N / A	N / A	
3	Ceiling Concrete	N / A	N / A	10	1309	N / A	N / A	N / A	
4	Ceiling Concrete	N / A	N / A	1	1389	N / A	N / A	N / A	
5	Ceiling Concrete	N / A	N / A	22	1279	N / A	N / A	N / A	
6	Ceiling Concrete	N / A	N / A	11	1317	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/12/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-165

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan # 10-015
Room 101 "Cold Assembly Bay"
- Main Room (east of mezzanine)
- Ceiling (from roll-up door to crane)



LEGEND

1 Minute Static Count Location
O = *Swipe*
ec. 7-9-10

* ___/___ = Contact / 30cm

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-164

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, East Wall Main Room 101		Comments: All one minute static counts are in cpm Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/08/2010 1500	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
N / A	Main Room (east of mezzanine) East Wall	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
1	East Wall Concrete (Above roll-up door)	N / A	N / A	1	1164	N / A	N / A	N / A	
2	East Wall Concrete (Above roll-up door)	N / A	N / A	9	1151	N / A	N / A	N / A	
3	East Wall Metal (Roll-up door)	N / A	N / A	4	852	N / A	N / A	N / A	
4	East Wall Metal (Roll-up door)	N / A	N / A	5	925	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/12/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-164

Description/Map/Drawing/Picture/Comments


Building 2201, Pluto Disassembly Facility

Survey Plan # 10-015

Room 101 "Cold Assembly Bay"

- East Wall with Roll-up Door closed

- letters appear on actual building structure, corresponding numbers used on Survey Data Form



LEGEND

2 minute STATIC Count Location
O = Swipe
* ___/___ = Contact / 30cm

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-157

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey Plan # 10-015, Room 101, Floor		Comments: Bkgd not subtracted for Final Status Survey, MDA is determined by Rad Engineering, Sample counts in CPM			Date/Time: 07/07/2010 1400	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	4806	4/6/2011	13.2 / 20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	14.1 / 20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Sonny Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
Survey Point	Description/Comments		Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
			Alpha	Beta	Alpha	Beta			
1	Concrete Floor used Electra #4806		N / A	N / A	8	1413	N / A	N / A	N / A
2	Concrete Floor used Electra #4806		N / A	N / A	3	1437	N / A	N / A	N / A
3	Concrete Floor used Electra #4806		N / A	N / A	1	1403	N / A	N / A	N / A
4	Concrete Floor used Electra #4806		N / A	N / A	9	1441	N / A	N / A	N / A
5	Concrete Floor used Electra #4806		N / A	N / A	5	1439	N / A	N / A	N / A
6	Concrete Floor used Electra #4806		N / A	N / A	0	531	N / A	N / A	N / A
7	Concrete Floor used Electra #4806		N / A	N / A	4	1293	N / A	N / A	N / A
8	Concrete Floor used Electra #4806		N / A	N / A	1	570	N / A	N / A	N / A
9	Concrete Floor used Electra #4806		N / A	N / A	5	1405	N / A	N / A	N / A
10	Concrete Floor used Electra #4806		N / A	N / A	10	1357	N / A	N / A	N / A
11	Concrete Floor used Electra #4806		N / A	N / A	7	1360	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 			Date: 7/8/10	

SURVEY # 10-ER-A26-157


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10 ER-A26-157

Description/Map/Drawing/Picture/Comments

Building 2201, Photo Disassembly Facility
Survey Plan # 10-015
Room 101 "Cold Assembly Bay"



LEGEND

2 Minute Static Count Location

○ = Swine

PC 7-7-10 = Contact / 30cm

γ = gamma






β = beta

n = neutron

WVWV 9 = Brander

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-158







Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 101 Mezzanine		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/07/2010 1430	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N/A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N / A		Signature: N / A	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Mezzanine Floor Wood	N / A	N / A	2	962	N / A	N / A	N / A	
2	Mezzanine Floor Wood	N / A	N / A	10	1056	N / A	N / A	N / A	
3	Mezzanine Floor Wood	N / A	N / A	4	992	N / A	N / A	N / A	
4	Mezzanine Floor Wood	N / A	N / A	5	1002	N / A	N / A	N / A	
5	Mezzanine Floor Wood	N / A	N / A	3	969	N / A	N / A	N / A	
6	West Wall Concrete	N / A	N / A	16	1066	N / A	N / A	N / A	
7	West Wall Concrete	N / A	N / A	7	1073	N / A	N / A	N / A	
8	West Wall Concrete	N / A	N / A	8	1092	N / A	N / A	N / A	
9	West Wall Concrete	N / A	N / A	11	1155	N / A	N / A	N / A	
10	West Wall Concrete	N / A	N / A	12	1134	N / A	N / A	N / A	
11	South Wall Concrete	N / A	N / A	6	1104	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/12/10	

SURVEY # 10-ER-A26-158

[illegible]

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-162


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, North Wall Main Room 101		Comments: All one minute static counts are in cpm Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/08/2010 1000	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
N / A	Main Room (east of mezzanine) North Wall	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
1	North Wall Concrete (Electra 4806)	N / A	N / A	10	1210	N / A	N / A	N / A	
2	North Wall Concrete (Electra 4806)	N / A	N / A	7	1176	N / A	N / A	N / A	
3	North Wall Concrete (Electra 4806)	N / A	N / A	12	1124	N / A	N / A	N / A	
4	North Wall Concrete (Electra 4806)	N / A	N / A	6	1195	N / A	N / A	N / A	
5	North Wall Concrete (Electra 1120)	N / A	N / A	9	1213	N / A	N / A	N / A	
6	North Wall Concrete (Electra 1120)	N / A	N / A	8	1127	N / A	N / A	N / A	
7	North Wall Concrete (Electra 1120)	N / A	N / A	11	1156	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/12/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-162

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan # 10-015
Room 101 "Cold Assembly Bay"
- Main Room (east of mezzanine), North Wall









LEGEND

2 minute static Count Location
○ = *Swipe*
06-7-10-10 / *10* = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-163


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, South Wall Main Room 101		Comments: All one minute static counts are in cpm Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/08/2010 1000	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1120	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
N / A	Main Room (east of mezzanine) South Wall	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
1	South Wall Concrete (Electra 1120)	N / A	N / A	18	1031	N / A	N / A	N / A	
2	South Wall Concrete (Electra 1120)	N / A	N / A	18	965	N / A	N / A	N / A	
3	South Wall Concrete (Electra 1120)	N / A	N / A	20	990	N / A	N / A	N / A	
4	South Wall Concrete (Electra 1120)	N / A	N / A	17	925	N / A	N / A	N / A	
5	South Wall Concrete (Electra 6697)	N / A	N / A	11	1075	N / A	N / A	N / A	
6	South Wall Upper Ledge Concrete (Electra 6697)	N / A	N / A	6	1318	N / A	N / A	N / A	
7	South Wall Concrete (Electra 6697)	N / A	N / A	9	1109	N / A	N / A	N / A	
8	South Wall Concrete (Electra 6697)	N / A	N / A	10	1013	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N/A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/12/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-163

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan # 10-015
Room 101 "Cold Assembly Bay"
- Main Room (east of mezzanine), South Wall









LEGEND

2 minute static count location
Q = *Swipe*
OC / 7-17/10

___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-161

Location: Area 26 CAU117 Pluto			Purpose: Final Status (walls & ceilings) West end of room 101		Comments: All one minute static counts are in cpm Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/07/2010 1000	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	4806	4/6/2011	13.2/20.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013/			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.	Signature: 		
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: Kevin Wilcox	Signature: 		
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Sonny Brown	Signature: 		
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foksett	Signature: 		
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
N / A	West end room (West of Cinderblock wall)	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
1	Concrete Wall South (Electra 4806)	N / A	N / A	7	989	N / A	N / A	N / A	
2	Concrete Wall West (Electra 4806)	N / A	N / A	6	1112	N / A	N / A	N / A	
3	Concrete Wall North (Electra 4806)	N / A	N / A	6	1076	N / A	N / A	N / A	
4	Cinderblock wall (Electra 4806)	N / A	N / A	5	1279	N / A	N / A	N / A	
11	Wood ceiling (Electra 1120)	N / A	N / A	2	1001	N / A	N / A	N / A	
12	Wood ceiling (Electra 1120)	N / A	N / A	13	1000	N / A	N / A	N / A	
13	Wood ceiling (Electra 1120)	N / A	N / A	13	910	N / A	N / A	N / A	
N / A	West end room (West of Wood framed wall)	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
5	Concrete Wall North (Electra 4806)	N / A	N / A	11	1035	N / A	N / A	N / A	
6	Cinderblock wall (Electra 4806)	N / A	N / A	5	1319	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/12/10	


SURVEY # 10-ER-A26-161

[illegible]

Survey # 10 ER-A26-161

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan # 10-015
Room 101 "Cold Assembly Bay"
- Back Rooms West End (below mezzanine)



LEGEND

2 minute Static Count Location
O = *Swipe*
* *1* / *1* = Contact / 30cm

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-189

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 103, Ceiling		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1100	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foksett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Ceiling, Metal	N / A	N / A	11	1303	N / A	N / A	N / A	
2	Ceiling, Metal	N / A	N / A	3	1211	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-189

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Room 103, "Equipment Room" Ceiling



Outside



Stack

Filter
Cabinet

1

2

To Room 109

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-190

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 103, Floor		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1115	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor, Concrete	N / A	N / A	10	1426	N / A	N / A	N / A	
2	Floor, Concrete	N / A	N / A	20	1419	N / A	N / A	N / A	
3	Floor, Concrete	N / A	N / A	17	1357	N / A	N / A	N / A	
4	Floor, Concrete	N / A	N / A	11	1448	N / A	N / A	N / A	
5	Floor, Concrete	N / A	N / A	20	1417	N / A	N / A	N / A	
6	Floor, Concrete	N / A	N / A	1	1351	N / A	N / A	N / A	
7	Floor, Concrete	N / A	N / A	7	1335	N / A	N / A	N / A	
8	Floor, Concrete	N / A	N / A	13	1413	N / A	N / A	N / A	
9	Floor, Metal	N / A	N / A	14	1056	N / A	N / A	N / A	
10	Floor, Metal	N / A	N / A	7	1021	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A26-190

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Room 103, "Equipment Room" Floor



Outside ←



LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-188

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 103, Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1030	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	North Wall, Concrete	N / A	N / A	8	1219	N / A	N / A	N / A	
2	North Wall, Concrete	N / A	N / A	13	1213	N / A	N / A	N / A	
3	East Wall, Concrete	N / A	N / A	22	1214	N / A	N / A	N / A	
4	East Wall, Concrete	N / A	N / A	14	1220	N / A	N / A	N / A	
5	East Wall, Metal	N / A	N / A	6	824	N / A	N / A	N / A	
6	East Wall, Metal	N / A	N / A	7	869	N / A	N / A	N / A	
7	East Wall, Concrete	N / A	N / A	15	1157	N / A	N / A	N / A	
8	South Wall, Concrete	N / A	N / A	13	1141	N / A	N / A	N / A	
9	West Wall, Concrete	N / A	N / A	12	1179	N / A	N / A	N / A	
10	West Wall, Concrete	N / A	N / A	13	1255	N / A	N / A	N / A	
11	West Wall, Concrete	N / A	N / A	17	1166	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

SURVEY # 10-ER-A26-188

[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # 10-ER-A26-188

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Room 103, "Equipment Room" Walls

N
↑

Outside ←









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-168

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 105		Comments: All one minute static counts are in cpm Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/08/2010 1600	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S.Brown/B.Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor Concrete	N / A	N / A	2	977	N / A	N / A	N / A	
2	Floor Concrete	N / A	N / A	6	1150	N / A	N / A	N / A	
3	Floor Concrete	N / A	N / A	7	1137	N / A	N / A	N / A	
4	Floor Concrete	N / A	N / A	2	1283	N / A	N / A	N / A	
5	East Wall Concrete	N / A	N / A	5	729	N / A	N / A	N / A	
6	East Wall Concrete	N / A	N / A	2	751	N / A	N / A	N / A	
7	East Wall Concrete	N / A	N / A	3	618	N / A	N / A	N / A	
8	West Wall Concrete	N / A	N / A	3	1029	N / A	N / A	N / A	
9	West Wall Concrete	N / A	N / A	3	703	N / A	N / A	N / A	
10	West Wall Concrete	N / A	N / A	0	647	N / A	N / A	N / A	
11	North Wall Concrete	N / A	N / A	2	1166	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/12/10	

SURVEY # 10-ER-A26-168



[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-168

Description/Map/Drawing/Picture/Comments

Building 2201 Pluto Disassembly Facility
Survey Plan 10-015
Room 105 "Control Room"



Room 108

Room 108






LEGEND

STATIC Point Location
O = SWIP

* ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-172


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 108, metal ceiling		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/12/2010 1515	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N/A		Signature: N/A	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Room 108 Metal Ceiling	N / A	N / A	5	988	N / A	N / A	N / A	
2	Room 108 Metal Ceiling	N / A	N / A	1	974	N / A	N / A	N / A	
3	Room 108 Metal Ceiling	N / A	N / A	2	1095	N / A	N / A	N / A	
4	Room 108 Metal Ceiling	N / A	N / A	2	1022	N / A	N / A	N / A	
5	Room 108 Metal Ceiling	N / A	N / A	0	852	N / A	N / A	N / A	
6	Room 108 Metal Ceiling	N / A	N / A	3	1153	N / A	N / A	N / A	
7	Room 108 Metal Ceiling	N / A	N / A	6	1100	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/13/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-172

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility, Room 108 "Operating Area"
Survey Plan 10-015 Room 108 Metal Ceiling









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-173

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 108, Concrete Floor		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/12/2010 1530		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A				
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013				
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 		
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 		
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 		
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 		
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr		
		Alpha	Beta	Alpha	Beta					
1	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	12	1530	N / A	N / A	N / A		
2	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	10	1573	N / A	N / A	N / A		
3	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	9	1501	N / A	N / A	N / A		
4	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	1	1428	N / A	N / A	N / A		
5	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	1	1343	N / A	N / A	N / A		
6	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	8	1501	N / A	N / A	N / A		
7	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	1	1230	N / A	N / A	N / A		
8	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	10	1498	N / A	N / A	N / A		
9	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	10	1517	N / A	N / A	N / A		
10	Room 108 Concrete Floor (Electra 1504)	N / A	N / A	7	1285	N / A	N / A	N / A		
11	Room 108 Concrete Floor (Electra 1120)	N / A	N / A	7	1506	N / A	N / A	N / A		
Reviewed By (Print): 					Signature: 			Date: 7/14/10		

SURVEY # 10-ER-A26-173


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-173

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility, Room 108 "Operating Area"
Survey Plan 10-015 Room 108 Concrete Floor








LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-171

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 108, North Wall & West Wall		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/12/2010 1445	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	6697	4/6/2011	13.8/19.9	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N/A		Signature: N/A	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	West Wall Concrete (Electra 6697)	N / A	N / A	13	1047	N / A	N / A	N / A	
2	West Wall Concrete (Electra 6697)	N / A	N / A	8	1078	N / A	N / A	N / A	
3	West Wall Concrete (Electra 6697)	N / A	N / A	8	1044	N / A	N / A	N / A	
4	West Wall Concrete (Electra 6697)	N / A	N / A	9	984	N / A	N / A	N / A	
5	West Wall Concrete (Electra 6697)	N / A	N / A	8	890	N / A	N / A	N / A	
6	West Wall Concrete (Electra 6697)	N / A	N / A	9	828	N / A	N / A	N / A	
7	West Wall Concrete (Electra 6697)	N / A	N / A	11	1055	N / A	N / A	N / A	
8	West Wall Concrete (Electra 6697)	N / A	N / A	5	976	N / A	N / A	N / A	
9	North Wall Concrete (Electra 1504)	N / A	N / A	4	795	N / A	N / A	N / A	
10	North Wall Concrete (Electra 1504)	N / A	N / A	8	822	N / A	N / A	N / A	
11	North Wall Concrete (Electra 1504)	N / A	N / A	8	912	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/13/10	

SURVEY # 10-ER-A26-171


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-171

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility, Room 108 "Operating Area"
Survey Plan 10-015 Room 108 North Wall & West Wall (concrete)









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-170

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 108, South Wall & East Wall		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/12/2010 1430	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N/A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Sonny Brown		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	South Wall Concrete	N / A	N / A	8	1218	N / A	N / A	N / A	
2	South Wall Concrete	N / A	N / A	12	1223	N / A	N / A	N / A	
3	South Wall Concrete	N / A	N / A	9	1251	N / A	N / A	N / A	
4	South Wall Metal	N / A	N / A	8	745	N / A	N / A	N / A	
5	South Wall Concrete	N / A	N / A	9	1269	N / A	N / A	N / A	
6	South Wall Concrete	N / A	N / A	9	1218	N / A	N / A	N / A	
7	South Wall Concrete	N / A	N / A	13	1219	N / A	N / A	N / A	
8	South Wall Concrete	N / A	N / A	14	1093	N / A	N / A	N / A	
9	South Wall Concrete	N / A	N / A	5	1216	N / A	N / A	N / A	
10	South Wall Concrete	N / A	N / A	9	1106	N / A	N / A	N / A	
11	South Wall Concrete	N / A	N / A	5	1118	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/14/10	

SURVEY # 10-ER-A26-170


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-170

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility, Room 108 "Operating Area"
Survey Plan 10-015 Room 108 South Wall & East Wall (concrete & metal)









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-180


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 109, Ceiling		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/14/2010 1545	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Sonny Brown		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Ceiling Metal	N / A	N / A	3	1185	N / A	N / A	N / A	
2	Ceiling Metal	N / A	N / A	4	1182	N / A	N / A	N / A	
3	Ceiling Metal	N / A	N / A	5	1253	N / A	N / A	N / A	
4	Ceiling Metal	N / A	N / A	4	1166	N / A	N / A	N / A	
5	Ceiling Metal	N / A	N / A	6	1207	N / A	N / A	N / A	
6	Ceiling Metal	N / A	N / A	7	1243	N / A	N / A	N / A	
7	Ceiling Metal	N / A	N / A	4	1215	N / A	N / A	N / A	
8	Ceiling Metal	N / A	N / A	2	1251	N / A	N / A	N / A	
9	Ceiling Metal	N / A	N / A	6	1145	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/15/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-180

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Room 109, "Warm and Cold Storage Room,
Machine Equipment Room, Ramp" Ceiling









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-183

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 109, Floor		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/14/2010 1430	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor Concrete	N / A	N / A	9	1273	N / A	N / A	N / A	
2	Floor Concrete	N / A	N / A	10	1286	N / A	N / A	N / A	
3	Floor Concrete	N / A	N / A	9	940	N / A	N / A	N / A	
4	Floor Concrete	N / A	N / A	13	909	N / A	N / A	N / A	
5	Floor Concrete	N / A	N / A	3	942	N / A	N / A	N / A	
6	Floor Concrete	N / A	N / A	7	922	N / A	N / A	N / A	
7	Floor Concrete	N / A	N / A	7	1386	N / A	N / A	N / A	
8	Floor Concrete	N / A	N / A	12	1419	N / A	N / A	N / A	
9	Floor Concrete	N / A	N / A	10	1322	N / A	N / A	N / A	
10	Floor Concrete	N / A	N / A	5	1400	N / A	N / A	N / A	
11	Floor Concrete	N / A	N / A	11	1438	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/19/10	

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 10-ER-A26-183

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
12	Floor Concrete	N/A	N/A	6	1439	N/A	N/A	N/A
13	Floor Concrete	N/A	N/A	6	1483	N/A	N/A	N/A
14	Floor Concrete	N/A	N/A	11	1505	N/A	N/A	N/A
15	Floor Concrete	N/A	N/A	9	1539	N/A	N/A	N/A
16	Floor Concrete	N/A	N/A	6	1601	N/A	N/A	N/A
17	Floor Concrete	N/A	N/A	10	1625	N/A	N/A	N/A
18	Floor Concrete	N/A	N/A	8	1530	N/A	N/A	N/A
19	Floor Concrete	N/A	N/A	7	1494	N/A	N/A	N/A
20	Floor Concrete	N/A	N/A	9	1565	N/A	N/A	N/A
21	Floor Concrete	N/A	N/A	4	1547	N/A	N/A	N/A
22	Floor Concrete	N/A	N/A	14	1497	N/A	N/A	N/A
23	Floor Concrete	N/A	N/A	6	1578	N/A	N/A	N/A
24	Floor Concrete	N/A	N/A	7	1541	N/A	N/A	N/A
25	Floor Concrete	N/A	N/A	11	1581	N/A	N/A	N/A
26	Floor Concrete	N/A	N/A	8	1637	N/A	N/A	N/A
27	Floor Concrete	N/A	N/A	12	1524	N/A	N/A	N/A
28	Floor Concrete	N/A	N/A	14	1552	N/A	N/A	N/A
29	Floor Concrete	N/A	N/A	12	1571	N/A	N/A	N/A
30	Floor Concrete	N/A	N/A	12	1514	N/A	N/A	N/A
31	Floor Concrete	N/A	N/A	1	1544	N/A	N/A	N/A
32	Floor Concrete	N/A	N/A	7	1415	N/A	N/A	N/A
33	Floor Concrete	N/A	N/A	9	1598	N/A	N/A	N/A
34	Floor Concrete	N/A	N/A	7	1458	N/A	N/A	N/A


SURVEY # 10-ER-A26-183

[illegible]

Survey # 10-ER-A26-183

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Room 109, "Warm and Cold Storage Room,
Machine Equipment Room, Ramp" Floors









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-181

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 109, Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/14/2010 1615	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Sonny Brown		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	North Wall Concrete	N / A	N / A	9	900	N / A	N / A	N / A	
2	North Wall Concrete	N / A	N / A	7	906	N / A	N / A	N / A	
3	East Wall Concrete	N / A	N / A	6	1119	N / A	N / A	N / A	
4	East Wall Concrete	N / A	N / A	8	1120	N / A	N / A	N / A	
5	North Wall Metal	N / A	N / A	7	816	N / A	N / A	N / A	
6	East Wall Concrete	N / A	N / A	3	1138	N / A	N / A	N / A	
7	East Wall Concrete	N / A	N / A	9	1236	N / A	N / A	N / A	
8	East Wall Metal	N / A	N / A	9	924	N / A	N / A	N / A	
9	East Wall Concrete	N / A	N / A	15	1239	N / A	N / A	N / A	
10	South Wall Concrete	N / A	N / A	4	1298	N / A	N / A	N / A	
11	South Wall Concrete	N / A	N / A	15	1163	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/15/10	

SURVEY # 10-ER-A26-181


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-181

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Room 109, "Warm and Cold Storage Room,
Machine Equipment Room, Ramp" Walls









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-228

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 110, Floor, Ceiling and Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/28/2010 1300	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor Concrete	N / A	N / A	11	1564	N / A	N / A	N / A	
2	Floor Concrete	N / A	N / A	6	1707	N / A	N / A	N / A	
3	Floor Concrete	N / A	N / A	5	1607	N / A	N / A	N / A	
4	Floor Concrete	N / A	N / A	5	1724	N / A	N / A	N / A	
5	Floor Concrete	N / A	N / A	5	1562	N / A	N / A	N / A	
6	Floor Concrete	N / A	N / A	5	1638	N / A	N / A	N / A	
7	West Wall, Concrete Block	N / A	N / A	12	1227	N / A	N / A	N / A	
8	West Wall, Concrete Block	N / A	N / A	7	1155	N / A	N / A	N / A	
9	West Wall, Concrete Block	N / A	N / A	10	1226	N / A	N / A	N / A	
10	West Wall, Concrete Block	N / A	N / A	4	1227	N / A	N / A	N / A	
11	West Wall, Concrete Block	N / A	N / A	7	1240	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/29/10	

SURVEY # 10-ER-A26-228

[illegible]


RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-228

Description/Map/Drawing/Picture/Comments

Building 2201 Pluto Disassembly Facility
Survey Plan 10-015
Room 110, "Building Main Entrance"

N
↑



LEGEND

1 minute static count location
O = *Swipe* / = Contact / 30cm

γ = gamma

β = beta







n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-194


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 111		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 1415	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	West Wall, Concrete (Electra 1120)	N / A	N / A	7	1500	N / A	N / A	N / A	
2	East Wall, Concrete (Electra 1120)	N / A	N / A	14	1468	N / A	N / A	N / A	
3	North Wall, Concrete (Electra 1120)	N / A	N / A	7	1475	N / A	N / A	N / A	
4	South Wall, Concrete (Electra 1120)	N / A	N / A	6	1539	N / A	N / A	N / A	
5	Wooden Beam (Electra 1120)	N / A	N / A	7	1154	N / A	N / A	N / A	
6	Wooden Beam (Electra 1120)	N / A	N / A	8	1182	N / A	N / A	N / A	
7	Floor, Concrete (Electra 1120)	N / A	N / A	7	1757	N / A	N / A	N / A	
8	Floor, Concrete (Electra 1120)	N / A	N / A	8	1604	N / A	N / A	N / A	
9	Ceiling, Metal (Electra 1504)	N / A	N / A	10	996	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-194

Description/Map/Drawing/Picture/Comments

Building 2201 Pluto Disassembly Facility
Survey Plan 10-015
Room 111









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-176

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 115, Floor, Ceiling and Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/13/2010 1430	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor Concrete	N / A	N / A	8	1365	N / A	N / A	N / A	
2	South Wall Concrete	N / A	N / A	9	1360	N / A	N / A	N / A	
3	East Wall Concrete	N / A	N / A	12	1406	N / A	N / A	N / A	
4	North Wall Concrete	N / A	N / A	10	1340	N / A	N / A	N / A	
5	West Wall Concrete	N / A	N / A	6	1356	N / A	N / A	N / A	
6	Ceiling Metal	N / A	N / A	7	1355	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	


Reviewed By (Print): 	Signature: 	Date: 7/15/10
---	---	------------------

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-176

Description/Map/Drawing/Picture/Comments

Building 2201 Pluto Disassembly Facility
Survey Plan 10-015
Room 115









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-178


Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 116, Ceiling		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/13/2010 1600	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Ceiling Metal	N / A	N / A	11	1244	N / A	N / A	N / A	
2	Ceiling Metal	N / A	N / A	8	1222	N / A	N / A	N / A	
3	Ceiling Metal	N / A	N / A	11	1375	N / A	N / A	N / A	
4	Ceiling Metal	N / A	N / A	7	1284	N / A	N / A	N / A	
5	Ceiling Metal	N / A	N / A	8	1211	N / A	N / A	N / A	
6	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
7	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
8	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
9	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
10	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
11	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/15/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-178

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility, Room 116 "Office Area"
Survey Plan 10-015, Room 116, Metal Ceiling









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-177

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 116, Floor		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/13/2010 1530	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor Concrete	N / A	N / A	10	1668	N / A	N / A	N / A	
2	Floor Concrete	N / A	N / A	9	1666	N / A	N / A	N / A	
3	Floor Concrete	N / A	N / A	9	1653	N / A	N / A	N / A	
4	Floor Concrete	N / A	N / A	6	1649	N / A	N / A	N / A	
5	Floor Concrete	N / A	N / A	5	1622	N / A	N / A	N / A	
6	Floor Concrete	N / A	N / A	8	1651	N / A	N / A	N / A	
7	Floor Concrete	N / A	N / A	3	1650	N / A	N / A	N / A	
8	Floor Concrete	N / A	N / A	3	1636	N / A	N / A	N / A	
9	Floor Concrete	N / A	N / A	7	1690	N / A	N / A	N / A	
10	Floor Concrete	N / A	N / A	8	1683	N / A	N / A	N / A	
11	Floor Concrete	N / A	N / A	11	1650	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/15/10	

SURVEY # 10-ER-A26-177


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-177

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility, Room 116 "Office Area"
Survey Plan 10-015, Room 116, Floor









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-179

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 116, Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015		Date/Time: 07/13/2010 1630	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A		
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013		
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1	South Wall Concrete	N / A	N / A	10	1345	N / A	N / A	N / A
2	South Wall Concrete	N / A	N / A	9	1430	N / A	N / A	N / A
3	South Wall Concrete	N / A	N / A	10	1339	N / A	N / A	N / A
4	South Wall Concrete	N / A	N / A	7	1304	N / A	N / A	N / A
5	South Wall Concrete	N / A	N / A	14	1333	N / A	N / A	N / A
6	South Wall Concrete	N / A	N / A	13	1354	N / A	N / A	N / A
7	East Wall Concrete	N / A	N / A	11	1336	N / A	N / A	N / A
8	East Wall Concrete	N / A	N / A	14	1330	N / A	N / A	N / A
9	East Wall Metal	N / A	N / A	8	1260	N / A	N / A	N / A
10	East Wall Concrete	N / A	N / A	6	1226	N / A	N / A	N / A
11	North Wall Metal	N / A	N / A	8	1182	N / A	N / A	N / A
Reviewed By (Print): 					Signature: 		Date: 7/15/10	

SURVEY # 10-ER-A26-179


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-179

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility, Room 116 "Office Area"
Survey Plan 10-015 Room 116, Walls









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-186

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 117		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/19/2010 0930	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: B. Bunce/S. Brown		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor Concrete	N / A	N / A	5	1752	N / A	N / A	N / A	
2	Floor Concrete	N / A	N / A	6	1690	N / A	N / A	N / A	
3	East Wall Concrete Block	N / A	N / A	5	1355	N / A	N / A	N / A	
4	East Wall Concrete Block	N / A	N / A	13	1421	N / A	N / A	N / A	
5	North Wall Concrete Block	N / A	N / A	11	1419	N / A	N / A	N / A	
6	North Wall Concrete Block	N / A	N / A	5	1479	N / A	N / A	N / A	
7	West Wall Concrete Block	N / A	N / A	9	1436	N / A	N / A	N / A	
8	West Wall Concrete Block	N / A	N / A	8	1485	N / A	N / A	N / A	
9	South Wall Concrete Block	N / A	N / A	11	1436	N / A	N / A	N / A	
10	South Wall Concrete Block	N / A	N / A	10	1347	N / A	N / A	N / A	
11	Ceiling Metal	N / A	N / A	5	1308	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/20/10	

SURVEY # 10-ER-A26-186


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-186

Description/Map/Drawing/Picture/Comments

Building 2201 Pluto Disassembly Facility
Survey Plan 10-015
Room 117









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-239

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 201, Floor, Ceiling and Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/4/2010 0900	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1120	4/6/2011	14.1/20.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor Concrete	N / A	N / A	9	1183	N / A	N / A	N / A	
2	Floor Concrete	N / A	N / A	10	1268	N / A	N / A	N / A	
3	East Wall Concrete	N / A	N / A	20	925	N / A	N / A	N / A	
4	East Wall Concrete	N / A	N / A	6	886	N / A	N / A	N / A	
5	North Wall Concrete	N / A	N / A	8	772	N / A	N / A	N / A	
6	North Wall Concrete	N / A	N / A	20	751	N / A	N / A	N / A	
7	West Wall Concrete	N / A	N / A	11	964	N / A	N / A	N / A	
8	West Wall Concrete	N / A	N / A	14	849	N / A	N / A	N / A	
9	South Wall Concrete	N / A	N / A	17	1083	N / A	N / A	N / A	
10	South Wall Concrete	N / A	N / A	22	1087	N / A	N / A	N / A	
11	Ceiling Concrete	N / A	N / A	18	1233	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/4/10	

SURVEY # 10-ER-A26-239


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-239

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Room 201, "Equipment Room"



LEGEND

O = ^{1 minute static count}
~~Swipe~~ * / = Contact / 30cm

γ = gamma

β = beta

n = neutron







x-x-x-x = Boundary

Δ LAW

KW 8/4/10

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-240

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Room 301, Floor, Ceiling and Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 08/4/2010 0930	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor Concrete	N / A	N / A	12	1329	N / A	N / A	N / A	
2	Floor Concrete	N / A	N / A	7	1242	N / A	N / A	N / A	
3	East Wall Concrete	N / A	N / A	10	863	N / A	N / A	N / A	
4	East Wall Concrete	N / A	N / A	10	891	N / A	N / A	N / A	
5	North Wall Concrete	N / A	N / A	12	812	N / A	N / A	N / A	
6	North Wall Concrete	N / A	N / A	7	933	N / A	N / A	N / A	
7	West Wall Concrete	N / A	N / A	15	836	N / A	N / A	N / A	
8	West Wall Concrete	N / A	N / A	13	934	N / A	N / A	N / A	
9	South Wall Concrete	N / A	N / A	5	1143	N / A	N / A	N / A	
10	South Wall Concrete	N / A	N / A	16	1017	N / A	N / A	N / A	
11	Ceiling Concrete	N / A	N / A	13	1265	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 8/4/10	

SURVEY # 10-ER-A26-240


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-240

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Room 301, "Equipment Room"



LEGEND

O = ^{1 minute static count}
~~Swipe~~ * / = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ LAW

Kw 8/4/10

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-205



Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Rooms 112, 113, 114 Floors <i>7-20-10 Ceilings</i>		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/20/2010 1415			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A					
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013					
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: <i>[Signature]</i>			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: <i>Kevin Wilcox</i>			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: <i>S. Brown / B. Bunce</i>			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: <i>Brian Foskett</i>			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1	Ceiling, Metal				N / A	N / A	5	1100	N / A	N / A	N / A
2	Ceiling, Metal				N / A	N / A	6	1209	N / A	N / A	N / A
3	Ceiling, Metal				N / A	N / A	6	1221	N / A	N / A	N / A
4	Ceiling, Metal				N / A	N / A	15	1252	N / A	N / A	N / A
N / A	N / A				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A				N / A	N / A	N / A	N / A	N / A	N / A	N / A
Reviewed By (Print): <i>D. Foskett</i>					Signature: <i>[Signature]</i>					Date: <i>7/21/10</i>	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-205

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Rooms 112, 113, 114
"Office Areas and Bathrooms", Ceiling









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-204



Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Rooms 112, 113, 114 Floors		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/20/2010 1400	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foskett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Floor, Concrete	N / A	N / A	10	1412	N / A	N / A	N / A	
2	Floor, Concrete	N / A	N / A	11	1502	N / A	N / A	N / A	
3	Floor, Concrete	N / A	N / A	8	1396	N / A	N / A	N / A	
4	Floor, Concrete	N / A	N / A	13	1712	N / A	N / A	N / A	
5	Floor, Concrete	N / A	N / A	10	1461	N / A	N / A	N / A	
6	Floor, Concrete	N / A	N / A	9	1653	N / A	N / A	N / A	
7	Floor, Concrete	N / A	N / A	12	1592	N / A	N / A	N / A	
8	Floor, Concrete	N / A	N / A	12	1540	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/21/10	

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-204

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Rooms 112, 113, 114
"Office Areas and Bathrooms", Floors









LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 10-ER-A26-203

Location: Area 26 CAU117 Pluto			Purpose: Final Status Survey, Rooms 112, 113, 114 Walls		Comments: All one minute static counts are in cpm. Bkgd not subtracted for Final Status Survey, Survey Plan #10-015			Date/Time: 07/20/2010 1315	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP# N / A			
Electra	1504	4/6/2011	12.9/19.8	N / A	N / A	Work Package # ENV-10-RCT ENV SITE SURVEYS-0013			
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: D.Cotroneo Jr.		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Kevin Wilcox		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: S. Brown/B. Bunce		Signature: 	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: Brian Foscett		Signature: 	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Room 114, East Wall, Cinderblock	N / A	N / A	10	1393	N / A	N / A	N / A	
2	Room 113, East Wall, Cinderblock	N / A	N / A	19	1420	N / A	N / A	N / A	
3	Room 112, East Wall, Cinderblock	N / A	N / A	10	1420	N / A	N / A	N / A	
4	Room 112, South Wall, Cinderblock	N / A	N / A	12	1329	N / A	N / A	N / A	
5	Room 112, South Wall, Cinderblock	N / A	N / A	5	1295	N / A	N / A	N / A	
6	Room 112, West Wall, Cinderblock	N / A	N / A	12	1428	N / A	N / A	N / A	
7	Room 112, North Wall, Cinderblock	N / A	N / A	8	1441	N / A	N / A	N / A	
8	Room 112, North Wall, Cinderblock	N / A	N / A	16	1256	N / A	N / A	N / A	
9	Room 112, North Wall, Cinderblock	N / A	N / A	7	1313	N / A	N / A	N / A	
10	Room 113, North Wall, Cinderblock	N / A	N / A	7	1359	N / A	N / A	N / A	
11	Room 114, South Wall, Cinderblock	N / A	N / A	12	1381	N / A	N / A	N / A	
Reviewed By (Print): 					Signature: 			Date: 7/21/10	

SURVEY # 10-ER-A26-203


[illegible]

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 10-ER-A26-203

Description/Map/Drawing/Picture/Comments

Building 2201, Pluto Disassembly Facility
Survey Plan 10-015
Rooms 112, 113, 114
"Office Areas and Bathrooms", Walls



LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

APPENDIX C – Data for Each Room or Survey Unit

Data for the Class 3 Area by Room

Final Status Survey Plan # 10-015, Room 101, Floor

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Concrete Floor used Electra #4806	8	1413	3.7	372.5	17.8	621.4
2	Concrete Floor used Electra #4806	3	1437	-1.3	396.5	-6.4	661.5
3	Concrete Floor used Electra #4806	1	1403	-3.3	362.5	-16.1	604.7
4	Concrete Floor used Electra #4806	9	1441	4.7	400.5	22.6	668.1
5	Concrete Floor used Electra #4806	5	1439	0.7	398.5	3.3	664.8
6	Concrete Floor used Electra #4806	0	531	-4.3	-509.5	-20.9	-850.1
7	Concrete Floor used Electra #4806	4	1293	-0.3	252.5	-1.6	421.2
8	Concrete Floor used Electra #4806	1	570	-3.3	-470.5	-16.1	-785.0
9	Concrete Floor used Electra #4806	5	1405	0.7	364.5	3.3	608.1
10	Concrete Floor used Electra #4806	10	1357	5.7	316.5	27.4	528.0
11	Concrete Floor used Electra #4806	7	1360	2.7	319.5	12.9	533.0
12	Concrete Floor used Electra #4806	21	1301	16.7	260.5	80.6	434.6
13	Concrete Floor used Electra #4806	7	1451	2.7	410.5	12.9	684.8
14	Metal Plate used Electra #1120	0	960	-4.7	-371.7	-22.5	-620.1
15	Metal Plate used Electra #1120	8	1374	3.4	42.3	16.2	70.6
16	Concrete Floor used Electra #4806	10	1431	5.7	390.5	27.4	651.4
17	Metal Plate used Electra #1120	4	959	-0.7	-372.7	-3.1	-621.8
18	Concrete Floor used Electra #4806	12	1400	7.7	359.5	37.1	599.7
19	Concrete Floor used Electra #4806	20	1456	15.7	415.5	75.7	693.2
20	Concrete Floor used Electra #4806	15	1384	10.7	343.5	51.6	573.0
					Averages	15.1	307.1
					StDev	29.2	546.2
					Median	12.9	586.4
					Max	80.6	693.2
					Min	-22.5	-850.1
					*LBGR	0.21	
					*Negative vales not used in LGBR		

10-ER-A26-165

Final Status Status, Ceiling of Main Room 101

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Ceiling Concrete	8	1413	3.7	372.5	17.8	621.4
2	Ceiling Concrete	9	1427	4.7	386.5	22.6	644.8
3	Ceiling Concrete	10	1309	5.7	268.5	27.4	447.9
4	Ceiling Concrete	1	1389	-3.3	348.5	-16.1	581.4
5	Ceiling Concrete	22	1279	17.7	238.5	85.4	397.9
6	Ceiling Concrete	11	1317	6.7	276.5	32.2	461.3
7	Concrete wall south(electra 4806)	11	1039	6.7	-1.5	32.2	-2.5
8	Wood ceiling(electra1120)	17	927	12.3	-483.7	59.2	-807.0
9	Wood ceiling(electra1120)	10	1058	5.3	-352.7	25.4	-588.4
10	Wood ceiling(electra1120)	11	1015	6.3	-395.7	30.2	-660.2
14	Wood Framed west wall (electra 1504)	2	741	-2.8	-669.7	-13.3	-1117.3
15	Wood Framed west wall (electra 1504)	6	1065	1.3	-345.7	6.0	-576.7
					Averages	25.8	-49.8
					StDev	27.8	653.4
					Median	26.4	197.7
					Max	85.4	644.8
					Min	-16.1	-1117.3
					*LBGR	0.26	
*Negative vales not used in LGBR							

Final Status Survey, East Wall Main Room 101

*Negative vales not used in LGBR

10-ER-A26-158

Final Status Survey, Room 101 Mezzanine

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Mezzanine Floor Wood	2	962	-4.9	-333.7	-23.4	-556.6
2	Mezzanine Floor Wood	10	1056	3.2	-239.7	15.2	-399.8
3	Mezzanine Floor Wood	4	992	-2.9	-303.7	-13.8	-506.6
4	Mezzanine Floor Wood	5	1002	-1.9	-293.7	-8.9	-489.9
5	Mezzanine Floor Wood	3	969	-3.9	-326.7	-18.6	-545.0
6	West Wall Concrete	16	1066	11.7	25.5	56.4	42.5
7	West Wall Concrete	7	1073	2.7	32.5	12.9	54.2
8	West Wall Concrete	8	1092	3.7	51.5	17.8	85.9
9	West Wall Concrete	11	1155	6.7	114.5	32.2	191.0
10	West Wall Concrete	12	1134	7.7	93.5	37.1	155.9
11	South Wall Concrete	6	1104	1.7	63.5	8.1	105.9
12	South Wall Concrete	7	991	2.7	-49.5	12.9	-82.6
13	South Wall Concrete	10	977	5.7	-63.5	27.4	-106.0
14	South Wall Concrete	14	948	9.7	-92.5	46.7	-154.4
15	South Wall Concrete	14	997	9.7	-43.5	46.7	-72.6
16	North Wall Concrete	8	1121	3.7	80.5	17.8	134.3
17	North Wall Concrete	6	1062	1.7	21.5	8.1	35.8
18	North Wall Concrete	6	1044	1.7	3.5	8.1	5.8
19	North Wall Concrete	7	1096	2.7	55.5	12.9	92.6
20	North Wall Concrete	10	1043	5.7	2.5	27.4	4.1
21	Craneveyor Platform/Track Metal	8	875	2.7	-363.9	13.0	-607.0
22	Craneveyor Platform/Track Metal	4	793	-1.3	-445.9	-6.3	-743.8
23	Ceiling Concrete	1	1262	-3.3	221.5	-16.1	369.5
24	Ceiling Concrete	3	1279	-1.3	238.5	-6.4	397.9
25	Ceiling Concrete	3	1248	-1.3	207.5	-6.4	346.1
26	Ceiling Concrete	2	1241	-2.3	200.5	-11.2	334.5
27	Ceiling Concrete	3	1327	-1.3	286.5	-6.4	477.9

28	Mezzanine Floor Wood	8	964	1.2	-331.7	5.6	-553.3
					Averages	10.3	-70.9
					StDev	21.0	347.7
					Median	10.5	20.8
					Max	56.4	477.9
					Min	-23.4	-743.8
					*LBGR	0.10	
					*Negative vales not used in LGBR		

10-ER-A26-162

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	North Wall Concrete (Electra 4806)	10	1210	5.7	169.5	27.4	282.7
2	North Wall Concrete (Electra 4806)	7	1176	2.7	135.5	12.9	226.0
3	North Wall Concrete (Electra 4806)	12	1124	7.7	83.5	37.1	139.3
4	North Wall Concrete (Electra 4806)	6	1195	1.7	154.5	8.1	257.7
5	North Wall Concrete (Electra 1120)	9	1213	4.7	172.5	22.6	287.7
6	North Wall Concrete (Electra 1120)	8	1127	3.7	86.5	17.8	144.3
7	North Wall Concrete (Electra 1120)	11	1156	6.7	115.5	32.2	192.7
7	Concrete wall south(electra 4806)	11	1039	6.7	-1.5	32.2	-2.5
8	Wood ceiling(electra1120)	17	927	12.3	-483.7	59.2	-807.0
9	Wood ceiling(electra1120)	10	1058	5.3	-352.7	25.4	-588.4
10	Wood ceiling(electra1120)	11	1015	6.3	-395.7	30.2	-660.2
14	Wood Framed west wall (electra 1504)	2	741	-4.9	-554.7	-23.4	-925.3
15	Wood Framed west wall (electra 1504)	6	1065	-0.9	-230.7	-4.1	-384.8
					Averages	21.3	-141.4
					StDev	20.3	459.7
					Median	25.4	139.3
					Max	59.2	287.7
					Min	-23.4	-925.3
					*LBGR	0.21	

*Negative vales not used in LGBR

10-ER-A26-163

Final Status Survey, South Wall Main Room 101

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	South Wall Concrete (Electra 1120)	18	1031	13.7	-9.5	66.1	-15.9
2	South Wall Concrete (Electra 1120)	18	965	13.7	-75.5	66.1	-126.0
3	South Wall Concrete (Electra 1120)	20	990	15.7	-50.5	75.7	-84.3
4	South Wall Concrete (Electra 1120)	17	925	12.7	-115.5	61.2	-192.7
5	South Wall Concrete (Electra 6697)	11	1075	6.7	34.5	32.2	57.5
6	South Wall Upper Ledge Concrete (Electra 6697)	6	1318	1.7	277.5	8.1	462.9
7	South Wall Concrete (Electra 6697)	9	1109	4.7	68.5	22.6	114.2
8	South Wall Concrete (Electra 6697)	10	1013	5.7	-27.5	27.4	-45.9
7	Concrete wall south(electra 4806)	11	1039	6.7	-1.5	32.2	-2.5
8	Wood ceiling(electra1120)	17	927	12.3	-483.7	59.2	-807.0
9	Wood ceiling(electra1120)	10	1058	5.3	-352.7	25.4	-588.4
10	Wood ceiling(electra1120)	11	1015	6.3	-395.7	30.2	-660.2
14	Wood Framed west wall (electra 1504)	2	741	-4.9	-554.7	-23.4	-925.3
15	Wood Framed west wall (electra 1504)	6	1065	-0.9	-230.7	-4.1	-384.8
					Averages	34.2	-228.5
					StDev	28.9	392.2
					Median	31.2	-105.1
					Max	75.7	462.9
					Min	-23.4	-925.3
					*LBGR	0.34	
					*Negative vales not used in LGBR		

10-ER-A26-161

Final Status (walls & ceilings) West end of room 101

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Concrete Wall South (Electra 4806)	7	989	2.7	-51.5	12.9	-86.0
2	Concrete Wall West (Electra 4806)	6	1112	1.7	71.5	8.1	119.2
3	Concrete Wall North (Electra 4806)	6	1076	1.7	35.5	8.1	59.2
4	Cinderblock wall (Electra 4806)	5	1279	0.2	582.4	0.8	971.6
11	Wood ceiling (Electra 1120)	2	1001	-2.8	-409.7	-13.3	-683.5
12	Wood ceiling (Electra 1120)	13	1000	8.3	-410.7	39.9	-685.2
13	Wood ceiling (Electra 1120)	13	910	8.3	-500.7	39.9	-835.3
5	Concrete Wall North (Electra 4806)	11	1035	6.7	-5.5	32.2	-9.2
6	Cinderblock wall (Electra 4806)	5	1319	0.2	622.4	0.8	1038.3
7	Concrete wall south (Electra 4806)	11	1039	6.7	-1.5	32.2	-2.5
8	Wood ceiling (Electra 1120)	17	927	12.3	-483.7	59.2	-807.0
9	Wood ceiling (Electra 1120)	10	1058	5.3	-352.7	25.4	-588.4
10	Wood ceiling (Electra 1120)	11	1015	6.3	-395.7	30.2	-660.2
14	Wood Framed west wall (Electra 1504)	2	741	-4.9	-554.7	-23.4	-925.3
15	Wood Framed west wall (Electra 1504)	6	1065	-0.9	-230.7	-4.1	-384.8
					Averages	16.6	-231.9
					StDev	22.7	616.0
					Median	12.9	-384.8
					Max	59.2	1038.3
					Min	-23.4	-925.3
					*LBGR	0.17	
*Negative vales not used in LGBR							

Final Status Survey, Room 103, Walls

*Negative vales not used in LGBR

10-ER-A26-190 Final Status Survey, Room 103, Floor		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor, Concrete	10	1426	5.7	385.5	27.4	643.1
2	Floor, Concrete	20	1419	15.7	378.5	75.7	631.4
3	Floor, Concrete	17	1357	12.7	316.5	61.2	528.0
4	Floor, Concrete	11	1448	6.7	407.5	32.2	679.8
5	Floor, Concrete	20	1417	15.7	376.5	75.7	628.1
6	Floor, Concrete	1	1351	-3.3	310.5	-16.1	518.0
7	Floor, Concrete	7	1335	2.7	294.5	12.9	491.3
8	Floor, Concrete	13	1413	8.7	372.5	41.9	621.4
9	Floor, Metal	14	1056	8.7	-182.9	42.0	-305.1
10	Floor, Metal	7	1021	1.7	-217.9	8.2	-363.4
Averages						36.1	407.3
StDev						29.8	395.8
Median						37.1	574.7
Max						75.7	679.8
Min						-16.1	-363.4
*LBGR						0.44	
*Negative vales not used in LGBR							

10-ER-A26-189 Final Status Survey, Room 103, Ceiling		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Ceiling, Metal	11	1303	5.7	64.2	27.5	107.0
2	Ceiling, Metal	3	1211	-2.3	-27.8	-11.1	-46.5
Averages						8.2	30.3
StDev						27.3	108.5
Median						8.2	30.3
Max						27.5	107.0
Min						-11.1	-46.5
*LBGR						0.09	

*Negative vales not used in LGBR

10-ER-A26-168
Final Status Survey, Room 105

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor Concrete	2	977	-2.3	-63.5	-11.2	-106.0
2	Floor Concrete	6	1150	1.7	109.5	8.1	182.6
3	Floor Concrete	7	1137	2.7	96.5	12.9	161.0
4	Floor Concrete	2	1283	-2.3	242.5	-11.2	404.5
5	East Wall Concrete	5	729	0.7	-311.5	3.3	-519.7
6	East Wall Concrete	2	751	-2.3	-289.5	-11.2	-483.0
7	East Wall Concrete	3	618	-1.3	-422.5	-6.4	-704.9
8	West Wall Concrete	3	1029	-1.3	-11.5	-6.4	-19.2
9	West Wall Concrete	3	703	-1.3	-337.5	-6.4	-563.1
10	West Wall Concrete	0	647	-4.3	-393.5	-20.9	-656.5
11	North Wall Concrete	2	1166	-2.3	125.5	-11.2	209.3
12	North Wall Concrete	1	990	-3.3	-50.5	-16.1	-84.3
13	Ceiling Concrete	11	1160	6.7	119.5	32.2	199.3
14	Ceiling Concrete	3	1087	-1.3	46.5	-6.4	77.5
15	Ceiling Concrete	7	1017	2.7	-23.5	12.9	-39.2
16	Ceiling Concrete	5	751	0.7	-289.5	3.3	-483.0
					Averages	-2.2	-151.5
					StDev	13.5	360.3
					Median	-6.4	-61.8
					Max	32.2	404.5
					Min	-20.9	-704.9
					*LBGR	0.00	
					*Negative vales not used in LGBR		

Final Status Survey, Room 108, metal ceiling

*Negative vales not used in LGBR

10-ER-A26-173

Final Status Survey, Room 108, Concrete Floor

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Room 108 Concrete Floor (Electra 1120)	12	1530	7.7	489.5	37.1	816.6
2	Room 108 Concrete Floor (Electra 1120)	10	1573	5.7	532.5	27.4	888.3
3	Room 108 Concrete Floor (Electra 1120)	9	1501	4.7	460.5	22.6	768.2
4	Room 108 Concrete Floor (Electra 1120)	1	1428	-3.3	387.5	-16.1	646.4
5	Room 108 Concrete Floor (Electra 1120)	1	1343	-3.3	302.5	-16.1	504.6
6	Room 108 Concrete Floor (Electra 1120)	8	1501	3.7	460.5	17.8	768.2
7	Room 108 Concrete Floor (Electra 1120)	1	1230	-3.3	189.5	-16.1	316.1
8	Room 108 Concrete Floor (Electra 1120)	10	1498	5.7	457.5	27.4	763.2
9	Room 108 Concrete Floor (Electra 1120)	10	1517	5.7	476.5	27.4	794.9
10	Room 108 Concrete Floor (Electra 1504)	7	1285	2.7	244.5	12.9	407.9
11	Room 108 Concrete Floor (Electra 1120)	7	1506	2.7	465.5	12.9	776.6
12	Room 108 Concrete Floor (Electra 1504)	0	1262	-4.3	221.5	-20.9	369.5
13	Room 108 Concrete Floor (Electra 1504)	2	1359	-2.3	318.5	-11.2	531.3
14	Room 108 Concrete Floor (Electra 1504)	2	1413	-2.3	372.5	-11.2	621.4
15	Room 108 Concrete Floor (Electra 1504)	4	1315	-0.3	274.5	-1.6	457.9
16	Room 108 Concrete Floor (Electra 1120)	8	1414	3.7	373.5	17.8	623.1
17	Room 108 Concrete Floor (Electra 1504)	0	1352	-4.3	311.5	-20.9	519.6
					Averages	5.3	622.0
					StDev	20.2	174.7
					Median	12.9	623.1
					Max	37.1	888.3
					Min	-20.9	316.1
					*LBGR	0.18	
					*Negative vales not used in LGBR		

10-ER-A26-171

Final Status Survey, Room 108, North Wall & West Wall

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	West Wall Concrete (Electra 6697)	13	1047	8.7	6.5	41.9	10.8
2	West Wall Concrete (Electra 6697)	8	1078	3.7	37.5	17.8	62.5
3	West Wall Concrete (Electra 6697)	8	1044	3.7	3.5	17.8	5.8
4	West Wall Concrete (Electra 6697)	9	984	4.7	-56.5	22.6	-94.3
5	West Wall Concrete (Electra 6697)	8	890	3.7	-150.5	17.8	-251.1
6	West Wall Concrete (Electra 6697)	9	828	4.7	-212.5	22.6	-354.6
7	West Wall Concrete (Electra 6697)	11	1055	6.7	14.5	32.2	24.1
8	West Wall Concrete (Electra 6697)	5	976	0.7	-64.5	3.3	-107.6
9	North Wall Concrete (Electra 1504)	4	795	-0.3	-245.5	-1.6	-409.6
10	North Wall Concrete (Electra 1504)	8	822	3.7	-218.5	17.8	-364.6
11	North Wall Concrete (Electra 1504)	8	912	3.7	-128.5	17.8	-214.4
12	North Wall Concrete (Electra 1504)	3	821	-1.3	-219.5	-6.4	-366.2
13	North Wall Concrete (Electra 1504)	6	809	1.7	-231.5	8.1	-386.3
14	North Wall Concrete (Electra 1504)	0	894	-4.3	-146.5	-20.9	-244.5
15	North Wall Concrete (Electra 1504)	5	848	0.7	-192.5	3.3	-321.2
16	North Wall Concrete (Electra 1504)	7	1004	2.7	-36.5	12.9	-60.9
17	North Wall Concrete (Electra 1504)	10	815	5.7	-225.5	27.4	-376.3
18	North Wall Concrete (Electra 1504)	3	846	-1.3	-194.5	-6.4	-324.5
19	North Wall Concrete (Electra 1504)	2	1035	-2.3	-5.5	-11.2	-9.2
20	North Wall Concrete (Electra 1504)	6	820	1.7	-220.5	8.1	-367.9
21	North Wall Concrete (Electra 1504)	6	898	1.7	-142.5	8.1	-237.8
22	North Wall Concrete (Electra 1504)	6	922	1.7	-118.5	8.1	-197.7
23	North Wall Concrete (Electra 1504)	4	897	-0.3	-143.5	-1.6	-239.4

24	North Wall Concrete (Electra 1504)	2	892	-2.3	-148.5	-11.2	-247.8
25	North Wall Concrete (Electra 1504)	2	872	-2.3	-168.5	-11.2	-281.2
26	North Wall Concrete (Electra 1504)	2	940	-2.3	-100.5	-11.2	-167.7
27	North Wall Concrete (Electra 1504)	4	820	-0.3	-220.5	-1.6	-367.9
28	North Wall Concrete (Electra 1504)	2	901	-2.3	-139.5	-11.2	-232.8
29	North Wall Concrete (Electra 1504)	4	978	-0.3	-62.5	-1.6	-104.3
30	North Wall Concrete (Electra 1504)	2	911	-2.3	-129.5	-11.2	-216.1
					Averages	6.0	-214.8
					StDev	15.3	141.2
					Median	5.7	-238.6
					Max	41.9	62.5
					Min	-20.9	-409.6
					*LBGR	0.06	
					*Negative vales not used in LGBR		

10-ER-A26-170

Final Status Survey, Room 108, South Wall & East Wall

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	South Wall Concrete	8	1218	3.7	177.5	17.8	296.1
2	South Wall Concrete	12	1223	7.7	182.5	37.1	304.4
3	South Wall Concrete	9	1251	4.7	210.5	22.6	351.1
4	South Wall Metal	8	745	3.4	-586.7	16.2	-978.8
5	South Wall Concrete	9	1269	4.7	228.5	22.6	381.2
6	South Wall Concrete	9	1218	4.7	177.5	22.6	296.1
7	South Wall Concrete	13	1219	8.7	178.5	41.9	297.8
8	South Wall Concrete	14	1093	9.7	52.5	46.7	87.5
9	South Wall Concrete	5	1216	0.7	175.5	3.3	292.8
10	South Wall Concrete	9	1106	4.7	65.5	22.6	109.2
11	South Wall Concrete	5	1118	0.7	77.5	3.3	129.3
12	South Wall Concrete	8	1196	3.7	155.5	17.8	259.4
13	South Wall Concrete	16	1318	11.7	277.5	56.4	462.9
14	South Wall Concrete	17	1357	12.7	316.5	61.2	528.0
15	East Wall Concrete	17	1187	12.7	146.5	61.2	244.4
16	East Wall Concrete	12	1247	7.7	206.5	37.1	344.5
17	East Wall Concrete	17	1187	12.7	146.5	61.2	244.4
18	East Wall Concrete	12	1247	7.7	206.5	37.1	344.5
19	East Wall Concrete	10	1321	5.7	280.5	27.4	467.9
20	East Wall Concrete	21	1331	16.7	290.5	80.6	484.6
					Averages	34.8	247.4
					StDev	21.1	312.3
					Median	32.2	296.9
					Max	80.6	528.0
					Min	3.3	-978.8
					*LBGR	0.40	

*Negative vales not used in LGBR

10-ER-A26-181

Final Status Survey, Room 109, Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	North Wall Concrete	9	900	4.7	-140.5	22.6	-234.4
2	North Wall Concrete	7	906	2.7	-134.5	12.9	-224.4
3	East Wall Concrete	6	1119	1.7	78.5	8.1	130.9
4	East Wall Concrete	8	1120	3.7	79.5	17.8	132.6
5	North Wall Metal	7	816	2.4	-515.7	11.4	-860.4
6	East Wall Concrete	3	1138	-1.3	97.5	-6.4	162.6
7	East Wall Concrete	9	1236	4.7	195.5	22.6	326.1
8	East Wall Metal	9	924	4.4	-407.7	21.0	-680.2
9	East Wall Concrete	15	1239	10.7	198.5	51.6	331.1
10	South Wall Concrete	4	1298	-0.3	257.5	-1.6	429.6
11	South Wall Concrete	15	1163	10.7	122.5	51.6	204.3
12	South Wall Concrete	4	1224	-0.3	183.5	-1.6	306.1
13	South Wall Concrete	4	1254	-0.3	213.5	-1.6	356.1
14	South Wall Concrete	6	1198	1.7	157.5	8.1	262.7
15	South Wall Concrete	11	1181	6.7	140.5	32.2	234.4
16	South Wall Concrete	6	1159	1.7	118.5	8.1	197.7
17	West Wall Concrete	8	1211	3.7	170.5	17.8	284.4
18	West Wall Concrete	12	1174	7.7	133.5	37.1	222.7
19	West Wall (Ramp) Concrete	14	1223	9.7	182.5	46.7	304.4
20	West Wall (Ramp) Concrete	12	1238	7.7	197.5	37.1	329.5
21	West Wall (Ramp) Concrete	8	1277	3.7	236.5	17.8	394.5
22	West Wall (Ramp) Concrete	11	1246	6.7	205.5	32.2	342.8
23	West Wall (Ramp) Concrete	7	1282	2.7	241.5	12.9	402.9
24	West Wall (Ramp) Concrete	19	1205	14.7	164.5	70.9	274.4
25	West Wall Concrete	13	1175	8.7	134.5	41.9	224.3
26	West Wall Concrete	17	1084	12.7	43.5	61.2	72.5
27	West Wall Concrete	15	1132	10.7	91.5	51.6	152.6

28	North Wall Concrete	13	1116	8.7	75.5	41.9	125.9
29	East Wall Metal	7	632	2.4	-699.7	11.4	-1167.3
30	East Wall Concrete	7	853	2.7	-187.5	12.9	-312.9
31	East Wall (Ramp) Concrete	14	1162	9.7	121.5	46.7	202.7
					Averages	25.7	94.5
					StDev	20.3	381.1
					Median	21.0	222.7
					Max	70.9	429.6
					Min	-6.4	-1167.3
					*LBGR	0.28	
					*Negative vales not used in LGBR		

10-ER-A26-180

Final Status Survey, Room 109, Ceiling

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Ceiling Metal	3	1185	-1.7	-146.7	-8.0	-244.7
2	Ceiling Metal	4	1182	-0.7	-149.7	-3.1	-249.7
3	Ceiling Metal	5	1253	0.4	-78.7	1.7	-131.3
4	Ceiling Metal	4	1166	-0.7	-165.7	-3.1	-276.4
5	Ceiling Metal	6	1207	1.4	-124.7	6.5	-208.0
6	Ceiling Metal	7	1243	2.4	-88.7	11.4	-148.0
7	Ceiling Metal	4	1215	-0.7	-116.7	-3.1	-194.7
8	Ceiling Metal	2	1251	-2.7	-80.7	-12.8	-134.6
9	Ceiling Metal	6	1145	1.4	-186.7	6.5	-311.5
					Averages	-0.5	-211.0
					StDev	7.7	64.7
					Median	-3.1	-208.0
					Max	11.4	-131.3
					Min	-12.8	-311.5

*LBGR	0.00	
*Negative vales not used in LGBR		

10-ER-A26-183

Final Status Survey, Room 109, Floor pg1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor Concrete	9	1273	4.7	232.5	22.6	387.8
2	Floor Concrete	10	1286	5.7	245.5	27.4	409.5
3	Floor Concrete	9	940	4.7	-100.5	22.6	-167.7
4	Floor Concrete	13	909	8.7	-131.5	41.9	-219.4
5	Floor Concrete	3	942	-1.3	-98.5	-6.4	-164.4
6	Floor Concrete	7	922	2.7	-118.5	12.9	-197.7
7	Floor Concrete	7	1386	2.7	345.5	12.9	576.4
8	Floor Concrete	12	1419	7.7	378.5	37.1	631.4
9	Floor Concrete	10	1322	5.7	281.5	27.4	469.6
10	Floor Concrete	5	1400	0.7	359.5	3.3	599.7
11	Floor Concrete	11	1438	6.7	397.5	32.2	663.1
12	Floor Concrete	6	1439	1.7	398.5	8.1	664.8
13	Floor Concrete	6	1483	1.7	442.5	8.1	738.2
14	Floor Concrete	11	1505	6.7	464.5	32.2	774.9
15	Floor Concrete	9	1539	4.7	498.5	22.6	831.6
16	Floor Concrete	6	1601	1.7	560.5	8.1	935.1
17	Floor Concrete	10	1625	5.7	584.5	27.4	975.1
18	Floor Concrete	8	1530	3.7	489.5	17.8	816.6
19	Floor Concrete	7	1494	2.7	453.5	12.9	756.5
20	Floor Concrete	9	1565	4.7	524.5	22.6	875.0
21	Floor Concrete	4	1547	-0.3	506.5	-1.6	845.0
22	Floor Concrete	14	1497	9.7	456.5	46.7	761.6
23	Floor Concrete	6	1578	1.7	537.5	8.1	896.7
24	Floor Concrete	7	1541	2.7	500.5	12.9	835.0
25	Floor Concrete	11	1581	6.7	540.5	32.2	901.7
26	Floor Concrete	8	1637	3.7	596.5	17.8	995.1
27	Floor Concrete	12	1524	7.7	483.5	37.1	806.6

28	Floor Concrete	14	1552	9.7	511.5	46.7	853.3
29	Floor Concrete	12	1571	7.7	530.5	37.1	885.0
30	Floor Concrete	12	1514	7.7	473.5	37.1	789.9
31	Floor Concrete	1	1544	-3.3	503.5	-16.1	840.0
32	Floor Concrete	7	1415	2.7	374.5	12.9	624.7
33	Floor Concrete	9	1598	4.7	557.5	22.6	930.1
34	Floor Concrete	7	1458	2.7	417.5	12.9	696.5
					Averages	20.6	647.6
					StDev	14.9	343.5
					Median	22.6	768.2
					Max	46.7	995.1
					Min	-16.1	-219.4
					*LBGR	0.34	
					*Negative vales not used in LGBR		

10-ER-A26-183

Final Status Survey, Room 109, Floor pg3

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
35	Floor Concrete	5	1641	0.7	600.5	3.3	1001.8
36	Floor Concrete	7	1686	2.7	645.5	12.9	1076.9
37	Floor Concrete	10	1487	5.7	446.5	27.4	744.9
38	Floor Concrete	9	1430	4.7	389.5	22.6	649.8
39	Floor Concrete	5	1243	0.7	202.5	3.3	337.8
40	Floor Concrete	6	1403	1.7	362.5	8.1	604.7
					Averages	12.9	736.0
					StDev	10.1	272.1
					Median	10.5	697.3
					Max	27.4	1076.9
					Min	3.3	337.8

*LBGR	0.28	
*Negative vales not used in LGBR		

10-ER-A26-194

Final Status Survey, Room 111

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	West Wall, Concrete (Electra 1120)	7	1500	2.7	459.5	12.9	766.6
2	East Wall, Concrete (Electra 1120)	14	1468	9.7	427.5	46.7	713.2
3	North Wall, Concrete (Electra 1120)	7	1475	2.7	434.5	12.9	724.8
4	South Wall, Concrete (Electra 1120)	6	1539	1.7	498.5	8.1	831.6
5	Wooden Beam (Electra 1120)	7	1154	2.3	-256.7	10.9	-428.3
6	Wooden Beam (Electra 1120)	8	1182	3.3	-228.7	15.7	-381.5
7	Floor, Concrete (Electra 1120)	7	1757	2.7	716.5	12.9	1195.3
8	Floor, Concrete (Electra 1120)	8	1604	3.7	563.5	17.8	940.1
9	Ceiling, Metal (Electra 1504)	10	996	4.7	-242.9	22.7	-405.2
12	Ceiling Metal	7	1325	1.7	86.2	8.2	143.7
					Averages	16.9	410.0
					StDev	11.4	619.9
					Median	12.9	719.0
					Max	46.7	1195.3
					Min	8.1	-428.3
					*LBGR	0.25	
					*Negative vales not used in LGBR		

10-ER-A26-176

Final Status Survey, Room 115, Floor, Ceiling and Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		
		Alpha	Beta	Alpha	Beta	Alpha	Beta	
1	Floor Concrete	8	1365	3.7	324.5	17.8	541.3	
2	South Wall Concrete	9	1360	4.7	319.5	22.6	533.0	
3	East Wall Concrete	12	1406	7.7	365.5	37.1	609.7	
4	North Wall Concrete	10	1340	5.7	299.5	27.4	499.6	
5	West Wall Concrete	6	1356	1.7	315.5	8.1	526.3	
6	Ceiling Metal	7	1355	2.4	23.3	11.4	38.9	
						Averages	20.7	458.1
						StDev	10.7	208.6
						Median	20.2	529.7
						Max	37.1	609.7
						Min	8.1	38.9
						*LBGR	0.30	
						*Negative vales not used in LGBR		

10-ER-A26-178

Final Status Survey, Room 116, Ceiling

10-ER-A26-178 Final Status Survey, Room 116, Ceiling		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		
		Alpha	Beta	Alpha	Beta	Alpha	Beta	
1	Ceiling Metal	11	1244	6.4	-87.7	30.7	-146.3	
2	Ceiling Metal	8	1222	3.4	-109.7	16.2	-183.0	
3	Ceiling Metal	11	1375	6.4	43.3	30.7	72.2	
4	Ceiling Metal	7	1284	2.4	-47.7	11.4	-79.6	
5	Ceiling Metal	8	1211	3.4	-120.7	16.2	-201.4	
						Averages	21.0	-107.6
						StDev	9.0	110.8
						Median	16.2	-146.3
						Max	30.7	72.2
						Min	11.4	-201.4
						*LBGR	0.2	

*Negative vales not used in LGBR

10-ER-A26-179

Final Status Survey, Room 116, Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	South Wall Concrete	10	1345	5.7	304.5	27.4	508.0
2	South Wall Concrete	9	1430	4.7	389.5	22.6	649.8
3	South Wall Concrete	10	1339	5.7	298.5	27.4	498.0
4	South Wall Concrete	7	1304	2.7	263.5	12.9	439.6
5	South Wall Concrete	14	1333	9.7	292.5	46.7	487.9
6	South Wall Concrete	13	1354	8.7	313.5	41.9	523.0
7	East Wall Concrete	11	1336	6.7	295.5	32.2	493.0
8	East Wall Concrete	14	1330	9.7	289.5	46.7	482.9
9	East Wall Metal	8	1260	3.4	-71.7	16.2	-119.6
10	East Wall Concrete	6	1226	1.7	185.5	8.1	309.4
11	North Wall Metal	8	1182	3.4	-149.7	16.2	-249.7
12	North Wall Metal	9	1293	4.4	-38.7	21.0	-64.6
13	North Wall Concrete	12	1003	7.7	-37.5	37.1	-62.6
14	North Wall Concrete	11	980	6.7	-60.5	32.2	-101.0
15	North Wall Concrete	7	1392	2.7	351.5	12.9	586.4
16	North Wall Concrete	11	1284	6.7	243.5	32.2	406.2
17	West Wall Concrete	14	1303	9.7	262.5	46.7	437.9
18	West Wall Concrete	13	1472	8.7	431.5	41.9	719.8
19	West Wall Metal	6	1179	1.4	-152.7	6.5	-254.8
20	West Wall Metal	12	1058	7.4	-273.7	35.5	-456.6
21	South Wall Metal	12	1068	7.4	-263.7	35.5	-439.9
22	South Wall Metal	10	1098	5.4	-233.7	25.8	-389.9
					Averages	28.5	200.1
					StDev	12.6	393.8
					Median	29.8	422.0
					Max	46.7	719.8
					Min	6.5	-456.6

*LBGR	0.32	
*Negative vales not used in LGBR		

10-ER-A26-177

Final Status Survey, Room 116, Floor

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor Concrete	10	1668	5.7	627.5	27.4	1046.8
2	Floor Concrete	9	1666	4.7	625.5	22.6	1043.5
3	Floor Concrete	9	1653	4.7	612.5	22.6	1021.8
4	Floor Concrete	6	1649	1.7	608.5	8.1	1015.1
5	Floor Concrete	5	1622	0.7	581.5	3.3	970.1
6	Floor Concrete	8	1651	3.7	610.5	17.8	1018.5
7	Floor Concrete	3	1650	-1.3	609.5	-6.4	1016.8
8	Floor Concrete	3	1636	-1.3	595.5	-6.4	993.5
9	Floor Concrete	7	1690	2.7	649.5	12.9	1083.5
10	Floor Concrete	8	1683	3.7	642.5	17.8	1071.9
11	Floor Concrete	11	1650	6.7	609.5	32.2	1016.8
12	Floor Concrete	7	1631	2.7	590.5	12.9	985.1
13	Floor Concrete	6	1600	1.7	559.5	8.1	933.4
14	Floor Concrete	7	1601	2.7	560.5	12.9	935.1
15	Floor Concrete	10	1595	5.7	554.5	27.4	925.1
16	Floor Concrete	10	1572	5.7	531.5	27.4	886.7
17	Floor Concrete	6	1567	1.7	526.5	8.1	878.3
18	Floor Concrete	7	1604	2.7	563.5	12.9	940.1
					Averages	14.5	987.9
					StDev	11.1	60.3
					Median	12.9	1004.3
					Max	32.2	1083.5
					Min	-6.4	878.3

*LBGR	0.34	
*Negative vales not used in LGBR		

10-ER-A26-186
Final Status Survey, Room 117

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor Concrete	5	1752	0.7	711.5	3.3	1187.0
2	Floor Concrete	6	1690	1.7	649.5	8.1	1083.5
3	East Wall Concrete Block	5	1355	0.2	658.4	0.8	1098.3
4	East Wall Concrete Block	13	1421	8.2	724.4	39.4	1208.5
5	North Wall Concrete Block	11	1419	6.2	722.4	29.8	1205.1
6	North Wall Concrete Block	5	1479	0.2	782.4	0.8	1305.2
7	West Wall Concrete Block	9	1436	4.2	739.4	20.1	1233.5
8	West Wall Concrete Block	8	1485	3.2	788.4	15.3	1315.2
9	South Wall Concrete Block	11	1436	6.2	739.4	29.8	1233.5
10	South Wall Concrete Block	10	1347	5.2	650.4	24.9	1085.0
11	Ceiling Metal	5	1308	0.4	-23.7	1.7	-39.5
12	Ceiling Metal	7	1325	2.4	-6.7	11.4	-11.2
					Averages	15.4	992.0
					StDev	13.3	481.3
					Median	13.3	1196.1
					Max	39.4	1315.2
					Min	0.8	-39.5
					*LBGR	0.35	
					*Negative vales not used in LGBR		

Final Status Survey, Basement Room # 1, Ceiling

*Negative vales not used in LGBR

Final Status Survey, Basement Room # 1, Floor

Max	85.4	818.3
-----	------	-------

Min	37.1	472.9
*LBGR	0.65	
*Negative vales not used in LGBR		

10-ER-A26-192

Final Status Survey, Basement Room # 1, Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	West Wall, Concrete	23	1224	18.7	183.5	90.2	306.1
2	West Wall, Concrete	13	1207	8.7	166.5	41.9	277.7
3	North Wall, Concrete	17	894	12.7	-146.5	61.2	-244.5
4	North Wall, Concrete	14	965	9.7	-75.5	46.7	-126.0
5	North Wall, Metal	4	841	-0.7	-490.7	-3.1	-818.7
6	East Wall, Concrete	18	1183	13.7	142.5	66.1	237.7
7	East Wall, Concrete	13	1225	8.7	184.5	41.9	307.8
8	South Wall, Concrete	13	1159	8.7	118.5	41.9	197.7
9	South Wall (Door), Metal	14	948	9.4	-383.7	45.2	-640.1
10	South Wall, Concrete	10	1235	5.7	194.5	27.4	324.4
11	South Wall, Concrete	14	1120	9.7	79.5	46.7	132.6
12	North Wall, Metal	1	630	-3.7	-701.7	-17.6	-1170.7
					Averages	40.7	-101.3
					StDev	28.8	512.3
					Median	43.5	165.1
					Max	90.2	324.4
					Min	-17.6	-1170.7
					*LBGR	0.41	
*Negative vales not used in LGBR							

10-ER-A26-196

Final Status Survey, Basement Room # 4, Ceiling

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Ceiling, Concrete	16	1442	11.7	401.5	56.4	669.8
2	Ceiling, Concrete	20	1309	15.7	268.5	75.7	447.9
3	Ceiling, Concrete	12	1399	7.7	358.5	37.1	598.1
4	Ceiling, Concrete	8	1455	3.7	414.5	17.8	691.5
5	Ceiling, Concrete	14	1473	9.7	432.5	46.7	721.5
6	Ceiling, Concrete	9	1430	4.7	389.5	22.6	649.8
7	Ceiling, Concrete	14	1480	9.7	439.5	46.7	733.2
8	Ceiling, Concrete	17	1387	12.7	346.5	61.2	578.0
9	Ceiling, Concrete	17	1509	12.7	468.5	61.2	781.6
10	Ceiling, Concrete	9	1425	4.7	384.5	22.6	641.4
					Averages	44.8	651.3
					StDev	19.5	94.4
					Median	46.7	659.8
					Max	75.7	781.6
					Min	17.8	447.9
					*LBGR	0.58	
					*Negative vales not used in LGBR		

10-ER-A26-197

Final Status Survey, Basement Room # 4, Floor

10-ER-A26-197 Final Status Survey, Basement Room # 4, Floor		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor, Concrete	9	1304	4.7	263.5	22.6	439.6
2	Floor, Concrete	9	1565	4.7	524.5	22.6	875.0
3	Floor, Concrete	10	1508	5.7	467.5	27.4	779.9
4	Floor, Concrete	11	1509	6.7	468.5	32.2	781.6
5	Floor, Concrete	7	1447	2.7	406.5	12.9	678.1
6	Floor, Concrete	5	1486	0.7	445.5	3.3	743.2
7	Floor, Concrete	4	1386	-0.3	345.5	-1.6	576.4
8	Floor, Concrete	14	1467	9.7	426.5	46.7	711.5
9	Floor, Concrete	13	1525	8.7	484.5	41.9	808.3
10	Floor, Concrete	6	1439	1.7	398.5	8.1	664.8
11	Floor, Concrete	11	1410	6.7	369.5	32.2	616.4
12	Floor, Concrete	13	1541	8.7	500.5	41.9	835.0
13	Floor, Concrete	12	1444	7.7	403.5	37.1	673.1
14	Floor, Concrete	10	1423	5.7	382.5	27.4	638.1
15	Floor, Concrete	8	1513	3.7	472.5	17.8	788.2
16	Floor, Concrete	9	1477	4.7	436.5	22.6	728.2
17	Floor, Concrete	9	1448	4.7	407.5	22.6	679.8
18	Floor, Concrete	18	1449	13.7	408.5	66.1	681.5
19	Floor, Concrete	12	1440	7.7	399.5	37.1	666.5
20	Floor, Concrete	8	1422	3.7	381.5	17.8	636.4
					Averages	26.9	700.1
					StDev	15.9	99.1
					Median	25.0	680.6
					Max	66.1	875.0
					Min	-1.6	439.6

*LBGR	0.41	
*Negative vales not used in LGBR		

10-ER-A26-195

Final Status Survey, Basement Room # 4, Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	West Wall, Concrete	24	1221	19.7	180.5	95.0	301.1
2	West Wall, Concrete	20	1209	15.7	168.5	75.7	281.1
3	West Wall, Concrete	6	1265	1.7	224.5	8.1	374.5
4	West Wall, Concrete	20	1220	15.7	179.5	75.7	299.4
5	North Wall, Concrete	19	1266	14.7	225.5	70.9	376.2
6	North Wall, Concrete	10	1154	5.7	113.5	27.4	189.3
7	North Wall, Concrete	20	1196	15.7	155.5	75.7	259.4
8	North Wall, Concrete	12	1276	7.7	235.5	37.1	392.9
9	North Wall, Concrete	17	1172	12.7	131.5	61.2	219.3
10	North Wall, Concrete	7	1197	2.7	156.5	12.9	261.1
11	East Wall, Concrete	8	1198	3.7	157.5	17.8	262.7
12	East Wall, Concrete	16	1272	11.7	231.5	56.4	386.2
13	East Wall, Concrete	20	1288	15.7	247.5	75.7	412.9
14	East Wall, Concrete	17	1301	12.7	260.5	61.2	434.6
15	South Wall, Concrete	12	1355	7.7	314.5	37.1	524.6
16	South Wall, Concrete	22	1261	17.7	220.5	85.4	367.8
17	South Wall, Concrete	12	1241	7.7	200.5	37.1	334.5
18	South Wall, Concrete	15	1220	10.7	179.5	51.6	299.4
19	South Wall, Concrete	14	1250	9.7	209.5	46.7	349.5
					Averages	53.1	333.0
					StDev	25.5	81.6
					Median	56.4	334.5
					Max	95.0	524.6

Min	8.1	189.3
*LBGR	0.60	
*Negative vales not used in LGBR		

10-ER-A26-205 Final Status Survey, Rooms 112, 113, 114 Ceiling		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Ceiling, Metal	5	1100	-0.3	-138.9	-1.4	-231.6
2	Ceiling, Metal	6	1209	0.7	-29.8	3.4	-49.8
3	Ceiling, Metal	6	1221	0.7	-17.8	3.4	-29.8
4	Ceiling, Metal	15	1252	9.7	13.2	46.9	21.9
					Averages	13.0	-72.3
					StDev	22.7	110.4
					Median	3.4	-39.8
					Max	46.9	21.9
					Min	-1.4	-231.6
					*LBGR	0.13	
*Negative vales not used in LGBR							

10-ER-A26-204

10-ER-A26-204 Final Status Survey, Rooms 112, 113, 114 Floors		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor, Concrete	10	1412	5.7	371.5	27.4	619.7
2	Floor, Concrete	11	1502	6.7	461.5	32.2	769.9
3	Floor, Concrete	8	1396	3.7	355.5	17.8	593.1
4	Floor, Concrete	13	1712	8.7	671.5	41.9	1120.2
5	Floor, Concrete	10	1461	5.7	420.5	27.4	701.5
6	Floor, Concrete	9	1653	4.7	612.5	22.6	1021.8
7	Floor, Concrete	12	1592	7.7	551.5	37.1	920.0
8	Floor, Concrete	12	1540	7.7	499.5	37.1	833.3
					Averages	30.4	822.4
					StDev	8.1	188.7
					Median	29.8	801.6
					Max	41.9	1120.2

Min	17.8	593.1
*LBGR	0.47	
*Negative vales not used in LGBR		

10-ER-A26-203

Final Status Survey, Rooms 112, 113, 114 Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Room 114, East Wall, Cinderblock	10	1393	5.2	696.4	24.9	1161.7
2	Room 113, East Wall, Cinderblock	19	1420	14.2	723.4	68.4	1206.8
3	Room 112, East Wall, Cinderblock	10	1420	5.2	723.4	24.9	1206.8
4	Room 112, South Wall, Cinderblock	12	1329	7.2	632.4	34.6	1055.0
5	Room 112, South Wall, Cinderblock	5	1295	0.2	598.4	0.8	998.2
6	Room 112, West Wall, Cinderblock	12	1428	7.2	731.4	34.6	1220.1
7	Room 112, North Wall, Cinderblock	8	1441	3.2	744.4	15.3	1241.8
8	Room 112, North Wall, Cinderblock	16	1256	11.2	559.4	53.9	933.2
9	Room 112, North Wall, Cinderblock	7	1313	2.2	616.4	10.4	1028.3
10	Room 113, North Wall, Cinderblock	7	1359	2.2	662.4	10.4	1105.0
11	Room 114, South Wall, Cinderblock	12	1381	7.2	684.4	34.6	1141.7
12	Room 113, West Wall, Cinderblock	11	1546	6.2	849.4	29.8	1417.0
					Averages	28.5	1143.0
					StDev	19.0	130.2
					Median	27.3	1151.7
					Max	68.4	1417.0
					Min	0.8	933.2
					*LBGR	0.51	
					*Negative vales not used in LGBR		

10-ER-A26-228

Final Status Survey, Room 110, Floor, Ceiling and Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor Concrete	11	1564	6.7	523.5	32.2	873.3
2	Floor Concrete	6	1707	1.7	666.5	8.1	1111.9
3	Floor Concrete	5	1607	0.7	566.5	3.3	945.1
4	Floor Concrete	5	1724	0.7	683.5	3.3	1140.3
5	Floor Concrete	5	1562	0.7	521.5	3.3	870.0
6	Floor Concrete	5	1638	0.7	597.5	3.3	996.8
7	West Wall, Concrete Block	12	1227	7.2	530.4	34.6	884.8
8	West Wall, Concrete Block	7	1155	2.2	458.4	10.4	764.7
9	West Wall, Concrete Block	10	1226	5.2	529.4	24.9	883.1
10	West Wall, Concrete Block	4	1227	-0.8	530.4	-4.1	884.8
11	West Wall, Concrete Block	7	1240	2.2	543.4	10.4	906.5
12	West Wall, Concrete Block	7	1326	2.2	629.4	10.4	1050.0
13	North Wall, Concrete Block	11	1265	6.2	568.4	29.8	948.2
14	North Wall, Metal	7	915	1.7	-323.9	8.2	-540.3
15	North Wall, Concrete Block	8	1576	3.2	879.4	15.3	1467.1
16	East Wall, Concrete Block	7	1362	2.2	665.4	10.4	1110.0
17	East Wall, Concrete Block	15	1264	10.2	567.4	49.1	946.5
18	East Wall, Metal	4	1023	-1.3	-215.9	-6.3	-360.1
19	East Wall, Concrete Block	16	1354	11.2	657.4	53.9	1096.7
20	East Wall, Concrete Block	13	1306	8.2	609.4	39.4	1016.6
21	East Wall, Concrete Block	11	1371	6.2	674.4	29.8	1125.0
22	South Wall, Concrete Block	7	1379	2.2	682.4	10.4	1138.4
23	South Wall, Concrete Block	11	1295	6.2	598.4	29.8	998.2

24	South Wall, Concrete Block	3	1217	-1.8	520.4	-8.9	868.1
25	Ceiling, Metal	4	1163	-1.3	-75.8	-6.3	-126.5
26	Ceiling, Metal	2	1234	-3.3	-4.8	-15.9	-8.1
27	Ceiling, Metal	9	1189	3.7	-49.8	17.9	-83.2
28	Ceiling, Metal	11	1202	5.7	-36.8	27.5	-61.5
29	Ceiling, Metal	2	1172	-3.3	-66.8	-15.9	-111.5
30	Ceiling, Metal	9	1225	3.7	-13.8	17.9	-23.1
					Averages	14.2	690.4
					StDev	18.0	547.3
					Median	10.4	895.6
					Max	53.9	1467.1
					Min	-15.9	-540.3
					*LBGR	0.28	
					*Negative vales not used in LGBR		

10-ER-A26-239

Final Status Survey, Room 201, Floor, Ceiling and Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor Concrete	9	1183	4.7	142.5	22.6	237.7
2	Floor Concrete	10	1268	5.7	227.5	27.4	379.5
3	East Wall Concrete	20	925	15.7	-115.5	75.7	-192.7
4	East Wall Concrete	6	886	1.7	-154.5	8.1	-257.8
5	North Wall Concrete	8	772	3.7	-268.5	17.8	-448.0
6	North Wall Concrete	20	751	15.7	-289.5	75.7	-483.0
7	West Wall Concrete	11	964	6.7	-76.5	32.2	-127.7
8	West Wall Concrete	14	849	9.7	-191.5	46.7	-319.5
9	South Wall Concrete	17	1083	12.7	42.5	61.2	70.9
10	South Wall Concrete	22	1087	17.7	46.5	85.4	77.5
11	Ceiling Concrete	18	1233	13.7	192.5	66.1	321.1
12	Ceiling Concrete	18	1127	13.7	86.5	66.1	144.3
					Averages	48.8	-49.8
					StDev	26.3	295.7
					Median	54.0	-28.4
					Max	85.4	379.5
					Min	8.1	-483.0
					*LBGR	0.49	
*Negative vales not used in LGBR							

10-ER-A26-240

Final Status Survey, Room 301, Floor, Ceiling and Walls

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2	
		Alpha	Beta	Alpha	Beta	Alpha	Beta
1	Floor Concrete	12	1329	7.7	288.5	37.1	481.3
2	Floor Concrete	7	1242	2.7	201.5	12.9	336.1
3	East Wall Concrete	10	863	5.7	-177.5	27.4	-296.2
4	East Wall Concrete	10	891	5.7	-149.5	27.4	-249.5
5	North Wall Concrete	12	812	7.7	-228.5	37.1	-381.3
6	North Wall Concrete	7	933	2.7	-107.5	12.9	-179.4
7	West Wall Concrete	15	836	10.7	-204.5	51.6	-341.2
8	West Wall Concrete	13	934	8.7	-106.5	41.9	-177.7
9	South Wall Concrete	5	1143	0.7	102.5	3.3	171.0
10	South Wall Concrete	16	1017	11.7	-23.5	56.4	-39.2
11	Ceiling Concrete	13	1265	8.7	224.5	41.9	374.5
12	Ceiling Concrete	4	1282	-0.3	241.5	-1.6	402.9
					Averages	29.0	8.4
					StDev	18.7	323.7
					Median	32.2	-108.5
					Max	56.4	481.3
					Min	-1.6	-381.3
					*LBGR	0.29	
					*Negative vales not used in LGBR		

Data for Survey Units in Room 102

10-ER-A26-269

Final Status Survey, Room 102 South Wall 102-SW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 2125)	15	895	10.7	-145.5	51.6	-242.8	0.52	1
2	Wall, Concrete (Electra 2125)	11	754	6.7	-286.5	32.2	-478.0	0.32	1
3	Wall, Concrete (Electra 2125)	5	1129	0.7	88.5	3.3	147.6	0.06	1
4	Wall, Concrete (Electra 2125)	9	759	4.7	-281.5	22.6	-469.7	0.23	1
5	Wall, Concrete (Electra 2125)	4	731	-0.3	-309.5	-1.6	-516.4	0.00	1
6	Wall, Concrete (Electra 2125)	11	1030	6.7	-10.5	32.2	-17.6	0.32	1
7	Wall, Concrete (Electra 2125)	9	1013	4.7	-27.5	22.6	-45.9	0.23	1
8	Wall, Concrete (Electra 2125)	4	626	-0.3	-414.5	-1.6	-691.6	0.00	1
9	Wall, Concrete (Electra 2125)	4	712	-0.3	-328.5	-1.6	-548.1	0.00	1
10	Wall, Concrete (Electra 2125)	4	1016	-0.3	-24.5	-1.6	-40.9	0.00	1
11	Wall, Concrete (Electra 2125)	9	861	4.7	-179.5	22.6	-299.5	0.23	1
12	Wall, Concrete (2125)	8	747	3.7	-293.5	17.8	-489.7	0.18	1
13	Wall, Concrete (2125)	7	708	2.7	-332.5	12.9	-554.8	0.13	1
						Averages	16.3	-326.7	
						StDev	16.7	262.8	
						Median	17.8	-469.7	
						Max	51.6	147.6	
						Min	-1.6	-691.6	
						*LBGR	0.16		
						*Negative vales not used in LGBR			
						# of samples:	13		
						Sign test stat:	13		

10-ER-A26-268

Final Status Survey, Room 102 South Wall 102-SW-2

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1201)	4	626	-0.3	-414.5	-1.6	-691.6	0.00	1
2	Wall, Concrete (Electra 1201)	7	727	2.7	-313.5	12.9	-523.1	0.13	1
3	Wall, Concrete (Electra 1201)	3	664	-1.3	-376.5	-6.4	-628.2	0.00	1
4	Wall, Concrete (Electra 1201)	4	752	-0.3	-288.5	-1.6	-481.4	0.00	1
5	Wall, Concrete (Electra 1201)	7	723	2.7	-317.5	12.9	-529.7	0.13	1
6	Wall, Concrete (Electra 1201)	5	769	0.7	-271.5	3.3	-453.0	0.03	1
7	Wall, Concrete (Electra 1201)	2	900	-2.3	-140.5	-11.2	-234.4	0.00	1
8	Wall, Concrete (Electra 1201)	8	854	3.7	-186.5	17.8	-311.2	0.18	1
9	Wall, Concrete (Electra 1201)	8	717	3.7	-323.5	17.8	-539.7	0.18	1
10	Wall, Concrete (Electra 1201)	4	668	-0.3	-372.5	-1.6	-621.5	0.00	1
11	Wall, Concrete (Electra 1201)	7	659	2.7	-381.5	12.9	-636.5	0.13	1
						Averages	5.0	-513.7	
						StDev	10.2	140.1	
						Median	3.3	-529.7	
						Max	17.8	-234.4	
						Min	-11.2	-691.6	
						*LBGR	0.05		
						*Negative vales not used in LGBR			
						# of samples:	11		
						Sign test stat:	11		

10-ER-A26-267

Final Status Survey, Room 102 South Wall 102-SW-3

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 4806)	10	1029	5.7	-11.5	27.4	-19.2	0.3	1
2	Wall, Concrete (Electra 4806)	6	621	1.7	-419.5	8.1	-699.9	0.1	1
3	Wall, Concrete (Electra 4806)	8	636	3.7	-404.5	17.8	-674.9	0.2	1
4	Wall, Concrete (Electra 4806)	7	718	2.7	-322.5	12.9	-538.1	0.1	1
5	Wall, Concrete (Electra 4806)	2	825	-2.3	-215.5	-11.2	-359.6	0.0	1
6	Wall, Concrete (Electra 4806)	8	1036	3.7	-4.5	17.8	-7.5	0.2	1
7	Wall, Concrete (Electra 4806)	5	693	0.7	-347.5	3.3	-579.8	0.0	1
8	Wall, Concrete (Electra 4806)	9	963	4.7	-77.5	22.6	-129.3	0.2	1
9	Wall, Wood (Electra 1504)	5	676	-1.9	-619.7	-8.9	-1033.8	0.0	1
10	Wall, Concrete (Electra 4806)	5	1018	0.7	-22.5	3.3	-37.6	0.0	1
11	Wall, Concrete (Electra 4806)	9	1024	4.7	-16.5	22.6	-27.6	0.2	1
12	Wall, Concrete (Electra 4806)	6	1033	1.7	-7.5	8.1	-12.6	0.1	1
						Averages	10.3	-343.3	
						StDev	12.3	353.4	
						Median	10.5	-244.5	
						Max	27.4	-7.5	
						Min	-11.2	-1033.8	
						*LBGR	0.10		
						*Negative vales not used in LGBR			
						# of samples:	12		
						Sign test stat:	12		

10-ER-A26-266

Final Status Survey, Room 102 West Wall 102-WW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1120)	6	1014	1.7	-26.5	8.1	-44.3	0.08	1
2	Wall, Concrete (Electra 1120)	7	915	2.7	-125.5	12.9	-209.4	0.13	1
3	Wall, Concrete (Electra 1120)	5	708	0.7	-332.5	3.3	-554.8	0.03	1
4	Wall, Concrete (Electra 1120)	8	900	3.7	-140.5	17.8	-234.4	0.18	1
5	Wall, Concrete (Electra 1120)	12	949	7.7	-91.5	37.1	-152.7	0.37	1
6	Wall, Concrete (Electra 1120)	12	1160	7.7	119.5	37.1	199.3	0.41	1
7	Wall, Concrete (Electra 1120)	8	996	3.7	-44.5	17.8	-74.3	0.18	1
8	Wall, Concrete (Electra 1120)	9	838	4.7	-202.5	22.6	-337.9	0.23	1
9	Wall, Concrete (Electra 1120)	5	1006	0.7	-34.5	3.3	-57.6	0.03	1
10	Wall, Concrete (Electra 1120)	9	1147	4.7	106.5	22.6	177.6	0.26	1
11	Wall, Concrete (Electra 1120)	3	973	-1.3	-67.5	-6.4	-112.7	0.00	1
						Averages	16.0	-127.4	
						StDev	13.7	214.6	
						Median	17.8	-112.7	
						Max	37.1	199.3	
						Min	-6.4	-554.8	
						*LBGR	0.16		
						*Negative vales not used in LBGR			
						# of samples:	11		
						Sign test stat:	11		

10-ER-A26-264

Final Status Survey, Room 102 West Wall/FSS-102-WW-2

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1504)	9	1473	4.7	432.5	22.6	721.5	0.37	1
2	Wall, Concrete (Electra 1504)	16	2244	11.7	1203.5	56.4	2007.8	0.97	1
3	Wall, Concrete (Electra 1504)	11	1047	6.7	6.5	32.2	10.8	0.32	1
4	Wall, Concrete (Electra 1504)	5	1469	0.7	428.5	3.3	714.8	0.18	1
5	Wall, Concrete (Electra 1504)	9	1036	4.7	-4.5	22.6	-7.5	0.23	1
6	Wall, Concrete (Electra 1504)	10	1044	5.7	3.5	27.4	5.8	0.28	1
7	Wall, Concrete (Electra 1504)	6	1104	1.7	63.5	8.1	105.9	0.10	1
8	Wall, Concrete (Electra 1504)	9	1280	4.7	239.5	22.6	399.5	0.31	1
9	Wall, Concrete (Electra 1504)	8	1133	3.7	92.5	17.8	154.3	0.21	1
10	Wall, Concrete (Electra 1504)	9	1016	4.7	-24.5	22.6	-40.9	0.23	1
11	Wall, Concrete (Electra 1504)	7	1025	2.7	-15.5	12.9	-25.9	0.13	1
Averages						22.6	367.8		
StDev						14.0	614.1		
Median						22.6	105.9		
Max						56.4	2007.8		
Min						3.3	-40.9		
*LBGR						0.30			
*Negative vales not used in LGBR									
# of samples:							11		
Sign test stat:							11		

10-ER-A26-261

Final Status Survey, Room 102, North Wall / FSS-102-NW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1120)	7	1233	2.7	192.5	12.9	321.1	0.19	1
2	Wall, Concrete (Electra 1120)	2	1059	-2.3	18.5	-11.2	30.8	0.01	1
3	Wall, Concrete (Electra 1120)	12	1024	7.7	-16.5	37.1	-27.6	0.37	1
4	Wall, Concrete (Electra 1120)	2	1025	-2.3	-15.5	-11.2	-25.9	0.00	1
5	Wall, Concrete (Electra 1120)	9	1158	4.7	117.5	22.6	196.0	0.27	1
6	Wall, Concrete (Electra 1120)	9	1180	4.7	139.5	22.6	232.7	0.27	1
7	Wall, Concrete (Electra 1120)	8	1064	3.7	23.5	17.8	39.2	0.19	1
8	Wall, Concrete (Electra 1120)	7	1054	2.7	13.5	12.9	22.5	0.13	1
9	Wall, Concrete (Electra 1120)	8	1020	3.7	-20.5	17.8	-34.2	0.18	1
10	Wall, Concrete (Electra 1120)	9	1048	4.7	7.5	22.6	12.5	0.23	1
11	Wall, Concrete (Electra 1120)	10	1068	5.7	27.5	27.4	45.8	0.28	1
12	Wall, Concrete (Electra 1120)	10	1041	5.7	0.5	27.4	0.8	0.27	1
13	Wall, Concrete (Electra 1120)	7	1100	2.7	59.5	12.9	99.2	0.15	1
14	Wall, Concrete (Electra 1120)	6	992	1.7	-48.5	8.1	-81.0	0.08	1
						Averages	15.7	59.4	
						StDev	13.6	114.5	
						Median	17.8	26.7	
						Max	37.1	321.1	
						Min	-11.2	-81.0	
						*LBGR	0.17		
						*Negative vales not used in LGBR			
						# of samples:	14		
						Sign test stat:	14		

10-ER-A26-263

Final Status Survey, Room 102, North Wall / FSS-102-NW-2

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1504)	9	1027	4.7	-13.5	22.6	-22.6	0.23	1
2	Wall, Concrete (Electra 1504)	12	1271	7.7	230.5	37.1	384.5	0.45	1
3	Wall, Concrete (Electra 1504)	8	1282	3.7	241.5	17.8	402.9	0.26	1
4	Wall, Concrete (Electra 1504)	12	1053	7.7	12.5	37.1	20.8	0.37	1
5	Wall, Concrete (Electra 1504)	10	993	5.7	-47.5	27.4	-79.3	0.27	1
6	Wall, Concrete (Electra 1504)	11	1081	6.7	40.5	32.2	67.5	0.34	1
7	Wall, Concrete (Electra 1504)	11	1011	6.7	-29.5	32.2	-49.3	0.32	1
8	Wall, Concrete (Electra 1504)	9	1022	4.7	-18.5	22.6	-30.9	0.23	1
9	Wall, Concrete (Electra 1504)	13	1069	8.7	28.5	41.9	47.5	0.43	1
10	Wall, Concrete (Electra 1504)	18	1013	13.7	-27.5	66.1	-45.9	0.66	1
11	Wall, Concrete (Electra 1504)	11	1049	6.7	8.5	32.2	14.1	0.33	1
12	Wall, Concrete (Electra 1504)	14	980	9.7	-60.5	46.7	-101.0	0.47	1
13	Wall, Concrete (Electra 1504)	8	1082	3.7	41.5	17.8	69.2	0.19	1
14	Wall, Concrete (Electra 1504)	10	1040	4.7	-198.9	22.7	-331.7	0.23	1
						Averages	32.6	24.7	
						StDev	13.0	185.3	
						Median	32.2	-4.2	
						Max	66.1	402.9	
						Min	17.8	-331.7	
						*LBGR	0.33		
						*Negative vales not used in LGBR			
						# of samples:	14		
						Sign test stat:	14		

10-ER-A26-262

Final Status Survey, Room 102, North Wall / FSS-102-NW-3

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1504)	10	1082	5.7	41.5	27.4	69.2	0.29	1
2	Wall, Concrete (Electra 1504)	12	1086	7.7	45.5	37.1	75.9	0.39	1
3	Wall, Concrete (Electra 1504)	13	953	8.7	-87.5	41.9	-146.0	0.42	1
4	Wall, Concrete (Electra 1504)	8	973	3.7	-67.5	17.8	-112.7	0.18	1
5	Wall, Concrete (Electra 1504)	8	1039	3.7	-1.5	17.8	-2.5	0.18	1
6	Wall, Concrete (Electra 1504)	5	1062	0.7	21.5	3.3	35.8	0.04	1
7	Wall, Concrete (Electra 1504)	4	1078	-0.3	37.5	-1.6	62.5	0.01	1
8	Wall, Concrete (Electra 1504)	8	1143	3.7	102.5	17.8	171.0	0.21	1
9	Wall, Concrete (Electra 1504)	7	1049	2.7	8.5	12.9	14.1	0.13	1
10	Wall, Concrete (Electra 1504)	10	1020	5.7	-20.5	27.4	-34.2	0.27	1
11	Wall, Concrete (Electra 1504)	11	941	6.7	-99.5	32.2	-166.0	0.32	1
12	Wall, Concrete (Electra 1120)	13	941	8.7	-99.5	41.9	-166.0	0.42	1
13	Wall, Wood (Electra 1120)	11	701	6.3	-709.7	30.2	-1184.0	0.30	1
						Averages	23.5	-106.4	
						StDev	13.7	340.4	
						Median	27.4	-2.5	
						Max	41.9	171.0	
						Min	-1.6	-1184.0	
						*LBGR	0.24		
						*Negative vales not used in LGBR			
						# of samples:		13	
						Sign test stat:		13	

10-ER-A26-256

Final Status Survey, Room 102, Floor / FSS-102-F-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Floor, Concrete (Electra 4806)	2	1189	-2.3	148.5	-11.2	247.7	0.05	1
2	Floor, Concrete (Electra 4806)	4	1107	-0.3	66.5	-1.6	110.9	0.02	1
3	Floor, Concrete (Electra 4806)	1	961	-3.3	-79.5	-16.1	-132.7	0.00	1
4	Floor, Concrete (Electra 4806)	1	1148	-3.3	107.5	-16.1	179.3	0.04	1
5	Floor, Concrete (Electra 4806)	2	1188	-2.3	147.5	-11.2	246.0	0.05	1
6	Floor, Concrete (Electra 4806)	2	1234	-2.3	193.5	-11.2	322.8	0.06	1
7	Floor, Concrete (Electra 4806)	5	1078	0.7	37.5	3.3	62.5	0.05	1
8	Floor, Concrete (Electra 4806)	5	1160	0.7	119.5	3.3	199.3	0.07	1
9	Floor, Concrete (Electra 4806)	11	1169	6.7	128.5	32.2	214.3	0.37	1
10	Floor, Concrete (Electra 4806)	4	1233	-0.3	192.5	-1.6	321.1	0.06	1
11	Floor, Concrete (Electra 4806)	3	1028	-1.3	-12.5	-6.4	-20.9	0.00	1
12	Floor, Concrete (Electra 4806)	9	1120	4.7	79.5	22.6	132.6	0.25	1
13	Floor, Concrete (Electra 4806)	6	1148	1.7	107.5	8.1	179.3	0.12	1
14	Floor, Concrete (Electra 4806)	1	1054	-3.3	13.5	-16.1	22.5	0.00	1
						Averages	-1.6	148.9	
						StDev	14.7	130.4	
						Median	-4.0	179.3	
						Max	32.2	322.8	
						Min	-16.1	-132.7	
						*LBGR	0.03		
						*Negative vales not used in LGBR			
						# of samples:	14		
						Sign test stat:	14		

10-ER-A26-257

Final Status Survey, Room 102, Floor / FSS-102-F-2

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Floor, Concrete (Electra 6697)	7	1125	2.7	84.5	12.9	140.9	0.16	1
2	Floor, Concrete (Electra 6697)	5	1168	0.7	127.5	3.3	212.7	0.08	1
3	Floor, Concrete (Electra 6697)	3	931	-1.3	-109.5	-6.4	-182.7	0.00	1
4	Floor, Concrete (Electra 6697)	2	1051	-2.3	10.5	-11.2	17.5	0.00	1
5	Floor, Concrete (Electra 6697)	7	1054	2.7	13.5	12.9	22.5	0.13	1
6	Floor, Concrete (Electra 6697)	2	1025	-2.3	-15.5	-11.2	-25.9	0.00	1
7	Floor, Concrete (Electra 6697)	9	1051	4.7	10.5	22.6	17.5	0.23	1
8	Floor, Concrete (Electra 6697)	10	1069	5.7	28.5	27.4	47.5	0.28	1
9	Floor, Concrete (Electra 6697)	4	1120	-0.3	79.5	-1.6	132.6	0.03	1
10	Floor, Concrete (Electra 6697)	7	1110	2.7	69.5	12.9	115.9	0.15	1
11	Floor, Concrete (Electra 6697)	6	986	1.7	-54.5	8.1	-91.0	0.08	1
						Averages	6.3	37.0	
						StDev	13.0	112.6	
						Median	8.1	22.5	
						Max	27.4	212.7	
						Min	-11.2	-182.7	
						*LBGR	0.07		
						*Negative vales not used in LGBR			
						# of samples:	11		
						Sign test stat:	11		

10-ER-A26-258

Final Status Survey, Room 102, Floor / FSS-102-F-3

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Floor, Concrete (Electra 6697)	1	1132	-3.3	91.5	-16.1	152.6	0.03	1
2	Floor, Concrete (Electra 6697)	4	1062	-0.3	21.5	-1.6	35.8	0.01	1
3	Floor, Concrete (Electra 6697)	3	968	-1.3	-72.5	-6.4	-121.0	0.00	1
4	Floor, Concrete (Electra 6697)	4	635	-0.3	-405.5	-1.6	-676.6	0.00	1
5	Floor, Concrete (Electra 6697)	4	1109	-0.3	68.5	-1.6	114.2	0.02	1
6	Floor, Concrete (Electra 6697)	13	1126	8.7	85.5	41.9	142.6	0.45	1
7	Floor, Concrete (Electra 6697)	11	1125	6.7	84.5	32.2	140.9	0.35	1
8	Floor, Concrete (Electra 6697)	6	1114	1.7	73.5	8.1	122.6	0.11	1
9	Floor, Concrete (Electra 6697)	10	1025	5.7	-15.5	27.4	-25.9	0.27	1
10	Floor, Concrete (Electra 6697)	2	1068	-2.3	27.5	-11.2	45.8	0.01	1
11	Floor, Concrete (Electra 6697)	4	1022	-0.3	-18.5	-1.6	-30.9	0.00	1
12	Floor, Concrete (Electra 6697)	6	743	1.7	-297.5	8.1	-496.4	0.08	1
						Averages	6.5	-49.7	
						StDev	18.1	267.3	
						Median	-1.6	40.8	
						Max	41.9	152.6	
						Min	-16.1	-676.6	
						*LBGR	0.06		
						*Negative vales not used in LGBR			
						# of samples:	12		
						Sign test stat:	12		

10-ER-A26-259

Final Status Survey, Room 102, Floor / FSS-102-F-4

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Floor, Concrete (Electra 6697)	4	967	-0.3	-73.5	-1.6	-122.7	0.00	1
2	Floor, Concrete (Electra 6697)	6	938	1.7	-102.5	8.1	-171.0	0.08	1
3	Floor, Concrete (Electra 6697)	4	1002	-0.3	-38.5	-1.6	-64.3	0.00	1
4	Floor, Concrete (Electra 6697)	6	1032	1.7	-8.5	8.1	-14.2	0.08	1
5	Floor, Concrete (Electra 6697)	5	998	0.7	-42.5	3.3	-70.9	0.03	1
6	Floor, Concrete (Electra 6697)	4	975	-0.3	-65.5	-1.6	-109.3	0.00	1
7	Floor, Concrete (Electra 6697)	7	1014	2.7	-26.5	12.9	-44.3	0.13	1
8	Floor, Concrete (Electra 6697)	4	799	-0.3	-241.5	-1.6	-402.9	0.00	1
9	Floor, Concrete (Electra 6697)	4	1003	-0.3	-37.5	-1.6	-62.6	0.00	1
10	Floor, Concrete (Electra 6697)	3	978	-1.3	-62.5	-6.4	-104.3	0.00	1
11	Floor, Concrete (Electra 6697)	7	1021	2.7	-19.5	12.9	-32.6	0.13	1
12	Floor, Concrete (Electra 6697)	9	1003	4.7	-37.5	22.6	-62.6	0.23	1
13	Floor, Concrete (Electra 6697)	4	1003	-0.3	-37.5	-1.6	-62.6	0.00	1
14	Floor, Concrete (Electra 6697)	5	1069	0.7	28.5	3.3	47.5	0.04	1
15	Floor, Concrete (Electra 6697)	9	1095	4.7	54.5	22.6	90.9	0.24	1
						Averages	5.2	-79.1	
						StDev	9.1	110.3	
						Median	3.3	-62.6	
						Max	22.6	90.9	
						Min	-6.4	-402.9	
						*LBGR	0.05		
						*Negative vales not used in LGBR			
						# of samples:	15		
						Sign test stat:	15		

10-ER-A26-273

Final Status Survey, Room 102 East Wall 102-EW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Metal (Electra 1120)	9	689	4.4	-642.7	21.0	-1072.2	0.21	1
2	Wall, Metal (Electra 1120)	5	730	0.4	-601.7	1.7	-1003.8	0.02	1
3	Wall, Metal (Electra 1120)	15	1068	10.4	-263.7	50.0	-439.9	0.50	1
4	Wall, Concrete (Electra 1201)	9	933	4.7	-107.5	22.6	-179.4	0.23	1
5	Wall, Concrete (Electra 1201)	9	977	4.7	-63.5	22.6	-106.0	0.23	1
6	Wall, Metal (Electra 1120)	17	1013	12.4	-318.7	59.7	-531.7	0.60	1
7	Wall, Wood (Electra 1120)	5	715	0.3	-695.7	1.2	-1160.7	0.01	1
8	Wall, Metal (Electra 1120)	6	655	1.4	-676.7	6.5	-1129.0	0.07	1
9	Wall, Concrete (Electra 1120)	6	990	1.7	-50.5	8.1	-84.3	0.08	1
10	Wall, Concrete (Electra 1120)	9	910	4.7	-130.5	22.6	-217.8	0.23	1
11	Wall, Concrete (Electra 1120)	13	968	8.7	-72.5	41.9	-121.0	0.42	1
12	Wall, Concrete (1120)	7	931	2.7	-109.5	12.9	-182.7	0.13	1
13	Wall, Concrete (1120)	10	937	5.7	-103.5	27.4	-172.7	0.27	1
						Averages	22.9	-492.4	
						StDev	18.2	435.8	
						Median	22.6	-217.8	
						Max	59.7	-84.3	
						Min	1.2	-1160.7	
						*LBGR	0.23		
						*Negative vales not used in LGBR			
						# of samples:	13		
						Sign test stat:	13		

10-ER-A26-277

Final Status Survey, Room 102 East Wall 102-EW-2

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1201)	17	996	12.7	-44.5	61.2	-74.3	0.61	1
2	Wall, Concrete (Electra 1201)	10	964	5.7	-76.5	27.4	-127.7	0.27	1
3	Wall, Concrete (Electra 1201)	14	886	9.7	-154.5	46.7	-257.8	0.47	1
4	Wall, Concrete (Electra 1201)	10	965	5.7	-75.5	27.4	-126.0	0.27	1
5	Wall, Concrete (Electra 1201)	20	895	15.7	-145.5	75.7	-242.8	0.76	1
6	Wall, Concrete (Electra 1201)	21	963	16.7	-77.5	80.6	-129.3	0.81	1
7	Wall, Concrete (Electra 1201)	13	994	8.7	-46.5	41.9	-77.6	0.42	1
8	Wall, Concrete (Electra 1201)	11	953	6.7	-87.5	32.2	-146.0	0.32	1
9	Wall, Concrete (Electra 1201)	10	935	5.7	-105.5	27.4	-176.1	0.27	1
10	Wall, Concrete (Electra 1201)	9	979	4.7	-61.5	22.6	-102.6	0.23	1
11	Wall, Concrete (Electra 1201)	14	947	9.7	-93.5	46.7	-156.0	0.47	1
12	Wall, Concrete (1201)	9	956	4.7	-84.5	22.6	-141.0	0.23	1
						Averages	42.7	-146.4	
						StDev	20.3	56.9	
						Median	37.1	-135.2	
						Max	80.6	-74.3	
						Min	22.6	-257.8	
						*LBGR	0.43		
						*Negative vales not used in LGBR			
						# of samples:	12		
						Sign test stat:	12		

10-ER-A26-278

Final Status Survey, Room 102 Ceiling 102-C-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Ceiling, Concrete (Electra 1201)	4	1006	-0.3	-34.5	-1.6	-57.6	0.00	1
2	Ceiling, Concrete (Electra 1201)	5	1044	0.7	3.5	3.3	5.8	0.03	1
3	Ceiling, Concrete (Electra 1201)	12	1112	7.7	71.5	37.1	119.2	0.39	1
4	Ceiling, Concrete (Electra 1201)	8	993	3.7	-47.5	17.8	-79.3	0.18	1
5	Ceiling, Concrete (Electra 1201)	5	1065	0.7	24.5	3.3	40.8	0.04	1
6	Ceiling, Concrete (Electra 1120)	7	1238	2.7	197.5	12.9	329.5	0.20	1
7	Ceiling, Concrete (Electra 1120)	8	1097	3.7	56.5	17.8	94.2	0.20	1
8	Ceiling, Concrete (Electra 1120)	10	1122	5.7	81.5	27.4	135.9	0.30	1
9	Ceiling, Concrete (Electra 1120)	8	1202	3.7	161.5	17.8	269.4	0.23	1
10	Ceiling, Concrete (Electra 1120)	13	1143	8.7	102.5	41.9	171.0	0.45	1
11	Ceiling, Concrete (Electra 1120)	9	1223	4.7	182.5	22.6	304.4	0.29	1
12	Ceiling, Concrete (1120)	9	1238	4.7	197.5	22.6	329.5	0.29	1
						Averages	18.6	138.6	
						StDev	13.2	145.9	
						Median	17.8	127.6	
						Max	41.9	329.5	
						Min	-1.6	-79.3	
						*LBGR	0.21		
						*Negative vales not used in LGBR			
						# of samples:	12		
						Sign test stat:	12		

10-ER-A26-285

Final Status Survey, Room 102 Shield Doors /102-SDW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Front East Door, Metal (Electra 1120)	2	543	-2.7	-788.7	-12.8	-1315.8	0.00	1
2	Front East Door, Metal (Electra 1120)	11	560	6.4	-771.7	30.7	-1287.5	0.31	1
3	Front East Door, Metal (Electra 1120)	8	491	3.4	-840.7	16.2	-1402.6	0.16	1
4	Side East Door, Metal (Electra 1120)	10	425	5.4	-906.7	25.8	-1512.7	0.26	1
5	Front West Door, Metal (Electra 1504)	10	494	5.4	-837.7	25.8	-1397.6	0.26	1
6	Front West Door, Metal (Electra 1504)	8	417	3.4	-914.7	16.2	-1526.0	0.16	1
7	Front West Door, Metal (Electra 1120)	11	565	6.4	-766.7	30.7	-1279.1	0.31	1
8	Side West Door, Metal (Electra 1120)	10	440	5.4	-891.7	25.8	-1487.7	0.26	1
9	Side West Door, Metal (Electra 1120)	9	452	4.4	-879.7	21.0	-1467.6	0.21	1
10	Front West Door, Metal (Electra 1120)	16	599	11.4	-732.7	54.8	-1222.4	0.55	1
11	Backside West Door, Metal (Electra 1120)	20	463	15.4	-868.7	74.2	-1449.3	0.74	1
12	Backside East Door, Metal (1120)	17	444	12.4	-887.7	59.7	-1481.0	0.60	1
						Averages	30.7	-1402.4	
						StDev	22.9	102.5	
						Median	25.8	-1425.9	
						Max	74.2	-1222.4	
						Min	-12.8	-1526.0	
						*LBGR	0.31		
						*Negative vales not used in LGBR			
						# of samples:	12		
						Sign test stat:	12		

Data for Survey Units in Room 104

10-ER-A26-206
Final Status Survey, Room 104, Floor

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Floor, Metal (Electra 1504)	4	611	-1.3	-627.9	-6.3	-1047.5	0.00	1
2	Floor, Concrete (Electra 1504)	2	1023	-2.3	-17.5	-11.2	-29.2	0.00	1
3	Floor, Concrete (Electra 1504)	3	1008	-1.3	-32.5	-6.4	-54.3	0.00	1
4	Floor, Concrete (Electra 1504)	8	915	3.7	-125.5	17.8	-209.4	0.18	1
5	Floor, Concrete (Electra 2125)	1	973	-3.3	-67.5	-16.1	-112.7	0.00	1
6	Floor, Concrete (Electra 2125)	3	890	-1.3	-150.5	-6.4	-251.1	0.00	1
7	Floor, Concrete (Electra 2125)	10	996	5.7	-44.5	27.4	-74.3	0.27	1
8	Floor, Concrete (Electra 2125)	6	1014	1.7	-26.5	8.1	-44.3	0.08	1
9	Floor, Concrete (Electra 2125)	1	943	-3.3	-97.5	-16.1	-162.7	0.00	1
10	Floor, Concrete (Electra 2125)	2	712	-2.3	-328.5	-11.2	-548.1	0.00	1
11	Floor, Concrete (Electra 1504)	6	1046	1.7	5.5	8.1	9.1	0.08	1
12	Floor, Metal (Electra 1504)	7	736	1.7	-502.9	8.2	-838.9	0.08	1
13	Floor, Metal (Electra 1504)	4	645	-1.3	-593.9	-6.3	-990.7	0.00	1
14	Floor, Concrete (Electra 1504)	5	887	0.7	-153.5	3.3	-256.1	0.03	1
15	Floor, Concrete (Electra 1504)	4	928	-0.3	-112.5	-1.6	-187.7	0.00	1
16	Floor, Concrete (Electra 2125)	9	945	4.7	-95.5	22.6	-159.4	0.23	1
17	Floor, Concrete (Electra 2125)	4	892	-0.3	-148.5	-1.6	-247.8	0.00	1
18	Floor, Concrete (Electra 2125)	11	901	6.7	-139.5	32.2	-232.8	0.32	1
						Averages	2.5	-302.1	
						StDev	14.7	328.9	
						Median	-1.6	-198.6	
						Max	32.2	9.1	
						Min	-16.1	-1047.5	
						*LBGR	0.02		
						*Negative vales not used in LGBR			
						# of samples:	18		
						Sign test stat:	18		

10-ER-A26-213

Final Status Survey, Room 104 North Wall, Unit # 104-NW-1

					RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
					Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	North Wall, Concrete				4	896	-0.3	-144.5	-1.6	-241.1	0.00	1
2	North Wall, Concrete				6	675	1.7	-365.5	8.1	-609.8	0.08	1
3	North Wall, Concrete				2	609	-2.3	-431.5	-11.2	-719.9	0.00	1
4	North Wall, Concrete				7	576	2.7	-464.5	12.9	-775.0	0.13	1
5	North Wall, Concrete				6	636	1.7	-404.5	8.1	-674.9	0.08	1
6	North Wall, Concrete				5	675	0.7	-365.5	3.3	-609.8	0.03	1
7	North Wall, Concrete				6	922	1.7	-118.5	8.1	-197.7	0.08	1
8	North Wall, Concrete				7	612	2.7	-428.5	12.9	-714.9	0.13	1
9	North Wall, Concrete				9	661	4.7	-379.5	22.6	-633.2	0.23	1
10	North Wall, Concrete				7	644	2.7	-396.5	12.9	-661.5	0.13	1
11	North Wall, Concrete				6	867	1.7	-173.5	8.1	-289.5	0.08	1
12	North Wall, Concrete				7	924	2.7	-116.5	12.9	-194.4	0.13	1
13	North Wall, Concrete				6	1044	1.7	3.5	8.1	5.8	0.08	1
14	North Wall, Concrete				6	887	1.7	-153.5	8.1	-256.1	0.08	1
15	North Wall, Concrete				6	980	1.7	-60.5	8.1	-101.0	0.08	1
16	North Wall, Concrete				7	635	2.7	-405.5	12.9	-676.6	0.13	1
17	North Wall, Concrete 65%, Metal 35%				2	560	-2.3	-480.5	-11.2	-801.7	0.00	1
									Averages	7.2	-479.5	
									StDev	8.6	268.6	
									Median	8.1	-609.8	
									Max	22.6	5.8	
									Min	-11.2	-801.7	
									*LBGR	0.07		
									*Negative vales not used in LGBR			
									# of samples:	17		
									Sign test stat:	17		

10-ER-A26-218

Final Status Survey, Room 104 East Wall, Unit # 104-EW-1

				RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2			
				Alpha	Beta	Alpha	Beta	Alpha	Beta	LBGR	Sign
1	East Wall, Concrete (Electra 1120)			4	773	-0.3	-267.5	-1.6	-446.3	0.00	1
2	East Wall, Concrete (Electra 1120)			7	699	2.7	-341.5	12.9	-569.8	0.13	1
3	East Wall, Concrete (Electra 1504)			1	694	-3.3	-346.5	-16.1	-578.1	0.00	1
4	East Wall, Concrete (Electra 1504)			4	599	-0.3	-441.5	-1.6	-736.6	0.00	1
5	East Wall, Concrete (Electra 1120)			6	611	1.7	-429.5	8.1	-716.6	0.08	1
6	East Wall, Concrete (Electra 1120)			10	661	5.7	-379.5	27.4	-633.2	0.27	1
7	East Wall, Concrete (Electra 1120)			3	652	-1.3	-388.5	-6.4	-648.2	0.00	1
8	East Wall, Concrete (Electra 1120)			4	740	-0.3	-300.5	-1.6	-501.4	0.00	1
9	East Wall, Concrete (Electra 1120)			6	628	1.7	-412.5	8.1	-688.2	0.08	1
10	East Wall, Concrete (Electra 1120)			3	728	-1.3	-312.5	-6.4	-521.4	0.00	1
11	East Wall, Metal (Electra 1120)			6	509	1.4	-822.7	6.5	-1372.5	0.07	1
12	East Wall, Concrete (Electra 1504)			5	406	0.7	-634.5	3.3	-1058.6	0.03	1
13	East Wall, Concrete (Electra 1504)			5	661	0.7	-379.5	3.3	-633.2	0.03	1
14	East Wall, Concrete (Electra 1120)			4	640	-0.3	-400.5	-1.6	-668.2	0.00	1
15	East Wall, Concrete (Electra 1120)			9	703	4.7	-337.5	22.6	-563.1	0.23	1
16	East Wall, Concrete (Electra 1120)			11	749	6.7	-291.5	32.2	-486.4	0.32	1
								Averages	5.6	-676.4	
								StDev	12.9	233.6	
								Median	3.3	-633.2	
								Max	32.2	-446.3	
								Min	-16.1	-1372.5	
								*LBGR	0.06		
								*Negative vales not used in LGBR			
								# of samples:	16		
								Sign test stat:	16		

10-ER-A26-215

Final Status Survey, Room 104 South Wall, Unit # 104-SW-1

				RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
				Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	South Wall, Concrete (Electra 1120)			8	686	3.7	-354.5	17.8	-591.5	0.18	1
2	South Wall, Concrete 15%, Metal 85% (Electra 1120)			4	571	-0.7	-760.7	-3.1	-1269.1	0.00	1
3	South Wall, Concrete 90%, Metal 10% (Electra 1504)			6	660	1.7	-380.5	8.1	-634.8	0.08	1
4	South Wall, Concrete (Electra 1504)			11	900	6.7	-140.5	32.2	-234.4	0.32	1
5	South Wall, Concrete (Electra 1504)			8	631	3.7	-409.5	17.8	-683.2	0.18	1
6	South Wall, Concrete (Electra 1120)			4	644	-0.3	-396.5	-1.6	-661.5	0.00	1
7	South Wall, Concrete (Electra 1120)			15	802	10.7	-238.5	51.6	-397.9	0.52	1
8	South Wall, Concrete (Electra 1120)			9	764	4.7	-276.5	22.6	-461.3	0.23	1
9	South Wall, Concrete (Electra 1120)			5	848	0.7	-192.5	3.3	-321.2	0.03	1
10	South Wall, Concrete (Electra 1120)			7	836	2.7	-204.5	12.9	-341.2	0.13	1
11	South Wall, Concrete (Electra 1120)			6	700	1.7	-340.5	8.1	-568.1	0.08	1
12	South Wall, Concrete (Electra 1120)			6	686	1.7	-354.5	8.1	-591.5	0.08	1
13	South Wall, Concrete (Electra 1504)			5	644	0.7	-396.5	3.3	-661.5	0.03	1
14	South Wall, Concrete (Electra 1504)			4	781	-0.3	-259.5	-1.6	-433.0	0.00	1
15	South Wall, Concrete (Electra 1504)			8	706	3.7	-334.5	17.8	-558.1	0.18	1
16	South Wall, Concrete (Electra 1120)			8	595	3.7	-445.5	17.8	-743.3	0.18	1
17	South Wall, Concrete (Electra 1120)			10	857	5.7	-183.5	27.4	-306.2	0.27	1
18	South Wall, Concrete (Electra 1120)			13	861	8.7	-179.5	41.9	-299.5	0.42	1
								Averages	15.8	-542.1	
								StDev	15.1	238.8	
								Median	15.3	-563.1	
								Max	51.6	-234.4	
								Min	-3.1	-1269.1	
								*LBGR	0.16		
								*Negative vales not used in LGBR			
								# of samples:		18	
								Sign test stat:		18	

10-ER-A26-221

Final Status Survey, Room 104 West Wall, Unit # 104-

WW-1

				RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2			
				Alpha	Beta	Alpha	Beta	Alpha	Beta	LBGR	Sign
1	West Wall, Concrete (Electra 1120)			12	868	7.7	-172.5	37.1	-287.8	0.37	1
2	West Wall, Concrete (Electra 1120)			6	714	1.7	-326.5	8.1	-544.8	0.08	1
3	West Wall, Concrete 80%, Metal 20% (Electra 1120)			8	590	3.4	-741.7	16.2	-1237.4	0.16	1
4	West Wall, Concrete 60%, Metal 40% (Electra 1120)			5	626	0.4	-705.7	1.7	-1177.3	0.02	1
5	West Wall, Concrete (Electra 1120)			12	608	7.7	-432.5	37.1	-721.6	0.37	1
6	West Wall, Concrete (Electra 1120)			7	670	2.7	-370.5	12.9	-618.2	0.13	1
7	West Wall, Concrete (Electra 1120)			6	941	1.7	-99.5	8.1	-166.0	0.08	1
8	West Wall, Concrete (Electra 1120)			10	985	5.7	-55.5	27.4	-92.6	0.27	1
9	West Wall, Concrete (Electra 1120)			10	1028	5.7	-12.5	27.4	-20.9	0.27	1
10	West Wall, Concrete (Electra 1120)			5	948	0.7	-92.5	3.3	-154.4	0.03	1
11	West Wall, Concrete (Electra 1120)			8	938	3.7	-102.5	17.8	-171.0	0.18	1
12	West Wall, Concrete (Electra 1120)			5	731	0.7	-309.5	3.3	-516.4	0.03	1
13	West Wall, Concrete (Electra 1120)			3	579	-1.3	-461.5	-6.4	-770.0	0.00	1
14	West Wall, Concrete (Electra 1120)			6	674	1.7	-366.5	8.1	-611.5	0.08	1
15	West Wall, Concrete 60%, Metal 40% (Electra 1120)			6	570	1.7	-470.5	8.1	-785.0	0.08	1
16	West Wall, Concrete (Electra 1120)			5	625	0.7	-415.5	3.3	-693.2	0.03	1
17	West Wall, Concrete (Electra 1120)			6	651	1.7	-389.5	8.1	-649.9	0.08	1
18	West Wall, Concrete (Electra 1120)			8	642	3.7	-398.5	17.8	-664.9	0.18	1
19	West Wall, Concrete (Electra 1120)			14	927	9.7	-113.5	46.7	-189.4	0.47	1
20	West Wall, Concrete (Electra 1120)			11	949	6.7	-91.5	32.2	-152.7	0.32	1
21	West Wall, Concrete (Electra 6697)			3	563	-1.3	-477.5	-6.4	-796.7	0.00	1
								Averages	14.8	-524.8	
								StDev	14.8	345.9	
								Median	8.1	-611.5	
								Max	46.7	-20.9	
								Min	-6.4	-1237.4	
								*LBGR	0.15		
								*Negative vales not used in LGBR			
								# of samples:	21		
								Sign test stat:	21		

10-ER-A26-226

Final Status Survey, Room 104, Ceiling, Unit # 104-C-1

					RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
					Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Ceiling, Concrete				7	1235	2.7	194.5	12.9	324.4	0.19	1
2	Ceiling, Concrete				13	1142	8.7	101.5	41.9	169.3	0.45	1
3	Ceiling, Concrete				10	1117	5.7	76.5	27.4	127.6	0.30	1
4	Ceiling, Concrete				7	1057	2.7	16.5	12.9	27.5	0.13	1
5	Ceiling, Concrete				9	1127	4.7	86.5	22.6	144.3	0.25	1
6	Ceiling, Concrete				7	1125	2.7	84.5	12.9	140.9	0.16	1
7	Ceiling, Concrete				7	1173	2.7	132.5	12.9	221.0	0.17	1
8	Ceiling, Concrete				7	1128	2.7	87.5	12.9	145.9	0.16	1
9	Ceiling, Concrete				9	984	4.7	-56.5	22.6	-94.3	0.23	1
10	Ceiling, Concrete				9	1092	4.7	51.5	22.6	85.9	0.24	1
11	Ceiling, Concrete				3	1128	-1.3	87.5	-6.4	145.9	0.03	1
12	Ceiling, Concrete				10	1186	5.7	145.5	27.4	242.7	0.32	1
13	Ceiling, Concrete				6	1224	1.7	183.5	8.1	306.1	0.14	1
14	Ceiling, Concrete				11	728	6.7	-312.5	32.2	-521.4	0.32	1
15	Ceiling, Concrete				3	1070	-1.3	29.5	-6.4	49.2	0.01	1
16	Ceiling, Concrete				7	1162	2.7	121.5	12.9	202.7	0.17	1
17	Ceiling, Concrete				3	798	-1.3	-242.5	-6.4	-404.6	0.00	1
									Averages	15.5	77.2	
									StDev	13.6	227.7	
									Median	12.9	144.3	
									Max	41.9	324.4	
									Min	-6.4	-521.4	
									*LBGR	0.17		
									*Negative vales not used in LBGR			
									# of samples:	17		
									Sign test stat:	17		

Data for Survey Units in Room 106

10-ER-A26-275

Final Status Survey, Room 106, Floor, 106-F-1

POST-DECON

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Floor, Concrete (Electra 1120)	7	1100	2.7	59.5	12.9	99.2	0.15	1
2	Floor, Concrete (Electra 1120)	10	1314	5.7	273.5	27.4	456.2	0.37	1
3	Floor, Concrete (Electra 1120)	2	958	-2.3	-82.5	-11.2	-137.7	0.00	1
4	Floor, Concrete (Electra 1120)	3	951	-1.3	-89.5	-6.4	-149.4	0.00	1
5	Floor, Concrete (Electra 1120)	13	967	8.7	-73.5	41.9	-122.7	0.42	1
6	Floor, Concrete (Electra 1120)	5	1352	0.7	311.5	3.3	519.6	0.14	1
7	Floor, Concrete (Electra 1120) post decon	8	621	3.7	-419.5	17.8	-699.9	0.18	1
8	Floor, Metal (Electra 1120)	11	661	6.4	-670.7	30.7	-1119.0	0.31	1
9	Floor, Metal (Electra 1120)	5	724	0.4	-607.7	1.7	-1013.8	0.02	1
10	Floor, Concrete (Electra 1120)	9	999	4.7	-41.5	22.6	-69.3	0.23	1
11	Floor, Concrete (Electra 1120)	2	896	-2.3	-144.5	-11.2	-241.1	0.00	1
12	Floor, Concrete (Electra 1120)	6	970	1.7	-70.5	8.1	-117.7	0.08	1
13	Floor, Metal (Electra 1120)	4	601	-0.7	-730.7	-3.1	-1219.1	0.00	1
						Averages	10.3	-293.4	
						StDev	16.9	559.6	
						Median	8.1	-137.7	
						Max	41.9	519.6	
						Min	-11.2	-1219.1	
						*LBGR	0.10		
						*Negative vales not used in LGBR			
						# of samples:	13		
						Sign test stat:	13		

10-ER-A26-276

Final Status Survey, Room 106 Floor, Hot Spot, Post-Decon

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Floor, Concrete (Electra 1504)	8	621	3.7	-419.5	17.8	-699.9	0.18	1
2	Floor, Concrete (Electra 1120)	11	1164	6.7	123.5	32.2	206.0	0.36	1
3	Floor, Concrete (Electra 6697)	13	1198	8.7	157.5	41.9	262.7	0.47	1
4	Floor, Concrete (Electra 6697)	19	1198	14.7	157.5	70.9	262.7	0.76	1
5	Floor, Concrete (Electra 6697)	12	982	7.7	-58.5	37.1	-97.6	0.37	1
6	Floor, Concrete (Electra 6697)	12	1022	7.7	-18.5	37.1	-30.9	0.37	1
7	Floor, Concrete (Electra 6697)	17	1185	12.7	144.5	61.2	241.0	0.66	1
						Averages	42.6	20.6	
						StDev	18.0	350.2	
						Median	37.1	206.0	
						Max	70.9	262.7	
						Min	17.8	-699.9	
						*LBGR	0.43		
						*Negative vales not used in LBGR			
						# of samples:	7		
						Sign test stat:	7		

10-ER-A26-290

Final Status Survey, Room 106 East Wall / 106-EW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1504)	5	920	0.7	-120.5	3.3	-201.1	0.03	1
2	Wall, Concrete (Electra 1504)	3	609	-1.3	-431.5	-6.4	-719.9	0.00	1
3	Wall, Concrete (Electra 1504)	4	641	-0.3	-399.5	-1.6	-666.5	0.00	1
4	Wall, Concrete (Electra 1504)	5	784	0.7	-256.5	3.3	-428.0	0.03	1
5	Wall, Concrete (Electra 1504)	6	692	1.7	-348.5	8.1	-581.5	0.08	1
6	Wall, Concrete (Electra 1504)	6	661	1.7	-379.5	8.1	-633.2	0.08	1
7	Wall, Concrete (Electra 1504)	13	1033	8.7	-7.5	41.9	-12.6	0.42	1
8	Wall, Concrete (Electra 1504)	7	1085	2.7	44.5	12.9	74.2	0.14	1
9	Wall, Concrete (Electra 1504)	4	964	-0.3	-76.5	-1.6	-127.7	0.00	1
10	Wall, Concrete (Electra 1504)	5	662	0.7	-378.5	3.3	-631.5	0.03	1
11	Wall, Metal (Electra 1504)	7	430	1.7	-808.9	8.2	-1349.4	0.08	1
12	Wall, Metal (1504)	8	426	2.7	-812.9	13.0	-1356.1	0.13	1
13	Wall, Concrete (1504)	7	690	2.7	-350.5	12.9	-584.8	0.13	1
14	Wall, Concrete (1504)	6	617	1.7	-423.5	8.1	-706.6	0.08	1
15	Wall, Concrete (1504)	10	786	5.7	-254.5	27.4	-424.6	0.27	1
						Averages	9.4	-556.6	
						StDev	12.0	412.3	
						Median	8.1	-584.8	
						Max	41.9	74.2	
						Min	-6.4	-1356.1	
						*LBGR	0.09		
						*Negative vales not used in LGBR			
						# of samples:	15		
						Sign test stat:	15		

10-ER-A26-291

Final Status Survey, Room 106 North Wall / 106-NW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1504)	6	990	1.7	-50.5	8.1	-84.3	0.08	1
2	Wall, Concrete (Electra 1504)	8	666	3.7	-374.5	17.8	-624.8	0.18	1
3	Wall, Concrete (Electra 1504)	8	657	3.7	-383.5	17.8	-639.8	0.18	1
4	Wall, Concrete (Electra 1504)	12	899	7.7	-141.5	37.1	-236.1	0.37	1
5	Wall, Concrete (Electra 1120)	4	988	-0.3	-52.5	-1.6	-87.6	0.00	1
6	Wall, Concrete (Electra 1120)	6	983	1.7	-57.5	8.1	-96.0	0.08	1
7	Wall, Concrete (Electra 1120)	8	656	3.7	-384.5	17.8	-641.5	0.18	1
8	Wall, Concrete (Electra 1120)	9	600	4.7	-440.5	22.6	-734.9	0.23	1
9	Wall, Concrete (Electra 1120)	2	786	-2.3	-254.5	-11.2	-424.6	0.00	1
10	Wall, Concrete (Electra 1120)	1	749	-3.3	-291.5	-16.1	-486.4	0.00	1
11	Wall, Concrete (Electra 1504)	7	941	2.7	-99.5	12.9	-166.0	0.13	1
12	Wall, Concrete (1504)	8	984	3.7	-56.5	17.8	-94.3	0.18	1
13	Wall, Concrete (1504)	11	1059	6.7	18.5	32.2	30.8	0.33	1
14	Wall, Concrete (1504)	6	634	1.7	-406.5	8.1	-678.2	0.08	1
						Averages	12.2	-354.6	
						StDev	14.8	275.3	
						Median	15.3	-330.4	
						Max	37.1	30.8	
						Min	-16.1	-734.9	
						*LBGR	0.12		
						*Negative vales not used in LGBR			
						# of samples:	14		
						Sign test stat:	14		

10-ER-A26-284

Final Status Survey, Room 106 South Wall / 106-SW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1504)	9	707	4.7	-333.5	22.6	-556.4	0.23	1
2	Wall, Concrete (Electra 1504)	16	808	11.7	-232.5	56.4	-387.9	0.56	1
3	Wall, Concrete (Electra 1504)	8	626	3.7	-414.5	17.8	-691.6	0.18	1
4	Wall, Concrete (Electra 1504)	8	762	3.7	-278.5	17.8	-464.7	0.18	1
5	Wall, Concrete (Electra 1504)	11	734	6.7	-306.5	32.2	-511.4	0.32	1
6	Wall, Concrete (Electra 1504)	8	780	3.7	-260.5	17.8	-434.6	0.18	1
7	Wall, Concrete (Electra 1504)	11	805	6.7	-235.5	32.2	-392.9	0.32	1
8	Wall, Concrete (Electra 1504)	7	797	2.7	-243.5	12.9	-406.3	0.13	1
9	Wall, Concrete (Electra 1504)	8	862	3.7	-178.5	17.8	-297.8	0.18	1
10	Wall, Concrete (Electra 1504)	7	773	2.7	-267.5	12.9	-446.3	0.13	1
11	Wall, Concrete (Electra 1504)	7	720	2.7	-320.5	12.9	-534.7	0.13	1
12	Wall, Concrete (1504)	10	755	5.7	-285.5	27.4	-476.4	0.27	1
13	Metal, Concrete (1504)	8	469	2.7	-769.9	13.0	-1284.4	0.13	1
						Averages	22.6	-529.7	
						StDev	12.3	246.2	
						Median	17.8	-464.7	
						Max	56.4	-297.8	
						Min	12.9	-1284.4	
						*LBGR	0.23		
						*Negative vales not used in LGBR			
						# of samples:	13		
						Sign test stat:	13		

10-ER-A26-282

Final Status Survey, Room 106, West Wall, 106-WW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2			
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete	7	739	2.7	-301.5	12.9	-503.0	0.13	1
2	Wall, Concrete	7	1557	2.7	516.5	12.9	861.7	0.30	1
3	Wall, Concrete	7	746	2.7	-294.5	12.9	-491.4	0.13	1
4	Wall, Concrete	11	720	6.7	-320.5	32.2	-534.7	0.32	1
5	Wall, Concrete	13	670	8.7	-370.5	41.9	-618.2	0.42	1
6	Wall, Concrete	8	726	3.7	-314.5	17.8	-524.7	0.18	1
7	Wall, Concrete	11	741	6.7	-299.5	32.2	-499.7	0.32	1
8	Wall, Concrete	4	757	-0.3	-283.5	-1.6	-473.0	0.00	1
9	Wall, Concrete	9	695	4.7	-345.5	22.6	-576.5	0.23	1
10	Wall, Concrete	10	691	5.7	-349.5	27.4	-583.1	0.27	1
11	Wall, Concrete	16	672	11.7	-368.5	56.4	-614.8	0.56	1
12	Wall, Concrete	11	650	6.7	-390.5	32.2	-651.5	0.32	1
13	Wall, Metal (Window Opening)	9	450	3.7	-788.9	17.9	-1316.1	0.18	1
						Averages	24.5	-501.9	
						StDev	15.0	464.2	
						Median	22.6	-534.7	
						Max	56.4	861.7	
						Min	-1.6	-1316.1	
						*LBGR	0.24		
						*Negative vales not used in LGBR			
						# of samples:	13		
Sign test stat:		13							

10_ER-A26-296

Final Status Survey, Room 106, Ceiling / 106-C-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Ceiling, Concrete (Electra 1504)	12	1154	7.7	113.5	37.1	189.3	0.41	1
2	Ceiling, Concrete (Electra 1504)	18	1101	13.7	60.5	66.1	100.9	0.68	1
3	Ceiling, Concrete (Electra 1504)	12	979	7.7	-61.5	37.1	-102.6	0.37	1
4	Ceiling, Concrete (Electra 1504)	18	1093	13.7	52.5	66.1	87.5	0.68	1
5	Ceiling, Concrete (Electra 1504)	11	1492	6.7	451.5	32.2	753.2	0.47	1
6	Ceiling, Concrete (Electra 1504)	15	1136	10.7	95.5	51.6	159.3	0.55	1
7	Ceiling, Concrete (Electra 1504)	10	813	5.7	-227.5	27.4	-379.6	0.27	1
8	Ceiling, Concrete (Electra 1504)	10	1371	5.7	330.5	27.4	551.3	0.38	1
9	Ceiling, Concrete (Electra 1504)	14	1117	9.7	76.5	46.7	127.6	0.49	1
10	Ceiling, Concrete (Electra 1504)	18	1104	13.7	63.5	66.1	105.9	0.68	1
11	Ceiling, Concrete (Electra 1504)	9	1093	4.7	52.5	22.6	87.5	0.24	1
12	Ceiling, Concrete (Electra 1504)	15	1114	10.7	73.5	51.6	122.6	0.54	1
13	Ceiling, Concrete (Electra 1504)	17	1186	12.7	145.5	61.2	242.7	0.66	1
						Averages	45.6	157.4	
						StDev	16.0	272.7	
						Median	46.7	122.6	
						Max	66.1	753.2	
						Min	22.6	-379.6	
						*LBGR	0.49		
						*Negative vales not used in LGBR			
						# of samples:	13		
						Sign test stat:	13		

Data for Survey Units in Room 107 and Ledges-1

10-ER-A26-279

Final Status Survey, Room 107 Floor 107-F-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Floor, Concrete (Electra 2125)	6	797	1.7	-243.5	8.1	-406.3	0.08	1
2	Floor, Concrete (Electra 2125)	7	1280	2.7	239.5	12.9	399.5	0.21	1
3	Floor, Concrete (Electra 2125)	7	961	2.7	-79.5	12.9	-132.7	0.13	1
4	Floor, Concrete (Electra 2125)	6	963	1.7	-77.5	8.1	-129.3	0.08	1
5	Floor, Concrete (Electra 2125)	11	673	6.7	-367.5	32.2	-613.2	0.32	1
6	Floor, Concrete (Electra 2125)	9	816	4.7	-224.5	22.6	-374.6	0.23	1
7	Floor, Concrete (Electra 2125)	10	812	5.7	-228.5	27.4	-381.3	0.27	1
8	Floor, Concrete (Electra 2125)	11	996	6.7	-44.5	32.2	-74.3	0.32	1
9	Floor, Concrete (Electra 2125)	12	963	7.7	-77.5	37.1	-129.3	0.37	1
10	Floor, Concrete (Electra 2125)	11	1231	6.7	190.5	32.2	317.8	0.39	1
11	Floor, Concrete (Electra 2125)	9	894	4.7	-146.5	22.6	-244.5	0.23	1
12	Floor, Concrete (2125)	5	831	0.7	-209.5	3.3	-349.6	0.03	1
13	Floor, Metal (1120)	7	709	2.4	-622.7	11.4	-1038.9	0.11	1
14	Floor, Concrete (2125)	11	946	6.7	-94.5	32.2	-157.7	0.32	1
15	Floor, Concrete (2125)	7	955	2.7	-85.5	12.9	-142.7	0.13	1
16	Floor, Concrete (2125)	20	803	15.7	-237.5	75.7	-396.3	0.76	1
						Averages	24.0	-240.8	
						StDev	17.5	334.6	
						Median	22.6	-201.1	
						Max	75.7	399.5	
						Min	3.3	-1038.9	
						*LBGR	0.24		
						*Negative vales not used in LGBR			
						# of samples:	16		
						Sign test stat:	16		

10-ER-A26-280

Final Status Survey, Room 107 North Wall / 107-NW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 4806)	19	983	14.7	-57.5	70.9	-96.0	0.71	1
2	Wall, Concrete (Electra 1120)	13	880	8.7	-160.5	41.9	-267.8	0.42	1
3	Wall, Concrete (Electra 4806)	16	777	11.7	-263.5	56.4	-439.6	0.56	1
4	Wall, Concrete (Electra 1120)	10	776	5.7	-264.5	27.4	-441.3	0.27	1
5	Wall, Concrete (Electra 4806)	16	895	11.7	-145.5	56.4	-242.8	0.56	1
6	Wall, Concrete (Electra 1120)	13	905	8.7	-135.5	41.9	-226.1	0.42	1
7	Wall, Concrete (Electra 4806)	12	1003	7.7	-37.5	37.1	-62.6	0.37	1
8	Wall, Concrete (Electra 1120)	10	926	5.7	-114.5	27.4	-191.1	0.27	1
9	Wall, Concrete (Electra 4806)	19	980	14.7	-60.5	70.9	-101.0	0.71	1
10	Wall, Concrete (Electra 1120)	7	930	2.7	-110.5	12.9	-184.4	0.13	1
11	Wall, Concrete (Electra 4806)	7	964	2.7	-76.5	12.9	-127.7	0.13	1
12	Wall, Concrete (1120)	13	877	8.7	-163.5	41.9	-272.8	0.42	1
13	Wall, Concrete (1120)	16	805	11.7	-235.5	56.4	-392.9	0.56	1
14	Wall, Concrete (1120)	17	839	12.7	-201.5	61.2	-336.2	0.61	1
15	Wall, Concrete (4806)	10	985	5.7	-55.5	27.4	-92.6	0.27	1
16	Wall, Concrete (4806)	10	953	5.7	-87.5	27.4	-146.0	0.27	1
						Averages	41.9	-226.3	
						StDev	18.7	124.4	
						Median	41.9	-208.6	
						Max	70.9	-62.6	
						Min	12.9	-441.3	
						*LBGR	0.42		
						*Negative vales not used in LGBR			
						# of samples:	16		
						Sign test stat:	16		

10-ER-A26-281

Final Status Survey, Room 107 North Wall / 107-NW-2

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1120)	17	1065	12.7	24.5	61.2	40.8	0.62	1
2	Wall, Concrete (Electra 1120)	5	1039	0.7	-1.5	3.3	-2.5	0.03	1
3	Wall, Concrete (Electra 1120)	15	1105	10.7	64.5	51.6	107.6	0.54	1
4	Wall, Concrete (Electra 1120)	16	1040	11.7	-0.5	56.4	-0.9	0.56	1
5	Wall, Concrete (Electra 1120)	9	1095	4.7	54.5	22.6	90.9	0.24	1
6	Wall, Concrete (Electra 1120)	9	1139	4.7	98.5	22.6	164.3	0.26	1
7	Wall, Concrete (Electra 1120)	4	1101	-0.3	60.5	-1.6	100.9	0.02	1
8	Wall, Concrete (Electra 1120)	4	1066	-0.3	25.5	-1.6	42.5	0.01	1
9	Wall, Concrete (Electra 1120)	7	1158	2.7	117.5	12.9	196.0	0.17	1
10	Wall, Concrete (Electra 1120)	9	1167	4.7	126.5	22.6	211.0	0.27	1
11	Wall, Concrete (Electra 1120)	9	1083	4.7	42.5	22.6	70.9	0.24	1
12	Wall, Concrete (1120)	16	1183	11.7	142.5	56.4	237.7	0.61	1
13	Wall, Concrete (1120)	11	1132	6.7	91.5	32.2	152.6	0.35	1
14	Wall, Concrete (1120)	14	1070	9.7	29.5	46.7	49.2	0.48	1
15	Wall, Concrete (1120)	12	1103	7.7	62.5	37.1	104.2	0.39	1
16	Wall, Concrete (1120)	9	1125	4.7	84.5	22.6	140.9	0.25	1
17	Wall, Concrete (1120)	19	1066	14.7	25.5	70.9	42.5	0.72	1
						Averages	31.7	102.9	
						StDev	22.5	72.2	
						Median	22.6	100.9	
						Max	70.9	237.7	
						Min	-1.6	-2.5	
						*LBGR	0.34		
						*Negative vales not used in LGBR			
						# of samples:	17		
						Sign test stat:	17		

10-ER-A26-283

Final Status Survey, Room 107 South Wall / 107-SW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1120)	9	707	4.7	-333.5	22.6	-556.4	0.23	1
2	Wall, Concrete (Electra 1120)	6	808	1.7	-232.5	8.1	-387.9	0.08	1
3	Wall, Concrete (Electra 1120)	9	626	4.7	-414.5	22.6	-691.6	0.23	1
4	Wall, Concrete (Electra 1120)	12	762	7.7	-278.5	37.1	-464.7	0.37	1
5	Wall, Concrete (Electra 1120)	13	734	8.7	-306.5	41.9	-511.4	0.42	1
6	Wall, Concrete (Electra 1120)	7	780	2.7	-260.5	12.9	-434.6	0.13	1
7	Wall, Concrete (Electra 1120)	7	805	2.7	-235.5	12.9	-392.9	0.13	1
8	Wall, Concrete (Electra 1120)	5	797	0.7	-243.5	3.3	-406.3	0.03	1
9	Wall, Concrete (Electra 1120)	6	862	1.7	-178.5	8.1	-297.8	0.08	1
10	Wall, Concrete (Electra 1120)	12	773	7.7	-267.5	37.1	-446.3	0.37	1
11	Wall, Concrete (Electra 1120)	8	720	3.7	-320.5	17.8	-534.7	0.18	1
12	Wall, Concrete (1120)	7	749	2.7	-291.5	12.9	-486.4	0.13	1
13	Wall, Concrete (1120)	6	735	1.7	-305.5	8.1	-509.7	0.08	1
14	Wall, Concrete (1120)	9	760	4.7	-280.5	22.6	-468.0	0.23	1
15	Wall, Concrete (1120)	20	728	15.7	-312.5	75.7	-521.4	0.76	1
16	Wall, Concrete (1120)	6	686	1.7	-354.5	8.1	-591.5	0.08	1
						Averages	22.0	-481.4	
						StDev	18.5	92.3	
						Median	15.3	-477.2	
						Max	75.7	-297.8	
						Min	3.3	-691.6	
						*LBGR	0.22		
						*Negative vales not used in LGBR			
						# of samples:	16		
						Sign test stat:	16		

10-ER-A26-289

Final Status Survey, Room 107 South Wall / 107-SW-2

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1120)	10	749	5.7	-291.5	27.4	-486.4	0.27	1
2	Wall, Concrete (Electra 1120)	10	859	5.7	-181.5	27.4	-302.8	0.27	1
3	Wall, Concrete (Electra 1120)	6	781	1.7	-259.5	8.1	-433.0	0.08	1
4	Wall, Concrete (Electra 1120)	4	871	-0.3	-169.5	-1.6	-282.8	0.00	1
5	Wall, Concrete (Electra 1120)	6	825	1.7	-215.5	8.1	-359.6	0.08	1
6	Wall, Concrete (Electra 1120)	5	836	0.7	-204.5	3.3	-341.2	0.03	1
7	Wall, Concrete (Electra 1120)	3	798	-1.3	-242.5	-6.4	-404.6	0.00	1
8	Wall, Concrete (Electra 1120)	5	676	0.7	-364.5	3.3	-608.1	0.03	1
9	Wall, Concrete (Electra 1120)	8	853	3.7	-187.5	17.8	-312.9	0.18	1
10	Wall, Concrete (Electra 1120)	5	810	0.7	-230.5	3.3	-384.6	0.03	1
11	Wall, Concrete (Electra 1120)	10	808	5.7	-232.5	27.4	-387.9	0.27	1
12	Wall, Concrete (1120)	4	744	-0.3	-296.5	-1.6	-494.7	0.00	1
13	Wall, Concrete (1120)	14	855	9.7	-185.5	46.7	-309.5	0.47	1
14	Wall, Concrete (1120)	11	794	6.7	-246.5	32.2	-411.3	0.32	1
15	Wall, Concrete (1120)	8	788	3.7	-252.5	17.8	-421.3	0.18	1
16	Wall, Concrete (1120)	12	776	7.7	-264.5	37.1	-441.3	0.37	1
17	Wall, Concrete (1120)	6	799	1.7	-241.5	8.1	-402.9	0.08	1
18	Wall, Concrete (1120)	9	701	4.7	-339.5	22.6	-566.4	0.23	1
						Averages	15.6	-408.4	
						StDev	15.1	88.8	
						Median	12.9	-403.8	
						Max	46.7	-282.8	
						Min	-6.4	-608.1	
						*LBGR	0.16		
						*Negative vales not used in LGBR			
						# of samples:	18		
						Sign test stat:	18		

10-ER-A26-286

Final Status Survey, Room 107 West Wall / 107-WW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 4806)	11	981	6.7	-59.5	32.2	-99.3	0.32	1
2	Wall, Concrete (Electra 4806)	11	636	6.7	-404.5	32.2	-674.9	0.32	1
3	Wall, Metal (Electra 1120)	13	480	8.4	-851.7	40.3	-1420.9	0.40	1
4	Wall, Metal (Electra 1120)	6	475	1.4	-856.7	6.5	-1429.3	0.07	1
5	Wall, Concrete (Electra 4806)	11	1006	6.7	-34.5	32.2	-57.6	0.32	1
6	Wall, Concrete (Electra 4806)	11	899	6.7	-141.5	32.2	-236.1	0.32	1
7	Wall, Concrete (Electra 4806)	10	738	5.7	-302.5	27.4	-504.7	0.27	1
8	Wall, Concrete (Electra 4806)	3	613	-1.3	-427.5	-6.4	-713.3	0.00	1
9	Wall, Metal (Electra 1120)	9	456	4.4	-875.7	21.0	-1461.0	0.21	1
10	Wall, Concrete (Electra 4806)	7	944	2.7	-96.5	12.9	-161.0	0.13	1
11	Wall, Concrete (Electra 4806)	9	1055	4.7	14.5	22.6	24.1	0.23	1
12	Wall, Concrete (4806)	9	1004	4.7	-36.5	22.6	-60.9	0.23	1
13	Wall, Concrete (4806)	10	739	5.7	-301.5	27.4	-503.0	0.27	1
14	Wall, Concrete (4806)	5	571	0.7	-469.5	3.3	-783.3	0.03	1
15	Wall, Concrete (4806)	6	681	1.7	-359.5	8.1	-599.8	0.08	1
16	Wall, Concrete (4806)	5	1068	0.7	27.5	3.3	45.8	0.04	1
17	Wall, Concrete (4806)	11	1059	6.7	18.5	32.2	30.8	0.33	1
18	Wall, Concrete (4806)	12	687	7.7	-353.5	37.1	-589.8	0.37	1
19	Wall, Concrete (4806)	5	726	0.7	-314.5	3.3	-524.7	0.03	1
20	Wall, Concrete (4806)	8	766	3.7	-274.5	17.8	-458.0	0.18	1
						Averages	20.4	-508.8	
						StDev	13.6	481.1	
						Median	22.6	-503.9	
						Max	40.3	45.8	
						Min	-6.4	-1461.0	

*LBGR	0.20	
*Negative vales not used in LGBR		
# of samples:		20
Sign test stat:		20

10-ER-A26-288

Final Status Survey, Room 107 East Wall / 107-EW-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Wall, Concrete (Electra 1120)	8	1039	3.7	-1.5	17.8	-2.5	0.18	1
2	Wall, Concrete (Electra 1120)	3	659	-1.3	-381.5	-6.4	-636.5	0.00	1
3	Wall, Concrete (Electra 2125)	11	515	6.7	-525.5	32.2	-876.8	0.32	1
4	Wall, Concrete (Electra 2125)	10	617	5.7	-423.5	27.4	-706.6	0.27	1
5	Wall, Metal (Electra 1120)	10	461	5.4	-870.7	25.8	-1452.6	0.26	1
6	Wall, Metal (Electra 1504)	8	494	2.7	-744.9	13.0	-1242.7	0.13	1
7	Wall, Concrete (Electra 2125)	5	690	0.7	-350.5	3.3	-584.8	0.03	1
8	Wall, Concrete (Electra 1504)	7	987	2.7	-53.5	12.9	-89.3	0.13	1
9	Wall, Concrete (Electra 1120)	13	982	8.7	-58.5	41.9	-97.6	0.42	1
10	Wall, Concrete (Electra 1120)	5	1022	0.7	-18.5	3.3	-30.9	0.03	1
11	Wall, Metal (Electra 1504)	7	480	1.7	-758.9	8.2	-1266.0	0.08	1
12	Wall, Metal (1504)	17	902	11.7	-336.9	56.5	-562.0	0.57	1
13	Wall, Concrete (1504)	14	764	9.7	-276.5	46.7	-461.3	0.47	1
14	Wall, Concrete (2125)	11	1052	6.7	11.5	32.2	19.1	0.33	1
15	Wall, Concrete (1120)	8	747	3.7	-293.5	17.8	-489.7	0.18	1
16	Wall, Concrete (1120)	12	1128	7.7	87.5	37.1	145.9	0.40	1
17	Wall, Concrete (1504)	6	593	1.7	-447.5	8.1	-746.6	0.08	1
18	Wall, Concrete (1504)	9	611	4.7	-429.5	22.6	-716.6	0.23	1
19	Wall, Concrete (1120)	9	1078	4.7	37.5	22.6	62.5	0.24	1
20	Wall, Concrete (1120)	7	1048	2.7	7.5	12.9	12.5	0.13	1
						Averages	21.8	-486.1	
						StDev	16.0	482.8	
						Median	20.2	-525.8	
						Max	56.5	145.9	
						Min	-6.4	-1452.6	

*LBGR	0.22	
*Negative vales not used in LGBR		
# of samples:		20
Sign test stat:		20

10_ER-A26-296

Final Status Survey, Room 107, Ceiling / 107-C-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2		LBGR	Sign
		Alpha	Beta	Alpha	Beta	Alpha	Beta		
1	Ceiling, Concrete (Electra 1504)	11	1133	6.7	92.5	32.2	154.3	0.35	1
2	Ceiling, Concrete (Electra 1504)	9	1024	4.7	-16.5	22.6	-27.6	0.23	1
3	Ceiling, Concrete (Electra 1504)	9	1105	4.7	64.5	22.6	107.6	0.25	1
4	Ceiling, Concrete (Electra 1504)	9	1135	4.7	94.5	22.6	157.6	0.26	1
5	Ceiling, Concrete (Electra 1504)	16	1188	11.7	147.5	56.4	246.0	0.61	1
6	Ceiling, Concrete (Electra 1504)	8	1166	3.7	125.5	17.8	209.3	0.22	1
7	Ceiling, Concrete (Electra 1504)	19	1106	14.7	65.5	70.9	109.2	0.73	1
8	Ceiling, Concrete (Electra 1504)	10	1076	5.7	35.5	27.4	59.2	0.29	1
9	Ceiling, Concrete (Electra 1504)	7	1180	2.7	139.5	12.9	232.7	0.18	1
10	Ceiling, Concrete (Electra 1504)	15	1075	10.7	34.5	51.6	57.5	0.53	1
11	Ceiling, Concrete (Electra 1504)	16	1026	11.7	-14.5	56.4	-24.2	0.56	1
12	Ceiling, Concrete (Electra 1504)	19	1097	14.7	56.5	70.9	94.2	0.73	1
13	Ceiling, Concrete (Electra 1504)	5	1035	0.7	-5.5	3.3	-9.2	0.03	1
14	Ceiling, Concrete (Electra 1504)	7	953	2.7	-87.5	12.9	-146.0	0.13	1
15	Ceiling, Concrete (Electra 1504)	6	1013	1.7	-27.5	8.1	-45.9	0.08	1
16	Ceiling, Concrete (Electra 1504)	6	1074	1.7	33.5	8.1	55.8	0.09	1
17	Ceiling, Concrete (Electra 1504)	7	1133	2.7	92.5	12.9	154.3	0.16	1
18	Ceiling, Concrete (Electra 1504)	12	1220	7.7	179.5	37.1	299.4	0.43	1
						Averages	30.4	93.6	
						StDev	21.9	116.4	
						Median	22.6	100.9	
						Max	70.9	299.4	
						Min	3.3	-146.0	
						*LBGR	0.32		
						*Negative vales not used in LGBR			
						# of samples:	18		
						Sign test stat:	18		

10-ER-A26-292

Final Status Survey, Rm 102, 104,106, 107 / Ledges-1

		RAW DATA cpm		BKG ADJUSTED cpm		dpm/100 cm2			
		Alpha	Beta	Alpha	Beta	Alpha	Beta	LBGR	Sign
1	Ledge 102, Concrete (Electra 6697)	11	1313	6.7	272.5	32.2	454.6	0.41	1
2	Ledge 102, Concrete (Electra 6697)	22	1246	17.7	205.5	85.4	342.8	0.92	1
3	Ledge 102, Concrete (Electra 6697)	6	1120	1.7	79.5	8.1	132.6	0.11	1
4	Ledge 102, Concrete (Electra 6697)	12	1094	7.7	53.5	37.1	89.2	0.39	1
5	Ledge 102, Concrete (Electra 6697)	8	1003	3.7	-37.5	17.8	-62.6	0.18	1
6	Ledge 102, Concrete (Electra 6697)	12	959	7.7	-81.5	37.1	-136.0	0.37	1
7	Ledge 102, Concrete (Electra 6697)	11	1059	6.7	18.5	32.2	30.8	0.33	1
8	Ledge 102, Concrete (Electra 6697)	7	986	2.7	-54.5	12.9	-91.0	0.13	1
9	Ledge 102, Concrete (Electra 6697)	11	1224	6.7	183.5	32.2	306.1	0.38	1
10	Ledge 102, Concrete (Electra 6697)	10	1297	5.7	256.5	27.4	427.9	0.36	1
11	Ledge 102, Concrete (Electra 6697)	15	1291	10.7	250.5	51.6	417.9	0.60	1
12	Ledge 104, Concrete (1504)	8	910	3.7	-130.5	17.8	-217.8	0.18	1
13	Ledge 104, Concrete (1504)	12	982	7.7	-58.5	37.1	-97.6	0.37	1
14	Ledge 104, Concrete (1504)	16	1104	11.7	63.5	56.4	105.9	0.59	1
15	Ledge 106, Concrete (1504)	9	1017	4.7	-23.5	22.6	-39.2	0.23	1
16	Ledge 106, Concrete (1504)	8	1241	3.7	200.5	17.8	334.5	0.24	1
17	Ledge 106, Concrete (1504)	2	1287	-2.3	246.5	-11.2	411.2	0.08	1
Averages						30.3	141.7		
StDev						21.5	229.4		
Median						32.2	105.9		
Max						85.4	454.6		
Min						-11.2	-217.8		
*LBGR						0.33			
*Negative vales not used in LBGR									
# of samples:							17		
Sign test stat:							17		

APPENDIX D - MARSSIM Table I.3

I.3 Critical Values for the Sign Test

Table I.3 Critical Values for the Sign Test Statistic S^+

<i>N</i>	Alpha								
	<i>0.005</i>	<i>0.01</i>	<i>0.025</i>	<i>0.05</i>	<i>0.1</i>	<i>0.2</i>	<i>0.3</i>	<i>0.4</i>	<i>0.5</i>
<i>4</i>	4	4	4	4	3	3	3	2	2
<i>5</i>	5	5	5	4	4	3	3	3	2
<i>6</i>	6	6	5	5	5	4	4	3	3
<i>7</i>	7	6	6	6	5	5	4	4	3
<i>8</i>	7	7	7	6	6	5	5	4	4
<i>9</i>	8	8	7	7	6	6	5	5	4
<i>10</i>	9	9	8	8	7	6	6	5	5
<i>11</i>	10	9	9	8	8	7	6	6	5
<i>12</i>	10	10	9	9	8	7	7	6	6
<i>13</i>	11	11	10	9	9	8	7	7	6
<i>14</i>	12	11	11	10	9	9	8	7	7
<i>15</i>	12	12	11	11	10	9	9	8	7
<i>16</i>	13	13	12	11	11	10	9	9	8
<i>17</i>	14	13	12	12	11	10	10	9	8
<i>18</i>	14	14	13	12	12	11	10	10	9
<i>19</i>	15	14	14	13	12	11	11	10	9
<i>20</i>	16	15	14	14	13	12	11	11	10
<i>21</i>	16	16	15	14	13	12	12	11	10
<i>22</i>	17	16	16	15	14	13	12	12	11
<i>23</i>	18	17	16	15	15	14	13	12	11
<i>24</i>	18	18	17	16	15	14	13	13	12
<i>25</i>	19	18	17	17	16	15	14	13	12
<i>26</i>	19	19	18	17	16	15	14	14	13
<i>27</i>	20	19	19	18	17	16	15	14	13
<i>28</i>	21	20	19	18	17	16	15	15	14
<i>29</i>	21	21	20	19	18	17	16	15	14
<i>30</i>	22	21	20	19	19	17	16	16	15

Table I.3 Critical Values for the Sign Test Statistic S+ (continued)

<i>N</i>	Alpha								
	<i>0.005</i>	<i>0.01</i>	<i>0.025</i>	<i>0.05</i>	<i>0.1</i>	<i>0.2</i>	<i>0.3</i>	<i>0.4</i>	<i>0.5</i>
<i>31</i>	23	22	21	20	19	18	17	16	15
<i>32</i>	23	23	22	21	20	18	17	17	16
<i>33</i>	24	23	22	21	20	19	18	17	16
<i>34</i>	24	24	23	22	21	19	19	18	17
<i>35</i>	25	24	23	22	21	20	19	18	17
<i>36</i>	26	25	24	23	22	21	20	19	18
<i>37</i>	26	26	24	23	22	21	20	19	18
<i>38</i>	27	26	25	24	23	22	21	20	19
<i>39</i>	27	27	26	25	23	22	21	20	19
<i>40</i>	28	27	26	25	24	23	22	21	20
<i>41</i>	29	28	27	26	25	23	22	21	20
<i>42</i>	29	28	27	26	25	24	23	22	21
<i>43</i>	30	29	28	27	26	24	23	22	21
<i>44</i>	30	30	28	27	26	25	24	23	22
<i>45</i>	31	30	29	28	27	25	24	23	22
<i>46</i>	32	31	30	29	27	26	25	24	23
<i>47</i>	32	31	30	29	28	26	25	24	23
<i>48</i>	33	32	31	30	28	27	26	25	24
<i>49</i>	33	33	31	30	29	27	26	25	24
<i>50</i>	34	33	32	31	30	28	27	26	25

For *N* greater than 50, the table (critical) value can be calculated from:

$$\frac{N}{2} + \frac{z}{2}\sqrt{N}$$

z is the (1- α) percentile of a standard normal distribution, which can be found on page I-10 or on page 5-28 in Table 5.2.

APPENDIX E - Class 3 Detailed Results by Room

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

Room 101	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	18.3	-87.5
StDev	25.3	525.6
Median	17.8	-2.5
Max	85.4	1038.3
Min	-23.4	-1117.3
*LBGR	0.18	average
*LBGR	0.18	median
*Negative vales not used in LBGR		

Room 105	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	-2.2	-151.5
StDev	13.5	360.3
Median	-6.4	-61.8
Max	32.2	404.5
Min	-20.9	-704.9
*LBGR	0.00	average
*LBGR	0.00	median
*Negative vales not used in LBGR		

Room 109	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	19.6	343.3
StDev	18.1	469.5
Median	17.8	340.3
Max	70.9	1076.9
Min	-16.1	-1167.3
*LBGR	0.26	average
*LBGR	0.25	median
*Negative vales not used in LBGR		

Room 103	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	35.8	215.3
StDev	25.5	409.6
Median	41.9	289.4
Max	85.4	679.8
Min	-16.1	-847.0
*LBGR	0.40	average
*LBGR	0.48	median
*Negative vales not used in LBGR		

Room 108	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	11.9	89.1
StDev	23.1	414.9
Median	12.9	43.3
Max	80.6	888.3
Min	-25.6	-978.8
*LBGR	0.14	average
*LBGR	0.14	median
*Negative vales not used in LBGR		

Room 110	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	14.2	690.4
StDev	18.0	547.3
Median	10.4	895.6
Max	53.9	1467.1
Min	-15.9	-540.3
*LBGR	0.28	average
*LBGR	0.28	median
*Negative vales not used in LBGR		

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

Room 111	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	16.9	410.0
StDev	11.4	619.9
Median	12.9	719.0
Max	46.7	1195.3
Min	8.1	-428.3
*LBGR	0.25	average
*LBGR	0.27	median
*Negative vales not used in LBGR		

Room 115	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	20.7	458.1
StDev	10.7	208.6
Median	20.2	529.7
Max	37.1	609.7
Min	8.1	38.9
*LBGR	0.30	average
*LBGR	0.31	median
*Negative vales not used in LBGR		

Room 117	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	15.4	992.0
StDev	13.3	481.3
Median	13.3	1196.1
Max	39.4	1315.2
Min	0.8	-39.5
*LBGR	0.35	average
*LBGR	0.37	median
*Negative vales not used in LBGR		

Rooms 112, 113, 114	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	26.6	833.6
StDev	17.3	461.8
Median	27.4	1010.0
Max	68.4	1417.0
Min	-1.4	-231.6
*LBGR	0.43	average
*LBGR	0.48	median
*Negative vales not used in LBGR		

Room 116	dpm/100 cm2	
	<i>alpha</i>	<i>Beta</i>
Average	22.1	481.0
StDev	13.2	510.3
Median	22.6	508.0
Max	46.7	1083.5
Min	-6.4	-456.6
*LBGR	0.32	Average
*LBGR	0.33	Median
*Negative vales not used in LBGR		

Room 201	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	48.8	-49.8
StDev	26.3	295.7
Median	54.0	-28.4
Max	85.4	379.5
Min	8.1	-483.0
*LBGR	0.49	average
*LBGR	0.54	median
*Negative vales not used in LBGR		

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

Room 301	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	29.0	8.4
StDev	18.7	323.7
Median	32.2	-108.5
Max	56.4	481.3
Min	-1.6	-381.3
*LBGR	0.29	average
*LBGR	0.32	median
*Negative vales not used in LBGR		

Basement 2	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	35.5	-94.4
StDev	18.1	409.0
Median	32.2	-13.4
Max	85.4	621.4
Min	3.3	-719.9
*LBGR	0.35	average
*LBGR	0.32	median
*Negative vales not used in LBGR		

Basement 4	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	40.7	547.8
StDev	23.6	195.5
Median	37.1	616.4
Max	95.0	875.0
Min	-1.6	189.3
*LBGR	0.52	average
*LBGR	0.49	median
*Negative vales not used in LBGR		

Basement 1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	44.9	229.3
StDev	23.0	515.4
Median	46.7	324.4
Max	90.2	818.3
Min	-17.6	-1170.7
*LBGR	0.49	average
*LBGR	0.53	median
*Negative vales not used in LBGR		

Basement 3	dpm/100 cm2	
	<i>alpha</i>	<i>Beta</i>
Average	21.7	86.1
StDev	21.1	545.7
Median	17.8	309.4
Max	80.6	716.5
Min	-11.1	-1102.5
*LBGR	0.23	average
*LBGR	0.24	median
*Negative vales not used in LBGR		

APPENDIX F - Room 102 and Ledges Detailed Results by Survey Unit

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 102-SW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	16.3	-326.7
StDev	16.7	262.8
Median	17.8	-469.7
Max	51.6	147.6
Min	-1.6	-691.6
*LBGR	0.16	average
*LBGR	0.18	median
*Negative vales not used in LBGR		
<i># of samples:</i>		13
<i>Sign test stat (S+)</i>		13
<i>critical value (k):</i>		9
<i>determination:</i>		PASS

SU# 102-SW-2	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	5.0	-513.7
StDev	10.2	140.1
Median	3.3	-529.7
Max	17.8	-234.4
Min	-11.2	-691.6
*LBGR	0.05	average
*LBGR	0.03	median
*Negative vales not used in LBGR		
<i># of samples:</i>		11
<i>Sign test stat (S+)</i>		11
<i>critical value (k):</i>		8
<i>determination:</i>		PASS

SU# 102-SW-3	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	10.3	-343.3
StDev	12.3	353.4
Median	10.5	-244.5
Max	27.4	-7.5
Min	-11.2	-1033.8
*LBGR	0.10	average
*LBGR	0.11	median
*Negative vales not used in LBGR		
<i># of samples:</i>		12
<i>Sign test stat (S+)</i>		12
<i>critical value (k):</i>		9
<i>determination:</i>		PASS

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 102-WW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	16.0	-127.4
StDev	13.7	214.6
Median	17.8	-112.7
Max	37.1	199.3
Min	-6.4	-554.8
*LBGR	0.16	average
*LBGR	0.18	median
*Negative vales not used in LBGR		
<i># of samples:</i>	11	
<i>Sign test stat (S+)</i>	11	
<i>critical value (k):</i>	8	
<i>determination:</i>	PASS	

SU# 102-WW-2	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	22.6	367.8
StDev	14.0	614.1
Median	22.6	105.9
Max	56.4	2007.8
Min	3.3	-40.9
*LBGR	0.30	average
*LBGR	0.25	median
*Negative vales not used in LBGR		
<i># of samples:</i>	11	
<i>Sign test stat (S+)</i>	11	
<i>critical value (k):</i>	8	
<i>determination:</i>	PASS	

SU# 102-NW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	15.7	59.4
StDev	13.6	114.5
Median	17.8	26.7
Max	37.1	321.1
Min	-11.2	-81.0
*LBGR	0.17	average
*LBGR	0.18	median
*Negative vales not used in LBGR		
<i># of samples:</i>	14	
<i>Sign test stat (S+)</i>	14	
<i>critical value (k):</i>	10	
<i>determination:</i>	PASS	

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 102-NW-2	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	32.6	24.7
StDev	13.0	185.3
Median	32.2	-4.2
Max	66.1	402.9
Min	17.8	-331.7
*LBGR	0.33	average
*LBGR	0.32	median
*Negative vales not used in LBGR		
<i># of samples:</i>	14	
<i>Sign test stat (S+)</i>	14	
<i>critical value (k):</i>	10	
<i>determination:</i>	PASS	

SU# 102-NW-3	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	23.5	-106.4
StDev	13.7	340.4
Median	27.4	-2.5
Max	41.9	171.0
Min	-1.6	-1184.0
*LBGR	0.24	average
*LBGR	0.27	median
*Negative vales not used in LBGR		
<i># of samples:</i>	13	
<i>Sign test stat (S+)</i>	13	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

SU# 102-F-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	-1.6	148.9
StDev	14.7	130.4
Median	-4.0	179.3
Max	32.2	322.8
Min	-16.1	-132.7
*LBGR	0.03	average
*LBGR	0.04	median
*Negative vales not used in LBGR		
<i># of samples:</i>	14	
<i>Sign test stat (S+)</i>	14	
<i>critical value (k):</i>	10	
<i>determination:</i>	PASS	

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 102-F-2	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	6.3	37.0
StDev	13.0	112.6
Median	8.1	22.5
Max	27.4	212.7
Min	-11.2	-182.7
*LBGR	0.07	average
*LBGR	0.09	median
*Negative vales not used in LBGR		
<i># of samples:</i>	11	
<i>Sign test stat (S+)</i>	11	
<i>critical value (k):</i>	8	
<i>determination:</i>	PASS	

SU# 102-F-3	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	6.5	-49.7
StDev	18.1	267.3
Median	-1.6	40.8
Max	41.9	152.6
Min	-16.1	-676.6
*LBGR	0.06	average
*LBGR	0.01	median
*Negative vales not used in LBGR		
<i># of samples:</i>	12	
<i>Sign test stat (S+)</i>	12	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

SU# 102-F-4	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	5.2	-79.1
StDev	9.1	110.3
Median	3.3	-62.6
Max	22.6	90.9
Min	-6.4	-402.9
*LBGR	0.05	average
*LBGR	0.03	median
*Negative vales not used in LBGR		
<i># of samples:</i>	15	
<i>Sign test stat (S+)</i>	15	
<i>critical value (k):</i>	11	
<i>determination:</i>	PASS	

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 102-EW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	22.9	-492.4
StDev	18.2	435.8
Median	22.6	-217.8
Max	59.7	-84.3
Min	1.2	-1160.7
*LBGR	0.23	average
*LBGR	0.23	median
*Negative vales not used in LBGR		
<i># of samples:</i>	13	
<i>Sign test stat (S+)</i>	13	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

SU# 102-EW-2	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	42.7	-146.4
StDev	20.3	56.9
Median	37.1	-135.2
Max	80.6	-74.3
Min	22.6	-257.8
*LBGR	0.43	average
*LBGR	0.37	median
*Negative vales not used in LBGR		
<i># of samples:</i>	12	
<i>Sign test stat (S+)</i>	12	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

SU# 102-C-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	18.6	138.6
StDev	13.2	145.9
Median	17.8	127.6
Max	41.9	329.5
Min	-1.6	-79.3
*LBGR	0.21	average
*LBGR	0.20	median
*Negative vales not used in LBGR		
<i># of samples:</i>	12	
<i>Sign test stat (S+)</i>	12	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 102-SDW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	30.7	-1402.4
StDev	22.9	102.5
Median	25.8	-1425.9
Max	74.2	-1222.4
Min	-12.8	-1526.0
*LBGR	0.31	average
*LBGR	0.26	median
*Negative vales not used in LBGR		
<i># of samples:</i>		12
<i>Sign test stat (S+)</i>		12
<i>critical value (k):</i>		9
<i>determination:</i>		PASS

SU# Ledges-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	30.3	141.7
StDev	21.5	229.4
Median	32.2	105.9
Max	85.4	454.6
Min	-11.2	-217.8
*LBGR	0.33	average
*LBGR	0.34	median
*Negative vales not used in LBGR		
<i># of samples:</i>		17
<i>Sign test stat (S+)</i>		17
<i>critical value (k):</i>		12
<i>determination:</i>		PASS

APPENDIX G - Room 104 Detailed Results by Survey Unit

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 104-F-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	2.5	-302.1
StDev	14.7	328.9
Median	-1.6	-198.6
Max	32.2	9.1
Min	-16.1	-1047.5
*LBGR	0.02	average
*LBGR	0.00	median
*Negative vales not used in LBGR		
<i># of samples:</i>		18
<i>Sign test stat (S+)</i>		18
<i>critical value (k):</i>		12
<i>determination:</i>		PASS

SU# 104-EW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	5.6	-676.4
StDev	12.9	233.6
Median	3.3	-633.2
Max	32.2	-446.3
Min	-16.1	-1372.5
*LBGR	0.06	average
*LBGR	0.03	median
*Negative vales not used in LBGR		
<i># of samples:</i>		16
<i>Sign test stat (S+)</i>		16
<i>critical value (k):</i>		11
<i>determination:</i>		PASS

SU# 104-SW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	15.8	-542.1
StDev	15.1	238.8
Median	15.3	-563.1
Max	51.6	-234.4
Min	-3.1	-1269.1
*LBGR	0.16	average
*LBGR	0.15	median
*Negative vales not used in LBGR		
<i># of samples:</i>		18
<i>Sign test stat (S+)</i>		18
<i>critical value (k):</i>		12
<i>determination:</i>		PASS

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 104-WW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	14.8	-524.8
StDev	14.8	345.9
Median	8.1	-611.5
Max	46.7	-20.9
Min	-6.4	-1237.4
*LBGR	0.15	average
*LBGR	0.08	median
*Negative vales not used in LBGR		
<i># of samples:</i>	21	
<i>Sign test stat (S+)</i>	21	
<i>critical value (k):</i>	14	
<i>determination:</i>	PASS	

SU# 104-C-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	15.5	77.2
StDev	13.6	227.7
Median	12.9	144.3
Max	41.9	324.4
Min	-6.4	-521.4
*LBGR	0.17	average
*LBGR	0.16	median
*Negative vales not used in LBGR		
<i># of samples:</i>	17	
<i>Sign test stat (S+)</i>	17	
<i>critical value (k):</i>	12	
<i>determination:</i>	PASS	

SU# 104-NW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	7.2	-479.5
StDev	8.6	268.6
Median	8.1	-609.8
Max	22.6	5.8
Min	-11.2	-801.7
*LBGR	0.07	average
*LBGR	0.08	median
*Negative vales not used in LBGR		
<i># of samples:</i>	17	
<i>Sign test stat (S+)</i>	17	
<i>critical value (k):</i>	12	
<i>determination:</i>	PASS	

APPENDIX H - Room 106 Detailed Results by Survey Unit

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 106-SW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	22.6	-529.7
StDev	12.3	246.2
Median	17.8	-464.7
Max	56.4	-297.8
Min	12.9	-1284.4
*LBGR	0.23	average
*LBGR	0.18	median
*Negative vales not used in LBGR		
<i># of samples:</i>	13	
<i>Sign test stat (S+)</i>	13	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

SU# 106-EW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	9.4	-556.6
StDev	12.0	412.3
Median	8.1	-584.8
Max	41.9	74.2
Min	-6.4	-1356.1
*LBGR	0.09	average
*LBGR	0.08	median
*Negative vales not used in LBGR		
<i># of samples:</i>	15	
<i>Sign test stat (S+)</i>	15	
<i>critical value (k):</i>	11	
<i>determination:</i>	PASS	

SU# 106-NW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	12.2	-354.6
StDev	14.8	275.3
Median	15.3	-330.4
Max	37.1	30.8
Min	-16.1	-734.9
*LBGR	0.12	average
*LBGR	0.15	median
*Negative vales not used in LBGR		
<i># of samples:</i>	14	
<i>Sign test stat (S+)</i>	14	
<i>critical value (k):</i>	10	
<i>determination:</i>	PASS	

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

(Post-Decon) SU# 106-F-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	10.3	-293.4
StDev	16.9	559.6
Median	8.1	-137.7
Max	41.9	519.6
Min	-11.2	-1219.1
*LBGR	0.10	average
*LBGR	0.08	median
*Negative vales not used in LBGR		
<i># of samples:</i>	13	
<i>Sign test stat (S+)</i>	13	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

SU# 106-WW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	24.5	-501.9
StDev	15.0	464.2
Median	22.6	-534.7
Max	56.4	861.7
Min	-1.6	-1316.1
*LBGR	0.24	average
*LBGR	0.23	median
*Negative vales not used in LBGR		
<i># of samples:</i>	13	
<i>Sign test stat (S+)</i>	13	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

SU# 106-C-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	45.6	157.4
StDev	16.0	272.7
Median	46.7	122.6
Max	66.1	753.2
Min	22.6	-379.6
*LBGR	0.49	average
*LBGR	0.49	median
*Negative vales not used in LBGR		
<i># of samples:</i>	13	
<i>Sign test stat (S+)</i>	13	
<i>critical value (k):</i>	9	
<i>determination:</i>	PASS	

APPENDIX I - Room 107 Detailed Results by Survey Unit

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 107-F-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	24.0	-240.8
StDev	17.5	334.6
Median	22.6	-201.1
Max	75.7	399.5
Min	3.3	-1038.9
*LBGR	0.24	average
*LBGR	0.23	median
*Negative vales not used in LBGR		
<i># of samples:</i>	16	
<i>Sign test stat (S+)</i>	16	
<i>critical value (k):</i>	11	
<i>determination:</i>	PASS	

SU# 107-NW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	41.9	-226.3
StDev	18.7	124.4
Median	41.9	-208.6
Max	70.9	-62.6
Min	12.9	-441.3
*LBGR	0.42	average
*LBGR	0.42	median
*Negative vales not used in LBGR		
<i># of samples:</i>	16	
<i>Sign test stat (S+)</i>	16	
<i>critical value (k):</i>	11	
<i>determination:</i>	PASS	

SU# 107-NW-2	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	31.7	102.9
StDev	22.5	72.2
Median	22.6	100.9
Max	70.9	237.7
Min	-1.6	-2.5
*LBGR	0.34	average
*LBGR	0.25	median
*Negative vales not used in LBGR		
<i># of samples:</i>	17	
<i>Sign test stat (S+)</i>	17	
<i>critical value (k):</i>	12	
<i>determination:</i>	PASS	

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 107-SW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	22.0	-481.4
StDev	18.5	92.3
Median	15.3	-477.2
Max	75.7	-297.8
Min	3.3	-691.6
*LBGR	0.22	average
*LBGR	0.15	median
*Negative vales not used in LBGR		
<i># of samples:</i>		16
<i>Sign test stat (S+)</i>		16
<i>critical value (k):</i>		11
<i>determination:</i>		PASS

SU# 107-SW-2	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	15.6	-408.4
StDev	15.1	88.8
Median	12.9	-403.8
Max	46.7	-282.8
Min	-6.4	-608.1
*LBGR	0.16	average
*LBGR	0.13	median
*Negative vales not used in LBGR		
<i># of samples:</i>		18
<i>Sign test stat (S+)</i>		18
<i>critical value (k):</i>		12
<i>determination:</i>		PASS

SU# 107-WW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	20.4	-508.8
StDev	13.6	481.1
Median	22.6	-503.9
Max	40.3	45.8
Min	-6.4	-1461.0
*LBGR	0.20	average
*LBGR	0.23	median
*Negative vales not used in LBGR		
<i># of samples:</i>		20
<i>Sign test stat (S+)</i>		20
<i>critical value (k):</i>		14
<i>determination:</i>		PASS

Final Status Survey Report for
Corrective Action Unit 117-Pluto Disassembly Facility, Building 2201

SU# 107-EW-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	21.8	-486.1
StDev	16.0	482.8
Median	20.2	-525.8
Max	56.5	145.9
Min	-6.4	-1452.6
*LBGR	0.22	average
*LBGR	0.20	median
*Negative vales not used in LBGR		
<i># of samples:</i>		20
<i>Sign test stat (S+)</i>		20
<i>critical value (k):</i>		14
<i>determination:</i>		PASS

SU# 107-C-1	dpm/100 cm2	
	<i>alpha</i>	<i>beta</i>
Average	30.4	93.6
StDev	21.9	116.4
Median	22.6	100.9
Max	70.9	299.4
Min	3.3	-146.0
*LBGR	0.32	average
*LBGR	0.25	median
*Negative vales not used in LBGR		
<i># of samples:</i>		18
<i>Sign test stat (S+)</i>		18
<i>critical value (k):</i>		12
<i>determination:</i>		PASS

ATTACHMENT 1


Survey Plan 10-015, "Final Status Survey Plan for Corrective Action Unit 117 –
Pluto Disassembly Facility, Building 2201"


Radiological Operations
Survey Plan

**FINAL STATUS SURVEY PLAN FOR CORRECTIVE ACTION UNIT 117 – PLUTO
DISASSEMBLY FACILITY, BUILDING 2201**

10-015

June 22, 2010

Prepared by:  6/22/10
Douglas E. Frenette, Health Physics Supervisor Date

Reviewed by:  6/22/2010
Jeremy S. Gwin, Radiological Engineer Date

Concurrence by:  6/22/10
Gregory T. Schmett, Superintendent for Water & Waste Date

Concurrence by:  6/22/10
Annette L. Primrose, ER Program Manager Date

Approved by:  6/22/10
Jeffrey C. Smith, Radiological Operations Manager Date

Approved by:  6/22/10
Mark McMahon, Radiological Control Manager Date

I. Purpose

This survey plan is to provide Radiological Control Technicians (RCTs) with the survey criteria required to perform the Final Status Survey using the Multi-Agency Radiation Survey and Site Investigation Manual (MARSSIM) process at the Pluto Disassembly Facility, Building 2201.

II. Scope

This survey plan presents information supporting closure of Corrective Action Unit (CAU) 117, Area 26 Pluto Disassembly Facility, Nevada Test Site (NTS), Nevada. The NTS is located approximately 65 miles northwest of Las Vegas, Nevada (Figures 1 & 2). CAU 117 is located approximately 10 miles (mi) northwest of Mercury, Nevada, in the southwest region of Area 26 at the NTS and is comprised of one Corrective Action Site (CAS) 26-41-01, Pluto Disassembly Facility.

The survey plan pertains to the entire Building 2201 structure. The term “building” in reference to this survey plan applies to the physical structure (floors, ceilings, walls) and all permanently installed equipment contained within the structure. This survey plan does not address the four underground storage vaults and buried piping. The survey plan does not include the soils surrounding the building, nor the above or below ground facility support systems (e.g., electrical, water, sewer) exterior to the building.

The end goal of this MARSSIM Final Status Survey (FSS) is to collect sufficient data to statistically prove that all the survey units in the Pluto facility meet the release criteria of U.S. Department of Energy (DOE) Order DOE O 5400.5, “Radiation Protection of the Public and the Environment,” for disposal at the onsite construction debris landfill U10c. After the survey units are proven clean by being less than DOE O 5400.5 release limits, the building will be demolished. The rubble is a remnant of the surveyed building, so by default the rubble will be assumed clean and able to be released to the U10C landfill. The rubble will not need to be resurveyed for release (as it was previously surveyed and passed the MARSSIM FSS).

What will be left at the Pluto site after the rubble is removed will be the concrete slab and other rubble that will be buried in the basement. Residual radioactivity associated with the storage vaults or internal passageways within the remaining concrete foundation, will be left in place for future end-use consideration. The underground drain lines will also remain. The storage vaults, concrete slab and underground drain lines will all be posted as Underground Radioactive Material Areas (URMAs). These areas will require further evaluation if there is a desire to remove all remaining radiological postings.

Public involvement with National Security Technologies, LLC (NSTec) and the National Nuclear Security Administration Nevada Site Office (NNSA/NSO) site-related activities are captured in a variety of ways. For more information, see the Environmental Technical Services Annual Report as found on <http://www.nv.doe.gov/library/publications/environmental.aspx>.

Implementing the MARSSIM process

As part of the MARSSIM approach to releasing Building 2201 to the levels required by the applicable onsite landfill’s waste acceptance criteria, the manual recommends the following process:

1. Historical Site Assessment (HSA) – This is the collection of data from historical documentation, observation, or personnel interviews, also known as “process knowledge.” A brief synopsis of the facility and operations is included in this section.
2. Scoping Survey – A scoping survey is a “big picture” type of survey performed if the HSA indicates an area may be impacted. It should also determine the specific contaminant(s) of concern. In the case of the Pluto Disassembly Facility, it has already been established that various rooms and systems are or may be impacted. The intent of this step has been accomplished through review of pre-job and job coverage surveys performed over the previous years and during Decontamination and Decommissioning (D&D) preparations last year. It is a compilation of numerous smaller surveys and analytical samples.
3. Characterization Survey – This is a more comprehensive survey and determines the nature and extent of the contamination, remedial alternatives, and provides data for the Final Status Survey. In the case of Pluto Disassembly Facility, this survey was accomplished and documented in two separate phases based on accessibility of specific areas and surfaces in accordance with survey plans #09-022, “Pluto Disassembly Facility – Building Radiological Characterization,” and #09-031, “Pluto Disassembly Facility – Radiological Characterization (Phase II) and Post Remediation Survey Requirements.”
4. Remedial Action Support Survey – This survey is more commonly referred to at the NTS as “in-process” or “job coverage” survey. Its purpose is to provide real time data that will help guide remedial action operations (i.e. decontamination and contaminated equipment removal). In the case of Pluto Disassembly Facility, based off of the characterization surveys performed, four rooms in the facility (rooms 102, 104, 106, and 107) were found to have residual contamination and required remediation. Remediation efforts were successfully completed in Spring of 2010 and post-remediation surveys were documented in accordance with Survey Plan #09-031.
5. Final Status Survey - This survey is used to demonstrate that the potential dose from residual contamination is below release criteria. Release criteria depend on several factors, but primarily on what the final disposition is (e.g., release to the public, release to an onsite landfill, below FFACO use restriction). This survey is the most comprehensive survey performed and has the most stringent requirements built into it for the type, quantity, and quality of data acquired. This survey requires a detailed survey plan with a high level of approval that may include regulatory agencies representatives. Because the facility will be demolished and released to an onsite landfill, no regulatory approval is required per NSTec procedures. **The FSS is the intent of this survey plan.**
6. Verification Survey – To verify that the site is acceptable for release, the regulatory agency might bring in an independent contractor to perform this survey. It is typically a survey with limited scope that might duplicate 10% of the final status survey measurements. Based on formal discussions between NSTec (the site Maintenance and Operating (M&O) contractor) and NNSA/NSO Environmental Management managers, no verification survey will be required. (See Appendix B)

III. History (Historical Site Analysis)

CAU 117 is located north of Cane Spring Road in the southwestern portion of Area 26 of the NTS. It includes a single CAS, CAS 26-41-01, which consists of the Pluto Disassembly Facility (also known as Building 2201), a facility water tower, and a nearby wood shed. The water tower and wood shed have been demolished and removed as part of site closure. Current access to CAS 26-41-01 is limited by locked entry ways to Building 2201.

Construction of Building 2201 began in May 1959 for Project Pluto, approximately four years after the project's initiation by the Department of Defense in 1955. After completion of the building in October 1960, the project was passed to Lawrence Radiation Laboratory (LRL), who managed the Project Pluto until its cancellation in 1964. The objective of Project Pluto was to design a nuclear reactor that could propel a missile through the atmosphere at altitudes ranging from sea level to several miles and at velocities up to three times the speed of sound (SNJV, 2009). The earthbound Tory II-A reactor and its flyable counterpart, the Tory II-C, were developed for Project Pluto. The cores of these reactors incorporated several hundred thousand fuel elements consisting of a homogenous mixture of highly enriched uranium dioxide and beryllium oxide (SNJV, 2009). The propulsion system operated on the ramjet principle, in which large quantities of air were ingested, heated by the reactor, and expelled at a high temperature and pressure to provide thrust. Between 1961 and 1964, LRL conducted several tests of the Tory reactors, including four successful power runs with the Tory II-A and two power runs with the Tory II-C (SNJV, 2009).

Project Pluto was also associated with "Hot Box" tests performed in Building 2201. These tests consisted of using stacks of graphite blocks interspersed with a few or alloy (U-235) foils. Air was heated to high temperatures and circulated through the reactor to obtain initial test data. Results from these tests were used to design the Tory II-A reactor (SNJV, 2009).

Only the Tory II-A was disassembled in Building 2201 (SNJV, 2009). The Tory II-C reactor was stored in Building 2201 until 1974, when it was moved to the Reactor Maintenance, Assembly, and Disassembly (R-MAD) building for storage (Author Unknown, Date Unknown). Actual disassembly of the Tory II-C was performed at the Engine Maintenance, Assembly, and Disassembly (E-MAD) building in 1976 (SNJV, 2009).

Building 2201 was designed specifically to perform remote adjustments, component replacement, and complete disassembly of the Tory II reactor systems. The Main Disassembly Bay (Room 102) housed the Tory II test vehicle when activities dictated that remote handling be used. Disassembly operations were viewed through 4-foot (ft)-thick leaded-glass observation windows immersed in oil (SNJV, 2009). During disassembly, the reactor core was removed from the railcar (used to transport the reactor to the test pad) with remotely operated manipulators. The heavily shielded postmortem hot cells adjacent to the disassembly bay were used to monitor control rod actuators during Project Pluto. Vaults within each cell were used to store "fuel elements and classified core parts" (SNJV, 2009). The Cold Assembly Bay (Room 101) was used for storage and assembly of modular components for the reactor test vehicle (SNJV, 2009). A maintenance service pit and battery charger for the locomotive were also located in Room 101 (SNJV, 2009).

The disassembly bay was supported by a maintenance shop, darkroom, offices, and equipment storage rooms. All controls for Building 2201 operation were located in Room 105 (SNJV, 2009). The Warm & Cold Storage Room (109) was used for repair and maintenance of equipment contaminated with low-activity radiological contaminants and was also intended for low-activity glove-box work (SNJV, 2009). Both the Shower/Change Room (113) and Rad Safety Room (114) were designed as change rooms and check stations for personnel needing access to the hot cell and assembly areas (SNJV, 2009). Before it was converted into a restroom, Room 115 served as a darkroom for quickly developing photograph negatives (SNJV, 2009). Room 116 was originally used to store the many spare parts required for the facility. A small electronics maintenance area was later set up in Room 116.

During operation, Rooms 105 and 108 were air conditioned and maintained at a positive pressure so that air flowed into the Main Disassembly Bay (Room 102) and the hot cells (Rooms 104, 106, and 107) when equipment or services were passed through openings at each operating station (SNJV, 2009). These openings were plugged with lead plates or bagged shot when not in use (SNJV, 2009). The ventilation system in Room 102 was exhausted at the west end of the room through roughing and absolute filters before being vented to the atmosphere via the main exhaust stack in Room 103 (SNJV, 2009). In 1998, a portable air-conditioning system was installed by an unidentified "user." This user set up a portable system outside of the building with ducts running through pre-existing penetrations in the external wall of the building that otherwise would have remained closed (SNJV, 2009). There is no documentation that additional radioactive materials were introduced during this time at this location.

The drainage system originating in the disassembly bay and postmortem cell area was designed to collect rinsate from gross decontamination efforts ending in the external septic system. Information from interviews with former personnel suggests that the septic drainage system was disconnected in 1964 (SNJV, 2009).

Following the cancellation of Project Pluto, Building 2201 was used for the Fuel Repackaging Operations Project conducted between 1971 and 1972 (SNJV, 2009). During this period, fuel elements from the Tory II reactors were removed from their original containers and placed in 6-liter containers that were then sealed, cleaned, and removed from the hot cells (rooms 104, 106, and 107) of Building 2201. The containers were temporarily stored in the machine shop area of Building 2201 until they were taken to the decontamination pad in Area 6 for storage or potential future use (SNJV, 2009). The packaged fuel elements were eventually shipped to the Idaho National Engineering Laboratory (SNJV, 2009).



Figure 1. Location of the Nevada Test Site

Figure 2. Location of the Pluto Facility

Starting in 1972, Building 2201 was used for a series of classified experiments following the fuel repackaging operations (SNJV, 2009). Although the nature of these experiments is classified, it is suspected that additional radioactive materials (transuranics) were introduced into the Hot Cells at this time. In the late 1970s and early 1980s, the Room 101 and Room 102 High Bays were modified to house the Hydrogen Content Test Facility (HCTF). The primary purpose of the HCTF was to simulate large dry boreholes for calibration of core logging instrumentation. The HCTF equipment consisted of a series of aluminum cells, each containing a different combination of water content and density. The cells contain sand, aluminum oxide, glass marbles, and varying water moisture content. The HCTF equipment will be dismantled and dispositioned during the demolition of Building 2201.

As of 1986, Sandia National Laboratories (SNL) was using portions of Building 2201 to conduct weapons-related nondestructive testing of fast-acting closure systems (SNJV, 2009). Since 1996, SNL has performed activities in Building 2201 associated with non-nuclear rocket launching and other classified projects. Due to their sensitive nature, specific information on experiments conducted by SNL inside Building 2201 is not readily available (SNJV, 2009). In 1998, Building 2201 was used for additional classified activities (SNJV, 2009).

Radiological Scoping Surveys

Various radiological surveys and decontamination activities took place in Building 2201 from 1971 to 1999. In 2008, radiological surveys were performed at various locations within the CAS. These radiological surveys were performed to identify the presence, the nature, and the extent of the remaining radiological contaminants. Various radiological walkover surveys were conducted at CAS 26-41-01. The walkover surveys included the Main Disassembly Bay (Room 102), the hot cells (rooms 104, 106, and 107), and an approximate 1,000-square-meter (m²) area within the fenced area surrounding the exterior of Building 2201. Radiological walkover surveys were performed using an NE Technology Electra fitted with a DP6BD dual-alpha and beta/gamma radiation probe.

In order to characterize the ventilation system, surveys were performed for fixed and removable radiological contamination. The High Efficiency Particulate Air (HEPA) pre-filters and 2-by-2-by-1-ft box-type HEPA filters were sampled as Potential Source Material (PSM) and removed from the Building 2201 ventilation system. A thorough survey of the accessible areas of the HEPA ventilation system revealed that all HEPA banks/plenums in Rooms 102, 103, 104, 106, and 107 showed varying levels of removable and fixed alpha contamination. As a result of the survey, the contamination on the frames was fixed in place. The 2nd stage filter banks in Room 103 and the basement are enclosed behind a set of double doors. No contamination was noted in any part of the system downstream of the second stage filter banks. This includes the main building exhaust stack. The current plan is to grout in place the remaining below grade internal ventilation system passageways. Filter racks and frames that were above the surface of the remaining concrete slab were removed and disposed of.

Characterization Survey (Phase I)

The survey plan for this phase of characterization can be found as Radiological Operations Survey Plan 09-022, “Pluto Disassembly Facility-Building 2201 Radiological Characterization,” dated July 22, 2009.

During this phase of characterization, the building was divided into “higher risk” and “lower risk” areas based off the known operational history in each area/room. The “higher risk” areas had known or potential contamination from prior scoping surveys and the HSA. “Higher risk” floors were gridded off with 1 x 1 meter grids, while the walls had grids that were 3 x 3 meters. The higher risk rooms (102, 104, 106, and 107) were surveyed using the following guidelines:

- Direct surveys - 100% of accessible surfaces on all walls, floors, ceilings and equipment were scanned with an NE Electra and DP6 Probe (or equivalent) followed with a direct static measurement at the highest direct scanned reading in each grid location, or “survey unit” documented for both alpha and beta.
- Removable surveys - At each location where direct readings were greater 100 dpm/100 cm² alpha or 5,000 dpm/100 cm² beta, a swipe was taken and documented. Otherwise, swipes were not required.

All other rooms, equipment, and systems *not* listed as “higher risk” were considered “lower risk”, and surveyed under the following guidelines:

Direct Surveys –

- Rooms - RCTs estimated 10 m² sections of rooms and took one direct reading per section. The reading was documented for both alpha and beta results.
- Building Exterior - 10 m² sections of the building exterior surfaces (walls and roof) were estimated and RCTs took one direct reading per section. Both alpha and beta results were documented.
- Stack and Ventilation System - RCTs opened any and all readily accessible portions of the ventilation system and performed direct surveys of these areas to the greatest extent possible. The building’s stack had three access ports at the bottom of the stack, halfway from the top and at the top. Direct survey readings were taken at each of these access ports. Both alpha and beta results were documented. Survey results showed no contamination above Table 4-2 of the DOE/NV/25946--801 Revision 1, “Nevada Test Site Radiological Control Manual,” and no further survey points were obtained. The intake openings to the ventilation system in rooms 102, 104, 106, and 107 were considered “Higher Risk,” and therefore the survey requirements of that section were applicable.
- Underground Storage Vaults - Due to their current configuration and inaccessibility, these are not applicable to this survey plan.
- Equipment - RCTs performed a direct scan of 100% accessible surfaces on remaining equipment. RCTs were instructed to pay particular attention to those areas where staining and discoloration have occurred or areas where contamination would likely accumulate.

Note: These were the minimum required surveys. The RCT was encouraged to take more if an area looked suspicious or if direct readings indicated a potential for contamination exists.

Removable surveys –

- At each location where direct readings were greater 100 dpm/100 cm² alpha or 5,000 dpm/100 cm² beta, a swipe was taken and documented. Otherwise, swipes were not required.

Hot spots and the associated grid area were marked by RCTs for easy identification for subsequent remediation. These hot spots were later characterized by ISOCS and radionuclides were identified. The radionuclides that were identified were Cs-137, Am-241, Pu-239, U-235, and Th-231.

Characterization Survey (Phase II)

The survey plan for this phase of characterization is Radiological Operations Survey Plan 09-031, “Pluto Disassembly Facility-Building 2201 Radiological Characterization (Phase II) and Post Remediation Survey Requirements,” dated November 12, 2009.

During the initial phase of radiological characterization surveys it was noted that some areas suspected to be radiologically impacted were physically inaccessible to the RCTs to perform surveys. During the second phase of characterization these areas were made accessible for RCTs. Again, they were grouped into “Higher risk” and “Lower Risk” categories and surveyed as follows:

Higher Risk - As part of the second phase of Pluto’s radiological characterization, the following areas in Building 2201 were considered higher risk:

- Room 104 (Under the false floor) – Hot and Warm Cell
- Room 106 (Under the false floor) – Kilo-Curie Hot Cell
- Room 107 (Under the false floor) – Hot Storage and Packaging Room
- Each of the four underground vaults (rooms 104, 106, and 107)
- Each of the four second stage filter plenums (Room 103 and facility basement)

Each of these areas were surveyed using the following guidelines:

Direct surveys - 100% of accessible surfaces were scanned with an NE Electra and DP6 Probe (or equivalent) followed with a direct static measurement at the highest direct scanned reading in each grid location, or “survey unit,” and documented for both alpha and beta measurements.

Removable surveys - At each location where direct readings were greater than 100 dpm/100 cm² alpha or 5,000 dpm/100 cm² beta, a swipe was taken and documented. All swipes were counted on a performance tested Tennelec, Protean, 3030 or 2929 scalar. Otherwise, swipes were not required.

Lower Risk - As part of the second phase of Pluto's radiological characterization, the following areas were considered lower risk, and surveyed under the following guidelines:

Direct Surveys - Room 101 West mezzanine wood ceiling (two sections) – 100% of newly exposed accessible surfaces were scanned with an NE Electra and DP6 Probe (or equivalent) followed with a direct static measurement at the highest direct scanned reading in both ceiling sections and documented for both alpha and beta.

In addition to the above radiological surveys, paint samples from the walls of rooms 102, 104, 106, and 107 were collected and analyzed at an offsite laboratory in April 2010. These samples were analyzed for isotopic uranium, isotopic plutonium, gamma emitters, and for Strontium-90. The results showed that all samples had activities that were below detectable limits of gamma spectroscopy lab instrumentation. Strontium-90 concentration was not above lab instrument detection limits. The alpha spectroscopy instruments detected slightly elevated concentrations above the detection limits for uranium 233, 234, 235, and 238 and for plutonium 239 and 240. Other paint samples were collected in previous years and yielded similar results.

Remedial Action Surveys

Upon completion of the both Phase I and Phase II characterization surveys, multiple isolated areas were identified that would exceed the waste acceptance criteria for the construction waste onsite landfill. These areas were physically marked and all were eventually decontaminated. The identified radiologically impacted and remediated areas were:

Room 102 (Survey #09-ER-A26-029)

- North Wall – 796 dpm/100 cm² alpha
- North Wall (Electrical panel) – 1,110 dpm/100 cm² alpha
- South Wall – 1,200 dpm/100 cm² beta
- Floor (Multiple locations) – 5,210 to 19,500 dpm/100 cm² beta

Room 104 (Survey #09-ER-A26-032)

- South Wall (Entire upper ledge) – 300 to 400 dpm/100 cm² alpha
- South Wall (Inside penetration) – 354 dpm/100 cm² alpha
- East Wall (Bottom, left side of filter rack) – 200 dpm/100 cm² alpha
- East Wall (Bottom of window ledge) – 12,000 dpm/100 cm² beta

Room 106 (Survey #09-ER-A26-033)

- South Wall (Bottom, inside penetration) – 226 dpm/100 cm² alpha
- South Wall (Inside plenum) – 210 to 710 dpm/100 cm² alpha
- South Wall (Between grids A-3 and A-4) – 19,500 dpm/100 cm² beta
- East Wall (3' high) - 2,640 dpm/100 cm² beta
- East Wall (7' high) - 1,644 dpm/100 cm² beta

Room 107 (Survey #09-ER-A26-034)

- Floor (Multiple locations) – 158 to 519 dpm/100 cm² alpha

Typically, the contaminated areas identified were successfully decontaminated by removing the surface layer of concrete, approximately 1 to 3 inches in depth. This provided reasonable proof that there was no volumetrically contaminated concrete in the impacted areas.

The painted wall and ceiling surfaces of rooms 102, 104, 106, and 107 were stripped during asbestos abatement activities. This eliminated the possibility of paint shielding contamination measurements during the final status survey.

Samples of the wood slats obtained from Room 101 were surveyed and analyzed in a high purity germanium (HPGe) detector to ensure no activation or fission products were present. The wood mezzanine in room 101 will be disposed of during the final demolition of the building.

In addition to the removal of contaminated surfaces, the first stage HEPA filter plenum racks in rooms 102, 104, 106, and 107 were removed and disposed of as low level waste. Upon removal of the racks, the RCTs performed surveys on the newly exposed surfaces behind the plenum racks. No contamination was found.

Release Criteria

The release criteria for Pluto were established by the NNSA/NSO. The release criteria chosen by the regulator for Building 2201 are the allowable total residual surface contamination values established by DOE O 5400.5. These pre-approved authorized limits for surface contamination values and corresponding assumptions were established by DOE O 5400.5 and can be found in Table 2 of this survey plan.

The release criteria are compatible with the acceptance criteria of the U10C landfill permit. The U10C landfill is an on-site landfill (i.e., the landfill resides within the NTS boundaries). The U10C landfill is the proposed location to dispose of the building rubble after demolition.

The building will be considered “clean” if every survey unit has an average contamination value below the authorized limits. The surface contamination value of the most limiting nuclide within a mixture of nuclides will be used as the release limit. The isotopes that were identified by in-situ measurements during the characterization phase were Cs-137, Am-241, Pu-239, U-235, and Th-231. Therefore, the average gross alpha contamination in the survey unit must be below the transuranic surface contamination value of 100 dpm/100 cm². The average gross beta/gamma contamination in the survey unit must be below the Cs-137 surface contamination value of 5000 dpm/100 cm².

Per regulator guidance, requesting dose-based alternate authorized limits (i.e. limits that result in less than 25 mrem/year with ALARA considerations) will be required if any of the following conditions are observed:

- Unable to demonstrate that the DOE O 5400.5 surface contamination limits are met
- Potential for volumetric contamination
- Contamination in inaccessible areas.

To date, all recent porous materials analyzed, such as concrete and wood, contained in Building 2201 have shown no potential for volumetric contamination. Samples have been taken in concrete, paint, and wood and analyzed at both offsite laboratories and by onsite gamma spectroscopy. Furthermore, during remediation activities (decontamination) of

impacted areas discovered during characterization surveys, remediation of each of these areas was easily accomplished by simply removing the initial layer of surface material. Once this top layer of material was removed, no further contamination was detected. This provided further evidence that volumetric contamination of porous materials at Pluto does not exist.

If the building cannot be considered clean based on the surface activity results, a dose-based authorized limit may be generated using the DOE approved dose/risk modeling code RESRAD. RESRAD is the only code designated in DOE O 5400.5 for the evaluation of radioactively contaminated sites. RESRAD uses a pathway analysis method in which the relationship between radionuclide concentrations in soil and the dose to a member of the critical population group is expressed as a pathway sum, which is the sum of products of "pathway factor" products. Nine environmental pathways are considered: direct exposure, inhalation of particulates and radon, and ingestion of plant foods, meat, milk, aquatic foods, water, and soil. (Argonne National Laboratory, 2001)

The RESRAD-Build code was used to perform a dose based calculation based off the release limits selected by the regulator. All defaults in the code were selected except the square footage of the contaminated floor was increased to 100 m² (so the floor area was increased and source area was increased) and the removable fraction of contamination was lowered to 10% versus 50% as the default value. The removable fraction of contamination was lowered to reflect the characterization survey results of mainly fixed contamination in the survey unit. Two calculations were performed. The first calculation assumed a contaminated floor with Cs-137 as the contaminant uniformly distributed over the entire floor surface (100 m²) with a surface activity of 5000 dpm/100 cm². The second calculation assumed a contaminated floor with Pu-239 as the contaminant uniformly distributed over the entire floor surface (100 m²) with a surface activity of 100 dpm/100 cm². The results are as follows:

Table 1. RESRAD Results

	Maximum Dose in a Single Year	
Cs-137	2.38	mrem
Pu-239	3.69	mrem
Total	6.07	mrem

In terms of preliminary dose estimates, based on DOE O 5400.5 surface contamination values and using site specific parameters, it is reasonable to state that the dose to a maximally exposed individual in the survey unit will meet the dose constraint of less than 25 mrem/year with the ALARA goal of a few millirem per year. It is important to note that from characterization surveys, only spotty fixed contamination has been found. No large areas of general contamination were discovered.

IV. Instructions

All surveys shall be performed by qualified personnel. Personnel must use their experience, knowledge of the area in which they are working, and workplace indicators to ensure adequate surveys are being performed, in addition to the information provided in this document.

- 1) Determining the Derived Concentration Guideline Limits (DCGL)
 - a) As mentioned previously, the authorized release limits for surface contamination established by DOE O 5400.5 are the DCGLs for this project. It should be noted that these release criteria are generally more restrictive than a dose-based DCGL computed from RESRAD.
- 2) Determining the Gross DCGL_w for Multiple Nuclides when Performing Gross Alpha and Beta Measurements (MARSSIM 4.3.4)
 - a) We will use the most restrictive DCGLs, for both alpha and beta emitters, from the identified radionuclides. From isotopic analysis of hot spots found in the facility during the characterization phase, the radionuclides identified were Cs-137, Am-241, Pu-239, U-235, and Th-231. The DCGLs for these radionuclides were compared and the most restrictive DCGL was selected. For the Pluto facility, we will use the DCGL of Pu-239 for gross alpha contamination and the DCGL of Cs-137 for gross beta contamination. From DOE O 5400.5, the release limit for Pu-239 is 100 dpm/100 cm² and Cs-137 is 5,000 dpm/100 cm² (Table 2).

Table 2. Allowable Total Residual Surface Contamination Values in dpm/100 cm²
(from DOE O 5400.5)

RADIONUCLIDE	REMOVABLE	AVERAGE (FIXED & REMOVABLE)	MAXIMUM ALLOWABLE (FIXED & REMOVABLE)
Transuranics, ¹²⁵ I, ¹²⁹ I, ²²⁶ Ra, ²²⁷ Ac, ²²⁸ Ra, ²²⁸ Th, ²³⁰ Th, ²³¹ Pa,	20	100	300
Th-nat, ⁹⁰ Sr, ¹²⁶ I, ¹³¹ I, ¹³³ I, ²²³ Ra, ²²⁴ Ra, ²³² U, ²³² Th,	200	1,000	3,000
U-natural, ²³⁵ U, ²³⁸ U and associated decay products, alpha emitters	1,000 α	5,000 α	15,000 α
β+γ emitters (radionuclides with decay modes other than α-emission or spontaneous fission) except ⁹⁰ Sr and others noted above.	1,000 β+γ	5,000 β+γ	15,000 β+γ
Tritium and Tritiated Compounds	10,000	N/A	N/A

- b) Since release limits from DOE O 5400.5 are being used, the assumptions used to derive the surface contamination values will also be used. These assumptions are found as notes to the table in Appendix A.
- c) The most notable assumptions are that alpha and beta emitters are treated separately if the surface is contaminated with both types of contamination and that average contamination values can be averaged over an area of no more than 1 m².

3) Determine the $DCGL_{emc}$ (NUREG-1505 Chapter 8)

- a) The $DCGL_{emc}$ is the maximum permitted average concentration in a hot spot. It is the concentration of a specified nuclide in a specified area (area is smaller than the survey unit) that is assumed to result in 25 mrem a year (i.e. the release criterion). Hot spots containing alpha contamination will be assumed as Pu-239. Hot spots containing beta contamination will be assumed as Cs-137. The $DCGL_{emc}$ is calculated as follows:

$$DCGL_{EMC} = DCGL_W \times AF$$

Where: AF is the area factor that is specific to the nuclide and the area.

- b) There are no default values for AF. The area factor is calculated using the RESRAD family of codes. To obtain the AF, divide the dose predicted with RESRAD for the survey unit (or default unit) by the dose predicted for the area of the hot spot.
- c) A worst case hot spot must be assumed for the planning phase. This area is the area that is bounded by four measurement/sampling points. During the data assessment, actual hot spot areas are used to determine the $DCGL_{emc}$. Derived area factors, using RESRAD, are listed in Table 3.

Table 3. Area Factors

<i>100 m² Room with Defaults</i>			
<i>Pu-239 100 dpm/100 cm² Uniform Contamination</i>			
m²	mrem	Area Factor	DCGL
100	18.10	1.00	138.12
50	9.06	2.00	2.76E+02
36	6.53	2.77	3.83E+02
25	4.53	4.00	5.52E+02
16	2.90	6.24	8.62E+02
9	1.63	11.10	1.53E+03
3	0.54	33.27	4.60E+03
1	0.18	100.00	1.38E+04
0.1	0.02	1000.00	1.38E+05

4) Classify Site According to Contamination Potential (MARSSIM 4.4)

- a) Class 1 impacted areas either contain or have a potential for individual measurements above the DCGL. Remediated areas are also considered Class 1 areas. The following rooms (excluding ceilings) have been determined by characterization data to be Class 1 impacted areas:
- i) Room 102 – Main Disassembly
 - ii) Room 104 – Hot and Warm Cell
 - iii) Room 106 – Kilo Curie Hot Cell
 - iv) Room 107 – Hot Storage and Packaging Room

- b) Class 2 impacted areas
 - i) Room 102 Ceiling – Main Disassembly
 - ii) Room 104 Ceiling – Hot and Warm Cell
 - iii) Room 106 Ceiling – Kilo Curie Hot Cell
 - iv) Room 107 Ceiling – Hot Storage and Packaging Room
 - c) Class 3 impacted areas
 - i) All other areas inside the facility that are not Class 1 or Class 2 areas
 - d) Non-impacted areas
 - i) Exterior surfaces of the facility
- 5) Establish Survey Units (MARSSIM 4.6)
- a) Class 1 impacted areas will have a maximum survey unit area of 100 m²
 - b) Class 2 impacted areas will have a maximum survey unit area of 1000 m²
 - c) Class 3 impacted areas do not have a maximum survey unit area
 - d) Non-Impacted areas do not require surveys or survey units
- 6) Determine Whether Scenario A or B will be Used
- a) Scenario A is the most commonly employed approach in final status surveys and the only approach described in MARSSIM. The object is to demonstrate that the average/median level of residual radioactivity in a survey unit is less than the DCGL. We will be utilizing Scenario A for this final status survey.
- 7) Determine Which Statistical Test will be Used to Assess the Data
- a) Since the analysis is not nuclide specific (gross beta and gross alpha measurements on surfaces), the Sign Test will be utilized.
 - b) We will subtract average background from survey unit gross measurements and use the Sign Test on net values due to the gross alpha background is a significant fraction of the DCGL.
- 8) Determine if the Unity Rule will be Used in the Statistical Tests (NUREG 1505 Chapter 11)
- a) The Unity Rule will be employed. The unity rule is used when two or more radionuclides are analyzed in each sample (alpha and beta measurements are performed at each location). The unity rule can be thought as a sum of the fractions where “concentrations” of multiple radionuclides are expressed as fractions of the DCGLs. When a DCGL for multiple nuclides is used in these tests, it is assigned a value of 1.

$$\text{Combined concentration of multiple nuclides} = \frac{\text{Conc. nuclide 1}}{\text{DCGL1}} + \frac{\text{Conc. nuclide 2}}{\text{DCGL2}} + \text{etc.}$$

- b) When the unity rule is employed, the DCGL becomes one. The sum of the surface activities of the survey unit compared to the most limiting DCGL for that emitter, whether alpha or beta, must be less than unity to prove that the survey unit passes. This is mathematically described below:

$$1 > \frac{\text{Gross alpha activity}}{100 \frac{\text{dpm}}{100 \text{ cm}^2}} + \frac{\text{Gross beta activity}}{5000 \frac{\text{dpm}}{100 \text{ cm}^2}}$$

9) Select Type of Detection Equipment (MARSSIM Chapter 8)

- a) Detection equipment for performing scans and static measurements on structural surfaces must be able to detect alpha and beta surface activity. The contamination detector that will be used is the NE Electra which utilizes a dual phosphor scintillation probe.
 - i) The standard NE Electra uses a Thermo Scientific DP6B detector probe with a physical probe area of 100 cm². After estimating the time needed to achieve the minimum detectable concentrations Minimum Detectable Concentrations (MDCs) using this probe, a larger physical probe area was desired (See Step 10).
 - ii) The Thermo Scientific DP8B detector probe for the NE Electra has a physical probe area of 600 cm². This probe allows for achieving the desired MDC for transuranics with a reasonable sample time.
 - iii) The NE Electra with either type of probe may be used during the FSS.
- b) The NE Electras with their associated DP8B probes were calibrated by Pacific Northwest National Laboratories (PNNL) in Richland, Washington.
- c) The NE Electra is operated in accordance with Organizational Instruction OI-0441.211, "Direct and Indirect Surveys."
- d) Specific instructions for samples and scans with the DP8B probes will be discussed in the pre-field briefing at the job site by the Environmental Restoration (ER) Health Physics Supervisor (HPS) and Radiological Engineer (RE).

10) Determine Measurement Protocols (MARSSIM 5.5.3)

- a) All Class 1 survey units will have 100% scan coverage. Static measurements will be collected in systematic (triangular) pattern according to the survey maps (Appendix E).
- b) All Class 2 survey units will have scan coverage of 10% of the survey unit. These scans should also bias towards suspect areas such as cracks, discoloration, and stains. Static measurements will be collected in systematic (triangular) pattern according to the survey maps (Appendix E).
- c) All Class 3 survey units will have judgmental scan coverage. Those scans should focus on areas immediately adjacent or in close proximity to Class 1 or 2 entry points. Static measurements will be distributed randomly.
- d) For non-impacted areas, no scan coverage or static measurements are required.

11) Determine the Measurement and Scan MDC (MARSSIM 6.7)

- a) Measurement/Sample MDC

One of the few absolute requirements in MARSSIM is that the measurement MDC be below the $DCGL_w$. Nevertheless, MARSSIM recommends an MDC that is 10-50% of the $DCGL_w$.

$$\text{Measurement MDC} \left(\frac{\text{dpm}}{100\text{cm}^2} \right) = \frac{3 + 4.65\sqrt{C_b}}{tE_iE_s \frac{A}{100}}$$

Where: C_b is background count (counts), t is the count time (minutes: this equation assumes that the sample and background count times are equal), E_i is the instrument (2π) efficiency, E_s is the surface efficiency (fraction of the decays that a detectable particle leaves the surface: default is 0.5 for betas with maximum energies above 400 keV and 0.25 for alpha and betas with maximum energies between 150 and 400 keV), and A is the physical probe area (cm^2).

For the calculation of an MDC with different background and measurement count times the following equation may be used:

$$\text{Measurement MDC} \left(\frac{\text{dpm}}{100\text{cm}^2} \right) = \frac{3 + 3.29\sqrt{R_b T_{s+b} \left(1 + \frac{T_{s+b}}{T_b} \right)}}{E_i E_s \frac{A}{100} T_{s+b}}$$

Where: R_b is background count rate (counts per minute), T_{s+b} is the sample count time (minutes), T_b is the background count time, E_i is the instrument (2π) efficiency, E_s is the surface efficiency (fraction of the decays that a detectable particle leaves the surface: default is 0.5 for betas with maximum energies above 400 keV and 0.25 for alpha and betas with maximum energies between 150 and 400 keV), and A is the physical probe area (cm^2) (Abelquist, 2001). This equation is more versatile and will be used for the MDC calculations in this FSS.

To illustrate the basic calculation, a sampling of NE Electra parameters was taken from characterization surveys and average values for alpha and beta background and efficiencies were derived. The average values for the NE Electra with a DP6B and DP8B probe are in Table 4 below.

Table 4. Average NE Electra Parameters

NE Electra Probe	alpha bkg (dpm)	beta bkg (dpm)	Alpha efficiency %	Beta efficiency %
DP6B	19.00	1675.17	14.72	24.30
DP8B	22.10	7835.34	13.80	19.98

Using the average parameter values in Table 4 into the MDC calculation for different sample and background count times, the MDC was determined for different probe areas. The results are in the following four tables. Table 5 and Table 6 are static measurement MDCs for alpha detection. Table 7 and Table 8 are static measurement MDCs for beta detection.

Table 5. Alpha MDC of 100 cm² Probe

Static MDC	2.7968	Rb: background count rate (cpm)
dpm/100 cm²	15	Ts+b: sample count time in minutes
48.60	60	Tb: background count time in minutes
	0.1472	E _i : instrument 2 pi eff
	0.25	E _s : surface efficiency
	100	A: probe area in 100 cm ²

Table 6. Alpha MDC of 600 cm² Probe

Static MDC	3.05	Rb: background count rate (cpm)
dpm/100 cm²	1	Ts+b: sample count time in minutes
43.60	10	Tb: background count time in minutes
	0.138	E _i : instrument 2 pi eff
	0.25	E _s : surface efficiency
	600	A: probe area in 600 cm ²

Table 7. Beta MDC of 100 cm² Probe

Static MDC	407.025	Rb: background count rate (cpm)
dpm/100 cm²	1	Ts+b: sample count time in minutes
597.68	10	Tb: background count time in minutes
	0.243	E _i : instrument 2 pi eff
	0.5	E _s : surface efficiency
	100	A: probe area in 100 cm ²

Table 8. Beta MDC of 600 cm² Probe

Static MDC	1565.5	Rb: background count rate (cpm)
dpm/100 cm²	1	Ts+b: sample count time in minutes
232.78	10	Tb: background count time in minutes
	0.1998	E _i : instrument 2 pi eff
	0.5	E _s : surface efficiency
	600	A: probe area in 600 cm ²

b) Scan MDC

A scan MDC may be calculated per the following equation (MARSSIM):

$$\text{Scan MDC} \left(\frac{\text{dpm}}{100\text{cm}^2} \right) = \frac{60d'\sqrt{C_{bi}}}{i\sqrt{p}E_iE_s \frac{A}{100}}$$

Where: C_{bi} is the background count during time interval i , i is the time interval (seconds) that the probe is over the hot spot (of an assumed size), d' is 2.32 if the acceptable probability of false positives is 0.25 and the acceptable probability of a correct detection is 0.95 (MARSSIM Table 6.5), E_i is the instrument (2 pi) efficiency, E_s is the surface efficiency (fraction of the decays that a detectable particle leaves the surface: default is 0.5 for betas with maximum energies above 400 keV and 0.25 for alpha and betas with maximum energies between 150 and 400 keV), and A is the physical probe area (cm^2).

Using the average parameter values in Table into the scan MDC calculation, the scan MDC was determined for different probe areas. The assumed scan rate for the 600 cm^2 probe is 30 cm/s and for the 100 cm^2 probe the scan rate is 5 cm/s. The assumed hot spot for planning purposes is 5 m^2 , or the area bounded by four static measurement points. The scan MDCs are in the following four tables. Table 9 and Table 10 are scan MDCs for alpha detection. Table 11 and Table 12 are scan MDCs for beta detection.

Table 9. Alpha Scan MDC for 100 cm^2 Probe

Scan MDC	2.32	D
dpm/100 cm^2	2.08	C_{bi} : bkg count during time interval I
172.71	44.72	i: time interval in seconds that probe is over hot spot
	0.5	p: surveyor efficiency ~.5
	0.1472	E_i : instrument 2 pi eff
	0.25	E_s : surface efficiency
	100	A: physical probe area in 100 cm^2

Table 10. Alpha Scan MDC for 600 cm^2 Probe

Scan MDC	2.32	d
dpm/100 cm^2	0.38	C_{bi} : bkg count during time interval I
78.54	7.45	i: time interval in seconds that probe is over hot spot
	0.5	p: surveyor efficiency ~.5
	0.138	E_i : instrument 2 pi eff
	0.25	E_s : surface efficiency
	600	A: physical probe area in 600 cm^2

Table 11. Beta Scan MDC for 100 cm^2 Probe

Scan MDC	2.48	d
dpm/100 cm^2	303.40	C_{bi} : bkg count during time interval I
674.60	44.72	i: time interval in seconds that probe is over hot spot
	0.5	p: surveyor efficiency ~.5
	0.243	E_i : instrument 2 pi eff
	0.5	E_s : surface efficiency
	100	A: physical probe area in 100 cm^2

Table 12. Beta Scan MDC for 600 cm² Probe

Scan MDC	2.48	D
dpm/100 cm²	50.57	C _{bi} : bkg count during time interval I
334.95	7.45	i: time interval in seconds that probe is over hot spot
	0.5	p: surveyor efficiency ~.5
	0.1998	E _i : instrument 2 pi eff
	0.5	E _s : surface efficiency
	600	A: physical probe area in 600 cm ²

12) Determine the Scan and Measurement Investigation Levels (MARSSIM 5.5.2.6)

- a) The investigation level is the instrument response that triggers an investigation when exceeded. MARSSIM suggests the following as investigation levels:
- i) For a Class 1 survey unit the instrument response corresponding to the DCGL_{emc} for the area bounded by four measurement points.
 - ii) For a Class 2 survey unit the instrument response corresponding to the DCGL_w. If this is exceeded, the survey unit may have been misclassified.
 - iii) For a Class 3 survey unit the instrument response corresponding to some fraction of the DCGL_w. If the scan MDC exceeds the DCGL_w, the instrument response at the scan MDC might be used.
- b) For our purpose in this survey, all classes will have investigation levels (trigger levels) that correspond to the DCGL_w. These trigger levels are instrument specific and each NE Electra with the DP8B probes will have the trigger levels attached for RCT reference. An example of the general trigger levels is provided in Table 13.

Table 13. Range of Trigger Levels in Different Media

	Trigger Levels (cpm)	
	Class 1 and 2	Class 3
<i>Minimum Concrete α</i>	23.50	25.35
<i>Maximum Concrete α</i>	26.25	29.50
<i>Minimum Concrete β</i>	3698.00	4284.00
<i>Maximum Concrete β</i>	4230.00	4868.00
<i>Minimum Concrete Block α</i>	24.00	27.90
<i>Maximum Concrete Block α</i>	26.80	33.40
<i>Minimum Concrete Block β</i>	3430.00	4030.00
<i>Maximum Concrete Block β</i>	3846.00	4615.00

13) Determine Acceptability of Type I and Type II Errors and Set the Lower Boundary of the Gray Region (LBGR) (MARSSIM Appendix D)

- a) For the purpose of the statistical tests, the Null (working) hypothesis is that the median level of contamination in the survey unit exceeds the $DCGL_w$. For correct statistical terminology, if the survey unit “passes” (i.e. the median level of contamination is lower than the $DCGL$), then we “reject the null hypothesis.” If the median level of contamination in the survey unit exceeds the $DCGL_w$, then we “fail to reject the null hypothesis.”
- b) The regulator establishes maximum acceptable probability (α) of the statistical test falsely concluding that the median level of contamination (above background) in the survey unit is below the $DCGL_w$ when it is actually above it. “Alpha” is known as a Type I error. A Type I error is committed if one rejects the null hypothesis when it is true (Ott & Longnecker, 2001). The Type I error value was approved at 0.05, i.e. 5% (see Appendix B – Approval of parameters (via email string)).
- c) The licensee establishes acceptable probability (beta or Type II error) of the statistical test falsely concluding that the median level of contamination (above background) exceeds the $DCGL_w$ when it is at a concentration known as the LBGR. The Type II error value is 0.10, (i.e., 10%).
- d) The licensee sets the LBGR at some concentration below the $DCGL_w$. In general, the LBGR should be set at the expected average/median concentration in the survey unit. The LBGR for the survey units will be determined by step 14b.

14) Determine the Appropriate Number of Measurements or Samples (MARSSIM 5.5.2)

- a) In order to calculate the required number of measurements, one must first calculate the relative shift. The relative shift is a unitless number (often between 1 and 4) related to the chance that individual measurements will exceed the $DCGL_w$. The smaller the relative shift, the greater the likelihood some measurements exceed the $DCGL_w$ and the greater the number of measurements that should be made. Calculate the relative shift by the following equation:

$$Relative\ Shift = \frac{DCGL_w - LBGR}{\sigma}$$

Where: σ is the expected variability of the measurements (based off earlier characterizations). Since the unity rule is employed, 1 is used as the value for the $DCGL_w$ in the relative shift calculation (MARSSIM).

- b) The following equations are used to calculate the LBGR and σ (the expected variability of the measurements) when the unity rule is employed:

$$LBGR = \frac{Expected\ Conc.\ nuclide\ 1}{DCGL1} + \frac{Expected\ Conc.\ nuclide\ 2}{DCGL2} + etc.$$

$$\sigma = \sqrt{\left(\frac{\sigma}{DCGL}\right)_{nuclide1}^2 + \left(\frac{\sigma}{DCGL}\right)_{nuclide2}^2 + etc.}$$

Where: σ is the expected variability of the measurements (Abelquist, 2001).

- c) Given the relative shift and values for Type I and Type II error, the required number of measurements/samples can then be found in Table 5.5 of MARSSIM (when the sign test is employed). It is important to note that the table value has already been increased by an additional 20% to account for missing or unusable data and uncertainty in the calculated value of the required number of samples (MARSSIM, NUREG-1575).
- d) Another way to calculate the number of required samples in a survey unit is by using appropriate software tools, such as COMPASS. The COMPASS software was designed to facilitate the use of MARSSIM and guide the user into making informed decisions in designing final status surveys. COMPASS also simplifies the application of statistical tests by performing the calculations and providing prospective power curves that help determine what level of confidence the user is willing to accept for a particular number of measurements or samples for a survey unit. After performing the final status survey, COMPASS assesses the data for comparison to the release criteria (ORISE). See appendix D for COMPASS results.

15) Establish Reference Areas and Appropriate Background Measurements (MARSSIM 4.5)

- a) Reference areas provide a location for background measurements which are used for comparisons with survey unit data. A site background reference area should have similar physical and radiological characteristics as the survey unit being evaluated. Background reference areas are normally selected from non-impacted areas. In some situations, a reference area may be associated with the survey unit being evaluated, but cannot be potentially contaminated by site activities... this option should be discussed with the responsible regulatory agency during survey planning (MARSSIM). The option of having a reference area inside a Class 3 survey unit was discussed with the regulator and approved (See Appendix B – Approval of Parameters).

The reference area will receive an adequate amount of measurements to establish an average background value per instrument/probe type. It will not be necessary to re-establish an average background reference area every day. The reference area should be viewed as a survey unit, which requires a full survey to be complete.

Depending on the time of the day and characteristics of the building material, radon may substantially influence the background count rate. This is a concern for concrete surfaces, namely in the storage vaults in rooms 104, 106, and 107. Radon may accumulate in the vaults due to pressure/air circulation differences. Background measurements performed in the early morning hours may be influenced to a greater degree by radon and its progeny due to less mixing of radon in the atmosphere, or less mixing of the building atmosphere. The background radiation levels for materials that have no significant naturally occurring radioactivity component (e.g., metals, wood, drywall) are driven by the ambient gamma radiation background and radon levels (Abelquist, 2001).

- b) The reference areas will be located in rooms 105 and 117, which reside in a Class 3 area. Initially, Room 117 was designated as the only reference area. Room 117 has an exterior wall with windows. Room 105 was added as a reference area after data showed that Room 117 had a higher beta background than some of the hot cells. Natural background is lower in the hot cells because the walls and ceilings are composed of 4 feet of concrete. Room 105 was an ideal location for a reference area because it is surrounded on three sides by 4 feet thick concrete walls, yet resides outside the Class 1 area. Room 105 will serve as the reference area for the survey units with thick concrete walls, while Room 117 will serve as the reference area for survey units that are not heavily shielded.
- c) Another background consideration is the fundamentally different way that the MARSSIM deals with background measurements in comparison to the standard D&D approach. That is, many D&D professionals use the conventional survey approach of subtracting background levels from gross measurements of surface activity. However, the MARSSIM statistical approach compares background measurements to the survey unit measurements, rather than subtracting the background from the survey unit measurements (Abelquist, 2001).

The average of 20 background measurements from each detector was used to establish the reference area for each material type. The material types that will be included into the reference areas are: concrete, cinderblock, drywall, wood, and metal. The concrete reference area is of particular importance because most of the Class 1 areas consist primarily of this material. For ease of access during required background count times, sections of wood and metal were cut from the ceilings in rooms 109, 110, and 101. These sections of material were placed in Room 117 where they could easily be counted by technicians.

An example of the average background readings for concrete and concrete block in reference Room 105 using the NE Electra with the DP8B probes is found in Table 14.

Table 14. Combined Background Averages for Room 105

	<i>cpm</i>	<i>dpm/100cm²</i>
<i>α Concrete</i>	4.3	20.9
<i>Standard Deviation</i>	2.0	9.7
<i>β Concrete</i>	1040.5	1735.9
<i>Standard Deviation</i>	82.8	138.1
<i>α Concrete Block</i>	4.8	23.4
<i>Standard Deviation</i>	2.1	10.2
<i>β Concrete Block</i>	696.7	1162.2
<i>Standard Deviation</i>	46.8	78.0

Only those detectors used to establish a reference area for a material type will be used in the corresponding survey unit. That is to say, some detectors will be primarily used in Class 1 areas which consist of mainly concrete surfaces. The detectors which are used to survey those concrete surfaces should also be used in establishing the concrete reference area. A detector that has no reference area for a certain material type may not be used to survey the material type in a survey unit.

The average background of a specific material in the reference area will be subtracted from the survey unit measurement of the same material type after all data is collected. The survey unit measurements recorded by the RCT will not have the background subtracted, (i.e. electronically stored in instrumentation). During the data review and analysis, the average background from the reference area will be subtracted from the survey unit measurement and then the statistical test (Sign Test) will be performed.

Again, the reference area is established once and the results are used in data analysis and statistical comparisons. The reference area should not be confused with daily instrument background checks performed by RCTs.

16) For Class 1 Survey Units, the Number of Measurements May Need to be Increased (MARSSIM 5.5.2.4)

- a) The number of measurements within a survey unit may need to be increased because the scan rate must be sufficiently sensitive to detect a hot spot exceeding the $DCGL_{emc}$. The largest (worst case) potential hot spot area is assumed to be that bounded by four measurement points (the survey unit area divided by the number of measurements/samples).
- b) If the scan MDC is below the $DCGL_w$, then the scan MDC is also below the $DCGL_{emc}$ and there is no need to adjust the amount of measurements. If the scan MDC is above the $DCGL_w$, it must be compared with the $DCGL_{emc}$ for a hot spot of that area. Then, if the scan MDC is above the $DCGL_{emc}$ for that area, the number of fixed measurements must be increased so that the increased $DCGL_{emc}$ equals the scan MDC.
- c) To increase the number of measurements, we first divide the actual scan MDC by the $DCGL_w$. This gives the the area factor for the new, smaller hot spot where the scan MDC equals the $DCGL_{emc}$. Then the hot spot area corresponding to this area factor is determined. Dividing this new area into the total survey unit area gives the new required number of measurements/samples.

17) Establish reference grid and determine measurement/sample locations (MARSSIM 5.5.2.5)

- a) MARSSIM does not recommend a particular type of reference grid. When measurements/samples are to be distributed in a systematic pattern (Class 1 and 2 survey units), MARSSIM recommends a triangular (equilateral) pattern. The reference grid coordinates of the starting point for a systematic pattern are determined using random numbers. If the measurement/samples are to be distributed randomly (Class 3 survey units), the coordinates for all locations are selected using random numbers.

- b) The procedure for selecting a starting point for the unit grid survey uses a two page random number table located in Appendix C. Two random numbers between zero and one are selected to locate the random start for the sampling grid. These same two random numbers will be used for each survey unit. Using these numbers, the random start for a triangular sampling pattern is found by multiplying these numbers by the length and width of the reference grid for that specific survey units' X and Y axes:

$$X = (1^{\text{st}} \text{ random number}) \times (\text{length of reference grid})$$

$$Y = (2^{\text{nd}} \text{ random number}) \times (\text{width of reference grid})$$

The random numbers selected for this survey plan are **X = 0.306383** and **Y = 0.637352**.

The number of sample points (static measurements denoted as variable n) required to be obtained in each Class 1 or Class 2 survey unit is survey unit specific. The approximate range is between 11 and 16 static measurements per survey unit. The number of survey points was calculated by using COMPASS computer software. The COMPASS results can be found in Appendix D.

With the number of sample points and survey unit area, the distance formula was used for determining the length between sample locations for a triangular sampling pattern. This distance is found by using the following equation:

$$L = \sqrt{\frac{A}{0.866 n}}$$

Where: L is the distance between sampling locations

A is the area of the survey unit

n is the number of samples in a survey unit

With the values of X , Y , A , and n known, L was able to be determined for each survey unit. A summary of all Class 1 survey units and associated values of the variables aforementioned are found in Table 15. The number of sample points calculated by COMPASS for room 104 and survey unit "ledges -1" was calculated as 11 static measurements. However, the number of measurements was based off of the average sample values of similar rooms within the Class 1 areas. As a measure of conservatism, the number of static measurements was increased to 16, which equals the highest number of static measurements of all class 1 areas.

Table 15. Survey Unit Specific Parameters

	X (m)	Y (m)	A (m²)	n	L (m)
Room 102, Floor – Class 1					
Survey Unit 102-F-1	2.46	7.67	94.2	11	3.14
Survey Unit 102-F-2	2.46	7.27	89.4	11	3.06
Survey Unit 102-F-3	2.36	7.67	90.6	11	3.08
Survey Unit 102-F-4	0.76	3.54	13.4	11	1.19

Table 15. Survey Unit Specific Parameters (continued)

	X (m)	Y (m)	A (m²)	n	L (m)
Room 102, Ceiling – Class 2					
Survey Unit 102-C-1	8.03	8.85	335.3	11	5.93
Room 102, North Wall – Class 1					
Survey Unit 102-NW-1	2.65	7.47	98.8	11	3.22
Survey Unit 102-NW-2	2.65	7.47	98.8	11	3.22
Survey Unit 102-NW-3	2.74	7.47	100	11	3.24
Room 102, East Wall – Class 1					
Survey Unit 102-EW-1	2.55	6.88	75	11	2.81
Room 102, South Wall – Class 1					
Survey Unit 102-SW-1	2.65	7.47	89.5	11	3.07
Survey Unit 102-SW-2	2.65	7.47	93.6	11	3.13
Survey Unit 102-SW-3	2.74	7.47	94.4	11	3.15
Room 102, West Wall – Class 1					
Survey Unit 102-WW-1	3.97	3.83	74.3	11	2.79
Survey Unit 102-WW-2	4.25	3.05	63.2	11	2.58
Room 102, Shield Doors and Walls – Class 1					
Survey Unit 102-SDW-1	2.27	6.29	58	11	2.47
Room 104, Floor – Class 1					
Survey Unit 104-F-1	2.83	5.11	60.6	16	2.09
Room 104, Ceiling – Class 2					
Survey Unit 104-C-1	3.02	5.5	72.5	16	2.29
Room 104, North Wall – Class 1					
Survey Unit 104-NW-1	2.83	6.88	83.5	16	2.45
Room 104, East Wall – Class 1					
Survey Unit 104-EW-1	2.27	6.88	81	16	2.42
Room 104, South Wall – Class 1					
Survey Unit 104-SW-1	2.83	6.88	97.3	16	2.65
Room 104, West Wall – Class 1					
Survey Unit 104-WW-1	2.83	6.88	67.2	16	2.2
Room 106, Floor – Class 1					
Survey Unit 106-F-1	2.83	5.11	60.6	11	2.52
Room 106, Ceiling – Class 2					
Survey Unit 106-C-1	3.02	5.5	72.5	11	2.76
Room 106, North Wall – Class 1					
Survey Unit 106-NW-1	2.83	6.88	83.5	11	2.76

Table 15. Survey Unit Specific Parameters (continued)

	X (m)	Y (m)	A (m ²)	n	L (m)
Room 106, East Wall – Class 1					
Survey Unit 106-EW-1	2.83	6.88	67.2	11	2.66
Room 106, South Wall – Class 1					
Survey Unit 106-SW-1	2.83	6.88	97.3	11	3.2
Room 106, West Wall – Class 1					
Survey Unit 106-WW-1	2.27	6.88	81	11	2.92
Room 107, Floor – Class 1					
Survey Unit 107-F-1	2.36	8.45	84.5	16	2.47
Room 107, Ceiling – Class 2					
Survey Unit 107-C-1	2.36	8.45	90.1	16	2.55
Room 107, North Wall – Class 1					
Survey Unit 107-NW-1	3.69	3.14	65.4	16	2.17
Survey Unit 107-NW-2	3.59	3.73	66	16	2.18
Room 107, East Wall – Class 1					
Survey Unit 107-EW-1	2.36	6.88	67.5	16	2.21
Room 107, South Wall – Class 1					
Survey Unit 107-SW-1	3.69	3.14	69.8	16	2.24
Survey Unit 107-SW-2	3.59	3.73	66	16	2.18
Room 107, West Wall – Class 1					
Survey Unit 107-WW-1	2.36	6.88	67.5	16	2.21
Combined Ledges Rooms 102, 104, 106, & 107 – Class 1					
Survey Unit Ledges-1	7.28	1.57	99.6	16	2.68

17.) Assessment Phase

As each survey unit is completed, the average cpm value and standard deviation will be determined. The cpm value will be corrected for background and converted to a value with units of dpm/100 cm². With a surface contamination value in the appropriate units, it can be compared to the surface contamination limits, or in this case the DCGL_w. The appropriate statistical test (sign test) will be performed and the results documented. If the survey unit is statistically determined to be below the DCGL_w, then the survey unit passes and the null hypothesis (that the survey unit is above limits) is rejected. If the survey unit equals or is below the critical value in the sign test, the null hypothesis is not rejected. Further remediation will be required in that survey unit.

V. Contamination Surveys

- 1) Scan surfaces for contamination (MARSSIM 6.4.2)
 - a) The primary purpose of the scan is to locate small areas of elevated contamination (i.e., hot spots). If hot spots are located, then the area around the hotspot are characterized by additional samples/measurements to determine that the contamination is below the $DCGL_{emc}$.
 - b) For alpha and beta scans, the probe is usually held around 1 cm above the surface. The scan rate for the NE Electra with DP8B probes is no greater than 1 foot per second. This scan rate will meet our required scan MDC.
- 2) Perform Static Measurements on Surfaces (MARSSIM 6.4.1, 7.5)
 - a) This is done to obtain accurate determinations of the contamination levels at a number of unbiased locations. This data will be assessed statistically to determine if the contamination levels in the survey unit are below the $DCGL_w$ and used to determine that the survey unit was accurately classified.
 - b) Static measurements of alpha and beta concentrations are performed with the probe directly on, or just above, the surface. In the final status survey, the surfaces should be clean with little or no removable contamination. Measurements will be performed using 1 minute count times.
 - c) For the purposes of this survey plan, the static measurements will be recorded on the form FRM-0108B, "Radiological Survey Report – Data," in the units of cpm. These measurements will be directly transposed from the readout of the detector (i.e., no correction factors, efficiencies, or backgrounds are applied). The readout on the detector is simply the gross counts in cpm. This data set will later be adjusted by the reference area background and appropriately converted to $dpm/100\text{ cm}^2$ by the HPS or RE.
 - d) The number and location of static measurements in each survey unit were determined in step 16 of Section IV.
- 3) Removable Contamination Surveys
 - a) For the purposes of this survey plan, surveys for removable contamination are not required. Sufficient data has been obtained from the scoping and characterization surveys to adequately evaluate the potential for removable contamination.
- 4) Decontamination
 - a) If a trigger level is exceeded, the RCT shall physically mark the actual location and document the contamination levels and estimated size of the impacted area on the survey report. Allowances have been granted to perform remediation of such areas during the execution of the final status survey (See Appendix B). Decontamination will be performed to the extent necessary to be less than the $DCGL_w$. Decontamination of the impacted area may be performed utilizing a multitude of different methods depending on the physical characteristics of the location. As a general rule,

decontamination methods should be performed using the least aggressive techniques such as using wet Kim Wipes, abrasive pads, and wire brushes. If these methods are ineffective more aggressive techniques may be used to sufficiently remediate the location such as needle guns, scabblers, grinders, and jack hammers. Decontamination activities that have the potential to generate removal contamination greater than Table 4-2 of the DOE/NV/25946--801 Revision 1, "Nevada Test Site Radiological Control Manual," shall be performed with the controls of a Radiological Work Permit (RWP).

- b) Upon successful completion of decontamination, the entire impacted area remediated will be completely resurveyed and all immediately adjacent surfaces within a 1 meter radius of the impacted area.

5) Response to Abnormal Conditions

- a) During this survey process if removable contamination is found that is above the suspension limits of the RWP, work shall be paused, personnel in the affected area or room notified of the condition and instructed to exit the area or room. RCTs will immediately notify the ER HPS and survey any personnel who were in the affected room or area. Based on the levels encountered, RCTs will also adjust radiological postings to be commensurate with the actual area conditions.

VI. Disposition

Building 2201 Pluto Disassembly Facility structure is to be demolished and the structure size reduced. Much of the resulting building demolition debris will be disposed at an NTS onsite landfill. The remaining debris will be used to backfill the building's basement void space.

VII. References

Abelquist, E. W., 2001. *Decommissioning Health Physics - A Handbook for MARSSIM Users*. New York, NY: Taylor & Francis Group, LLC.

Argonne National Laboratory, 2001. *RESRAD Documentation*. [How Clean is Clean Fact Sheet] Available at: <http://web.ead.anl.gov/resrad/documents/> [Accessed November 18, 2009]

National Security Technologies, LLC, 2008. *Direct and Indirect Surveys*. OI-0441.211. Las Vegas, NV.

National Security Technologies, LLC, 2009. *Pluto Disassembly Facility – Building Radiological Characterization*. Survey Plan 09-022. Las Vegas, NV.

National Security Technologies, LLC, 2009. *Pluto Disassembly Facility – Radiological Characterization (Phase II) and Post Remediation Survey Requirements*. Survey Plan 09-031. Las Vegas, NV.

Ott, R. L., M. T. Longnecker, 2001. *Statistical Methods and Data Analysis*. 5th ed. Duxbury: Wadsworth Group.

Stoller-Navarro Joint Venture, 2009. *Closure Report for Corrective Action Unit 117: Area 26 Pluto Disassembly Facility, Nevada Test Site, Nevada*. DOE/NV--1324. Las Vegas, NV.

U.S. Department of Energy Order 5400.5, "Radiation Protection of the Public and the Environment," 1990.

U.S. Nuclear Regulatory Commission, 1998. *A Nonparametric Statistical Methodology for the Design and Analysis of Final Status Decommissioning Surveys*. NUREG-1505 Rev. 1. June 1998. Washington, D.C.

U.S. Nuclear Regulatory Commission, 2001. *Multi-Agency Radiation Survey and Site Investigation Manual (MARSSIM)*. NUREG-1575 Rev. 1. August 2000. Washington, D.C.

Appendix A**Allowable Total Residual Surface Contamination Values in dpm/100 cm² (Note 1)**

RADIONUCLIDE (See Note 2)	REMOVABLE (See Note 3)	AVERAGE (FIXED & REMOVABLE) (See Note 4)	MAXIMUM ALLOWABLE (FIXED & REMOVABLE) (See Note 5)
Transuranics, 125I, 129I, 226Ra, 227Ac, 228Ra, 228Th, 230Th, 231Pa,	20	100	300
Th-nat, 90Sr, 126I, 131I, 133I, 223Ra, 224Ra, 232U, 232Th,	200	1,000	3,000
U-natural, 235U, 238U and associated decay products, alpha emitters	1,000 α	5,000 α	15,000 α
β + γ emitters (radionuclides with decay modes other than α -emission or spontaneous fission) except 90Sr and others noted above. (See Note 6)	1,000 β + γ	5,000 β + γ	15,000 β + γ
Tritium and Tritiated Compounds	10,000	N/A	N/A

(from DOE O 5400.5)

Notes:

- 1) Disintegrations per minute (dpm) means the rate of emission by radioactive material as determined by correcting the counts per minute measured by an appropriate detector for background, efficiency, and geometric factors associated with the instrumentation.
- 2) Where surface contamination by both alpha- and beta/gamma-emitting radionuclides exist, the limits established for alpha- and beta/gamma-emitting radionuclides apply independently.
- 3) The amount of removable material per 100 cm² of surface area should be determined by wiping an area of that size with dry filter or soft absorbent paper, applying moderate pressure, and measuring the amount of radioactive material on the wiping with an appropriate instrument of known efficiency. When removable contamination on objects of surface area less than 100 cm² is determined, the activity per unit area should be based on the actual area and the entire surface should be wiped. It is not necessary to use wiping techniques to measure removable contamination levels if direct scan surveys indicate that the total residual surface contamination levels are within the limits for removable contamination.
- 4) Measurements of average contamination should not be averaged over an area of more than 1 m². For objects of less surface area, the average should be derived for each such object.
- 5) The maximum contamination level applies to an area of not more than 100 cm².
- 6) This category of radionuclides includes mixed fission products, including the Sr-90, which is present in them. It does not apply to Sr-90 that has been separated from the other fission products or mixtures where the Sr-90 has been enriched.

Appendix B
Approval of Parameters - via email string

From: Boehlecke, Robert (NV) [mailto:BoehleckeR@nv.doe.gov]
Sent: Wednesday, December 09, 2009 9:34 AM
To: Thiele, Thomas
Subject: RE: Requested Information from NNSA for Pluto Final Status Survey
Tom,

Based on the information you provided at the meeting including that an independent verification of the FSS was not required for this work, my answers are below:

I concur with the approach identified in Doug's email below on the first three items and do not require an independent verification of the FSS. However, I am requesting that you provide the final survey plan to us for review.

Thanks
Rob

From: Thiele, Thomas [mailto:thieleta@nv.doe.gov]
Sent: Wednesday, December 09, 2009 9:01 AM
To: Boehlecke, Robert (NV)
Cc: Cabble, Kevin J. (NV); Lantow, Tiffany (NV); Primrose, Annette L (NSTec)
Subject: FW: Requested Information from NNSA for Pluto Final Status Survey
Rob:

Per our meeting last week about the MARSSIM work at Pluto, here's what we need from you to move forward. Please let me know if you have any questions or need additional information.

Thanks.

Tom

From: Traynor, James
To: Thiele, Thomas
Sent: Thu Dec 03 13:12:15 2009
Subject: FW: Requested Information from NNSA for Pluto Final Status Survey
Tom,
Here is the information we require from NNSA concerning the MARSSIM FSS for Pluto.

Thank you,
Jim

Appendix B
Approval of Parameters - via email string (continued)

From: Frenette, Douglas E
Sent: Thursday, December 03, 2009 12:50 PM
To: Traynor, James
Cc: Gwin, Jeremy S.
Subject: Requested Information from NNSA for Pluto Final Status Survey

Jim,

Below is the information that we would need concurrence/confirmation on from NNSA regarding the Pluto project and our Final Status Survey (FSS). I do apologize after a quick review with Jeremy today, there was one other item we needed from NNSA that we did not mention in the meeting yesterday (bullet #3).

In order to complete some of the planning for the MARSSIM Final Status Survey (FSS) of the Pluto facility (Building 2201 or CAU 17), we need approval from NNSA to use some parameters. Here is what we propose to use for the FSS plan and request their concurrence:

- We are requesting a 0.05 (5%) Type I statistical error. (This is a typical value in most statistical tests.)
- We are requesting permission to have the option of decontaminating a hot spot (i.e. radiologically impacted area) - if found during the FSS. The decontaminated area (unit), and all immediately adjacent areas (units) will then be surveyed. Provisions for this will be documented in the FSS plan.
- We are requesting that we use a reference area (used for background measurements) inside the building, where offices were located. This reference area is inside a class 3 area (where little or no potential for contamination exists). It would be convenient to be able to run instrument backgrounds at Pluto, rather than performing backgrounds at a different site and then transporting them to Pluto.
- We would also like to know if an independent verification of the FSS will be necessary before demolition of the building.

Douglas Frenette
Environmental Restoration
Health Physics Supervisor, NSTec
Desk: (702) 295-3784
Cell: (702) 241-4368
Fax: (702) 295-7918

Appendix C
1,000 Random Numbers between Zero and One

0.163601	0.647423	0.555548	0.248859	0.259801	0.718368	0.305020	0.812482	0.601951	0.973160
0.934196	0.951102	0.979831	0.132364	0.157808	0.040605	0.997626	0.896462	0.360578	0.443218
0.054552	0.965257	0.999181	0.172627	0.583713	0.852958	0.116336	0.748483	0.058602	0.738495
0.972409	0.241889	0.799991	0.926726	0.585505	0.453993	0.877990	0.947022	0.910821	0.388081
0.556401	0.621126	0.293328	0.984335	0.366531	0.912588	0.733824	0.092405	0.717362	0.423421
0.625153	0.838711	0.196153	0.630553	0.867808	0.957094	0.830218	0.783518	0.141557	0.444997
0.527330	0.124034	0.351792	0.161947	0.688925	0.140346	0.553577	0.890058	0.470457	0.566196
0.826643	0.673286	0.550827	0.885295	0.690781	0.371540	0.108632	0.090765	0.618443	0.937184
0.296068	0.891272	0.392367	0.649633	0.261410	0.523221	0.769081	0.358794	0.924341	0.167665
0.848882	0.083603	0.274621	0.268003	0.272254	0.017727	0.309463	0.445986	0.244653	0.944564
0.779276	0.484461	0.101393	0.995100	0.085164	0.611426	0.030270	0.494982	0.426236	0.270225
0.095038	0.577943	0.186239	0.267852	0.786070	0.208937	0.184565	0.826397	0.256825	0.489034
0.011672	0.844846	0.443407	0.915087	0.275906	0.883009	0.243728	0.865552	0.796671	0.314429
0.215993	0.476035	0.354717	0.883172	0.840666	0.393867	0.374810	0.222167	0.114691	0.596046
0.982374	0.101973	0.683995	0.730612	0.548200	0.084302	0.145212	0.337680	0.566173	0.592776
0.860868	0.794380	0.819422	0.752871	0.158956	0.317468	0.062387	0.909843	0.779089	0.648967
0.718917	0.696798	0.463655	0.762408	0.823097	0.843209	0.368678	0.996266	0.542048	0.663842
0.800735	0.225556	0.398048	0.437067	0.642698	0.144068	0.104212	0.675095	0.318953	0.648478
0.915538	0.711742	0.232159	0.242961	0.327863	0.156608	0.260175	0.385141	0.681475	0.978186
0.975506	0.652654	0.928348	0.513444	0.744095	0.972031	0.527368	0.494287	0.602829	0.592834
0.435196	0.272807	0.452254	0.793464	0.817291	0.828245	0.407518	0.441518	0.358966	0.619741
0.692512	0.368151	0.821543	0.583707	0.802354	0.133831	0.569521	0.474516	0.437608	0.961559
0.678823	0.930602	0.657348	0.025057	0.294093	0.499623	0.006423	0.290613	0.325204	0.044439
0.642075	0.029842	0.289042	0.891009	0.813844	0.973093	0.952871	0.361623	0.709933	0.466955
0.174285	0.863244	0.133649	0.773819	0.891664	0.246417	0.272407	0.517658	0.132225	0.795514
0.951401	0.921291	0.210993	0.369411	0.196909	0.054389	0.364475	0.716718	0.096843	0.308418
0.186824	0.005407	0.310843	0.998118	0.725887	0.143171	0.293721	0.841304	0.661969	0.409622
0.105673	0.026338	0.878006	0.105936	0.612556	0.124601	0.922558	0.648985	0.896805	0.737256
0.801080	0.619461	0.933720	0.275881	0.637352	0.644996	0.713379	0.302687	0.904515	0.457172
0.101214	0.236405	0.945199	0.005975	0.893786	0.082317	0.648743	0.511871	0.298942	0.121573
0.177754	0.930066	0.390527	0.575622	0.390428	0.600575	0.460949	0.191600	0.910079	0.099444
0.846157	0.322467	0.156607	0.253388	0.739021	0.133498	0.293141	0.144834	0.626600	0.045169
0.812147	0.306383	0.201517	0.306651	0.827112	0.277716	0.660224	0.268538	0.518416	0.579216
0.691055	0.059046	0.104390	0.427038	0.148688	0.480788	0.026511	0.572705	0.745522	0.986078
0.483819	0.797573	0.174899	0.892670	0.118990	0.813221	0.857964	0.279164	0.883509	0.154562
0.165133	0.985134	0.214681	0.595309	0.741697	0.418602	0.301917	0.338913	0.680062	0.097350
0.281668	0.476899	0.839512	0.057760	0.474156	0.898409	0.482638	0.198725	0.888281	0.018872
0.554337	0.350955	0.942401	0.526759	0.509846	0.408165	0.800079	0.789263	0.564192	0.140684
0.027171	0.058193	0.726183	0.057705	0.935493	0.688071	0.752543	0.932781	0.048914	0.591035
0.768066	0.387888	0.655990	0.690208	0.746739	0.936409	0.685458	0.090931	0.242120	0.067899
0.052305	0.899285	0.092643	0.058916	0.826653	0.772790	0.785028	0.967761	0.588503	0.896590
0.623285	0.492051	0.644294	0.821341	0.600824	0.901289	0.774379	0.391874	0.810022	0.437879
0.624284	0.308522	0.208541	0.297156	0.576129	0.373705	0.370345	0.372748	0.965550	0.874416
0.853117	0.671602	0.018316	0.095780	0.871263	0.885420	0.919787	0.439594	0.460586	0.629443

Appendix C
1,000 Random Numbers between Zero and One (continued)

0.967796	0.933631	0.397054	0.682343	0.505977	0.406611	0.539543	0.066152	0.885414	0.857606
0.759450	0.768853	0.115419	0.744466	0.607572	0.179839	0.413809	0.228607	0.362857	0.826932
0.514703	0.108915	0.864053	0.076280	0.352557	0.674917	0.572689	0.588574	0.596215	0.639101
0.826296	0.264540	0.255775	0.180449	0.405715	0.740170	0.423514	0.537793	0.877436	0.512284
0.354198	0.792775	0.051583	0.806962	0.385851	0.655314	0.046701	0.860466	0.848112	0.515684
0.873143	0.349662	0.238282	0.383195	0.568383	0.298471	0.490431	0.731405	0.339906	0.431645
0.401675	0.061151	0.771468	0.795760	0.365952	0.221234	0.947374	0.375686	0.828215	0.113060
0.574987	0.154831	0.808117	0.723544	0.134014	0.360957	0.166572	0.112314	0.242857	0.309290
0.745415	0.929459	0.425406	0.118845	0.386382	0.867386	0.808757	0.009573	0.229879	0.849242
0.613554	0.926550	0.857632	0.014438	0.004214	0.592513	0.280223	0.283447	0.943793	0.205750
0.880368	0.303741	0.247850	0.341580	0.867155	0.542130	0.473418	0.650251	0.326222	0.036285
0.567556	0.183534	0.696381	0.373333	0.716762	0.526636	0.306862	0.904790	0.151931	0.328792
0.280015	0.237361	0.336240	0.424191	0.192603	0.770194	0.284572	0.992475	0.308979	0.698329
0.502862	0.818555	0.238758	0.057148	0.461531	0.904929	0.521982	0.599127	0.239509	0.424858
0.738375	0.794328	0.305231	0.887161	0.021104	0.469779	0.913966	0.266514	0.647901	0.246223
0.366209	0.749763	0.634971	0.261038	0.869115	0.787951	0.678287	0.667142	0.216531	0.763214
0.739267	0.554299	0.979969	0.489597	0.545130	0.931869	0.096443	0.374089	0.140070	0.840563
0.375690	0.866922	0.256930	0.518074	0.217373	0.027043	0.801938	0.040364	0.624283	0.292810
0.894101	0.178824	0.443631	0.110614	0.556232	0.969563	0.291364	0.695764	0.306903	0.303885
0.668169	0.296926	0.324041	0.616290	0.799426	0.372555	0.070954	0.045748	0.505327	0.027722
0.470107	0.135634	0.271284	0.494071	0.485610	0.382772	0.418470	0.004082	0.298068	0.539847
0.047906	0.694949	0.309033	0.223989	0.008978	0.383695	0.479858	0.894958	0.597796	0.162072
0.917713	0.072793	0.107402	0.007328	0.176598	0.576809	0.052969	0.421803	0.737514	0.340966
0.839439	0.338565	0.254833	0.924413	0.871833	0.480599	0.172846	0.736102	0.471802	0.783451
0.488244	0.260352	0.129716	0.153558	0.305933	0.777100	0.111924	0.412930	0.601453	0.083217
0.488369	0.485094	0.322236	0.894264	0.781546	0.770237	0.707400	0.587451	0.571609	0.981580
0.311380	0.270400	0.807264	0.348433	0.172763	0.914856	0.011893	0.014317	0.820797	0.261767
0.028802	0.072165	0.944160	0.804761	0.770481	0.104256	0.112919	0.184068	0.940946	0.238087
0.466082	0.603884	0.959713	0.547834	0.487552	0.455150	0.240324	0.428921	0.648821	0.277620
0.720229	0.575779	0.939622	0.234554	0.767389	0.735335	0.941002	0.794021	0.291615	0.165732
0.861579	0.778039	0.331677	0.608231	0.646094	0.498720	0.140520	0.259197	0.782477	0.922273
0.849884	0.917789	0.816247	0.572502	0.753757	0.857324	0.988330	0.597085	0.186087	0.771997
0.989999	0.994007	0.349735	0.954437	0.741124	0.791852	0.986074	0.444554	0.177531	0.743725
0.337214	0.987184	0.344245	0.039033	0.549585	0.688526	0.225470	0.556251	0.157058	0.681447
0.706330	0.082994	0.299909	0.613361	0.031334	0.941102	0.772731	0.198070	0.460602	0.778659
0.417239	0.916556	0.707773	0.249767	0.169301	0.914420	0.732687	0.934912	0.985594	0.726957
0.653326	0.529996	0.305465	0.181747	0.153359	0.353168	0.673377	0.448970	0.546347	0.885438
0.099373	0.156385	0.067157	0.755573	0.689979	0.494021	0.996216	0.051811	0.049321	0.595525
0.860299	0.210143	0.026232	0.838499	0.108975	0.455260	0.320633	0.150619	0.445073	0.275619
0.067160	0.791992	0.363875	0.825052	0.047561	0.311194	0.447486	0.971659	0.876616	0.455018
0.944317	0.348844	0.210015	0.769274	0.253032	0.239894	0.208165	0.600014	0.945046	0.505316
0.917419	0.185575	0.743859	0.655124	0.185320	0.237660	0.271534	0.949825	0.441666	0.811135
0.365705	0.800723	0.116707	0.386073	0.837800	0.244896	0.337304	0.869528	0.845737	0.194553
0.911453	0.591254	0.920222	0.707522	0.782902	0.092884	0.426444	0.320336	0.226369	0.377845

Appendix C
1,000 Random Numbers between Zero and One (continued)

0.744807	0.960789	0.123099	0.163569	0.621969	0.571558	0.482449	0.346358	0.795845	0.207558
0.642312	0.356643	0.797708	0.505570	0.418534	0.634642	0.033111	0.393330	0.105093	0.328848
0.824625	0.855876	0.770743	0.678619	0.927298	0.204828	0.831460	0.979875	0.566627	0.056160
0.755877	0.679791	0.442388	0.899944	0.563383	0.197074	0.679568	0.244433	0.786084	0.337991
0.625370	0.967123	0.321605	0.697578	0.122418	0.475395	0.068207	0.070374	0.353248	0.461960
0.124012	0.133851	0.761154	0.501578	0.204221	0.866481	0.925783	0.329001	0.327832	0.844681
0.825392	0.382001	0.847909	0.520741	0.404959	0.308849	0.418976	0.972838	0.452438	0.600528
0.999194	0.297058	0.617183	0.570478	0.875712	0.581618	0.284410	0.405575	0.362205	0.427077
0.536855	0.667083	0.636883	0.043774	0.113509	0.980045	0.237797	0.618925	0.670767	0.814902
0.361632	0.797162	0.136063	0.487575	0.682796	0.952708	0.759989	0.058556	0.292400	0.871674
0.923253	0.479871	0.022855	0.673915	0.733795	0.811955	0.417970	0.095675	0.831670	0.043950
0.845432	0.202336	0.348421	0.050704	0.171916	0.600557	0.284838	0.606715	0.758190	0.394811

Appendix D
COMPASS Results
23 Pages



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
 Planner(s): Gwin
 Survey Unit Name: Room 102
 Comments: N/A

Statistical Design Details

Area (m ²):	100	Classification:	1
Selected Test:	Sign	Estimated Sigma (SOR):	0.19
DCGL (SOR):	1	Sample Size (N):	11
LBGR (SOR):	0.36	Estimated Conc. (SOR):	0.40
Alpha:	0.050	Estimated Power:	1.0
Beta:	0.100	Post-EMC Sample Size (N):	11

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 100
 Total Efficiency: 0.03
 DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.14	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 5,000
 Total Efficiency: 0.10
 DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 2.8

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	10	1.9	98
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 335

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	1,276	325	282
Concrete	1,041	83	255

Elevated Measurement Comparison (EMC) for Gross Alpha

Scanning Instrumentation Description: NE Electra with DP8 probe
 Scan MDC*: 67.63
 Area Factor Table Interpolation Method: Linear

Statistical Design

N: 11
 Bounded Area (m²): 9.1
 Area Factor: 4.0
 DCGLw*: 100
 Scan MDC Required*: 398

Hot Spot Design

Actual Scan MDC*: 68
 Area Factor: N/A
 Bounded Area (m²): N/A
 Post-EMC N: 11

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Pu-239	100	4.0	398

* dpm/100 cm²**Elevated Measurement Comparison (EMC) for Gross Beta**

Scanning Instrumentation Description: NE Electra with DP8 probe
Background (cpm/100 cm²): 1,041
Total Scanning Efficiency: 0.10
True Positive Proportion: 0.9
False Positive Proportion: 0.05
Index of Sensitivity (d'): 2.92
Observation Interval (sec): 10
Surveyor Efficiency: 0.50
Area Factor Table Interpolation Method: Linear

Statistical Design

N: 11
Bounded Area (m²): 9.1
Area Factor: 2.6
DCGLw*: 5,000
Scan MDC Required*: 12,950

Hot Spot Design

Actual Scan MDC*: 3,264
Area Factor: N/A
Bounded Area (m²): N/A
Post-EMC N: 11

Contaminant	Energy ^a	Fract ^b	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	187.87	1.0	0.20	0.50	0.10

^aAverage beta energy (keV) [N/A indicates alpha emission] ^bActivity fraction

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Cs-137	5,000	2.6	12,950

* dpm/100 cm²



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
 Planner(s): Gwin
 Survey Unit Name: test 102 ceiling
 Comments: N/A

Statistical Design Details

Area (m ²):	335	Classification:	2
Selected Test:	Sign	Estimated Sigma (SOR):	0.19
DCGL (SOR):	1	Sample Size (N):	11
LBGR (SOR):	0.36	Estimated Conc. (SOR):	0.40
Alpha:	0.050	Estimated Power:	1.0
Beta:	0.100		

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8 probe
Physical Detector Area (cm²): 600
DCGLw (dpm/100 cm²): 100
Total Efficiency: 0.03
DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.14	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8 probe
Physical Detector Area (cm²): 600
DCGLw (dpm/100 cm²): 5,000
Total Efficiency: 0.10
DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
Sign Test Sigma (cpm/100 cm²): 2.8

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	10	1.9	98
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
Sign Test Sigma (cpm/100 cm²): 335

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	1,276	325	282
Concrete	1,041	83	255



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
 Planner(s): Gwin
 Survey Unit Name: test room 104
 Comments: N/A

Statistical Design Details

Area (m ²):	100	Classification:	1
Selected Test:	Sign	Estimated Sigma (SOR):	0.29
DCGL (SOR):	1	Sample Size (N):	11
LBGR (SOR):	0.26	Estimated Conc. (SOR):	0.33
Alpha:	0.050	Estimated Power:	1.0
Beta:	0.100	Post-EMC Sample Size (N):	11

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 100
 Total Efficiency: 0.03
 DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.14	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 5,000
 Total Efficiency: 0.10
 DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 5.1

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	10	4.7	98
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 196

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	1,069	178	258
Concrete	1,041	83	255

Elevated Measurement Comparison (EMC) for Gross Alpha

Scanning Instrumentation Description: NE Electra with DP8 probe
 Scan MDC*: 67.63
 Area Factor Table Interpolation Method: Linear

Statistical Design

N: 11
 Bounded Area (m²): 9.1
 Area Factor: 4.0
 DCGLw*: 100
 Scan MDC Required*: 398

Hot Spot Design

Actual Scan MDC*: 68
 Area Factor: N/A
 Bounded Area (m²): N/A
 Post-EMC N: 11

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Pu-239	100	4.0	398

* dpm/100 cm²**Elevated Measurement Comparison (EMC) for Gross Beta**

Scanning Instrumentation Description: NE Electra with DP8 probe
Background (cpm/100 cm²): 1,041
Total Scanning Efficiency: 0.10
True Positive Proportion: 0.9
False Positive Proportion: 0.05
Index of Sensitivity (d'): 2.92
Observation Interval (sec): 10
Surveyor Efficiency: 0.50
Area Factor Table Interpolation Method: Linear

Statistical Design

N: 11
Bounded Area (m²): 9.1
Area Factor: 2.6
DCGLw*: 5,000
Scan MDC Required*: 12,950

Hot Spot Design

Actual Scan MDC*: 3,255
Area Factor: N/A
Bounded Area (m²): N/A
Post-EMC N: 11

Contaminant	Energy ^a	Fract ^b	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	187.87	1.0	0.20	0.50	0.10

^aAverage beta energy (keV) [N/A indicates alpha emission] ^bActivity fraction

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Cs-137	5,000	2.6	12,950

* dpm/100 cm²



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
Planner(s): Gwin
Survey Unit Name: test 104 ceiling
Comments: Average values used from 102,106, and 107

Statistical Design Details

Area (m ²):	73	Classification:	2
Selected Test:	Sign	Estimated Sigma (SOR):	0.29
DCGL (SOR):	1	Sample Size (N):	11
LBGR (SOR):	0.26	Estimated Conc. (SOR):	0.33
Alpha:	0.050	Estimated Power:	1.0
Beta:	0.100		

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8 probe
Physical Detector Area (cm²): 600
DCGLw (dpm/100 cm²): 100
Total Efficiency: 0.03
DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.14	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8 probe
Physical Detector Area (cm²): 600
DCGLw (dpm/100 cm²): 5,000
Total Efficiency: 0.10
DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
Sign Test Sigma (cpm/100 cm²): 5.1

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	10	4.7	98
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
Sign Test Sigma (cpm/100 cm²): 197

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	1,070	179	259
Concrete	1,041	83	255



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
 Planner(s): Gwin
 Survey Unit Name: test room 106
 Comments: N/A

Statistical Design Details

Area (m ²):	100	Classification:	1
Selected Test:	Sign	Estimated Sigma (SOR):	0.24
DCGL (SOR):	1	Sample Size (N):	11
LBGR (SOR):	0.26	Estimated Conc. (SOR):	0.28
Alpha:	0.050	Estimated Power:	1.0
Beta:	0.100	Post-EMC Sample Size (N):	11

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8B probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 100
 Total Efficiency: 0.03
 DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.14	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8B probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 5,000
 Total Efficiency: 0.10
 DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 4.1

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	9.6	3.6	97
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 178

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	991	158	249
Concrete	1,041	83	255

Elevated Measurement Comparison (EMC) for Gross Alpha

Scanning Instrumentation Description: NE Electra with DP8B probe
 Scan MDC*: 70.5
 Area Factor Table Interpolation Method: Linear

Statistical Design

N: 11
 Bounded Area (m²): 9.1
 Area Factor: 4.0
 DCGLw*: 100
 Scan MDC Required*: 398

Hot Spot Design

Actual Scan MDC*: 71
 Area Factor: N/A
 Bounded Area (m²): N/A
 Post-EMC N: 11

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Pu-239	100	4.0	398

* dpm/100 cm²**Elevated Measurement Comparison (EMC) for Gross Beta**

Scanning Instrumentation Description: NE Electra with DP8B probe
Background (cpm/100 cm²): 1,041
Total Scanning Efficiency: 0.10
True Positive Proportion: 0.9
False Positive Proportion: 0.05
Index of Sensitivity (d'): 2.92
Observation Interval (sec): 10
Surveyor Efficiency: 0.50
Area Factor Table Interpolation Method: Linear

Statistical Design

N: 11
Bounded Area (m²): 9.1
Area Factor: 2.6
DCGLw*: 5,000
Scan MDC Required*: 12,950

Hot Spot Design

Actual Scan MDC*: 3,264
Area Factor: N/A
Bounded Area (m²): N/A
Post-EMC N: 11

Contaminant	Energy ^a	Fract ^b	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	187.87	1.0	0.20	0.50	0.10

^aAverage beta energy (keV) [N/A indicates alpha emission] ^bActivity fraction

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Cs-137	5,000	2.6	12,950

* dpm/100 cm²



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
 Planner(s): Gwin
 Survey Unit Name: test 106 ceiling
 Comments: N/A

Statistical Design Details

Area (m ²):	73	Classification:	2
Selected Test:	Sign	Estimated Sigma (SOR):	0.24
DCGL (SOR):	1	Sample Size (N):	11
LBGR (SOR):	0.26	Estimated Conc. (SOR):	0.28
Alpha:	0.050	Estimated Power:	1.0
Beta:	0.100		

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 100
 Total Efficiency: 0.03
 DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.14	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 5,000
 Total Efficiency: 0.10
 DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 4.1

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	9.6	3.6	97
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 178

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	991	158	249
Concrete	1,041	83	255



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
 Planner(s): Gwin
 Survey Unit Name: test room 107
 Comments: N/A

Statistical Design Details

Area (m ²):	100	Classification:	1
Selected Test:	Sign	Estimated Sigma (SOR):	0.46
DCGL (SOR):	1	Sample Size (N):	16
LBGR (SOR):	0.36	Estimated Conc. (SOR):	0.43
Alpha:	0.050	Estimated Power:	1.00
Beta:	0.100	Post-EMC Sample Size (N):	16

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8B probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 100
 Total Efficiency: 0.03
 DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.13	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8B probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 5,000
 Total Efficiency: 0.10
 DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 8.2

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	12	7.9	106
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 172

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	1,045	151	256
Concrete	1,041	83	255

Elevated Measurement Comparison (EMC) for Gross Alpha

Scanning Instrumentation Description: NE Electra with DP8B
 Scan MDC*: 78.4
 Area Factor Table Interpolation Method: Linear

Statistical Design

N: 16
 Bounded Area (m²): 6.3
 Area Factor: 6.7
 DCGLw*: 100
 Scan MDC Required*: 670

Hot Spot Design

Actual Scan MDC*: 78
 Area Factor: N/A
 Bounded Area (m²): N/A
 Post-EMC N: 16

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Pu-239	100	6.7	670

* dpm/100 cm²**Elevated Measurement Comparison (EMC) for Gross Beta**

Scanning Instrumentation Description: NE Electra with DP8B probe
Background (cpm/100 cm²): 1,041
Total Scanning Efficiency: 0.10
True Positive Proportion: 0.9
False Positive Proportion: 0.05
Index of Sensitivity (d'): 2.92
Observation Interval (sec): 8.3
Surveyor Efficiency: 0.50
Area Factor Table Interpolation Method: Linear

Statistical Design

N: 16
Bounded Area (m²): 6.3
Area Factor: 4.3
DCGLw*: 5,000
Scan MDC Required*: 21,350

Hot Spot Design

Actual Scan MDC*: 3,582
Area Factor: N/A
Bounded Area (m²): N/A
Post-EMC N: 16

Contaminant	Energy ^a	Fract ^b	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	187.87	1.0	0.20	0.50	0.10

^aAverage beta energy (keV) [N/A indicates alpha emission] ^bActivity fraction

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Cs-137	5,000	4.3	21,350

* dpm/100 cm²



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
 Planner(s): Gwin
 Survey Unit Name: test 107 ceiling
 Comments: N/A

Statistical Design Details

Area (m ²):	81	Classification:	2
Selected Test:	Sign	Estimated Sigma (SOR):	0.46
DCGL (SOR):	1	Sample Size (N):	16
LBGR (SOR):	0.36	Estimated Conc. (SOR):	0.43
Alpha:	0.050	Estimated Power:	1.00
Beta:	0.100		

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 100
 Total Efficiency: 0.03
 DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.14	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 5,000
 Total Efficiency: 0.10
 DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 8.2

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	12	7.9	106
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 172

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	1,045	151	256
Concrete	1,041	83	255



BUILDING SURFACE SURVEY PLAN

Survey Plan Summary


Site Name: Pluto test
 Planner(s): Gwin
 Survey Unit Name: Room 102, 104, 106 ledges
 Comments: average values used

Statistical Design Details

Area (m ²):	100	Classification:	1
Selected Test:	Sign	Estimated Sigma (SOR):	0.29
DCGL (SOR):	1	Sample Size (N):	11
LBGR (SOR):	0.26	Estimated Conc. (SOR):	0.33
Alpha:	0.050	Estimated Power:	1.0
Beta:	0.100	Post-EMC Sample Size (N):	11

NOTE: SOR = Sum-of-Ratios

Prospective Power Curve



Gross Alpha Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 100
 Total Efficiency: 0.03
 DCGLw (cpm/100 cm²): 18

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Pu-239	No	N/A	1.0	0.14	0.25	0.03

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Beta Efficiency Data

Instrument Description: NE Electra with DP8 probe
 Physical Detector Area (cm²): 600
 DCGLw (dpm/100 cm²): 5,000
 Total Efficiency: 0.10
 DCGLw (cpm/100 cm²): 3,000

Contaminant	HTDC ^a	Energy ^b	Fract ^c	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	No	187.87	1.0	0.20	0.50	0.10

^aHard-to-detect contaminant ^bAverage beta energy (keV) [N/A indicates alpha emission] ^cActivity fraction

Gross Alpha Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 5.1

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	10	4.7	98
Concrete	4.3	2.0	70

Gross Beta Mean and Sigma Data

Count Time (min): 1
 Sign Test Sigma (cpm/100 cm²): 196

Data/Material	Mean (cpm/100 cm ²)	Std. Dev. (cpm/100 cm ²)	MDC (dpm/100 cm ²)
SU	1,069	178	258
Concrete	1,041	83	255

Elevated Measurement Comparison (EMC) for Gross Alpha

Scanning Instrumentation Description: NE Electra with DP8 probe
 Scan MDC*: 67.63
 Area Factor Table Interpolation Method: Linear

Statistical Design

N: 11
 Bounded Area (m²): 9.1
 Area Factor: 4.0
 DCGLw*: 100
 Scan MDC Required*: 398

Hot Spot Design

Actual Scan MDC*: 68
 Area Factor: N/A
 Bounded Area (m²): N/A
 Post-EMC N: 11

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Pu-239	100	4.0	398

* dpm/100 cm²

Elevated Measurement Comparison (EMC) for Gross Beta

Scanning Instrumentation Description: NE Electra with DP8 probe
 Background (cpm/100 cm²): 1,041
 Total Scanning Efficiency: 0.10
 True Positive Proportion: 0.9
 False Positive Proportion: 0.05
 Index of Sensitivity (d'): 2.92
 Observation Interval (sec): 10
 Surveyor Efficiency: 0.50
 Area Factor Table Interpolation Method: Linear

Statistical Design

N: 11
 Bounded Area (m²): 9.1
 Area Factor: 2.6
 DCGLw*: 5,000
 Scan MDC Required*: 12,950

Hot Spot Design

Actual Scan MDC*: 3,264
 Area Factor: N/A
 Bounded Area (m²): N/A
 Post-EMC N: 11

Contaminant	Energy ^a	Fract ^b	Inst. Eff.	Surf. Eff.	Total Eff.
Cs-137	187.87	1.0	0.20	0.50	0.10

^aAverage beta energy (keV) [N/A indicates alpha emission] ^bActivity fraction

Contaminant	DCGLw*	Area Factor	Scan MDC Req'd*
Cs-137	5,000	2.6	12,950


* dpm/100 cm²

Appendix E
Survey Maps
43 Pages

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PLAN VIEW: FLOOR

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet

Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PLAN VIEW: FLOOR

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet

Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____



MARSSIM CLASS 2 SURVEY

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ LAW



0 5 10 20 Feet




Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PLAN VIEW: CEILING

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: NORTH WALL

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: NORTH WALL

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: NORTH WALL

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet
Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PROFILE VIEW: NORTH WALL

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: EAST WALL

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

Survey #


Horizontal surfaces,
not included

Description/Map/Drawing/Picture/Comments
<p>1. Location: The site is located in the northern part of the study area, near the intersection of the main road and the river.</p> <p>2. Area: The area is approximately 100 meters long and 50 meters wide, covering a total of 5,000 square meters.</p> <p>3. Features: The site features a small stream flowing through the center, surrounded by dense vegetation and trees. There are also some small structures and a fence line visible on the right side.</p> <p>4. Access: The site is accessible via a dirt road that branches off from the main road. The road is in poor condition and is only suitable for light vehicles.</p> <p>5. Notes: The site appears to be a natural area, possibly a wetland or a small forest. It is important to note that the area is currently being used for agricultural purposes, and there is a risk of land degradation if the natural features are not protected.</p>

· *CEILING* ·



- 1x1m grid



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PROFILE VIEW: SOUTH WALL

LEGEND

O = Swipe

$$\frac{\text{Contact}}{30\text{cm}}$$
 $\gamma = \text{gamma}$ $\beta = \text{beta}$

n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 102
PROFILE VIEW: SOUTH WALL

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta

n = neutron


x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: SOUTH WALL

LEGEND

O = Swipe * __/__ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta


n = neutron

x-x-x-x = Boundary

Δ LAW



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

RADIOLOGICAL ENGINEERING




PLUTO ROOM 102
PROFILE VIEW: SOUTH WALL

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: WEST WALL

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: WEST WALL

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102
PROFILE VIEW: WEST WALL

LEGEND

O = Swipe * __/__ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 102 - SHIELD
DOORS & WINDOW OPENING

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING





CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments

"UNFOLDED" VIEW – ALTERNATE DEPICTION FOR REFERENCE



MARSSIM CLASS 1 SURVEY

- 1x1m grid

<p>0 5 10 20 Feet</p> <p>Drawing Scale: 1 inch = 10 feet</p>	<p>PLUTO ROOM 102 - SHIELD DOORS & WINDOW OPENING</p>
<p>RADIOLOGICAL ENGINEERING </p>	<p>CREATOR: BWM // DATE: 06/21/2010</p>


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



RADIOLOGICAL ENGINEERING



PLUTO ROOM 104
PLAN VIEW: FLOOR

CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 2 SURVEY

- 1x1m grid



PLUTO ROOM 104
PLAN VIEW: CEILING

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 104
PROFILE VIEW: NORTH WALL(S)

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010

LEGEND

O = Swipe

* __/__ = Contact / 30cm

γ = gamma

β = beta

n = neutron


x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____


Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 104
PROFILE VIEW: EAST WALL(s)

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

RADIOLOGICAL ENGINEERING




PLUTO ROOM 104
PROFILE VIEW: SOUTH WALL(S)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



RADIOLOGICAL ENGINEERING



PLUTO ROOM 104
PROFILE VIEW: WEST WALL(s)

CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 106
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 2 SURVEY

- 1x1m grid



RADIOLOGICAL ENGINEERING



PLUTO ROOM 106
PLAN VIEW: CEILING

CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL ENGINEERING




PLUTO ROOM 106
PROFILE VIEW: NORTH WALL(S)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 106
PROFILE VIEW: EAST WALL(s)

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * __/__ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta


n = neutron



x-x-x-x = Boundary

Δ LAW

RADIOLOGICAL ENGINEERING




PLUTO ROOM 106
PROFILE VIEW: SOUTH WALL(s)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 106
PROFILE VIEW: WEST WALL(S)

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 107
PLAN VIEW: FLOOR

RADIOLOGICAL ENGINEERING



CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW


RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments




MARSSIM CLASS 2 SURVEY



- 1x1m grid



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

RADIOLOGICAL ENGINEERING



PLUTO ROOM 107
PLAN VIEW: CEILING

CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * __/__ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



RADIOLOGICAL ENGINEERING



PLUTO ROOM 107
PROFILE VIEW: NORTH WALL(S)

CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 107
PROFILE VIEW: NORTH WALL(s)

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO ROOM 107
PROFILE VIEW: NORTH WALL(s)

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL ENGINEERING




CREATOR: BWM // DATE: 06/21/2010


RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____


Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY



- 1x1m grid



RADIOLOGICAL ENGINEERING



PLUTO ROOM 107
PROFILE VIEW: EAST WALL(s)


CREATOR: BWM // DATE: 06/21/2010

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

Survey #

Location	Description/Map/Drawing/Picture/Comments
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22	
23	
24	
25	
26	
27	
28	
29	
30	
31	
32	
33	
34	
35	
36	
37	
38	
39	
40	
41	
42	
43	
44	
45	
46	
47	
48	
49	
50	
51	
52	
53	
54	
55	
56	
57	
58	
59	
60	
61	
62	
63	
64	
65	
66	
67	
68	
69	
70	
71	
72	
73	
74	
75	
76	
77	
78	
79	
80	
81	
82	
83	
84	
85	
86	
87	
88	
89	
90	
91	
92	
93	
94	
95	
96	
97	
98	
99	
100	



MARSSIM CLASS 1 SURVEY

- 1x1m grid



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

PLUTO ROOM 107
PROFILE VIEW: SOUTH WALL(S)

CREATOR: BWM // DATE: 06/21/2010

LEGEND

O = Swipe

$$\frac{\text{Contact}}{30\text{cm}}$$
$$y = \gamma$$
 $\beta = \text{beta}$

n = neutron

x-x-x-x = Boundary


Δ LAW



RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



RADIOLOGICAL ENGINEERING



PLUTO ROOM 107
PROFILE VIEW: SOUTH WALL(s)

CREATOR: BWM // DATE: 06/21/2010


LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta


n = neutron

x-x-x-x = Boundary

Δ LAW



0 5 10 20 Feet



Drawing Scale: 1 inch = 10 feet

RADIOLOGICAL ENGINEERING




PLUTO ROOM 107
PROFILE VIEW: SOUTH WALL(s)

CREATOR: BWM // DATE: 06/21/2010

RADIOLOGICAL SURVEY REPORT - FULL MAP


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid




LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW


Survey # _____

Description/Map/Drawing/Picture/Comments



MARSSIM CLASS 1 SURVEY

- 1x1m grid



PLUTO HOT CELL LEDGES
PLAN VIEW

LEGEND

O = Swipe * ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ LAW

ATTACHMENT 2


Survey Plan 09-022, "Pluto Disassembly Facility – Building Radiological
Characterization"


**Radiological Operations
Survey Plan**


Pluto Disassembly Facility – Building 2201
Radiological Characterization

09-022

July 22, 2009

Prepared by:  7/22/09
Douglas E. Frenette, Health Physics Supervisor Date

Reviewed by:  222/09
Karen Patton, Health Physics Supervisor Date

Approved by:  For K. Galloway Per Telecom 7/22/09
Kurt Galloway, Radiological Operations Manager Date

I. Purpose

This plan provides Radiological Control Technicians (RCTs) with the survey criteria required to characterize the building 2201, Pluto Disassembly Facility for radiological purposes.

II. Scope

This plan pertains to the entire building 2201 “Pluto Disassembly Facility” in area 26. The term “building” in reference to this survey plan applies to the physical structure (floors, ceilings, walls) and all equipment, components, systems, basement, stack and vaults contain on or within the structure. It does not pertain to the landmass, or exterior aboveground and below ground facility support systems (electrical, water, sewer, etc.).

Results of this survey may be used to;

- Fully determine the extent of contamination in rooms and equipment where radiological operations may have or were known to have occurred.
- Further validate the non-radiological status of rooms and equipment that are anticipated to be free of radiological material based off historical records.
- Provide data for risk/dose analysis and ALARA assessments, including potential Federal Facilities Agreement and Consent Order (FFACO) Use Restrictions.
- Evaluate future building disposition options.
- Determine future remedial action requirements, i.e. appropriate decontamination rigor, methods and costs based on proposed disposition.

Implementing the Multiagency Radiation Survey and Site Investigation Manual (MARSSIM) process.

As part of the MARSSIM approach to releasing building 2201 from radiological controls the standards require the following steps;

1. **Historical Site Assessment (HSA)** – This is the collection of data from historical documentation, observation or personnel interviews, also known as “process knowledge.” A brief synopsis of the facility and operations is included in later sections.
2. **Scoping Survey** – A scoping survey is a “big picture” type survey performed if the HSA indicates an area may be impacted. It should also determine the specific contaminant(s) of concern. In the case of the Pluto Disassembly Facility, it has already been established that various rooms and systems are or may be impacted. This step has been accomplished through pre-job and job coverage surveys performed during D&D preparations last year including removal of hazardous materials, asbestos abatement, general equipment strip-out, stabilization of bi-parting doors, vault investigation and draining of all fluid systems. It is a culmination of several smaller surveys and analytical samples.

Pluto Disassembly Facility, Building 2201 – Radiological Characterization

3. **Characterization Survey** – This is a more comprehensive survey and determines the nature and extent of the contamination, remedial alternatives, and provides data for the Final Status Survey. This is the intent of this survey plan.
4. **Remedial Action Support Survey** – This survey is more commonly referred to on the NTS as “in-process” or “job coverage” survey. Its purpose is to provide real time data that will help guide remedial action operations (i.e. decontamination and contaminated equipment removal.) This survey may or may not require a survey plan.
5. **Final Status Survey** - This survey is used to demonstrate that the potential dose from residual contamination is below release criteria. Release criteria depend on several factors but primarily on what the final disposition is (i.e. release to the public, release to an onsite landfill, below FFACO use restriction, etc.) This survey is the most comprehensive survey performed and has the most stringent requirements built into it for the type, quantity and quality of data acquired. This survey requires a detailed survey plan with a high level of approval including the regulatory agencies representatives.
6. **Verification Survey** – To determine if the site is acceptable for release, the regulatory agency *might* bring in an independent contractor to perform this survey. It is typically a survey with limited scope that might duplicate 10% of the final status survey measurements.

Note: Depending on the outcome of the characterization survey, and the subsequent cost analysis to decontaminate or remediate the Pluto Disassembly Facility, the Remedial Action Support survey, Final Status survey and Verification survey may not be warranted as the building may not be released from radiological controls and instead, disposed of as Low Level Waste.

III. History

Building 2201 was constructed between May 1959 and October 1960 in order to perform remote adjustment, component replacement and complete disassembly of Tory II reactors for Project Pluto.

Between the years 1961 – 1964, Lawrence Livermore National Laboratories (LLNL) conducted six nuclear ram-jet engine tests as part of Project Pluto. Four (4) tests of the Tory II-A Reactor and two (2) tests of the Tory II-C Reactor were conducted. Assembly and disassembly operations of the Tory II-A and Tory II-C took place in Building 2201. Each of these reactors contained highly enriched uranium dioxide (UO₂) contained in fuel rods that were remotely disassembled and inspected in the hot cell rooms after each test run. July 1, 1964 Project Pluto was cancelled.

Between the years 1971-1972, fuel repackaging operations took place in the hot cells of building 2201. During these activities, decontamination and radiological surveys were conducted revealing radiological contamination in the hot cell rooms.

Pluto Disassembly Facility, Building 2201 – Radiological Characterization

In June of 1974, the Tory II-C Reactor was moved to another facility in Area 25 for final disassembly.

In the mid to late 1980's until 1992 Hydrogen Content Testing was performed in rooms 101 & 102 utilizing radioactive sources containing isotopes such as Cs-137, Plutonium/Beryllium (PuBe), and Americium /Beryllium (AmBe).

In 1985, 1998 and 1999 walk-through surveys were performed inside building 2201, including the hot cell rooms. Varying levels of contamination were found during these surveys.

In 1998, Sandia National Laboratory intermittently used building 2201 in order to assemble and launch rocket test systems. Very little documentation is available during this time frame due to the classified nature of the project. This is the last known documented operation performed in the building.

Recent Activities - In the past few years building 2201 has been slated for D&D and preparations are ongoing. These preparations include the removal of hazardous materials, asbestos abatement, general equipment strip-out, stabilization of bi-parting doors, vault investigation, grouting of drainage systems and draining of all fluid systems. The most recent radiological swipe surveys of the most potentially radiologically impacted rooms; Room 102 – Main Disassembly Bay, Room 104 – Hot and Warm Cell, Room 106 – Kilo-Curie Hot Cell, Room 107 – Hot Storage and Packaging Room indicate past decontamination efforts were largely successful. Some areas and equipment in the aforementioned rooms; primarily located above 8 feet, indicate low levels of direct and removable, transuranic, alpha-emitting contamination; primarily (Plutonium-239 & Americium-241), but also include mixed fission products and enriched uranium fuel. Removable levels have been found and documented above the limits specified in NV/YMP Radiological Control Manual, rev. 5, table 4-2 but are less than 100 times those values ($<2,000 \text{ dpm}/100\text{cm}^2$ alpha.)

Ventilation System - The process ventilation system in the Pluto Disassembly Facility was also found to have gross contamination above NV/YMP Radiological Control Manual, rev. 5, table 4-2. A portion of the ventilation system is internal to the concrete reinforced walls and in other places the system is located below grade before recombining in Room 103 and exiting out the building through the building's stack.

The system supported operations in rooms 102, 104, 106, & 107. Each of the rooms had a set, or "bank" of HEPA filters – these were the 1st stage filters and intake locations for the system. The system then travels a short distance to either room 103 "Equipment room" or the facilities basement. At these locations air was forced through another bank of HEPA filters (2nd stage) before it entered a common header with the other process rooms and was exhausted out through the building stack. All of the HEPA filters in all of the racks have been removed and disposed of. The only contamination found was at, or immediately downstream of the first stage HEPA filters. In all cases, the intake filter frames, or "racks" were removed and disposed of and the remaining framework embedded in the structure's concrete walls were encapsulated with a fixative.

Pluto Disassembly Facility, Building 2201 – Radiological Characterization

Drains - The radioactive floor drains or “hot waste drainage system” is installed and was used in rooms 101, 102, 104, 106 & 107. This system was connected to a radioactive leach field located approximately 1,600 feet southeast of the building. Other drains from the pits housing the pulley system for the bi-parting doors were also connected to this system. All drain points were surveyed between April 2008 and September 2008 and all readings were indistinguishable from background. The drains were all then sealed with grout to prevent any further infiltration of surface water.

Vaults – There are four known underground vaults in building 2201, these vaults were investigated between April 2008 and September 2008. During this time, each of the four vaults were core drilled, video monitored, sampled and surveyed. The vaults were then resealed. Each vault was described as being 5 feet square and 10 feet deep pits with a layered 3 foot thick cover. Each vault had a multi-level shelf system installed. Radiological control personnel noted all readings were indistinguishable from background and did not find evidence that any nuclear material remained.

IV. Instructions

*****Caution*****

In carrying out the instructions of this survey plan, RCTs may encounter areas meeting the definition of a Confined Space (Permitted or Non-Permitted). RCTs are NOT to enter these areas but should attempt to accomplish the goals of this survey plan through the use of extension tools and remote reading instrumentation.

All surveys shall be performed by qualified personnel. Personnel must use their experience, knowledge of the area in which they are working, and workplace indicators to ensure adequate surveys are being performed, in addition to the information provided in this document.

Based on process knowledge, historical documentation and recent radiological surveys performed, the building will be divided into two categories to establish survey rigor – “Higher Risk,” and “Lower Risk.”

Any surveys performed above 8 feet by RCTs in rooms 102, 104, 106 & 107 shall be done under the control of RWP 09-0023-06. These rooms are known to have removable contamination on equipment and surfaces above 8 feet above limits from the NV/YMP Radiological Control Manual, revision 5, table 4-2.

Since the intent of this survey plan is for characterization and not for release, release limits are not applicable. Instead, RCTs will operate under the suspension limits of the RWP and will record all data.

Pluto Disassembly Facility, Building 2201 – Radiological Characterization

In order to determine the degree and rigor of future remediation, RCTs shall document with great accuracy any location found above the limits from the NV/YMP Radiological Control Manual, revision 5, table 4-2;

- 20 dpm/100cm² alpha (removable)
- 100 dpm/100cm² alpha (fixed & removable)
- 1,000 dpm/100cm² beta (removable)
- 5,000 dpm/100cm² beta (fixed & removable)

Physically gridding off the *entire* building is not necessary for this survey plan. However, in all rooms designated as “Higher Risk,” gridding of the floors, ceiling and walls is mandatory. Grids in these rooms will be made as specified in Appendix A. For areas considered “Lower Risk,” in lieu of gridding, RCTs must mark where survey data is obtained and in the unlikely event, unmistakably demarcate locations where contamination is found above the aforementioned levels; including the posting of approved radiological postings.

Background levels for direct surveys shall be less than 40 dpm/100cm² alpha and 4,000 dpm/100cm² beta.

All surveys shall be performed and documented in accordance with OI-0441.211, “Direct and Indirect Surveys.” Survey results shall be recorded on a FRM-0108, “Radiological Survey Report,” and approved by the Environmental Restoration Health Physics Supervisor or designee.

During this survey process if contamination is found that is above the suspension limits of the RWP, work shall be paused, personnel in the affected area or room notified of the condition and instructed to exit the area or room. RCTs will immediately notify the ER Health Physics Supervisor and survey any personnel who were in the affected room or area. Based on the levels encountered, RCTs will also adjust radiological postings to be commensurate with the actual area conditions.

V. Contamination Surveys

Higher Risk – The following rooms in building 2201 are considered higher risk;

- Room 102 – Main Disassembly Bay
- Room 104 – Hot and Warm Cell
- Room 106 – Kilo-Curie Hot Cell
- Room 107 – Hot Storage and Packaging Room

Note: Included in this category are the ventilation system intakes for each room and the area immediately inside.

Each of these rooms shall be surveyed using the following guidelines;

Direct surveys – 100% of accessible surfaces on all walls, floors, ceilings and equipment shall be scanned with an NE Electra and DP6 Probe (or equivalent) followed with a direct static

Pluto Disassembly Facility, Building 2201 – Radiological Characterization

measurement at the highest direct scanned reading in each grid location, or “survey unit” documented for both alpha and beta.

Removable surveys - At each location where direct readings are greater 100 dpm/100cm² alpha or 5,000 dpm/100cm² beta, a swipe shall be taken and documented. Otherwise, swipes are not required.

For equipment in these rooms (i.e. light fixtures, cranes, manipulators, piping, tanks, ventilation intakes, etc.) RCTs shall direct scan with an NE Electra and DP6 Probe (or equivalent) 100% of accessible surfaces followed with a direct static measurement at the highest direct scanned reading. Swipes shall be performed whenever the direct static readings are greater than 100 dpm/100cm² alpha or 5,000 dpm/100cm² beta. Equipment found to be contaminated shall be documented as such with the location and highest reading recorded.

Lower Risk – All other rooms, equipment and systems *not* listed in the previous section as “High Risk” will be considered Lower Risk, and surveyed under the following guidelines;

Direct Surveys

- Rooms – RCTs shall estimate 10 square meter sections of rooms and take one direct reading per section. The reading shall be documented for both alpha and beta results.
- Building Exterior - RCTs shall estimate 10 square meter sections of the building exterior surfaces (walls and roof) and take one direct reading per section. The reading shall be documented for both alpha and beta results.
- Stack and Ventilation System – RCTs shall open any and all readily accessible portions of the ventilation system and perform direct surveys of these areas to the greatest extent possible. The building’s stack has access ports at the bottom of the stack and shall be accessed and direct survey readings obtained. All direct readings shall be documented for both alpha and beta results.

If survey results show no elevated readings, no further survey points need to be obtained due to considerations for personnel safety. Conversely, if survey results indicate the presence of radioactive materials at the bottom of the stack, further investigation will be required but only after, Field Operations and Health and Safety departments have evaluated and established a plan to provide RCTs required access to the internals of the stack.

Exception: The intake opening to the ventilation system in rooms 102, 104, 106 & 107 are considered “Higher Risk,” and therefore the survey requirements of that section are applicable.

- Vaults – Due to their current configuration and inaccessibility, surveys are not required to be performed in these vaults as part of this survey plan.
- Equipment – For any equipment RCTs shall direct scan 100% of accessible surfaces. RCTs should pay particular attention to those areas where staining and discoloration have occurred or areas where contamination would be likely to accumulate.

Note : These are the minimum required surveys and the RCT is encouraged to take more if an area looks suspicious or if direct readings indicate a potential for contamination exists.


Pluto Disassembly Facility, Building 2201 – Radiological Characterization

Removable surveys - At each location where direct readings are greater 100 dpm/100cm² alpha or 5,000 dpm/100cm² beta, a swipe shall be taken and documented. Otherwise, swipes are not required.


VI. Disposition


There is no disposition of the building, equipment or system components scheduled at this time.

Appendix A




Pluto Disassembly Facility, Building 2201 – Radiological Characterization








Pluto Disassembly Facility, Building 2201 – Radiological Characterization




Pluto Disassembly Facility, Building 2201 – Radiological Characterization









ATTACHMENT 3

Survey Plan 09-031, "Pluto Disassembly Facility – Radiological
Characterization (Phase II) and Post Remediation Survey Requirements"


Radiological Operations
Survey Plan


PLUTO DISASSEMBLY FACILITY – BUILDING 2201


RADIOLOGICAL CHARACTERIZATION (PHASE II) AND
POST REMEDIATION SURVEY REQUIREMENTS

09-031

November 12, 2009

Prepared by:  11/16/09
Douglas E. Frenette, Health Physics Supervisor Date

Reviewed by:  11/16/09
Jeremy S. Gwin, Radiological Engineer Date

Approved by:  11-16-09
Robert L. Stueckrath, Radiological Operations Manager Date

I. Purpose

This plan provides Radiological Control Technicians (RCTs) with the survey criteria required to complete the second phase of radiological characterization in Building 2201, Pluto Disassembly Facility.

This plan also provides RCTs with the survey criteria required after performing required remediation (i.e., decontamination) activities.

II. Scope

This plan pertains to specific locations inside Building 2201 in Area 26. The specific locations listed in Section V, "Contamination Surveys," were inaccessible during the first phase of characterization (Survey Plan 09-022) and will now be made accessible for RCT access and subsequent survey.

In addition, during the first phase of the characterization, multiple areas of fixed radioactive contamination were identified in rooms 102, 104, 106, and 107. Decontamination of these areas will be performed in accordance with the work package ENV-09-CAU117-0051 and Radiological Work Permit (RWP) 09-0026-01. Upon completion of decontamination activities at each identified location, RCTs will resurvey the area and surrounding space in accordance with the survey requirements of this survey plan in Section V.

Implementing the Multiagency Radiation Survey and Site Investigation Manual (MARSSIM) process

As part of the MARSSIM approach to releasing Building 2201 from radiological controls the standards recommend the following steps:

1. **Historical Site Assessment (HSA)** – This is the collection of data from historical documentation, observation or personnel interviews, also known as "process knowledge." A brief synopsis of the facility and operations is included in later sections.
2. **Scoping Survey** – A scoping survey is a "big picture" type survey performed if the HSA indicates an area may be impacted. It should also determine the specific contaminant(s) of concern. In the case of the Pluto Disassembly Facility, it has already been established that various rooms and systems are or may be impacted. This step has been accomplished through pre-job and job coverage surveys performed during Decontamination and Decommissioning (D&D) preparations last year including removal of hazardous materials, asbestos abatement, equipment strip-out, stabilization of bi-parting doors, vault investigation, and draining of all fluid systems. It is a culmination of several smaller surveys and analytical samples.
3. **Characterization Survey** – This is a more comprehensive survey and determines the nature and extent of the contamination, remedial alternatives, and provides data for the Final Status Survey. This is the intent of this survey plan.
4. **Remedial Action Support Survey** – This survey is more commonly referred to on the Nevada Test Site (NTS) as "in-process" or "job coverage" survey. Its purpose is to provide real time data that will help guide remedial action operations (i.e., decontamination and contaminated equipment removal.) This is also the intent of this survey plan.

5. **Final Status Survey** – This survey is used to demonstrate that the potential dose from residual contamination is below release criteria. Release criteria depend on several factors, but primarily on what the final disposition is (e.g., release to the public, release to an onsite landfill, below FFACO use restriction). This survey is the most comprehensive survey performed and has the most stringent requirements built into it for the type, quantity, and quality of data acquired. This survey requires a detailed survey plan with a high level of approval including the regulatory agencies representatives.
6. **Verification Survey** – To determine if the site is acceptable for release, the regulatory agency might bring in an independent contractor to perform this survey. It is typically a survey with limited scope that might duplicate 10% of the final status survey measurements.

Note: The intent of this survey plan covers both steps 3 and 4.

III. History

Building 2201 was constructed between May 1959 and October 1960 in order to perform remote adjustment, component replacement, and complete disassembly of Tory II reactors for Project Pluto.

Between the years 1961 – 1964, Lawrence Livermore National Laboratory (LLNL) conducted six nuclear ram-jet engine tests as part of Project Pluto. Four (4) tests of the Tory II-A Reactor and two (2) tests of the Tory II-C Reactor were conducted. Assembly and disassembly operations of the Tory II-A and Tory II-C took place in Building 2201. Each of these reactors contained highly enriched uranium dioxide (UO₂) contained in fuel rods that were remotely disassembled and inspected in the hot cell rooms after each test run. July 1, 1964, Project Pluto was cancelled.

Between the years 1971-1972, fuel repackaging operations took place in the hot cells of Building 2201. During these activities, decontamination and radiological surveys were conducted revealing radiological contamination in the hot cell rooms.

In June of 1974, the Tory II-C Reactor was moved to another facility in Area 25 for final disassembly.

In the mid to late 1980's until 1992, Hydrogen Content Testing was performed in rooms 101 & 102 utilizing radioactive sources containing isotopes such as Cs-137, Plutonium/Beryllium (PuBe), and Americium /Beryllium (AmBe).

In 1985, 1998, and 1999 walk-through surveys were performed inside Building 2201, including the hot cell rooms. Varying levels of contamination were found during these surveys.

In 1998, Sandia National Laboratory intermittently used Building 2201 in order to assemble and launch rocket test systems. Very little documentation is available during this time frame due to the classified nature of the project. This is the last known documented operation performed in the building.

Building 2201 has been slated for D&D and preparations are ongoing. Recent D&D preparatory activities will aid in providing access to survey suspected radiological areas in the building.

These activities include:

- Removal of a laminated wood floor covering in rooms 104, 106 and 107. To allow for access to the underlying floor foundation.
- Removal of the four underground vault lids and associated vault material racks residing in rooms 104, 106 and 107. To allow for access to the vault walls and floor.
- Performance of additional asbestos abatement in the basement's and Room 103's second stage filter plenums. To allow access to internal sections of the building ventilation system.
- Removal of the wooden ceiling in Room 101's west mezzanine. To allow access to the building's original ceiling surfaces in that location.

Additional Historical and System Information

Ventilation System – At one time, the process ventilation system in the Pluto Disassembly Facility was found to have gross contamination above DOE/NV/11718--079-REV 5, "NV/YMP Radiological Control Manual," Table 4-2. A portion of the ventilation system is internal to the concrete reinforced walls and in other places the system is located below grade before reconnecting in Room 103 and exiting out the building through the large exterior stack.

The system supported operations in rooms 102, 104, 106, & 107. Each of the rooms had a set, or "bank" of HEPA filters; these were the first stage filters and intake locations for the system. The system then travels a short distance through internal passages in the walls to either Room 103 "Equipment room" or the facility basement. At these locations, air traversed through another bank of HEPA filters (second stage) before it entered a common header with the other process rooms and was exhausted out through the building stack. All of the HEPA filters in all of the racks have been removed and disposed of. The only contamination found was at, or immediately downstream of the first stage HEPA filters. In all cases, the intake filter frames or "racks" were removed and disposed of and the remaining framework embedded in the structure's concrete walls were encapsulated with a fixative and left in place.

Underground Vaults – There are four known underground vaults in Building 2201. These vaults were designed for the storage of nuclear and radioactive material. The vaults were investigated between April 2008 and September 2008. During this time, each of the four vaults were core drilled, video monitored, sampled, and surveyed. The vaults were then resealed. Each vault was described as being 5 feet square and 10 feet deep pits with a layered 3 foot thick cover. Each vault had a multi-level shelf or "rack" system installed. Radiological Control personnel noted all readings were indistinguishable from background and did not find evidence that any nuclear or radioactive material remained.

False Floors – Although the documentation is not conclusive in regards to the time frame, a "false floor" was installed in rooms 104, 106, and 107. This floor consisted of plywood and a laminated surface. Some consideration was given regarding the addition of the floor; it had been speculated that the floor had been installed to cover or contain underlying radiological contamination. However, interviews with craft personnel, who may have been on hand during the installation, reported that the flooring was to provide a smooth surface to move sensitive equipment over for operations occurring in those rooms during that time. In addition, during a previous characterization attempt, small sections (samples) were removed from the floor in various locations. Surveys were performed under the removed sections of flooring; no contamination was found at any of the locations. However, due to the inaccuracies that exist with the historical data on the floor, the determination was made to remove the entire false floor and survey the building's permanent concrete foundation underneath it.

IV. Instructions

*****Caution*****

In carrying out the instructions of this survey plan, RCTs may encounter areas meeting the definition of a Confined Space (Permitted or Non-Permitted). RCTs are NOT to enter these areas but should attempt to accomplish the goals of this survey plan through the use of extension tools and remote reading instrumentation.

All surveys shall be performed by qualified personnel. Personnel must use their experience, knowledge of the area in which they are working, and workplace indicators to ensure adequate surveys are being performed, in addition to the information provided in this survey plan.

Based on process knowledge, historical documentation, and recent radiological surveys performed, the building will be divided into two categories to establish survey rigor – “Higher Risk,” and “Lower Risk.”

Since the intent of this survey plan is for both characterization and post remediation, (i.e., not for unrestricted release), release limits are not applicable at this time. Instead, RCTs will operate under the suspension limits of the RWP and will record all data.

In order to determine the degree and rigor of future remediation, RCTs shall document any location found above the limits from DOE/NV/25946--801, “Nevada Test Site Radiological Control Manual,” (NTS RCM) Table 4-2:

- 20 dpm/100cm² alpha (removable)
- 100 dpm/100cm² alpha (fixed & removable)
- 1,000 dpm/100cm² beta (removable)
- 5,000 dpm/100cm² beta (fixed & removable)

During this survey process, if contamination is found that is above the suspension limits of the RWP, work shall be paused, personnel in the affected area or room notified of the condition, and instructed to exit the area or room. RCTs will immediately notify the Environmental Restoration Health Physics Supervisor (ER HPS) and survey any personnel who were in the affected room or area. Based on the levels encountered, RCTs will also adjust radiological postings to be commensurate with actual area conditions.

Physically gridding off the entire building is not necessary for this survey plan. However, in rooms 104, 106, and 107 after the false floor has been removed, gridding of the floors is mandatory. Grids for the floors in these rooms will be made as specified in Appendix A and will consist of 1 meter by 1 meter areas or “survey units.” These grids shall be visually marked with paint, chalk lines, or any other method of demarcation. For areas considered “Lower Risk,” in lieu of gridding, RCTs must mark where survey data is obtained and in the unlikely event, unmistakably demarcate locations where contamination is found above the aforementioned levels. RCTs shall post radiological areas according to actual area conditions.

Background levels for direct surveys shall be less than 40 dpm/100cm² alpha and 4,000 dpm/100cm² beta using the NE Electra. Surveys will consist of measurements for both Alpha and Beta contamination. All surveys shall be performed and documented in accordance with OI-0441.211, “Direct and Indirect Surveys.” Survey results shall be recorded on a FRM-0108, “Radiological Survey Report,” and approved by the ER HPS or designee.

V. Contamination Surveys

Second Phase Characterization

Higher Risk – As part of the second phase of Pluto's radiological characterization, the following areas in Building 2201 are considered higher risk:

- Room 104 (under the false floor) – Hot and Warm Cell
- Room 106 (under the false floor) – Kilo-Curie Hot Cell
- Room 107 (under the false floor) – Hot Storage and Packaging Room
- Each of the four underground vaults (rooms 104, 106, and 107)
- Each of the four second stage filter plenums (Room 103 and facility's basement)

Each of these areas shall be surveyed using the following guidelines:

Direct surveys – 100% of accessible surfaces shall be scanned with an NE Electra and DP6 Probe (or equivalent) followed with a direct static measurement at the highest direct scanned reading in each grid location, or "survey unit" documented for both alpha and beta.

Note: After false floors are removed in rooms 104, 106, and 107, RCTs shall grid off the underlying floor surfaces into 1 meter by 1 meter grid sections.

Removable surveys – At each location where direct readings are greater than 100 dpm/100cm² alpha or 5,000 dpm/100cm² beta, a swipe shall be taken and documented. Count all swipes on a performance tested Tennelec, Protean, 3030 or 2929 scalars. Otherwise, swipes are not required for the purposes of this survey plan.

Lower Risk – As part of the second phase of Pluto's radiological characterization, the following areas will be considered Lower Risk, and surveyed under the following guidelines:

Direct Surveys

- Room 101 West mezzanine wood ceiling (two sections) – 100% of newly exposed accessible surfaces shall be scanned with an NE Electra and DP6 Probe (or equivalent) followed with a direct static measurement at the highest direct scanned reading in both ceiling section and documented for both alpha and beta.

Removable surveys – At each location where direct readings are greater than 100 dpm/100cm² alpha or 5,000 dpm/100cm² beta, a swipe shall be taken and documented. Count all swipes on a performance tested Tennelec, Protean, 3030 or 2929 scalars. Otherwise, swipes are not required for the purposes of this survey plan.

Post Remediation

From the first phase of characterization, multiple areas were identified which require remediation in order to meet the requirements of the NTS RCM Table 4-2. These specific locations were physically marked and survey numbers are provided to give additional clarification. All areas noted were found only to have fixed contamination, no removable contamination above the NTS RCM Table 4-2 levels were discovered.

Decontamination will be performed to the extent needed to meet the Table 4-2 requirements of the NTS RCM. Decontamination may be accomplished utilizing a multitude of different methods and may be as simple as wiping an area with wipes and a cleaning solution to much more aggressive methods such as needle guns, grinders, scabblers, or concrete shavers. In some cases, the most effective method may be to simply remove the affected area altogether such as an electrical panel door or in the case of the false floors, removal of the wooden flooring.

At the time of this survey plan, the known areas requiring remediation have been identified as follows:

Room 102 (Survey #09-ER-A26-029)

- North Wall – 796 dpm/100cm² alpha
- North Wall (electrical panel) – 1,110 dpm/100cm² alpha
- South Wall – 1,200 dpm/100cm² beta
- Floor (multiple locations) – 5,210 to 19,500 dpm/100cm² beta

Room 104 (Survey #09-ER-A26-032)

- South Wall (entire upper ledge) – 300 to 400 dpm/100cm² alpha
- South Wall (inside penetration) – 354 dpm/100cm² alpha
- East Wall (bottom, left side of filter rack) – 200 dpm/100cm² alpha
- East Wall (bottom of window ledge) – 12,000 dpm/100cm² beta

Room 106 (Survey #09-ER-A26-033)

- South Wall (bottom, inside penetration) – 226 dpm/100cm² alpha
- South Wall (inside plenum) – 210 to 710 dpm/100cm² alpha
- South Wall (between grids A-3 and A-4) – 19,500 dpm/100cm² beta
- East Wall (3' high) – 2,640 dpm/100cm² beta
- East Wall (7' high) – 1,644 dpm/100cm² beta

Room 107 (Survey #09-ER-A26-034)

- Floor (multiple locations) – 158 to 519 dpm/100cm² alpha

Additional Areas – Any additional areas found during the second phase of characterization that require remediation will be included in this survey plan as long as the level of potentially removable contamination does not exceed 2,000 dpm/100cm² alpha or 100,000 dpm/100cm² beta/gamma (i.e., does not have the potential to create a High Contamination Area).

Direct surveys – 100% of the remediated surface and each adjacent grid location shall be scanned with an NE Electra and DP6 Probe (or equivalent) followed with a direct static measurement at the highest direct scanned reading in each grid location and documented for both alpha and beta.

Note: After false floors are removed in rooms 104, 106, and 107, RCTs shall grid off the underlying floor surfaces into 1 meter by 1 meter grid sections (see Appendix A for gridding instructions).

Removable surveys – At each location where remediation activities were performed and at each adjacent grid location, a swipe shall be taken and documented for both alpha and beta. Count all swipes on a performance tested Tennelec, Protean, 3030 or 2929 scalers.

VI. Disposition

There is no disposition of the building, equipment, or system components scheduled at this time.

Appendix A