







2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) B&W Hanford Company		4. Related EDT No.: NA	
5. Proj./Prog./Dept./Div.: B&W Hanford Company		6. Design Authority/ Design Agent/Cog. Engr.: M. B. Enghusen		7. Purchase Order No.: NA	
8. Originator Remarks: This document was prepared to close the Unreviewed Safety Question for the 324 Facility related to HEPA Filter Failure.				9. Equip./Component No.: NA	
				10. System/Bldg./Facility: 324 Facility	
11. Receiver Remarks: None				11A. Design Baseline Document? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
				12. Major Assm. Dwg. No.: NA	
				13. Permit/Permit Application No.: NA	
				14. Required Response Date: NA	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Trans- mittal	Originator Dispo- sition	Receiver Dispo- sition
1	HNF-1774	-	0	Closure Of 324 Facility Potential HEPA Filter Failure Unreviewed Safety Question	N/A	2	1	1

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval 2. Release 3. Information	4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
		Design Authority	N/A								
		Design Agent	N/A								
1	1	Cog.Eng. M. B. Enghusen		11/6/97	L1-02						
1	1	Cog. Mgr. M. S. Wright		11/6/97	L102						
		QA	N/A								
1	1	Safety N/A		11/6/97	L6-57						
		Env. N/A									

18.  11-6-97 Signature of EDT Originator Date		19.  11/6/97 Authorized Representative Date of Receiving Organization		20.  11/6/97 Design Authority Cognizant Manager Date		21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
---	--	--	--	---	--	---	--

# Closure of 324 Facility Potential HEPA Filter Failure Unreviewed Safety Questions

**M. B. Enghusen**

B&W Hanford Company, Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 611750

UC: 610

Org Code: 19200

Charge Code: K4M11

B&R Code: EW 3130020

Total Pages: ~~27~~ 28

Key Words: HEPA, USQ, High Efficiency Particulate Air, Filter, 324 Building, 324 Facility


**Abstract:** This document summarizes the activities which occurred to resolve an Unreviewed Safety Question (USQ) for the 324 Facility involving Potential HEPA Filter Breach. The facility ventilation system had the capacity to fail the HEPA filters during accident conditions which would totally plug the filters. The ventilation system fans were modified which lowered fan operating parameters and prevented HEPA filter failures which might occur during accident conditions.

**TRADEMARK DISCLAIMER.** Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

*Jamie Bishop*  
Release Approval

11-7-97  
Date



Release Stamp

**Approved for Public Release**

HNF-1774  
Rev. 0

## **Closure Of 324 Facility Potential HEPA Filter Failure Unreviewed Safety Question**

**Prepared By: M. B. Enghusen  
B&W Hanford Company**

**November 6, 1997**

## Table Of Contents

1.0	Summary .....	3
2.0	Background .....	4
3.0	Unusual Occurrence And Discovery USQ Determination .....	5
4.0	Recovery Actions .....	6
5.0	Conclusions .....	8

## List Of Appendices

Appendix A	Typical Fan Performance Curve .....	9
Appendix B	Work Package For 324 Building Zone I Fan Modifications .....	11
Appendix C	Fan Performance Data Sheets .....	17

## 1.0 Summary

The purpose of this report is to demonstrate that the modifications to the 324 Facility Zone I exhaust ventilation system placed the facility within the assumptions of the 324 Building Safety Analysis Report (SAR), PNL-SAR-324, and that a Discovery Unreviewed Safety Question (USQ) for "324 Facility Potential HEPA Filter Breach" has been resolved.

During the preparation of the 324 Facility Fire Hazard Analysis a fire accident scenario was presented in which a small fire would start in the hot cells which would plug the High Efficiency Particulate Air filters. The filters would fail and contaminated material would be released to the environment. This accident scenario did not match the accident scenarios presented in the 324 Building Safety Analysis Report. The Zone I exhaust system was reviewed by the cognizant plant forces which showed that in 1969 the 324 building hot cell Zone I exhaust system was modified by installing new charcoal filters downstream of the HEPA filters and increasing the size of the exhaust fans. The charcoal filters were installed to remove radioactive gasses and new fans were installed to overcome the charcoal filter air flow resistance. The new exhaust fans were larger and provided higher static pressure and flow capacity. The increased static pressure provided by the fans during no flow conditions was sufficient to fail the Zone I High Efficiency Particulate Air (HEPA) filters if they were to plug during the fire scenarios presented in the draft FHA and the 324 Building SAR.

The failure of the HEPA filters during a remote fire in the hot cells was not analyzed in the 324 Building SAR. The Plant Review Committee (PRC) reviewed the fan modifications and determined that a Discovery condition existed. The facility was placed in a safe condition and the Unreviewed Safety Question Evaluation (USQE) was completed and reviewed by the PRC which indicated a USQ existed. The USQE was transmitted to DOE which then declared the USQ.

In order to recover from the USQ, the fans were modified in September to reduce the capacity of the fans while maintaining sufficient flow to provide contamination control. The changes to the fans reduced the maximum possible static pressure which ensured the HEPA filters would not fail when plugged with particulates. The fan modifications returned the facility to the conditions presented in the 324 Building SAR and the USQ has been resolved.

## 2.0 Background

In August, 1997, a draft 324 Facility Fire Safety Analysis (FHA) document (HNF-SD-HT-FHA-002, "324 Facility Fire Hazard Analysis") was issued for review by the facility representatives. The draft FHA presented a new accident scenario in which a small localized fire in the hot cells causes an oil filled window to fail. The fire releases the window oil which adds fuel to the fire. The smoke and particulates from the postulated fire contains a sufficient quantity of particulates to plug the High Efficiency Particulate Air (HEPA) filters in the hot cell Zone I exhaust system. The fans would continue to run providing sufficient differential pressure across the plugged HEPA filters to fail the filters. The hot cells would then have an open channel for dispersion of contamination from the process cells to the environment via the main stack.

A review of the Zone I exhaust system was conducted to evaluate this new fire scenario. The review of the Zone I exhaust system showed that in 1969 charcoal filters were installed downstream of the final HEPA filters. The Zone I exhaust fans were replaced at the same time to overcome the additional pressure drop provided by the charcoal filters. According to the installation drawings the new fans were designed to provide a static pressure of 15 inches water gauge (drawing H-3-28596, Revision 1, "HVAC Adsorption System Plan and Details"). This potential static pressure was validated using available vendor information typical of the installed fans. The HEPA filters installed in Zone I exhaust system are nuclear grade and purchased per specifications QPL-51068-7 compliant with MIL-F-068 Section 3.4.4 "Resistance To Pressure". The filters are normally operated up to a maximum of 5 inches water gauge at which time they are replaced. The HEPA filters are capable of handling a maximum of  $10 \pm 0.2$  inches of water gauge differential pressure for one hour. The failure of the plugged HEPA filters during accident conditions was therefore considered credible.

### 3.0 Unusual Occurrence And Discovery USQ Determination

The 324 Building Safety Analysis Report (SAR), PNL-SAR-324, analyzes two accident scenarios involving hot cell fires. In section 6.3.1 "Hot Cell Fires" a fire in the hot cells is assumed to produce sufficient smoke to plug the exhaust HEPA filters. The smoke generated by the fire would then migrate into the areas around the hot cells and be routed through the Zone II exhaust system. The HEPA filters in the Zone II exhaust system would prevent the release of material to the environment. The probability of a fire resulting from this scenario is considered high, anticipated, however the consequences are low due to filtered release of material. In section 6.3.2 "Major Fire" a large fire is initiated in Zone II building areas located outside the hot cells. The fire is large enough to cause a hot cell window to fail and the fire to spread into the hot cells. The filters then plug and possibly breach which results in release of unfiltered contamination to the environment. For this accident scenario both the filtered and unfiltered releases from the Zone II exhaust system were analyzed. The probability of a fire resulting from this scenario is considered highly unlikely with a high consequence from the unfiltered release of material to the environment.

The modifications to the Zone I exhaust fans provided the potential for a plugged filter failure which is not analyzed by section 6.3.1 "Hot Cell Fire" accident in the 324 Building SAR. A Plant Review Committee meeting was held August 22, 1997, which concluded that this represented a Discovery condition. The 324 Facility was placed in a safe condition in which all work in hot cells which could initiate a fire was suspended and an Unusual Occurrence report was issued (UO number RL-PHMC-324FAC-1997-0010 and Management Directive 324-MD-001 "Control of Hot Work in 324 Facility Stabilization Project"). An Unreviewed Safety Question Evaluation (USQE), number 324-BWHC-97-002, was completed September 1, 1997, to determine if the fan modifications represented conditions which were not analyzed in the current 324 Building SAR. The USQE was reviewed by the Plant Review Committee on September 4, 1997, and the Discovery USQ was identified. Minor comments were also made on the USQE and the USQE was revised September 4, 1997. The USQE was submitted to DOE (BWHC-9758040, G. O. Hayner to L. J. Olguin, "Unreviewed Safety Question Evaluation For 324 Facility", September 5, 1997 and FDH-9758040 R1, L. J. Olguin to J. E. Mecca, "Unreviewed Safety Question Evaluation For 324 Facility", September 8, 1997). The DOE declared the USQ on September 16, 1997 (97-TPD-177, J. D. Wagner to H. J. Hatch "Contract No. DE-AC06-96RL13200 - Unreviewed Safety Question Evaluation For The 324 Facility").

#### 4.0 Recovery Actions

The hot cell Zone I exhaust system operating parameters were reviewed by management and the cognizant engineer which identified three possible recovery actions:

1. An interlock system could be installed which would monitor the filter differential pressure and shut off the exhaust fans if the filters differential pressure reaches the operating limits.
2. A vacuum breaker damper could be installed which would open when the differential pressure applied to the HEPA filters exceed operating limits thereby protecting the filters from failing.
3. The fans could be reduced in speed which would reduce the maximum differential pressure across the HEPA filters below 10 in. WG. while maintaining the current design conditions through the building and maintaining contamination control.

The fan modifications alternative was selected due to simplicity of the change and ability to meet the requirements presented in the 324 building SAR without additional OSR equipment, controls and testing.

The specific performance characteristics of the fans installed at 324 were not available from the vendor information. A typical performance curve for similar type fan operated at a specific fan revolutions per minute (RPM) is shown in Appendix A. If the fan speed is reduced, the performance curve will be lowered and the static pressure provided by the fan at the same flow rates will be reduced. This allows reduction in static pressure provided by the fan while still providing sufficient air flow capacity (at a reduced static pressure) for building contamination control. It needs to be noted that the static pressure at very low or no flow is the main concern of the USQ. This is the condition which represents the plugged filter upstream of the fans. The static pressure provided by the fans at this point is equal to the differential pressure across the HEPA filters. If the static pressure at this very low or no flow condition is greater than the capability of the HEPA filters, the filters will fail. At higher flow rates, the filters are not plugged and the static pressure provided by the fans is distributed across the entire ventilation system. Higher static pressures at the higher flow rates will therefore not cause a filter failure.



The Zone I fan modifications involved the identification of new sheaves and belts which would reduce the fan speed and corresponding performance curve. The motors used on the fans are constant speed and were not modified or changed. The existing fan speed was measured at 990 revolutions per minute (rpm). The cognizant engineer used vendor supplied tables for performance information to identify a new fan target speed of 740 rpm.

New sheaves were ordered and the fans were modified at the end of September, 1997 (work package 31-97-00823). The operating characteristics of the new fans were tested by closing the blocking damper and measuring the static pressure and flow rates (work package 31-97-00849, Appendix B) for the first modified fan. All the Zone I fans are identical in construction and performance and the first fan was tested to ensure that the modifications provided the required static pressures and flow rates. The static pressures and flow rates at the different damper positions was taken and recorded in the data sheets provided in Appendix C and recorded in the work package, Appendix B. The static pressure provided by the fan with the blocking damper closed was 6.67 inches water gauge (WG) at leakage rate of 1449 cubic feet per minute (CFM). As the blocking damper was opened and the flow rate through the fan increased the static pressure increased as expected by the fan operating curves. The static pressure increased from the 6.67 inches WG at 1449 CFM to 9.6 inches WG at 5,416 CFM. This represents significant flow through the ventilation system and the static pressure is still below the HEPA filter capacity. Additional data was taken up to 10,309 CFM, about ½ fan capacity, which provided a static pressure of 10.50 inches WG. The data taken at the higher flow rates was considered conservatively high due to interferences from the operating non-modified fans on the modified fan via common inlet and outlet ductwork.

The performance data discussed above provided the information which demonstrated that the HEPA filters would not be subjected with sufficient DP to fail (i.e. static pressure at no or very low flow rates) if they were to plug. The data also showed that the fans had flow capacity, CFM, to support the building operation. The remainder of the fans were modified and the RPM of the fans were checked to ensure that all three Zone I fans were operating at the same speed.

Following all three fan modifications, the flow and differential pressure in the Zone I system was more easily controlled by the dampers. Prior to the modifications, the dampers operated in a mostly closed position and small changes in damper control made large changes in both flow and differential pressure readings in the ductwork. After the fans were modified, the control dampers operated in an open position which provided better flow and differential pressure control. The fan operation also had noticeably lower vibration resulting from both the lower fan speed and reduction in the ductwork turbulence by operating the dampers in a more open position.

## 5.0 Conclusions

The maximum static pressure which can be provided by the Zone I exhaust fans is well below the limits for the HEPA filter operation. The Zone I HEPA filters will not fail due to particulate loading and the Zone I exhaust system is operating per the conditions presented in the 324 Building SAR. The Discovery USQ has been resolved. An Administrative change to the 324 Building SAR will be prepared which will enhance the Zone I and Zone II exhaust systems description sufficient to prevent similar changes in ventilation design.

HNF-1774  
Rev. 0

## Appendix A Typical Fan Performance Curve

Fan Equipment Co.,



Example  
Curve

# Model M-33 I.E.

Impeller Diameter = 57.5 Inches  
RPM = 985 Capacity = 0.59  
Inlet Density = 0.075 lb./cu. ft.  
Volume = 20000 Cu Ft / Min  
Static Pressure = 15 in. W.G.  
Power = 78.7 BHP

Static Efficiency = 60 %

Static Pressure inches W.G.

20


16

12

8

4

0



HNF-1774

Rev. O

HNF-1774  
Rev. 0

## Appendix B Work Package For 324 Building Zone I Fan Modifications

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

WORK DOCUMENT (W110)

13:21:03 24 SEP 1997

Page: 1

1. Document Number 3I-97-00849/W GENERIC WORK ITEM  
 2. Work Item Title ZONE 1 EXH.FAN PERFORMANCE VERIFICATION

## 3. Components

Component Number  
 3I-041060

Name

324 \* EXHAUST FAN # 973

Temporary Number

Name

## 4. System FAN SUPPLY/EXHAUST FANS

## 5. Location

Facility 3I 324 BUILDING  
 Bldg/Rm 324

Other EAST SIDE Other

## 6. Symptom, Problem, or Condition

NEED PERFORMANCE DATA TO VERIFY THAT EXHAUST FAN #973 AS  
 REQUIRED AND MAINTAIN A STATIC SHUT OFF HEAD OF LESS THAN 10  
 IN.WG.

WORK WITH JCS PKG. 3I-97-00823.

Date

09/11/97

## 7. Originator Name GREGONIS, RA

Telephone No. 373-3851 MSIN L1-05

## 8. Charge Code K4A11

## 9. Priority

2

## 10. Phase Designator

N/A

Phone

373-3851

## 11. Cognizant Engineer

GREGONIS, RA

## 12. Planning Required Y

## 13. Screener/Ops Review

Signature

Date

9/25/97

Signature

Date

9/25/97

## 14. Resolution By

## 15. Approvals

Code	Description
OP	OPERATIONS
CE	COGNIZANT ENGINEER
HP	HEALTH PHYSICS

Signature

Date

9/25/97

9/24/97

9/25/97

## 16. Resources Required

Res Code	Description
V&B	VENT AND BALANCE
HCT	HOT CELL TECHNICIAN

No. 2 Act Hrs

20

0

WORK DOCUMENT (W110)

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

LOCKOUT REQUIRED

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

=====WORK DOCUMENT (W110)=====

13:21:03 24 SEP 1997

Page: 2

1. Document Number 3I-97-00849/W GENERIC WORK ITEM
2. Work Item Title ZONE I EXH.FAN PERFORMANCE VERIFICATION

=====

54	Radiation Protection Technicia	1	_____
----	--------------------------------	---	-------

=====

=====WORK DOCUMENT (W110)=====

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

WORK DOCUMENT (W110)

13:21:03 24 SEP 1997

Page: 3

1. Document Number 3I-97-00849/W GENERIC WORK ITEM  
 2. Work Item Title ZONE I EXH. FAN PERFORMANCE VERIFICATION

Signature

Date

17. Pre-Work Review

18. Tagout Number

324-97 N/A mm 9/25/97

9/27/97

Type

Signature

Date

19. Work Release

20. Work Suspension (See Work Suspension Sheet)  
PIC

21. PIC

PIC Org.

Resolution/Retest

\*\*\*NOTE\*\*\*

THIS WORK WILL VERIFY THE PERFORMANCE OF THE MODIFIED ZONE I EXHAUST FANS. JCS PACKAGE 3I-97-823 INSTALLED NEW BELTS AND SHEAVES TO REDUCE THE SPEED OF THE FANS IN ORDER TO DROP THE MAXIMUM SHUT OFF HEAD TO LESS THAN 10 IN.WG. THE DAMPER LINKAGE ON THE DOWNSTREAM BLOCKING DAMPER WILL BE DISCONNECTED AND A VICE GRIP WILL BE INSTALLED TO ALLOW THE MANUAL OPERATION OF THE DAMPER DURING THE TEST. EXHAUST FAN #973 WILL BE TESTED AT SEVERAL AIR FLOW RATES AND FAN STATIC PRESSURES WILL BE MEASURED. THE RESULTS OF THIS WORK PKG. WILL VERIFY WHETHER OR NOT THE FAN SHUT OFF HEAD HAS BEEN REDUCED BELOW THE MAXIMUM ALLOWABLE STATIC OF 10 IN.WG.

1] PRE-JOB SAFETY MEETING.

INITIAL/DATE MMH 9/27/97

\*\*\*NOTE: PERFORM WORK PER HVAC COG. ENGR. DIRECTION. USE PROCEDURE 7-GN-056 AS REFERENCE. RECORD MEASUREMENTS ON DATA SHEETS PROVIDED. TESTING MAY BE TERMINATED AND THE SYSTEM RETURNED TO STABLE NORMAL CONFIGURATION AT ANYTIME AT THE DISCRETION OF THE COG. ENGINEER.

\*\*\*NOTE: FAN OPERATIONAL STATUS SHALL BE REDUCED VENTILATION PER PROCEDURE 324-PWR-001 WITH EXHAUST FANS 974 AND 975 OPERATING AND 973 ON STANDBY.

- 2] INSTALL VICE GRIP PLIARS ON DAMPER SHAFT OF THE BLOCKING DAMPER DOWN STREAM OF THE FAN AND WHILE MAINTAINING THE DAMPER IN A CLOSED POSITION DISCONNECT THE DAMPER LINKAGE FROM THE DAMPER MOTOR ON EXHAUST FAN #973. WITH ANOTHER PAIR OF VICE GRIP PLIARS LOCK THE DAMPER IN THE CLOSED POSITION.

WORK DOCUMENT (W110)

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*



\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

WORK DOCUMENT (W110)

13:21:03 24 SEP 1997

Page: 4

1. Document Number 3I-97-00849/W GENERIC WORK ITEM
2. Work Item Title ZONE I EXH. FAN PERFORMANCE VERIFICATION

INITIAL/DATE RAM 9/22/97

- 3] START EXHAUST FAN #973. MANUAL OVERRIDE MAYBE REQUIRED TO KEEP ALL THREE ZONE I EXHAUST FANS RUNNING AT THE SAME TIME.

INITIAL/DATE RAM 9/22/97

\*\*\*NOTE: USING BOTH PAIRS OF VICE GRIP FLIARS, ONE AS A MANUAL DAMPER CONTROL HANDLE AND THE OTHER AS A LOCKING DEVICE ADJUST DAMPER TO VARIOUS OPEN POSITIONS AS REQUIRED BELOW. MEASURE AND RECORD DATA ON DATA SHEETS PROVIDED AND IN SPACES PROVIDED BELOW. ADDITIONAL TESTING MY BE REQUIRED AT THE DISCRETION OF THE HVAC COG. ENGINEER.

#### 4] TESTING

\*\*\*NOTE: ALLOW THE HVAC SYSTEM TO COME TO EQUILIBRIUM AFTER DAMPER HAS BEEN MOVED AND VERIFICATION FROM POWER OPERATOR THAT THE HVAC SYSTEM IS OPERATING IN A NORMAL STABLE MODE.

	DAMPER POSITION	FAN STATIC PRESSURE	EXHAUST AIR FLOW RATE
TEST 1	CLOSED	<u>6.705</u> IN.WG.	<u>1449</u> CFM
TEST 2	1/8 OPEN	<u>7.047</u> IN.WG.	<u>1778</u> CFM
TEST 3	1/4 OPEN	<u>7.481</u> IN.WG.	<u>3840</u> CFM
TEST 4	3/8 OPEN	<u>8.158</u> IN.WG.	<u>4460</u> CFM
TEST 5	1/2 OPEN	<u>8.826</u> IN.WG.	<u>5281</u> CFM

\*\*\*NOTE: HVAC COG. ENGINEER TO VERIFY SUFFICIENT DATA HAS BEEN TAKEN BEFORE PROCEEDING TO THE NEXT STEP.

- 5] RETURN EF-973 TO OPERATIONAL STATUS PRIOR TO TEST.

INITIAL/DATE RAM 9/22/97

- 6] RECONNECT DAMPER LINKAGE TO DAMPER OPERATOR AND REMOVE VICE GRIP FLIARS.

INITIAL/DATE RAM 9/22/97

- 14] HOUSEKEEP WORK AREA AND DISPOSE OF ALL WASTE IN PROPER

WORK DOCUMENT (W110)

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

=====WORK DOCUMENT (W110)=====

13:21:03 24 SEP 1997

Page: 5

1. Document Number 3I-97-00849/W GENERIC WORK ITEM  
 2. Work Item Title ZONE I EXH.FAN PERFORMANCE VERIFICATION

=====

RECEPTACLES.

INITIAL/DATE

Type

## 22. Reference Documents

✓ CRAFT LOG

OTHR

✓ PRE-JOB SAFETY

OTHR

✓ HJHA

OTHR

✓ 7-GN-56

OTHR

✓ 324-PWR-001

OTHR

✓ 324-97-007, REV. 2

RWP

Signature

Date

## 23. Field Work Complete

*[Signature]*

10/5/97

## 24. Ops\_Acceptance

*[Signature]*

11-5-97

## 25. Post Review

*[Signature]*

12/5/97

=====WORK DOCUMENT (W110)=====

\*\*\* RECORD COPY \*\*\*

\*\*\* RECORD COPY \*\*\*

HNF-1774  
Rev. 0

## Appendix C Fan Performance Data Sheets

## DATA SHEET

JCS 31-324-849 ATTACHMENT

TEST NO. I

ZONE I EXHAUST FAN #973/BUILDING 324

DATE 9-27-97AIR FLOW INSTRUMENT USED MICROWHSL CODE #  
702-28-09-019LAST WHSL CALIBRATION DATE 8-19-97DUCT SIZE 37 IN. DIA.DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	0	0	FAN INLET SP. <u>-6.67</u> IN. WG.
2	3"	0	0	FAN OUTLET SP. <u>+0.037</u> IN. WG.
3	5 7/16"	.012	439	FAN INLET VP. <u>.002</u> IN. WG.
4	8 3/8"	.020	566	FAN SP <u>6.705</u> IN. WG.
5	12 5/8"	.026	645	
6	24 3/8"	.004	253	NOTE:
7	28 5/8"	0	0	*FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub>
8	31 9/16"	0	0	SP (static pressure)
9	34"	0	0	VP (velocity pressure)
10	36"	.014	474	*Industrial Ventilation Handbook 18th Edition

AVERAGE VELOCITY 194 FPMTOTAL AIR FLOW RATE 1449 CFM

COMMENTS:

AIR BALANCE TECH. [Signature]

INITIAL/DATE

19-27-97

## DATA SHEET

JCS 3I-324-849 ATTACHMENT

TEST NO. II

ZONE I EXHAUST FAN #973/BUILDING 324

DATE 9-27-97AIR FLOW INSTRUMENT USED MICRO

WHSL CODE # \_\_\_\_\_

702-28-09-019LAST WHSL CALIBRATION DATE 8-19-97DUCT SIZE 37 IN. DIA.DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	0	0	FAN INLET SP <u>-7.05</u> IN. WG.
2	3"	.002	179	FAN OUTLET SP <u>±.001</u> IN. WG.
3	5 7/16"	.005	283	FAN INLET VP <u>.004</u> IN. WG.
4	8 3/8"	.006	310	FAN SP <u>7.047</u> IN. WG.
5	12 5/8"	.005	283	
6	24 3/8"	.013	457	NOTE:
7	28 5/8"	.003	219	*FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub>
8	31 9/16"	.017	522	SP (static pressure)
9	34"	.001	127	VP (velocity pressure)
10	36"	0	0	*Industrial Ventilation Handbook 18th Edition

AVERAGE VELOCITY 238 FPMTOTAL AIR FLOW RATE 1778 CFM

COMMENTS: \_\_\_\_\_

AIR BALANCE TECH. PK 19-27-97

INITIAL/DATE

DATA SHEET

JCS 3I-324-849 ATACHMENT

TEST NO. III ZONE I EXHAUST FAN #973/BUILDING 324 DATE 9-27-97  
 AIR FLOW INSTRUMENT USED MICRO WHSL CODE # 702-28-09-019  
 LAST WHSL CALIBRATION DATE 8-19-97  
 DUCT SIZE 37 IN. DIA. DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	.015	491	FAN INLET SP <u>7.44</u> IN. WG.
2	3"	.018	537	FAN OUTLET SP <u>.057</u> IN. WG.
3	5 7/16"	.016	507	FAN INLET VP <u>.016</u> IN. WG.
4	8 3/8"	.017	522	FAN SP <u>7.481</u> IN. WG.
5	12 5/8"	.016	507	NOTE: *FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub> SP (static pressure) VP (velocity pressure) *Industrial Ventilation Handbook 18th Edition
6	24 3/8"	.018	537	
7	28 5/8"	.015	491	
8	31 9/16"	.007	335	
9	34"	.020	566	
10	36"	.026	645	

AVERAGE VELOCITY 514 FPM

TOTAL AIR FLOW RATE 3,840 CFM

COMMENTS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

AIR BALANCE TECH PK 19-27-97  
 INITIAL/DATE

DATA SHEET

JCS 31-324-849 ATACHMENT

TEST NO. 10

ZONE I EXHAUST FAN #973/BUILDING 324

DATE 9-27-97

AIR FLOW INSTRUMENT USED MICRO

WHSL CODE # \_\_\_\_\_

LAST WHSL CALIBRATION DATE 8-19-97

702-28-09-019

DUCT SIZE 37 IN. DIA.

DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	.020	566	FAN INLET SP <u>8.12</u> IN. WG.
2	3"	.026	645	FAN OUTLET SP <u>.060</u> IN. WG.
3	5 7/16"	.027	658	FAN INLET VP <u>.022</u> IN. WG.
4	8 3/8"	.030	694	FAN SP <u>8.158</u> IN. WG.
5	12 5/8"	.022	594	NOTE: *FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub> SP (static pressure) VP (velocity pressure) *Industrial Ventilation Handbook 18th Edition
6	24 3/8"	.024	620	
7	28 5/8"	.027	658	
8	31 9/16"	.026	645	
9	34"	.016	507	
10	36"	.009	380	

AVERAGE VELOCITY 597 FPM

TOTAL AIR FLOW RATE 4460 CFM

COMMENTS: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

AIR BALANCE TECH. 19-27-97  
INITIAL/DATE

DATA SHEET

JCS 3I-324-849 ATTACHMENT

TEST NO. 11

ZONE I EXHAUST FAN #973/BUILDING 324

DATE 9-27-97

AIR FLOW INSTRUMENT USED MICRO

WHSL CODE #

702-28-09-019

LAST WHSL CALIBRATION DATE 8-19-97

DUCT SIZE 37 IN. DIA.

DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	.024	620	FAN INLET SP <u>-8.78</u> IN. WG.
2	3"	.033	728	FAN OUTLET SP <u>-.077</u> IN. WG.
3	5 7/16"	.034	738	FAN INLET VP <u>.031</u> IN. WG.
4	8 3/8"	.035	749	FAN SP <u>8.826</u> IN. WG.
5	12 5/8"	.030	694	NOTE: *FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub> SP (static pressure) VP (velocity pressure) *Industrial Ventilation Handbook 18th Edition
6	24 3/8"	.030	694	
7	28 5/8"	.035	749	
8	31 9/16"	.034	738	
9	34"	.020	566	
10	36"	.039	791	

AVERAGE VELOCITY 707 FPM

TOTAL AIR FLOW RATE 5,281 CFM

COMMENTS: \_\_\_\_\_

AIR BALANCE TECH [Signature] 9-27-97  
INITIAL/DATE



DATA SHEET

JCS 31-324-849 ATACHMENT

TEST NO. VI ZONE I EXHAUST FAN #973/BUILDING 324 DATE 9-27-97  
 AIR FLOW INSTRUMENT USED micrO WHSL CODE # 902-28-09-019  
 LAST WHSL CALIBRATION DATE 8-19-97  
 DUCT SIZE 37 IN. DIA. DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	.032	716	FAN INLET SP <u>-9.60</u> IN. WG.
2	3"	.037	770	FAN OUTLET SP <u>-.009</u> IN. WG.
3	5 7/16"	.044	840	FAN INLET VP <u>.032</u> IN. WG.
4	8 3/8"	.044	840	FAN SP <u>9.577</u> IN. WG.
5	12 5/8"	.040	801	NOTE: *FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub> SP (static pressure) VP (velocity pressure) *Industrial Ventilation Handbook 18th Edition
6	24 3/8"	.048	877	
7	28 5/8"	.030	694	
8	31 9/16"	.035	749	
9	34"	.020	566	
10	36"	.010	401	

AVERAGE VELOCITY 725 FPM  
 TOTAL AIR FLOW RATE 5416 CFM

COMMENTS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

AIR BALANCE TECH. [Signature] 19-27-97  
 INITIAL/DATE

## DATA SHEET

JCS 31-324-849 ATACHMENT

TEST NO. VII 3/4 9 ZONE I EXHAUST FAN #973/BUILDING 324.DATE 9-27-97AIR FLOW INSTRUMENT USED MICROWHSL CODE #  
702-28-09-019LAST WHSL CALIBRATION DATE 8-19-97DUCT SIZE 37 IN. DIA.DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	.035	749	FAN INLET SP <u>-10.07</u> IN. WG.
2	3"	.041	811	FAN OUTLET SP <u>+0.045</u> IN. WG.
3	5 7/16"	.044	840	FAN INLET VP <u>.042</u> IN. WG.
4	8 3/8"	.049	887	FAN SP <u>10.073</u> IN. WG.
5	12 5/8"	.044	840	NOTE: *FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub> SP (static pressure) VP (velocity pressure) *Industrial Ventilation Handbook 18th Edition
6	24 3/8"	.044	840	
7	28 5/8"	.052	913	
8	31 9/16"	.043	830	
9	34"	.020	566	
10	36"	.059	973	

AVERAGE VELOCITY 825 FPMTOTAL AIR FLOW RATE 6,163 CFM

COMMENTS:

AIR BALANCE TECH. PK 19-27-97

INITIAL/DATE

DATA SHEET

JCS 31-324-849 ATACHMENT

TEST NO. VIII 7/8 ZONE I EXHAUST FAN #973/BUILDING 324

DATE 9-27-97

AIR FLOW INSTRUMENT USED mic110

WHSL CODE #  
702-28-09-019

LAST WHSL CALIBRATION DATE 8-19-97

DUCT SIZE 37 IN. DIA.

DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	.022	594	FAN INLET SP <u>-10.02</u> IN. WG.
2	3"	.044	840	FAN OUTLET SP <u>+0.070</u> IN. WG.
3	5 7/16"	.047	868	FAN INLET VP <u>.035</u> IN. WG.
4	8 3/8"	.050	896	FAN SP <u>10.055</u> IN. WG.
5	12 5/8"	.048	877	NOTE: *FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub> SP (static pressure) VP (velocity pressure) *Industrial Ventilation Handbook 18th Edition
6	24 3/8"	.043	830	
7	28 5/8"	.050	896	
8	31 9/16"	.044	840	
9	34"	.030	694	
10	36"	.002	179	

AVERAGE VELOCITY 751 FPM

TOTAL AIR FLOW RATE 5,610 CFM

COMMENTS: \_\_\_\_\_

AIR BALANCE TECH 11.9-27-97  
INITIAL/DATE

DATA SHEET

JCS 31-324-849 ATTACHMENT

TEST NO. IX 100% ZONE I EXHAUST FAN #973/BUILDING 324

DATE 9-27-97

AIR FLOW INSTRUMENT USED MICRO

WHSL CODE #  
702-28-09-019

LAST WHSL CALIBRATION DATE 8-19-97

DUCT SIZE 37 IN. DIA.

DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	.080	1133	FAN INLET SP <u>-9.96</u> IN. WG.
2	3"	.087	1181	FAN OUTLET SP <u>+0.070</u> IN. WG.
3	5 7/16"	.092	1215	FAN INLET VP <u>.084</u> IN. WG.
4	8 3/8"	.099	1260	FAN SP <u>9.946</u> IN. WG.
5	12 5/8"	.090	1202	NOTE: *FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub> SP (static pressure) VP (velocity pressure) *Industrial Ventilation Handbook 18th Edition
6	24 3/8"	.090	1202	
7	28 5/8"	.096	1241	
8	31 9/16"	.092	1215	
9	34"	.069	1052	
10	36"	.053	922	

AVERAGE VELOCITY 1162 FPM

TOTAL AIR FLOW RATE 8680 CFM

COMMENTS:

AIR BALANCE TECH. JS 19-27-97

INITIAL/DATE

## DATA SHEET

JCS 3I-324-849 ATACHMENT

TEST NO. X FAN IN SERVICE ZONE I EXHAUST FAN #973/BUILDING 324.DATE 9-27-97AIR FLOW INSTRUMENT USED MICRO

WHSL CODE #

702-28-09-019LAST WHSL CALIBRATION DATE 8-19-97DUCT SIZE 37 IN. DIA.DUCT AREA 7.47 FT<sup>2</sup>

DATA POINT NO.	PITOT TRAVERSE POINTS	VELOCITY PRESSURE IN. WG.	VELOCITY FPM	FAN STATIC PRESSURE
1	1"	.090	1202	FAN INLET SP <u>-10.50</u> IN. WG.
2	3"	.116	1364	FAN OUTLET SP <u>+0.040</u> IN. WG.
3	5 7/16"	.109	1322	FAN INLET VP <u>.118</u> IN. WG.
4	8 3/8"	.130	1444	FAN SP <u>10.422</u> IN. WG.
5	12 5/8"	.112	1340	
6	24 3/8"	.104	1292	NOTE:
7	28 5/8"	.130	1444	*FAN SP = SP <sub>OUTLET</sub> - SP <sub>INLET</sub> - VP <sub>INLET</sub>
8	31 9/16"	.161	1607	SP (static pressure)
9	34"	.140	1499	VP (velocity pressure)
10	36"	.107	1310	*Industrial Ventilation Handbook 18th Edition

AVERAGE VELOCITY 1380 FPMTOTAL AIR FLOW RATE 10,309 CFM

COMMENTS: \_\_\_\_\_

AIR BALANCE TECH. PK 19-27-97

INITIAL/DATE

# DISTRIBUTION SHEET

To	From	Page 1 of 1
Distribution	M. B. Enghusen	Date November 6, 1997
Project Title/Work Order		EDT No. 611750
324 Facility Stabilization Project		ECN No. N/A

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
------	------	-----------------------------	-----------	------------------------------	-----------------

Central Files (2) (Orig + 1)

B1-07

X

Docket Files (2)

B1-17

X

B&W Hanford Company

M. B. Enghusen (5)

L1-02

X

G. O. Hayner

L5-65

X

A. M. Horner

L6-57

X

J. M. Steffen

N1-47

X

M. S. Wright

L1-02

X

Fluor Daniel Hanford

C. B. Evans

B1-19

X

H. Z. Dokuzoguz

N1-26

X

U.S. Department of Energy-Richland Operations Office

B. L. Charboneau

L1-02

X

D. W. Templeton

L1-02

X

D. C. Langstaff

R3-79

X