

Analysis and Control of the METC Fluid Bed Gasifier

**Quarterly Report
July 1 - September 30, 1995**

Work Performed Under Contract No.: DE-FG21-94MC31384

For
U.S. Department of Energy
Office of Fossil Energy
Morgantown Energy Technology Center
P.O. Box 880
Morgantown, West Virginia 26507-0880

By
University of South Carolina
Swearingen Engineering Center
Columbia, South Carolina 29208

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED



DISCLAIMER

**Portions of this document may be illegible
in electronic image products. Images are
produced from the best available original
document.**

Disclaimer

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

I. Overview of Present Work

This document summarizes work performed for the period 7/01/95 to 9/30/95 on contract no. DE-FG21-94MC31384. Note that the previous progress report (made for the period 4/1/95 to 6/30/95) actually reported results through 9/30/95. As a result, this progress report will simply be an abbreviated version of that report. In this work, three components will form the basis for design of a control scheme for the Fluidized Bed Gasifier (FBG) at METC: 1) a control systems analysis based on simple linear models derived from process data, 2) review of the literature on fluid bed gasifier operation and control, and 3) understanding of present FBG operation and real world considerations.

Tasks accomplished during the present reporting period include: 1) Observation of the FBG during the week of July 17 to July 21, 2) Suggested improvements to the control of FBG backpressure and MGCR pressure, and 3) Data collection from FBG run #11 and transfer of data to USC.

II. Gasifier Run 11

Table 1 below summarizes the steady-state operating conditions for FBG run 11.

Coal Type	Montana #7
Coal Feed rate	70 lb/hr
Reactor Air flow	1025 scfh
Convey Air	1600 scfh
Steam flow rate	52 lb/hr
Cone Nitrogen flow	0 scfh
Cone Steam	9 lb/hr
Nitrogen Underflow	300 scfh
Operating Pressure	425 psi

Table 1: FBG Run #10 Baseline Operating Condition

Note that during the initial part of the run, 50 scfh of cone Nitrogen was fed instead of cone steam. The switch to cone steam was made part way through the run.

Table 2 summarizes the run 11 planned tests, and Tables 3 and 4 give the tests that were made during the run. Note that the run covered two time periods, from July 16 to 22, and July 24 to August 8. The data from run 11 includes changes in reactor air, coal feed rate, underflow N₂, reactor steam, switch from cone steam to cone Nitrogen, and switch from Montana #7 coal to coke breeze.

Test Period (TP#)	Hrs.	Cum. Time	Start Time	End Time	Coal Type	Coal Feed Rate		Reactor Air		Convey Air		Reactor Steam		Cone Steam		Cone N2		Underflow N2		Reactor Pressure		Test Parameters
						lb/h	scfh	scfh	scfh	lb/h	lb/h	lb/h	scfh	scfh	scfh	psig	scfh	scfh				
	12	12				0	5000	0	0	0	0	0	0	0	0	50	350	425	425	Startup		
	8	20			Montant #7	70	525-825	1600	1600	52	0	0	0	0	50	350	425	425	Fill bed			
1+++	12	32			#7	70	1025	1600	1600	52	0	0	0	50	300	425	425	425	Stabilization			
2*	12	44			#7	70	1025	1600	1600	52	0	0	0	50	300	425	425	425	Reactor			
3*	12	56			#7	70	1025	1600	1600	52	0	0	0	50	300	425	425	425	Reactor			
4	12	68			#7	70	1025	1600	1600	52	0	0	0	50	300	425	425	425	Air			
5++	12	80			#7	70	1025	1600	1600	52	0	0	0	50	300	425	425	425	Cont N2 to			
6	12	92			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Cone Steam			
7***	6	98			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Reactor Air			
8	12	110			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Reactor Air			
9	12	122			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Coal			
10	12	134			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Feed			
11	12	146			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Rate			
12	12	158			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Underflow			
13	12	170			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Nitrogen			
14	12	182			#7	70	1025	1600	1600	45	7	0	0	50	300	425	425	425	Rx Press.**			
	10	192			Change Feed	0	1025 - 0 N2	1600 - 100 N2	0	0	0	0	0	100	300	425-0	425-0	425-0	Hot- Hold			
15	10	202			Coke Breeze	70	825-1025	1600	45	7	0	0	0	500	500	425	425	425	Coke Breeze			
16	8	210				70	1200	1600	45	7	0	0	0	500	500	425	425	425	Bituminous			
17	22	232				70	1200	1600	45	7	0	0	0	500	500	425	425	425	Coals			
	8	240				0	4200-7000 N2	800 N2	0	0	0	0	0	100	2000	425-0	425-0	425-0	Cool Down			

+++ Old Baseline (94FBG10). ++ New Baseline (95FBG11) *** Will not perform if time is off schedule. + May be replaced by Fort-Martin (Mariki) coal if available.
 ** Put PCV-713 on "Manual" mode.
 * Sample UF & OF each per hour during the 2nd half of TP#2 and the entire TP#3; total of 36 samples between TP#2 and 3.

Table 2: Test Matrix Planned for 95FBG11 (July 16 to 26, 1995)

Test Period (TP#)	Hrs.	Cum. Time***	Start Time	End Time	Coal Type	Coal Feed Rate	Reactor Air		Convey Air	Reactor Steam		Conc. Steam	Conc. N2	Underflow N2	Reactor Pressure	Test Parameters
							scfh	lb/h		scfh	lb/h					
	16	16	7/16/95 20:00	7/17/95 11:56		0	5000	0	0	0	0	0	50	350	425	Startup
	1.25	17.25	7/17/95 11:56	7/17/95 13:13	Moreman #7	30.6	2300+	800-1600	0	0	0	0	55	350	425	Combustion/FI II Bed
	5.25	22.5	7/17/95 13:13	7/17/95 18:30	#7	70	525-825	1600	56	0	0	55	350	425	425	Stabilization
1a	4	26.5	7/17/95 18:30	7/17/95 22:21	#7	70	1025	1600	52	0	0	50	300	425	425	Flow-Hold
	6	32.5	7/17/95 22:21	7/18/95 4:30	Lost of coal feed due to feeder plug by foreign material in feed											
1b	9	41.5	7/18/95 4:30	7/18/95 13:30	#7	70	1025	1600	52	0	0	50	300	425	425	Baseline*
2#	12	53.5	7/18/95 13:30	7/19/95 1:30	#7	70	1025	1600	52	0	0	50	300	425	425	Reactor Air
3#	12	65.5	7/19/95 1:30	7/19/95 13:30	#7	70	1025	1600	52	0	0	50	300	425	425	Core N2 to Steam
4	13.25	78.75	7/19/95 13:30	7/20/95 2:45	#7	70	1025	1600	52	0	0	50	300	425	425	Core N2 to Steam
5	6.75	85.5	7/20/95 2:45	7/20/95 9:32	#7	70	1025	1600	52	0	0	50	300	425	425	Core N2 to Steam
6	16	101.5	7/20/95 9:32	7/21/95 1:30	#7	70	1025	1600	52	0	0	50	300	425	425	Rt & Core Steam
7	12.3	113.8	7/21/95 1:30	7/21/95 13:49	#7	70	1025	1600	66	9	9	0	250	425	425	Coal
8	12	125.8	7/21/95 13:49	7/22/95 1:40	#7	70	1025	1600	66	9	9	0	250	425	425	Feed Rate
9	12.2	138	7/22/95 1:40	7/22/95 13:52	#7	70	1025	1600	66	9	9	0	250	425	425	Rate
	6	144	7/22/95 13:52	7/22/95 20:00		0	4200/1000	800	0	0	0	100	2000	425-0	425-0	Cool Down

* Old Baseline (94FBG10). ** New Baseline (95FBG11). *** Total Gasification Time = 115 hours
Sample UF & OF each per hour during the 2nd half of TP#2 and the entire TP#3; total of 19 samples between TP#2 and 3.

Table 3: Test Matrix Completed for 95FBG11 (July 16 to 22, 1995)

Test Period	Hrs.	Com. Time**	Start Time	End Time	Coal Type	Coal Feed Rate lb/h	Reactor Air scfh	Convey Air scfh	Reactor Steam lb/h	Cons Steam lb/h	Case N ₂ scfh	Underflow N ₂ scfh	Reactor Pressure psig	Test Parameters
	22	22	7/24/95 20:00	7/25/95 17:53		0	5000	0	0	0	50	350	425	Startup
	23	23	7/25/95 17:53	7/25/95 18:53	Montana #7	30.6	2900	100-1600	0	0	55	350	425	Combustion
	24	24	7/25/95 18:53	7/25/95 20:00	#7	70	535-825	1600	66	0	55	350	425	Fill Bed
	5.75	29.75	7/25/95 20:00	7/26/95 1:45	#7	70	1025	1600	65-57	0	50	300	425	Stabilization
	5.5	35.25	7/26/95 1:45	7/26/95 7:15										Shut Down
	12	47.25	7/26/95 7:15	7/26/95 19:13	Start down due to valve malfunctions									Combustion
	1	48.25	7/26/95 20:15	7/26/95 20:15	#7	30.6	500-1025	1600	60	0	55	290	425	Fill Bed
	5.25	53.5	7/27/95 1:30	7/27/95 1:30	#7	70	1025	1600	60-52	0	50	250	425	Stabilization
	2	65.5	7/27/95 1:30	7/27/95 13:30	#7	70	1025	1600	52	0	50	250	425	Underflow
	3	77.5	7/27/95 13:30	7/28/95 1:30	#7	70	1025	1600	52	0	50	250	425	Nitrogen
	12.75	90.25	7/28/95 1:30	7/28/95 14:17	#7	70	1025	1600	52	0	50	250	425	Reactor
	11.3	101.55	7/28/95 14:17	7/29/95 1:30	#7	70	1025	1600	52	0	50	250	425	Steam
	12.43	113.98	7/29/95 1:30	7/29/95 13:50	#7	70	1025	1600	52	0	50	250	425	Hot-Hold
	2.5	116.48	7/29/95 13:50	7/29/95 16:20	#7	70	1025	1600	52	0	50	250	425	Fill Bed
	3.75	120.23	7/29/95 16:20	7/29/95 20:00	Fixed rupture due to secondary cyclones									Stabilization
	5.5	125.73	7/29/95 20:00	7/30/95 1:30	#7	70	825-1025	1600	52	0	50	250	425	Case
	13.25	138.98	7/30/95 1:30	7/30/95 14:42	#7	70	1025	1600	52	0	50	250	425	Steam
	10.75	149.73	7/30/95 14:42	7/31/95 1:30	#7	70	1025	1600	57	0	50	250	425	Coal Feed Rate
	12	161.73	7/31/95 1:30	7/31/95 13:50	#7	70	1025-1400	1600	57	0	50	250	425	Reactor Air
	9	173.73	7/31/95 13:50	8/1/95 1:30	#7	70	1025-1400	1600	57	0	50	250	425	Hot-Hold
	9	182.73	8/1/95 1:30	8/1/95 10:30	Loss of coal feed due to clinker									Stn. Down
	75.42	258.15	8/1/95 10:30	8/4/95 13:49	Allowing MGR to feed the system									Heat Up
	11	269.15	8/4/95 13:49	8/5/95 0:47	Loss of coal feed due to clinker									Fill Bed
	4.3	273.45	8/5/95 0:47	8/5/95 5:10	Loss of coal feed due to clinker									Stabilization
	14.3	287.75	8/5/95 5:10	8/5/95 20:00	Loss of coal feed due to clinker									Combustion/ Fill Bed
	3.85	291.6	8/5/95 20:00	8/5/95 23:50	Loss of coal feed due to clinker									Stabilization
	1.75	293.35	8/5/95 23:50	8/6/95 1:35	#7	12	4000	100	0	0	0	250	425	Combustion/ Fill Bed
	4	297.35	8/6/95 1:35	8/6/95 5:20	#7	12-70	300-1085	1600	52	0	0	250	425	Stabilization
	16.5	313.85	8/6/95 5:20	8/6/95 22:00	#7	70	1085	1600	52	0	0	250	425	Sortest Test
	12	325.85	8/6/95 22:00	8/7/95 10:00	Coke Breeze	70	1085	1600	55	0	0	400	425	Coke Breeze
	8.83	334.68	8/7/95 10:00	8/7/95 18:50	Loss of Re. Air and Steam due to Clinker									Shut Down
	1.44	336.12	8/7/95 18:50	8/7/95 20:15	Coke Breeze	70	500-1085	1600	0	0	0	400	425	Combustion/ Fill Bed
	5.4	341.52	8/7/95 20:15	8/8/95 1:35	Coke Breeze	70	1085	1600	55	0	0	400	425	Stabilization
	0.1	341.62	8/8/95 1:35	8/8/95 1:40	Blacksville Coal	70	1085	1600	55	0	0	400	425	Blowdowns Cool
	18.38	360	8/8/95 1:40	8/8/95 20:00	Cool Down									Cool Down/ Shut Down

* Old Baseline (94FBG10). ** New Baseline (95FBG12). *** Total Qualification Time = 261 hours. % availability = 82% (319 hrs = 100%)

Table 4: Test Matrix Completed for 95FBG11 (July 24 to Aug 8, 1995)

Gasifier Operation and Control:

In operating and controlling the FBG a number of objectives must be met. They are summarized below:

1. No clinkering
2. High carbon conversion
3. Meet targeted gas make
4. Meet targeted bed density
5. High gas heating value
6. Meet targeted Fuel/noncombustible mole ratio
7. Meet targeted mean bed temperature
8. Maintain HOC balances and inventories.

Presently all of these objectives and more are considered by operators during gasifier operation. All inlet gas flow rates are flow controlled with simple PID-type controllers, gasifier backpressure is controlled via a split range controller, and MGCR pressure is controlled via a PID controller. The backpressure control is critical to steady operation of the gasifier, as fluctuations in backpressure impact inlet gas flowrates and bed density. More detail on backpressure and MGCR control is given in the next section. Typically the maximum bed temperature is maintained by adjusting the air flow setpoint, gas moisture content is maintained at 10% by adjusting the steam flow setpoint.

III. Backpressure and MGCR Control

Good pressure control is critical to successful operation of the FBG. Fluctuations in gasifier pressure affect inlet gas flowrates, gasifier temperatures, and downstream MGCR pressure. Over the last several gasifier runs, the FBG backpressure has been controlled using a split-range automatic controller. Most of the time this controller maintains the pressure within plus or minus 5 psi of setpoint. However, frequently the controller overreacts and the pressure swings dramatically. If the operator does not take the proper intervention steps immediately, the pressure swings will ultimately shut down the gasifier.

This section identifies several sources of problems with the present pressure control system and then suggests modifications to the present scheme.

i. Problems with the present control scheme

Below are summarized some of the major problems with the present backpressure controller.

- 1. Split-range control scheme:* A large valve and a small valve operating in parallel are manipulated in order maintain desired FBG pressure. The small valve opens first to control pressure at low to moderate make-gas flowrates, while the large valve remains closed. At high make-gas flows, the small valve is open completely, and the large valve is manipulated to maintain pressure. At the operating condition used in the first four days of 95FBG11, the make-gas flow was such that the split-range controller operated at the crossover point from the large valve to the small valve (that is, the large valve closed, the small valve open). One can not expect good control in this region.
- 2. Interactions with the MGCR pressure controller:* The MGCR pressure fluctuates due to a large dead time between the upstream valve and the vessel pressure (V-100). Fluctuations in the valve controlling the MGCR pressure (PV-254) affect the backpressure controller.
- 3. Upstream disturbances:* The inlet gas flow controllers interact with the backpressure. Changes in inlet gas flowrates will affect gasifier pressure. Similarly gasifier pressure will affect inlet flow of gases. Most of the time when the gasifier backpressure cycles, so do the inlet gas flows.
- 4. Controller tuning:* Optimal controller tuning parameters will change as the operating condition changes. For example, one would expect markedly different tuning parameters in the backpressure controller under conditions where the large valve is adjusted than under conditions where the small valve is being adjusted. In one observed instance, the backpressure loop was swinging rather dramatically. The operator on duty intervened by simply putting the controller in manual and maintaining a constant valve position. Almost immediately, the backpressure stabilized. This points to poor controller tuning.

5. *Buildup of solids at the control valve:* There is evidence to suggest that fine solids particles are accumulating just upstream of the control valve. In one case, backpressure was oscillating continuously with increasing amplitude. Finally, the pressure swings were large enough to force solids out of the gasifier and into the incinerator (and damaging the incinerator). After this 'burp' gasifier control was very good for a long period of time.

ii. Suggested modifications to backpressure and MGCR pressure controllers.

The following modifications are suggested in order to eliminate backpressure control problems:

A. Backpressure controller

1. Replace the split-range configuration with the following: Two valves placed in parallel (similar to the present configuration). One valve should be tied to a PID controller and will directly control FBG backpressure. This valve should be sized to cover the range of desired operating conditions. A second, larger valve will be used to let down system pressure quickly. This valve can only be manipulated manually or through a safety override. With this configuration, under normal, steady operation of the gasifier, the large valve will remain static and the controller will manipulate the other valve to maintain backpressure.
2. Install a purge system to remove solids accumulation in the exit line.
3. Establish good controller tuning guidelines - how controllers should be tuned and who should tune them. An autotuning facility available in most DCS's should be most useful.

B. MGCR pressure control

1. Implement a cascade control arrangement to reduce the large time lag between valve V-254 and vessel V-100. In a cascade arrangement, an inner controller would control the pressure just downstream of the valve V-254 or in the particulate removal vessel,

F-100. The outer or master controller maintains the pressure in V-100 by adjusting the setpoint of the inner controller. The result is a control system that responds much faster and rejects disturbances in upstream pressure.

C. Diagram of suggested backpressure and MGCR pressure control scheme.




Figure 1 - Suggested FBG backpressure and MGCR pressure control scheme

IV. Data Collection and Transfer to USC

Data from the FBG run #11 has been collected by METC and transferred to USC via a removable hard disk. The disk contains approximately 80 mb of data which will be loaded onto the server at USC. In the next progress report, we will discuss FBG run #11 data in more detail and present a linear model of the gasifier derived from the data.