

**2nd Generation PFBC Systems R&D  
Phase 2 AND Phase 3**

**MONTHLY TECHNICAL REPORT**

**Reporting Period Start Date: 11/01/1999 End Date: 11/31/1999**

**Author: Archie Robertson**

**Report Issue Date 12/23/1999**

**DE-AC21-86MC21023**

**Foster Wheeler Development Corporation  
12 Peach Tree Hill Road  
Livingston, NJ 07039**

"This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe upon privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof."

**TECHNICAL PROGRESS REPORT NUMBER 21023R48  
FOR MONTH 140 (NOVEMBER 1999) -- PHASE 2**

No work was performed; the two remaining Multi Annular Swirl Burner test campaigns are on hold pending selection of a new test facility (replacement for the shut down UTSI burner test facility) and identification of associated testing costs.

"This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe upon privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof."

**TECHNICAL PROGRESS REPORT NUMBER 21023R49  
FOR MONTH 109 (NOVEMBER 1999) -- PHASE 3**

**Commercial Plant Design Update**

The Second-Generation PFB Combustion Plant conceptual design prepared in 1987 is being updated to reflect the benefit of pilot plant test data and the latest advances in gas turbine technology. The updated plant is being designed to operate with 95 percent sulfur capture and a single Siemens Westinghouse (SW) 501G gas turbine. Using carbonizer and gas turbine data generated by Foster Wheeler (FW) and SW respectively, Parsons Energy and Chemicals Group prepared preliminary plant heat and materials based on carbonizer operating temperatures of 1700 and 1800EF and found the former to yield the higher plant efficiency.

As a result, 1700EF has been selected as the preferred operating condition for the carbonizer. The previous first cut plant heat and material balance was refined and it predicts a 47.7% plant efficiency (HHV) with a net power output of 421 MWe. The latter includes a plant auxiliary load estimated to be 23.48 MWe or 5.26% of the gross plant power and a transformer loss of 1.52 MWe. Coal drying is through natural gas combustion, and the thermal energy input of the natural gas has also been included in the heat rate calculation. Figure 1 presents the plant preliminary full load heat and material balance. In this arrangement, evaporation and primary steam superheating tube surfaces are placed in both the pressurized circulating fluidized bed boiler (PCFB) and the gas turbine heat recovery steam generator (HRSG). The superheated steam from these units is mixed and then heated to 1050EF in the PCFB finishing superheater. With regard to steam reheating, the primary stage is located at the front of the HRSG and the final stage is located in the PCFB. Although this circuitry arrangement appears workable at full load, minimum load must be checked next to see if rearrangement is needed. Plant start up and load following discussions indicated that below about 15 percent gas turbine load, the latter would transition from steam to air cooling. Keeping the gas turbine at 15 percent load to avoid this transition, a minimum load heat and material balance will be prepared next; gas turbine performance data for this condition was being generated by SW as the reporting period ended.




Figure 1