

Soil Treatment to Remove Uranium and Related Mixed Radioactive Contaminants

**Quarterly Report
January - March 1994**

May 1995

Work Performed Under Contract No.: DE-FC21-92MC28245

U.S. Department of Energy
Office of Environmental Management
Office of Technology Development
Washington, DC

For

U.S. Department of Energy
Office of Fossil Energy
Morgantown Energy Technology Center
Morgantown, West Virginia

By
Atomic Energy of Canada Limited
Ontario, Canada

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

MASTER

et

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, 175 Oak Ridge Turnpike, Oak Ridge, TN 37831; prices available at (615) 576-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Road, Springfield, VA 22161; phone orders accepted at (703) 487-4650.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

Soil Treatment to Remove Uranium and Related Mixed Radioactive Contaminants

**Quarterly Report
January - March 1994**

Work Performed Under Contract No.: DE-FC21-92MC28245

U.S. Department of Energy
Office of Environmental Management
Office of Technology Development
1000 Independence Avenue
Washington, DC 20585

For

U.S. Department of Energy
Office of Fossil Energy
Morgantown Energy Technology Center
P.O. Box 880
Morgantown, West Virginia 26507-0880

By

Atomic Energy of Canada Limited (AECL)
Chalk River Laboratories
Chalk River
Ontario, Canada KOJ 1J0

May 1995

NINTH QUARTER TECHNICAL AND FINANCIAL PROGRESS REPORT
(Reporting Period: 01/01/95 - 03/31/95)

Title: Soil Treatment to Remove Uranium and Related Mixed Radioactive
Heavy Metal Contaminants

Cooperative Agreement No: DE-FC21-92MC28245

Participant: Atomic Energy of Canada Limited (AECL)
Chalk River, Ontario, Canada KOJ 1JO

Contracting Officer:	G. William Bolyard	(304)291-4087
Contract Specialist:	Thomas L. Martin	(304)291-4087
Contracting Officer Representative:	Jaglish L. Malhotra	(304)291-4053
AECL Project Manager:	Leo P. Buckley	(613)584-3311
Technical Manager:	Shiv Vijayan	(613)584-3311
Account/Product Manager:	Les A. Moschuk	(613)584-3311

Objectives:

The objective of this project is to design and develop a physico-chemical treatment process for the removal of uranium and heavy metals from contaminated soil to achieve target contamination levels below 35 pCi/g of soil and a target for non-radioactive heavy metals below concentration levels permissible for release of the soil. The work will involve bench-scale and pilot-scale tests, using chelation-flotation, chemical leaching and ultrasonic leaching techniques, in conjunction with cross-flow microfiltration and filter-press operations. The effectiveness of an integrated process to treat leachates generated from soil processing will be demonstrated. Process flow-sheets suitable for in-situ and ex-situ applications will be developed and preliminary costs will be provided for the soil and leachate treatment technologies.

Technical Progress:

In accordance with 10CFR 600.31 (d)(1), an extension of the project period including final report submission to 31 July 1995 was made in anticipation of potential delays in receiving Fernald soil samples at Chalk River Laboratories for the planned pilot-scale verification tests.

Ex-situ pilot-scale soil decontamination and leachate treatment tests using Chalk River Chemical Pit soil are nearing completion. Soil decontamination tests using Fernald Incinerator Area soil originally scheduled for February 1995 was postponed to May 1995 as result of unexpected delays in the preparation of two drums of soils (~416 kg) by FERMCO and paperwork required to arrange for export/import licenses.

The planned pilot-scale soil decontamination tests using the Fernald Incinerator Area soil will be completed within one month after receipt of the soil from FERMCO. It is anticipated that the soil samples will be received at Chalk River River Laboratories by the middle of May 1995, so that the planned pilot-scale tests can be completed by June 15, 1995.

Based on the assumption that the Fernald soil samples will be received by 15 May 1995, the draft final report will not be ready before 30 June 1995.

Financial Progress:

A summary of the expenditure incurred during 1995 January to March (9Q) together with the accumulated expenditure to date given in Tables 1 and 2.

Table 1: Accumulated Expenditure To Date

Performance Period	Quarter	Total	USDOE Share (in US \$)
1993 January 01 to March 30	1Q	1 545.00	1 158.75
1993 April 01 to June 30	2Q	10 096.89	7 573.05
1993 July 01 to September 30	3Q	4 644.08	3 483.07
1993 October 01 to December 31	4Q	47 712.30	35 784.23
1994 January 01 to March 31	5Q	91 591.58	68 693.69
1994 April 01 to June 30	6Q	115 279.31	86 459.49
1994 July 01 to September 30	7Q	118 915.32	89 186.51
1994 October 01 to December 31	8Q	6 180.28	4 635.21* (revised)
1995 January 01 to February 28		1 180.85	885.65
SUBTOTAL (1993 January 01 to 1995 February 28)		397 119.57	297 839.68
1995 March 01 to March 31 (to be invoiced in April billing)			758.21
TOTAL (1993 January 01 to 1995 March 31)		398 130.52	298 597.89
NOTE: The 8th Quarter amount invoiced was incorrectly reported as:			
(1994 October 01 to December 31)	8Q	(6 295.28)	(4 721.46)

Table 2: Overall Financial Summary and Cost Breakdown

Project Period (revised) ...	January 1993 to July 1995
Total Project Value	US\$ 400 084.00
Total USDOE Share (75%)	300 063.00
Total AECL Share ...	100 021.00
Total Spent from 01 January 1993 to 31 March 1995	398 130.52
DOE Share Spent ...	298 597.89
Balance (TOTAL) Remaining ...	1 953.48
Balance DOE Share Remaining ...	1 465.11

Schedule Status:

The final project report (draft) to METC for review will be made toward the end of June 1995. This represents a delay of about three months from the original project timeline.

Issues:

The scope of project remains unchanged. The submission of the final project report by 31 March 1995 could not be met because of unexpected delays in securing Fernald uranium soil samples from FERMCO for pilot-scale tests. It appears that the soil samples can only be secured at Chalk River Laboratories by the middle of May 1995.