



AEC Kennels, October 18, 1956.

Looking south-west at east side of kennels, photo shows walls completed and roof in place. Felt layers partially mopped on are shown on roof. Masons are laying structural tile partitions between dog runs on east side of kennels. Round-nosed tile not yet placed will be used to terminate the east end of each partition. Nine tile partitions are shown in place at the left of the run and concrete curbs, one of which forms the base of each partition, are shown to the right of the tile in place. Uprights in foreground are steel pipes inserted in cement curbing. These will be used as posts to support the mesh wire fence. At the extreme right of the picture about 1/2" above the top of the small truck cab, may be seen the concrete foundation for the wall to be laid between the AEC Kennels in the foreground and the University of Utah Kennels visible over the top of the AEC Kennels. A few concrete blocks are shown on the foundation wall.